



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 22, 2026

Pay Estimate Created Date: January 16, 2026

Progress Estimate Number 13	Contract ID 250314-G03	Prime Contractor Hartman and Company, Inc.	Pay Period Start January 2, 2026	Pay Period End January 15, 2026	Original Contract Amount \$4,610,000.00	Net Change Order Amount \$46,766.55	Current Contract Amount \$4,656,766.55
---------------------------------------	----------------------------------	--	--	---	---	---	--

Approval Date	By User
January 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by netzee1
January 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by clarkd4
January 21, 2026	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2025	December 31, 2025	December 31, 2025	98.41%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 2, 2025	April 2, 2025	
Letting Date	March 14, 2025	March 14, 2025	
Notice to Proceed Date	April 17, 2025	April 17, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 13			
	This Estimate	Previous	To Date
250314-G03			
Total Posted Items Pay	\$198,355.24	\$4,384,257.62	\$4,582,612.86
Gross Item Adjustments	\$30,977.22	(\$177,612.99)	(\$146,635.77)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$229,332.46	\$4,206,644.63	\$4,435,977.09

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8S3156	0040	2035000	UNCLASSIFIED EXCAVATION	CUYD	\$5.800	606.500	\$3,517.70
	0050	2036000	COMPACTING EMBANKMENT	CUYD	\$7.700	102.700	\$790.79
	0070	2063000	CLASS 3 EXCAVATION	CUYD	\$88.000	10	\$880.00
	0090	2063500	CULVERT CLEANOUT	EA	\$4,600.000	1	\$4,600.00
	0270	6097000	ROCK LINING	CUYD	\$163.500	16.700	\$2,730.45
	0410	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	EA	\$600.000	1	\$600.00
	0440	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.400	543	\$217.20
	0450	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.400	154	\$61.60
	0620	8061005	ROCK DITCH CHECK	LF	\$28.200	45	\$1,269.00
	0660	6061060	MGS GUARDRAIL	LF	\$27.000	737.500	\$19,912.50
	0680	6061080	MGS END ANCHOR	EA	\$1,500.000	4	\$6,000.00
	0690	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,300.000	3	\$9,900.00
	0700	6064100	MEDIAN GUARD CABLE 3 - STRAND	LF	\$64.500	200	\$12,900.00
	0910	6079903	MISC.CURVED TOP DECORATIVE FENCE (STRUCTURES)	LF	\$639.000	208	\$132,912.00
0990	9017008	CABLE, 8 AWG 1 CONDUCTOR	LF	\$2.000	688	\$1,376.00	
1000	9017208	WIRE, 8 AWG, BARE NEUTRAL	LF	\$2.000	344	\$688.00	

Project J8S3156 - Total **\$198,355.24**

Overall - Total **\$198,355.24**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 22, 2026

Pay Estimate Created Date: January 16, 2026

Progress Estimate Number 13	Contract ID 250314-G03	Prime Contractor Hartman and Company, Inc.	Pay Period Start January 2, 2026	Pay Period End January 15, 2026	Original Contract Amount \$4,610,000.00	Net Change Order Amount \$46,766.55	Current Contract Amount \$4,656,766.55
---------------------------------------	----------------------------------	--	--	---	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8S3156	0040	UNCLASSIFIED EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	606.50000	\$0.06	\$37.12
	0130	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,105	\$17.90	(\$19,779.50)
	0130	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	MaterialCredit			1,105	\$17.90	\$19,779.50
	0230	CONCRETE CURB RAMP	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',399.00000 - 399.00000, 'is applied (if non-zero).	11.10000	\$399.00	\$4,428.90
	0240	TRUNCATED DOMES	Material			-26	\$33.10	(\$860.60)
	0240	TRUNCATED DOMES	MaterialCredit			26	\$33.10	\$860.60
	0250	CONCRETE SIDEWALK, 4 IN.	MaterialCredit			384.70000	\$116.00	\$44,625.20
	0340	CONSTRUCTION SIGNS	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.50000 - 7.50000, 'is applied (if non-zero).	275	\$7.50	\$2,062.50
	0540	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-2	\$405.50	(\$811.00)
	0540	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	MaterialCredit			2	\$405.50	\$811.00
	0550	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-1	\$770.50	(\$770.50)
	0550	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	MaterialCredit			1	\$770.50	\$770.50
	0560	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	Material			-1	\$1,420.00	(\$1,420.00)
	0560	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	MaterialCredit			1	\$1,420.00	\$1,420.00
	0570	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	Material			-1	\$878.00	(\$878.00)
	0570	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	MaterialCredit			1	\$878.00	\$878.00
	0580	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	Material			-2	\$5,500.00	(\$11,000.00)
	0580	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	MaterialCredit			2	\$5,500.00	\$11,000.00
	0660	MGS GUARDRAIL	Material			-1,025	\$27.00	(\$27,675.00)
	0660	MGS GUARDRAIL	MaterialCredit			287.50000	\$27.00	\$7,762.50
	0700	MEDIAN GUARD CABLE 3 - STRAND	Material			-200	\$64.50	(\$12,900.00)
	0710	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	MaterialCredit			2	\$4,850.00	\$9,700.00
	0720	BRACKET ARM, 10 FT. OR	MaterialCredit			1	\$1,820.00	\$1,820.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 22, 2026

Pay Estimate Created Date: January 16, 2026

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J8S3156		3.0 M						
	0730	BRACKET ARM, 12 FT. OR 3.6 M	MaterialCredit			1	\$1,870.00	\$1,870.00
	0830	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	MaterialCredit			2	\$2,540.00	\$5,080.00
	0840	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	MaterialCredit			1	\$2,680.00	\$2,680.00
	0910	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$13,107.60)
	0930	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.40000 - 10.40000, 'is applied (if non-zero).	184	\$10.40	\$1,913.60
	1020	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	MaterialCredit			1	\$2,680.00	\$2,680.00
	1050	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-204	\$336.00	(\$68,544.00)
	1050	BRIDGE APPROACH SLAB (MINOR ROAD)	MaterialCredit			204	\$336.00	\$68,544.00
Total								\$30,977.22



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 22, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J8S3156	FAS S604(089)	Bridge replacement	CRD 127	GREENE	on Melville Road over I-44 in Springfield

Totals by Job Numbers

J8S3156	This Estimate	Previous	To Date
Posted Item Pay	\$198,355.24	\$4,384,257.62	\$4,582,612.86
Gross Item Adjustments	\$30,977.22	(\$177,612.99)	(\$146,635.77)
Gross Item Pay	\$229,332.46	\$4,206,644.63	\$4,435,977.09
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on January 22, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J8S3156, Item 3040504, Project Item Line Number 0130, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Awaiting QC compaction test results.	netzee1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3156, Item 5031011A, Project Item Line Number 1050, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Awaiting certification from contractor for Polyethylene Sheeting for Bond Breaker.	netzee1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3156, Item 6061060, Project Item Line Number 0660, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Awaiting certification for delineators	netzee1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3156, Item 6064100, Project Item Line Number 0700, Material Set 606410096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Awaiting certification for median guard cable.	netzee1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3156, Item 6064100, Project Item Line Number 0700, Material Set 606410096, Material 1040GUCBZC - Guard Cable Galvanized, Acceptance Action Generic 1040GUCBZC is insufficient.	Awaiting certification for delineators.	netzee1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3156, Item 6081012, Project Item Line Number 0240, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Awaiting certification for truncated domes.	netzee1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3156, Item 7320012A, Project Item Line Number 0540, Material Set 7320012A, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic 1020ESZN is insufficient.	Awaiting certification for 12" FES.	netzee1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3156, Item 7320018A, Project Item Line Number 0550, Material Set 7320018A96, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic 1020ESZN is insufficient.	Awaiting certification for 18" FES.	netzee1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3156, Item 7320036A, Project Item Line Number 0560, Material Set 7320036A96, Material 1020ESZN - Flared End Section Zinc galvanized steel, Acceptance Action Generic 1020ESZN is insufficient.	Awaiting certification for 36" FES.	netzee1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3156, Item 7320618A, Project Item Line Number 0570, Material Set 7320618A96, Material 1032ESRCF - Conc End Section for Round Pipe, Acceptance Action Generic 1032ESRCF is insufficient.	Awaiting certification for 18" FES.	netzee1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project J8S3156, Item 7321014A, Project Item Line Number 0580, Material Set 7321014A96, Material 1020SSZN - Safety Slope End Section ZN galvaniz stl, Acceptance Action Generic 1020SSZN is insufficient.	Awaiting certification for 18" FES.	netzee1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250314-G03, Contract Project J8S3156, Project Item Line Number 0390, Contract Line Item Number 0390, Item 6173600D, Minor Item.	Overrun accounted for on next change order.	netzee1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 22, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250314-G03	J8S3156	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$13,800.00	\$13,800.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.88	\$54,200.00	\$47,858.60
		0001	0040	2035000	UNCLASSIFIED EXCAVATION	16,974.00	607.00	17,581.00	CUYD	17,580.50	\$5.80	\$101,966.90
		0001	0050	2036000	COMPACTING EMBANKMENT	12,711.00	103.00	12,814.00	CUYD	12,813.70	\$7.70	\$98,665.49
		0001	0060	2037075	COMPACTING IN CUT	5.40	0.00	5.40	STA	5.40	\$1,440.00	\$7,776.00
		0001	0070	2063000	CLASS 3 EXCAVATION	211.00	10.00	221.00	CUYD	221.00	\$88.00	\$19,448.00
		0001	0080	2063100	CLASS 3 EXCAVATION IN ROCK	21.00	0.00	21.00	CUYD	21.00	\$247.50	\$5,197.50
		0001	0090	2063500	CULVERT CLEANOUT	1.00	0.00	1.00	EA	1.00	\$4,600.00	\$4,600.00
		0001	0100	2071000	LINEAR GRADING CLASS 1	2.80	0.00	2.80	STA	2.80	\$1,650.00	\$4,620.00
		0001	0110	2142000	FURNISHING ROCK FILL	2,527.00	0.00	2,527.00	CUYD	2,527.00	\$63.90	\$161,475.30
		0001	0120	2143000	PLACING ROCK FILL	2,527.00	0.00	2,527.00	CUYD	2,527.00	\$13.60	\$34,367.20
		0001	0130	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,105.00	0.00	1,105.00	SQYD	1,105.00	\$17.90	\$19,779.50
		0001	0140	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,729.00	0.00	4,729.00	SQYD	4,729.00	\$13.70	\$64,787.30
		0001	0150	4010105	5 3/4 INCHES, BITUMINOUS PAVEMENT	61.90	0.00	61.90	SQYD	61.90	\$91.00	\$5,632.90
		0001	0160	4010107	7 INCHES, BITUMINOUS PAVEMENT	637.50	0.00	637.50	SQYD	637.50	\$49.60	\$31,620.00
		0001	0170	4010150	TYPE A2 SHOULDER	297.80	0.00	297.80	SQYD	297.80	\$41.60	\$12,388.48
		0001	0180	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	206.40	0.00	206.40	TONS	206.40	\$112.00	\$23,116.80
		0001	0190	4039905	MISC.OPTIONAL PAVEMENT	4,235.40	0.00	4,235.40	SQYD	4,235.40	\$49.50	\$209,652.30
		0001	0200	4071005	TACK COAT	185.00	0.00	185.00	GAL	185.00	\$2.50	\$462.50
		0001	0210	6044011	PIPE COLLAR, TYPE A	2.00	0.00	2.00	EA	1.00	\$1,740.00	\$1,740.00
		0001	0220	6071102	MODIFIED CONCRETE GUTTER TYPE B	433.00	0.00	433.00	LF	433.00	\$44.50	\$19,268.50
		0001	0230	6081010	CONCRETE CURB RAMP	8.90	11.10	20.00	SQYD	20.00	\$399.00	\$7,980.00
		0001	0240	6081012	TRUNCATED DOMES	26.00	0.00	26.00	SQFT	26.00	\$33.10	\$860.60
		0001	0250	6086004	CONCRETE SIDEWALK, 4 IN.	395.80	-11.10	384.70	SQYD	384.70	\$116.00	\$44,625.20
		0001	0260	6091052	CURB AND GUTTER TYPE B	734.00	0.00	734.00	LF	734.00	\$51.60	\$37,874.40
		0001	0270	6097000	ROCK LINING	17.00	16.70	33.70	CUYD	33.70	\$163.50	\$5,509.95
		0001	0280	6113020	FURNISHING TYPE 2 ROCK BLANKET	101.00	0.00	101.00	CUYD	101.00	\$62.40	\$6,302.40
		0001	0290	6113040	PLACING TYPE 2 ROCK BLANKET	101.00	0.00	101.00	CUYD	101.00	\$57.10	\$5,767.10
		0001	0300	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	1.00	1.00	2.00	EA	2.00	\$2,800.00	\$5,600.00
		0001	0310	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	1.00	\$3,800.00	\$3,800.00
		0001	0320	6143013	MANHOLE FRAME AND COVER, TYPE 3	4.00	0.00	4.00	EA	4.00	\$3,990.00	\$15,960.00
		0001	0330	6143020	CURB INLET	4.00	0.00	4.00	EA	4.00	\$1,260.00	\$5,040.00
		0001	0340	6161005	CONSTRUCTION SIGNS	1,510.00	1,075.00	2,585.00	SQFT	2,585.00	\$7.50	\$19,387.50
		0001	0350	6161008	ADVANCED WARNING RAIL SYSTEM	4.00	-2.00	2.00	EA	2.00	\$45.00	\$90.00
		0001	0360	6161025	CHANNELIZER (TRIM-LINE)	225.00	0.00	225.00	EA	225.00	\$22.50	\$5,062.50
		0001	0370	6161030	TYPE 3 MOVEABLE BARRICADE	37.00	26.00	63.00	EA	63.00	\$150.00	\$9,450.00
		0001	0380	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	10.00	3.00	13.00	EA	13.00	\$5,000.00	\$65,000.00
		0001	0390	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	700.00	332.00	1,032.00	LF	1,207.00	\$27.00	\$32,589.00
		0001	0400	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$107,961.22	\$107,961.22
		0001	0410	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	1.00	\$600.00	\$600.00
		0001	0420	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	829.00	0.00	829.00	LF	829.00	\$3.00	\$2,487.00
		0001	0430	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	391.00	0.00	391.00	LF	391.00	\$3.00	\$1,173.00
		0001	0440	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,043.00	0.00	4,043.00	LF	4,043.00	\$0.40	\$1,617.20
		0001	0450	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,054.00	0.00	4,054.00	LF	4,054.00	\$0.40	\$1,621.60
		0001	0460	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,834.00	0.00	1,834.00	SQYD	1,834.00	\$5.40	\$9,903.60
		0001	0470	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$21,600.00	\$21,600.00
		0001	0480	7039903	MISC.CONCRETE TRAFFIC BARRIER, TYPE D TRANSITION (MOMENT SLAB)	50.00	0.00	50.00	LF	50.00	\$253.50	\$12,675.00
		0001	0490	7250312A	12 IN. PIPE GROUP B	191.00	0.00	191.00	LF	191.00	\$148.50	\$28,363.50
		0001	0500	7250318A	18 IN. PIPE GROUP B	24.00	0.00	24.00	LF	24.00	\$264.00	\$6,336.00
		0001	0510	7250336A	36 IN. PIPE GROUP B	59.00	0.00	59.00	LF	59.00	\$220.00	\$12,980.00
		0001	0520	7261018	18 IN. PIPE GROUP A	214.00	0.00	214.00	LF	214.00	\$99.00	\$21,186.00
		0001	0530	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	15.00	0.00	15.00	FT	15.00	\$908.00	\$13,620.00
		0001	0540	7320012A	12 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$405.50	\$811.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 22, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250314-G03	J8S3156	0001	0550	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$770.50	\$770.50
		0001	0560	7320036A	36 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,420.00	\$1,420.00
		0001	0570	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$878.00	\$878.00
		0001	0580	7321014A	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	2.00	\$5,500.00	\$11,000.00
		0001	0590	8025006	MULCHING	1.70	0.00	1.70	ACRE	0.00	\$1,500.00	\$0.00
		0001	0600	8031000A	TURF TYPE TALL FESCUE SODDING	292.00	0.00	292.00	SQYD	0.00	\$30.40	\$0.00
		0001	0610	8051000A	SEEDING - COOL SEASON GRASSES	1.70	0.00	1.70	ACRE	0.00	\$2,900.00	\$0.00
		0001	0620	8061005	ROCK DITCH CHECK	140.00	0.00	140.00	LF	140.00	\$28.20	\$3,948.00
		0001	0630	8061007A	CURB INLET CHECK	4.00	0.00	4.00	EA	4.00	\$150.00	\$600.00
		0001	0640	8061016	SEDIMENT REMOVAL	44.00	0.00	44.00	CUYD	0.00	\$88.40	\$0.00
		0001	0650	8061019	SILT FENCE	2,152.00	0.00	2,152.00	LF	2,080.00	\$2.90	\$6,032.00
		0010	0660	6061060	MGS GUARDRAIL	813.00	212.00	1,025.00	LF	1,025.00	\$27.00	\$27,675.00
		0010	0670	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$3,800.00	\$7,600.00
		0010	0680	6061080	MGS END ANCHOR	3.00	2.00	5.00	EA	5.00	\$1,500.00	\$7,500.00
		0010	0690	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5.00	1.00	6.00	EA	6.00	\$3,300.00	\$19,800.00
		0010	0700	6064100	MEDIAN GUARD CABLE 3 - STRAND	200.00	0.00	200.00	LF	200.00	\$64.50	\$12,900.00
		0020	0710	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	2.00	0.00	2.00	EA	2.00	\$4,850.00	\$9,700.00
		0020	0720	9011110	BRACKET ARM, 10 FT. OR 3.0 M	1.00	0.00	1.00	EA	1.00	\$1,820.00	\$1,820.00
		0020	0730	9011112	BRACKET ARM, 12 FT. OR 3.6 M	1.00	0.00	1.00	EA	1.00	\$1,870.00	\$1,870.00
		0020	0740	9011312	LUMINAIRE, LED-B	2.00	0.00	2.00	EA	2.00	\$520.00	\$1,040.00
		0020	0750	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	1.00	\$7,800.00	\$7,800.00
		0020	0760	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	350.00	0.00	350.00	LF	237.00	\$16.00	\$3,792.00
		0020	0770	9015010	TRENCHING TYPE I	350.00	0.00	350.00	LF	237.00	\$6.70	\$1,587.90
		0020	0780	9016120	PULL BOX, CONCRETE, STANDARD	1.00	0.00	1.00	EA	1.00	\$3,240.00	\$3,240.00
		0020	0790	9017008	CABLE, 8 AWG 1 CONDUCTOR	496.00	0.00	496.00	LF	178.00	\$2.00	\$356.00
		0020	0800	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	122.00	0.00	122.00	LF	122.00	\$1.70	\$207.40
		0020	0810	9017208	WIRE, 8 AWG, BARE NEUTRAL	248.00	0.00	248.00	LF	89.00	\$2.00	\$178.00
		0020	0820	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	243.00	0.00	243.00	LF	243.00	\$6.30	\$1,530.90
		0020	0830	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	2.00	0.00	2.00	EA	2.00	\$2,540.00	\$5,080.00
		0020	0840	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	1.00	\$2,680.00	\$2,680.00
		0040	0850	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	5.00	0.00	5.00	EA	0.00	\$255.00	\$0.00
		0040	0860	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	4.00	0.00	4.00	EA	0.00	\$55.00	\$0.00
		0040	0870	9031280	2.5 IN. PSST POST - 12 GA.	80.00	0.00	80.00	LF	0.00	\$14.30	\$0.00
		0040	0880	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	5.00	0.00	5.00	EA	0.00	\$380.00	\$0.00
		0040	0890	9035004A	SH-FLAT SHEET	60.00	0.00	60.00	SQFT	0.00	\$22.70	\$0.00
		0040	0900	9039904	MISC.RELOCATED SIGNS	6.00	0.00	6.00	SQFT	0.00	\$17.80	\$0.00
		0050	0910	6079903	MISC.CURVED TOP DECORATIVE FENCE (STRUCTURES)	208.00	0.00	208.00	LF	208.00	\$639.00	\$132,912.00
		0050	0920	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$2,000.00	\$0.00
		0050	0930	7039904	MISC.STAMPED CONCRETE PATTERN	1,006.00	184.00	1,190.00	SQFT	1,190.00	\$10.40	\$12,376.00
		0050	0940	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	1.00	\$7,800.00	\$7,800.00
		0050	0950	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	282.00	0.00	282.00	LF	282.00	\$16.00	\$4,512.00
		0050	0960	9014503	CONDUIT, 3 IN. RIGID, EXTERNAL ON STRUCTURE	207.00	0.00	207.00	LF	207.00	\$75.00	\$15,525.00
		0050	0970	9015010	TRENCHING TYPE I	282.00	0.00	282.00	LF	282.00	\$6.70	\$1,889.40
		0050	0980	9016120	PULL BOX, CONCRETE, STANDARD	2.00	0.00	2.00	EA	2.00	\$3,240.00	\$6,480.00
		0050	0990	9017008	CABLE, 8 AWG 1 CONDUCTOR	688.00	0.00	688.00	LF	688.00	\$2.00	\$1,376.00
		0050	1000	9017208	WIRE, 8 AWG, BARE NEUTRAL	344.00	0.00	344.00	LF	344.00	\$2.00	\$688.00
		0050	1010	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	199.00	0.00	199.00	LF	199.00	\$6.30	\$1,253.70
0050	1020	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	1.00	\$2,680.00	\$2,680.00		
0070	1030	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	21.00	0.00	21.00	SQFT	21.00	\$350.00	\$7,350.00		
0070	1040	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$152,000.00	\$152,000.00		
0070	1050	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	204.00	0.00	204.00	SQYD	204.00	\$336.00	\$68,544.00		
0070	1060	7011106	DRILLED SHAFTS (4 FT. 0 IN. DIA.)	69.90	-38.50	31.40	LF	31.40	\$1,100.00	\$34,540.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 22, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250314-G03	J8S3156	0070	1070	7011205	ROCK SOCKETS (3 FT 6 IN. DIA.)	33.00	18.50	51.50	LF	51.50	\$1,330.00	\$68,495.00
		0070	1080	7011300	VIDEO CAMERA INSPECTION	3.00	0.00	3.00	EA	3.00	\$150.00	\$450.00
		0070	1090	7011400	FOUNDATION INSPECTION HOLES	63.00	0.00	63.00	LF	63.00	\$95.00	\$5,985.00
		0070	1100	7011600	SONIC LOGGING TESTING	3.00	0.00	3.00	EA	3.00	\$850.00	\$2,550.00
		0070	1110	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	525.00	-84.00	441.00	LF	441.00	\$128.00	\$56,448.00
		0070	1120	7026000	PRE-BORE FOR PILING	252.00	-108.00	144.00	LF	144.00	\$167.00	\$24,048.00
		0070	1130	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$144.00	\$2,016.00
		0070	1140	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	110.60	0.00	110.60	CUYD	110.60	\$1,410.00	\$155,946.00
		0070	1150	7034219A	TYPE D BARRIER	435.00	0.00	435.00	LF	435.00	\$166.50	\$72,427.50
		0070	1160	7034221	SLAB ON CONCRETE NU-GIRDER	972.00	0.00	972.00	SQYD	972.00	\$514.00	\$499,608.00
		0070	1170	7034430	SIDEWALK (BRIDGES)	2,905.00	0.00	2,905.00	SQFT	2,905.00	\$29.90	\$86,859.50
		0070	1180	7056022	NU 43, PRESTRESSED CONCRETE NU-GIRDER	903.00	0.00	903.00	LF	903.00	\$494.50	\$446,533.50
		0070	1190	7061000	REINFORCING STEEL	5,170.00	0.00	5,170.00	LB	5,170.00	\$1.70	\$8,789.00
		0070	1200	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	1.00	\$11,500.00	\$11,500.00
		0070	1210	7101000	REINFORCING STEEL (EPOXY COATED)	27,420.00	0.00	27,420.00	LB	27,420.00	\$1.80	\$49,356.00
		0070	1220	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$4,340.00	\$8,680.00
		0070	1230	7161000	PLAIN NEOPRENE BEARING PAD	5.00	0.00	5.00	EA	5.00	\$777.50	\$3,887.50
		0070	1240	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	15.00	0.00	15.00	EA	15.00	\$924.00	\$13,860.00
		0070	1250	7201300	PIPE PILE SPACERS	14.00	0.00	14.00	EA	14.00	\$1,600.00	\$22,400.00
		0071	1260	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$4,610.00	\$0.00
		0071	1270	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$6,600.00	\$0.00
		0071	1280	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$6,600.00	\$0.00
		0071	1290	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,878.00	0.00	2,878.00	SQFT	2,878.00	\$155.00	\$446,090.00
		0072	1300	7033009	AESTHETIC CONCRETE STAIN	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00
		0072	1310	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00
		0072	1320	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00
		0072	1330	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	3,697.00	0.00	3,697.00	SQFT	3,697.00	\$155.00	\$573,035.00
		0010	5001	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	0.00	2.00	2.00	EA	2.00	\$5,250.00	\$10,500.00
		0001	5002	6161033	DIRECTION INDICATOR BARRICADE	0.00	56.00	56.00	EA	56.00	\$150.00	\$8,400.00
		0001	5003	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	56.00	56.00	EA	56.00	\$85.00	\$4,760.00
		0001	5004	6161040	FLASHING ARROW PANEL	0.00	4.00	4.00	EA	4.00	\$1,500.00	\$6,000.00
		Project J8S3156 - Total Value Posted to Date as of Report Generated Date										
250314-G03 Overall - Total Value Posted to Date as of Report Generated Date												\$4,582,612.84



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 22, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J8S3156

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	2035000	UNCLASSIFIED EXCAVATION	12/30/25	1/15/26	1	606.50	CUYD	CR127 @ STA 9+40, CR127 @ STA 4+61, and flat-bottom ditch at SE corner of I-44 & CR127					40.4 CUYD @ STA 4+61, 176.1 @ STA 9+40, and 390 CUYD @ flat-bottom ditch at SE corner of I-44 & CR127
0050	2036000	COMPACTING EMBANKMENT	12/30/25	1/15/26	1	102.70	CUYD	CR127 @ STA 9+40 & CR127 @ STA 4+61					20.2 CUYD @ STA 4+61 & 82.5 CUYD @ STA 9+40
0070	2063000	CLASS 3 EXCAVATION	12/30/25	1/15/26	1	10.00	CUYD	T-03 to FES-03					Additional Class 3 Excavation to relocate 18" Group B pipe
0090	2063500	CULVERT CLEANOUT	1/14/26	1/15/26	1	1.00	EA	36" Group B pipe under W. Norton Rd. @ STA 876+75.88					
0270	6097000	ROCK LINING	12/30/25	1/15/26	1	16.70	CUYD	Flat-bottom ditch at slope transition located at SE corner of I-44 & CR127					
0410	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1/14/26	1/15/26	1	1.00	EA	Within project limits					Additional mobilization needed as site was mulched and seeded at different times
0440	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	1/7/26	1/15/26	1	543.00	LF	Intersection of CR127 & Norton Rd and intersection of CR127 & CR112.					All 5 radii
0450	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	1/7/26	1/15/26	1	154.00	LF	Within project limits					Paying out remaining quantity for yellow pavement markings.
0620	8061005	ROCK DITCH CHECK	1/14/26	1/15/26	1	45.00	LF	Within project limits					
0660	6061060	MGS GUARDRAIL	1/5/26	1/15/26	1	162.50	LF	WB I-44 right side					
			1/6/26	1/15/26	1	287.50	LF	WB I-44 left side					
			1/7/26	1/15/26	1	100.00	LF	EB I-44 left side					Initial planned quantity underran as new guardrail was tied into existing guardrail.
			1/8/26	1/15/26	1	187.50	LF	EB I-44 right side					
0680	6061080	MGS END ANCHOR	1/5/26	1/15/26	1	1.00	EA	WB I-44 right side					
			1/6/26	1/15/26	1	1.00	EA	WB I-44 left side					
			1/7/26	1/15/26	1	1.00	EA	STA 880+50.79					
			1/8/26	1/15/26	1	1.00	EA	EB I-44 right side					
0690	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1/5/26	1/15/26	1	1.00	EA	WB I-44 right side					
			1/6/26	1/15/26	1	1.00	EA	WB I-44 left side					
			1/8/26	1/15/26	1	1.00	EA	EB I-44 right side					
0700	6064100	MEDIAN GUARD CABLE 3 - STRAND	1/7/26	1/15/26	1	200.00	LF		879+12.66		881+12.66		
0910	6079903	MISC. FENCING	1/14/26	1/15/26	1	208.00	LF	East side of bridge structure on east barrier wall					
0990	9017008	CABLE, 8 AWG 1 CONDUCTOR	1/14/26	1/15/26	1	688.00	LF	All Runs					
1000	9017208	WIRE, 8 AWG, BARE NEUTRAL	1/14/26	1/15/26	1	344.00	LF	All Runs					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 250314-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8S3156	0040	UNCLASSIFIED EXCAVATION	Price FUEL		2	Aug 4, 2025	SYSTEM	\$463.39	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					3	Aug 18, 2025	SYSTEM	\$309.59	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					11	Dec 16, 2025	SYSTEM	\$87.70	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					12	Jan 1, 2026	SYSTEM	\$169.65	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					13	Jan 16, 2026	SYSTEM	\$37.12	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					- Total								\$1,067.45	
					Price FUEL - Total								\$1,067.45	
0040 - Total								\$1,067.45						
J8S3156	0050	COMPACTING EMBANKMENT	Material		2	Aug 4, 2025	SYSTEM	(\$65,704.10)						
					- Total								(\$65,704.10)	
					Material - Total								(\$65,704.10)	
					MaterialCredit		3	Aug 18, 2025	SYSTEM	\$65,704.10				
							- Total							
MaterialCredit - Total								\$65,704.10						
0050 - Total								\$0.00						
J8S3156	0130	TYPE 5 AGGREGATE FOR BASE	Material		11	Dec 16, 2025	SYSTEM	(\$11,420.20)						
					12	Jan 1, 2026	SYSTEM	(\$19,779.50)						
					13	Jan 16, 2026	SYSTEM	(\$19,779.50)						
					- Total								(\$50,979.20)	
					Material - Total								(\$50,979.20)	
					MaterialCredit		12	Jan 1, 2026	SYSTEM	\$11,420.20				
							13	Jan 16, 2026	SYSTEM	\$19,779.50				
					- Total								\$31,199.70	
					MaterialCredit - Total								\$31,199.70	
					Other Item Adjustment	FUEL		11	Dec 16, 2025	netzee1	(\$1.73)	Item adjustment for Line No. 0130 to match fuel adjustment spreadsheet.		
								FUEL - Total						
					Other Item Adjustment - Total								(\$1.73)	
					Price FUEL			11	Dec 16, 2025	SYSTEM	\$21.25	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
								12	Jan 1, 2026	SYSTEM	\$14.29	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
- Total								\$35.54						
Price FUEL - Total								\$35.54						
0130 - Total								(\$19,745.69)						
J8S3156	0140	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price FUEL		10	Dec 2, 2025	SYSTEM	\$45.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					11	Dec 16, 2025	SYSTEM	\$67.24	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					12	Jan 1, 2026	SYSTEM	\$112.75	Reference Item Price Adjustment Index Adjustment Type applied is FUEL					
					- Total								\$225.59	
Price FUEL - Total								\$225.59						
0140 - Total								\$225.59						
J8S3156	0150	5 3/4 INCHES, BITUMINOUS PAVEMENT	Other Item Adjustment	ACAD	12	Jan 1, 2026	netzee1	(\$3.92)	Item adjustment for Line No. 0150 to match asphalt cement price.					
ACAD - Total								(\$3.92)						



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 250314-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J8S3156	0150	5 3/4 INCHES, BITUMINOUS PAVEMENT	Other Item Adjustment - Total						(\$3.92)		
			Price FUEL		12	Jan 1, 2026	SYSTEM	\$13.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total						\$13.26		
			Price FUEL - Total						\$13.26		
			0150 - Total						\$9.34		
0160	7 INCHES, BITUMINOUS PAVEMENT	Other Item Adjustment	ACAD	11	Dec 16, 2025	simmeg2	(\$49.09)	Item adjustment for Line No. 0160 to match asphalt cement price			
		ACAD - Total						(\$49.09)			
		Other Item Adjustment - Total						(\$49.09)			
		Price FUEL		11	Dec 16, 2025	SYSTEM	\$166.23	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		- Total						\$166.23			
Price FUEL - Total						\$166.23					
0160 - Total						\$117.14					
0170	TYPE A2 SHOULDER	Other Item Adjustment	ACAD	11	Dec 16, 2025	netzee1	(\$18.22)	Item adjustment for Line No. 0170 to match asphalt cement price.			
		ACAD - Total						(\$18.22)			
		Other Item Adjustment - Total						(\$18.22)			
		Price FUEL		11	Dec 16, 2025	SYSTEM	\$63.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		- Total						\$63.76			
Price FUEL - Total						\$63.76					
0170 - Total						\$45.54					
0180	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	11	Dec 16, 2025	simmeg2	(\$28.98)	Item adjustment for Line No. 0180 to match asphalt cement price.			
				12	Jan 1, 2026	netzee1	(\$12.30)	Item adjustment for Line No. 0180 to match asphalt cement price.			
				ACAD - Total						(\$41.28)	
		Other Item Adjustment - Total						(\$41.28)			
		Price FUEL		11	Dec 16, 2025	SYSTEM		\$98.14	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
								12	Jan 1, 2026	SYSTEM	\$41.65
		- Total						\$139.79			
Price FUEL - Total						\$139.79					
0180 - Total						\$98.51					
0190	MISC.	Other Item Adjustment	ACAD	11	Dec 16, 2025	simmeg2	(\$46.65)	Item adjustment for Line No. 0190 to match asphalt cement price.			
				12	Jan 1, 2026	netzee1	(\$400.61)	Item adjustment for Line No. 0190 to match asphalt cement price.			
				ACAD - Total						(\$447.26)	
				FUEL		11	Dec 16, 2025	simmeg2		\$164.54	Item adjustment for Line No. 0190 to match fuel adjustment spreadsheet.
		12	Jan 2, 2026							netzee1	\$1,413.17
		FUEL - Total						\$1,577.71			
Other Item Adjustment - Total						\$1,130.45					
0190 - Total						\$1,130.45					
0210	PIPE COLLAR, TYPE A	Material		7	Oct 16, 2025	SYSTEM	(\$1,740.00)				
				8	Nov 3, 2025	SYSTEM	(\$1,740.00)				
				9	Nov 17, 2025	SYSTEM	(\$1,740.00)				
				10	Dec 2, 2025	SYSTEM	(\$1,740.00)				
				- Total						(\$6,960.00)	



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 250314-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8S3156	0210	PIPE COLLAR, TYPE A	Material - Total							(\$6,960.00)		
			MaterialCredit		8	Nov 3, 2025	SYSTEM	\$1,740.00				
					9	Nov 17, 2025	SYSTEM	\$1,740.00				
					10	Dec 2, 2025	SYSTEM	\$1,740.00				
					11	Dec 16, 2025	SYSTEM	\$1,740.00				
				- Total							\$6,960.00	
				MaterialCredit - Total							\$6,960.00	
			0210 - Total								\$0.00	
			0230	CONCRETE CURB RAMP	Overrun	Overrun	12	Jan 1, 2026	SYSTEM	(\$4,428.90)		
							13	Jan 16, 2026	SYSTEM	\$4,428.90	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',399.00000 - 399.00000, 'is applied (if non-zero).	
Overrun - Total									\$0.00			
Overrun - Total									\$0.00			
0230 - Total								\$0.00				
0240	TRUNCATED DOMES	Material		12	Jan 1, 2026	SYSTEM	(\$860.60)					
				13	Jan 16, 2026	SYSTEM	(\$860.60)					
			- Total							(\$1,721.20)		
		Material - Total							(\$1,721.20)			
		MaterialCredit		13	Jan 16, 2026	SYSTEM	\$860.60					
			- Total							\$860.60		
MaterialCredit - Total							\$860.60					
0240 - Total								(\$860.60)				
0250	CONCRETE SIDEWALK, 4 IN.	Material		12	Jan 1, 2026	SYSTEM	(\$44,625.20)					
			- Total							(\$44,625.20)		
		Material - Total							(\$44,625.20)			
		MaterialCredit		13	Jan 16, 2026	SYSTEM	\$44,625.20					
			- Total							\$44,625.20		
MaterialCredit - Total							\$44,625.20					
0250 - Total								\$0.00				
0260	CURB AND GUTTER TYPE B	Material		10	Dec 2, 2025	SYSTEM	(\$31,476.00)					
				11	Dec 16, 2025	SYSTEM	(\$37,874.40)					
			- Total							(\$69,350.40)		
		Material - Total							(\$69,350.40)			
		MaterialCredit		11	Dec 16, 2025	SYSTEM	\$31,476.00					
				12	Jan 1, 2026	SYSTEM	\$37,874.40					
		- Total							\$69,350.40			
MaterialCredit - Total							\$69,350.40					
0260 - Total								\$0.00				
0300	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Overrun	Overrun	1	Jul 16, 2025	SYSTEM	(\$2,800.00)					
				2	Aug 4, 2025	SYSTEM	\$2,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2800.00000 - 2800.00000, 'is applied (if non-zero).				
				Overrun - Total							\$0.00	



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 250314-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8S3156	0300	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	Overrun - Total						\$0.00			
	0300 - Total							\$0.00				
	0320	MANHOLE FRAME AND COVER, TYPE 3	Material		10	Dec 2, 2025	SYSTEM	(\$11,970.00)				
				- Total						(\$11,970.00)		
			Material - Total						(\$11,970.00)			
			MaterialCredit		11	Dec 16, 2025	SYSTEM	\$11,970.00				
				- Total						\$11,970.00		
			MaterialCredit - Total						\$11,970.00			
	0320 - Total							\$0.00				
	0340	CONSTRUCTION SIGNS	Overrun	Overrun	1	Jul 16, 2025	SYSTEM	(\$6,000.00)				
					2	Aug 4, 2025	SYSTEM	\$6,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.50000 - 7.50000', 'is applied (if non-zero).			
					11	Dec 16, 2025	SYSTEM	(\$1,728.75)				
					12	Jan 1, 2026	SYSTEM	(\$333.75)				
					13	Jan 16, 2026	SYSTEM	\$2,062.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',7.50000 - 7.50000', 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
	0340 - Total							\$0.00				
	0370	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun	1	Jul 16, 2025	SYSTEM	(\$3,900.00)				
					2	Aug 4, 2025	SYSTEM	\$3,900.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',150.00000 - 150.00000', 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
					Overrun - Total						\$0.00	
	0370 - Total							\$0.00				
	0380	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Overrun	Overrun	1	Jul 16, 2025	SYSTEM	(\$15,000.00)				
					2	Aug 4, 2025	SYSTEM	\$15,000.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5000.00000 - 5000.00000', 'is applied (if non-zero).			
					Overrun - Total						\$0.00	
Overrun - Total						\$0.00						
0380 - Total							\$0.00					
0390	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Overrun	Overrun	1	Jul 16, 2025	SYSTEM	(\$8,964.00)					
				2	Aug 4, 2025	SYSTEM	\$8,964.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',27.00000 - 27.00000', 'is applied (if non-zero).				
				11	Dec 16, 2025	SYSTEM	(\$4,725.00)					
				Overrun - Total						(\$4,725.00)		
				Overrun - Total						(\$4,725.00)		
0390 - Total							(\$4,725.00)					
0490	12 IN. PIPE CULVERT GROUP B	Material		10	Dec 2, 2025	SYSTEM	(\$28,363.50)					
			- Total						(\$28,363.50)			
		Material - Total						(\$28,363.50)				
		MaterialCredit		11	Dec 16, 2025	SYSTEM	\$28,363.50					



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 250314-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J8S3156	0490	12 IN. PIPE CULVERT GROUP B	MaterialCredit					\$28,363.50				
			- Total						\$28,363.50			
	MaterialCredit - Total								\$28,363.50			
	0490 - Total								\$0.00			
	0500	18 IN. PIPE CULVERT GROUP B	Material			10	Dec 2, 2025	SYSTEM	(\$6,336.00)			
				- Total						(\$6,336.00)		
			Material - Total								(\$6,336.00)	
			MaterialCredit			11	Dec 16, 2025	SYSTEM	\$6,336.00			
				- Total						\$6,336.00		
			MaterialCredit - Total								\$6,336.00	
0500 - Total								\$0.00				
0510	36 IN. PIPE CULVERT GROUP B	Material			7	Oct 16, 2025	SYSTEM	(\$12,980.00)				
					8	Nov 3, 2025	SYSTEM	(\$12,980.00)				
			- Total						(\$25,960.00)			
			Material - Total								(\$25,960.00)	
		MaterialCredit			8	Nov 3, 2025	SYSTEM	\$12,980.00				
					9	Nov 17, 2025	SYSTEM	\$12,980.00				
		- Total						\$25,960.00				
		MaterialCredit - Total								\$25,960.00		
0510 - Total								\$0.00				
0520	18 IN. PIPE GROUP A	Material			10	Dec 2, 2025	SYSTEM	(\$4,455.00)				
			- Total						(\$4,455.00)			
		Material - Total								(\$4,455.00)		
		MaterialCredit			11	Dec 16, 2025	SYSTEM	\$4,455.00				
			- Total						\$4,455.00			
		MaterialCredit - Total								\$4,455.00		
0520 - Total								\$0.00				
0540	12 IN. GROUP B FLARED END SECT	Material			10	Dec 2, 2025	SYSTEM	(\$811.00)				
					11	Dec 16, 2025	SYSTEM	(\$811.00)				
					12	Jan 1, 2026	SYSTEM	(\$811.00)				
					13	Jan 16, 2026	SYSTEM	(\$811.00)				
		- Total						(\$3,244.00)				
		Material - Total								(\$3,244.00)		
		MaterialCredit			11	Dec 16, 2025	SYSTEM	\$811.00				
					12	Jan 1, 2026	SYSTEM	\$811.00				
					13	Jan 16, 2026	SYSTEM	\$811.00				
		- Total						\$2,433.00				
MaterialCredit - Total								\$2,433.00				
0540 - Total								(\$811.00)				
0550	18 IN. GROUP B FLARED END SEC	Material			10	Dec 2, 2025	SYSTEM	(\$770.50)				
					11	Dec 16, 2025	SYSTEM	(\$770.50)				
					12	Jan 1, 2026	SYSTEM	(\$770.50)				



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 250314-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J8S3156	0550	18 IN. GROUP B FLARED END SEC	Material			2026								
						13	Jan 16, 2026	SYSTEM	(\$770.50)					
					- Total								(\$3,082.00)	
					Material - Total								(\$3,082.00)	
					MaterialCredit		11	Dec 16, 2025	SYSTEM	\$770.50				
							12	Jan 1, 2026	SYSTEM	\$770.50				
							13	Jan 16, 2026	SYSTEM	\$770.50				
						- Total								\$2,311.50
					MaterialCredit - Total								\$2,311.50	
					0550 - Total								(\$770.50)	
					J8S3156	0560	36 IN. GROUP B FLARED END SEC	Material			7	Oct 16, 2025	SYSTEM	(\$1,420.00)
											8	Nov 3, 2025	SYSTEM	(\$1,420.00)
	9	Nov 17, 2025	SYSTEM	(\$1,420.00)										
	10	Dec 2, 2025	SYSTEM	(\$1,420.00)										
	11	Dec 16, 2025	SYSTEM	(\$1,420.00)										
	12	Jan 1, 2026	SYSTEM	(\$1,420.00)										
	13	Jan 16, 2026	SYSTEM	(\$1,420.00)										
- Total										(\$9,940.00)				
Material - Total										(\$9,940.00)				
MaterialCredit		8	Nov 3, 2025	SYSTEM						\$1,420.00				
		9	Nov 17, 2025	SYSTEM						\$1,420.00				
		10	Dec 2, 2025	SYSTEM						\$1,420.00				
		11	Dec 16, 2025	SYSTEM						\$1,420.00				
		12	Jan 1, 2026	SYSTEM						\$1,420.00				
		13	Jan 16, 2026	SYSTEM						\$1,420.00				
- Total										\$8,520.00				
MaterialCredit - Total										\$8,520.00				
0560 - Total										(\$1,420.00)				
J8S3156	0570	18 IN. GROUP A FLARED END SECT	Material			10	Dec 2, 2025	SYSTEM	(\$878.00)					
						11	Dec 16, 2025	SYSTEM	(\$878.00)					
						12	Jan 1, 2026	SYSTEM	(\$878.00)					
						13	Jan 16, 2026	SYSTEM	(\$878.00)					
					- Total								(\$3,512.00)	
					Material - Total								(\$3,512.00)	
					MaterialCredit		11	Dec 16, 2025	SYSTEM	\$878.00				
							12	Jan 1, 2026	SYSTEM	\$878.00				
	13	Jan 16, 2026	SYSTEM	\$878.00										



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 250314-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8S3156	0570	18 IN. GROUP A FLARED END SECT	MaterialCredit					\$2,634.00		
			- Total						\$2,634.00	
	MaterialCredit - Total						\$2,634.00			
	0570 - Total								(\$878.00)	
	0580	18 IN. SAFETY SLOPE END SECTION	Material			12	Jan 1, 2026	SYSTEM	(\$11,000.00)	
						13	Jan 16, 2026	SYSTEM	(\$11,000.00)	
			- Total						(\$22,000.00)	
			Material - Total						(\$22,000.00)	
			MaterialCredit		13	Jan 16, 2026	SYSTEM	\$11,000.00		
			- Total						\$11,000.00	
MaterialCredit - Total						\$11,000.00				
0580 - Total								(\$11,000.00)		
0660	MGS GUARDRAIL	Material			12	Jan 1, 2026	SYSTEM	(\$7,762.50)		
					13	Jan 16, 2026	SYSTEM	(\$27,675.00)		
		- Total						(\$35,437.50)		
		Material - Total						(\$35,437.50)		
		MaterialCredit		13	Jan 16, 2026	SYSTEM	\$7,762.50			
		- Total						\$7,762.50		
		MaterialCredit - Total						\$7,762.50		
0660 - Total								(\$27,675.00)		
0700	MEDIAN GUARD CABLE 3 - STRAND	Material			13	Jan 16, 2026	SYSTEM	(\$12,900.00)		
			- Total						(\$12,900.00)	
		Material - Total						(\$12,900.00)		
0700 - Total								(\$12,900.00)		
0710	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Material			12	Jan 1, 2026	SYSTEM	(\$9,700.00)		
			- Total						(\$9,700.00)	
		Material - Total						(\$9,700.00)		
		MaterialCredit		13	Jan 16, 2026	SYSTEM	\$9,700.00			
		- Total						\$9,700.00		
MaterialCredit - Total						\$9,700.00				
0710 - Total								\$0.00		
0720	BRACKET ARM, 10 FT. OR 3.0 M	Material			12	Jan 1, 2026	SYSTEM	(\$1,820.00)		
			- Total						(\$1,820.00)	
		Material - Total						(\$1,820.00)		
		MaterialCredit		13	Jan 16, 2026	SYSTEM	\$1,820.00			
		- Total						\$1,820.00		
MaterialCredit - Total						\$1,820.00				
0720 - Total								\$0.00		
0730	BRACKET ARM, 12 FT. OR 3.6 M	Material			12	Jan 1, 2026	SYSTEM	(\$1,870.00)		
			- Total						(\$1,870.00)	
		Material - Total						(\$1,870.00)		
		MaterialCredit		13	Jan 16, 2026	SYSTEM	\$1,870.00			
		- Total						\$1,870.00		
MaterialCredit - Total						\$1,870.00				



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 250314-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J8S3156	0730 - Total							\$0.00	
	0830	POLE FOUNDATION (30 FT. OR 9.0 M	Material		12	Jan 1, 2026	SYSTEM	(\$5,080.00)	
								- Total	(\$5,080.00)
			Material - Total					(\$5,080.00)	
			MaterialCredit		13	Jan 16, 2026	SYSTEM	\$5,080.00	
								- Total	\$5,080.00
			MaterialCredit - Total					\$5,080.00	
	0830 - Total							\$0.00	
	0840	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120	Material		12	Jan 1, 2026	SYSTEM	(\$2,680.00)	
								- Total	(\$2,680.00)
			Material - Total					(\$2,680.00)	
			MaterialCredit		13	Jan 16, 2026	SYSTEM	\$2,680.00	
								- Total	\$2,680.00
			MaterialCredit - Total					\$2,680.00	
	0840 - Total							\$0.00	
	0910	MISC. FENCING	Construction Stockpile		13	Jan 16, 2026	SYSTEM	(\$13,107.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	(\$13,107.60)
			Construction Stockpile - Total					(\$13,107.60)	
			Construction Stockpile STMI		7	Oct 16, 2025	SYSTEM	\$13,107.60	Payment Estimate Item Adjustment generated Stockpile Transaction
								- Total	\$13,107.60
			Construction Stockpile STMI - Total					\$13,107.60	
	0910 - Total							\$0.00	
	0930	MISC. CONCRETE CONSTRUCTION	Overrun	Overrun	12	Jan 1, 2026	SYSTEM	(\$1,913.60)	
					13	Jan 16, 2026	SYSTEM	\$1,913.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '10.40000 - 10.40000, 'is applied (if non-zero).
								Overrun - Total	\$0.00
			Overrun - Total					\$0.00	
	0930 - Total							\$0.00	
	1020	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120	Material		12	Jan 1, 2026	SYSTEM	(\$2,680.00)	
								- Total	(\$2,680.00)
			Material - Total					(\$2,680.00)	
			MaterialCredit		13	Jan 16, 2026	SYSTEM	\$2,680.00	
								- Total	\$2,680.00
			MaterialCredit - Total					\$2,680.00	
	1020 - Total							\$0.00	
	1050	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		10	Dec 2, 2025	SYSTEM	(\$68,544.00)	
					10	Dec 2, 2025	SYSTEM	\$68,544.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user netzee1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Dec 16, 2025	SYSTEM	(\$68,544.00)	
					12	Jan 1, 2026	SYSTEM	(\$68,544.00)	
					13	Jan 16, 2026	SYSTEM	(\$68,544.00)	
								- Total	(\$205,632.00)
			Material - Total					(\$205,632.00)	



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 250314-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8S3156	1050	BRIDGE APPROACH SLAB (MINOR ROAD)	MaterialCredit		12	Jan 1, 2026	SYSTEM	\$68,544.00		
					13	Jan 16, 2026	SYSTEM	\$68,544.00		
				- Total					\$137,088.00	
				MaterialCredit - Total					\$137,088.00	
				1050 - Total					(\$68,544.00)	
	1070	ROCK SOCKETS (3 FT 6 IN. DIA.)	Overrun	Overrun	5	Sep 16, 2025	SYSTEM	(\$24,738.00)		
					7	Oct 16, 2025	SYSTEM	\$24,738.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1330.00000 - 1330.00000, 'is applied (if non-zero).	
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
				1070 - Total					\$0.00	
	1140	CLASS B CONCRETE (SUBSTRUCTURE)	Material		5	Sep 16, 2025	SYSTEM	(\$39,198.00)		
					- Total				(\$39,198.00)	
				Material - Total				(\$39,198.00)		
			MaterialCredit		6	Sep 30, 2025	SYSTEM	\$39,198.00		
				- Total				\$39,198.00		
	MaterialCredit - Total				\$39,198.00					
	1140 - Total					\$0.00				
	1150	TYPE D BARRIER	Material		11	Dec 16, 2025	SYSTEM	(\$72,427.50)		
					- Total				(\$72,427.50)	
				Material - Total				(\$72,427.50)		
			MaterialCredit		12	Jan 1, 2026	SYSTEM	\$72,427.50		
				- Total				\$72,427.50		
	MaterialCredit - Total				\$72,427.50					
	1150 - Total					\$0.00				
	1160	SLAB ON CONCRETE NU-GIRDER	Material		8	Nov 3, 2025	SYSTEM	(\$174,760.00)		
					8	Nov 3, 2025	SYSTEM	\$174,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user netzee1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				- Total				\$0.00		
				Material - Total				\$0.00		
	1160 - Total					\$0.00				
	1180	NU 43, PRESTRESSED CONC NU-GIRDER	Material		7	Oct 16, 2025	SYSTEM	(\$446,533.50)		
					7	Oct 16, 2025	SYSTEM	\$446,533.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user netzee1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				- Total				\$0.00		
				Material - Total				\$0.00		
	1180 - Total					\$0.00				
	1250	PIPE PILE SPACERS	Material		4	Sep 2, 2025	SYSTEM	(\$11,200.00)		
					- Total				(\$11,200.00)	
				Material - Total				(\$11,200.00)		
			MaterialCredit		5	Sep 16, 2025	SYSTEM	\$11,200.00		
				- Total				\$11,200.00		
	MaterialCredit - Total				\$11,200.00					
	1250 - Total					\$0.00				



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 250314-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J8S3156	5001	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	Material		4	Sep 2, 2025	SYSTEM	(\$10,500.00)		
- Total								(\$10,500.00)		
Material - Total								(\$10,500.00)		
			MaterialCredit		5	Sep 16, 2025	SYSTEM	\$10,500.00		
- Total								\$10,500.00		
MaterialCredit - Total								\$10,500.00		
5001 - Total								\$0.00		
J8S3156 - Total								(\$146,635.77)		
Overall - Total								(\$146,635.77)		



Contract Adjustments for Contract - 250314-G03

There are no contract adjustments to display for this contract.