



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on September 5, 2025

Pay Estimate Created Date: September 2, 2025

Progress Estimate Number	Contract ID	250314-H14	Pay Period Start	August 16, 2025	Original Contract Amount	\$3,021,561.44
5	Prime Contractor	Apex Paving Co.	Pay Period End	September 1, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$3,021,561.44

Approval Date						By User
September 2, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					seabad1
September 2, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					plottk1
September 4, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025		96.12%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 2, 2025	April 2, 2025	
Letting Date	March 14, 2025	March 14, 2025	
Notice to Proceed Date	May 5, 2025	May 5, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
250314-H14	Total Posted Items Pay	\$61,587.38	\$2,842,858.22
	Gross Item Adjustments	(\$17,206.00)	\$16,413.06
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$2,859,271.28	\$2,903,652.66
Contract Total Payable This Estimate:		\$44,381.38	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0126	0110	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.150	146,418	\$21,962.70
	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	34,462	\$4,824.68
	0150	6061060	MGS GUARDRAIL	LF	\$28.000	100	\$2,800.00
	0160	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,200.000	4	\$16,800.00
	0170	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,800.000	4	\$15,200.00

Project JST0126 - Total	\$61,587.38
Overall - Total	\$61,587.38

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0126	0020	MISC.	Material			-3,280	\$44.99	(\$147,567.20)
	0020	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user seabad1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	3,280	\$44.99	\$147,567.20
	0050	TACK COAT	Material			-11,450	\$3.15	(\$36,067.50)
	0050	TACK COAT	Material		This adjustment offsets the original system-	11,450	\$3.15	\$36,067.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on September 5, 2025

Pay Estimate Created Date: September 2, 2025

Progress Estimate Number		Contract ID	250314-H14	Pay Period Start	August 16, 2025	Original Contract Amount	\$3,021,561.44	
5		Prime Contractor	Apex Paving Co.	Pay Period End	September 1, 2025	Net Change Order Amount	\$0.00	
						Current Contract Amount	\$3,021,561.44	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0126					generated Material Payment Estimate Item Adjustment (0010) due to user seabad1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
	0070	SEAL COAT AGGREGATE, GRADE C	Material			-948	\$2.00	(\$1,896.00)
	0070	SEAL COAT AGGREGATE, GRADE C	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user seabad1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	948	\$2.00	\$1,896.00
	0080	CONSTRUCTION SIGNS	Material			-660	\$5.50	(\$3,630.00)
	0080	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user seabad1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	660	\$5.50	\$3,630.00
	0150	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,286.00)
	0160	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$8,520.00)
	0170	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$7,400.00)
JST0129	0240	MISC.	Material			-328	\$55.02	(\$18,046.56)
	0240	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user seabad1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	328	\$55.02	\$18,046.56
	0270	TACK COAT	Material			-1,600	\$3.15	(\$5,040.00)
	0270	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user seabad1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	1,600	\$3.15	\$5,040.00
	0280	MISC.	Material			-775	\$54.19	(\$41,997.25)
	0280	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user seabad1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	775	\$54.19	\$41,997.25
	0310	TACK COAT	Material			-3,100	\$3.15	(\$9,765.00)
	0310	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user seabad1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	3,100	\$3.15	\$9,765.00
	0320	MISC.	Material			-453	\$44.46	(\$20,140.38)
	0320	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user seabad1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	453	\$44.46	\$20,140.38
	0350	TACK COAT	Material			-1,800	\$3.15	(\$5,670.00)
	0350	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user seabad1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	1,800	\$3.15	\$5,670.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on September 5, 2025

Pay Estimate Created Date: September 2, 2025

Progress Estimate Number		Contract ID	250314-H14	Pay Period Start	August 16, 2025	Original Contract Amount	\$3,021,561.44	
5		Prime Contractor	Apex Paving Co.	Pay Period End	September 1, 2025	Net Change Order Amount	\$0.00	
						Current Contract Amount	\$3,021,561.44	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0129					the current Payment Estimate.			
	0360	MISC.	Material			-497	\$46.60	(\$23,160.20)
	0360	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user seabad1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	497	\$46.60	\$23,160.20
	0390	TACK COAT	Material			-2,223	\$3.15	(\$7,002.45)
	0390	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user seabad1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	2,223	\$3.15	\$7,002.45
Total								(\$17,206.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on September 5, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0126		Resurface	E	NEW MADRID	from Route 114 in Morehouse to Route D west of Lilbourn
JST0129		Resurface	OO, AA, O, U	MISSISSIPPI	from County Road 732 to end of state maintenance in New Madrid County
Totals by Job Numbers					
JST0126			This Estimate	Previous	To Date
	Posted Item Pay		\$61,587.38	\$1,566,179.69	\$1,627,767.07
	Gross Item Adjustments		(\$17,206.00)	\$17,725.08	\$519.08
	Gross Item Pay		\$44,381.38	\$1,583,904.77	\$1,628,286.15
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JST0129			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,276,678.53	\$1,276,678.53
	Gross Item Adjustments		\$0.00	(\$1,312.02)	(\$1,312.02)
	Gross Item Pay		\$0.00	\$1,275,366.51	\$1,275,366.51
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on September 5, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JST0129, Item 3049910, Project Item Line Number 0240, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0129, Item 3049910, Project Item Line Number 0280, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0129, Item 3049910, Project Item Line Number 0320, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0129, Item 3049910, Project Item Line Number 0360, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0126, Item 3049910, Project Item Line Number 0020, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0129, Item 4071005, Project Item Line Number 0270, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0129, Item 4071005, Project Item Line Number 0310, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0129, Item 4071005, Project Item Line Number 0350, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0129, Item 4071005, Project Item Line Number 0390, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0126, Item 4071005, Project Item Line Number 0050, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0126, Item 4094021, Project Item Line Number 0070, Material Set 409402196, Material 1003GC - Aggregate for Seal Coat Grade C, Acceptance Action Generic 1003GC is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0126, Item 6161005, Project Item Line Number 0080, Material Set 616100596, Material 0616TMTc - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTc is insufficient.	No Remark was entered by Engineer	seabad1	Overridden
Estimate Exception Type: Item Overrun: Contract 250314-H14, Contract Project JST0126, Project Item Line Number 0020, Contract Line Item Number 0020, Item 3049910, Minor Item.	No Remark was entered by Engineer	seabad1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250314-H14, Contract Project JST0129, Project Item Line Number 0380, Contract Line Item Number 0380, Item 4020520, Minor Item.	No Remark was entered by Engineer	seabad1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250314-H14, Contract Project JST0126, Project Item Line Number 0140, Contract Line Item Number 0140, Item 6224010, Minor Item.	No Remark was entered by Engineer	seabad1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on September 5, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
250314-H14	JST0126	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$4,000.00	\$0.00	
		0001	0020	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,238.00	0.00	3,238.00	TONS	3,280.00	\$44.99	\$147,567.20	
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	180.00	0.00	180.00	TONS	0.00	\$44.99	\$0.00	
		0001	0040	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	15,826.50	0.00	15,826.50	TONS	15,803.18	\$79.55	\$1,257,142.97	
		0001	0050	4071005	TACK COAT	18,609.00	0.00	18,609.00	GAL	11,450.00	\$3.15	\$36,067.50	
		0001	0060	4091048	EMULSIFIED ASPHALT, SEAL COAT	285.00	0.00	285.00	GAL	285.00	\$3.00	\$855.00	
		0001	0070	4094021	SEAL COAT AGGREGATE, GRADE C	948.00	0.00	948.00	SQYD	948.00	\$2.00	\$1,896.00	
		0001	0080	6161005	CONSTRUCTION SIGNS	1,548.00	0.00	1,548.00	SQFT	660.00	\$5.50	\$3,630.00	
		0001	0090	6161025	CHANNELIZER (TRIM-LINE)	75.00	0.00	75.00	EA	0.00	\$4.00	\$0.00	
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$81,650.00	\$81,650.00	
		0001	0110	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	189,046.00	0.00	189,046.00	LF	146,418.00	\$0.15	\$21,962.70	
		0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	40,924.00	0.00	40,924.00	LF	34,462.00	\$0.14	\$4,824.68	
		0001	0130	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	112.00	0.00	112.00	SQYD	111.00	\$70.82	\$7,861.02	
		0001	0140	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,235.00	0.00	2,235.00	SQYD	2,270.00	\$13.00	\$29,510.00	
		0010	0150	6061060	MGS GUARDRAIL	100.00	0.00	100.00	LF	100.00	\$28.00	\$2,800.00	
		0010	0160	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,200.00	\$16,800.00	
		0010	0170	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,800.00	\$15,200.00	
	Project JST0126 - Total Value Posted to Date as of Report Generated Date												\$1,627,767.07
	JST0129	0001	0180	6161005	CONSTRUCTION SIGNS	2,912.00	0.00	2,912.00	SQFT	923.00	\$5.50	\$5,076.50	
		0001	0190	6161025	CHANNELIZER (TRIM-LINE)	170.00	0.00	170.00	EA	0.00	\$4.00	\$0.00	
		0001	0200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$45,000.00	\$45,000.00	
		0001	0210	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	63,902.00	0.00	63,902.00	LF	63,902.00	\$0.15	\$9,585.30	
		0001	0220	6206108A	8 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,250.00	0.00	2,250.00	LF	2,250.00	\$1.00	\$2,250.00	
		0001	0230	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,002.00	0.00	2,002.00	SQYD	2,002.00	\$19.81	\$39,659.62	
		0050	0240	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	470.00	0.00	470.00	TONS	328.00	\$55.02	\$18,046.56	
		0050	0250	3105002	GRAVEL (A) OR CRUSHED STONE (B)	22.00	0.00	22.00	TONS	0.00	\$55.11	\$0.00	
		0050	0260	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,108.50	0.00	2,108.50	TONS	2,103.20	\$87.83	\$184,724.06	
0050		0270	4071005	TACK COAT	2,457.00	0.00	2,457.00	GAL	1,600.00	\$3.15	\$5,040.00		
0051		0280	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,014.00	0.00	1,014.00	TONS	775.00	\$54.19	\$41,997.25		
0051		0290	3105002	GRAVEL (A) OR CRUSHED STONE (B)	35.00	0.00	35.00	TONS	0.00	\$54.19	\$0.00		
0051		0300	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	4,543.40	0.00	4,543.40	TONS	4,529.40	\$86.70	\$392,698.98		
0051		0310	4071005	TACK COAT	5,317.00	0.00	5,317.00	GAL	3,100.00	\$3.15	\$9,765.00		
0052		0320	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	621.00	0.00	621.00	TONS	453.00	\$44.46	\$20,140.38		
0052		0330	3105002	GRAVEL (A) OR CRUSHED STONE (B)	34.00	0.00	34.00	TONS	0.00	\$44.46	\$0.00		
0052		0340	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,794.10	0.00	2,794.10	TONS	2,785.62	\$81.42	\$226,805.18		
0052	0350	4071005	TACK COAT	3,247.00	0.00	3,247.00	GAL	1,800.00	\$3.15	\$5,670.00			
0053	0360	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	617.00	0.00	617.00	TONS	497.00	\$46.60	\$23,160.20			
0053	0370	3105002	GRAVEL (A) OR CRUSHED STONE (B)	24.00	0.00	24.00	TONS	0.00	\$46.60	\$0.00			
0053	0380	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,799.40	0.00	2,799.40	TONS	2,806.70	\$85.53	\$240,057.05			
0053	0390	4071005	TACK COAT	3,249.00	0.00	3,249.00	GAL	2,223.00	\$3.15	\$7,002.45			
Project JST0129 - Total Value Posted to Date as of Report Generated Date												\$1,276,678.53	
250314-H14 Overall - Total Value Posted to Date as of Report Generated Date												\$2,904,445.60	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on September 5, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JST0126

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0110	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	8/18/25	9/2/25	1	146,418.00	LF	Rte E New Madrid	.014	L/R CL	18.003	L/R CL	Placed 183,023 LF of 4 IN white. Payment Deducted 20% @ 36,305 LF = 146,418 LF
0120	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	8/18/25	9/2/25	1	34,462.00	LF	Rte E New Madrid	.014	L/R CL	18.003	L/R CL	Placed 43,077 LF of 4 IN Yellow. Payment Deducted 20% @ 8,615 LF = 34,462 LF
0150	6061060	MGS GUARDRAIL	8/19/25	9/2/25	1	100.00	LF	Rte E New Madrid	6.371	R/CL	6.371	L/CL	50 EA LT & RT _ NW & SE corners of A4247
0160	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	8/19/25	9/2/25	1	4.00	EA	Rte E New Madrid	6.371	L/R CL	6.371	L/R CL	MGS BATS (4 ea)
0170	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8/19/25	9/2/25	1	4.00	EA	Rte E New Madrid	6.371	L/R CL	6.371	L/R CL	T-A CWET (MASH)

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-H14

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JST0126	0020	MISC. AGGREGATE FOR BASE	Material		4	Aug 18, 2025	SYSTEM	(\$147,567.20)				
					4	Aug 18, 2025	SYSTEM	\$147,567.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user tuschz1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					5	Sep 2, 2025	SYSTEM	(\$147,567.20)				
					5	Sep 2, 2025	SYSTEM	\$147,567.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user seabad1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
			- Total					\$0.00				
			Material - Total					\$0.00				
			Overrun	Overrun	4	Aug 18, 2025	SYSTEM	(\$1,889.58)				
										Overrun - Total		
			Overrun - Total					(\$1,889.58)				
			0020 - Total								(\$1,889.58)	
			0040	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	4	Aug 18, 2025	tuschz1	\$1,659.33	AC Adjustment for period ending 8/15/2025	
	ACAD - Total					\$1,659.33						
	Other Item Adjustment - Total				\$1,659.33							
	0040 - Total								\$1,659.33			
	0050	TACK COAT	Material		4	Aug 18, 2025	SYSTEM	(\$36,067.50)				
					4	Aug 18, 2025	SYSTEM	\$36,067.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user tuschz1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					5	Sep 2, 2025	SYSTEM	(\$36,067.50)				
					5	Sep 2, 2025	SYSTEM	\$36,067.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user seabad1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
			- Total					\$0.00				
			Material - Total					\$0.00				
			Other Item Adjustment	ACAD	4	Aug 18, 2025	tuschz1	\$1,202.25	AC Adjustment for period ending on 8/15/2025			
										ACAD - Total		
			Other Item Adjustment - Total					\$1,202.25				
0050 - Total								\$1,202.25				
0060			EMULSIFIED ASPHALT, SEAL COAT	Material		4	Aug 18, 2025	SYSTEM	(\$855.00)			
	4	Aug 18, 2025				SYSTEM	\$855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user tuschz1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
	- Total					\$0.00						
	Material - Total					\$0.00						
	Other Item Adjustment	ACAD		4	Aug 18, 2025	tuschz1	\$2.08	AC Adjustment for period ending on 8/15/2025				
									ACAD - Total			
	Other Item Adjustment - Total					\$2.08						
0060 - Total								\$2.08				
0070	SEAL COAT AGGREGATE, GRADE C	Material		4	Aug 18, 2025	SYSTEM	(\$1,896.00)					
				4	Aug 18, 2025	SYSTEM	\$1,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user tuschz1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				5	Sep 2, 2025	SYSTEM	(\$1,896.00)					
				5	Sep 2, 2025	SYSTEM	\$1,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user seabad1 overriding Payment				



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-H14

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JST0126	0070	SEAL COAT AGGREGATE, GRADE C	Material						Estimate Exception 11 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
	0070 - Total								\$0.00	
	0080	CONSTRUCTION SIGNS	Material		4	Aug 18, 2025	SYSTEM	(\$3,630.00)		
					4	Aug 18, 2025	SYSTEM	\$3,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user tuschz1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					5	Sep 2, 2025	SYSTEM	(\$3,630.00)		
					5	Sep 2, 2025	SYSTEM	\$3,630.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user seabad1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				- Total				\$0.00		
				Material - Total				\$0.00		
			0080 - Total							
	0140	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	3	Aug 4, 2025	SYSTEM	(\$455.00)		
				Overrun - Total				(\$455.00)		
			Overrun - Total				(\$455.00)			
	0140 - Total								(\$455.00)	
	0150	MGS GUARDRAIL	Construction Stockpile		5	Sep 2, 2025	SYSTEM	(\$1,286.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$1,286.00)		
			Construction Stockpile - Total				(\$1,286.00)			
			Construction Stockpile STMI		4	Aug 18, 2025	SYSTEM	\$1,286.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$1,286.00		
			Construction Stockpile STMI - Total				\$1,286.00			
	0150 - Total								\$0.00	
	0160	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		5	Sep 2, 2025	SYSTEM	(\$8,520.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$8,520.00)		
			Construction Stockpile - Total				(\$8,520.00)			
			Construction Stockpile STMI		4	Aug 18, 2025	SYSTEM	\$8,520.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$8,520.00		
			Construction Stockpile STMI - Total				\$8,520.00			
	0160 - Total								\$0.00	
	0170	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		5	Sep 2, 2025	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				(\$7,400.00)		
			Construction Stockpile - Total				(\$7,400.00)			
			Construction Stockpile STMI		4	Aug 18, 2025	SYSTEM	\$7,400.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$7,400.00		
			Construction Stockpile STMI - Total				\$7,400.00			
	0170 - Total								\$0.00	
JST0126 - Total								\$519.08		
JST0129	0180	CONSTRUCTION SIGNS	Material		2	Jul 16, 2025	SYSTEM	(\$2,007.50)		
					2	Jul 16, 2025	SYSTEM	\$2,007.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user tuschz1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-H14

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JST0129	0180 - Total								\$0.00	
	0210	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		4	Aug 18, 2025	SYSTEM	(\$9,585.30)		
					4	Aug 18, 2025	SYSTEM	\$9,585.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user tuschz1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					- Total			\$0.00		
			Material - Total			\$0.00				
			Other Item Adjustment		4	Aug 18, 2025	tuschz1	(\$2,396.33)	25% Withheld until Reflectivity tests come back.	
						- Total			(\$2,396.33)	
			Other Item Adjustment - Total			(\$2,396.33)				
			0210 - Total							
	0220	8 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		4	Aug 18, 2025	SYSTEM	(\$2,250.00)		
					4	Aug 18, 2025	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user tuschz1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
					- Total			\$0.00		
			Material - Total			\$0.00				
			Other Item Adjustment		4	Aug 18, 2025	tuschz1	(\$562.50)	25% Withheld until Reflectivity tests come back	
						- Total			(\$562.50)	
			Other Item Adjustment - Total			(\$562.50)				
			0220 - Total							
	0240	MISC. AGGREGATE FOR BASE	Material		3	Aug 4, 2025	SYSTEM	(\$18,046.56)		
					3	Aug 4, 2025	SYSTEM	\$18,046.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user tuschz1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Aug 18, 2025	SYSTEM	(\$18,046.56)		
					4	Aug 18, 2025	SYSTEM	\$18,046.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user tuschz1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	Sep 2, 2025	SYSTEM	(\$18,046.56)		
					5	Sep 2, 2025	SYSTEM	\$18,046.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user seabad1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
			Material - Total			\$0.00				
			0240 - Total							
	0260	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	4	Aug 18, 2025	tuschz1	\$220.83	AC Adjustment for period ending 7/31/25	
				ACAD - Total			\$220.83			
			Other Item Adjustment - Total			\$220.83				
			0260 - Total							
	0270	TACK COAT	Material		3	Aug 4, 2025	SYSTEM	(\$5,040.00)		
					3	Aug 4, 2025	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user tuschz1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					4	Aug 18, 2025	SYSTEM	(\$5,040.00)		
					4	Aug 18, 2025	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user tuschz1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					5	Sep 2, 2025	SYSTEM	(\$5,040.00)		



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-H14

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0129	0270	TACK COAT	Material		5	Sep 2, 2025	SYSTEM	\$5,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user seabad1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Other Item Adjustment	ACAD	3	Aug 4, 2025	tuschz1	\$168.00	AC adjustment for period ending on 8/01/2025
				ACAD - Total				\$168.00	
				OTHR	4	Aug 18, 2025	tuschz1	\$1,008.00	20% added back due to receival of tack certifications.
				OTHR - Total				\$1,008.00	
					3	Aug 4, 2025	tuschz1	(\$1,008.00)	Withholding 20% until receival of tack certifications.
				- Total				(\$1,008.00)	
				Other Item Adjustment - Total				\$168.00	
			0270 - Total						
	0280	MISC. AGGREGATE FOR BASE	Material		4	Aug 18, 2025	SYSTEM	(\$41,997.25)	
					4	Aug 18, 2025	SYSTEM	\$41,997.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user tuschz1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Sep 2, 2025	SYSTEM	(\$41,997.25)	
					5	Sep 2, 2025	SYSTEM	\$41,997.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user seabad1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0280 - Total						
0300	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		3	Aug 4, 2025	SYSTEM	(\$392,698.98)		
				3	Aug 4, 2025	SYSTEM	\$392,698.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user tuschz1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
			- Total				\$0.00		
			Material - Total				\$0.00		
		Other Item Adjustment	ACAD	4	Aug 18, 2025	tuschz1	\$475.59	AC Adjustment for period ending 7/31/2025	
			ACAD - Total				\$475.59		
			OTHR	4	Aug 18, 2025	tuschz1	\$74,712.86	20% added back due to receival of asphalt tickets.	
			OTHR - Total				\$74,712.86		
				3	Aug 4, 2025	tuschz1	(\$74,712.86)	Withholding 20% until asphalt ticket tabs are supplied.	
			- Total				(\$74,712.86)		
			Other Item Adjustment - Total				\$475.59		
			0300 - Total						
0310	TACK COAT	Material		3	Aug 4, 2025	SYSTEM	(\$9,765.00)		
				3	Aug 4, 2025	SYSTEM	\$9,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user tuschz1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				4	Aug 18, 2025	SYSTEM	(\$9,765.00)		
				4	Aug 18, 2025	SYSTEM	\$9,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user tuschz1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				5	Sep 2, 2025	SYSTEM	(\$9,765.00)		
				5	Sep 2,	SYSTEM	\$9,765.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-H14

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0129	0310	TACK COAT	Material			2025			Estimate Item Adjustment (0004) due to user seabad1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			Other Item Adjustment	ACAD	3	Aug 4, 2025	tuschz1	\$348.75	AC adjustment for period ending 8/01/2025
				ACAD - Total				\$348.75	
				OTHR	4	Aug 18, 2025	tuschz1	\$1,953.00	20% added back due to receipt of tack certifications.
				OTHR - Total				\$1,953.00	
					3	Aug 4, 2025	tuschz1	(\$1,953.00)	Withholding 20% until certifications are entered.
				- Total				(\$1,953.00)	
				Other Item Adjustment - Total				\$348.75	
			0310 - Total					\$348.75	
	0320	MISC. AGGREGATE FOR BASE	Material		4	Aug 18, 2025	SYSTEM	(\$20,140.38)	
					4	Aug 18, 2025	SYSTEM	\$20,140.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user tuschz1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Sep 2, 2025	SYSTEM	(\$20,140.38)	
					5	Sep 2, 2025	SYSTEM	\$20,140.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user seabad1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			0320 - Total					\$0.00	
	0340	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Other Item Adjustment	ACAD	4	Aug 18, 2025	tuschz1	\$266.11	AC Adjustment for period ending 7/31/2025
				ACAD - Total				\$266.11	
				OTHR	4	Aug 18, 2025	tuschz1	\$41,270.00	20% added back due to receipt of asphalt tickets.
				OTHR - Total				\$41,270.00	
					3	Aug 4, 2025	tuschz1	(\$41,270.00)	Withholding 20% until receipt of asphalt ticket tabs.
				- Total				(\$41,270.00)	
				Other Item Adjustment - Total				\$266.11	
			0340 - Total					\$266.11	
	0350	TACK COAT	Material		3	Aug 4, 2025	SYSTEM	(\$5,670.00)	
					3	Aug 4, 2025	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user tuschz1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					4	Aug 18, 2025	SYSTEM	(\$5,670.00)	
					4	Aug 18, 2025	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user tuschz1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					5	Sep 2, 2025	SYSTEM	(\$5,670.00)	
					5	Sep 2, 2025	SYSTEM	\$5,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user seabad1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Other Item Adjustment	ACAD	3	Aug 4, 2025	tuschz1	\$202.50	AC adjustment for estimate period ending on 8/01/2025
				ACAD - Total				\$202.50	
				OTHR	4	Aug 18,	tuschz1	\$1,134.00	20% added back due to receipt of tack certifications.



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-H14

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JST0129	0350	TACK COAT	Other Item Adjustment			2025				
				OTHR - Total				\$1,134.00		
					3	Aug 4, 2025	tuschz1	(\$1,134.00)	Withholding 20% until receipt of tack certifications.	
				- Total				(\$1,134.00)		
			Other Item Adjustment - Total				\$202.50			
	0350 - Total								\$202.50	
	0360	MISC. AGGREGATE FOR BASE	Material		3	Aug 4, 2025	SYSTEM	(\$23,160.20)		
					3	Aug 4, 2025	SYSTEM	\$23,160.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user tuschz1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					4	Aug 18, 2025	SYSTEM	(\$23,160.20)		
					4	Aug 18, 2025	SYSTEM	\$23,160.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user tuschz1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	Sep 2, 2025	SYSTEM	(\$23,160.20)		
					5	Sep 2, 2025	SYSTEM	\$23,160.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user seabad1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
	0360 - Total								\$0.00	
	0380	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		2	Jul 16, 2025	SYSTEM	(\$240,057.05)		
					2	Jul 16, 2025	SYSTEM	\$240,057.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user tuschz1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total				\$0.00		
			Material - Total				\$0.00			
			Other Item Adjustment	ACAD	2	Jul 16, 2025	tuschz1	\$294.70	7/16/2025 Total amount: \$294.70	
					4	Aug 18, 2025	tuschz1	\$294.70	AC Adjustment for period ending 7/15/25	
				ACAD - Total				\$589.40		
			Other Item Adjustment - Total				\$589.40			
			Overrun	Overrun	2	Jul 16, 2025	SYSTEM	(\$624.37)		
					Overrun - Total				(\$624.37)	
	Overrun - Total				(\$624.37)					
	0380 - Total								(\$34.97)	
	0390	TACK COAT	Material		2	Jul 16, 2025	SYSTEM	(\$7,002.45)		
					2	Jul 16, 2025	SYSTEM	\$7,002.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user tuschz1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Aug 4, 2025	SYSTEM	(\$7,002.45)		
					3	Aug 4, 2025	SYSTEM	\$7,002.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user tuschz1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					4	Aug 18, 2025	SYSTEM	(\$7,002.45)		
					4	Aug 18, 2025	SYSTEM	\$7,002.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user tuschz1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					5	Sep 2, 2025	SYSTEM	(\$7,002.45)		
				5	Sep 2, 2025	SYSTEM	\$7,002.45	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Sep 5, 2025

Contract ID: 250314-H14

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0129	0390	TACK COAT	Material			2025			Estimate Item Adjustment (0008) due to user seabad1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
0390 - Total								\$0.00	
JST0129 - Total								(\$1,312.02)	
Overall - Total								(\$792.94)	



Contract Adjustments for Contract - 250314-H14

There are no contract adjustments to display for this contract.