



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

**Pay Estimate Created Date: May 5, 2026**

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 250418-C02	<b>Pay Period Start</b> April 16, 2026	<b>Original Contract Amount</b> \$1,339,403.00
	<b>Prime Contractor</b> Leavenworth Excavating & Equipment Company, Inc.	<b>Pay Period End</b> May 1, 2026	<b>Net Change Order Amount</b> (\$131,282.12)
			<b>Current Contract Amount</b> \$1,208,120.88

Approval Date	By User
May 5, 2026	martir7
May 5, 2026	wilson2
May 5, 2026	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	June 1, 2026		93.87%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	May 7, 2025	May 7, 2025					
Letting Date	April 18, 2025	April 18, 2025					
Notice to Proceed Date	June 9, 2025	June 9, 2025	Change Order 0002 - 60 Calendar Days	May 7, 2026	May 7, 2026	2	
Work Began Date	July 7, 2025	July 7, 2025					

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
250418-C02			
Total Posted Items Pay	\$369,775.45	\$764,293.55	\$1,134,069.00
Gross Item Adjustments	\$3,983.88	(\$14,215.23)	(\$10,231.35)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$750,078.32	\$1,123,837.65
<b>Contract Total Payable This Estimate:</b>	<b>\$373,759.33</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0120	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$18.200	2,045.400	\$37,226.28
	0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$100.200	10	\$1,002.00
	0130	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	TONS	\$111.740	411.100	\$45,936.31
	0140	4039905	MISC.Optional Pavement	SQYD	\$66.540	2,130.600	\$141,770.12
	0150	4071005	TACK COAT	GAL	\$3.150	369	\$1,162.35
	0170	6071102	MODIFIED CONCRETE GUTTER TYPE B	LF	\$62.450	524	\$32,723.80
	0180	6097000	ROCK LINING	CUYD	\$81.100	250	\$20,275.00
	0320	6181000	MOBILIZATION	LS	\$130,000.000	0.250	\$32,500.00
	0410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$3.440	3,697.800	\$12,720.43
	0420	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$3.800	350	\$1,330.00
	0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$10,000.000	0.300	\$3,000.00
	0520	6061010	GUARDRAIL TYPE A	LF	\$31.540	113	\$3,564.02
	0530	6061060	MGS GUARDRAIL	LF	\$29.790	250	\$7,447.50
	0540	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,549.150	1	\$4,549.15
	0560	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,623.940	3	\$10,871.82
	0570	6063015	TYPE A CRASHWORTHY END TERMINAL	EA	\$3,199.070	2	\$6,398.14
	0590	9039902	MISC.RELOCATION OF EXISTING SIGN ASSEMBLIES	EA	\$949.620	4	\$3,798.48
5002	6119905	MISC.CONCRETE SLOPE PROTECTION	SQYD	\$176.770	19.800	\$3,500.05	

<b>Project JKU0120 - Total</b>	<b>\$369,775.45</b>
<b>Overall - Total</b>	<b>\$369,775.45</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

**Pay Estimate Created Date: May 5, 2026**

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> <b>Prime Contractor</b>	250418-C02 Leavenworth Excavating & Equipment Company, Inc.	<b>Pay Period Start</b> <b>Pay Period End</b>	April 16, 2026 May 1, 2026	<b>Original Contract Amount</b> <b>Net Change Order Amount</b> <b>Current Contract Amount</b>	\$1,339,403.00 (\$131,282.12) \$1,208,120.88
---------------------------------------	---	--	--	-------------------------------	---	--

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0120	0050	EMBANKMENT IN PLACE	Material			-1,477	\$43.60	(\$64,397.20)
	0050	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,477	\$43.60	\$64,397.20
	0060	COMPACTING EMBANKMENT	Material			-588	\$2.00	(\$1,176.00)
	0060	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	588	\$2.00	\$1,176.00
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-2,804.20000	\$18.20	(\$51,036.44)
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user martir7 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2,804.20000	\$18.20	\$51,036.44
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	2,045.40000	\$0.40	\$811.51
	0130	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	ACAD - 411.1 Tons of SP125 HMA placed on 4/21 & 4/22			(\$227.13)
	0130	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-29	\$117.47	(\$3,406.54)
	0130	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	411.10000	\$5.73	\$2,354.37
	0140	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	ACAD - 731.01 Tons of SP190 & 499.43 Tons of SP125 HMA placed on 4/20 & 4/21			(\$656.07)
	0140	MISC.	Other Item Adjustment	Fuel Price	731.01 Tons of SP190 & 499.43 Tons of SP125 HMA placed on 4/20 & 4/21			\$7,046.73
	0150	TACK COAT	Overrun			-26	\$3.15	(\$81.90)
	0160	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-288.40000	\$133.65	(\$38,544.66)
	0160	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user martir7 overriding Payment Estimate Exception 5 on the current Payment Estimate.	288.40000	\$133.65	\$38,544.66
	0170	MODIFIED CONCRETE GUTTER TYPE B	Material			-524	\$62.45	(\$32,723.80)
0170	MODIFIED CONCRETE GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user martir7 overriding Payment Estimate Exception 18 on the current Payment Estimate.	524	\$62.45	\$32,723.80	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

**Pay Estimate Created Date: May 5, 2026**

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 250418-C02	<b>Pay Period Start</b> April 16, 2026	<b>Original Contract Amount</b> \$1,339,403.00
	<b>Prime Contractor</b> Leavenworth Excavating & Equipment Company, Inc.	<b>Pay Period End</b> May 1, 2026	<b>Net Change Order Amount</b> (\$131,282.12)
			<b>Current Contract Amount</b> \$1,208,120.88

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0120	0180	ROCK LINING	Material			-250	\$81.10	(\$20,275.00)
	0180	ROCK LINING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user martir7 overriding Payment Estimate Exception 20 on the current Payment Estimate.	250	\$81.10	\$20,275.00
	0280	CONCRETE TRAFFIC BARRIER, TYPE D	Material			-524	\$150.75	(\$78,993.00)
	0280	CONCRETE TRAFFIC BARRIER, TYPE D	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user martir7 overriding Payment Estimate Exception 21 on the current Payment Estimate.	524	\$150.75	\$78,993.00
	0410	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun			-263.80000	\$3.44	(\$907.47)
	0420	PERMANENT EROSION CONTROL GEOTEXTILE	Material			-350	\$3.80	(\$1,330.00)
	0420	PERMANENT EROSION CONTROL GEOTEXTILE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user martir7 overriding Payment Estimate Exception 26 on the current Payment Estimate.	350	\$3.80	\$1,330.00
	0450	CLASS B-1 CONCRETE (CULVERTS)	Material			-66	\$1,575.70	(\$103,996.20)
	0450	CLASS B-1 CONCRETE (CULVERTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user martir7 overriding Payment Estimate Exception 27 on the current Payment Estimate.	66	\$1,575.70	\$103,996.20
	0520	GUARDRAIL TYPE A	Material			-113	\$31.54	(\$3,564.02)
	0520	GUARDRAIL TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user martir7 overriding Payment Estimate Exception 11 on the current Payment Estimate.	113	\$31.54	\$3,564.02
	0530	MGS GUARDRAIL	Material			-250	\$29.79	(\$7,447.50)
	0530	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user martir7 overriding Payment Estimate Exception 13 on the current Payment Estimate.	250	\$29.79	\$7,447.50
	0540	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-1	\$4,549.15	(\$4,549.15)
	0540	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user martir7 overriding Payment Estimate Exception 15 on the current Payment Estimate.	1	\$4,549.15	\$4,549.15
	0560	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-3	\$3,623.94	(\$10,871.82)
	0560	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user martir7 overriding Payment Estimate Exception 16 on the current Payment Estimate.	3	\$3,623.94	\$10,871.82
	0570	TYPE A CRASHWORTHY	Material			-2	\$3,199.07	(\$6,398.14)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

**Pay Estimate Created Date: May 5, 2026**

<b>Progress Estimate Number</b> 10	<b>Contract ID</b> 250418-C02	<b>Pay Period Start</b> April 16, 2026	<b>Original Contract Amount</b> \$1,339,403.00
<b>Prime Contractor</b> Leavenworth Excavating & Equipment Company, Inc.	<b>Pay Period End</b> May 1, 2026	<b>Net Change Order Amount</b> (\$131,282.12)	<b>Current Contract Amount</b> \$1,208,120.88

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0120		END TERMINAL						
	0570	TYPE A CRASHWORTHY END TERMINAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user martir7 overriding Payment Estimate Exception 17 on the current Payment Estimate.	2	\$3,199.07	\$6,398.14
	0590	MISC.	Material			-4	\$949.62	(\$3,798.48)
	0590	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user martir7 overriding Payment Estimate Exception 30 on the current Payment Estimate.	4	\$949.62	\$3,798.48
	0590	MISC.	Overrun			-1	\$949.62	(\$949.62)
<b>Total</b>								<b>\$3,983.88</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0120	FAF-45-1 (39)	Add turn lane	45	PLATTE	at Jones-Meyer Road near Waldron

**Totals by Job Numbers**

JKU0120	This Estimate	Previous	To Date
<b>Posted Item Pay</b>	\$369,775.45	\$764,293.55	\$1,134,069.00
<b>Gross Item Adjustments</b>	\$3,983.88	(\$14,215.23)	(\$10,231.35)
<b>Gross Item Pay</b>	<b>\$373,759.33</b>	<b>\$750,078.32</b>	<b>\$1,123,837.65</b>
<b>Incentive</b>	\$0.00	\$0.00	\$0.00
<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 6, 2026

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 2035500, Project Item Line Number 0050, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 2036000, Project Item Line Number 0060, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 3040506, Project Item Line Number 0110, Material Set 304050696, Material 1007..RCBT1T5 - Agg Base T1/T5 Reclaimed Concrete, Acceptance Action Generic 1007..RCBT1T5 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 3040506, Project Item Line Number 0110, Material Set 304050696, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA 8 1/2 in. is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6061010, Project Item Line Number 0520, Material Set 606101096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6061010, Project Item Line Number 0520, Material Set 606101096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6061060, Project Item Line Number 0530, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6061060, Project Item Line Number 0530, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6061069, Project Item Line Number 0540, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6063014, Project Item Line Number 0560, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6063015, Project Item Line Number 0570, Material Set 606301596, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6071102, Project Item Line Number 0170, Material Set 607110296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6071102, Project Item Line Number 0170, Material Set 607110296, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6097000, Project Item Line Number 0180, Material Set 609700096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6173100, Project Item Line Number 0280, Material Set 617310096, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6173100, Project Item Line Number 0280, Material Set 617310096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6173100, Project Item Line Number 0280, Material Set 617310096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6173100, Project Item Line Number 0280, Material Set 617310096, Material 1005FACCNS..CA - Natural Sand for Conc Class A,	No Remark was entered by Engineer	martir7	Overridden



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 6, 2026

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1005FACCNS..CA is insufficient.			
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6173100, Project Item Line Number 0280, Material Set 617310096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6240103A, Project Item Line Number 0420, Material Set 6240103A96, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 7034041, Project Item Line Number 0450, Material Set 703404196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 7034041, Project Item Line Number 0450, Material Set 703404196, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 7034041, Project Item Line Number 0450, Material Set 703404196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 9039902, Project Item Line Number 0590, Material Set 9039902, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Item Overrun: Contract 250418-C02, Contract Project JKU0120, Project Item Line Number 0150, Contract Line Item Number 0150, Item 4071005, Minor Item.	No Remark was entered by Engineer	martir7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-C02, Contract Project JKU0120, Project Item Line Number 0410, Contract Line Item Number 0410, Item 6221001, Minor Item.	No Remark was entered by Engineer	martir7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-C02, Contract Project JKU0120, Project Item Line Number 0590, Contract Line Item Number 0590, Item 9039902, Minor Item.	No Remark was entered by Engineer	martir7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-C02, Contract Project JKU0120, Project Item Line Number 0130, Contract Line Item Number 0130, Item 4030101, Minor Item.	No Remark was entered by Engineer	martir7	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250418-C02	JKU0120	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$12,000.00	\$12,000.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$166,000.00	\$166,000.00
		0001	0040	2031000	CLASS A EXCAVATION	735.00	0.00	735.00	CUYD	735.00	\$64.30	\$47,260.50
		0001	0050	2035500	EMBANKMENT IN PLACE	1,477.00	0.00	1,477.00	CUYD	1,477.00	\$43.60	\$64,397.20
		0001	0060	2036000	COMPACTING EMBANKMENT	588.00	0.00	588.00	CUYD	588.00	\$2.00	\$1,176.00
		0001	0070	2063300	CLASS 4 EXCAVATION	346.00	0.00	346.00	CUYD	346.00	\$92.85	\$32,126.10
		0001	0080	2064000	POROUS BACKFILL	13.00	0.00	13.00	CUYD	13.00	\$218.10	\$2,835.30
		0001	0090	2071000	LINEAR GRADING CLASS 1	3.00	0.00	3.00	STA	0.00	\$1,100.00	\$0.00
		0001	0100	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	15.00	0.00	15.00	100F	0.00	\$472.20	\$0.00
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	3,068.00	0.00	3,068.00	SQYD	2,804.20	\$18.20	\$51,036.44
		0001	0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10.00	0.00	10.00	TONS	10.00	\$100.20	\$1,002.00
		0001	0130	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	382.10	0.00	382.10	TONS	411.10	\$111.74	\$45,936.31
		0001	0140	4039905	MISC.Optional Pavement	2,778.80	0.00	2,778.80	SQYD	2,515.00	\$66.54	\$167,348.10
		0001	0150	4071005	TACK COAT	343.00	0.00	343.00	GAL	369.00	\$3.15	\$1,162.35
		0001	0160	5021332	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	288.40	0.00	288.40	SQYD	288.40	\$133.65	\$38,544.66
		0001	0170	6071102	MODIFIED CONCRETE GUTTER TYPE B	524.00	0.00	524.00	LF	524.00	\$62.45	\$32,723.80
		0001	0180	6097000	ROCK LINING	284.00	0.00	284.00	CUYD	250.00	\$81.10	\$20,275.00
		0001	0190	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	2.00	1.00	3.00	EA	3.00	\$2,500.00	\$7,500.00
		0001	0200	6122020	REPLACEMENT SAND BARREL	18.00	-18.00	0.00	EA	0.00	\$400.00	\$0.00
		0001	0210	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	-2.00	0.00	EA	0.00	\$1,250.00	\$0.00
		0001	0220	6161005	CONSTRUCTION SIGNS	621.00	-11.00	610.00	SQFT	609.50	\$6.00	\$3,657.00
		0001	0230	6161025	CHANNELIZER (TRIM-LINE)	65.00	-30.00	35.00	EA	35.00	\$15.00	\$525.00
		0001	0240	6161030	TYPE 3 MOVEABLE BARRICADE	5.00	15.00	20.00	EA	20.00	\$175.00	\$3,500.00
		0001	0250	6161040	FLASHING ARROW PANEL	2.00	-2.00	0.00	EA	0.00	\$150.00	\$0.00
		0001	0260	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	1.00	7.00	EA	7.00	\$2,100.00	\$14,700.00
		0001	0270	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1,850.00	\$0.00
		0001	0280	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	524.00	0.00	524.00	LF	524.00	\$150.75	\$78,993.00
		0001	0290	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,612.00	-1,187.00	425.00	LF	425.00	\$27.50	\$11,687.50
		0001	0300	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED	1.00	0.00	1.00	EA	1.00	\$850.00	\$850.00
		0001	0310	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	2,068.00	-2,068.00	0.00	LF	0.00	\$12.00	\$0.00
		0001	0320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$130,000.00	\$130,000.00
		0001	0330	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	38.00	0.00	38.00	LF	0.00	\$28.00	\$0.00
		0001	0350	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	95.00	0.00	95.00	LF	0.00	\$28.00	\$0.00
		0001	0360	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$350.00	\$0.00
		0001	0370	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,132.00	0.00	5,132.00	LF	0.00	\$0.41	\$0.00
		0001	0380	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,870.00	0.00	5,870.00	LF	0.00	\$0.41	\$0.00
		0001	0390	6207001	PAVEMENT MARKING REMOVAL	58,920.00	-58,920.00	0.00	LF	0.00	\$0.25	\$0.00
		0001	0400	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	39,280.00	-39,280.00	0.00	LF	0.00	\$0.16	\$0.00
		0001	0410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,434.00	0.00	3,434.00	SQYD	3,697.80	\$3.44	\$12,720.43
		0001	0420	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	369.00	0.00	369.00	SQYD	350.00	\$3.80	\$1,330.00
		0001	0430	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	25.40	0.00	25.40	STA	0.00	\$98.50	\$0.00
		0001	0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0450	7034041	CLASS B-1 CONCRETE (CULVERTS)	77.30	0.00	77.30	CUYD	66.00	\$1,575.70	\$103,996.20
		0001	0460	7061030	REINFORCING STEEL (CULVERTS)	14,750.00	0.00	14,750.00	LB	13,185.00	\$0.75	\$9,888.75
		0001	0470	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$2,000.00	\$0.00
		0001	0480	8061004	SEDIMENT TRAP ROCK	5.00	0.00	5.00	CUYD	5.00	\$116.50	\$582.50
		0001	0490	8061005	ROCK DITCH CHECK	20.00	0.00	20.00	LF	20.00	\$61.50	\$1,230.00
		0001	0500	8061019	SILT FENCE	1,797.00	0.00	1,797.00	LF	1,797.00	\$3.85	\$6,918.45
		0001	0510	8064132	TYPE 1B EROSION CONTROL BLANKET	3,421.00	0.00	3,421.00	SQYD	0.00	\$1.50	\$0.00
		0010	0520	6061010	GUARDRAIL TYPE A	113.00	0.00	113.00	LF	113.00	\$31.54	\$3,564.02
		0010	0530	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	250.00	\$29.79	\$7,447.50



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250418-C02	JKU0120	0010	0540	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	1.00	EA	1.00	\$4,549.15	\$4,549.15
		0010	0550	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	0.00	1.00	EA	0.00	\$4,913.94	\$0.00
		0010	0560	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$3,623.94	\$10,871.82
		0010	0570	6063015	TYPE A CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	2.00	\$3,199.07	\$6,398.14
		0010	0580	6063017	TYPE C CRASHWORTHY END TERMINAL	2.00	-2.00	0.00	EA	0.00	\$28,327.56	\$0.00
		0040	0590	9039902	MISC.RELOCATION OF EXISTING SIGN ASSEMBLIES	3.00	0.00	3.00	EA	4.00	\$949.62	\$3,798.48
		0001	5001	2063500	CULVERT CLEANOUT	0.00	1.00	1.00	EA	1.00	\$11,037.25	\$11,037.25
		0001	5002	6119905	MISC.CONCRETE SLOPE PROTECTION	0.00	19.80	19.80	SQYD	19.80	\$176.77	\$3,500.05
<b>Project JKU0120 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$1,134,069.00</b>	
<b>250418-C02 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$1,134,069.00</b>	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 6, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.**

Project: JKU0120

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4/17/26	5/4/26	1	2,045.40	SQYD	MO 45 Optional pavement					
0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	4/24/26	5/1/26	1	10.00	TONS	3 field entrances shown in the plans					
0130	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	4/22/26	5/1/26	1	411.10	TONS		1385+51.7		1399+56.37		
0140	4039905	MISC.	4/21/26	5/4/26	1	2,130.60	SQYD	MO 45	1385+51.7		1399+56.37		
0150	4071005	TACK COAT	4/22/26	5/1/26	1	369.00	GAL		1385+51.70		1399+56.37		
0170	6071102	MODIFIED CONCRETE GUTTER TYPE B	4/16/26	4/24/26	1	524.00	LF		1388+74.9		1393+98.4		Mod gutter behind barrier wall
0180	6097000	ROCK LINING	4/17/26	5/4/26	1	250.00	CUYD		1393+89.56				
0320	6181000	MOBILIZATION	5/1/26	5/4/26	1	0.25	LS	MO 45					
0410	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	4/21/26	5/4/26	1	3,697.80	SQYD		1385+51.7		1399+56.37		Jones-Meyer Rd was supposed to be optional pavement but was switched to mill and fill. This created an additional 263.8 sy of milling for Jones-Meyer Rd.
0420	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	4/17/26	5/4/26	1	350.00	SQYD	Culvert ends					
0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	4/27/26	5/4/26	1	0.30	LS	MO 45					
0520	6061010	GUARDRAIL TYPE A	5/1/26	5/4/26	1	113.00	LF	Jones Meyer STA 1+16.98 to MO 45 STA 1395+61.73					
0530	6061060	MGS GUARDRAIL	5/1/26	5/4/26	1	250.00	LF	1390+55.4 to 1393+41.70 1394+54.49 to 1395+16.42					
0540	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	5/1/26	5/4/26	1	1.00	EA		1387+86.59		1388+74.94		
0560	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	5/1/26	5/4/26	1	3.00	EA	1387+86.59 1390+55.40 1394+54.49					
0570	6063015	TYPE A CRASHWORTHY END TERMINAL	5/1/26	5/4/26	1	2.00	EA	JM 1+16.98 1395+61.73					
0590	9039902	MISC.	5/1/26	5/4/26	1	4.00	EA	MO 45 & Jones Meyer					55 MPH T Intersection Stop Sign + 1 Double Arrow Sign
5002	6119905	MISC.	4/30/26	5/4/26	1	19.80	SQYD	MO 45					

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250418-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0120	0040	CLASS A EXCAVATION	Price FUEL		8	Apr 2, 2026	SYSTEM	\$45.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				<b>- Total</b>					\$45.42	
				<b>Price FUEL - Total</b>					\$45.42	
	<b>0040 - Total</b>								<b>\$45.42</b>	
	0050	EMBANKMENT IN PLACE	Material		8	Apr 2, 2026	SYSTEM	(\$34,880.00)		
					8	Apr 2, 2026	SYSTEM	\$34,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Apr 16, 2026	SYSTEM	(\$64,397.20)		
					9	Apr 16, 2026	SYSTEM	\$64,397.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					10	May 5, 2026	SYSTEM	(\$64,397.20)		
					10	May 5, 2026	SYSTEM	\$64,397.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				<b>- Total</b>					\$0.00	
				<b>Material - Total</b>					\$0.00	
					8	Apr 2, 2026	SYSTEM	\$86.52	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					9	Apr 16, 2026	SYSTEM	\$408.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				<b>- Total</b>					\$495.26	
				<b>Price FUEL - Total</b>					\$495.26	
	<b>0050 - Total</b>								<b>\$495.26</b>	
	0060	COMPACTING EMBANKMENT	Material		8	Apr 2, 2026	SYSTEM	(\$600.00)		
					8	Apr 2, 2026	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					9	Apr 16, 2026	SYSTEM	(\$1,176.00)		
					9	Apr 16, 2026	SYSTEM	\$1,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					10	May 5, 2026	SYSTEM	(\$1,176.00)		
					10	May 5, 2026	SYSTEM	\$1,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				<b>- Total</b>					\$0.00	
	<b>Material - Total</b>					\$0.00				
<b>0060 - Total</b>								<b>\$0.00</b>		
0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		8	Apr 2, 2026	SYSTEM	(\$13,810.16)			
				8	Apr 2, 2026	SYSTEM	\$13,810.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user martir7 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				9	Apr 16, 2026	SYSTEM	(\$13,810.16)			
				9	Apr 16, 2026	SYSTEM	\$13,810.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user martir7 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				10	May 5, 2026	SYSTEM	(\$51,036.44)			
				10	May 5, 2026	SYSTEM	\$51,036.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user martir7 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
<b>- Total</b>					\$0.00					



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250418-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0120	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	<b>Material - Total</b>						<b>\$0.00</b>		
			Price FUEL		8	Apr 2, 2026	SYSTEM	\$53.93	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					10	May 5, 2026	SYSTEM	\$811.51	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			<b>- Total</b>						<b>\$865.44</b>		
			<b>Price FUEL - Total</b>						<b>\$865.44</b>		
	<b>0110 - Total</b>							<b>\$865.44</b>			
	0130	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1)	Other Item Adjustment	ACAD	10	May 5, 2026	martir7	(\$227.13)	ACAD - 411.1 Tons of SP125 HMA placed on 4/21 & 4/22		
				<b>ACAD - Total</b>						<b>(\$227.13)</b>	
			<b>Other Item Adjustment - Total</b>						<b>(\$227.13)</b>		
			Overrun	Overrun	10	May 5, 2026	SYSTEM	(\$3,406.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				<b>Overrun - Total</b>						<b>(\$3,406.54)</b>	
			<b>Overrun - Total</b>						<b>(\$3,406.54)</b>		
			Price FUEL		10	May 5, 2026	SYSTEM	\$2,354.37	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
				<b>- Total</b>						<b>\$2,354.37</b>	
			<b>Price FUEL - Total</b>						<b>\$2,354.37</b>		
			<b>0130 - Total</b>							<b>(\$1,279.30)</b>	
	0140	MISC.	Other Item Adjustment	ACAD	8	Apr 2, 2026	martir7	(\$222.39)	ACAD - 279 SY of SP190, 6.5" base lift placed on 3/24/26. 86 SY of SP125, 2" intermediate lift placed on 3/25/26. The top 2" lift will be placed at a later date.		
					10	May 5, 2026	martir7	(\$656.07)	ACAD - 731.01 Tons of SP190 & 499.43 Tons of SP125 HMA placed on 4/20 & 4/21		
			<b>ACAD - Total</b>						<b>(\$878.46)</b>		
			FUEL		8	Apr 2, 2026	martir7	\$216.20	FUEL - 161.16 Tons (279 SY) of SP190, 6.5" base lift placed on 3/24/26. 49.59 Tons (86 SY) of SP125, 2" intermediate lift placed on 3/25/26. The top 2" lift will be placed at a later date.		
					10	May 5, 2026	martir7	\$7,046.73	731.01 Tons of SP190 & 499.43 Tons of SP125 HMA placed on 4/20 & 4/21		
			<b>FUEL - Total</b>						<b>\$7,262.93</b>		
			<b>Other Item Adjustment - Total</b>						<b>\$6,384.47</b>		
			<b>0140 - Total</b>							<b>\$6,384.47</b>	
			0150	TACK COAT	Overrun	Overrun	10	May 5, 2026	SYSTEM	(\$81.90)	
<b>Overrun - Total</b>						<b>(\$81.90)</b>					
<b>Overrun - Total</b>						<b>(\$81.90)</b>					
<b>0150 - Total</b>							<b>(\$81.90)</b>				
0160	CONCRETE PAVEMENT (8 1/2 IN. NON-REINF,	Material		8	Apr 2, 2026	SYSTEM	(\$38,544.66)				
				8	Apr 2, 2026	SYSTEM	\$38,544.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user martir7 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				9	Apr 16, 2026	SYSTEM	(\$38,544.66)				
				9	Apr 16, 2026	SYSTEM	\$38,544.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user martir7 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				10	May 5, 2026	SYSTEM	(\$38,544.66)				
				10	May 5, 2026	SYSTEM	\$38,544.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user martir7 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
		<b>- Total</b>						<b>\$0.00</b>			
<b>Material - Total</b>						<b>\$0.00</b>					
<b>0160 - Total</b>							<b>\$0.00</b>				
0170	MODIFIED	Material		10	May 5,	SYSTEM	(\$32,723.80)				



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250418-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0120	0170	CONCRETE GUTTER TYPE B	Material		10	May 5, 2026	SYSTEM	\$32,723.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user martir7 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					<b>- Total</b>		<b>\$0.00</b>		
				<b>Material - Total</b>		<b>\$0.00</b>			
				<b>0170 - Total</b>		<b>\$0.00</b>			
JKU0120	0180	ROCK LINING	Material		10	May 5, 2026	SYSTEM	(\$20,275.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user martir7 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					10	May 5, 2026	SYSTEM	\$20,275.00	
					<b>- Total</b>		<b>\$0.00</b>		
				<b>Material - Total</b>		<b>\$0.00</b>			
<b>0180 - Total</b>		<b>\$0.00</b>							
JKU0120	0190	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	Overrun	Overrun	3	Jul 17, 2025	SYSTEM	(\$2,500.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2500.00000 - 2500.00000, 'is applied (if non-zero).
					4	Aug 4, 2025	SYSTEM	\$2,500.00	
					<b>Overrun - Total</b>		<b>\$0.00</b>		
					<b>Overrun - Total</b>		<b>\$0.00</b>		
<b>0190 - Total</b>		<b>\$0.00</b>							
JKU0120	0240	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun	7	Mar 16, 2026	SYSTEM	(\$2,625.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',175.00000 - 175.00000, 'is applied (if non-zero).
					9	Apr 16, 2026	SYSTEM	\$2,625.00	
					<b>Overrun - Total</b>		<b>\$0.00</b>		
					<b>Overrun - Total</b>		<b>\$0.00</b>		
<b>0240 - Total</b>		<b>\$0.00</b>							
JKU0120	0260	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Overrun	Overrun	7	Mar 16, 2026	SYSTEM	(\$2,100.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2100.00000 - 2100.00000, 'is applied (if non-zero).
					9	Apr 16, 2026	SYSTEM	\$2,100.00	
					<b>Overrun - Total</b>		<b>\$0.00</b>		
					<b>Overrun - Total</b>		<b>\$0.00</b>		
<b>0260 - Total</b>		<b>\$0.00</b>							
JKU0120	0280	CONCRETE TRAFFIC BARRIER, TYPE D	Material		8	Apr 2, 2026	SYSTEM	(\$74,018.25)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user martir7 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					8	Apr 2, 2026	SYSTEM	\$74,018.25	
					9	Apr 16, 2026	SYSTEM	(\$78,993.00)	
					9	Apr 16, 2026	SYSTEM	\$78,993.00	
					10	May 5, 2026	SYSTEM	(\$78,993.00)	
					10	May 5, 2026	SYSTEM	\$78,993.00	
					<b>- Total</b>		<b>\$0.00</b>		
				<b>Material - Total</b>		<b>\$0.00</b>			
	Other Item Adjustment	TRET	9	Apr 16, 2026	martir7	(\$14,803.65)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 20% due to the use of an unapproved concrete mix for this job as required by Section 617.10.3. This withholding will be released following satisfactory submission of a MODOT approved mix for barrier wall and PAL submission for all reinforcing steel.		



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250418-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0120	0280	CONCRETE TRAFFIC BARRIER, TYPE D	Other Item Adjustment	TRET - Total				(\$14,803.65)					
				Other Item Adjustment - Total				(\$14,803.65)					
	<b>0280 - Total</b>								<b>(\$14,803.65)</b>				
	0290	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		3	Jul 17, 2025	SYSTEM	(\$11,687.50)					
					3	Jul 17, 2025	SYSTEM	\$11,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				- Total				\$0.00					
				Material - Total				\$0.00					
	<b>0290 - Total</b>								<b>\$0.00</b>				
	0300	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED	Material		3	Jul 17, 2025	SYSTEM	(\$850.00)					
					3	Jul 17, 2025	SYSTEM	\$850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user martir7 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					4	Aug 4, 2025	SYSTEM	(\$850.00)					
					4	Aug 4, 2025	SYSTEM	\$850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				- Total				\$0.00					
	Material - Total				\$0.00								
	<b>0300 - Total</b>								<b>\$0.00</b>				
	0410	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	10	May 5, 2026	SYSTEM	(\$907.47)					
								Overrun - Total				(\$907.47)	
								Overrun - Total				(\$907.47)	
	<b>0410 - Total</b>								<b>(\$907.47)</b>				
	0420	PERMANENT EROSION CONTROL GEOTEXTILE	Material		10	May 5, 2026	SYSTEM	(\$1,330.00)					
					10	May 5, 2026	SYSTEM	\$1,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user martir7 overriding Payment Estimate Exception 26 on the current Payment Estimate.				
				- Total				\$0.00					
	Material - Total				\$0.00								
	<b>0420 - Total</b>								<b>\$0.00</b>				
	0450	CLASS B-1 CONCRETE (CULVERTS)	Material		8	Apr 2, 2026	SYSTEM	(\$72,482.20)					
					8	Apr 2, 2026	SYSTEM	\$72,482.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user martir7 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					9	Apr 16, 2026	SYSTEM	(\$103,996.20)					
				9	Apr 16, 2026	SYSTEM	\$103,996.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user martir7 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
				10	May 5, 2026	SYSTEM	(\$103,996.20)						
				10	May 5, 2026	SYSTEM	\$103,996.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user martir7 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
- Total				\$0.00									
Material - Total				\$0.00									
<b>0450 - Total</b>								<b>\$0.00</b>					
0460	REINFORCING STEEL (CULVERTS)	Material		8	Apr 2, 2026	SYSTEM	(\$7,023.75)						
				8	Apr 2, 2026	SYSTEM	\$7,023.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user martir7 overriding Payment Estimate Exception 17 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250418-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0120	0460	REINFORCING STEEL (CULVERTS)	Material	- Total				\$0.00		
			Material - Total					\$0.00		
	<b>0460 - Total</b>								<b>\$0.00</b>	
	0520	GUARDRAIL TYPE A	Material			10	May 5, 2026	SYSTEM	(\$3,564.02)	
						10	May 5, 2026	SYSTEM	\$3,564.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user martir7 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				- Total					\$0.00	
				Material - Total					\$0.00	
	<b>0520 - Total</b>								<b>\$0.00</b>	
	0530	MGS GUARDRAIL	Material			10	May 5, 2026	SYSTEM	(\$7,447.50)	
						10	May 5, 2026	SYSTEM	\$7,447.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user martir7 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total					\$0.00	
				Material - Total					\$0.00	
	<b>0530 - Total</b>								<b>\$0.00</b>	
	0540	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material			10	May 5, 2026	SYSTEM	(\$4,549.15)	
						10	May 5, 2026	SYSTEM	\$4,549.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user martir7 overriding Payment Estimate Exception 15 on the current Payment Estimate.
				- Total					\$0.00	
				Material - Total					\$0.00	
	<b>0540 - Total</b>								<b>\$0.00</b>	
	0560	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			10	May 5, 2026	SYSTEM	(\$10,871.82)	
						10	May 5, 2026	SYSTEM	\$10,871.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user martir7 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				- Total					\$0.00	
				Material - Total					\$0.00	
	<b>0560 - Total</b>								<b>\$0.00</b>	
	0570	TYPE A CRASHWORTHY END TERMINAL	Material			10	May 5, 2026	SYSTEM	(\$6,398.14)	
						10	May 5, 2026	SYSTEM	\$6,398.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user martir7 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				- Total					\$0.00	
				Material - Total					\$0.00	
	<b>0570 - Total</b>								<b>\$0.00</b>	
0590	MISC.	Material			10	May 5, 2026	SYSTEM	(\$3,798.48)		
					10	May 5, 2026	SYSTEM	\$3,798.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user martir7 overriding Payment Estimate Exception 30 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			Overrun	Overrun	10	May 5, 2026	SYSTEM	(\$949.62)		
			Overrun - Total					(\$949.62)		
<b>0590 - Total</b>								<b>(\$949.62)</b>		
<b>JKU0120 - Total</b>								<b>(\$10,231.35)</b>		
<b>Overall - Total</b>								<b>(\$10,231.35)</b>		



---

**Contract Adjustments for Contract - 250418-C02**

There are no contract adjustments to display for this contract.