



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

Pay Estimate Created Date: May 18, 2026

Progress Estimate Number 11	Contract ID 250418-C02	Pay Period Start May 2, 2026	Original Contract Amount \$1,339,403.00
Prime Contractor Leavenworth Excavating & Equipment Company, Inc.	Pay Period End May 15, 2026	Net Change Order Amount (\$131,282.12)	Current Contract Amount \$1,208,120.88

Approval Date	By User
May 18, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by martir7
May 18, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wilsor2
May 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	June 1, 2026	May 7, 2026	95.92%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	May 7, 2025	May 7, 2025					
Letting Date	April 18, 2025	April 18, 2025					
Notice to Proceed Date	June 9, 2025	June 9, 2025	Change Order 0002 - 60 Calendar Days	May 7, 2026	May 7, 2026	Milestone Complete	
Work Began Date	July 7, 2025	July 7, 2025					

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
250418-C02			
Total Posted Items Pay	\$24,716.83	\$1,134,069.00	\$1,158,785.83
Gross Item Adjustments	(\$6,818.69)	(\$10,231.35)	(\$17,050.04)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$17,898.14	\$1,123,837.65	\$1,141,735.79

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0120	0100	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	100F	\$472.200	14.500	\$6,846.90
	0220	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	0.500	\$3.00
	0340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$28.000	41	\$1,148.00
	0350	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	LF	\$28.000	118	\$3,304.00
	0360	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$350.000	2	\$700.00
	0370	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.410	3,295	\$1,350.95
	0380	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.410	4,964	\$2,035.24
	0410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$3.440	0.200	\$0.69
	0430	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$98.500	22.300	\$2,196.55
	0470	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$2,000.000	1	\$2,000.00
0510	8064132	TYPE 1B EROSION CONTROL BLANKET	SQYD	\$1.500	3,421	\$5,131.50	
Project JKU0120 - Total							\$24,716.83
Overall - Total							\$24,716.83

Contract Adjustments This Estimate	
No Contract Adjustments Exist on Contract	

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

Pay Estimate Created Date: May 18, 2026

Progress Estimate Number 11	Contract ID 250418-C02	Pay Period Start May 2, 2026	Original Contract Amount \$1,339,403.00
Prime Contractor Leavenworth Excavating & Equipment Company, Inc.		Pay Period End May 15, 2026	Net Change Order Amount (\$131,282.12)
			Current Contract Amount \$1,208,120.88

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0120	0050	EMBANKMENT IN PLACE	Material			-1,477	\$43.60	(\$64,397.20)
	0050	EMBANKMENT IN PLACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1,477	\$43.60	\$64,397.20
	0060	COMPACTING EMBANKMENT	Material			-588	\$2.00	(\$1,176.00)
	0060	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	588	\$2.00	\$1,176.00
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-2,804.20000	\$18.20	(\$51,036.44)
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user martir7 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2,804.20000	\$18.20	\$51,036.44
	0160	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material			-288.40000	\$133.65	(\$38,544.66)
	0160	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user martir7 overriding Payment Estimate Exception 5 on the current Payment Estimate.	288.40000	\$133.65	\$38,544.66
	0170	MODIFIED CONCRETE GUTTER TYPE B	Material			-524	\$62.45	(\$32,723.80)
	0170	MODIFIED CONCRETE GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user martir7 overriding Payment Estimate Exception 18 on the current Payment Estimate.	524	\$62.45	\$32,723.80
	0280	CONCRETE TRAFFIC BARRIER, TYPE D	Material			-524	\$150.75	(\$78,993.00)
	0280	CONCRETE TRAFFIC BARRIER, TYPE D	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user martir7 overriding Payment Estimate Exception 19 on the current Payment Estimate.	524	\$150.75	\$78,993.00
	0340	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun			-3	\$28.00	(\$84.00)
	0350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Overrun			-23	\$28.00	(\$644.00)
	0370	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-3,295	\$0.41	(\$1,350.95)
	0370	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user martir7 overriding Payment Estimate Exception 24 on the current Payment Estimate.	3,295	\$0.41	\$1,350.95



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

Pay Estimate Created Date: May 18, 2026

Progress Estimate Number 11	Contract ID 250418-C02	Pay Period Start May 2, 2026	Original Contract Amount \$1,339,403.00
Prime Contractor Leavenworth Excavating & Equipment Company, Inc.		Pay Period End May 15, 2026	Net Change Order Amount (\$131,282.12)
			Current Contract Amount \$1,208,120.88

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0120	0380	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-4,964	\$0.41	(\$2,035.24)
	0380	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user martir7 overriding Payment Estimate Exception 26 on the current Payment Estimate.	4,964	\$0.41	\$2,035.24
	0410	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun			-0.20000	\$3.44	(\$0.69)
	0420	PERMANENT EROSION CONTROL GEOTEXTILE	Material			-350	\$3.80	(\$1,330.00)
	0420	PERMANENT EROSION CONTROL GEOTEXTILE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user martir7 overriding Payment Estimate Exception 28 on the current Payment Estimate.	350	\$3.80	\$1,330.00
	0450	CLASS B-1 CONCRETE (CULVERTS)	Material			-66	\$1,575.70	(\$103,996.20)
	0450	CLASS B-1 CONCRETE (CULVERTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user martir7 overriding Payment Estimate Exception 29 on the current Payment Estimate.	66	\$1,575.70	\$103,996.20
	0450	CLASS B-1 CONCRETE (CULVERTS)	Other Item Adjustment		In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 5% due to the unreported QC testing as required by JSP H, 3.1. This withholding will be released following satisfactory submission of QC test reports.			(\$6,090.00)
	0510	TYPE 1B EROSION CONTROL BLANKET	Material			-3,421	\$1.50	(\$5,131.50)
	0510	TYPE 1B EROSION CONTROL BLANKET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user martir7 overriding Payment Estimate Exception 32 on the current Payment Estimate.	3,421	\$1.50	\$5,131.50
	0520	GUARDRAIL TYPE A	Material			-113	\$31.54	(\$3,564.02)
	0520	GUARDRAIL TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user martir7 overriding Payment Estimate Exception 11 on the current Payment Estimate.	113	\$31.54	\$3,564.02
	0530	MGS GUARDRAIL	Material			-250	\$29.79	(\$7,447.50)
	0530	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user martir7 overriding Payment Estimate Exception 13 on the current Payment Estimate.	250	\$29.79	\$7,447.50
	0540	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-1	\$4,549.15	(\$4,549.15)
	0540	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user martir7 overriding Payment Estimate Exception 15 on the current Payment Estimate.	1	\$4,549.15	\$4,549.15



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

Pay Estimate Created Date: May 18, 2026

Progress Estimate Number 11	Contract ID 250418-C02	Pay Period Start May 2, 2026	Original Contract Amount \$1,339,403.00
Prime Contractor Leavenworth Excavating & Equipment Company, Inc.	Pay Period End May 15, 2026	Net Change Order Amount (\$131,282.12)	Current Contract Amount \$1,208,120.88

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0120	0560	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-3	\$3,623.94	(\$10,871.82)
	0560	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user martir7 overriding Payment Estimate Exception 16 on the current Payment Estimate.	3	\$3,623.94	\$10,871.82
	0570	TYPE A CRASHWORTHY END TERMINAL	Material			-2	\$3,199.07	(\$6,398.14)
	0570	TYPE A CRASHWORTHY END TERMINAL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user martir7 overriding Payment Estimate Exception 17 on the current Payment Estimate.	2	\$3,199.07	\$6,398.14
	0590	MISC.	Material			-4	\$949.62	(\$3,798.48)
	0590	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user martir7 overriding Payment Estimate Exception 33 on the current Payment Estimate.	4	\$949.62	\$3,798.48
Total								(\$6,818.69)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0120	FAF-45-1 (39)	Add turn lane	45	PLATTE	at Jones-Meyer Road near Waldron

Totals by Job Numbers

JKU0120			
	This Estimate	Previous	To Date
Posted Item Pay	\$24,716.83	\$1,134,069.00	\$1,158,785.83
Gross Item Adjustments	(\$6,818.69)	(\$10,231.35)	(\$17,050.04)
Gross Item Pay	\$17,898.14	\$1,123,837.65	\$1,141,735.79
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 20, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 2035500, Project Item Line Number 0050, Material Set 203550096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 2036000, Project Item Line Number 0060, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 3040506, Project Item Line Number 0110, Material Set 304050696, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 3040506, Project Item Line Number 0110, Material Set 304050696, Material 1007..RCBT1T5 - Agg Base T1/T5 Reclaimed Concrete, Acceptance Action Generic 1007..RCBT1T5 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action 0501CCPAQCQA 8 1/2 in. is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 5021332, Project Item Line Number 0160, Material Set 502133296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6061010, Project Item Line Number 0520, Material Set 606101096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6061010, Project Item Line Number 0520, Material Set 606101096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6061060, Project Item Line Number 0530, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6061060, Project Item Line Number 0530, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6061069, Project Item Line Number 0540, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6063014, Project Item Line Number 0560, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6063015, Project Item Line Number 0570, Material Set 606301596, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6071102, Project Item Line Number 0170, Material Set 607110296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6173100, Project Item Line Number 0280, Material Set 617310096, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6173100, Project Item Line Number 0280, Material Set 617310096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6173100, Project Item Line Number 0280, Material Set 617310096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6173100, Project Item Line Number 0280, Material Set 617310096, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6173100, Project Item Line Number 0280, Material Set 617310096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6206000C, Project Item Line Number 0370, Material Set 6206000C96, Material 1048PMTRWBWH - Marking Paint Acrylic Waterborne	No Remark was entered by Engineer	martir7	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 20, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
White, Acceptance Action Generic 1048PMTRWBWH is insufficient.			
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 620600C, Project Item Line Number 0370, Material Set 620600C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6206001C, Project Item Line Number 0380, Material Set 6206001C96, Material 1048PMTRWBYL - Marking Paint Acrylic Waterborne Yellow, Acceptance Action Generic 1048PMTRWBYL is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6206001C, Project Item Line Number 0380, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 6240103A, Project Item Line Number 0420, Material Set 6240103A96, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 7034041, Project Item Line Number 0450, Material Set 703404196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 7034041, Project Item Line Number 0450, Material Set 703404196, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 7034041, Project Item Line Number 0450, Material Set 703404196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 8064132, Project Item Line Number 0510, Material Set 8064132, Material 0806EKBL - Erosion Control Blanket, Acceptance Action Generic 0806EKBL is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0120, Item 9039902, Project Item Line Number 0590, Material Set 9039902, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	No Remark was entered by Engineer	martir7	Overridden
Estimate Exception Type: Item Overrun: Contract 250418-C02, Contract Project JKU0120, Project Item Line Number 0340, Contract Line Item Number 0340, Item 6200015, Minor Item.	No Remark was entered by Engineer	martir7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-C02, Contract Project JKU0120, Project Item Line Number 0350, Contract Line Item Number 0350, Item 6200018, Minor Item.	No Remark was entered by Engineer	martir7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-C02, Contract Project JKU0120, Project Item Line Number 0410, Contract Line Item Number 0410, Item 6221001, Minor Item.	No Remark was entered by Engineer	martir7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-C02, Contract Project JKU0120, Project Item Line Number 0590, Contract Line Item Number 0590, Item 9039902, Minor Item.	No Remark was entered by Engineer	martir7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-C02, Contract Project JKU0120, Project Item Line Number 0130, Contract Line Item Number 0130, Item 4030101, Minor Item.	No Remark was entered by Engineer	martir7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-C02, Contract Project JKU0120, Project Item Line Number 0150, Contract Line Item Number 0150, Item 4071005, Minor Item.	No Remark was entered by Engineer	martir7	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250418-C02	JKU0120	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$12,000.00	\$12,000.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$166,000.00	\$166,000.00
		0001	0040	2031000	CLASS A EXCAVATION	735.00	0.00	735.00	CUYD	735.00	\$64.30	\$47,260.50
		0001	0050	2035500	EMBANKMENT IN PLACE	1,477.00	0.00	1,477.00	CUYD	1,477.00	\$43.60	\$64,397.20
		0001	0060	2036000	COMPACTING EMBANKMENT	588.00	0.00	588.00	CUYD	588.00	\$2.00	\$1,176.00
		0001	0070	2063300	CLASS 4 EXCAVATION	346.00	0.00	346.00	CUYD	346.00	\$92.85	\$32,126.10
		0001	0080	2064000	POROUS BACKFILL	13.00	0.00	13.00	CUYD	13.00	\$218.10	\$2,835.30
		0001	0090	2071000	LINEAR GRADING CLASS 1	3.00	0.00	3.00	STA	0.00	\$1,100.00	\$0.00
		0001	0100	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	15.00	0.00	15.00	100F	14.50	\$472.20	\$6,846.90
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	3,068.00	0.00	3,068.00	SQYD	2,804.20	\$18.20	\$51,036.44
		0001	0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10.00	0.00	10.00	TONS	10.00	\$100.20	\$1,002.00
		0001	0130	4030101	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP125C MIX)	382.10	0.00	382.10	TONS	411.10	\$111.74	\$45,936.31
		0001	0140	4039905	MISC.Optional Pavement	2,778.80	0.00	2,778.80	SQYD	2,515.00	\$66.54	\$167,348.10
		0001	0150	4071005	TACK COAT	343.00	0.00	343.00	GAL	369.00	\$3.15	\$1,162.35
		0001	0160	5021332	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	288.40	0.00	288.40	SQYD	288.40	\$133.65	\$38,544.66
		0001	0170	6071102	MODIFIED CONCRETE GUTTER TYPE B	524.00	0.00	524.00	LF	524.00	\$62.45	\$32,723.80
		0001	0180	6097000	ROCK LINING	284.00	0.00	284.00	CUYD	250.00	\$81.10	\$20,275.00
		0001	0190	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	2.00	1.00	3.00	EA	3.00	\$2,500.00	\$7,500.00
		0001	0200	6122020	REPLACEMENT SAND BARREL	18.00	-18.00	0.00	EA	0.00	\$400.00	\$0.00
		0001	0210	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	-2.00	0.00	EA	0.00	\$1,250.00	\$0.00
		0001	0220	6161005	CONSTRUCTION SIGNS	621.00	-11.00	610.00	SQFT	610.00	\$6.00	\$3,660.00
		0001	0230	6161025	CHANNELIZER (TRIM-LINE)	65.00	-30.00	35.00	EA	35.00	\$15.00	\$525.00
		0001	0240	6161030	TYPE 3 MOVEABLE BARRICADE	5.00	15.00	20.00	EA	20.00	\$175.00	\$3,500.00
		0001	0250	6161040	FLASHING ARROW PANEL	2.00	-2.00	0.00	EA	0.00	\$150.00	\$0.00
		0001	0260	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	1.00	7.00	EA	7.00	\$2,100.00	\$14,700.00
		0001	0270	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	-4.00	0.00	EA	0.00	\$1,850.00	\$0.00
		0001	0280	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	524.00	0.00	524.00	LF	524.00	\$150.75	\$78,993.00
		0001	0290	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,612.00	-1,187.00	425.00	LF	425.00	\$27.50	\$11,687.50
		0001	0300	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED	1.00	0.00	1.00	EA	1.00	\$850.00	\$850.00
		0001	0310	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	2,068.00	-2,068.00	0.00	LF	0.00	\$12.00	\$0.00
		0001	0320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$130,000.00	\$130,000.00
		0001	0330	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	38.00	0.00	38.00	LF	41.00	\$28.00	\$1,148.00
		0001	0350	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	95.00	0.00	95.00	LF	118.00	\$28.00	\$3,304.00
		0001	0360	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	2.00	\$350.00	\$700.00
		0001	0370	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,132.00	0.00	5,132.00	LF	3,295.00	\$0.41	\$1,350.95
		0001	0380	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	5,870.00	0.00	5,870.00	LF	4,964.00	\$0.41	\$2,035.24
		0001	0390	6207001	PAVEMENT MARKING REMOVAL	58,920.00	-58,920.00	0.00	LF	0.00	\$0.25	\$0.00
		0001	0400	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	39,280.00	-39,280.00	0.00	LF	0.00	\$0.16	\$0.00
		0001	0410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,434.00	0.00	3,434.00	SQYD	3,698.00	\$3.44	\$12,721.12
		0001	0420	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	369.00	0.00	369.00	SQYD	350.00	\$3.80	\$1,330.00
		0001	0430	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	25.40	0.00	25.40	STA	22.30	\$98.50	\$2,196.55
		0001	0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0450	7034041	CLASS B-1 CONCRETE (CULVERTS)	77.30	0.00	77.30	CUYD	66.00	\$1,575.70	\$103,996.20
		0001	0460	7061030	REINFORCING STEEL (CULVERTS)	14,750.00	0.00	14,750.00	LB	13,185.00	\$0.75	\$9,888.75
		0001	0470	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	1.00	\$2,000.00	\$2,000.00
		0001	0480	8061004	SEDIMENT TRAP ROCK	5.00	0.00	5.00	CUYD	5.00	\$116.50	\$582.50
		0001	0490	8061005	ROCK DITCH CHECK	20.00	0.00	20.00	LF	20.00	\$61.50	\$1,230.00
		0001	0500	8061019	SILT FENCE	1,797.00	0.00	1,797.00	LF	1,797.00	\$3.85	\$6,918.45
		0001	0510	8064132	TYPE 1B EROSION CONTROL BLANKET	3,421.00	0.00	3,421.00	SQYD	3,421.00	\$1.50	\$5,131.50
		0010	0520	6061010	GUARDRAIL TYPE A	113.00	0.00	113.00	LF	113.00	\$31.54	\$3,564.02
		0010	0530	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	250.00	\$29.79	\$7,447.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250418-C02	JKU0120	0010	0540	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	1.00	0.00	1.00	EA	1.00	\$4,549.15	\$4,549.15
		0010	0550	6061075	MGS LONG SPAN GUARDRAIL SECTION	1.00	0.00	1.00	EA	0.00	\$4,913.94	\$0.00
		0010	0560	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$3,623.94	\$10,871.82
		0010	0570	6063015	TYPE A CRASHWORTHY END TERMINAL	2.00	0.00	2.00	EA	2.00	\$3,199.07	\$6,398.14
		0010	0580	6063017	TYPE C CRASHWORTHY END TERMINAL	2.00	-2.00	0.00	EA	0.00	\$28,327.56	\$0.00
		0040	0590	9039902	MISC.RELOCATION OF EXISTING SIGN ASSEMBLIES	3.00	0.00	3.00	EA	4.00	\$949.62	\$3,798.48
		0001	5001	2063500	CULVERT CLEANOUT	0.00	1.00	1.00	EA	1.00	\$11,037.25	\$11,037.25
		0001	5002	6119905	MISC.CONCRETE SLOPE PROTECTION	0.00	19.80	19.80	SQYD	19.80	\$176.77	\$3,500.05
Project JKU0120 - Total Value Posted to Date as of Report Generated Date											\$1,158,785.83	
250418-C02 Overall - Total Value Posted to Date as of Report Generated Date											\$1,158,785.83	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKU0120

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0100	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	4/16/26	5/18/26	1	14.50	100F		1385+51.7		1399+56.37		
0220	6161005	CONSTRUCTION SIGNS	3/9/26	5/18/26	1	0.50	SQFT	MO 45					
0340	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	5/6/26	5/18/26	1	28.00	LF	Stop Bar on Jones-Meyer					
			5/8/26	5/18/26	1	13.00	LF		1393+55.80				
0350	6200018	PREF THERMO PVMT MARK, 24 IN YELLOW	5/6/26	5/18/26	1	110.00	LF	Cross hatches on MO 45					
			5/8/26	5/18/26	1	8.00	LF	MO 45 Cross hatch					
0360	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	5/6/26	5/18/26	1	2.00	EA	MO 45 SB turn lane to Jones-Meyer					
0370	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	5/6/26	5/18/26	1	3,295.00	LF	Mainline MO 45 and Jones-Meyer					
0380	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	5/6/26	5/18/26	1	4,964.00	LF	Mainline MO 45 and Jones-Meyer					
0410	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	4/21/26	5/18/26	1	0.20	SQYD	MO 45					
0430	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5/5/26	5/18/26	1	22.30	STA	MO 45					1455' MO 45 SB 428' MO 45 NB - Project limits to Jones-Meyer 345' MO 45 NB - End of barrier wall to end of project limits
0470	8051000A	SEEDING - COOL SEASON GRASSES	5/4/26	5/18/26	1	1.00	ACRE	MO 45	1385+51.70		1399+56.37		
0510	8064132	TYPE 1B EROSION CONTROL BLANKET	5/4/26	5/18/26	1	3,421.00	SQYD	MO 45	1385+51.70		1399+56.37		

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 250418-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0120	0040	CLASS A EXCAVATION	Price FUEL		8	Apr 2, 2026	SYSTEM	\$45.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total					\$45.42	
				Price FUEL - Total					\$45.42	
	0040 - Total								\$45.42	
	0050	EMBANKMENT IN PLACE	Material		8	Apr 2, 2026	SYSTEM	(\$34,880.00)		
					8	Apr 2, 2026	SYSTEM	\$34,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Apr 16, 2026	SYSTEM	(\$64,397.20)		
					9	Apr 16, 2026	SYSTEM	\$64,397.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					10	May 5, 2026	SYSTEM	(\$64,397.20)		
					10	May 5, 2026	SYSTEM	\$64,397.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					11	May 18, 2026	SYSTEM	(\$64,397.20)		
					11	May 18, 2026	SYSTEM	\$64,397.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
				Price FUEL		8	Apr 2, 2026	SYSTEM	\$86.52	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
						9	Apr 16, 2026	SYSTEM	\$408.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
				- Total					\$495.26	
				Price FUEL - Total					\$495.26	
				0050 - Total						
	0060	COMPACTING EMBANKMENT	Material		8	Apr 2, 2026	SYSTEM	(\$600.00)		
					8	Apr 2, 2026	SYSTEM	\$600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					9	Apr 16, 2026	SYSTEM	(\$1,176.00)		
					9	Apr 16, 2026	SYSTEM	\$1,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					10	May 5, 2026	SYSTEM	(\$1,176.00)		
					10	May 5, 2026	SYSTEM	\$1,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				11	May 18, 2026	SYSTEM	(\$1,176.00)			
				11	May 18, 2026	SYSTEM	\$1,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
- Total							\$0.00			
Material - Total					\$0.00					
0060 - Total								\$0.00		
0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		8	Apr 2, 2026	SYSTEM	(\$13,810.16)			
				8	Apr 2, 2026	SYSTEM	\$13,810.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user martir7 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				9	Apr 16, 2026	SYSTEM	(\$13,810.16)			



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 250418-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0120	0160	CONCRETE PAVEMENT (8 1/2 IN. NON-REINF,	Material		9	Apr 16, 2026	SYSTEM	(\$38,544.66)		
					9	Apr 16, 2026	SYSTEM	\$38,544.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user martir7 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					10	May 5, 2026	SYSTEM	(\$38,544.66)		
					10	May 5, 2026	SYSTEM	\$38,544.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user martir7 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					11	May 18, 2026	SYSTEM	(\$38,544.66)		
					11	May 18, 2026	SYSTEM	\$38,544.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user martir7 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	- Total								\$0.00	
	Material - Total								\$0.00	
	0160 - Total								\$0.00	
	JKU0120	0170	MODIFIED CONCRETE GUTTER TYPE B	Material		10	May 5, 2026	SYSTEM	(\$32,723.80)	
10						May 5, 2026	SYSTEM	\$32,723.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user martir7 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
11						May 18, 2026	SYSTEM	(\$32,723.80)		
11						May 18, 2026	SYSTEM	\$32,723.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user martir7 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
- Total								\$0.00		
Material - Total								\$0.00		
0170 - Total								\$0.00		
JKU0120	0180	ROCK LINING	Material		10	May 5, 2026	SYSTEM	(\$20,275.00)		
					10	May 5, 2026	SYSTEM	\$20,275.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user martir7 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
	- Total								\$0.00	
Material - Total								\$0.00		
0180 - Total								\$0.00		
JKU0120	0190	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	Overrun	Overrun	3	Jul 17, 2025	SYSTEM	(\$2,500.00)		
					4	Aug 4, 2025	SYSTEM	\$2,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2500.00000 - 2500.00000, 'is applied (if non-zero).	
	Overrun - Total								\$0.00	
Overrun - Total								\$0.00		
0190 - Total								\$0.00		
JKU0120	0240	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun	7	Mar 16, 2026	SYSTEM	(\$2,625.00)		
					9	Apr 16, 2026	SYSTEM	\$2,625.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',175.00000 - 175.00000, 'is applied (if non-zero).	
	Overrun - Total								\$0.00	
Overrun - Total								\$0.00		
0240 - Total								\$0.00		
JKU0120	0260	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Overrun	Overrun	7	Mar 16, 2026	SYSTEM	(\$2,100.00)		
					9	Apr 16, 2026	SYSTEM	\$2,100.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2100.00000 - 2100.00000, 'is applied (if non-zero).	
Overrun - Total								\$0.00		



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 250418-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0120	0260	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Overrun - Total						\$0.00			
			0260 - Total						\$0.00			
	0280	CONCRETE TRAFFIC BARRIER, TYPE D	Material			8	Apr 2, 2026	SYSTEM	(\$74,018.25)			
						8	Apr 2, 2026	SYSTEM	\$74,018.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user martir7 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
						9	Apr 16, 2026	SYSTEM	(\$78,993.00)			
						9	Apr 16, 2026	SYSTEM	\$78,993.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user martir7 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
						10	May 5, 2026	SYSTEM	(\$78,993.00)			
						10	May 5, 2026	SYSTEM	\$78,993.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user martir7 overriding Payment Estimate Exception 21 on the current Payment Estimate.		
						11	May 18, 2026	SYSTEM	(\$78,993.00)			
						11	May 18, 2026	SYSTEM	\$78,993.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user martir7 overriding Payment Estimate Exception 19 on the current Payment Estimate.		
						- Total					\$0.00	
						Material - Total					\$0.00	
			Other Item Adjustment	TRET	9	Apr 16, 2026	martir7	(\$14,803.65)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 20% due to the use of an unapproved concrete mix for this job as required by Section 617.10.3. This withholding will be released following satisfactory submission of a MODOT approved mix for barrier wall and PAL submission for all reinforcing steel.			
				TRET - Total				(\$14,803.65)				
			Other Item Adjustment - Total					(\$14,803.65)				
			0280 - Total						(\$14,803.65)			
	0290	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material			3	Jul 17, 2025	SYSTEM	(\$11,687.50)			
						3	Jul 17, 2025	SYSTEM	\$11,687.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
						- Total				\$0.00		
			Material - Total					\$0.00				
			0290 - Total						\$0.00			
	0300	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED	Material			3	Jul 17, 2025	SYSTEM	(\$850.00)			
						3	Jul 17, 2025	SYSTEM	\$850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user martir7 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						4	Aug 4, 2025	SYSTEM	(\$850.00)			
						4	Aug 4, 2025	SYSTEM	\$850.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user martir7 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total				\$0.00			
		Material - Total					\$0.00					
		0300 - Total						\$0.00				
0340	PREF THERMO PVMT MARK, 24 IN WHIT	Overrun	Overrun		11	May 18, 2026	SYSTEM	(\$84.00)				
					Overrun - Total			(\$84.00)				
					Overrun - Total			(\$84.00)				



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 250418-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0120	0340 - Total								(\$84.00)	
	0350	PREF THERMO PVMT MARK, 24 IN YELLOW	Overrun	Overrun	11	May 18, 2026	SYSTEM	(\$644.00)		
	Overrun - Total							(\$644.00)		
	Overrun - Total							(\$644.00)		
	0350 - Total								(\$644.00)	
	0370	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		11	May 18, 2026	SYSTEM	(\$1,350.95)		
					11	May 18, 2026	SYSTEM	\$1,350.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user martir7 overriding Payment Estimate Exception 24 on the current Payment Estimate.	
	- Total							\$0.00		
	Material - Total							\$0.00		
	0370 - Total								\$0.00	
	0380	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		11	May 18, 2026	SYSTEM	(\$2,035.24)		
					11	May 18, 2026	SYSTEM	\$2,035.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user martir7 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
	- Total							\$0.00		
	Material - Total							\$0.00		
	0380 - Total								\$0.00	
	0410	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	10	May 5, 2026	SYSTEM	(\$907.47)		
					11	May 18, 2026	SYSTEM	(\$0.69)		
	Overrun - Total							(\$908.16)		
	Overrun - Total							(\$908.16)		
	0410 - Total								(\$908.16)	
	0420	PERMANENT EROSION CONTROL GEOTEXTILE	Material		10	May 5, 2026	SYSTEM	(\$1,330.00)		
					10	May 5, 2026	SYSTEM	\$1,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user martir7 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
					11	May 18, 2026	SYSTEM	(\$1,330.00)		
					11	May 18, 2026	SYSTEM	\$1,330.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user martir7 overriding Payment Estimate Exception 28 on the current Payment Estimate.	
	- Total							\$0.00		
	Material - Total							\$0.00		
	0420 - Total								\$0.00	
	0450	CLASS B-1 CONCRETE (CULVERTS)	Material		8	Apr 2, 2026	SYSTEM	(\$72,482.20)		
					8	Apr 2, 2026	SYSTEM	\$72,482.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user martir7 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					9	Apr 16, 2026	SYSTEM	(\$103,996.20)		
				9	Apr 16, 2026	SYSTEM	\$103,996.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user martir7 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				10	May 5, 2026	SYSTEM	(\$103,996.20)			
				10	May 5, 2026	SYSTEM	\$103,996.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user martir7 overriding Payment Estimate Exception 27 on the current Payment Estimate.		
				11	May 18, 2026	SYSTEM	(\$103,996.20)			
				11	May 18, 2026	SYSTEM	\$103,996.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user martir7 overriding Payment		



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 250418-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0120	0450	CLASS B-1 CONCRETE (CULVERTS)	Material						Estimate Exception 29 on the current Payment Estimate.		
			- Total							\$0.00	
			Material - Total							\$0.00	
			Other Item Adjustment	TRET	11	May 18, 2026	martir7	(\$6,090.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 5% due to the unreported QC testing as required by JSP H, 3.1. This withholding will be released following satisfactory submission of QC test reports.		
			TRET - Total							(\$6,090.00)	
			Other Item Adjustment - Total							(\$6,090.00)	
			0450 - Total							(\$6,090.00)	
JKU0120	0460	REINFORCING STEEL (CULVERTS)	Material		8	Apr 2, 2026	SYSTEM	(\$7,023.75)			
					8	Apr 2, 2026	SYSTEM	\$7,023.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user martir7 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
			- Total							\$0.00	
			Material - Total							\$0.00	
0460 - Total							\$0.00				
JKU0120	0510	TYPE 1B EROSION CONTROL BLANKET	Material		11	May 18, 2026	SYSTEM	(\$5,131.50)			
					11	May 18, 2026	SYSTEM	\$5,131.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user martir7 overriding Payment Estimate Exception 32 on the current Payment Estimate.		
			- Total							\$0.00	
			Material - Total							\$0.00	
0510 - Total							\$0.00				
JKU0120	0520	GUARDRAIL TYPE A	Material		10	May 5, 2026	SYSTEM	(\$3,564.02)			
					10	May 5, 2026	SYSTEM	\$3,564.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user martir7 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					11	May 18, 2026	SYSTEM	(\$3,564.02)			
					11	May 18, 2026	SYSTEM	\$3,564.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user martir7 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
			- Total							\$0.00	
			Material - Total							\$0.00	
0520 - Total							\$0.00				
JKU0120	0530	MGS GUARDRAIL	Material		10	May 5, 2026	SYSTEM	(\$7,447.50)			
					10	May 5, 2026	SYSTEM	\$7,447.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user martir7 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
					11	May 18, 2026	SYSTEM	(\$7,447.50)			
					11	May 18, 2026	SYSTEM	\$7,447.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user martir7 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
			- Total							\$0.00	
			Material - Total							\$0.00	
0530 - Total							\$0.00				
JKU0120	0540	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		10	May 5, 2026	SYSTEM	(\$4,549.15)			
					10	May 5, 2026	SYSTEM	\$4,549.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user martir7 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					11	May 18, 2026	SYSTEM	(\$4,549.15)			
					11	May 18, 2026	SYSTEM	\$4,549.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user martir7 overriding Payment		



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 250418-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0120	0540	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material						Estimate Exception 15 on the current Payment Estimate.			
				- Total							\$0.00	
	Material - Total							\$0.00				
	0540 - Total								\$0.00			
	0560	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			10	May 5, 2026	SYSTEM	(\$10,871.82)			
						10	May 5, 2026	SYSTEM	\$10,871.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user martir7 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
						11	May 18, 2026	SYSTEM	(\$10,871.82)			
						11	May 18, 2026	SYSTEM	\$10,871.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user martir7 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
				- Total							\$0.00	
				Material - Total							\$0.00	
	0560 - Total								\$0.00			
	0570	TYPE A CRASHWORTHY END TERMINAL	Material			10	May 5, 2026	SYSTEM	(\$6,398.14)			
						10	May 5, 2026	SYSTEM	\$6,398.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user martir7 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
						11	May 18, 2026	SYSTEM	(\$6,398.14)			
						11	May 18, 2026	SYSTEM	\$6,398.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user martir7 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
				- Total							\$0.00	
				Material - Total							\$0.00	
	0570 - Total								\$0.00			
	0590	MISC.	Material			10	May 5, 2026	SYSTEM	(\$3,798.48)			
						10	May 5, 2026	SYSTEM	\$3,798.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user martir7 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
						11	May 18, 2026	SYSTEM	(\$3,798.48)			
						11	May 18, 2026	SYSTEM	\$3,798.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user martir7 overriding Payment Estimate Exception 33 on the current Payment Estimate.		
				- Total							\$0.00	
				Material - Total							\$0.00	
				Overrun	Overrun	10	May 5, 2026	SYSTEM	(\$949.62)			
Overrun - Total							(\$949.62)					
Overrun - Total							(\$949.62)					
0590 - Total								(\$949.62)				
JKU0120 - Total								(\$17,050.04)				
Overall - Total								(\$17,050.04)				



Contract Adjustments for Contract - 250418-C02

There are no contract adjustments to display for this contract.