



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 10	Contract ID 250418-C04	Prime Contractor Realm Construction Inc.	Pay Period Start June 2, 2026	Pay Period End June 15, 2026	Original Contract Amount \$2,900,000.00	Net Change Order Amount \$0.00	Current Contract Amount \$2,900,000.00
---------------------------------------	----------------------------------	----------------------------------------------------	-----------------------------------------	----------------------------------------	---------------------------------------------------	------------------------------------------	--------------------------------------------------

Approval Date		By User
June 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	orellt1
June 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vohsr1
June 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2026	June 30, 2026		109.61%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 7, 2025	May 7, 2025	
Letting Date	April 18, 2025	April 18, 2025	
Notice to Proceed Date	July 1, 2025	July 1, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
250418-C04			
Total Posted Items Pay	\$559,771.78	\$2,618,782.45	\$3,178,554.23
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,618,782.45	\$3,178,554.23
Contract Total Payable This Estimate:	\$559,771.78		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0315	0010	6189916	MISC.Misc. Concrete Repair	DLR	\$1.450	386,049.500	\$559,771.78
Project JKU0315 - Total							\$559,771.78
Overall - Total							\$559,771.78

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0315		Job Order Contract for concrete pavement repair	Various	VARIOUS	at various locations in urban Kansas City District

Totals by Job Numbers

JKU0315	Totals by Job Numbers		
	This Estimate	Previous	To Date
Posted Item Pay	\$559,771.78	\$2,618,782.45	\$3,178,554.23
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Gross Item Pay	\$559,771.78	\$2,618,782.45	\$3,178,554.23
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 19, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250418-C04	JKU0315	0001	0010	6189916	MISC.Misc. Concrete Repair	2,000,000.00	0.00	2,000,000.00	DLR	2,192,106.35	\$1.45	\$3,178,554.21
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project JKU0315 - Total Value Posted to Date as of Report Generated Date											\$3,178,554.21	
250418-C04 Overall - Total Value Posted to Date as of Report Generated Date											\$3,178,554.21	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKU0315

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	6/12/26	6/16/26	1	222,427.50	DLR	WO 71					35 SB a mm 30
				6/16/26	2	66,030.75	DLR	WO 73					35 NB MM 24.8
				6/16/26	3	32,195.25	DLR	WO 70					70 WB 18th st to 22nd
				6/16/26	4	32,171.00	DLR	WO 75					70 EB 18th st to 27th st
				6/16/26	5	14,465.00	DLR	WO 76					435 SB at 40 hwy
				6/16/26	6	18,760.00	DLR	WO 69					291 NB ramp to 470

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250418-C04

No Data Available



Contract Adjustments for Contract - 250418-C04

There are no contract adjustments to display for this contract.