



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

Pay Estimate Created Date: May 4, 2026

Progress Estimate Number 13	Contract ID 250418-F03	Prime Contractor Emery Sapp & Sons, Inc.	Pay Period Start April 16, 2026	Pay Period End May 1, 2026	Original Contract Amount \$2,454,680.80	Net Change Order Amount (\$242,820.69)	Current Contract Amount \$2,211,860.11
---------------------------------------	----------------------------------	--	---	--------------------------------------	---	--	--

Approval Date		By User
May 4, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	wilesd
May 4, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wolkt1
May 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2026	June 1, 2026		97.54%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 7, 2025	May 7, 2025	
Letting Date	April 18, 2025	April 18, 2025	
Notice to Proceed Date	July 31, 2025	July 31, 2025	
Work Began Date	August 4, 2025	August 4, 2025	

Contract Total Pay For Estimate No. 13				
		This Estimate	Previous	To Date
250418-F03	Total Posted Items Pay	\$125,657.76	\$2,031,798.18	\$2,157,455.94
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$2,031,798.18	\$2,157,455.94
	Contract Total Payable This Estimate:	\$125,657.76		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0074	0210	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$1.200	4,706.800	\$5,648.16
	0220	6207001	PAVEMENT MARKING REMOVAL	LF	\$2.400	2,618	\$6,283.20
	0230	6209902	MISC.INLAID PAVEMENT MARKER	EA	\$58.000	1,960.800	\$113,726.40
Project JSL0074 - Total							\$125,657.76
Overall - Total							\$125,657.76

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSL0074	0180	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	Material			-380	\$14.50	(\$5,510.00)
	0180	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.	380	\$14.50	\$5,510.00
	0190	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-78,226.90000	\$0.35	(\$27,379.42)
	0190	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on	78,226.90000	\$0.35	\$27,379.42



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

Pay Estimate Created Date: May 4, 2026

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount																											
<table border="0" style="width:100%; border:none;"> <tr> <td style="width:10%;">Progress Estimate Number</td> <td style="width:10%;">Contract ID</td> <td style="width:20%;">250418-F03</td> <td style="width:10%;">Pay Period Start</td> <td style="width:10%;">April 16, 2026</td> <td style="width:15%;">Original Contract Amount</td> <td colspan="3" style="text-align:right">\$2,454,680.80</td> </tr> <tr> <td>13</td> <td>Prime Contractor</td> <td>Emery Sapp & Sons, Inc.</td> <td>Pay Period End</td> <td>May 1, 2026</td> <td>Net Change Order Amount</td> <td colspan="3" style="text-align:right">(\$242,820.69)</td> </tr> <tr> <td colspan="5"></td> <td>Current Contract Amount</td> <td colspan="3" style="text-align:right">\$2,211,860.11</td> </tr> </table>									Progress Estimate Number	Contract ID	250418-F03	Pay Period Start	April 16, 2026	Original Contract Amount	\$2,454,680.80			13	Prime Contractor	Emery Sapp & Sons, Inc.	Pay Period End	May 1, 2026	Net Change Order Amount	(\$242,820.69)								Current Contract Amount	\$2,211,860.11		
Progress Estimate Number	Contract ID	250418-F03	Pay Period Start	April 16, 2026	Original Contract Amount	\$2,454,680.80																													
13	Prime Contractor	Emery Sapp & Sons, Inc.	Pay Period End	May 1, 2026	Net Change Order Amount	(\$242,820.69)																													
					Current Contract Amount	\$2,211,860.11																													
JSL0074					the current Payment Estimate.																														
	0200	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-52,967.40000	\$0.35	(\$18,538.59)																											
	0200	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilestd overriding Payment Estimate Exception 4 on the current Payment Estimate.	52,967.40000	\$0.35	\$18,538.59																											
	0210	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-6,400.80000	\$1.20	(\$7,680.96)																											
	0210	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilestd overriding Payment Estimate Exception 6 on the current Payment Estimate.	6,400.80000	\$1.20	\$7,680.96																											
	0230	MISC.	Material			-3,181.30000	\$58.00	(\$184,515.40)																											
	0230	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilestd overriding Payment Estimate Exception 8 on the current Payment Estimate.	3,181.30000	\$58.00	\$184,515.40																											
Total								\$0.00																											



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0074	I-255-3 (54)	Pavement repair	I-255	ST LOUIS	from I-55 to Mississippi River

Totals by Job Numbers

JSL0074	This Estimate	Previous	To Date
Posted Item Pay	\$125,657.76	\$2,031,798.18	\$2,157,455.94
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Gross Item Pay	\$125,657.76	\$2,031,798.18	\$2,157,455.94
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSL0074, Item 6200012, Project Item Line Number 0180, Material Set 620001296, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Reporting will be done to resolve discrepancy.	wilesd	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0074, Item 6205902A, Project Item Line Number 0190, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Reporting will be done to resolve discrepancy.	wilesd	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0074, Item 6205902A, Project Item Line Number 0190, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Reporting will be done to resolve discrepancy.	wilesd	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0074, Item 6205903A, Project Item Line Number 0200, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Reporting will be done to resolve discrepancy.	wilesd	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0074, Item 6205903A, Project Item Line Number 0200, Material Set 6205903A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Reporting will be done to resolve discrepancy.	wilesd	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0074, Item 6205906A, Project Item Line Number 0210, Material Set 6205906A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Reporting will be done to resolve discrepancy.	wilesd	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0074, Item 6205906A, Project Item Line Number 0210, Material Set 6205906A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Reporting will be done to resolve discrepancy.	wilesd	Overridden
Estimate Exception Type: Insufficient Materials: Project JSL0074, Item 6209902, Project Item Line Number 0230, Material Set 620990296, Material 1048PMINPM - Pavement Marker Inlaid (JSP), Acceptance Action Generic 1048PMINPM is insufficient.	Reporting will be done to resolve discrepancy.	wilesd	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
250418-F03	JSL0074	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00		
		0001	0020	2029905	MISC.REMOVAL OF CONCRETE PAVEMENT (VARIABLE THICKNESS)	2,986.00	648.00	3,634.00	SQYD	3,634.00	\$106.00	\$385,204.00		
		0001	0030	5062033	UNBONDED CONCRETE OVERLAY INTERLAYER	4,377.00	-152.00	4,225.00	SQYD	4,225.00	\$2.65	\$11,196.25		
		0001	0040	5069905	MISC.FURNISHING AND PLACING UNBONDED CONCRETE OVERLAY (VARIABLE THICKNESS 8 IN. TO 10 IN.)	2,566.00	770.00	3,336.00	SQYD	3,336.00	\$167.00	\$557,112.00		
		0001	0050	5069905	MISC.VARIABLE THICKNESS FULL DEPTH CONCRETE PAVEMENT, NON-REINFORCED	420.00	-122.00	298.00	SQYD	298.00	\$214.00	\$63,772.00		
		0001	0060	6122014	IMPACT ATTENUATOR 60 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	0.00	\$5,740.00	\$0.00		
		0001	0070	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00		
		0001	0080	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$28,000.00	\$28,000.00		
		0001	0090	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	18.00	280.00	298.00	SQYD	18.00	\$1.00	\$18.00		
		0001	0100	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	18.00	280.00	298.00	SQYD	18.00	\$1.00	\$18.00		
		0001	0110	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	8,083.00	-3,968.00	4,115.00	LF	4,115.00	\$5.40	\$22,221.00		
		0001	0120	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	383.00	426.00	809.00	EA	809.00	\$5.00	\$4,045.00		
		0001	0130	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	1,092.00	-173.00	919.00	EA	919.00	\$2.90	\$2,665.10		
		0001	0140	6139905	MISC.FURNISHING AND PLACING RAPID STRENGTH CONCRETE MATEIAL FOR FULL DEPTH PAVEMENT REPAIR	2,187.00	-1,298.00	889.00	SQYD	889.00	\$358.00	\$318,262.00		
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	4.00	\$3,300.00	\$13,200.00		
		0001	0160	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$160,500.00	\$160,500.00		
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$270,000.00	\$270,000.00		
		0001	0180	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	489.00	0.00	489.00	LF	380.00	\$14.50	\$5,510.00		
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	80,087.00	0.00	80,087.00	LF	78,226.90	\$0.35	\$27,379.42		
		0001	0200	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	52,968.00	0.00	52,968.00	LF	52,967.40	\$0.35	\$18,538.59		
		0001	0210	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	7,419.00	0.00	7,419.00	LF	6,400.80	\$1.20	\$7,680.96		
		0001	0220	6207001	PAVEMENT MARKING REMOVAL	2,618.00	0.00	2,618.00	LF	2,618.00	\$2.40	\$6,283.20		
		0001	0230	6209902	MISC.INLAID PAVEMENT MARKER	3,697.00	0.00	3,697.00	EA	3,181.30	\$58.00	\$184,515.40		
		0001	5001	6223010	DIAMOND GRINDING (CONCRETE PAVEMENT)	0.00	3,632.00	3,632.00	SQYD	3,632.00	\$15.07	\$54,734.24		
		0001	5002	6181000	MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$2,112.00	\$2,112.00		
		0001	5003	6169901	MISC.LUMP SUM TRAFFIC CONTROL	0.00	1.00	1.00	LS	1.00	\$13,488.77	\$13,488.77		
		Project JSL0074 - Total Value Posted to Date as of Report Generated Date												\$2,157,455.92
		250418-F03 Overall - Total Value Posted to Date as of Report Generated Date												\$2,157,455.92



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JSL0074

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0210	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	4/30/26	5/3/26	1	224.10	LF	I-255 At Ramps Rt. 12 IN S.W. & 12 IN D.W. LF	1054+90		1074+50		
				5/3/26	2	909.40	LF	I-255 At Ramps Rt. 12 IN S.W. & 12 IN D.W. LF	1074+50		1101+50		
				5/3/26	3	287.20	LF	I-255 At Ramps Rt. 12 IN S.W. & 12 IN D.W. LF	1101+50		1128+50		
				5/3/26	4	723.60	LF	I-255 At Ramps Rt. 12 IN S.W. & 12 IN D.W. LF	257.2		466.4		
				5/3/26	5	429.30	LF	I-255 At Ramps Rt. 12 IN S.W. & 12 IN D.W. LF	48+50		75+00		
				5/3/26	6	1,594.00	LF	I-255 At Ramps Rt. 12 IN S.W.	75+00		101+00		
				5/3/26	7	261.10	LF	I-255 At Ramps Rt. 12 IN S.W.	101+00		127+50		
				5/3/26	8	278.10	LF	I-255 At Ramps Rt. 12 IN S.W.	127+50		2+83		
0220	6207001	PAVEMENT MARKING REMOVAL	4/30/26	5/3/26	1	175.00	LF	N I-255 Outside Lane	1088+28		1095+28		
				5/3/26	2	224.80	LF	S I-255 Exit Lane	1087+32		1096+31		
				5/3/26	3	353.00	LF	S I-255 Exit Lane	1087+32		1101+50		
				5/3/26	4	466.40	LF	N I-255 Exit Lane	1135+47		48+50		
				5/3/26	5	241.70	LF	N I-255 Exit Lane	1144+33		48+50		
				5/3/26	6	252.70	LF	N I-255 Exit Lane	48+50		56+24		
				5/3/26	7	193.50	LF	N I-255 Exit Lane	55+80		66+60		
				5/3/26	8	423.50	LF	S I-55 Outside lane	48+50	65+43			
				5/3/26	9	124.00	LF	S I-255 Exit Lane	91+95		99+39		
				5/3/26	10	163.40	LF	N I-255 Exit Lane	119+15		125+34		
0230	6209902	MISC.	4/30/26	5/3/26	1	93.75	EA	NB I-255 I.W. Between Lanes	1059+00		1074+50		
				5/3/26	2	9.22	EA	D.W. I-255 & I-55 Interchange	1069+84		1074+50		
				5/3/26	3	14.00	EA	NB I-255 I.W. Between Lanes	1068+44		1069+84		
				5/3/26	4	58.46	EA	NB I-255 I.W. Between Lanes	1074+50		1082+29		
				5/3/26	5	138.80	EA	NB I-255 I.W. Between Lanes	1082+99		1101+50		
				5/3/26	6	43.31	EA	D.W. Between Lanes WB I-255 To NB / SB I-55	1074+50		1082+29		
				5/3/26	7	102.81	EA	D.W. Between Lanes WB I-255 To NB / SB I-55	1082+29		1101+50		
				5/3/26	8	38.90	EA	D.W. Between Lanes WB I-255 To NB / SB I-55	1088+30		1095+30		
				5/3/26	9	24.55	EA	NB I-255 & NB I-55 Gore on Off Ramp	1085+82		1088+30		
				5/3/26	10	14.75	EA	I.W. Between Lane On Ramp SB I-55 To SB I-255 Start At End of Gore	N/A Ramp		N/A Ramp		
				5/3/26	11	15.25	EA	I.W. Between Lane On Ramp SB I-55 To SB I-255 Start At End of Gore	N/A Ramp		N/A Ramp		
				5/3/26	12	121.30	EA	I.W. Between Lanes NB I-255	1101+50		1117+67		
				5/3/26	13	81.10	EA	I.W. Between Lanes NB I-255	1117+69		1128+50		
				5/3/26	14	8.30	EA	D.W. Between Lanes NB I-255 To NB / SB I-55	1103+00		1101+50		
				5/3/26	15	11.50	EA	Gore NB I-255 & On Ramp 231	1103+00		1104+10		
				5/3/26	16	118.70	EA	NB I-255 I.W. Between Lanes	1128+50		1144+32		
				5/3/26	17	72.50	EA	NB I-255 I.W. Between Lanes	38+83		48+50		
				5/3/26	18	49.30	EA	NB I-255 D.W. Between Lanes To Lindberg	1135+46		1144+32		
				5/3/26	19	53.70	EA	NB I-255 D.W. Between Lanes To Lindberg	38+83		48+50		
				5/3/26	20	20.00	EA	NB I-255 Gore Area At Lindberg Off Ramp	1132+77		1135+46		
				5/3/26	21	63.70	EA	SB I-255 D.W. Between Lanes	38+83		48+50		
				5/3/26	22	43.00	EA	NB I-255 D.W. Between Lanes	48+50		56+24		
				5/3/26	23	46.90	EA	NB I-255 I.W. Between Lanes	56+24		75+00		
				5/3/26	24	54.50	EA	NB I-255 & On Ramp 231 D.W. Between Lanes	56+24		75+00		
				5/3/26	25	12.00	EA	Gore NB I-255 & 231 Off ramp	66+05		67+25		
				5/3/26	26	130.00	EA	NB I-255 I.W. Between Lanes	75+00		101+00		
				5/3/26	27	12.70	EA	NB I-255 D.W. Between Lanes	75+00		80+06		
				5/3/26	28	20.60	EA	NB I-255 I.W. Between Lanes at End Of Gore	75+00		83+25		
				5/3/26	29	35.00	EA	Gore Area NB I-255 & 231 On Ramp	80+06		83+56		
				5/3/26	30	15.00	EA	Gore Area NB I-255 & 231 Off Ramp	92+00		93+50		
				5/3/26	31	71.70	EA	NB I-255 I.W. Between Lanes	101+00		115+33		
				5/3/26	32	60.60	EA	NB I-255 I.W. Between Lanes	115+37		127+50		
				5/3/26	33	36.10	EA	NB I-255 D.W. Between Lanes	119+00		125+50		
				5/3/26	34	18.30	EA	NB I-255 Gore Area At Koch Rd. Ramp	125+50		127+50		
				5/3/26	35	30.60	EA	SB I-255 D.W. Between Lanes	117+00		122+50		
				5/3/26	36	78.20	EA	NB I-255 I.W. Between Lanes (No Bridge Deck Or Approach)	127+50		146+14		
				5/3/26	37	9.60	EA	NB I-255 Between Lanes	0+83		2+75		
				5/3/26	38	2.50	EA	NB I-255 Gore Area At Koch Rd. On Ramp	127+50		127+75		
				5/3/26	39	12.00	EA	NB I-255 Gore Area At Koch Rd. Off Ramp	139+05		140+25		
				5/3/26	40	39.20	EA	NB I-255 D.W. Between Lanes	140+25		147+30		
				5/3/26	41	78.40	EA	I-55 To SB I-255 D.W. Between Lanes	108+73		109+63		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250418-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSL0074	0030	UNBONDED CONCRETE OVERLAY INTERLAYER	Material		1	Aug 19, 2025	SYSTEM	(\$3,235.92)						
					1	Aug 19, 2025	SYSTEM	\$3,235.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					2	Sep 2, 2025	SYSTEM	(\$6,876.75)						
					2	Sep 2, 2025	SYSTEM	\$6,876.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wolkt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Sep 17, 2025	SYSTEM	(\$10,220.52)						
					3	Sep 17, 2025	SYSTEM	\$10,220.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Oct 1, 2025	SYSTEM	(\$11,596.14)						
					4	Oct 1, 2025	SYSTEM	\$11,596.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Oct 16, 2025	SYSTEM	(\$11,596.14)						
					5	Oct 16, 2025	SYSTEM	\$11,596.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					6	Nov 3, 2025	SYSTEM	(\$11,596.14)						
					6	Nov 3, 2025	SYSTEM	\$11,596.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
0030 - Total								\$0.00						
0040	MISC.		Material		1	Aug 19, 2025	SYSTEM	(\$179,925.80)						
					1	Aug 19, 2025	SYSTEM	\$179,925.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					2	Sep 2, 2025	SYSTEM	(\$371,357.90)						
					2	Sep 2, 2025	SYSTEM	\$371,357.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wolkt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					3	Sep 17, 2025	SYSTEM	(\$413,391.80)						
					3	Sep 17, 2025	SYSTEM	\$413,391.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	Oct 1, 2025	SYSTEM	(\$428,338.30)						
					4	Oct 1, 2025	SYSTEM	\$428,338.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	Oct 16, 2025	SYSTEM	(\$428,338.30)						
					5	Oct 16, 2025	SYSTEM	\$428,338.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	Nov 3, 2025	SYSTEM	(\$428,338.30)						
					6	Nov 3, 2025	SYSTEM	\$428,338.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	Nov 18, 2025	SYSTEM	(\$428,338.30)						



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250418-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSL0074	0040	MISC.	Material			2025								
					7	Nov 18, 2025	SYSTEM	\$428,338.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	Dec 1, 2025	SYSTEM	(\$428,338.30)						
					8	Dec 1, 2025	SYSTEM	\$428,338.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					9	Dec 16, 2025	SYSTEM	(\$428,338.30)						
					9	Dec 16, 2025	SYSTEM	\$428,338.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					10	Jan 4, 2026	SYSTEM	(\$557,112.00)						
					10	Jan 4, 2026	SYSTEM	\$557,112.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wileisd overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
0040 - Total								\$0.00						
0050	MISC.	Material		7	Nov 18, 2025	SYSTEM	(\$63,772.00)							
				7	Nov 18, 2025	SYSTEM	\$63,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 2 on the current Payment Estimate.						
				- Total								\$0.00		
Material - Total								\$0.00						
0050 - Total								\$0.00						
0100	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Material		5	Oct 16, 2025	SYSTEM	(\$18.00)							
				5	Oct 16, 2025	SYSTEM	\$18.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				6	Nov 3, 2025	SYSTEM	(\$18.00)							
				6	Nov 3, 2025	SYSTEM	\$18.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				- Total								\$0.00		
Material - Total								\$0.00						
0100 - Total								\$0.00						
0120	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		1	Aug 19, 2025	SYSTEM	(\$1,355.00)							
				1	Aug 19, 2025	SYSTEM	\$1,355.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1t overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				2	Sep 2, 2025	SYSTEM	(\$1,640.00)							
				2	Sep 2, 2025	SYSTEM	\$1,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wolk1t overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				3	Sep 17, 2025	SYSTEM	(\$1,640.00)							
				3	Sep 17, 2025	SYSTEM	\$1,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 3 on the current Payment Estimate.						
				4	Oct 1, 2025	SYSTEM	(\$1,640.00)							
				4	Oct 1, 2025	SYSTEM	\$1,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment						



Line Item Adjustments by Estimate

Contract ID: 250418-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSL0074	0120	DOWEL BAR (DRILLING, FURNISHING AND INST	Material						Estimate Exception 3 on the current Payment Estimate.				
					5	Oct 16, 2025	SYSTEM	(\$1,640.00)					
					5	Oct 16, 2025	SYSTEM	\$1,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilesd overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					6	Nov 3, 2025	SYSTEM	(\$1,640.00)					
					6	Nov 3, 2025	SYSTEM	\$1,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilesd overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					- Total						\$0.00		
					Material - Total						\$0.00		
					0120 - Total						\$0.00		
					0130	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Material		1	Aug 19, 2025	SYSTEM	(\$2,372.20)	
									1	Aug 19, 2025	SYSTEM	\$2,372.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilesd overriding Payment Estimate Exception 6 on the current Payment Estimate.
2	Sep 2, 2025	SYSTEM	(\$2,447.60)										
2	Sep 2, 2025	SYSTEM	\$2,447.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wolk1 overriding Payment Estimate Exception 6 on the current Payment Estimate.									
3	Sep 17, 2025	SYSTEM	(\$2,447.60)										
3	Sep 17, 2025	SYSTEM	\$2,447.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilesd overriding Payment Estimate Exception 4 on the current Payment Estimate.									
4	Oct 1, 2025	SYSTEM	(\$2,447.60)										
4	Oct 1, 2025	SYSTEM	\$2,447.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilesd overriding Payment Estimate Exception 4 on the current Payment Estimate.									
5	Oct 16, 2025	SYSTEM	(\$2,447.60)										
5	Oct 16, 2025	SYSTEM	\$2,447.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesd overriding Payment Estimate Exception 5 on the current Payment Estimate.									
6	Nov 3, 2025	SYSTEM	(\$2,447.60)										
6	Nov 3, 2025	SYSTEM	\$2,447.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesd overriding Payment Estimate Exception 5 on the current Payment Estimate.									
7	Nov 18, 2025	SYSTEM	(\$2,447.60)										
7	Nov 18, 2025	SYSTEM	\$2,447.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilesd overriding Payment Estimate Exception 3 on the current Payment Estimate.									
8	Dec 1, 2025	SYSTEM	(\$2,447.60)										
8	Dec 1, 2025	SYSTEM	\$2,447.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.									
9	Dec 16, 2025	SYSTEM	(\$2,447.60)										
9	Dec 16, 2025	SYSTEM	\$2,447.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.									
10	Jan 4, 2026	SYSTEM	(\$2,665.10)										
10	Jan 4, 2026	SYSTEM	\$2,665.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesd overriding Payment Estimate Exception 2 on the current Payment Estimate.									



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250418-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0074	0130	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material	- Total				\$0.00			
			Material - Total						\$0.00		
	0130 - Total								\$0.00		
	0140	MISC.	Material			1	Aug 19, 2025	SYSTEM	(\$53,127.20)		
						1	Aug 19, 2025	SYSTEM	\$53,127.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesd overriding Payment Estimate Exception 8 on the current Payment Estimate.	
						2	Sep 2, 2025	SYSTEM	(\$168,510.60)		
						2	Sep 2, 2025	SYSTEM	\$168,510.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wolkt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
						3	Sep 17, 2025	SYSTEM	(\$377,654.20)		
						3	Sep 17, 2025	SYSTEM	\$377,654.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesd overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						4	Oct 1, 2025	SYSTEM	(\$511,474.60)		
						4	Oct 1, 2025	SYSTEM	\$511,474.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesd overriding Payment Estimate Exception 6 on the current Payment Estimate.	
						5	Oct 16, 2025	SYSTEM	(\$511,474.60)		
						5	Oct 16, 2025	SYSTEM	\$511,474.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilesd overriding Payment Estimate Exception 7 on the current Payment Estimate.	
						6	Nov 3, 2025	SYSTEM	(\$511,474.60)		
						6	Nov 3, 2025	SYSTEM	\$511,474.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilesd overriding Payment Estimate Exception 7 on the current Payment Estimate.	
						7	Nov 18, 2025	SYSTEM	(\$511,474.60)		
						7	Nov 18, 2025	SYSTEM	\$511,474.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilesd overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				- Total				\$0.00			
				Material - Total				\$0.00			
	0140 - Total								\$0.00		
	0180	PREF THERMO PAVMT MARKING, 12 IN WHITE	Material			12	Apr 17, 2026	SYSTEM	(\$5,510.00)		
						12	Apr 17, 2026	SYSTEM	\$5,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						13	May 4, 2026	SYSTEM	(\$5,510.00)		
					13	May 4, 2026	SYSTEM	\$5,510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total				\$0.00			
				Material - Total				\$0.00			
0180 - Total								\$0.00			
0190	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			11	Apr 2, 2026	SYSTEM	(\$13,821.92)			
					11	Apr 2, 2026	SYSTEM	\$13,821.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesd overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					12	Apr 17, 2026	SYSTEM	(\$27,379.42)			



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250418-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0074	0190	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		12	Apr 17, 2026	SYSTEM	\$27,379.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					13	May 4, 2026	SYSTEM	(\$27,379.42)			
					13	May 4, 2026	SYSTEM	\$27,379.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					- Total						\$0.00
	Material - Total						\$0.00				
	0190 - Total								\$0.00		
	0200	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		11	Apr 2, 2026	SYSTEM	(\$9,030.28)			
					11	Apr 2, 2026	SYSTEM	\$9,030.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wileisd overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					12	Apr 17, 2026	SYSTEM	(\$18,538.59)			
					12	Apr 17, 2026	SYSTEM	\$18,538.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 4 on the current Payment Estimate.		
13					May 4, 2026	SYSTEM	(\$18,538.59)				
13					May 4, 2026	SYSTEM	\$18,538.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 4 on the current Payment Estimate.			
- Total								\$0.00			
Material - Total								\$0.00			
0200 - Total								\$0.00			
0210	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		12	Apr 17, 2026	SYSTEM	(\$2,032.80)				
				12	Apr 17, 2026	SYSTEM	\$2,032.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wileisd overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				13	May 4, 2026	SYSTEM	(\$7,680.96)				
				13	May 4, 2026	SYSTEM	\$7,680.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wileisd overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				- Total						\$0.00	
				Material - Total						\$0.00	
0210 - Total								\$0.00			
0230	MISC.	Material		12	Apr 17, 2026	SYSTEM	(\$70,789.00)				
				12	Apr 17, 2026	SYSTEM	\$70,789.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wileisd overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				13	May 4, 2026	SYSTEM	(\$184,515.40)				
				13	May 4, 2026	SYSTEM	\$184,515.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wileisd overriding Payment Estimate Exception 8 on the current Payment Estimate.			
				- Total						\$0.00	
Material - Total						\$0.00					
0230 - Total								\$0.00			
5003	MISC.	Material		10	Jan 4, 2026	SYSTEM	(\$13,488.77)				
				10	Jan 4, 2026	SYSTEM	\$13,488.77	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wileisd overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				- Total						\$0.00	



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250418-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSL0074	5003	MISC.	Material - Total						\$0.00	
		5003 - Total							\$0.00	
JSL0074 - Total								\$0.00		
Overall - Total								\$0.00		



Contract Adjustments for Contract - 250418-F03

There are no contract adjustments to display for this contract.