



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 4, 2025

Pay Estimate Created Date: October 1, 2025

Progress Estimate Number	Contract ID	250418-F04	Pay Period Start	August 2, 2025	Original Contract Amount	\$249,243.10
2	Prime Contractor	Pavement Solutions, LLC	Pay Period End	September 30, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$249,243.10

Approval Date						By User
October 1, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					smithle
October 1, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					wolkt1
October 3, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025		13.21%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 7, 2025	May 7, 2025	
Letting Date	April 18, 2025	April 18, 2025	
Notice to Proceed Date	July 1, 2025	July 1, 2025	
Work Began Date	September 17, 2025	September 17, 2025	

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
250418-F04			
Total Posted Items Pay	\$17,169.00	\$15,750.00	\$32,919.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$15,750.00	\$32,919.00
Contract Total Payable This Estimate:		\$17,169.00	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSLM0051	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$10,000.000	0.100	\$1,000.00
	0020	2063000	CLASS 3 EXCAVATION	CUYD	\$15.000	56.200	\$843.00
	0190	6161040	FLASHING ARROW PANEL	EA	\$1,100.000	2	\$2,200.00
	0210	6169901	MISC.LUMP SUM TRAFFIC CONTROL	LS	\$12,000.000	0.500	\$6,000.00
	0220	6181000	MOBILIZATION	LS	\$63,000.000	0.052	\$3,276.00
	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$3,850.000	1	\$3,850.00

Project JSLM0051 - Total	\$17,169.00
Overall - Total	\$17,169.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSLM0051	0190	FLASHING ARROW PANEL	Material			-2	\$1,100.00	(\$2,200.00)
	0190	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user smithle overriding Payment Estimate Exception 1 on the current Payment Estimate.	2	\$1,100.00	\$2,200.00
	0210	MISC.	Material			-0.50000	\$12,000.00	(\$6,000.00)
	0210	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smithle	0.50000	\$12,000.00	\$6,000.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 4, 2025

Pay Estimate Created Date: October 1, 2025

Progress Estimate Number 2		Contract ID 250418-F04 Prime Contractor Pavement Solutions, LLC		Pay Period Start August 2, 2025 Pay Period End September 30, 2025	Original Contract Amount \$249,243.10 Net Change Order Amount \$0.00 Current Contract Amount \$249,243.10			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSLM0051					overriding Payment Estimate Exception 2 on the current Payment Estimate.			
Total								\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 4, 2025

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JSLM0051		Drainage repairs and ADA improvements	Clayton Road	ST LOUIS	east of South Woods Mill Road																																
Totals by Job Numbers																																					
JSLM0051	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$17,169.00</td><td>\$15,750.00</td><td>\$32,919.00</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Gross Item Pay</td><td>\$17,169.00</td><td>\$15,750.00</td><td>\$32,919.00</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$17,169.00	\$15,750.00	\$32,919.00	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	Gross Item Pay	\$17,169.00	\$15,750.00	\$32,919.00	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$17,169.00	\$15,750.00	\$32,919.00																																		
Gross Item Adjustments	\$0.00	\$0.00	\$0.00																																		
Gross Item Pay	\$17,169.00	\$15,750.00	\$32,919.00																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 4, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSLM0051, Item 6161040, Project Item Line Number 0190, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certs from contractor	smithle	Overridden
Estimate Exception Type: Insufficient Materials: Project JSLM0051, Item 6169901, Project Item Line Number 0210, Material Set 6169901, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Awaiting certs from contractor	smithle	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 4, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250418-F04	JSLM0051	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$10,000.00	\$1,000.00
		0001	0020	2063000	CLASS 3 EXCAVATION	344.00	0.00	344.00	CUYD	56.20	\$15.00	\$843.00
		0001	0030	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$2,750.00	\$0.00
		0001	0040	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$2,061.00	\$0.00
		0001	0050	6044013	PIPE COLLAR, TYPE C	1.00	0.00	1.00	EA	0.00	\$2,061.00	\$0.00
		0001	0060	6081012	TRUNCATED DOMES	8.00	0.00	8.00	SQFT	0.00	\$27.00	\$0.00
		0001	0070	6086004	CONCRETE SIDEWALK, 4 IN.	27.80	0.00	27.80	SQYD	0.00	\$183.00	\$0.00
		0001	0080	6089902	MISC.ADA CURB RAMP	1.00	0.00	1.00	EA	0.00	\$5,750.00	\$0.00
		0001	0090	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	60.00	0.00	60.00	LF	0.00	\$80.00	\$0.00
		0001	0100	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$1,100.00	\$0.00
		0001	0110	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	28.70	0.00	28.70	SQYD	0.00	\$471.00	\$0.00
		0001	0120	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	3.00	0.00	3.00	SQYD	0.00	\$193.00	\$0.00
		0001	0130	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	3.00	0.00	3.00	SQYD	0.00	\$198.00	\$0.00
		0001	0140	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	135.00	0.00	135.00	LF	0.00	\$6.00	\$0.00
		0001	0150	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	34.00	0.00	34.00	EA	0.00	\$46.00	\$0.00
		0001	0160	6143013	MANHOLE FRAME AND COVER, TYPE 3	1.00	0.00	1.00	EA	0.00	\$331.00	\$0.00
		0001	0170	6143014	MANHOLE FRAME AND COVER, TYPE 4	3.00	0.00	3.00	EA	0.00	\$544.00	\$0.00
		0001	0180	6149902	MISC.MODIFIED TYPE T INLET TOP ON 72"MANHOLE	1.00	0.00	1.00	EA	0.00	\$800.00	\$0.00
		0001	0190	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,100.00	\$2,200.00
		0001	0200	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	0.00	\$3,080.00	\$0.00
		0001	0210	6169901	MISC.LUMP SUM TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$12,000.00	\$6,000.00
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.30	\$63,000.00	\$19,026.00
		0001	0230	6269903	MISC.PRESSURE GROUTING FOR ABANDONED SEWERS	131.00	0.00	131.00	LF	0.00	\$51.00	\$0.00
		0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,850.00	\$3,850.00
		0001	0250	7261018	18 IN. PIPE GROUP A	14.00	0.00	14.00	LF	0.00	\$271.00	\$0.00
		0001	0260	7261021	21 IN. PIPE GROUP A	8.00	0.00	8.00	LF	0.00	\$454.00	\$0.00
		0001	0270	7261024	24 IN. PIPE GROUP A	112.00	0.00	112.00	LF	0.00	\$156.00	\$0.00
		0001	0280	7261030	30 IN. PIPE GROUP A	15.00	0.00	15.00	LF	0.00	\$208.00	\$0.00
		0001	0290	7261036	36 IN. PIPE GROUP A	43.00	0.00	43.00	LF	0.00	\$224.00	\$0.00
		0001	0300	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	8.00	0.00	8.00	FT	0.00	\$726.00	\$0.00
		0001	0310	7310072	PRECAST CONCRETE MANHOLE - 72 IN.	24.00	0.00	24.00	FT	0.00	\$874.00	\$0.00
		0001	0320	8025006	MULCHING	0.20	0.00	0.20	ACRE	0.00	\$11,000.00	\$0.00
		0001	0330	8032000A	KENTUCKY BLUEGRASS SODDING	580.00	0.00	580.00	SQYD	0.00	\$10.00	\$0.00
		0001	0340	8061007A	CURB INLET CHECK	6.00	0.00	6.00	EA	0.00	\$50.00	\$0.00
		0001	0350	8061016	SEDIMENT REMOVAL	11.00	0.00	11.00	CUYD	0.00	\$300.00	\$0.00
		0001	0360	8061017	TEMPORARY SEEDING	0.20	0.00	0.20	ACRE	0.00	\$11,000.00	\$0.00
		0001	0370	8061019	SILT FENCE	470.00	0.00	470.00	LF	0.00	\$3.50	\$0.00
		0001	0380	8089901	MISC.LANDSCAPING	1.00	0.00	1.00	LS	0.00	\$10,500.00	\$0.00
Project JSLM0051 - Total Value Posted to Date as of Report Generated Date												\$32,919.00
250418-F04 Overall - Total Value Posted to Date as of Report Generated Date												\$32,919.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 4, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSLM0051

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	9/30/25	10/1/25	1	0.10	LS	Various locations	222+19		223+21		
0020	2063000	CLASS 3 EXCAVATION	9/30/25	10/1/25	1	56.20	CUYD	1-4 MH to 1-5 PC	213+32.6		213+07		
0190	6161040	FLASHING ARROW PANEL	9/30/25	10/1/25	1	2.00	EA	Stored on site	222+19		223+21		Both arrow boards delivered and remain on site when not actively used.
0210	6169901	MISC.	9/30/25	10/1/25	1	0.50	LS	Various locations	222+19		223+21		
0220	6181000	MOBILIZATION	9/30/25	10/1/25	1	0.05	LS	Various locations	222+19		223+21		
0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	9/30/25	10/1/25	1	1.00	LS	Various locations	222+19		223+21		Surveyed and staked site

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 4, 2025

Contract ID: 250418-F04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSLM0051	0190	FLASHING ARROW PANEL	Material		2	Oct 1, 2025	SYSTEM	(\$2,200.00)	
					2	Oct 1, 2025	SYSTEM	\$2,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user smithle overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0190 - Total				\$0.00	
	0210	MISC.	Material		2	Oct 1, 2025	SYSTEM	(\$6,000.00)	
					2	Oct 1, 2025	SYSTEM	\$6,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user smithle overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0210 - Total				\$0.00	
JSLM0051 - Total								\$0.00	
Overall - Total								\$0.00	



Contract Adjustments for Contract - 250418-F04

There are no contract adjustments to display for this contract.