



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: May 5, 2026

Final Estimate Number 10	Contract ID 250418-H02	Prime Contractor Widel, Inc.	Pay Period Start May 2, 2026	Pay Period End May 5, 2026	Original Contract Amount \$745,884.00	Net Change Order Amount (\$23,625.41)
					Current Contract Amount \$722,258.59	

Approval Date		By User
May 12, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	hillsd1
June 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	marsdm1
June 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2026	June 1, 2026	October 30, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	May 12, 2026	May 12, 2026	
Awarded Date	May 7, 2025	May 7, 2025	
Letting Date	April 18, 2025	April 18, 2025	
Notice to Proceed Date	June 9, 2025	June 9, 2025	
Work Began Date	July 21, 2025	July 21, 2025	

Contract Total Pay For Estimate No. 10

	This Estimate	Previous	To Date
250418-H02			
Total Posted Items Pay	\$0.00	\$722,258.62	\$722,258.62
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$722,258.62	\$722,258.62
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3835	FAS S704(47)	Slide repairs	60	SHANNON	at various locations from Business Route 60 in Willow Springs to 0.5 miles west of Route P in Fremont

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
J9P3835			
	Posted Item Pay	\$0.00	\$722,258.62
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$722,258.62
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 19, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250418-H02	J9P3835	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2071000	LINEAR GRADING CLASS 1	42.90	0.00	42.90	STA	42.90	\$425.00	\$18,232.50
		0001	0030	2079909	MISC.MODIFIED LINEAR GRADING, CLASS 2	36.30	1.00	37.30	STA	37.30	\$650.00	\$24,245.00
		0001	0040	6119910	MISC.FURNISHING AND PLACING ROCK DITCH LINER	4,848.80	16.20	4,865.00	TONS	4,865.00	\$25.50	\$124,057.50
		0001	0050	6119910	MISC.FURNISHING AND PLACING TYPE 2 ROCK BLANKET	7,722.10	393.42	8,115.52	TONS	8,115.52	\$37.50	\$304,332.00
		0001	0060	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$7,000.00	\$7,000.00
		0001	0070	6161005	CONSTRUCTION SIGNS	691.00	0.00	691.00	SQFT	691.00	\$10.00	\$6,910.00
		0001	0080	6161025	CHANNELIZER (TRIM-LINE)	125.00	0.00	125.00	EA	125.00	\$22.50	\$2,812.50
		0001	0090	6161033	DIRECTION INDICATOR BARRICADE	40.00	0.00	40.00	EA	40.00	\$107.50	\$4,300.00
		0001	0100	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,175.00	\$2,350.00
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	-2.00	0.00	EA	0.00	\$3,250.00	\$0.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0001	0130	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	15.00	-15.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0140	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	18,424.00	137.60	18,561.60	SQYD	18,561.60	\$2.40	\$44,547.84
		0001	0150	8051000A	SEEDING - COOL SEASON GRASSES	0.70	0.00	0.70	ACRE	0.70	\$10,687.50	\$7,481.25
		0001	0160	8052000A	SEEDING - WARM SEASON GRASSES	6.60	0.00	6.60	ACRE	6.60	\$4,100.00	\$27,060.00
		0001	0170	8059919	MISC.FIBER REINFORCED MATRIX	7.30	0.00	7.30	ACRE	7.30	\$6,700.00	\$48,910.00
		0001	0180	8059919	MISC.SOIL BIOSTIMULANT	6.60	0.00	6.60	ACRE	6.60	\$9,700.00	\$64,020.00
		0001	0190	8061005	ROCK DITCH CHECK	984.00	-984.00	0.00	LF	0.00	\$23.00	\$0.00
		0001	0200	8061016	SEDIMENT REMOVAL	82.00	-82.00	0.00	CUYD	0.00	\$20.00	\$0.00
Project J9P3835 - Total Value Posted to Date as of Report Generated Date											\$722,258.59	
250418-H02 Overall - Total Value Posted to Date as of Report Generated Date											\$722,258.59	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.
The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250418-H02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9P3835	0030	MISC.	Overrun	Overrun	7	Oct 16, 2025	SYSTEM	(\$650.00)		
					8	Nov 3, 2025	SYSTEM	\$650.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',650.00000 - 650.00000, 'is applied (if non-zero).	
	Overrun - Total								\$0.00	
	Overrun - Total								\$0.00	
	0030 - Total								\$0.00	
	0040	MISC.	Overrun	Overrun	5	Sep 16, 2025	SYSTEM	(\$413.10)		
					8	Nov 3, 2025	SYSTEM	\$413.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',25.50000 - 25.50000, 'is applied (if non-zero).	
	Overrun - Total								\$0.00	
	Overrun - Total								\$0.00	
	0040 - Total								\$0.00	
0050	MISC.	Overrun	Overrun	7	Oct 16, 2025	SYSTEM	(\$14,753.25)			
				8	Nov 3, 2025	SYSTEM	\$14,753.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',37.50000 - 37.50000, 'is applied (if non-zero).		
Overrun - Total								\$0.00		
Overrun - Total								\$0.00		
0050 - Total								\$0.00		
0140	PERMANENT EROSION CONTROL GEOTEXTILE	Overrun	Overrun	7	Oct 16, 2025	SYSTEM	(\$330.24)			
				8	Nov 3, 2025	SYSTEM	\$330.24	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.40000 - 2.40000, 'is applied (if non-zero).		
Overrun - Total								\$0.00		
Overrun - Total								\$0.00		
0140 - Total								\$0.00		
J9P3835 - Total								\$0.00		
Overall - Total								\$0.00		



Contract Adjustments for Contract - 250418-H02

There are no contract adjustments to display for this contract.