



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number	Contract ID	250418-H04	Pay Period Start	October 2, 2026	Original Contract Amount	\$871,059.73
6	Prime Contractor	Joe's Bridge & Grading, Inc.	Pay Period End	October 15, 2026	Net Change Order Amount	\$24,668.00
					Current Contract Amount	\$895,727.73

Approval Date					By User
October 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				knighn1
October 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				wilkem1
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		98.51%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 7, 2025	May 7, 2025	
Letting Date	April 18, 2025	April 18, 2025	
Notice to Proceed Date	June 9, 2025	June 9, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
250418-H04			
Total Posted Items Pay	\$74,598.42	\$807,739.31	\$882,337.73
Gross Item Adjustments	\$947.55	\$2,204.82	\$3,152.37
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$809,944.13	\$885,490.10
Contract Total Payable This Estimate:		\$75,545.97	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3609	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$15,000.000	0.400	\$6,000.00
	0040	2079909	MISC.Modified Linear Grading Class 2	STA	\$10,000.000	1.600	\$16,000.00
	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$21.000	66	\$1,386.00
	0070	3105003	GRAVEL (A) OR CRUSHED STONE (B)	SQYD	\$25.000	10	\$250.00
	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$170.630	56.480	\$9,637.18
	0090	4019905	MISC.Optional Pavement	SQYD	\$82.700	259	\$21,419.30
	0110	4071005	TACK COAT	GAL	\$6.000	35	\$210.00
	0120	6081012	TRUNCATED DOMES	SQFT	\$45.000	24	\$1,080.00
	0130	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$65.000	66	\$4,290.00
	0140	6113010	FURNISHING TYPE 1 ROCK BLANKET	CUYD	\$35.000	40	\$1,400.00
	0150	6113030	PLACING TYPE 1 ROCK BLANKET	CUYD	\$35.000	40	\$1,400.00
	0180	6161010	RELOCATED SIGNS	SQFT	\$10.000	13	\$130.00
	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.500	636	\$318.00
	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$15.280	698	\$10,665.44
	0270	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$5.000	82.500	\$412.50

Project J9S3609 - Total	\$74,598.42
Overall - Total	\$74,598.42

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number 6		Contract ID 250418-H04	Prime Contractor Joe's Bridge & Grading, Inc.		Pay Period Start October 2, 2026	Pay Period End October 15, 2026	Original Contract Amount \$871,059.73	Net Change Order Amount \$24,668.00	Current Contract Amount \$895,727.73
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J9S3609	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	Incorrect payment from Estimate 0005, was figured by Square Yards and not Tons			(\$9.26)	
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC - Adjustment saved in MoProjects Corrected payment from Estimate 0005			\$84.18	
	0080	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment - saved in MoProjects			\$340.50	
	0090	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment - saved in MoProjects			\$532.13	
	0110	TACK COAT	Material			-35	\$6.00	(\$210.00)	
	0110	TACK COAT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	35	\$6.00	\$210.00	
	0120	TRUNCATED DOMES	Material			-24	\$45.00	(\$1,080.00)	
	0120	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	24	\$45.00	\$1,080.00	
	0130	CONCRETE SIDEWALK, 4 IN.	Material			-66	\$65.00	(\$4,290.00)	
	0130	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	66	\$65.00	\$4,290.00	
	0290	SEEDING - COOL SEASON GRASSES	Material			-1	\$3,800.00	(\$3,800.00)	
	0290	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knighn1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	1	\$3,800.00	\$3,800.00	
	0360	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material			-402	\$1,000.00	(\$402,000.00)	
	0360	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knighn1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	402	\$1,000.00	\$402,000.00	
Total								\$947.55	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3609	FAS S703(99)	Bridge replacement and ADA improvements	A	CARTER	over North Fork of Cane Creek in Ellsinore
Totals by Job Numbers					
J9S3609			This Estimate	Previous	To Date
	Posted Item Pay		\$74,598.42	\$807,739.31	\$882,337.73
	Gross Item Adjustments		\$947.55	\$2,204.82	\$3,152.37
	Gross Item Pay		\$75,545.97	\$809,944.13	\$885,490.10
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3609, Item 4071005, Project Item Line Number 0110, Material Set 407100596, Material 1015EA....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	certification requested	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3609, Item 6081012, Project Item Line Number 0120, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Testing not entered	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3609, Item 6086004, Project Item Line Number 0130, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	PAL reporting issue	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3609, Item 7034040, Project Item Line Number 0360, Material Set 703404096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	material reporting needs to be corrected	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3609, Item 7034040, Project Item Line Number 0360, Material Set 703404096, Material 1005FACCNS..CB - Natural Sand for Conc Class B, Acceptance Action Generic 1005FACCNS..CB is insufficient.	material reporting needs to be corrected	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3609, Item 8051000A, Project Item Line Number 0290, Material Set 8051000A96, Material 0801AG - Agricultural Lime -Effective Nuetralizer, Acceptance Action Generic 0801AG is insufficient.	final seeding has not been completed	knighn1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3609, Item 8051000A, Project Item Line Number 0290, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	final seeding has not been completed	knighn1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250418-H04	J9S3609	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	0030	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0040	2079909	MISC.Modified Linear Grading Class 2	3.20	0.00	3.20	STA	3.20	\$10,000.00	\$32,000.00
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	66.00	0.00	66.00	SQYD	66.00	\$21.00	\$1,386.00
		0001	0060	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	259.00	0.00	259.00	SQYD	259.00	\$25.00	\$6,475.00
		0001	0070	3105003	GRAVEL (A) OR CRUSHED STONE (B)	10.00	0.00	10.00	SQYD	10.00	\$25.00	\$250.00
		0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	75.70	0.00	75.70	TONS	75.70	\$170.63	\$12,916.69
		0001	0090	4019905	MISC.Optional Pavement	259.00	0.00	259.00	SQYD	259.00	\$82.70	\$21,419.30
		0001	0100	4039905	MISC.TEMPORARY OPTIONAL PAVEMENT	906.00	0.00	906.00	SQYD	906.00	\$62.80	\$56,896.80
		0001	0110	4071005	TACK COAT	35.00	0.00	35.00	GAL	35.00	\$6.00	\$210.00
		0001	0120	6081012	TRUNCATED DOMES	24.00	0.00	24.00	SQFT	24.00	\$45.00	\$1,080.00
		0001	0130	6086004	CONCRETE SIDEWALK, 4 IN.	66.00	0.00	66.00	SQYD	66.00	\$65.00	\$4,290.00
		0001	0140	6113010	FURNISHING TYPE 1 ROCK BLANKET	73.00	0.00	73.00	CUYD	73.00	\$35.00	\$2,555.00
		0001	0150	6113030	PLACING TYPE 1 ROCK BLANKET	73.00	0.00	73.00	CUYD	73.00	\$35.00	\$2,555.00
		0001	0160	6161005	CONSTRUCTION SIGNS	125.00	0.00	125.00	SQFT	125.00	\$10.00	\$1,250.00
		0001	0170	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$45.00	\$0.00
		0001	0180	6161010	RELOCATED SIGNS	13.00	0.00	13.00	SQFT	13.00	\$10.00	\$130.00
		0001	0190	6161025	CHANNELIZER (TRIM-LINE)	62.00	0.00	62.00	EA	62.00	\$25.00	\$1,550.00
		0001	0200	6161030	TYPE 3 MOVEABLE BARRICADE	8.00	0.00	8.00	EA	8.00	\$165.00	\$1,320.00
		0001	0210	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	300.00	0.00	300.00	LF	300.00	\$85.00	\$25,500.00
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$75,000.00	\$75,000.00
		0001	0230	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	636.00	0.00	636.00	LF	636.00	\$0.50	\$318.00
		0001	0240	6208063	TEMPORARY PAVEMENT MARKING	1,320.00	0.00	1,320.00	EA	1,320.00	\$0.50	\$660.00
		0001	0250	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	990.00	0.00	990.00	LF	0.00	\$0.50	\$0.00
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	698.00	0.00	698.00	SQYD	698.00	\$15.28	\$10,665.44
		0001	0270	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	152.00	0.00	152.00	SQYD	152.00	\$5.00	\$760.00
		0001	0280	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$6,000.00	\$3,000.00
		0001	0290	8051000A	SEEDING - COOL SEASON GRASSES	1.00	1.00	2.00	ACRE	1.00	\$3,800.00	\$3,800.00
		0001	0300	8061019	SILT FENCE	299.00	0.00	299.00	LF	100.00	\$5.00	\$500.00
		0001	0310	8061020	TEMPORARY PIPE	20.00	0.00	20.00	LF	20.00	\$60.00	\$1,200.00
		0001	0320	8064138	TYPE 2D EROSION CONTROL BLANKET	1,411.00	0.00	1,411.00	SQYD	0.00	\$2.00	\$0.00
		0070	0330	2063300	CLASS 4 EXCAVATION	513.00	0.00	513.00	CUYD	513.00	\$21.00	\$10,773.00
		0070	0340	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0070	0350	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
		0070	0360	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	402.00	0.00	402.00	CUYD	402.00	\$1,000.00	\$402,000.00
		0070	0370	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	58,050.00	0.00	58,050.00	LB	58,050.00	\$1.95	\$113,197.50
		0001	5001	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	0.00	30.00	30.00	LF	0.00	\$39.60	\$0.00
		0001	5002	4019910	MISC.MISC Asphalt	0.00	80.00	80.00	TONS	80.00	\$246.00	\$19,680.00
Project J9S3609 - Total Value Posted to Date as of Report Generated Date												\$882,337.73
250418-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$882,337.73



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J9S3609

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	10/13/26	10/16/26	1	0.40	LS		7+35		9+92		Rte A LT/RT
0040	2079909	MISC.	10/13/26	10/16/26	1	1.00	STA		7+35		10+53		Rte A
			10/15/26	10/16/26	1	0.60	STA		7+35		10+53		LT/RT
0050	3040504	TYPE 5 AGGREGATE FOR BASE	10/13/26	10/16/26	1	21.00	SOYD		9+80		10+02		Rte A RT
				10/16/26	2	45.00	SQYD		9+82		9+97		Rte A LT
0070	3105003	GRAVEL (A) OR CRUSHED STONE (B)	10/13/26	10/16/26	1	10.00	SQYD		8+28				Rte A RT
0080	401209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	10/6/26	10/16/26	1	35.80	TONS		7+35		8+70		Rte A LT/RT
				10/16/26	2	20.68	TONS		9+76		10+53		Rte A LT/RT
0090	4019905	MISC.	10/6/26	10/16/26	1	259.00	SQYD		8+70		9+76		Rte A LT/RT
0110	4071005	TACK COAT	10/6/26	10/16/26	1	35.00	GAL		7+35		10+53		Rte A LT/RT
0120	6081012	TRUNCATED DOMES	10/15/26	10/16/26	1	12.00	SQFT		9+80				RT
				10/16/26	2	12.00	SQFT		9+82				LT
0130	6086004	CONCRETE SIDEWALK, 4 IN.	10/15/26	10/16/26	1	21.00	SOYD		9+80		10+02		RT
				10/16/26	2	45.00	SQYD		9+82		9+97		LT
0140	6113010	FURNISHING TYPE 1 ROCK BLANKET	10/15/26	10/16/26	1	40.00	CUYD		9+05		9+61		LT
0150	6113030	PLACING TYPE 1 ROCK BLANKET	10/15/26	10/16/26	1	40.00	CUYD		9+05		9+61		LT
0180	6161010	RELOCATED SIGNS	10/15/26	10/16/26	1	13.00	SQFT		9+90				Stop Sign
0230	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	10/9/26	10/16/26	1	636.00	LF		7+35		10+53		Double yellow
0260	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	10/6/26	10/16/26	1	330.00	SOYD		7+35		8+70		Rte A LT/RT
				10/16/26	2	368.00	SQYD		9+76		10+53		Rte A LT/RT
0270	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	10/15/26	10/16/26	1	82.50	SQYD		9+05		9+61		LT

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250418-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3609	0080	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	5	Oct 1, 2026	knighn1	\$9.26	AC Adjustment - saved in MoProjects
					6	Oct 16, 2026	knighn1	(\$9.26)	Incorrect payment from Estimate 0005, was figured by Square Yards and not Tons
					6	Oct 16, 2026	knighn1	\$84.18	AC - Adjustment saved in MoProjects Corrected payment from Estimate 0005
					6	Oct 16, 2026	knighn1	\$340.50	AC Adjustment - saved in MoProjects
				ACAD - Total			\$424.68		
				Other Item Adjustment - Total			\$424.68		
				0080 - Total					
	0090	MISC.	Other Item Adjustment	ACAD	6	Oct 16, 2026	knighn1	\$532.13	AC Adjustment - saved in MoProjects
				Other Item Adjustment - Total			\$532.13		
	0090 - Total							\$532.13	
	0100	MISC.	Other Item Adjustment	ACAD	5	Oct 1, 2026	knighn1	\$1,964.30	AC Adjustment - saved in MOProjects
				Other Item Adjustment - Total			\$1,964.30		
	0100 - Total							\$1,964.30	
	0110	TACK COAT	Material		6	Oct 16, 2026	SYSTEM	(\$210.00)	
					6	Oct 16, 2026	SYSTEM	\$210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
	0110 - Total							\$0.00	
	0120	TRUNCATED DOMES	Material		6	Oct 16, 2026	SYSTEM	(\$1,080.00)	
					6	Oct 16, 2026	SYSTEM	\$1,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
	0120 - Total							\$0.00	
	0130	CONCRETE SIDEWALK, 4 IN.	Material		6	Oct 16, 2026	SYSTEM	(\$4,290.00)	
					6	Oct 16, 2026	SYSTEM	\$4,290.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
	0130 - Total							\$0.00	
	0250	4 IN TEMPORARY PAVEMENT MARKING PAINT	Overrun	Overrun	3	Sep 2, 2026	SYSTEM	(\$165.00)	
					4	Sep 16, 2026	SYSTEM	\$165.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',0.50000 - 0.50000, 'is applied (if non-zero).
				Overrun - Total			\$0.00		
				Overrun - Total			\$0.00		
	0250 - Total							\$0.00	
	0290	SEEDING - COOL SEASON GRASSES	Material		5	Oct 1, 2026	SYSTEM	(\$3,800.00)	
					5	Oct 1, 2026	SYSTEM	\$3,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250418-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3609	0290	SEEDING - COOL SEASON GRASSES	Material		6	Oct 16, 2026	SYSTEM	(\$3,800.00)	
					6	Oct 16, 2026	SYSTEM	\$3,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knighn1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0290 - Total			\$0.00	
	0310	TEMPORARY PIPE	Material		3	Sep 2, 2026	SYSTEM	(\$1,200.00)	
					3	Sep 2, 2026	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0310 - Total			\$0.00	
	0360	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	Material		2	Aug 17, 2026	SYSTEM	(\$112,000.00)	
					2	Aug 17, 2026	SYSTEM	\$112,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Sep 2, 2026	SYSTEM	(\$187,000.00)	
3					Sep 2, 2026	SYSTEM	\$187,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
4					Sep 16, 2026	SYSTEM	(\$322,000.00)		
4					Sep 16, 2026	SYSTEM	\$322,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
5					Oct 1, 2026	SYSTEM	(\$402,000.00)		
5					Oct 1, 2026	SYSTEM	\$402,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
6					Oct 16, 2026	SYSTEM	(\$402,000.00)		
6					Oct 16, 2026	SYSTEM	\$402,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user knighn1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total					\$0.00				
0360 - Total			\$0.00						
0370	REINFORCING STEEL (CULVERTS-BRIDGE)	Material		2	Aug 17, 2026	SYSTEM	(\$31,695.30)		
				2	Aug 17, 2026	SYSTEM	\$31,695.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				3	Sep 2, 2026	SYSTEM	(\$54,120.30)		
				3	Sep 2, 2026	SYSTEM	\$54,120.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				4	Sep 16, 2026	SYSTEM	(\$87,270.30)		
				4	Sep 16, 2026	SYSTEM	\$87,270.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user knighn1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250418-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3609	0370 - Total							\$0.00	
	5002	MISC.	Other Item Adjustment	ACAD	5	Oct 1, 2026	knighn1	\$231.26	AC Adjustment - saved in MOProjects
				ACAD - Total				\$231.26	
			Other Item Adjustment - Total					\$231.26	
	5002 - Total							\$231.26	
	J9S3609 - Total							\$3,152.37	
Overall - Total								\$3,152.37	



Contract Adjustments for Contract - 250418-H04

There are no contract adjustments to display for this contract.