



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

Progress Estimate Number 12	Contract ID Prime Contractor	250418-H05 Robertson Contractors, Inc.	Pay Period Start Pay Period End	July 16, 2026 August 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$2,823,299.65 \$0.00 \$2,823,299.65
--------------------------------	---------------------------------	---	------------------------------------	---------------------------------	--	--

Approval Date	By User				
August 3, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by horsta1				
August 3, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by leez1				
August 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1				

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		64.40%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 7, 2025	May 7, 2025	
Letting Date	April 18, 2025	April 18, 2025	
Notice to Proceed Date	June 5, 2025	June 5, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
250418-H05			
Total Posted Items Pay	\$221,069.00	\$1,597,035.30	\$1,818,104.30
Gross Item Adjustments	\$0.00	\$89,835.32	\$89,835.32
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,686,870.62	\$1,907,939.62
Contract Total Payable This Estimate:	\$221,069.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSE0078	0910	2064000	POROUS BACKFILL	CUYD	\$130.000	67	\$8,710.00
	0940	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$55.500	148	\$8,214.00
	0950	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$20.000	148	\$2,960.00
	1040	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$8,500.000	0.250	\$2,125.00
	1230	7034216	TYPE H BARRIER	LF	\$140.000	220	\$30,800.00
	1240	7034222	SLAB ON CONCRETE BEAM	SQYD	\$580.000	282	\$163,560.00
	1270	7151001	VERTICAL DRAIN AT END BENTS	EA	\$2,350.000	2	\$4,700.00

Project JSE0078 - Total \$221,069.00

Overall - Total \$221,069.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0076	0480	POROUS BACKFILL	Material			-39	\$135.00	(\$5,265.00)
	0480	POROUS BACKFILL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user rolans1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	39	\$135.00	\$5,265.00
	0700	SHF-FLAT SHEET FLUORESCENT	Material			-68	\$35.00	(\$2,380.00)
	0700	SHF-FLAT SHEET	Material		This adjustment offsets the original system-	68	\$35.00	\$2,380.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

Progress Estimate Number 12		Contract ID Prime Contractor		250418-H05 Robertson Contractors, Inc.	Pay Period Start July 16, 2026 Pay Period End August 1, 2026		Original Contract Amount \$2,823,299.65 Net Change Order Amount \$0.00 Current Contract Amount \$2,823,299.65	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0076		FLUORESCENT			generated Material Payment Estimate Item Adjustment (0006) due to user rolans1 overriding Payment Estimate Exception 35 on the current Payment Estimate.			
	0730	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-118	\$205.00	(\$24,190.00)
	0730	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user rolans1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	118	\$205.00	\$24,190.00
	0770	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-53	\$1,230.00	(\$65,190.00)
	0770	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user rolans1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	53	\$1,230.00	\$65,190.00
	0780	SLAB ON STEEL	Material			-340	\$625.00	(\$212,500.00)
	0780	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user rolans1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	340	\$625.00	\$212,500.00
	0790	TYPE H BARRIER	Material			-234	\$135.00	(\$31,590.00)
	0790	TYPE H BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user rolans1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	234	\$135.00	\$31,590.00
	0800	REINFORCING STEEL (BRIDGES)	Material			-8,360	\$2.55	(\$21,318.00)
	0800	REINFORCING STEEL (BRIDGES)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user rolans1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	8,360	\$2.55	\$21,318.00
	0810	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	Material			-40,400	\$3.65	(\$147,460.00)
	0810	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user rolans1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	40,400	\$3.65	\$147,460.00
	0830	MISC.	Material			-1	\$25,500.00	(\$25,500.00)
	0830	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user rolans1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	1	\$25,500.00	\$25,500.00
JSE0078	0910	POROUS BACKFILL	Material			-67	\$130.00	(\$8,710.00)
	0910	POROUS BACKFILL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user rolans1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	67	\$130.00	\$8,710.00
	1220	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-26.20000	\$1,285.00	(\$33,667.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

Progress Estimate Number 12		Contract ID Prime Contractor	250418-H05 Robertson Contractors, Inc.		Pay Period Start Pay Period End	July 16, 2026 August 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount		\$2,823,299.65 \$0.00 \$2,823,299.65
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0078	1220	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user rolans1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		26.20000	\$1,285.00	\$33,667.00
	1230	TYPE H BARRIER	Material				-220	\$140.00	(\$30,800.00)
	1230	TYPE H BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user rolans1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		220	\$140.00	\$30,800.00
	1240	SLAB ON CONCRETE BEAM	Material				-282	\$580.00	(\$163,560.00)
	1240	SLAB ON CONCRETE BEAM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user rolans1 overriding Payment Estimate Exception 22 on the current Payment Estimate.		282	\$580.00	\$163,560.00
Total									\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3679	FAS S705(30)	Bridge replacement	DD	MISSISSIPPI	over Main Ditch District 31 near Anniston
JSE0076	FAS-S704 (096)	Bridge replacement	D	MISSISSIPPI	over Government Diversion Ditch near Anniston
JSE0078	FAS S705(31)	Bridge replacement	DD	MISSISSIPPI	over Main Drainage Ditch 23 near Anniston
Totals by Job Numbers					
J9S3679			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$13,500.00	\$13,500.00
	Gross Item Adjustments		\$0.00	\$100,395.00	\$100,395.00
	Gross Item Pay		\$0.00	\$113,895.00	\$113,895.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JSE0076			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,049,221.30	\$1,049,221.30
	Gross Item Adjustments		\$0.00	(\$22,193.68)	(\$22,193.68)
	Gross Item Pay		\$0.00	\$1,027,027.62	\$1,027,027.62
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JSE0078			This Estimate	Previous	To Date
	Posted Item Pay		\$221,069.00	\$534,314.00	\$755,383.00
	Gross Item Adjustments		\$0.00	\$11,634.00	\$11,634.00
	Gross Item Pay		\$221,069.00	\$545,948.00	\$767,017.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 2064000, Project Item Line Number 0910, Material Set 206400096, Material 1009G3DRLD - Agg for Drainage Gr3 Limestone/Dolomite, Acceptance Action Generic 1009G3DRLD is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 2064000, Project Item Line Number 0910, Material Set 206400096, Material 1009G5DRLS - Agg for Drainage Gr5 Limestone, Acceptance Action Generic 1009G5DRLS is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 2064000, Project Item Line Number 0480, Material Set 206400096, Material 1009G5DRLS - Agg for Drainage Gr5 Limestone, Acceptance Action Generic 1009G5DRLS is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 5031011A, Project Item Line Number 0730, Material Set 5031011A96, Material 1057JMFPRF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFPRF is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 5031011A, Project Item Line Number 0730, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 5031011A, Project Item Line Number 0730, Material Set 5031011A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 5031011A, Project Item Line Number 0730, Material Set 5031011A96, Material 1036RSDFE42M19 - Rein Steel EC No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 5031011A, Project Item Line Number 0730, Material Set 5031011A96, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 5031011A, Project Item Line Number 0730, Material Set 5031011A96, Material 1036RSDFE42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 7032003, Project Item Line Number 1220, Material Set 703200396, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7032003, Project Item Line Number 0770, Material Set 703200396, Material 0501CCB.A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB.A is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7034212, Project Item Line Number 0780, Material Set 703421296, Material 1036RSDFE42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7034212, Project Item Line Number 0780, Material Set 703421296, Material 1036RSDFE42M19 - Rein Steel EC No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7034212, Project Item Line Number 0780, Material Set 703421296, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7034212, Project Item Line Number 0780, Material Set 703421296, Material 1036RSDFE42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 7034216, Project Item Line Number 1230, Material Set 703421696, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 7034216, Project Item Line Number 1230, Material Set 703421696, Material 1057JMJCSS - Silicon Sealant for Sawed/Formed Jnts @, Acceptance Action Generic 1057JMJCSS is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 7034216, Project Item Line Number 1230, Material Set 703421696, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7034216, Project Item Line Number 0790, Material Set 703421696, Material 1057JMJCSS - Silicon Sealant for Sawed/Formed Jnts @, Acceptance Action Generic 1057JMJCSS is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7034216, Project Item Line Number 0790, Material Set 703421696, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7034216, Project Item Line Number 0790, Material Set 703421696, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 7034222, Project Item Line Number 1240, Material Set 703422296, Material 0705DPRCPS.30 - Prestress Conc Deck Panel 3" (75 mm), Acceptance Action Generic 0705DPRCPS.30 is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 7034222, Project Item Line Number 1240, Material Set 703422296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 7034222, Project Item Line Number 1240, Material Set 703422296, Material 1036RSDFE42M13 - Rein Steel EC No. 4/M13 Gr	Material Sample Report pending.	rolans1	Overridden



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.			
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 7034222, Project Item Line Number 1240, Material Set 703422296, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 7034222, Project Item Line Number 1240, Material Set 703422296, Material 1036RSDFE42M19 - Rein Steel EC No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 7034222, Project Item Line Number 1240, Material Set 703422296, Material 1036RSDFE42M22 - Rein Steel EC No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0078, Item 7034222, Project Item Line Number 1240, Material Set 703422296, Material 1036RSDFE42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7061060, Project Item Line Number 0800, Material Set 706106096, Material 1036RSDFPL42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7061060, Project Item Line Number 0800, Material Set 706106096, Material 1036RSDFPL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7061060, Project Item Line Number 0800, Material Set 706106096, Material 1036RSDFPL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7061060, Project Item Line Number 0800, Material Set 706106096, Material 1036RSDFPL42M16 - Reinforcing Steel No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7121111, Project Item Line Number 0810, Material Set 712111196, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 7129901, Project Item Line Number 0830, Material Set 7129901, Material 0712STZC - Galvanizing of Components for Str Steel, Acceptance Action Generic 0712STZC is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0076, Item 9035069A, Project Item Line Number 0700, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Material Sample Report pending.	rolans1	Overridden
Estimate Exception Type: Item Overrun: Contract 250418-H05, Contract Project JSE0076, Project Item Line Number 0520, Contract Line Item Number 0520, Item 6113020, Minor Item.	Change Order pending.	rolans1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-H05, Contract Project JSE0076, Project Item Line Number 0530, Contract Line Item Number 0530, Item 6113040, Minor Item.	Change Order pending.	rolans1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-H05, Contract Project JSE0076, Project Item Line Number 0560, Contract Line Item Number 0560, Item 6161030, Minor Item.	Change Order pending.	rolans1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-H05, Contract Project JSE0076, Project Item Line Number 0600, Contract Line Item Number 0600, Item 6206001C, Minor Item.	Change Order pending.	rolans1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-H05, Contract Project JSE0076, Project Item Line Number 0610, Contract Line Item Number 0610, Item 6240103A, Minor Item.	Change Order pending.	rolans1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250418-H05, Contract Project JSE0076, Project Item Line Number 0740, Contract Line Item Number 0740, Item 7021314, Minor Item.	Change Order pending.	rolans1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250418-H05	J9S3679	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$4,000.00	\$0.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$8,500.00	\$0.00
		0001	0040	2031000	CLASS A EXCAVATION	205.00	0.00	205.00	CUYD	0.00	\$20.00	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	113.00	0.00	113.00	CUYD	0.00	\$9.00	\$0.00
		0001	0060	2037075	COMPACTING IN CUT	3.20	0.00	3.20	STA	0.00	\$950.00	\$0.00
		0001	0070	2064000	POROUS BACKFILL	37.00	0.00	37.00	CUYD	0.00	\$135.00	\$0.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	643.00	0.00	643.00	SQYD	0.00	\$20.50	\$0.00
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT (10" BP VS. 8" JCPC)	643.00	0.00	643.00	SQYD	0.00	\$69.00	\$0.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	142.00	0.00	142.00	CUYD	0.00	\$55.50	\$0.00
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	142.00	0.00	142.00	CUYD	0.00	\$20.00	\$0.00
		0001	0120	6161005	CONSTRUCTION SIGNS	496.00	0.00	496.00	SQFT	0.00	\$8.00	\$0.00
		0001	0130	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$45.00	\$0.00
		0001	0140	6161030	TYPE 3 MOVEABLE BARRICADE	12.00	0.00	12.00	EA	0.00	\$165.00	\$0.00
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$2,800.00	\$0.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$50,000.00	\$12,500.00
		0001	0170	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	770.00	0.00	770.00	LF	0.00	\$0.50	\$0.00
		0001	0180	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	96.00	0.00	96.00	LF	0.00	\$2.50	\$0.00
		0001	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	213.00	0.00	213.00	SQYD	0.00	\$5.50	\$0.00
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0001	0210	8025006	MULCHING	1.00	0.00	1.00	ACRE	0.00	\$1,800.00	\$0.00
		0001	0220	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$1,550.00	\$0.00
		0001	0230	8061005	ROCK DITCH CHECK	48.00	0.00	48.00	LF	0.00	\$25.00	\$0.00
		0001	0240	8061016	SEDIMENT REMOVAL	22.00	0.00	22.00	CUYD	0.00	\$1.00	\$0.00
		0001	0250	8061019	SILT FENCE	406.00	0.00	406.00	LF	0.00	\$3.55	\$0.00
		0001	0260	8061050	TYPE C BERM	275.00	0.00	275.00	LF	0.00	\$5.50	\$0.00
		0001	0270	8064140	TYPE 3B EROSION CONTROL BLANKET	699.00	0.00	699.00	SQYD	0.00	\$4.00	\$0.00
		0040	0280	9031270A	2 IN. PSST POST - 12 GA.	96.00	0.00	96.00	LF	0.00	\$22.00	\$0.00
		0040	0290	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	EA	0.00	\$50.00	\$0.00
		0040	0300	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	0.00	\$35.00	\$0.00
		0070	0310	2061000	CLASS 1 EXCAVATION	125.00	0.00	125.00	CUYD	0.00	\$35.00	\$0.00
		0070	0320	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$35,000.00	\$0.00
		0070	0330	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	117.00	0.00	117.00	SQYD	0.00	\$205.00	\$0.00
		0070	0340	7021320	GALVANIZED CAST-IN-PLACE CONCRETE PILES (20 IN)	780.00	0.00	780.00	LF	0.00	\$255.00	\$0.00
		0070	0350	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	0.00	\$8,700.00	\$0.00
		0070	0360	7027000	PILE POINT REINFORCEMENT	12.00	0.00	12.00	EA	0.00	\$850.00	\$0.00
		0070	0370	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	45.60	0.00	45.60	CUYD	0.00	\$1,120.00	\$0.00
		0070	0380	7034216	TYPE H BARRIER	235.00	0.00	235.00	LF	0.00	\$135.00	\$0.00
		0070	0390	7034222	SLAB ON CONCRETE BEAM	290.00	0.00	290.00	SQYD	0.00	\$585.00	\$0.00
		0070	0400	7056051A	33 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	347.00	0.00	347.00	LF	0.00	\$485.00	\$0.00
		0070	0410	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,550.00	\$0.00
		0070	0420	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$365.00	\$0.00
Project J9S3679 - Total Value Posted to Date as of Report Generated Date												\$13,500.00
JSE0076		0001	0430	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$3,500.00	\$3,500.00
		0001	0440	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$8,000.00	\$8,000.00
		0001	0450	2031000	CLASS A EXCAVATION	148.00	0.00	148.00	CUYD	148.00	\$22.00	\$3,256.00
		0001	0460	2036000	COMPACTING EMBANKMENT	3.00	0.00	3.00	CUYD	3.00	\$185.00	\$555.00
		0001	0470	2037075	COMPACTING IN CUT	3.10	0.00	3.10	STA	3.10	\$1,150.00	\$3,565.00
		0001	0480	2064000	POROUS BACKFILL	39.00	0.00	39.00	CUYD	39.00	\$135.00	\$5,265.00
		0001	0490	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	687.00	0.00	687.00	SQYD	687.00	\$19.50	\$13,396.50
		0001	0500	3105002	GRAVEL (A) OR CRUSHED STONE (B)	69.00	0.00	69.00	TONS	58.51	\$55.00	\$3,218.05
		0001	0510	4019905	MISC.OPTIONAL PAVEMENT (10" BP VS. 8" JCPC)	687.00	0.00	687.00	SQYD	687.00	\$69.00	\$47,403.00
		0001	0520	6113020	FURNISHING TYPE 2 ROCK BLANKET	221.00	0.00	221.00	CUYD	416.00	\$55.50	\$23,088.00
		0001	0530	6113040	PLACING TYPE 2 ROCK BLANKET	221.00	0.00	221.00	CUYD	416.00	\$20.00	\$8,320.00
		0001	0540	6161005	CONSTRUCTION SIGNS	494.00	0.00	494.00	SQFT	494.00	\$8.00	\$3,952.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250418-H05	JSE0076	0001	0550	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$45.00	\$0.00
		0001	0560	6161030	TYPE 3 MOVEABLE BARRICADE	12.00	0.00	12.00	EA	14.00	\$165.00	\$2,310.00
		0001	0570	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$2,800.00	\$5,600.00
		0001	0580	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00
		0001	0590	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	840.00	0.00	840.00	LF	840.00	\$0.50	\$420.00
		0001	0600	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	105.00	0.00	105.00	LF	840.00	\$2.50	\$2,100.00
		0001	0610	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	331.00	0.00	331.00	SQYD	625.00	\$3.55	\$2,218.75
		0001	0620	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,500.00	\$7,500.00
		0001	0630	8025006	MULCHING	1.00	0.00	1.00	ACRE	1.00	\$2,100.00	\$2,100.00
		0001	0640	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	1.00	\$2,500.00	\$2,500.00
		0001	0650	8061016	SEDIMENT REMOVAL	13.00	0.00	13.00	CUYD	0.00	\$0.10	\$0.00
		0001	0660	8061019	SILT FENCE	547.00	0.00	547.00	LF	0.00	\$3.55	\$0.00
		0001	0670	8061050	TYPE C BERM	232.00	0.00	232.00	LF	0.00	\$6.40	\$0.00
		0040	0680	9031270A	2 IN. PSST POST - 12 GA.	153.00	0.00	153.00	LF	153.00	\$22.00	\$3,366.00
		0040	0690	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	18.00	0.00	18.00	EA	18.00	\$50.00	\$900.00
		0040	0700	9035069A	SHF-FLAT SHEET FLUORESCENT	68.00	0.00	68.00	SQFT	68.00	\$35.00	\$2,380.00
		0070	0710	2061000	CLASS 1 EXCAVATION	50.00	0.00	50.00	CUYD	50.00	\$42.50	\$2,125.00
		0070	0720	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$35,000.00	\$35,000.00
		0070	0730	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	118.00	0.00	118.00	SQYD	118.00	\$205.00	\$24,190.00
		0070	0740	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	1,356.00	0.00	1,356.00	LF	1,387.00	\$155.00	\$214,985.00
		0070	0750	7025001	DYNAMIC PILE TESTING	4.00	0.00	4.00	EA	4.00	\$8,150.00	\$32,600.00
		0070	0760	7027000	PILE POINT REINFORCEMENT	20.00	0.00	20.00	EA	20.00	\$650.00	\$13,000.00
		0070	0770	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	53.00	0.00	53.00	CUYD	53.00	\$1,230.00	\$65,190.00
		0070	0780	7034212	SLAB ON STEEL	340.00	0.00	340.00	SQYD	340.00	\$625.00	\$212,500.00
		0070	0790	7034216	TYPE H BARRIER	234.00	0.00	234.00	LF	234.00	\$135.00	\$31,590.00
		0070	0800	7061060	REINFORCING STEEL (BRIDGES)	8,360.00	0.00	8,360.00	LB	8,360.00	\$2.55	\$21,318.00
		0070	0810	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	40,400.00	0.00	40,400.00	LB	40,400.00	\$3.65	\$147,460.00
		0070	0820	7123610	SLAB DRAIN	16.00	0.00	16.00	EA	16.00	\$450.00	\$7,200.00
		0070	0830	7129901	MISC.GALVANIZING STRUCTURAL STEEL	1.00	0.00	1.00	LS	1.00	\$25,500.00	\$25,500.00
		0070	0840	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,850.00	\$3,700.00
		0070	0850	7161000	PLAIN NEOPRENE BEARING PAD	10.00	0.00	10.00	EA	10.00	\$225.00	\$2,250.00
		0070	0860	7161002	LAMINATED NEOPRENE BEARING PAD	20.00	0.00	20.00	EA	20.00	\$285.00	\$5,700.00
Project JSE0076 - Total Value Posted to Date as of Report Generated Date												\$1,049,221.30
JSE0078	0001	0870	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.50	\$4,500.00	\$2,250.00	
	0001	0880	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$6,500.00	\$6,500.00	
	0001	0890	2031000	CLASS A EXCAVATION	219.00	0.00	219.00	CUYD	0.00	\$20.50	\$0.00	
	0001	0900	2036000	COMPACTING EMBANKMENT	59.00	0.00	59.00	CUYD	0.00	\$15.00	\$0.00	
	0001	0910	2064000	POROUS BACKFILL	67.00	0.00	67.00	CUYD	67.00	\$130.00	\$8,710.00	
	0001	0920	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	368.00	0.00	368.00	SQYD	0.00	\$20.50	\$0.00	
	0001	0930	4019905	MISC.OPTIONAL PAVEMENT	342.00	0.00	342.00	SQYD	0.00	\$80.00	\$0.00	
	0001	0940	6113020	FURNISHING TYPE 2 ROCK BLANKET	292.00	0.00	292.00	CUYD	148.00	\$55.50	\$8,214.00	
	0001	0950	6113040	PLACING TYPE 2 ROCK BLANKET	292.00	0.00	292.00	CUYD	148.00	\$20.00	\$2,960.00	
	0001	0960	6161005	CONSTRUCTION SIGNS	524.00	0.00	524.00	SQFT	524.00	\$8.00	\$4,192.00	
	0001	0970	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$45.00	\$0.00	
	0001	0980	6161030	TYPE 3 MOVEABLE BARRICADE	12.00	0.00	12.00	EA	12.00	\$165.00	\$1,980.00	
	0001	0990	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$2,800.00	\$5,600.00	
	0001	1000	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00	
	0001	1010	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	500.00	0.00	500.00	LF	0.00	\$0.50	\$0.00	
	0001	1020	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	500.00	0.00	500.00	LF	0.00	\$0.50	\$0.00	
	0001	1030	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	438.00	0.00	438.00	SQYD	300.00	\$3.55	\$1,065.00	
	0001	1040	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$8,500.00	\$4,250.00	
0001	1050	8025006	MULCHING	1.00	0.00	1.00	ACRE	0.00	\$2,150.00	\$0.00		
0001	1060	8052000A	SEEDING - WARM SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$2,000.00	\$0.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250418-H05	JSE0078	0001	1070	8061005	ROCK DITCH CHECK	110.00	0.00	110.00	LF	0.00	\$20.00	\$0.00
		0001	1080	8061016	SEDIMENT REMOVAL	16.00	0.00	16.00	CUYD	0.00	\$1.00	\$0.00
		0001	1090	8061019	SILT FENCE	313.00	0.00	313.00	LF	0.00	\$3.55	\$0.00
		0001	1100	8061050	TYPE C BERM	196.00	0.00	196.00	LF	0.00	\$7.55	\$0.00
		0010	1110	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	205.00	0.00	205.00	LF	0.00	\$30.00	\$0.00
		0010	1120	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$4,200.00	\$0.00
		0010	1130	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$3,900.00	\$0.00
		0040	1140	9031250A	U-CHANNEL POST, 3 LB	60.00	0.00	60.00	LF	0.00	\$18.00	\$0.00
		0040	1150	9035069A	SHF-FLAT SHEET FLUORESCENT	18.00	0.00	18.00	SQFT	0.00	\$35.00	\$0.00
		0070	1160	2061000	CLASS 1 EXCAVATION	105.00	0.00	105.00	CUYD	105.00	\$35.00	\$3,675.00
		0070	1170	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$40,000.00	\$40,000.00
		0070	1180	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	116.00	0.00	116.00	SQYD	0.00	\$220.00	\$0.00
		0070	1190	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	980.00	0.00	980.00	LF	905.00	\$200.00	\$181,000.00
		0070	1200	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$8,750.00	\$17,500.00
		0070	1210	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$650.00	\$9,100.00
		0070	1220	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	26.20	0.00	26.20	CUYD	26.20	\$1,285.00	\$33,667.00
		0070	1230	7034216	TYPE H BARRIER	220.00	0.00	220.00	LF	220.00	\$140.00	\$30,800.00
		0070	1240	7034222	SLAB ON CONCRETE BEAM	282.00	0.00	282.00	SQYD	282.00	\$580.00	\$163,560.00
		0070	1250	7056051A	33 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	347.00	0.00	347.00	LF	347.00	\$500.00	\$173,500.00
		0070	1260	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	0.00	\$450.00	\$0.00
		0070	1270	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,350.00	\$4,700.00
		0070	1280	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$270.00	\$2,160.00
Project JSE0078 - Total Value Posted to Date as of Report Generated Date												\$755,383.00
250418-H05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,818,104.30



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JSE0078

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0910	2064000	POROUS BACKFILL	7/30/26	8/3/26	1	67.00	CUYD	Backfill at vertical drains	81+63.37		83+83.68		
0940	6113020	FURNISHING TYPE 2 ROCK BLANKET	7/30/26	8/3/26	1	148.00	CUYD	Each side approximately 40 by 50 feet east and west.	81+63.37		83+83.68		
0950	6113040	PLACING TYPE 2 ROCK BLANKET	7/30/26	8/3/26	1	148.00	CUYD	Each side approximately 40 by 50 feet east and west.	81+63.37		83+83.68		
1040	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	7/30/26	8/3/26	1	0.25	LS	Staking work on bridge 0078.	81+63.37		83+83.68		
1230	7034216	TYPE H BARRIER	7/31/26	8/3/26	1	220.00	LF	Both sides of barrier wall on bridge 0078.	81+63.37		83+83.68		
1240	7034222	SLAB ON CONCRETE BEAM	7/23/26	8/3/26	1	282.00	SQYD	Bridge 0087 deck pour	81+63.37		83+83.68		Approximately 105 cubic yards installed in this bridge deck based on concrete tickets provided.
1270	7151001	VERTICAL DRAIN AT END BENTS	7/30/26	8/3/26	1	2.00	EA	Each end at abutments on bridge 0078.	81+63.37		83+83.68		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3679	0340	GALVANIZED CIP CONCR PILES (20 IN)	Construction Stockpile STMA		9	Jun 16, 2026	SYSTEM	\$43,225.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$43,225.00		
			Construction Stockpile STMA - Total			\$43,225.00				
			Construction Stockpile STMI		9	Jun 16, 2026	SYSTEM	\$47,630.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$47,630.00		
			Construction Stockpile STMI - Total			\$47,630.00				
	0340 - Total							\$90,855.00		
	0360	PILE POINT REINFORCEMENT	Construction Stockpile STMI		9	Jun 16, 2026	SYSTEM	\$9,540.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$9,540.00		
			Construction Stockpile STMI - Total			\$9,540.00				
			0360 - Total							\$9,540.00
	J9S3679 - Total								\$100,395.00	
	JSE0076	0480	POROUS BACKFILL	Material		8	Jun 2, 2026	SYSTEM	(\$5,265.00)	
						8	Jun 2, 2026	SYSTEM	\$5,265.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user rolans1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jun 16, 2026	SYSTEM	(\$5,265.00)		
					9	Jun 16, 2026	SYSTEM	\$5,265.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user horsta1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					10	Jul 2, 2026	SYSTEM	(\$5,265.00)		
					10	Jul 2, 2026	SYSTEM	\$5,265.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user henryd2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					11	Jul 16, 2026	SYSTEM	(\$5,265.00)		
					11	Jul 16, 2026	SYSTEM	\$5,265.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user horsta1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					12	Aug 3, 2026	SYSTEM	(\$5,265.00)		
					12	Aug 3, 2026	SYSTEM	\$5,265.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user rolans1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
- Total					\$0.00					
Material - Total				\$0.00						
0480 - Total							\$0.00			
0490		TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		8	Jun 2, 2026	SYSTEM	(\$13,396.50)		
					8	Jun 2, 2026	SYSTEM	\$13,396.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user rolans1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				- Total			\$0.00			
			Material - Total			\$0.00				
0490 - Total							\$0.00			
0510		MISC.	Other Item Adjustment	ACAD	8	Jun 2, 2026	leez1	\$545.02	AC adjustment for asphalt placed on 5/18 and 5/19 on JSE0076 BB 26-14 at 7" thick - \$447.68 BP1 26-27 at 3" thick - \$97.34 \$447.68 + \$97.34 = \$545.02	
								ACAD - Total		
			Other Item Adjustment - Total			\$545.02				
0510 - Total							\$545.02			
0520		FURNISHING TYPE 2 ROCK BLANKET	Material		7	May 18, 2026	SYSTEM	(\$6,105.00)		
				7	May 18, 2026	SYSTEM	\$6,105.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user rolans1 overriding Payment		



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSE0076	0520	FURNISHING TYPE 2 ROCK BLANKET	Material						Estimate Exception 1 on the current Payment Estimate.		
					8	Jun 2, 2026	SYSTEM	(\$12,210.00)			
					8	Jun 2, 2026	SYSTEM	\$12,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user rolans1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
					9	Jun 16, 2026	SYSTEM	(\$23,088.00)			
					9	Jun 16, 2026	SYSTEM	\$23,088.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user horsta1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		
			- Total			\$0.00					
			Material - Total			\$0.00					
			Overrun	Overrun	9	Jun 16, 2026	SYSTEM	(\$10,822.50)			
			Overrun - Total			(\$10,822.50)					
			Overrun - Total			(\$10,822.50)					
			0520 - Total			(\$10,822.50)					
			0530	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	9	Jun 16, 2026	SYSTEM	(\$3,900.00)	
										Overrun - Total	(\$3,900.00)
	Overrun - Total				(\$3,900.00)						
	0530 - Total			(\$3,900.00)							
	0540	CONSTRUCTION SIGNS	Material		2	Mar 2, 2026	SYSTEM	(\$3,952.00)			
					2	Mar 2, 2026	SYSTEM	\$3,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Mar 16, 2026	SYSTEM	(\$3,952.00)			
					3	Mar 16, 2026	SYSTEM	\$3,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Apr 2, 2026	SYSTEM	(\$3,952.00)			
4					Apr 2, 2026	SYSTEM	\$3,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brophm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
5					Apr 16, 2026	SYSTEM	(\$3,952.00)				
5					Apr 16, 2026	SYSTEM	\$3,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user rolans1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
6					May 4, 2026	SYSTEM	(\$3,952.00)				
6					May 4, 2026	SYSTEM	\$3,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user rolans1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
7					May 18, 2026	SYSTEM	(\$3,952.00)				
7					May 18, 2026	SYSTEM	\$3,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user rolans1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
8					Jun 2, 2026	SYSTEM	(\$3,952.00)				
8					Jun 2, 2026	SYSTEM	\$3,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user rolans1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
9					Jun 16, 2026	SYSTEM	(\$3,952.00)				
9					Jun 16, 2026	SYSTEM	\$3,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user horsta1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
- Total					\$0.00						



Line Item Adjustments by Estimate

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JSE0076	0540	CONSTRUCTION SIGNS	Material - Total					\$0.00						
	0540 - Total							\$0.00						
	0560	TYPE 3 MOVEABLE BARRICADE	Material		2	Mar 2, 2026	SYSTEM	(\$2,310.00)						
					2	Mar 2, 2026	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					3	Mar 16, 2026	SYSTEM	(\$2,310.00)						
					3	Mar 16, 2026	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	Apr 2, 2026	SYSTEM	(\$2,310.00)						
					4	Apr 2, 2026	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brophm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					5	Apr 16, 2026	SYSTEM	(\$2,310.00)						
					5	Apr 16, 2026	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user rolans1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					6	May 4, 2026	SYSTEM	(\$2,310.00)						
					6	May 4, 2026	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user rolans1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					7	May 18, 2026	SYSTEM	(\$2,310.00)						
					7	May 18, 2026	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user rolans1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Jun 2, 2026	SYSTEM	(\$2,310.00)						
					8	Jun 2, 2026	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user rolans1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					9	Jun 16, 2026	SYSTEM	(\$2,310.00)						
					9	Jun 16, 2026	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user horsta1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					10	Jul 2, 2026	SYSTEM	(\$2,310.00)						
					10	Jul 2, 2026	SYSTEM	\$2,310.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user henryd2 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
										- Total		\$0.00		
										Material - Total		\$0.00		
								Overrun	Overrun	2	Mar 2, 2026	SYSTEM	(\$330.00)	
										Overrun - Total		(\$330.00)		
										Overrun - Total		(\$330.00)		
	0560 - Total							(\$330.00)						
	0570	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		2	Mar 2, 2026	SYSTEM	(\$5,600.00)						
					2	Mar 2, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					3	Mar 16, 2026	SYSTEM	(\$5,600.00)						
					3	Mar 16, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					4	Apr 2, 2026	SYSTEM	(\$5,600.00)						



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JSE0076	0570	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			2026							
					4	Apr 2, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brophm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					5	Apr 16, 2026	SYSTEM	(\$5,600.00)					
					5	Apr 16, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user rolans1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					6	May 4, 2026	SYSTEM	(\$5,600.00)					
					6	May 4, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user rolans1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					7	May 18, 2026	SYSTEM	(\$5,600.00)					
					7	May 18, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user rolans1 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					8	Jun 2, 2026	SYSTEM	(\$5,600.00)					
					8	Jun 2, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user rolans1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					9	Jun 16, 2026	SYSTEM	(\$5,600.00)					
					9	Jun 16, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user horsta1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
					10	Jul 2, 2026	SYSTEM	(\$5,600.00)					
					10	Jul 2, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user henryd2 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
					- Total						\$0.00		
					Material - Total						\$0.00		
					0570 - Total							\$0.00	
					0590	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		9	Jun 16, 2026	SYSTEM	(\$420.00)	
									9	Jun 16, 2026	SYSTEM	\$420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user horsta1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
									10	Jul 2, 2026	SYSTEM	(\$420.00)	
	10	Jul 2, 2026	SYSTEM	\$420.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user henryd2 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
	11	Jul 16, 2026	SYSTEM	(\$420.00)									
	11	Jul 16, 2026	SYSTEM	\$420.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user horsta1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
	- Total										\$0.00		
	Material - Total										\$0.00		
	0590 - Total							\$0.00					
	0600	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		9	Jun 16, 2026	SYSTEM	(\$2,100.00)					
9					Jun 16, 2026	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user horsta1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
10					Jul 2, 2026	SYSTEM	(\$2,100.00)						
10					Jul 2, 2026	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user henryd2 overriding Payment Estimate Exception 16 on the current Payment Estimate.					
11					Jul 16, 2026	SYSTEM	(\$2,100.00)						



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0076	0600	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		11	Jul 16, 2026	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user horsta1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					9	Jun 16, 2026	SYSTEM	(\$1,837.50)	
					Overrun - Total			(\$1,837.50)	
					Overrun - Total			(\$1,837.50)	
					0600 - Total			(\$1,837.50)	
					9	Jun 16, 2026	SYSTEM	(\$2,218.75)	
					9	Jun 16, 2026	SYSTEM	\$2,218.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user horsta1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					10	Jul 2, 2026	SYSTEM	(\$2,218.75)	
	0610	PERMANENT EROSION CONTROL GEOTEXTILE	Material		10	Jul 2, 2026	SYSTEM	\$2,218.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user henryd2 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					11	Jul 16, 2026	SYSTEM	(\$2,218.75)	
					11	Jul 16, 2026	SYSTEM	\$2,218.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user horsta1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					9	Jun 16, 2026	SYSTEM	(\$1,043.70)	
					Overrun - Total			(\$1,043.70)	
					Overrun - Total			(\$1,043.70)	
					0610 - Total			(\$1,043.70)	
					8	Jun 2, 2026	SYSTEM	(\$2,100.00)	
	0630	MULCHING	Material		8	Jun 2, 2026	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user rolans1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					9	Jun 16, 2026	SYSTEM	(\$2,100.00)	
					9	Jun 16, 2026	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user horsta1 overriding Payment Estimate Exception 37 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0630 - Total			\$0.00	
					8	Jun 2, 2026	SYSTEM	(\$2,500.00)	
					8	Jun 2, 2026	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user rolans1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					9	Jun 16, 2026	SYSTEM	(\$2,500.00)	
					9	Jun 16, 2026	SYSTEM	\$2,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user horsta1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
	0640	SEEDING - COOL SEASON GRASSES	Material		- Total			\$0.00	
					Material - Total			\$0.00	
					0640 - Total			\$0.00	
					8	Jun 2, 2026	SYSTEM	(\$3,366.00)	
					8	Jun 2, 2026	SYSTEM	\$3,366.00	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSE0076	0680	2 IN. PSST POST - 12 GA.	Material			2026			Estimate Item Adjustment (0009) due to user rolans1 overriding Payment Estimate Exception 37 on the current Payment Estimate.	
					9	Jun 16, 2026	SYSTEM	(\$3,366.00)		
					9	Jun 16, 2026	SYSTEM	\$3,366.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user horsta1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0680 - Total								\$0.00	
	0690	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		8	Jun 2, 2026	SYSTEM	(\$900.00)		
					8	Jun 2, 2026	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user rolans1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	
					9	Jun 16, 2026	SYSTEM	(\$900.00)		
					9	Jun 16, 2026	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user horsta1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	
					- Total			\$0.00		
	Material - Total			\$0.00						
0690 - Total								\$0.00		
0700	SHF-FLAT SHEET FLUORESCENT	Material		8	Jun 2, 2026	SYSTEM	(\$2,380.00)			
				8	Jun 2, 2026	SYSTEM	\$2,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user rolans1 overriding Payment Estimate Exception 39 on the current Payment Estimate.		
				9	Jun 16, 2026	SYSTEM	(\$2,380.00)			
				9	Jun 16, 2026	SYSTEM	\$2,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user horsta1 overriding Payment Estimate Exception 42 on the current Payment Estimate.		
				10	Jul 2, 2026	SYSTEM	(\$2,380.00)			
				10	Jul 2, 2026	SYSTEM	\$2,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user henryd2 overriding Payment Estimate Exception 37 on the current Payment Estimate.		
				11	Jul 16, 2026	SYSTEM	(\$2,380.00)			
				11	Jul 16, 2026	SYSTEM	\$2,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user horsta1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		
				12	Aug 3, 2026	SYSTEM	(\$2,380.00)			
				12	Aug 3, 2026	SYSTEM	\$2,380.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user rolans1 overriding Payment Estimate Exception 35 on the current Payment Estimate.		
				- Total			\$0.00			
				Material - Total			\$0.00			
0700 - Total								\$0.00		
0730	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		8	Jun 2, 2026	SYSTEM	(\$24,190.00)			
				8	Jun 2, 2026	SYSTEM	\$24,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustmnet (0012) due to user rolans1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				9	Jun 16, 2026	SYSTEM	(\$24,190.00)			
				9	Jun 16, 2026	SYSTEM	\$24,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user horsta1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				10	Jul 2, 2026	SYSTEM	(\$24,190.00)			
				10	Jul 2, 2026	SYSTEM	\$24,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user henryd2 overriding Payment		



Line Item Adjustments by Estimate

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSE0076	0730	BRIDGE APPROACH SLAB (MINOR ROAD)	Material						Estimate Exception 2 on the current Payment Estimate.		
					11	Jul 16, 2026	SYSTEM	(\$24,190.00)			
					11	Jul 16, 2026	SYSTEM	\$24,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user horsta1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					12	Aug 3, 2026	SYSTEM	(\$24,190.00)			
					12	Aug 3, 2026	SYSTEM	\$24,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user rolans1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
					0730 - Total						
	0740	GALVANIZED CIP CONCR PILES (14 IN)	Material		3	Mar 16, 2026	SYSTEM	(\$205,685.00)			
					3	Mar 16, 2026	SYSTEM	\$205,685.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					4	Apr 2, 2026	SYSTEM	(\$205,685.00)			
					4	Apr 2, 2026	SYSTEM	\$205,685.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brophm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					5	Apr 16, 2026	SYSTEM	(\$205,685.00)			
					5	Apr 16, 2026	SYSTEM	\$205,685.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user rolans1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
					Overrun	Overrun	10	Jul 2, 2026	SYSTEM	(\$4,805.00)	
					Overrun - Total			(\$4,805.00)			
					Overrun - Total			(\$4,805.00)			
0740 - Total							(\$4,805.00)				
0760	PILE POINT REINFORCEMENT	Material		3	Mar 16, 2026	SYSTEM	(\$13,000.00)				
				3	Mar 16, 2026	SYSTEM	\$13,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
				- Total			\$0.00				
				Material - Total			\$0.00				
				0760 - Total							\$0.00
0770	CLASS B CONCRETE (SUBSTRUCTURE)	Material		4	Apr 2, 2026	SYSTEM	(\$65,190.00)				
				4	Apr 2, 2026	SYSTEM	\$65,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brophm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				5	Apr 16, 2026	SYSTEM	(\$65,190.00)				
				5	Apr 16, 2026	SYSTEM	\$65,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user rolans1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				6	May 4, 2026	SYSTEM	(\$65,190.00)				
				6	May 4, 2026	SYSTEM	\$65,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user rolans1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				7	May 18, 2026	SYSTEM	(\$65,190.00)				
				7	May 18, 2026	SYSTEM	\$65,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user rolans1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSE0076	0770	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	Jun 2, 2026	SYSTEM	(\$65,190.00)		
					8	Jun 2, 2026	SYSTEM	\$65,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user rolans1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					9	Jun 16, 2026	SYSTEM	(\$65,190.00)		
					9	Jun 16, 2026	SYSTEM	\$65,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user horsta1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
					10	Jul 2, 2026	SYSTEM	(\$65,190.00)		
					10	Jul 2, 2026	SYSTEM	\$65,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user henryd2 overriding Payment Estimate Exception 22 on the current Payment Estimate.	
					11	Jul 16, 2026	SYSTEM	(\$65,190.00)		
					11	Jul 16, 2026	SYSTEM	\$65,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user horsta1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					12	Aug 3, 2026	SYSTEM	(\$65,190.00)		
					12	Aug 3, 2026	SYSTEM	\$65,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user rolans1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0770 - Total								\$0.00	
	0780	SLAB ON STEEL	Material		5	Apr 16, 2026	SYSTEM	(\$74,375.00)		
					5	Apr 16, 2026	SYSTEM	\$74,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user rolans1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					6	May 4, 2026	SYSTEM	(\$212,500.00)		
					6	May 4, 2026	SYSTEM	\$212,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user rolans1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					7	May 18, 2026	SYSTEM	(\$212,500.00)		
					7	May 18, 2026	SYSTEM	\$212,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user rolans1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					8	Jun 2, 2026	SYSTEM	(\$212,500.00)		
					8	Jun 2, 2026	SYSTEM	\$212,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user rolans1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					9	Jun 16, 2026	SYSTEM	(\$212,500.00)		
					9	Jun 16, 2026	SYSTEM	\$212,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user horsta1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
10					Jul 2, 2026	SYSTEM	(\$212,500.00)			
10					Jul 2, 2026	SYSTEM	\$212,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user henryd2 overriding Payment Estimate Exception 23 on the current Payment Estimate.		
11					Jul 16, 2026	SYSTEM	(\$212,500.00)			
11					Jul 16, 2026	SYSTEM	\$212,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user horsta1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
12					Aug 3, 2026	SYSTEM	(\$212,500.00)			
12					Aug 3, 2026	SYSTEM	\$212,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user rolans1 overriding Payment		



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0076	0780	SLAB ON STEEL	Material						Estimate Exception 12 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0780 - Total				\$0.00	
	0790	TYPE H BARRIER	Material		8	Jun 2, 2026	SYSTEM	(\$31,590.00)	
					8	Jun 2, 2026	SYSTEM	\$31,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user rolans1 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					9	Jun 16, 2026	SYSTEM	(\$31,590.00)	
					9	Jun 16, 2026	SYSTEM	\$31,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user horsta1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					10	Jul 2, 2026	SYSTEM	(\$31,590.00)	
					10	Jul 2, 2026	SYSTEM	\$31,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user henryd2 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					11	Jul 16, 2026	SYSTEM	(\$31,590.00)	
					11	Jul 16, 2026	SYSTEM	\$31,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user horsta1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					12	Aug 3, 2026	SYSTEM	(\$31,590.00)	
					12	Aug 3, 2026	SYSTEM	\$31,590.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user rolans1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0790 - Total				\$0.00	
	0800	REINFORCING STEEL (BRIDGES)	Material		4	Apr 2, 2026	SYSTEM	(\$21,318.00)	
					4	Apr 2, 2026	SYSTEM	\$21,318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brophm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Apr 16, 2026	SYSTEM	(\$21,318.00)	
					5	Apr 16, 2026	SYSTEM	\$21,318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user rolans1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					6	May 4, 2026	SYSTEM	(\$21,318.00)	
					6	May 4, 2026	SYSTEM	\$21,318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user rolans1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					7	May 18, 2026	SYSTEM	(\$21,318.00)	
					7	May 18, 2026	SYSTEM	\$21,318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user rolans1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					8	Jun 2, 2026	SYSTEM	(\$21,318.00)	
					8	Jun 2, 2026	SYSTEM	\$21,318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user rolans1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					9	Jun 16, 2026	SYSTEM	(\$21,318.00)	
					9	Jun 16, 2026	SYSTEM	\$21,318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user horsta1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					10	Jul 2, 2026	SYSTEM	(\$21,318.00)	
					10	Jul 2, 2026	SYSTEM	\$21,318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user henryd2 overriding Payment



Line Item Adjustments by Estimate

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0076	0800	REINFORCING STEEL (BRIDGES)	Material						Estimate Exception 31 on the current Payment Estimate.
					11	Jul 16, 2026	SYSTEM	(\$21,318.00)	
					11	Jul 16, 2026	SYSTEM	\$21,318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user horsta1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					12	Aug 3, 2026	SYSTEM	(\$21,318.00)	
					12	Aug 3, 2026	SYSTEM	\$21,318.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user rolans1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0800 - Total			\$0.00	
	0810	FAB. STRUCT. LOW ALLOY STEEL(IBM)A709,50	Material		4	Apr 2, 2026	SYSTEM	(\$147,460.00)	
					4	Apr 2, 2026	SYSTEM	\$147,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brophm1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					5	Apr 16, 2026	SYSTEM	(\$147,460.00)	
					5	Apr 16, 2026	SYSTEM	\$147,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user rolans1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					6	May 4, 2026	SYSTEM	(\$147,460.00)	
					6	May 4, 2026	SYSTEM	\$147,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user rolans1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					7	May 18, 2026	SYSTEM	(\$147,460.00)	
					7	May 18, 2026	SYSTEM	\$147,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user rolans1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					8	Jun 2, 2026	SYSTEM	(\$147,460.00)	
					8	Jun 2, 2026	SYSTEM	\$147,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user rolans1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					9	Jun 16, 2026	SYSTEM	(\$147,460.00)	
					9	Jun 16, 2026	SYSTEM	\$147,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user horsta1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					10	Jul 2, 2026	SYSTEM	(\$147,460.00)	
					10	Jul 2, 2026	SYSTEM	\$147,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user henryd2 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					11	Jul 16, 2026	SYSTEM	(\$147,460.00)	
					11	Jul 16, 2026	SYSTEM	\$147,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user horsta1 overriding Payment Estimate Exception 28 on the current Payment Estimate.
					12	Aug 3, 2026	SYSTEM	(\$147,460.00)	
					12	Aug 3, 2026	SYSTEM	\$147,460.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user rolans1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0810 - Total			\$0.00	
	0820	SLAB DRAIN	Material		7	May 18, 2026	SYSTEM	(\$7,200.00)	
					7	May 18, 2026	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user rolans1 overriding Payment



Line Item Adjustments by Estimate

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0076	0820	SLAB DRAIN	Material						Estimate Exception 16 on the current Payment Estimate.
					8	Jun 2, 2026	SYSTEM	(\$7,200.00)	
					8	Jun 2, 2026	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user rolans1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					9	Jun 16, 2026	SYSTEM	(\$7,200.00)	
					9	Jun 16, 2026	SYSTEM	\$7,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user horsta1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0820 - Total			\$0.00	
JSE0076	0830	MISC.	Material		4	Apr 2, 2026	SYSTEM	(\$25,500.00)	
					4	Apr 2, 2026	SYSTEM	\$25,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brophm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					5	Apr 16, 2026	SYSTEM	(\$25,500.00)	
					5	Apr 16, 2026	SYSTEM	\$25,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user rolans1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					6	May 4, 2026	SYSTEM	(\$25,500.00)	
					6	May 4, 2026	SYSTEM	\$25,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user rolans1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					7	May 18, 2026	SYSTEM	(\$25,500.00)	
					7	May 18, 2026	SYSTEM	\$25,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user rolans1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					8	Jun 2, 2026	SYSTEM	(\$25,500.00)	
					8	Jun 2, 2026	SYSTEM	\$25,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user rolans1 overriding Payment Estimate Exception 30 on the current Payment Estimate.
					9	Jun 16, 2026	SYSTEM	(\$25,500.00)	
					9	Jun 16, 2026	SYSTEM	\$25,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user horsta1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					10	Jul 2, 2026	SYSTEM	(\$25,500.00)	
					10	Jul 2, 2026	SYSTEM	\$25,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user henryd2 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					11	Jul 16, 2026	SYSTEM	(\$25,500.00)	
					11	Jul 16, 2026	SYSTEM	\$25,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user horsta1 overriding Payment Estimate Exception 29 on the current Payment Estimate.
					12	Aug 3, 2026	SYSTEM	(\$25,500.00)	
					12	Aug 3, 2026	SYSTEM	\$25,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user rolans1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0830 - Total			\$0.00	
JSE0076	0840	VERTICAL DRAIN AT END BENTS	Material		7	May 18, 2026	SYSTEM	(\$3,700.00)	
					7	May 18, 2026	SYSTEM	\$3,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user rolans1 overriding Payment



Line Item Adjustments by Estimate

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0076	0840	VERTICAL DRAIN AT END BENTS	Material						Estimate Exception 18 on the current Payment Estimate.
					8	Jun 2, 2026	SYSTEM	(\$3,700.00)	
					8	Jun 2, 2026	SYSTEM	\$3,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user rolans1 overriding Payment Estimate Exception 31 on the current Payment Estimate.
					9	Jun 16, 2026	SYSTEM	(\$3,700.00)	
					9	Jun 16, 2026	SYSTEM	\$3,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0033) due to user horsta1 overriding Payment Estimate Exception 34 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0840 - Total			\$0.00	
JSE0076	0850	PLAIN NEOPRENE BEARING PAD	Material		4	Apr 2, 2026	SYSTEM	(\$2,250.00)	
					4	Apr 2, 2026	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brophm1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					5	Apr 16, 2026	SYSTEM	(\$2,250.00)	
					5	Apr 16, 2026	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user rolans1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					6	May 4, 2026	SYSTEM	(\$2,250.00)	
					6	May 4, 2026	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user rolans1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					7	May 18, 2026	SYSTEM	(\$2,250.00)	
					7	May 18, 2026	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user rolans1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					8	Jun 2, 2026	SYSTEM	(\$2,250.00)	
					8	Jun 2, 2026	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user rolans1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
					9	Jun 16, 2026	SYSTEM	(\$2,250.00)	
					9	Jun 16, 2026	SYSTEM	\$2,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user horsta1 overriding Payment Estimate Exception 35 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0850 - Total			\$0.00	
JSE0076	0860	LAMINATED NEOPRENE BEARING PAD	Material		4	Apr 2, 2026	SYSTEM	(\$5,700.00)	
					4	Apr 2, 2026	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user brophm1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					5	Apr 16, 2026	SYSTEM	(\$5,700.00)	
					5	Apr 16, 2026	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user rolans1 overriding Payment Estimate Exception 19 on the current Payment Estimate.
					6	May 4, 2026	SYSTEM	(\$5,700.00)	
					6	May 4, 2026	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user rolans1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					7	May 18, 2026	SYSTEM	(\$5,700.00)	
					7	May 18, 2026	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user rolans1 overriding Payment



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0076	0860	LAMINATED NEOPRENE BEARING PAD	Material						Estimate Exception 20 on the current Payment Estimate.
					8	Jun 2, 2026	SYSTEM	(\$5,700.00)	
					8	Jun 2, 2026	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user rolans1 overriding Payment Estimate Exception 33 on the current Payment Estimate.
					9	Jun 16, 2026	SYSTEM	(\$5,700.00)	
					9	Jun 16, 2026	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user horsta1 overriding Payment Estimate Exception 36 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0860 - Total			\$0.00	
					JSE0076 - Total			(\$22,193.68)	
JSE0078	0910	POROUS BACKFILL	Material		12	Aug 3, 2026	SYSTEM	(\$8,710.00)	
					12	Aug 3, 2026	SYSTEM	\$8,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user rolans1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0910 - Total			\$0.00	
		CONSTRUCTION SIGNS	Material		10	Jul 2, 2026	SYSTEM	(\$4,192.00)	
					10	Jul 2, 2026	SYSTEM	\$4,192.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user henryd2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0960 - Total			\$0.00	
	0980	TYPE 3 MOVEABLE BARRICADE	Material		10	Jul 2, 2026	SYSTEM	(\$1,980.00)	
					10	Jul 2, 2026	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user henryd2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0980 - Total			\$0.00	
	0990	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		10	Jul 2, 2026	SYSTEM	(\$5,600.00)	
					10	Jul 2, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user henryd2 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0990 - Total			\$0.00	
	1030	PERMANENT EROSION CONTROL GEOTEXTILE	Material		11	Jul 16, 2026	SYSTEM	(\$1,065.00)	
					11	Jul 16, 2026	SYSTEM	\$1,065.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user horsta1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					1030 - Total			\$0.00	
	1110	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		1	Aug 1, 2025	SYSTEM	\$3,432.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$3,432.00	
					Construction Stockpile STMI - Total			\$3,432.00	
					1110 - Total			\$3,432.00	



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0078	1120	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Aug 1, 2025	SYSTEM	\$4,502.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$4,502.00	
			Construction Stockpile STMI - Total					\$4,502.00	
			1120 - Total					\$4,502.00	
	1130	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Aug 1, 2025	SYSTEM	\$3,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$3,700.00	
			Construction Stockpile STMI - Total					\$3,700.00	
			1130 - Total					\$3,700.00	
	1190	GALVANIZED CIP CONCR PILES (16 IN)	Construction Stockpile		10	Jul 2, 2026	SYSTEM	(\$47,439.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$47,439.00)	
			Construction Stockpile - Total					(\$47,439.00)	
			Construction Stockpile STMA		9	Jun 16, 2026	SYSTEM	\$6,777.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$6,777.00	
			Construction Stockpile STMA - Total					\$6,777.00	
			Construction Stockpile STMI		9	Jun 16, 2026	SYSTEM	\$40,662.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$40,662.00	
			Construction Stockpile STMI - Total					\$40,662.00	
			Material		10	Jul 2, 2026	SYSTEM	(\$181,000.00)	
					10	Jul 2, 2026	SYSTEM	\$181,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user henryd2 overriding Payment Estimate Exception 19 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			1190 - Total					\$0.00	
	1210	PILE POINT REINFORCEMENT	Construction Stockpile		10	Jul 2, 2026	SYSTEM	(\$7,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$7,700.00)	
			Construction Stockpile - Total					(\$7,700.00)	
			Construction Stockpile STMI		9	Jun 16, 2026	SYSTEM	\$7,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$7,700.00	
			Construction Stockpile STMI - Total					\$7,700.00	
			Material		10	Jul 2, 2026	SYSTEM	(\$9,100.00)	
					10	Jul 2, 2026	SYSTEM	\$9,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user henryd2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			1210 - Total					\$0.00	
	1220	CLASS B CONCRETE (SUBSTRUCTURE)	Material		11	Jul 16, 2026	SYSTEM	(\$33,667.00)	
					11	Jul 16, 2026	SYSTEM	\$33,667.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user horsta1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
					12	Aug 3, 2026	SYSTEM	(\$33,667.00)	
					12	Aug 3, 2026	SYSTEM	\$33,667.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user rolans1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			1220 - Total					\$0.00	



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 250418-H05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0078	1230	TYPE H BARRIER	Material		12	Aug 3, 2026	SYSTEM	(\$30,800.00)	
					12	Aug 3, 2026	SYSTEM	\$30,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user rolans1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			1230 - Total			\$0.00			
	1240	SLAB ON CONCRETE BEAM	Material		12	Aug 3, 2026	SYSTEM	(\$163,560.00)	
					12	Aug 3, 2026	SYSTEM	\$163,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user rolans1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			1240 - Total			\$0.00			
JSE0078 - Total								\$11,634.00	
Overall - Total								\$89,835.32	



Contract Adjustments for Contract - 250418-H05

There are no contract adjustments to display for this contract.