



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 23	Contract ID 250516-A01	Pay Period Start June 2, 2026	Original Contract Amount \$1,026,680.27
Prime Contractor Leavenworth Excavating & Equipment Company, Inc.	Pay Period End June 15, 2026	Net Change Order Amount (\$59,705.33)	Current Contract Amount \$966,974.94

Approval Date		By User
June 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	elmorc1
June 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	scarpm1
June 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2025	November 1, 2025	September 16, 2025	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2025	June 5, 2025	
Letting Date	May 16, 2025	May 16, 2025	
Notice to Proceed Date	July 7, 2025	July 7, 2025	
Work Began Date	August 28, 2025	August 28, 2025	

Contract Total Pay For Estimate No. 23			
	This Estimate	Previous	To Date
250516-A01			
Total Posted Items Pay	\$0.00	\$966,974.94	\$966,974.94
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$966,974.94	\$966,974.94
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0087	FAF-59-1 (47)	Upgrade turn lane	I-29	ANDREW	from Route 71 southbound to I-29 southbound at I-29, I-229, and Route 71 interchange near Savannah

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JNW0087	Posted Item Pay	\$0.00	\$966,974.94
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$0.00	\$966,974.94
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
	Total	\$0.00	\$966,974.94



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 19, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-A01	JNW0087	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2013000	CLEARING AND GRUBBING	6.00	0.00	6.00	ACRE	6.00	\$3,600.00	\$21,600.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$37,400.00	\$37,400.00
		0001	0040	2031000	CLASS A EXCAVATION	26,859.00	0.00	26,859.00	CUYD	26,859.00	\$8.00	\$214,872.00
		0001	0050	2035500	EMBANKMENT IN PLACE	5,958.00	0.00	5,958.00	CUYD	5,958.00	\$22.00	\$131,076.00
		0001	0060	2036000	COMPACTING EMBANKMENT	18,733.00	0.00	18,733.00	CUYD	18,733.00	\$1.00	\$18,733.00
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	2,529.00	0.00	2,529.00	SQYD	2,529.00	\$20.48	\$51,793.92
		0001	0080	5049905	MISC.OPTIONAL PAVEMENT	2,528.70	-53.00	2,475.70	SQYD	2,475.70	\$94.75	\$234,572.58
		0001	0090	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	1.00	-1.00	0.00	EA	0.00	\$3,000.00	\$0.00
		0001	0100	6122020	REPLACEMENT SAND BARREL	1.00	-1.00	0.00	EA	0.00	\$500.00	\$0.00
		0001	0110	6161005	CONSTRUCTION SIGNS	854.00	-142.00	712.00	SQFT	712.00	\$5.76	\$4,101.12
		0001	0120	6161025	CHANNELIZER (TRIM-LINE)	35.00	120.00	155.00	EA	155.00	\$50.00	\$7,750.00
		0001	0130	6161030	TYPE 3 MOVEABLE BARRICADE	3.00	2.00	5.00	EA	5.00	\$100.00	\$500.00
		0001	0140	6161040	FLASHING ARROW PANEL	1.00	1.00	2.00	EA	2.00	\$500.00	\$1,000.00
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	3.00	\$3,500.00	\$10,500.00
		0001	0160	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	2,604.00	-2,604.00	0.00	LF	0.00	\$26.57	\$0.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$102,000.00	\$102,000.00
		0001	0180	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-4.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0190	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,729.00	-3,456.00	273.00	LF	273.00	\$0.65	\$177.45
		0001	0200	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,653.00	-802.00	1,851.00	LF	1,851.00	\$0.65	\$1,203.15
		0001	0210	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	995.00	-580.00	415.00	LF	415.00	\$1.20	\$498.00
		0001	0220	6207001	PAVEMENT MARKING REMOVAL	13,545.00	-13,160.00	385.00	LF	385.00	\$0.40	\$154.00
		0001	0230	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	9,473.00	-9,473.00	0.00	LF	0.00	\$0.40	\$0.00
		0001	0240	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$4,680.00	\$4,680.00
		0001	0250	8051000A	SEEDING - COOL SEASON GRASSES	1.90	0.00	1.90	ACRE	1.90	\$1,400.00	\$2,660.00
		0001	0260	8052000A	SEEDING - WARM SEASON GRASSES	4.80	0.00	4.80	ACRE	4.80	\$1,900.00	\$9,120.00
		0001	0270	8061006	ALTERNATE DITCH CHECK	5,677.00	-5,524.00	153.00	LF	153.00	\$5.70	\$872.10
		0001	0280	8061016	SEDIMENT REMOVAL	82.00	-82.00	0.00	CUYD	0.00	\$25.25	\$0.00
		0001	0290	8061019	SILT FENCE	2,516.00	1,205.00	3,721.00	LF	3,721.00	\$2.45	\$9,116.45
		0001	0300	8064137	TYPE 2C EROSION CONTROL BLANKET	32,556.00	0.00	32,556.00	SQYD	32,556.00	\$1.35	\$43,950.60
0001	5001	1099901		0.00	1.00	1.00	LS	1.00	\$32,375.00	\$32,375.00		
0001	5002	5031010A	BRIDGE APPROACH SLAB (MAJOR)	0.00	53.00	53.00	SQYD	53.00	\$454.49	\$24,087.97		
0001	5003	6097000	ROCK LINING	0.00	1.00	1.00	CUYD	1.00	\$605.00	\$605.00		
0001	5004	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	0.00	30.00	30.00	LF	30.00	\$19.22	\$576.60		
Project JNW0087 - Total Value Posted to Date as of Report Generated Date											\$966,974.94	
250516-A01 Overall - Total Value Posted to Date as of Report Generated Date											\$966,974.94	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250516-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JNW0087	0050	EMBANKMENT IN PLACE	Material		4	Sep 3, 2025	SYSTEM	(\$131,076.00)				
					5	Sep 16, 2025	SYSTEM	(\$131,076.00)				
				- Total						(\$262,152.00)		
				Material - Total						(\$262,152.00)		
			MaterialCredit		5	Sep 16, 2025	SYSTEM	\$131,076.00				
					6	Oct 1, 2025	SYSTEM	\$131,076.00				
				- Total						\$262,152.00		
				MaterialCredit - Total						\$262,152.00		
			0050 - Total								\$0.00	
			0060	0060	COMPACTING EMBANKMENT	Material		3	Aug 18, 2025	SYSTEM	(\$17,700.00)	
	- Total									(\$17,700.00)		
	Material - Total									(\$17,700.00)		
MaterialCredit		4				Sep 3, 2025	SYSTEM	\$17,700.00				
		- Total							\$17,700.00			
	MaterialCredit - Total									\$17,700.00		
0060 - Total								\$0.00				
0070	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		4	Sep 3, 2025	SYSTEM	(\$51,793.92)				
					5	Sep 16, 2025	SYSTEM	(\$51,793.92)				
				- Total						(\$103,587.84)		
				Material - Total						(\$103,587.84)		
			MaterialCredit		5	Sep 16, 2025	SYSTEM	\$51,793.92				
					6	Oct 1, 2025	SYSTEM	\$51,793.92				
				- Total						\$103,587.84		
				MaterialCredit - Total						\$103,587.84		
0070 - Total								\$0.00				
0110	0110	CONSTRUCTION SIGNS	Material		2	Aug 1, 2025	SYSTEM	(\$3,548.16)				
					- Total					(\$3,548.16)		
				Material - Total						(\$3,548.16)		
			MaterialCredit		3	Aug 18, 2025	SYSTEM	\$3,548.16				
					- Total					\$3,548.16		
	MaterialCredit - Total						\$3,548.16					
0110 - Total								\$0.00				
0120	0120	CHANNELIZER (TRIM-LINE)	Material		2	Aug 1, 2025	SYSTEM	(\$7,250.00)				
					- Total					(\$7,250.00)		
				Material - Total						(\$7,250.00)		
			MaterialCredit		3	Aug 18, 2025	SYSTEM	\$7,250.00				
					- Total					\$7,250.00		
				MaterialCredit - Total						\$7,250.00		
			Overrun	Overrun		2	Aug 1, 2025	SYSTEM	(\$5,500.00)			
	2	Aug 1, 2025			SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user elmorc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
	3	Aug 18, 2025			SYSTEM	(\$5,500.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.000000' is applied (if non-zero).					



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250516-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JNW0087	0120	CHANNELIZER (TRIM-LINE)	Overrun	Overrun	4	Sep 3, 2025	SYSTEM	(\$500.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.00000 - 50.00000, 'is applied (if non-zero).			
					13	Jan 15, 2026	SYSTEM	\$6,000.00				
						Overrun - Total				\$0.00		
						Overrun - Total				\$0.00		
			0120 - Total							\$0.00		
JNW0087	0130	TYPE 3 MOVEABLE BARRICADE	Material		2	Aug 1, 2025	SYSTEM	(\$500.00)				
								- Total				(\$500.00)
						Material - Total				(\$500.00)		
			MaterialCredit		3	Aug 18, 2025	SYSTEM	\$500.00				
								- Total				\$500.00
						MaterialCredit - Total				\$500.00		
			Overrun	Overrun	2	Aug 1, 2025	SYSTEM	(\$200.00)				
					2	Aug 1, 2025	SYSTEM	\$200.00		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user elmorc1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
					3	Aug 18, 2025	SYSTEM	(\$200.00)		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					13	Jan 15, 2026	SYSTEM	\$200.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).		
			Overrun - Total				\$0.00					
			Overrun - Total				\$0.00					
0130 - Total							\$0.00					
JNW0087	0140	FLASHING ARROW PANEL	Material		2	Aug 1, 2025	SYSTEM	(\$1,000.00)				
								- Total				(\$1,000.00)
						Material - Total				(\$1,000.00)		
			MaterialCredit		3	Aug 18, 2025	SYSTEM	\$1,000.00				
								- Total				\$1,000.00
						MaterialCredit - Total				\$1,000.00		
			Overrun	Overrun	2	Aug 1, 2025	SYSTEM	(\$500.00)				
					2	Aug 1, 2025	SYSTEM	\$500.00		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user elmorc1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
					3	Aug 18, 2025	SYSTEM	(\$500.00)		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).		
					13	Jan 15, 2026	SYSTEM	\$500.00		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',500.00000 - 500.00000, 'is applied (if non-zero).		
			Overrun - Total				\$0.00					
			Overrun - Total				\$0.00					
0140 - Total							\$0.00					
JNW0087	0150	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		2	Aug 1, 2025	SYSTEM	(\$10,500.00)				
								- Total				(\$10,500.00)
						Material - Total				(\$10,500.00)		
			MaterialCredit		3	Aug 18, 2025	SYSTEM	\$10,500.00				
								- Total				\$10,500.00
			MaterialCredit - Total				\$10,500.00					
0150 - Total							\$0.00					
JNW0087	0190	6 IN. WHITE HIGH	Material		5	Sep 16,	SYSTEM	(\$177.45)				



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250516-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JNW0087	0190	BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			2025							
			- Total							(\$177.45)			
			Material - Total							(\$177.45)			
			MaterialCredit		6	Oct 1, 2025	SYSTEM	\$177.45					
			- Total							\$177.45			
			MaterialCredit - Total							\$177.45			
			0190 - Total								\$0.00		
			0200	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		5	Sep 16, 2025	SYSTEM	(\$1,203.15)			
					- Total							(\$1,203.15)	
					Material - Total							(\$1,203.15)	
MaterialCredit		6			Oct 1, 2025	SYSTEM	\$1,203.15						
- Total							\$1,203.15						
MaterialCredit - Total							\$1,203.15						
0200 - Total								\$0.00					
0210	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		5	Sep 16, 2025	SYSTEM	(\$498.00)						
		- Total							(\$498.00)				
		Material - Total							(\$498.00)				
		MaterialCredit		6	Oct 1, 2025	SYSTEM	\$498.00						
		- Total							\$498.00				
		MaterialCredit - Total							\$498.00				
0210 - Total								\$0.00					
0250	SEEDING - COOL SEASON GRASSES	Material		5	Sep 16, 2025	SYSTEM	(\$2,660.00)						
		- Total							(\$2,660.00)				
		Material - Total							(\$2,660.00)				
		MaterialCredit		6	Oct 1, 2025	SYSTEM	\$2,660.00						
		- Total							\$2,660.00				
		MaterialCredit - Total							\$2,660.00				
0250 - Total								\$0.00					
0260	SEEDING - WARM SEASON GRASSES	Material		5	Sep 16, 2025	SYSTEM	(\$9,120.00)						
		- Total							(\$9,120.00)				
		Material - Total							(\$9,120.00)				
		MaterialCredit		6	Oct 1, 2025	SYSTEM	\$9,120.00						
		- Total							\$9,120.00				
		MaterialCredit - Total							\$9,120.00				
0260 - Total								\$0.00					
0290	SILT FENCE	Overrun	Overrun	4	Sep 3, 2025	SYSTEM	(\$1,918.35)						
				5	Sep 16, 2025	SYSTEM	(\$1,033.90)						
				21	May 16, 2026	SYSTEM	\$2,952.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.45000 - 2.45000', is applied (if non-zero).					
		Overrun - Total							\$0.00				
		Overrun - Total							\$0.00				
		0290 - Total								\$0.00			
0300	TYPE 2C EROSION CONTROL BLANKET	Material		5	Sep 16, 2025	SYSTEM	(\$43,950.60)						
		- Total							(\$43,950.60)				



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250516-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0087	0300	TYPE 2C EROSION CONTROL BLANKET	Material - Total							(\$43,950.60)	
			MaterialCredit		6	Oct 1, 2025	SYSTEM	\$43,950.60			
			- Total							\$43,950.60	
			MaterialCredit - Total							\$43,950.60	
	0300 - Total								\$0.00		
	5002	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		12	Jan 2, 2026	SYSTEM	(\$24,087.97)			
			- Total							(\$24,087.97)	
			Material - Total							(\$24,087.97)	
			MaterialCredit		13	Jan 15, 2026	SYSTEM	\$24,087.97			
			- Total							\$24,087.97	
			MaterialCredit - Total							\$24,087.97	
	5002 - Total								\$0.00		
	JNW0087 - Total								\$0.00		
	Overall - Total								\$0.00		



Contract Adjustments for Contract - 250516-A01

There are no contract adjustments to display for this contract.