



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number 23	Contract ID 250516-C02	Pay Period Start October 2, 2026	Original Contract Amount \$4,187,914.19
Prime Contractor Leavenworth Excavating & Equipment Company, Inc.	Pay Period End October 15, 2026	Net Change Order Amount \$7,914.38	Current Contract Amount \$4,195,828.57

Approval Date	By User
October 16, 2026	gilbee1
October 18, 2026	wilsor2
October 20, 2026	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2026	November 1, 2026		76.05%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2025	June 5, 2025	
Letting Date	May 16, 2025	May 16, 2025	
Notice to Proceed Date	July 7, 2025	July 7, 2025	
Work Began Date	May 26, 2026	May 26, 2026	

Contract Total Pay For Estimate No. 23			
	This Estimate	Previous	To Date
250516-C02			
Total Posted Items Pay	\$204,507.26	\$2,986,381.86	\$3,190,889.12
Gross Item Adjustments	\$0.00	(\$38,959.52)	(\$38,959.52)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,947,422.34	\$3,151,929.60
Contract Total Payable This Estimate:	\$204,507.26		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3268E	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$461,740.000	0.100	\$46,174.00
	0030	2079903	MISC.ADA Linear Grading	LF	\$14.600	380	\$5,548.00
	0060	6081010	CONCRETE CURB RAMP	SQYD	\$235.400	80.600	\$18,973.24
	0140	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$70.600	351.600	\$24,822.96
	0190	6091055	CONCRETE CURB AND GUTTER (4 INCH)	LF	\$32.710	153	\$5,004.63
	0230	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	EA	\$600.000	0.250	\$150.00
	0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$15,000.000	0.250	\$3,750.00
	0320	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$2,750.000	0.390	\$1,072.50
	0350	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	EA	\$784.030	10	\$7,840.30
	0360	9020821	SIGNAL HEAD, TYPE 11S, PEDESTRIAN	EA	\$1,496.530	3	\$4,489.59
	0370	9022704	POST, SIGNAL 4 FT.	EA	\$971.710	4	\$3,886.84
	0380	9022708	POST, SIGNAL 8 FT.	EA	\$1,341.120	6	\$8,046.72
	0450	9029100	BASE, CONCRETE	CUYD	\$3,470.510	8.360	\$29,013.46
	0460	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNAL	EA	\$1,288.420	35	\$45,094.70
	0470	9029902	MISC.PUSH BUTTON EXTENSION ARM	EA	\$320.160	2	\$640.32

Project J4P3268E - Total	\$204,507.26
Overall - Total	\$204,507.26



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number 23	Contract ID 250516-C02	Pay Period Start October 2, 2026	Original Contract Amount \$4,187,914.19
Prime Contractor Leavenworth Excavating & Equipment Company, Inc.	Pay Period End October 15, 2026	Net Change Order Amount \$7,914.38	Current Contract Amount \$4,195,828.57

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J4P3268E	I 635-1(259)	ADA improvements	Various	CLAY	at various locations in Clay and Platte County																																
Totals by Job Numbers																																					
J4P3268E	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$204,507.26</td><td>\$2,986,381.86</td><td>\$3,190,889.12</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>(\$38,959.52)</td><td>(\$38,959.52)</td></tr><tr><td>Gross Item Pay</td><td>\$204,507.26</td><td>\$2,947,422.34</td><td>\$3,151,929.60</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$204,507.26	\$2,986,381.86	\$3,190,889.12	Gross Item Adjustments	\$0.00	(\$38,959.52)	(\$38,959.52)	Gross Item Pay	\$204,507.26	\$2,947,422.34	\$3,151,929.60	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$204,507.26	\$2,986,381.86	\$3,190,889.12																																		
Gross Item Adjustments	\$0.00	(\$38,959.52)	(\$38,959.52)																																		
Gross Item Pay	\$204,507.26	\$2,947,422.34	\$3,151,929.60																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 250516-C02, Contract Project J4P3268E, Project Item Line Number 0390, Contract Line Item Number 0390, Item 9025300, Minor Item.	Contractor has been notified and C.O. will be written up once item is complete.	gilbee1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250516-C02, Contract Project J4P3268E, Project Item Line Number 0400, Contract Line Item Number 0400, Item 9027300, Minor Item.	Contractor has been notified and C.O. will be written up once item is complete.	gilbee1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250516-C02, Contract Project J4P3268E, Project Item Line Number 0420, Contract Line Item Number 0420, Item 9028206, Minor Item.	Contractor has been notified and C.O. will be written up once item is complete.	gilbee1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250516-C02, Contract Project J4P3268E, Project Item Line Number 0430, Contract Line Item Number 0430, Item 9028308, Minor Item.	Contractor has been notified and C.O. will be written up once item is complete.	gilbee1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250516-C02, Contract Project J4P3268E, Project Item Line Number 0440, Contract Line Item Number 0440, Item 9028310, Minor Item.	Contractor has been notified and C.O. will be written up once item is complete.	gilbee1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
250516-C02	J4P3268E	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00		
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$461,740.00	\$461,740.00		
		0001	0030	2079903	MISC.ADA Linear Grading	26,389.50	0.00	26,389.50	LF	18,564.00	\$14.60	\$271,034.40		
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	826.00	0.00	826.00	SQYD	345.90	\$76.00	\$26,288.40		
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	744.60	0.00	744.60	TONS	679.82	\$168.50	\$114,549.67		
		0001	0060	6081010	CONCRETE CURB RAMP	1,830.30	0.00	1,830.30	SQYD	1,423.11	\$235.40	\$335,000.09		
		0001	0070	6081012	TRUNCATED DOMES	2,557.00	0.00	2,557.00	SQFT	836.00	\$26.00	\$21,736.00		
		0001	0080	6083006	6 IN. CONCRETE MEDIAN STRIP	27.20	0.00	27.20	SQYD	0.00	\$230.90	\$0.00		
		0001	0090	6083008	8 IN. CONCRETE MEDIAN STRIP	24.50	0.00	24.50	SQYD	0.00	\$241.50	\$0.00		
		0001	0100	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	140.00	0.00	140.00	LF	0.00	\$160.00	\$0.00		
		0001	0110	6084024	SIDEWALK HAND-RAILING WITH BALUSTERS	30.00	0.00	30.00	LF	0.00	\$200.00	\$0.00		
		0001	0120	6085007	PAVED APPROACH, 7 IN.	199.10	0.00	199.10	SQYD	145.33	\$177.55	\$25,803.34		
		0001	0130	6085008	PAVED APPROACH, 8 IN.	146.80	0.00	146.80	SQYD	86.22	\$188.05	\$16,213.67		
		0001	0140	6086004	CONCRETE SIDEWALK, 4 IN.	7,347.00	0.00	7,347.00	SQYD	5,904.24	\$70.60	\$416,839.34		
		0001	0150	6086007	CONCRETE SIDEWALK, 7 IN.	193.90	0.00	193.90	SQYD	157.54	\$85.85	\$13,524.81		
		0001	0160	6086008	CONCRETE SIDEWALK, 8 IN.	156.70	0.00	156.70	SQYD	43.67	\$90.85	\$3,967.42		
		0001	0170	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	774.00	0.00	774.00	LF	77.00	\$32.75	\$2,521.75		
		0001	0180	6091051	CURB AND GUTTER TYPE A	6.00	0.00	6.00	LF	0.00	\$120.05	\$0.00		
		0001	0190	6091055	CONCRETE CURB AND GUTTER (4 INCH)	1,396.00	0.00	1,396.00	LF	1,131.90	\$32.71	\$37,024.45		
		0001	0195	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00		
		0001	0200	6149902	MISC.DRAINAGE COVER PLATE	1.00	0.00	1.00	EA	0.00	\$2,500.00	\$0.00		
		0001	0210	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$121,000.00	\$90,750.00		
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$415,000.00	\$415,000.00		
		0001	0230	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.25	\$600.00	\$150.00		
		0001	0240	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	54.00	0.00	54.00	LF	0.00	\$9.50	\$0.00		
		0001	0250	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	3,620.00	0.00	3,620.00	LF	3,473.00	\$19.50	\$67,723.50		
		0001	0260	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	1,275.00	0.00	1,275.00	EA	0.00	\$165.00	\$0.00		
		0001	0270	6207001	PAVEMENT MARKING REMOVAL	12,637.00	0.00	12,637.00	LF	1,572.00	\$1.15	\$1,807.80		
		0001	0280	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	624.00	0.00	624.00	EA	114.00	\$85.00	\$9,690.00		
		0001	0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00		
		0001	0300	8025006	MULCHING	16.00	0.00	16.00	ACRE	0.57	\$2,650.00	\$1,510.50		
		0001	0310	8031000A	TURF TYPE TALL FESCUE SODDING	5,326.20	0.00	5,326.20	SQYD	0.00	\$9.45	\$0.00		
		0001	0320	8051000A	SEEDING - COOL SEASON GRASSES	16.00	0.00	16.00	ACRE	0.96	\$2,750.00	\$2,640.00		
		0001	0330	8061007A	CURB INLET CHECK	47.00	0.00	47.00	EA	0.00	\$160.00	\$0.00		
		0001	0340	8061016	SEDIMENT REMOVAL	47.00	0.00	47.00	CUYD	0.00	\$35.00	\$0.00		
		0030	0350	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	77.00	0.00	77.00	EA	57.00	\$784.03	\$44,689.71		
		0030	0360	9020821	SIGNAL HEAD, TYPE 11S, PEDESTRIAN	13.00	0.00	13.00	EA	11.00	\$1,496.53	\$16,461.83		
		0030	0370	9022704	POST, SIGNAL 4 FT.	8.00	0.00	8.00	EA	6.00	\$971.71	\$5,830.26		
		0030	0380	9022708	POST, SIGNAL 8 FT.	55.00	0.00	55.00	EA	40.00	\$1,341.12	\$53,644.80		
		0030	0390	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	1,454.00	0.00	1,454.00	LF	1,685.00	\$15.24	\$25,679.40		
		0030	0400	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	8,000.00	0.00	8,000.00	LF	8,955.00	\$26.06	\$233,367.30		
		0030	0410	9027504	CONDUIT, 3 IN., EXTERNAL ON STRUCTURE	545.00	0.00	545.00	LF	545.00	\$32.01	\$17,445.45		
		0030	0420	9028206	CABLE, 6 AWG 1 CONDUCTOR, POWER	9,725.00	0.00	9,725.00	LF	10,794.00	\$2.26	\$24,394.44		
		0030	0430	9028308	CABLE, 16 AWG 2 CONDUCTOR	48,389.00	0.00	48,389.00	LF	48,968.00	\$1.60	\$78,348.80		
		0030	0440	9028310	CABLE, 16 AWG 5 CONDUCTOR	35,393.00	0.00	35,393.00	LF	40,099.00	\$2.16	\$86,613.84		
		0030	0450	9029100	BASE, CONCRETE	27.72	0.00	27.72	CUYD	24.20	\$3,470.51	\$83,986.34		
		0030	0460	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNAL	140.00	0.00	140.00	EA	123.00	\$1,288.42	\$158,475.66		
		0030	0470	9029902	MISC.PUSH BUTTON EXTENSION ARM	11.00	0.00	11.00	EA	11.00	\$320.16	\$3,521.76		
		0030	5001	9029901	MISC.ADDITIONAL REMOVAL AND INSTALLATION OF PULL BOXES	0.00	1.00	1.00	LS	1.00	\$7,914.38	\$7,914.38		
		Project J4P3268E - Total Value Posted to Date as of Report Generated Date												\$3,190,889.12
		250516-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$3,190,889.12



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J4P3268E

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0020	2022010	REMOVAL OF IMPROVEMENTS	10/13/26	10/16/26	1	0.10	LS	Horizon and I-635						
0030	2079903	MISC.	10/13/26	10/16/26	1	380.00	LF	Horizon and I-635						
0060	6081010	CONCRETE CURB RAMP	10/5/26	10/15/26	12	21.10	SQYD	RTE 45	North					
			10/6/26	10/15/26	13	48.70	SQYD	RTE 45/ Cosby and N. Lucerne Ave and Cosby AVE	North	South				
			10/8/26	10/15/26	1	10.80	SQYD	Horizon PKWY and I 635						
			10/13/26	10/15/26	22	47.90	SQYD	RTE 45		South				
0140	6086004	CONCRETE SIDEWALK, 4 IN.	10/6/26	10/15/26	23	46.70	SQYD	RTE 45/ Cosby and N. Lucerne Ave and Cosby AVE	North	South				
			10/10/26	10/15/26	2	227.00	SQYD	Horizon PKWY and I-635	North	South				
			10/13/26	10/16/26	1	30.00	SQYD	Highway 169 and Briardcliff PKWY	North					
			0190	6091055	CONCRETE CURB AND GUTTER (4 INCH)	10/7/26	10/15/26	1	153.00	LF	Horizon and I-635			
0230	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	10/13/26	10/16/26	1	0.25	EA	Various Locations						
0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	10/13/26	10/16/26	1	0.25	LS	Various Locations						
0320	8051000A	SEEDING - COOL SEASON GRASSES	10/12/26	10/15/26	1	0.13	ACRE	Location 24 Cosby Ave						
				10/15/26	2	0.03	ACRE	Location 25Lucerne Ave						
				10/15/26	3	0.13	ACRE	Location 8 Briardcliff PKWY						
				10/15/26	4	0.10	ACRE	Location 7 68th St. and 169 Highway						
0350	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	10/13/26	10/16/26	1	2.00	EA	NW 68th ST & SB RTE. 169	EX1 and EX2					
				10/16/26	2	1.00	EA	N Oak Trwy. & EB RTE. 152	1					
				10/16/26	3	3.00	EA	N Oak Trwy. & WB RTE. 152	EX1, EX2, EX3					
				10/16/26	4	2.00	EA	RTE-291 & ASH AVE	1 and 2					
				10/16/26	5	2.00	EA	Route 45 and Klammm	1 and 2					
0360	9020821	SIGNAL HEAD, TYPE 11S, PEDESTRIAN	10/13/26	10/16/26	1	2.00	EA	NW 68th ST & SB RTE. 169	EX1 and EX2					
				10/16/26	2	1.00	EA	N Oak Trwy. & EB RTE. 152	EX1 and EX2					
0370	9022704	POST, SIGNAL 4 FT.	10/13/26	10/16/26	1	4.00	EA	Route 45 and Cosby	1,2,3,&4					
0380	9022708	POST, SIGNAL 8 FT.	10/13/26	10/16/26	1	1.00	EA	NW 68th ST & SB RTE. 169	EX1					
				10/16/26	2	1.00	EA	N Oak Trwy. & EB RTE. 152	EX1					
				10/16/26	3	1.00	EA	RTE-291 & ASH AVE	EX1					
				10/16/26	4	3.00	EA	Route 45 and Klammm	1,2,&3					
0450	9029100	BASE, CONCRETE	10/13/26	10/16/26	1	8.36	CUYD	NW 68th ST & NB RTE. 169, RTE-291 & ASH AVE., RTE 45, Horizons parkway and I-635 SB						
0460	9029902	MISC.	10/13/26	10/16/26	1	1.00	EA	NW 68th ST & SB RTE. 169	EX1					
				10/16/26	2	1.00	EA	NW 68th ST & SB RTE. 169	EX2					
				10/16/26	3	2.00	EA	NW 68th ST & SB RTE. 169	EX3					
				10/16/26	4	2.00	EA	NW 68th ST & SB RTE. 169	EX4					
				10/16/26	5	1.00	EA	RTE-291 & ASH AVE	EX4					
				10/16/26	6	4.00	EA	RTE-291 & ASH AVE	1,2, EX5, EX6					
				10/16/26	7	8.00	EA	Route 45 and Klammm	1,2, 3, EX1, EX2					
				10/16/26	8	8.00	EA	Route 45 and Klammm	1,2, 3, 4, EX1, EX2					
0470	9029902	MISC.	10/13/26	10/16/26	9	8.00	EA	Route 45 and Monticello	1,2, 3, 4,5,6,7,8					
0470	9029902	MISC.	10/13/26	10/16/26	1	2.00	EA	RTE. 152 & Shoal Creek	EX4 and EX5					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250516-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3268E	0040	TYPE 5 AGGREGATE FOR BASE	Material		20	Sep 2, 2026	SYSTEM	(\$26,288.40)			
					20	Sep 2, 2026	SYSTEM	\$26,288.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gilbee1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					21	Sep 16, 2026	SYSTEM	(\$26,288.40)			
					21	Sep 16, 2026	SYSTEM	\$26,288.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gilbee1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
			- Total						\$0.00		
			Material - Total						\$0.00		
			Other Item Adjustment	TRET	20	Sep 2, 2026	gilbee1	(\$5,257.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$5,257 or 20% due to insufficient materials by Sec.608. This withholding will be released following satisfactory submission/correction etc.		
					22	Oct 1, 2026	gilbee1	\$5,257.00	The material certifications previously withheld work has been received and accepted in accordance with Sec. 109.9.1.1. This payment provides the \$5,257.00 that was withheld on Estimate 0015.		
				TRET - Total						\$0.00	
				Other Item Adjustment - Total						\$0.00	
			0040 - Total							\$0.00	
			0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	22	Oct 2, 2026	gilbee1	\$2,955.52	Asphalt Cement Price Adjustment for Hot Mix Asphalt (Tons) 679.82 tons of asphalt with 3.70 Virgin AC percent. Mix Design ID BP1-24-18
										ACAD - Total	\$2,955.52
					Other Item Adjustment - Total						\$2,955.52
	0050 - Total							\$2,955.52			
	0060	CONCRETE CURB RAMP	Material		15	Jun 16, 2026	SYSTEM	(\$14,900.82)			
					15	Jun 16, 2026	SYSTEM	\$14,900.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gilbee1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					16	Jul 2, 2026	SYSTEM	(\$157,134.21)			
					16	Jul 2, 2026	SYSTEM	\$157,134.21	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gilbee1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
			- Total						\$0.00		
			Material - Total						\$0.00		
			Other Item Adjustment	TRET	15	Jun 16, 2026	gilbee1	(\$2,980.16)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$2,980.16 or 20% due to insufficient materials by Sec.608. This withholding will be released following satisfactory submission/correction etc.		
					17	Jul 16, 2026	gilbee1	\$2,980.16	The material certifications previously withheld work has been received and accepted in accordance with Sec. 109.9.1.1. This payment provides the \$2,980.16 that was withheld on Estimate 0015.		
				TRET - Total						\$0.00	
				Other Item Adjustment - Total						\$0.00	
	0060 - Total							\$0.00			
0120	PAVED APPROACH, 7 IN.	Material		20	Sep 2, 2026	SYSTEM	(\$25,803.34)				
				20	Sep 2, 2026	SYSTEM	\$25,803.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gilbee1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				21	Sep 16, 2026	SYSTEM	(\$25,803.34)				
				21	Sep 16, 2026	SYSTEM	\$25,803.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gilbee1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
		- Total						\$0.00			
		Material - Total						\$0.00			
0120 - Total							\$0.00				



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250516-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3268E	0130	PAVED APPROACH, 8 IN.	Material		20	Sep 2, 2026	SYSTEM	(\$16,213.67)		
					20	Sep 2, 2026	SYSTEM	\$16,213.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gilbee1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					21	Sep 16, 2026	SYSTEM	(\$16,213.67)		
					21	Sep 16, 2026	SYSTEM	\$16,213.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gilbee1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0130 - Total								\$0.00	
	0140	CONCRETE SIDEWALK, 4 IN.	Material		15	Jun 16, 2026	SYSTEM	(\$24,924.62)		
					15	Jun 16, 2026	SYSTEM	\$24,924.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gilbee1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					16	Jul 2, 2026	SYSTEM	(\$104,459.76)		
					16	Jul 2, 2026	SYSTEM	\$104,459.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gilbee1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
			Other Item Adjustment	TRET	15	Jun 16, 2026	gilbee1	(\$4,984.92)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$4,984.92 or 20% due to insufficient materials by Sec.608. This withholding will be released following satisfactory submission/correction etc.	
					17	Jul 16, 2026	gilbee1	\$4,984.92	The material certifications previously withheld work has been received and accepted in accordance with Sec. 109.9.1.1. This payment provides the \$4,984.92 that was withheld on Estimate 0015.	
			TRET - Total			\$0.00				
			Other Item Adjustment - Total			\$0.00				
0140 - Total								\$0.00		
0190	CONCRETE CURB AND GUTTER (4 INCH)	Material		15	Jun 16, 2026	SYSTEM	(\$2,028.02)			
				15	Jun 16, 2026	SYSTEM	\$2,028.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gilbee1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				16	Jul 2, 2026	SYSTEM	(\$6,738.26)			
				16	Jul 2, 2026	SYSTEM	\$6,738.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gilbee1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				- Total			\$0.00			
				Material - Total			\$0.00			
		Other Item Adjustment	TRET	15	Jun 16, 2026	gilbee1	(\$405.60)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$405.60 or 20% due to insufficient materials by Sec.608. This withholding will be released following satisfactory submission/correction etc.		
				17	Jul 16, 2026	gilbee1	\$405.60	The material certifications previously withheld work has been received and accepted in accordance with Sec. 109.9.1.1. This payment provides the \$405.60 that was withheld on Estimate 0015.		
		TRET - Total			\$0.00					
		Other Item Adjustment - Total			\$0.00					
0190 - Total								\$0.00		
0210	MISC.	Material		14	Jun 2, 2026	SYSTEM	(\$12,100.00)			
				14	Jun 2, 2026	SYSTEM	\$12,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gilbee1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total			\$0.00			



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250516-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3268E	0210	MISC.	Material - Total					\$0.00	
	0210 - Total							\$0.00	
	0350	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Material		12	May 4, 2026	SYSTEM	(\$784.03)	
					12	May 4, 2026	SYSTEM	\$784.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user laverm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	May 18, 2026	SYSTEM	(\$784.03)	
					13	May 18, 2026	SYSTEM	\$784.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user gilbee1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					14	Jun 2, 2026	SYSTEM	(\$784.03)	
					14	Jun 2, 2026	SYSTEM	\$784.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gilbee1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					15	Jun 16, 2026	SYSTEM	(\$784.03)	
					15	Jun 16, 2026	SYSTEM	\$784.03	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gilbee1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			Other Item Adjustment	TRET	15	Jun 16, 2026	gilbee1	(\$156.81)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$156.81 or 20% due to insufficient materials by Sec.902. This withholding will be released following satisfactory submission/correction etc.
					16	Jul 6, 2026	gilbee1	\$156.81	The material certifications previously withheld work has been received and accepted in accordance with Sec. 109.9.1.1. This payment provides the \$156.81 that was withheld on Estimate 0015.
			TRET - Total					\$0.00	
			Other Item Adjustment - Total					\$0.00	
	0350 - Total							\$0.00	
	0360	SIGNAL HEAD, TYPE 11S, PEDESTRIAN	Material		14	Jun 2, 2026	SYSTEM	(\$5,986.12)	
					14	Jun 2, 2026	SYSTEM	\$5,986.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user gilbee1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					15	Jun 16, 2026	SYSTEM	(\$5,986.12)	
					15	Jun 16, 2026	SYSTEM	\$5,986.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gilbee1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			Other Item Adjustment	TRET	15	Jun 16, 2026	gilbee1	(\$1,197.22)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$1,197.22 or 20% due to insufficient materials by Sec.902. This withholding will be released following satisfactory submission/correction etc.
					16	Jul 6, 2026	gilbee1	\$1,197.22	The material certifications previously withheld work has been received and accepted in accordance with Sec. 109.9.1.1. This payment provides the \$1197.22 that was withheld on Estimate 0015.
			TRET - Total					\$0.00	
			Other Item Adjustment - Total					\$0.00	
0360 - Total							\$0.00		
0390	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Construction Stockpile		12	May 4, 2026	SYSTEM	(\$119.83)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				14	Jun 2, 2026	SYSTEM	(\$1,127.01)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				15	Jun 16, 2026	SYSTEM	(\$728.67)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				16	Jul 2, 2026	SYSTEM	(\$113.35)	Payment Estimate Item Adjustment generated Stockpile Transaction	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250516-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3268E	0390	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Construction Stockpile			2026			
					17	Jul 16, 2026	SYSTEM	(\$83.07)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$2,171.93)	
			Construction Stockpile - Total					(\$2,171.93)	
			Construction Stockpile STMI		10	Apr 2, 2026	SYSTEM	\$2,171.93	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,171.93	
			Construction Stockpile STMI - Total					\$2,171.93	
			Overrun	Overrun	17	Jul 16, 2026	SYSTEM	(\$2,529.84)	
					21	Sep 16, 2026	SYSTEM	(\$990.60)	
				Overrun - Total				(\$3,520.44)	
			Overrun - Total					(\$3,520.44)	
			0390 - Total					(\$3,520.44)	
	0400	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Construction Stockpile		12	May 4, 2026	SYSTEM	(\$33.31)	Payment Estimate Item Adjustment generated Stockpile Transaction
					14	Jun 2, 2026	SYSTEM	(\$766.07)	Payment Estimate Item Adjustment generated Stockpile Transaction
					15	Jun 16, 2026	SYSTEM	(\$1,199.06)	Payment Estimate Item Adjustment generated Stockpile Transaction
					16	Jul 2, 2026	SYSTEM	(\$990.90)	Payment Estimate Item Adjustment generated Stockpile Transaction
					17	Jul 16, 2026	SYSTEM	(\$2,306.54)	Payment Estimate Item Adjustment generated Stockpile Transaction
					18	Aug 3, 2026	SYSTEM	(\$2,606.30)	Payment Estimate Item Adjustment generated Stockpile Transaction
					19	Aug 17, 2026	SYSTEM	(\$1,199.07)	Payment Estimate Item Adjustment generated Stockpile Transaction
					20	Sep 2, 2026	SYSTEM	(\$41.63)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$9,142.88)	
			Construction Stockpile - Total					(\$9,142.88)	
			Construction Stockpile STMI		10	Apr 2, 2026	SYSTEM	\$9,142.88	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$9,142.88	
			Construction Stockpile STMI - Total					\$9,142.88	
			Overrun	Overrun	20	Sep 2, 2026	SYSTEM	(\$8,469.50)	
					21	Sep 16, 2026	SYSTEM	(\$16,417.80)	
				Overrun - Total				(\$24,887.30)	
			Overrun - Total					(\$24,887.30)	
			0400 - Total					(\$24,887.30)	
	0420	CABLE, 6 AWG 1 CONDUCTOR, POWER	Construction Stockpile		11	Apr 16, 2026	SYSTEM	(\$245.10)	Payment Estimate Item Adjustment generated Stockpile Transaction
					12	May 4, 2026	SYSTEM	(\$509.55)	Payment Estimate Item Adjustment generated Stockpile Transaction
					14	Jun 2, 2026	SYSTEM	(\$319.28)	Payment Estimate Item Adjustment generated Stockpile Transaction
					15	Jun 16, 2026	SYSTEM	(\$757.87)	Payment Estimate Item Adjustment generated Stockpile Transaction
					16	Jul 2, 2026	SYSTEM	(\$857.85)	Payment Estimate Item Adjustment generated Stockpile Transaction
					17	Jul 16, 2026	SYSTEM	(\$1,273.23)	Payment Estimate Item Adjustment generated Stockpile Transaction
					18	Aug 3, 2026	SYSTEM	(\$341.85)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250516-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4P3268E	0420	CABLE, 6 AWG 1 CONDUCTOR, POWER	Construction Stockpile		19	Aug 17, 2026	SYSTEM	(\$938.48)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					20	Sep 2, 2026	SYSTEM	(\$464.40)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					21	Sep 16, 2026	SYSTEM	(\$565.02)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				(\$6,272.63)			
				Construction Stockpile - Total				(\$6,272.63)				
			Construction Stockpile STMI		10	Apr 2, 2026	SYSTEM	\$6,272.63	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				\$6,272.63			
				Construction Stockpile STMI - Total				\$6,272.63				
			Material		11	Apr 16, 2026	SYSTEM	(\$858.80)				
					11	Apr 16, 2026	SYSTEM	\$858.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user laverm2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					12	May 4, 2026	SYSTEM	(\$2,644.20)				
					12	May 4, 2026	SYSTEM	\$2,644.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user laverm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				- Total				\$0.00				
				Material - Total				\$0.00				
			Overrun	Overrun	21	Sep 16, 2026	SYSTEM	(\$2,415.94)				
				Overrun - Total				(\$2,415.94)				
				Overrun - Total				(\$2,415.94)				
			0420 - Total								(\$2,415.94)	
			0430	CABLE, 16 AWG 2 CONDUCTOR	Construction Stockpile		11	Apr 16, 2026	SYSTEM	(\$128.62)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							12	May 4, 2026	SYSTEM	(\$1,242.59)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							14	Jun 2, 2026	SYSTEM	(\$2,855.79)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							15	Jun 16, 2026	SYSTEM	(\$380.08)	Payment Estimate Item Adjustment generated Stockpile Transaction	
							16	Jul 2, 2026	SYSTEM	(\$750.71)	Payment Estimate Item Adjustment generated Stockpile Transaction	
		17				Jul 16, 2026	SYSTEM	(\$2,664.56)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		18				Aug 3, 2026	SYSTEM	(\$590.51)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		19				Aug 17, 2026	SYSTEM	(\$1,544.29)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		20				Sep 2, 2026	SYSTEM	(\$464.26)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		21				Sep 16, 2026	SYSTEM	(\$2,106.66)	Payment Estimate Item Adjustment generated Stockpile Transaction			
		- Total				(\$12,728.07)						
		Construction Stockpile - Total				(\$12,728.07)						
	Construction Stockpile STMI				10	Apr 2, 2026	SYSTEM	\$12,728.07	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total				\$12,728.07			
		Construction Stockpile STMI - Total				\$12,728.07						
	Material				11	Apr 16, 2026	SYSTEM	(\$782.40)				
					11	Apr 16, 2026	SYSTEM	\$782.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user laverm2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250516-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3268E	0430	CABLE, 16 AWG 2 CONDUCTOR	Material		12	May 4, 2026	SYSTEM	(\$8,340.80)		
					12	May 4, 2026	SYSTEM	\$8,340.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user laverm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
			Overrun	Overrun	21	Sep 16, 2026	SYSTEM	(\$926.40)		
					Overrun - Total					(\$926.40)
			Overrun - Total					(\$926.40)		
			0430 - Total							(\$926.40)
	0440	CABLE, 16 AWG 5 CONDUCTOR	Construction Stockpile		11	Apr 16, 2026	SYSTEM	(\$144.14)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					12	May 4, 2026	SYSTEM	(\$613.64)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					14	Jun 2, 2026	SYSTEM	(\$5,107.26)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					15	Jun 16, 2026	SYSTEM	(\$743.88)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					16	Jul 2, 2026	SYSTEM	(\$1,469.22)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					17	Jul 16, 2026	SYSTEM	(\$5,172.13)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					19	Aug 17, 2026	SYSTEM	(\$2,676.92)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					20	Sep 2, 2026	SYSTEM	(\$908.61)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					21	Sep 16, 2026	SYSTEM	(\$1,384.28)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					(\$18,220.08)
			Construction Stockpile - Total					(\$18,220.08)		
			Construction Stockpile STMI		10	Apr 2, 2026	SYSTEM	\$18,220.08	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$18,220.08	
			Construction Stockpile STMI - Total					\$18,220.08		
			Material		11	Apr 16, 2026	SYSTEM	(\$604.80)		
					11	Apr 16, 2026	SYSTEM	\$604.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user laverm2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					12	May 4, 2026	SYSTEM	(\$3,179.52)		
					12	May 4, 2026	SYSTEM	\$3,179.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user laverm2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				- Total					\$0.00	
Material - Total					\$0.00					
Overrun			Overrun	21	Sep 16, 2026	SYSTEM	(\$10,164.96)			
				Overrun - Total					(\$10,164.96)	
Overrun - Total					(\$10,164.96)					
0440 - Total							(\$10,164.96)			
0450	BASE, CONCRETE	Material		18	Aug 3, 2026	SYSTEM	(\$41,229.66)			
				18	Aug 3, 2026	SYSTEM	\$41,229.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user gilbee1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				19	Aug 17, 2026	SYSTEM	(\$47,337.76)			



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250516-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3268E	0450	BASE, CONCRETE	Material		19	Aug 17, 2026	SYSTEM	\$47,337.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user gilbee1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0450 - Total						
	0460	MISC.	Material		12	May 4, 2026	SYSTEM	(\$15,461.04)	
					12	May 4, 2026	SYSTEM	\$15,461.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user lavern2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	May 18, 2026	SYSTEM	(\$15,461.04)	
					13	May 18, 2026	SYSTEM	\$15,461.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user gilbee1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					14	Jun 2, 2026	SYSTEM	(\$25,768.40)	
					14	Jun 2, 2026	SYSTEM	\$25,768.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user gilbee1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Jun 16, 2026	SYSTEM	(\$25,768.40)	
					15	Jun 16, 2026	SYSTEM	\$25,768.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user gilbee1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
			Other Item Adjustment	TRET	15	Jun 16, 2026	gilbee1	(\$5,153.68)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$5153.68 or 20% due to insufficient materials by Sec.902. This withholding will be released following satisfactory submission/correction etc.
					16	Jul 6, 2026	gilbee1	\$5,153.68	The material certifications previously withheld work has been received and accepted in accordance with Sec. 109.9.1.1. This payment provides the \$5153.68 that was withheld on Estimate 0015.
				TRET - Total				\$0.00	
			Other Item Adjustment - Total				\$0.00		
			0460 - Total						
	0470	MISC.	Material		14	Jun 2, 2026	SYSTEM	(\$1,280.64)	
					14	Jun 2, 2026	SYSTEM	\$1,280.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user gilbee1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					15	Jun 16, 2026	SYSTEM	(\$1,280.64)	
					15	Jun 16, 2026	SYSTEM	\$1,280.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user gilbee1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Other Item Adjustment	TRET	15	Jun 16, 2026	gilbee1	(\$256.13)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$256.13 or 20% due to insufficient materials by Sec.902. This withholding will be released following satisfactory submission/correction etc.
					16	Jul 6, 2026	gilbee1	\$256.13	The material certifications previously withheld work has been received and accepted in accordance with Sec. 109.9.1.1. This payment provides the \$256.13 that was withheld on Estimate 0015.
				TRET - Total				\$0.00	
			Other Item Adjustment - Total				\$0.00		
			0470 - Total						
	5001	MISC.	Material		18	Aug 3, 2026	SYSTEM	(\$7,914.38)	
					18	Aug 3, 2026	SYSTEM	\$7,914.38	This adjustment offsets the original system-generated Material Payment



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250516-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4P3268E	5001	MISC.	Material			2026			Estimate Item Adjustment (0005) due to user gilbee1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
	5001 - Total							\$0.00	
J4P3268E - Total								(\$38,959.52)	
Overall - Total								(\$38,959.52)	



Contract Adjustments for Contract - 250516-C02

There are no contract adjustments to display for this contract.