



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2026

Pay Estimate Created Date: February 2, 2026

Progress Estimate Number 10	Contract ID Prime Contractor	250516-C03 Ideker, Inc.	Pay Period Start Pay Period End	December 16, 2025 February 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$12,288,356.43 \$185,263.12 \$12,473,619.55
---------------------------------------	--	----------------------------	--	---------------------------------------	---	--

Approval Date	By User
February 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by sandis1
February 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by sandis1
February 3, 2026	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		50.88%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2025	June 5, 2025	
Letting Date	May 16, 2025	May 16, 2025	
Notice to Proceed Date	July 7, 2025	July 7, 2025	
Work Began Date	July 15, 2025	July 15, 2025	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
250516-C03			
Total Posted Items Pay	\$20,737.74	\$6,325,560.17	\$6,346,297.91
Gross Item Adjustments	\$82,251.74	(\$82,251.74)	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$102,989.48	\$6,243,308.43	\$6,346,297.91

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3412	0960	9031270A	2 IN. PSST POST - 12 GA.	LF	\$29.000	183	\$5,307.00
	0980	9035004A	SH-FLAT SHEET	SQFT	\$22.000	84.300	\$1,854.60
	1000	9035069A	SHF-FLAT SHEET FLUORESCENT	SQFT	\$30.000	9	\$270.00
	5004	9029400	TEMPORARY TRAFFIC SIGNALS	LS	\$1,753.360	1	\$1,753.36
	5005	6049901	MISC.INLET CONSTRUCTION	LS	\$2,915.170	1	\$2,915.17
	5006	7259903	MISC.6 IN HDPE PIPE	LF	\$3.380	400	\$1,352.00
	5007	6189901	MISC.MOBILIZATION	LS	\$4,370.440	1	\$4,370.44
	5008	6049901	MISC.INLET CONSTRUCTION	LS	\$2,915.170	1	\$2,915.17

Project J4S3412 - Total **\$20,737.74**

Overall - Total **\$20,737.74**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3412	0050	COMPACTING EMBANKMENT	Material			-123	\$55.00	(\$6,765.00)
	0050	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	123	\$55.00	\$6,765.00
	0100	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-772	\$24.25	(\$18,721.00)
	0100	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandis1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	772	\$24.25	\$18,721.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2026

Pay Estimate Created Date: February 2, 2026

Progress Estimate Number 10	Contract ID 250516-C03	Prime Contractor Ideker, Inc.	Pay Period Start December 16, 2025	Pay Period End February 1, 2026	Original Contract Amount \$12,288,356.43	Net Change Order Amount \$185,263.12	Current Contract Amount \$12,473,619.55
---------------------------------------	----------------------------------	---	--	---	--	--	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3412	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-37,047.52600	\$20.65	(\$765,031.41)
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandis1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	37,047.52600	\$20.65	\$765,031.41
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.65000 - 20.65000, 'is applied (if non-zero).	934.50000	\$20.65	\$19,297.43
	0230	CONCRETE CURB RAMP	Material			-185.10000	\$218.00	(\$40,351.80)
	0230	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandis1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	185.10000	\$218.00	\$40,351.80
	0240	TRUNCATED DOMES	Material			-198	\$19.20	(\$3,801.60)
	0240	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandis1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	198	\$19.20	\$3,801.60
	0250	6 IN. CONCRETE MEDIAN STRIP	Material			-210.50000	\$73.50	(\$15,471.75)
	0250	6 IN. CONCRETE MEDIAN STRIP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandis1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	210.50000	\$73.50	\$15,471.75
	0270	PAVED APPROACH, 8 IN.	Material			-772	\$104.00	(\$80,288.00)
	0270	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandis1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	772	\$104.00	\$80,288.00
	0280	CONCRETE SIDEWALK, 4 IN.	Material			-3,844	\$76.50	(\$294,066.00)
	0280	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandis1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	3,844	\$76.50	\$294,066.00
	0290	CURB AND GUTTER TYPE A	Material			-10,090	\$38.00	(\$383,420.00)
	0290	CURB AND GUTTER TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandis1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	10,090	\$38.00	\$383,420.00
	0390	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material			-46	\$671.00	(\$30,866.00)
	0390	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandis1 overriding Payment Estimate Exception 24 on the current Payment Estimate.	46	\$671.00	\$30,866.00
	0400	CONSTRUCTION SIGNS	Material			-967.75000	\$6.50	(\$6,290.38)
	0400	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandis1 overriding Payment Estimate Exception 25	967.75000	\$6.50	\$6,290.38



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2026

Pay Estimate Created Date: February 2, 2026

Progress Estimate Number 10	Contract ID Prime Contractor	250516-C03 Ideker, Inc.	Pay Period Start Pay Period End	December 16, 2025 February 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$12,288,356.43 \$185,263.12 \$12,473,619.55
---------------------------------------	--	----------------------------	--	---------------------------------------	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3412					on the current Payment Estimate.			
	0420	CHANNELIZER (TRIM-LINE)	Material			-251	\$17.00	(\$4,267.00)
	0420	CHANNELIZER (TRIM-LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sandis1 overriding Payment Estimate Exception 26 on the current Payment Estimate.	251	\$17.00	\$4,267.00
	0420	CHANNELIZER (TRIM-LINE)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',17.00000 - 17.00000, 'is applied (if non-zero).	31	\$17.00	\$527.00
	0430	TYPE 3 MOVEABLE BARRICADE	Material			-84	\$125.00	(\$10,500.00)
	0430	TYPE 3 MOVEABLE BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user sandis1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	84	\$125.00	\$10,500.00
	0430	TYPE 3 MOVEABLE BARRICADE	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',125.00000 - 125.00000, 'is applied (if non-zero).	15	\$125.00	\$1,875.00
	0440	DIRECTION INDICATOR BARRICADE	Material			-24	\$65.00	(\$1,560.00)
	0440	DIRECTION INDICATOR BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user sandis1 overriding Payment Estimate Exception 28 on the current Payment Estimate.	24	\$65.00	\$1,560.00
	0450	FLASHING ARROW PANEL	Material			-2	\$3,500.00	(\$7,000.00)
	0450	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user sandis1 overriding Payment Estimate Exception 29 on the current Payment Estimate.	2	\$3,500.00	\$7,000.00
	0460	SEQUENTIAL FLASHING WARNING LIGHT	Material			-24	\$85.00	(\$2,040.00)
	0460	SEQUENTIAL FLASHING WARNING LIGHT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user sandis1 overriding Payment Estimate Exception 30 on the current Payment Estimate.	24	\$85.00	\$2,040.00
	0470	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			-2	\$4,000.00	(\$8,000.00)
	0470	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user sandis1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	2	\$4,000.00	\$8,000.00
	0480	MISC.	Material			-17	\$70.00	(\$1,190.00)
	0480	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user sandis1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	17	\$70.00	\$1,190.00
	0480	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',70.00000 - 70.00000, 'is applied (if non-zero).	9	\$70.00	\$630.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2026

Pay Estimate Created Date: February 2, 2026

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3412					applied (if non-zero).			
	0550	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-2,713	\$0.13	(\$352.69)
	0550	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sandis1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	2,713	\$0.13	\$352.69
	0560	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-5,599	\$0.13	(\$727.87)
	0560	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user sandis1 overriding Payment Estimate Exception 36 on the current Payment Estimate.	5,599	\$0.13	\$727.87
	0650	CURB INLET CHECK	Material			-44	\$110.01	(\$4,840.44)
	0650	CURB INLET CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sandis1 overriding Payment Estimate Exception 38 on the current Payment Estimate.	44	\$110.01	\$4,840.44
	0670	SILT FENCE	Material			-165	\$1.66	(\$273.90)
	0670	SILT FENCE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user sandis1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	165	\$1.66	\$273.90
	0690	MISC.	Material			-38,135	\$54.80	(\$2,089,798.00)
	0690	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sandis1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	38,135	\$54.80	\$2,089,798.00
	0950	MISC.	Material			-2	\$29,181.53	(\$58,363.06)
	0950	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user sandis1 overriding Payment Estimate Exception 44 on the current Payment Estimate.	2	\$29,181.53	\$58,363.06
	0950	MISC.	MaterialCredit			2	\$29,181.53	\$58,363.06
	0960	2 IN. PSST POST - 12 GA.	Material			-183	\$29.00	(\$5,307.00)
	0960	2 IN. PSST POST - 12 GA.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user sandis1 overriding Payment Estimate Exception 41 on the current Payment Estimate.	183	\$29.00	\$5,307.00
	0980	SH-FLAT SHEET	Material			-84.30000	\$22.00	(\$1,854.60)
	0980	SH-FLAT SHEET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user sandis1 overriding Payment Estimate Exception 42 on the current Payment Estimate.	84.30000	\$22.00	\$1,854.60
	1000	SHF-FLAT SHEET FLUORESCENT	Material			-9	\$30.00	(\$270.00)
	1000	SHF-FLAT SHEET FLUORESCENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user sandis1 overriding Payment Estimate Exception 43	9	\$30.00	\$270.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 4, 2026

Pay Estimate Created Date: February 2, 2026

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3412					on the current Payment Estimate.			
	5001	TUBULAR MARKER	Material			-86	\$173.25	(\$14,899.50)
	5001	TUBULAR MARKER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user sandis1 overriding Payment Estimate Exception 31 on the current Payment Estimate.	86	\$173.25	\$14,899.50
	5001	TUBULAR MARKER	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',173.25000 - 173.25000, 'is applied (if non-zero).	9	\$173.25	\$1,559.25
	5003	MISC.	Material			-600	\$82.60	(\$49,560.00)
	5003	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user sandis1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	600	\$82.60	\$49,560.00
	5004	TEMPORARY TRAFFIC SIGNALS	Material			-1	\$1,753.36	(\$1,753.36)
	5004	TEMPORARY TRAFFIC SIGNALS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user sandis1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	1	\$1,753.36	\$1,753.36
Total								\$82,251.74



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 4, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J4S3412	FAS S303(54)	Reconstruct pavement and ADA improvements	1	CLAY	from NE 72nd Street to NE 44th Street in Gladstone																																
Totals by Job Numbers																																					
J4S3412					<table border="1"> <thead> <tr> <th></th> <th>This Estimate</th> <th>Previous</th> <th>To Date</th> </tr> </thead> <tbody> <tr> <td>Posted Item Pay</td> <td>\$20,737.74</td> <td>\$6,325,560.17</td> <td>\$6,346,297.91</td> </tr> <tr> <td>Gross Item Adjustments</td> <td>\$82,251.74</td> <td>(\$82,251.74)</td> <td>\$0.00</td> </tr> <tr> <td>Gross Item Pay</td> <td>\$102,989.48</td> <td>\$6,243,308.43</td> <td>\$6,346,297.91</td> </tr> <tr> <td>Incentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Disincentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Liquidated Damages</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Other Contract Adjustments</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> </tbody> </table>		This Estimate	Previous	To Date	Posted Item Pay	\$20,737.74	\$6,325,560.17	\$6,346,297.91	Gross Item Adjustments	\$82,251.74	(\$82,251.74)	\$0.00	Gross Item Pay	\$102,989.48	\$6,243,308.43	\$6,346,297.91	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$20,737.74	\$6,325,560.17	\$6,346,297.91																																		
Gross Item Adjustments	\$82,251.74	(\$82,251.74)	\$0.00																																		
Gross Item Pay	\$102,989.48	\$6,243,308.43	\$6,346,297.91																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 2036000, Project Item Line Number 0050, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 3040504, Project Item Line Number 0100, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 3040504, Project Item Line Number 0100, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 3040506, Project Item Line Number 0110, Material Set 304050696, Material 1007..RCBT1T5 - Agg Base T1/T5 Reclaimed Concrete, Acceptance Action Generic 1007..RCBT1T5 is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 3049905, Project Item Line Number 5003, Material Set 304990596, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 3049905, Project Item Line Number 5003, Material Set 304990596, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 4039905, Project Item Line Number 0690, Material Set 403990596, Material 0403SP125CLG - Superpave 12.5 mm, Des C Low Gyros, Acceptance Action Generic AspHigh is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6081010, Project Item Line Number 0230, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6081012, Project Item Line Number 0240, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6083006, Project Item Line Number 0250, Material Set 608300696, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6085008, Project Item Line Number 0270, Material Set 608500896, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6085008, Project Item Line Number 0270, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6085008, Project Item Line Number 0270, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6085008, Project Item Line Number 0270, Material Set 608500896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6085008, Project Item Line Number 0270, Material Set 608500896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5M16 Gr 60M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6086004, Project Item Line Number 0280, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6086004, Project Item Line Number 0280, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6086004, Project Item Line Number 0280, Material Set 608600496, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6086004, Project Item Line Number 0280, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6091051, Project Item Line Number 0290, Material Set 609105196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6091051, Project Item Line Number 0290, Material Set 609105196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6091051, Project Item Line Number 0290, Material Set 609105196, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6091051, Project Item Line Number 0290, Material Set 609105196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6141120, Project Item Line Number 0390, Material Set 614112096, Material 0614DFGTCV - Curved Vane Grate and Frame, Acceptance	Working with the contractor to resolve exception.	sandis1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 4, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Action Generic 0614DFGTCV is insufficient.			
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6161005, Project Item Line Number 0400, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6161025, Project Item Line Number 0420, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6161030, Project Item Line Number 0430, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6161033, Project Item Line Number 0440, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6161040, Project Item Line Number 0450, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6161055, Project Item Line Number 0460, Material Set 616105596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6161070, Project Item Line Number 5001, Material Set 616107096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6161099, Project Item Line Number 0470, Material Set 616109996, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6169902, Project Item Line Number 0480, Material Set 616990296, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6206000C, Project Item Line Number 0550, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6206000C, Project Item Line Number 0550, Material Set 6206000C96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6206001C, Project Item Line Number 0560, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 6206001C, Project Item Line Number 0560, Material Set 6206001C96, Material 1048PMTRHBWBWL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBWL is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 8061007A, Project Item Line Number 0650, Material Set 8061007A96, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 8061019, Project Item Line Number 0670, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 9029400, Project Item Line Number 5004, Material Set 902940096, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 9031270A, Project Item Line Number 0960, Material Set 9031270A96, Material 0903HSPSST - Perforated Square Steel Post (PSST) for Highway Signing, Acceptance Action Generic 0903HSPSST is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 9035004A, Project Item Line Number 0980, Material Set 9035004A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 9035069A, Project Item Line Number 1000, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3412, Item 9039902, Project Item Line Number 0950, Material Set 9039902, Material 0903HSXX - Highway Signing Material, Acceptance Action Generic 0903HSXX is insufficient.	Working with the contractor to resolve exception.	sandis1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-C03	J4S3412	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$1,619,332.11	\$809,666.06
		0001	0030	2029901	MISC.SIDEWALK MANICURING	1.00	0.00	1.00	LS	0.00	\$12,052.00	\$0.00
		0001	0040	2031000	CLASS A EXCAVATION	7,975.00	-337.00	8,312.00	CUYD	7,567.00	\$45.00	\$340,515.00
		0001	0050	2036000	COMPACTING EMBANKMENT	123.00	0.00	123.00	CUYD	123.00	\$55.00	\$6,765.00
		0001	0060	2063300	CLASS 4 EXCAVATION	54.00	0.00	54.00	CUYD	0.00	\$177.00	\$0.00
		0001	0070	2063500	CULVERT CLEANOUT	2.00	0.00	2.00	EA	0.00	\$9,010.00	\$0.00
		0001	0080	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	0.00	\$2,500.00	\$0.00
		0001	0090	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	56.00	0.00	56.00	100F	52.00	\$506.00	\$26,312.00
		0001	0100	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	5,848.00	-378.20	5,469.80	SQYD	772.00	\$24.25	\$18,721.00
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	39,381.00	2,398.20	41,779.20	SQYD	40,315.50	\$20.65	\$832,515.08
		0001	0120	4030005	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095C MIX)	6,542.50	0.00	6,542.50	TONS	0.00	\$102.76	\$0.00
		0001	0130	4030105	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125C MIX)	8,856.30	0.00	8,856.30	TONS	0.00	\$96.87	\$0.00
		0001	0140	4071007	TACK COAT - NON-TRACKING	10,368.00	0.00	10,368.00	GAL	0.00	\$4.73	\$0.00
		0001	0150	5021112	CONCRETE PAVEMENT (12 INCH NON-REINFORCED)	1,158.90	-378.20	780.70	SQYD	0.00	\$89.00	\$0.00
		0001	0160	6049902	MISC.ADJUST SANITARY MANHOLE	21.00	0.00	21.00	EA	0.00	\$1,500.00	\$0.00
		0001	0170	6049902	MISC.ADJUST SIGNAL PULL BOX	13.00	0.00	13.00	EA	2.00	\$884.23	\$1,768.46
		0001	0180	6049902	MISC.ADJUST STORM LID	127.00	0.00	127.00	EA	0.00	\$1,500.00	\$0.00
		0001	0190	6049902	MISC.ADJUST STORM MANHOLE	16.00	0.00	16.00	EA	0.00	\$1,450.00	\$0.00
		0001	0200	6049902	MISC.ADJUST WATER VALVE	13.00	0.00	13.00	EA	0.00	\$585.00	\$0.00
		0001	0210	6049902	MISC.DROP INLET CLEANOUT	195.00	0.00	195.00	EA	46.00	\$259.00	\$11,914.00
		0001	0220	6049902	MISC.REPLACE STORM LID	48.00	0.00	48.00	EA	46.00	\$1,800.00	\$82,800.00
		0001	0230	6081010	CONCRETE CURB RAMP	604.70	-23.80	580.90	SQYD	185.10	\$218.00	\$40,351.80
		0001	0240	6081012	TRUNCATED DOMES	945.40	0.00	945.40	SQFT	198.00	\$19.20	\$3,801.60
		0001	0250	6083006	6 IN. CONCRETE MEDIAN STRIP	1,158.90	0.00	1,158.90	SQYD	210.50	\$73.50	\$15,471.75
		0001	0260	6085007	PAVED APPROACH, 7 IN.	752.10	0.00	752.10	SQYD	0.00	\$101.75	\$0.00
		0001	0270	6085008	PAVED APPROACH, 8 IN.	3,938.10	0.00	3,938.10	SQYD	772.00	\$104.00	\$80,288.00
		0001	0280	6086004	CONCRETE SIDEWALK, 4 IN.	8,907.40	0.00	8,907.40	SQYD	3,844.00	\$76.50	\$294,066.00
		0001	0290	6091051	CURB AND GUTTER TYPE A	10,226.00	0.00	10,226.00	LF	10,090.00	\$38.00	\$383,420.00
		0001	0300	6097000	ROCK LINING	10.00	0.00	10.00	CUYD	0.00	\$331.25	\$0.00
		0001	0310	6099903	MISC.MODIFIED CURB AND GUTTER (TYPE A)	17,369.00	0.00	17,369.00	LF	0.00	\$63.15	\$0.00
		0001	0320	6116010A	SLOPE PROTECTION	30.00	0.00	30.00	SQYD	0.00	\$382.25	\$0.00
		0001	0330	6117000A	GABIONS	67.00	0.00	67.00	CUYD	0.00	\$367.00	\$0.00
		0001	0340	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	48.00	0.00	48.00	SQYD	0.00	\$294.00	\$0.00
		0001	0350	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	48.00	0.00	48.00	SQYD	0.00	\$34.00	\$0.00
		0001	0360	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	216.00	0.00	216.00	LF	0.00	\$6.50	\$0.00
		0001	0370	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	144.00	0.00	144.00	EA	0.00	\$33.00	\$0.00
		0001	0380	6139905	MISC.TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	48.00	0.00	48.00	SQYD	0.00	\$33.00	\$0.00
		0001	0390	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	48.00	0.00	48.00	EA	46.00	\$671.00	\$30,866.00
		0001	0400	6161005	CONSTRUCTION SIGNS	1,721.00	0.00	1,721.00	SQFT	967.75	\$6.50	\$6,290.38
		0001	0410	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$45.00	\$0.00
		0001	0420	6161025	CHANNELIZER (TRIM-LINE)	220.00	31.00	251.00	EA	251.00	\$17.00	\$4,267.00
		0001	0430	6161030	TYPE 3 MOVEABLE BARRICADE	69.00	15.00	84.00	EA	84.00	\$125.00	\$10,500.00
		0001	0440	6161033	DIRECTION INDICATOR BARRICADE	39.00	0.00	39.00	EA	24.00	\$65.00	\$1,560.00
		0001	0450	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	2.00	\$3,500.00	\$7,000.00
		0001	0460	6161055	SEQUENTIAL FLASHING WARNING LIGHT	39.00	0.00	39.00	EA	24.00	\$85.00	\$2,040.00
		0001	0470	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0001	0480	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	8.00	9.00	17.00	EA	17.00	\$70.00	\$1,190.00
		0001	0490	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$904,639.14	\$904,639.14
		0001	0500	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	763.00	0.00	763.00	LF	0.00	\$20.00	\$0.00
		0001	0510	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	102.00	0.00	102.00	EA	0.00	\$198.00	\$0.00
		0001	0520	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	2.00	0.00	2.00	EA	0.00	\$475.00	\$0.00
		0001	0530	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	303.00	0.00	303.00	EA	0.00	\$195.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 4, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-C03	J4S3412	0001	0540	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	162.00	0.00	162.00	LF	0.00	\$13.00	\$0.00
		0001	0550	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	14,835.00	0.00	14,835.00	LF	2,713.00	\$0.13	\$352.69
		0001	0560	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	42,291.00	0.00	42,291.00	LF	5,599.00	\$0.13	\$727.87
		0001	0570	6207001	PAVEMENT MARKING REMOVAL	1,510.00	0.00	1,510.00	LF	1,510.00	\$0.99	\$1,494.90
		0001	0580	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	50,431.00	0.00	50,431.00	LF	47,400.00	\$0.13	\$6,162.00
		0001	0590	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	79,700.00	0.00	79,700.00	SQYD	0.00	\$3.03	\$0.00
		0001	0600	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.80	\$139,600.00	\$111,680.00
		0001	0610	7040102	SUBSTRUCTURE REPAIR (UNFORMED)	145.00	0.00	145.00	SQFT	0.00	\$225.00	\$0.00
		0001	0620	7040113	CLEANING AND EPOXY COATING	216.00	0.00	216.00	SQFT	0.00	\$42.50	\$0.00
		0001	0630	8025006	MULCHING	5.10	0.00	5.10	ACRE	0.00	\$1,000.00	\$0.00
		0001	0640	8051000A	SEEDING - COOL SEASON GRASSES	5.10	0.00	5.10	ACRE	0.00	\$3,100.00	\$0.00
		0001	0650	8061007A	CURB INLET CHECK	215.00	0.00	215.00	EA	44.00	\$110.01	\$4,840.44
		0001	0660	8061016	SEDIMENT REMOVAL	296.00	0.00	296.00	CUYD	0.00	\$68.26	\$0.00
		0001	0670	8061019	SILT FENCE	6,437.00	0.00	6,437.00	LF	165.00	\$1.66	\$273.90
		0003	0690	4039905	MISC.12.5 INCHES, ASPHALTIC CONCRETE PAVEMENT	39,380.40	476.60	39,857.00	SQYD	38,135.00	\$54.80	\$2,089,798.00
		0030	0700	9020213	SIGNAL HEAD, TYPE 3S	2.00	0.00	2.00	EA	0.00	\$1,083.08	\$0.00
		0030	0710	9020215	SIGNAL HEAD, TYPE 5S	5.00	0.00	5.00	EA	0.00	\$1,861.45	\$0.00
		0030	0720	9020513	SIGNAL HEAD, TYPE 3B	8.00	0.00	8.00	EA	0.00	\$1,246.76	\$0.00
		0030	0730	9020514	SIGNAL HEAD, TYPE 4B	6.00	0.00	6.00	EA	0.00	\$1,723.42	\$0.00
		0030	0740	9020515	SIGNAL HEAD, TYPE 5B	2.00	0.00	2.00	EA	0.00	\$2,200.08	\$0.00
		0030	0750	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	22.00	0.00	22.00	EA	0.00	\$755.89	\$0.00
		0030	0760	9020833	SH-FLAT SHEET - SIGNAL SIGN	72.00	0.00	72.00	SQFT	0.00	\$35.39	\$0.00
		0030	0770	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8.00	0.00	8.00	EA	0.00	\$319.42	\$0.00
		0030	0780	9022708	POST, SIGNAL 8 FT.	8.00	0.00	8.00	EA	0.00	\$1,284.97	\$0.00
		0030	0790	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	0.00	\$18,694.80	\$0.00
		0030	0800	9023215	POST, TYPE C, 15 FT. ARM OR 4.6 M ARM	1.00	0.00	1.00	EA	0.00	\$8,479.31	\$0.00
		0030	0810	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	1.00	0.00	1.00	EA	0.00	\$10,421.79	\$0.00
		0030	0820	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$12,437.25	\$0.00
		0030	0830	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$21,297.75	\$0.00
		0030	0840	9024920	DETECTOR, PUSHBUTTON	44.00	0.00	44.00	EA	0.00	\$1,240.39	\$0.00
		0030	0850	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	20.00	0.00	20.00	LF	0.00	\$13.76	\$0.00
		0030	0860	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	91.00	0.00	91.00	LF	0.00	\$16.89	\$0.00
		0030	0870	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	611.00	0.00	611.00	LF	0.00	\$28.09	\$0.00
		0030	0880	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	118.00	0.00	118.00	LF	0.00	\$2.22	\$0.00
		0030	0890	9028308	CABLE, 16 AWG 2 CONDUCTOR	3,101.00	0.00	3,101.00	LF	0.00	\$1.49	\$0.00
		0030	0900	9028310	CABLE, 16 AWG 5 CONDUCTOR	2,912.00	0.00	2,912.00	LF	0.00	\$1.97	\$0.00
		0030	0910	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,094.00	0.00	2,094.00	LF	0.00	\$2.55	\$0.00
		0030	0920	9028610	POWER SUPPLY ASSEMBLY, TYPE 1	1.00	0.00	1.00	EA	0.00	\$4,047.77	\$0.00
		0030	0930	9028810	PULL BOX, PREFORMED CLASS 1	8.00	0.00	8.00	EA	0.00	\$1,809.14	\$0.00
		0030	0940	9029100	BASE, CONCRETE	17.50	0.00	17.50	CUYD	0.00	\$2,155.86	\$0.00
		0030	0950	9039902	MISC.KC DISTRICT VIDEO DETECTION SYSTEM	6.00	0.00	6.00	EA	2.00	\$29,181.53	\$58,363.06
		0040	0960	9031270A	2 IN. PSST POST - 12 GA.	445.00	0.00	445.00	LF	183.00	\$29.00	\$5,307.00
		0040	0970	9031273A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	32.00	0.00	32.00	EA	0.00	\$190.00	\$0.00
		0040	0980	9035004A	SH-FLAT SHEET	332.70	0.00	332.70	SQFT	84.30	\$22.00	\$1,854.60
		0040	0990	9035011A	ST-STRUCTURAL	22.00	0.00	22.00	SQFT	0.00	\$23.00	\$0.00
		0040	1000	9035069A	SHF-FLAT SHEET FLUORESCENT	9.00	0.00	9.00	SQFT	9.00	\$30.00	\$270.00
		0001	5001	6161070	TUBULAR MARKER	0.00	86.00	86.00	EA	86.00	\$173.25	\$14,899.50
		0001	5002	1099915	MISC.LAW ENFORCEMENT FOR TRAFFIC CONTROL	0.00	504.00	504.00	HOUR	504.00	\$122.38	\$61,679.52
		0001	5003	3049905	MISC.TEMPORARY PAVEMENT APPROACH	0.00	600.00	600.00	SQYD	600.00	\$82.60	\$49,560.00
		0001	5004	9029400	TEMPORARY TRAFFIC SIGNALS	0.00	1.00	1.00	LS	1.00	\$1,753.36	\$1,753.36
0001	5005	6049901	MISC.INLET CONSTRUCTION	0.00	1.00	1.00	LS	1.00	\$2,915.17	\$2,915.17		
0001	5006	7259903	MISC.6 IN HDPE PIPE	0.00	400.00	400.00	LF	400.00	\$3.38	\$1,352.00		
0001	5007	6189901	MISC.MOBILIZATION	0.00	1.00	1.00	LS	1.00	\$4,370.44	\$4,370.44		
0001	5008	6049901	MISC.INLET CONSTRUCTION	0.00	1.00	1.00	LS	1.00	\$2,915.17	\$2,915.17		
Project J4S3412 - Total Value Posted to Date as of Report Generated Date												\$6,346,297.88
250516-C03 Overall - Total Value Posted to Date as of Report Generated Date												\$6,346,297.88



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 4, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J4S3412

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments		
0960	9031270A	2 IN. PSST POST - 12 GA.	1/9/26	2/2/26	1	14.00	LF	MO-1	1009+66				#4 - W11-2		
				2/2/26	2	14.00	LF	MO-1	1014+30					#6 - R3-9b	
				2/2/26	3	14.00	LF	MO-1	1016+80					#7 - R3-9b	
				2/2/26	4	14.00	LF	MO-1	1021+42						#10 - R1-1
				2/2/26	5	15.00	LF	MO-1	1021+81						#11 - (UIP R1-2)
				2/2/26	6	14.00	LF	MO-1	1021+65						#11A - (UIP W11-2)
				2/2/26	7	14.00	LF	MO-1	1027+77						#13 - R3-9b
				2/2/26	8	14.00	LF	MO-1	1032+55						#14 - (UIP R1-1)
				2/2/26	9	14.00	LF	MO-1	1039+40						#15 - R3-9b
				2/2/26	10	14.00	LF	MO-1	1039+91						#16 - R3-9b
				2/2/26	11	14.00	LF	MO-1	1049+14						#17 - R3-9b
				2/2/26	12	14.00	LF	MO-1	1052+10						#19A - (UIP R1-1)
				2/2/26	13	14.00	LF	MO-1	1057+74						#20 - R1-1
0980	9035004A	SH-FLAT SHEET	1/9/26	2/2/26	1	6.00	SQFT	MO-1	1014+30				#6 - R3-9b 24x36		
				2/2/26	2	6.00	SQFT	MO-1	1016+80					#7 - R3-9b 24x36	
				2/2/26	3	6.00	SQFT	MO-1	1027+77					#13 - R3-9b 24x36	
				2/2/26	4	6.00	SQFT	MO-1	1039+40					#15 - R3-9b 24x36	
				2/2/26	5	6.00	SQFT	MO-1	1039+91					#16 - R3-9b 24x36	
				2/2/26	6	6.00	SQFT	MO-1	1049+14					#17 - R3-9b 24x36	
				2/2/26	7	6.90	SQFT	MO-1	1009+81						#3 - R1-2 48x48
				2/2/26	8	14.50	SQFT	MO-1	1021+42						#10 - R1-1 36x36
				2/2/26	9	14.50	SQFT	MO-1	1057+74						#20 - R1-1 36x36
				2/2/26	10	4.00	SQFT	MO-1	1061+48						#21 - M1-5 24x24
				2/2/26	11	2.20	SQFT	MO-1	1061+48						#21 - M6-4 21x15
				2/2/26	12	4.00	SQFT	MO-1	1062+08						#24 - M1-5 24x24
				2/2/26	13	2.20	SQFT	MO-1	1062+08						#24 - M6-4 21x15
1000	9035069A	SHF-FLAT SHEET FLUORESCENT	1/9/26	2/2/26	1	9.00	SQFT	MO-1	1009+66				#4 - W11-2 36x36		
5004	9029400	TEMPORARY TRAFFIC SIGNALS	2/1/26	2/2/26	1	1.00	LS		1061+72		1061+72		Intersection of MO-1 & NE 64th St. Temporary Signals		
5005	6049901	MISC. DRAINAGE ITEM	2/1/26	2/2/26	1	1.00	LS		1056+13.89	RT	1056+13.89	RT			
5006	7259903	MISC. METAL PIPE	2/1/26	2/2/26	1	400.00	LF		1057+95.5	LT	1057+95.5		Temporary Entrance Drainage Pipe		
5007	6189901	MISC.	2/1/26	2/2/26	1	1.00	LS		1009+70		1018+73				
5008	6049901	MISC. DRAINAGE ITEM	2/1/26	2/2/26	1	1.00	LS		1059+17.28	RT	1059+17.28	RT			

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3412	0050	COMPACTING EMBANKMENT	Material		9	Dec 16, 2025	SYSTEM	(\$6,765.00)			
					9	Dec 16, 2025	SYSTEM	\$6,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					10	Feb 2, 2026	SYSTEM	(\$6,765.00)			
					10	Feb 2, 2026	SYSTEM	\$6,765.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
									- Total	\$0.00	
									Material - Total	\$0.00	
									0050 - Total	\$0.00	
	0100	TYPE 5 AGGREGATE FOR BASE	Material		3	Sep 17, 2025	SYSTEM	(\$3,710.25)			
					3	Sep 17, 2025	SYSTEM	\$3,710.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Oct 3, 2025	SYSTEM	(\$10,912.50)			
					4	Oct 3, 2025	SYSTEM	\$10,912.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Oct 17, 2025	SYSTEM	(\$10,912.50)			
					5	Oct 17, 2025	SYSTEM	\$10,912.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					6	Nov 1, 2025	SYSTEM	(\$12,100.75)			
					6	Nov 1, 2025	SYSTEM	\$12,100.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
7					Nov 17, 2025	SYSTEM	(\$12,100.75)				
7					Nov 17, 2025	SYSTEM	\$12,100.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user sandis1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
8					Dec 2, 2025	SYSTEM	(\$12,100.75)				
8					Dec 2, 2025	SYSTEM	\$12,100.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarp1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
9					Dec 16, 2025	SYSTEM	(\$18,721.00)				
9					Dec 16, 2025	SYSTEM	\$18,721.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
10					Feb 2, 2026	SYSTEM	(\$18,721.00)				
10					Feb 2, 2026	SYSTEM	\$18,721.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandis1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
								- Total	\$0.00		
								Material - Total	\$0.00		
								0100 - Total	\$0.00		
0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		3	Sep 17, 2025	SYSTEM	(\$264,816.14)				
				3	Sep 17, 2025	SYSTEM	\$264,816.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandis1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				4	Oct 3, 2025	SYSTEM	(\$294,923.84)				
				4	Oct 3, 2025	SYSTEM	\$294,923.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user sandis1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3412	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		5	Oct 17, 2025	SYSTEM	(\$665,021.40)						
					5	Oct 17, 2025	SYSTEM	\$665,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					6	Nov 1, 2025	SYSTEM	(\$665,021.40)						
					6	Nov 1, 2025	SYSTEM	\$665,021.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					7	Nov 17, 2025	SYSTEM	(\$747,538.80)						
					7	Nov 17, 2025	SYSTEM	\$747,538.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandis1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					8	Dec 2, 2025	SYSTEM	(\$747,538.80)						
					8	Dec 2, 2025	SYSTEM	\$747,538.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarp1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					9	Dec 16, 2025	SYSTEM	(\$765,031.41)						
					9	Dec 16, 2025	SYSTEM	\$765,031.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					10	Feb 2, 2026	SYSTEM	(\$765,031.41)						
					10	Feb 2, 2026	SYSTEM	\$765,031.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandis1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
								Overrun	Overrun	7	Nov 17, 2025	SYSTEM	(\$1,804.81)	
										9	Dec 16, 2025	SYSTEM	(\$17,492.62)	
										10	Feb 2, 2026	SYSTEM	\$19,297.43	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of *.20.65000 - 20.65000, 'is applied (if non-zero).
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					0110 - Total								\$0.00	
						0230	CONCRETE CURB RAMP	Material		7	Nov 17, 2025	SYSTEM	(\$7,259.40)	
										7	Nov 17, 2025	SYSTEM	\$7,259.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandis1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
8	Dec 2, 2025	SYSTEM	(\$7,259.40)											
8	Dec 2, 2025	SYSTEM	\$7,259.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarp1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
9	Dec 16, 2025	SYSTEM	(\$40,351.80)											
9	Dec 16, 2025	SYSTEM	\$40,351.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
10	Feb 2, 2026	SYSTEM	(\$40,351.80)											
10	Feb 2, 2026	SYSTEM	\$40,351.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandis1 overriding Payment Estimate Exception 8 on the current Payment Estimate.										
- Total										\$0.00				
Material - Total										\$0.00				
0230 - Total								\$0.00						
	0240	TRUNCATED	Material		7	Nov 17,	SYSTEM	(\$921.60)						



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3412	0240	DOMES	Material			2025								
					7	Nov 17, 2025	SYSTEM	\$921.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandis1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					8	Dec 2, 2025	SYSTEM	(\$921.60)						
					8	Dec 2, 2025	SYSTEM	\$921.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					9	Dec 16, 2025	SYSTEM	(\$3,801.60)						
					9	Dec 16, 2025	SYSTEM	\$3,801.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					10	Feb 2, 2026	SYSTEM	(\$3,801.60)						
					10	Feb 2, 2026	SYSTEM	\$3,801.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandis1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
0240 - Total								\$0.00						
0250	6 IN. CONCRETE MEDIAN STRIP	Material			8	Dec 2, 2025	SYSTEM	(\$12,127.50)						
					8	Dec 2, 2025	SYSTEM	\$12,127.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					9	Dec 16, 2025	SYSTEM	(\$15,471.75)						
					9	Dec 16, 2025	SYSTEM	\$15,471.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					10	Feb 2, 2026	SYSTEM	(\$15,471.75)						
					10	Feb 2, 2026	SYSTEM	\$15,471.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandis1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
- Total								\$0.00						
Material - Total								\$0.00						
0250 - Total								\$0.00						
0270	PAVED APPROACH, 8 IN.	Material			3	Sep 17, 2025	SYSTEM	(\$15,912.00)						
					3	Sep 17, 2025	SYSTEM	\$15,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandis1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					4	Oct 3, 2025	SYSTEM	(\$51,896.00)						
					4	Oct 3, 2025	SYSTEM	\$51,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user sandis1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					5	Oct 17, 2025	SYSTEM	(\$51,896.00)						
					5	Oct 17, 2025	SYSTEM	\$51,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					6	Nov 1, 2025	SYSTEM	(\$51,896.00)						
					6	Nov 1, 2025	SYSTEM	\$51,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.					
					7	Nov 17, 2025	SYSTEM	(\$51,896.00)						
					7	Nov 17, 2025	SYSTEM	\$51,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandis1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
				8	Dec 2, 2025	SYSTEM	(\$51,896.00)							



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3412	0270	PAVED APPROACH, 8 IN.	Material			2025				
					8	Dec 2, 2025	SYSTEM	\$51,896.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpm1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					9	Dec 16, 2025	SYSTEM	(\$80,288.00)		
					9	Dec 16, 2025	SYSTEM	\$80,288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					10	Feb 2, 2026	SYSTEM	(\$80,288.00)		
					10	Feb 2, 2026	SYSTEM	\$80,288.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandis1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
		0270 - Total						\$0.00		
	0280	CONCRETE SIDEWALK, 4 IN.	Material			7	Nov 17, 2025	SYSTEM	(\$180,999.00)	
					7	Nov 17, 2025	SYSTEM	\$180,999.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandis1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					8	Dec 2, 2025	SYSTEM	(\$240,516.00)		
8					Dec 2, 2025	SYSTEM	\$240,516.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
9					Dec 16, 2025	SYSTEM	(\$294,066.00)			
9					Dec 16, 2025	SYSTEM	\$294,066.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					10	Feb 2, 2026	SYSTEM	(\$294,066.00)		
					10	Feb 2, 2026	SYSTEM	\$294,066.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandis1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
		0280 - Total						\$0.00		
0290		CURB AND GUTTER TYPE A	Material			3	Sep 17, 2025	SYSTEM	(\$167,694.00)	
	3				Sep 17, 2025	SYSTEM	\$167,694.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandis1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
	4				Oct 3, 2025	SYSTEM	(\$196,726.00)			
	4				Oct 3, 2025	SYSTEM	\$196,726.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user sandis1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
	5				Oct 17, 2025	SYSTEM	(\$196,726.00)			
	5				Oct 17, 2025	SYSTEM	\$196,726.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					6	Nov 1, 2025	SYSTEM	(\$388,588.00)		
					6	Nov 1, 2025	SYSTEM	\$388,588.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					7	Nov 17, 2025	SYSTEM	(\$388,588.00)		
					7	Nov 17, 2025	SYSTEM	\$388,588.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandis1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
					8	Dec 2, 2026	SYSTEM	(\$388,588.00)		



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3412	0290	CURB AND GUTTER TYPE A	Material			2025					
					8	Dec 2, 2025	SYSTEM	\$388,588.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarp1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		
					9	Dec 16, 2025	SYSTEM	(\$383,420.00)			
					9	Dec 16, 2025	SYSTEM	\$383,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user mcclon1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
					10	Feb 2, 2026	SYSTEM	(\$383,420.00)			
					10	Feb 2, 2026	SYSTEM	\$383,420.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandis1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		
									- Total	\$0.00	
									Material - Total	\$0.00	
									0290 - Total	\$0.00	
	0390	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material		4	Oct 3, 2025	SYSTEM	(\$16,104.00)			
					4	Oct 3, 2025	SYSTEM	\$16,104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandis1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					5	Oct 17, 2025	SYSTEM	(\$16,104.00)			
					5	Oct 17, 2025	SYSTEM	\$16,104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
					6	Nov 1, 2025	SYSTEM	(\$30,866.00)			
					6	Nov 1, 2025	SYSTEM	\$30,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarp1 overriding Payment Estimate Exception 16 on the current Payment Estimate.		
7					Nov 17, 2025	SYSTEM	(\$30,866.00)				
7					Nov 17, 2025	SYSTEM	\$30,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandis1 overriding Payment Estimate Exception 23 on the current Payment Estimate.			
8					Dec 2, 2025	SYSTEM	(\$30,866.00)				
8					Dec 2, 2025	SYSTEM	\$30,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 25 on the current Payment Estimate.			
9					Dec 16, 2025	SYSTEM	(\$30,866.00)				
9					Dec 16, 2025	SYSTEM	\$30,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
10					Feb 2, 2026	SYSTEM	(\$30,866.00)				
10					Feb 2, 2026	SYSTEM	\$30,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandis1 overriding Payment Estimate Exception 24 on the current Payment Estimate.			
								Material - Total	\$0.00		
								0390 - Total	\$0.00		
	0400	CONSTRUCTION SIGNS	Material		2	Aug 4, 2025	SYSTEM	(\$6,290.38)			
					2	Aug 4, 2025	SYSTEM	\$6,290.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	Sep 17, 2025	SYSTEM	(\$6,290.38)			
					3	Sep 17, 2025	SYSTEM	\$6,290.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user sandis1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					4	Oct 3, 2025	SYSTEM	(\$6,290.38)			



Line Item Adjustments by Estimate

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3412	0400	CONSTRUCTION SIGNS	Material			2025			
					4	Oct 3, 2025	SYSTEM	\$6,290.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandis1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					5	Oct 17, 2025	SYSTEM	(\$6,290.38)	
					5	Oct 17, 2025	SYSTEM	\$6,290.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					6	Nov 1, 2025	SYSTEM	(\$6,290.38)	
					6	Nov 1, 2025	SYSTEM	\$6,290.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarp1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					7	Nov 17, 2025	SYSTEM	(\$6,290.38)	
					7	Nov 17, 2025	SYSTEM	\$6,290.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandis1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					8	Dec 2, 2025	SYSTEM	(\$6,290.38)	
					8	Dec 2, 2025	SYSTEM	\$6,290.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarp1 overriding Payment Estimate Exception 26 on the current Payment Estimate.
					9	Dec 16, 2025	SYSTEM	(\$6,290.38)	
					9	Dec 16, 2025	SYSTEM	\$6,290.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user mcclon1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					10	Feb 2, 2026	SYSTEM	(\$6,290.38)	
					10	Feb 2, 2026	SYSTEM	\$6,290.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandis1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					- Total				
Material - Total								\$0.00	
0400 - Total								\$0.00	
J4S3412	0420	CHANNELIZER (TRIM-LINE)	Material		2	Aug 4, 2025	SYSTEM	(\$2,414.00)	
					2	Aug 4, 2025	SYSTEM	\$2,414.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Sep 17, 2025	SYSTEM	(\$2,414.00)	
					3	Sep 17, 2025	SYSTEM	\$2,414.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user sandis1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					4	Oct 3, 2025	SYSTEM	(\$4,267.00)	
					4	Oct 3, 2025	SYSTEM	\$4,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandis1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					5	Oct 17, 2025	SYSTEM	(\$4,267.00)	
					5	Oct 17, 2025	SYSTEM	\$4,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					6	Nov 1, 2025	SYSTEM	(\$4,267.00)	
					6	Nov 1, 2025	SYSTEM	\$4,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarp1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					7	Nov 17, 2025	SYSTEM	(\$4,267.00)	
7	Nov 17, 2025	SYSTEM	\$4,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandis1 overriding Payment Estimate Exception 25 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3412	0420	CHANNELIZER (TRIM-LINE)	Material		8	Dec 2, 2025	SYSTEM	(\$4,267.00)						
					8	Dec 2, 2025	SYSTEM	\$4,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarp1 overriding Payment Estimate Exception 27 on the current Payment Estimate.					
					9	Dec 16, 2025	SYSTEM	(\$4,267.00)						
					9	Dec 16, 2025	SYSTEM	\$4,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					10	Feb 2, 2026	SYSTEM	(\$4,267.00)						
					10	Feb 2, 2026	SYSTEM	\$4,267.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sandis1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					- Total							\$0.00		
					Material - Total							\$0.00		
					Overrun	Overrun	4	Oct 3, 2025	SYSTEM	(\$527.00)				
							10	Feb 2, 2026	SYSTEM	\$527.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '17.00000 - 17.00000, 'is applied (if non-zero).			
					Overrun - Total							\$0.00		
					Overrun - Total							\$0.00		
					0420 - Total							\$0.00		
					J4S3412	0430	TYPE 3 MOVEABLE BARRICADE	Material		2	Aug 4, 2025	SYSTEM	(\$10,500.00)	
										2	Aug 4, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
										3	Sep 17, 2025	SYSTEM	(\$10,500.00)	
										3	Sep 17, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user sandis1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
4	Oct 3, 2025	SYSTEM	(\$10,500.00)											
4	Oct 3, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandis1 overriding Payment Estimate Exception 18 on the current Payment Estimate.										
5	Oct 17, 2025	SYSTEM	(\$10,500.00)											
5	Oct 17, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarp1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
6	Nov 1, 2025	SYSTEM	(\$10,500.00)											
6	Nov 1, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarp1 overriding Payment Estimate Exception 19 on the current Payment Estimate.										
7	Nov 17, 2025	SYSTEM	(\$10,500.00)											
7	Nov 17, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandis1 overriding Payment Estimate Exception 26 on the current Payment Estimate.										
8	Dec 2, 2025	SYSTEM	(\$10,500.00)											
8	Dec 2, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarp1 overriding Payment Estimate Exception 28 on the current Payment Estimate.										
9	Dec 16, 2025	SYSTEM	(\$10,500.00)											
9	Dec 16, 2025	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcclon1 overriding Payment Estimate Exception 27 on the current Payment Estimate.										
10	Feb 2, 2026	SYSTEM	(\$10,500.00)											



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3412	0430	TYPE 3 MOVEABLE BARRICADE	Material		10	Feb 2, 2026	SYSTEM	\$10,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user sandis1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
				- Total				\$0.00				
			Material - Total								\$0.00	
			Overrun	Overrun	2	Aug 4, 2025	SYSTEM		(\$1,875.00)			
					10	Feb 2, 2026	SYSTEM		\$1,875.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '125.00000 - 125.00000, 'is applied (if non-zero).		
			Overrun - Total								\$0.00	
			Overrun - Total								\$0.00	
			0430 - Total								\$0.00	
			0440	DIRECTION INDICATOR BARRICADE	Material		2	Aug 4, 2025	SYSTEM		(\$1,560.00)	
							2	Aug 4, 2025	SYSTEM		\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	3	Sep 17, 2025				SYSTEM		(\$1,560.00)				
	3	Sep 17, 2025				SYSTEM		\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user sandis1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
	4	Oct 3, 2025				SYSTEM		(\$1,560.00)				
	4	Oct 3, 2025				SYSTEM		\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandis1 overriding Payment Estimate Exception 19 on the current Payment Estimate.			
	5	Oct 17, 2025				SYSTEM		(\$1,560.00)				
	5	Oct 17, 2025				SYSTEM		\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
	6	Nov 1, 2025				SYSTEM		(\$1,560.00)				
	6	Nov 1, 2025				SYSTEM		\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user scarp1 overriding Payment Estimate Exception 20 on the current Payment Estimate.			
	7	Nov 17, 2025				SYSTEM		(\$1,560.00)				
	7	Nov 17, 2025				SYSTEM		\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sandis1 overriding Payment Estimate Exception 27 on the current Payment Estimate.			
	8	Dec 2, 2025				SYSTEM		(\$1,560.00)				
	8	Dec 2, 2025				SYSTEM		\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarp1 overriding Payment Estimate Exception 29 on the current Payment Estimate.			
	9	Dec 16, 2025				SYSTEM		(\$1,560.00)				
	9	Dec 16, 2025				SYSTEM		\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
	10	Feb 2, 2026				SYSTEM		(\$1,560.00)				
	10	Feb 2, 2026				SYSTEM		\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user sandis1 overriding Payment Estimate Exception 28 on the current Payment Estimate.			
- Total								\$0.00				
Material - Total								\$0.00				
0440 - Total								\$0.00				
0450	FLASHING ARROW PANEL	Material		2	Aug 4, 2025	SYSTEM		(\$7,000.00)				
				2	Aug 4, 2025	SYSTEM		\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3412	0450	FLASHING ARROW PANEL	Material		3	Sep 17, 2025	SYSTEM	(\$7,000.00)						
					3	Sep 17, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user sandis1 overriding Payment Estimate Exception 15 on the current Payment Estimate.					
					4	Oct 3, 2025	SYSTEM	(\$7,000.00)						
					4	Oct 3, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandis1 overriding Payment Estimate Exception 20 on the current Payment Estimate.					
					5	Oct 17, 2025	SYSTEM	(\$7,000.00)						
					5	Oct 17, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					6	Nov 1, 2025	SYSTEM	(\$7,000.00)						
					6	Nov 1, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarp1 overriding Payment Estimate Exception 21 on the current Payment Estimate.					
					7	Nov 17, 2025	SYSTEM	(\$7,000.00)						
					7	Nov 17, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sandis1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					8	Dec 2, 2025	SYSTEM	(\$7,000.00)						
					8	Dec 2, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user scarp1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					9	Dec 16, 2025	SYSTEM	(\$7,000.00)						
					9	Dec 16, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user mcclon1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					10	Feb 2, 2026	SYSTEM	(\$7,000.00)						
					10	Feb 2, 2026	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user sandis1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0450 - Total								\$0.00	
						0460	SEQUENTIAL FLASHING WARNING LIGHT	Material		2	Aug 4, 2025	SYSTEM	(\$2,040.00)	
2	Aug 4, 2025	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
3	Sep 17, 2025	SYSTEM	(\$2,040.00)											
3	Sep 17, 2025	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user sandis1 overriding Payment Estimate Exception 16 on the current Payment Estimate.										
4	Oct 3, 2025	SYSTEM	(\$2,040.00)											
4	Oct 3, 2025	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandis1 overriding Payment Estimate Exception 21 on the current Payment Estimate.										
5	Oct 17, 2025	SYSTEM	(\$2,040.00)											
5	Oct 17, 2025	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user mcclon1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										
6	Nov 1, 2025	SYSTEM	(\$2,040.00)											
6	Nov 1, 2025	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarp1 overriding Payment Estimate Exception 22 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3412	0460	SEQUENTIAL FLASHING WARNING LIGHT	Material		7	Nov 17, 2025	SYSTEM	(\$2,040.00)						
					7	Nov 17, 2025	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user sandis1 overriding Payment Estimate Exception 29 on the current Payment Estimate.					
					8	Dec 2, 2025	SYSTEM	(\$2,040.00)						
					8	Dec 2, 2025	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user scarp1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					9	Dec 16, 2025	SYSTEM	(\$2,040.00)						
					9	Dec 16, 2025	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user mcclon1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					10	Feb 2, 2026	SYSTEM	(\$2,040.00)						
					10	Feb 2, 2026	SYSTEM	\$2,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user sandis1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
					0460 - Total								\$0.00	
					J4S3412	0470	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Jul 16, 2025	SYSTEM	(\$8,000.00)	
										1	Jul 16, 2025	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
2	Aug 4, 2025	SYSTEM	(\$8,000.00)											
2	Aug 4, 2025	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
3	Sep 17, 2025	SYSTEM	(\$8,000.00)											
3	Sep 17, 2025	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user sandis1 overriding Payment Estimate Exception 17 on the current Payment Estimate.										
4	Oct 3, 2025	SYSTEM	(\$8,000.00)											
4	Oct 3, 2025	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user sandis1 overriding Payment Estimate Exception 23 on the current Payment Estimate.										
5	Oct 17, 2025	SYSTEM	(\$8,000.00)											
5	Oct 17, 2025	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
6	Nov 1, 2025	SYSTEM	(\$8,000.00)											
6	Nov 1, 2025	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarp1 overriding Payment Estimate Exception 24 on the current Payment Estimate.										
7	Nov 17, 2025	SYSTEM	(\$8,000.00)											
7	Nov 17, 2025	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user sandis1 overriding Payment Estimate Exception 31 on the current Payment Estimate.										
8	Dec 2, 2025	SYSTEM	(\$8,000.00)											
8	Dec 2, 2025	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarp1 overriding Payment Estimate Exception 33 on the current Payment Estimate.										
9	Dec 16, 2025	SYSTEM	(\$8,000.00)											
9	Dec 16, 2025	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user mcclon1 overriding Payment Estimate Exception 32 on the current Payment Estimate.										



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3412	0470	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		10	Feb 2, 2026	SYSTEM	(\$8,000.00)	
					10	Feb 2, 2026	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user sandis1 overriding Payment Estimate Exception 32 on the current Payment Estimate.
				- Total					\$0.00
	Material - Total					\$0.00			
	0470 - Total					\$0.00			
	0480	MISC. TRAFFIC CONTROL DEVICES	Material		2	Aug 4, 2025	SYSTEM	(\$1,190.00)	
					2	Aug 4, 2025	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					3	Sep 17, 2025	SYSTEM	(\$1,190.00)	
					3	Sep 17, 2025	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user sandis1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					4	Oct 3, 2025	SYSTEM	(\$1,190.00)	
					4	Oct 3, 2025	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user sandis1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					5	Oct 17, 2025	SYSTEM	(\$1,190.00)	
					5	Oct 17, 2025	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcclon1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					6	Nov 1, 2025	SYSTEM	(\$1,190.00)	
					6	Nov 1, 2025	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user scarp1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
				7	Nov 17, 2025	SYSTEM	(\$1,190.00)		
				7	Nov 17, 2025	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user sandis1 overriding Payment Estimate Exception 32 on the current Payment Estimate.	
				8	Dec 2, 2025	SYSTEM	(\$1,190.00)		
				8	Dec 2, 2025	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarp1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
				9	Dec 16, 2025	SYSTEM	(\$1,190.00)		
				9	Dec 16, 2025	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user mcclon1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
				10	Feb 2, 2026	SYSTEM	(\$1,190.00)		
				10	Feb 2, 2026	SYSTEM	\$1,190.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user sandis1 overriding Payment Estimate Exception 33 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total					\$0.00				
		Overrun	Overrun	2	Aug 4, 2025	SYSTEM	(\$630.00)		
				10	Feb 2, 2026	SYSTEM	\$630.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '1,70.00000 - 70.00000, 'is applied (if non-zero).	
Overrun - Total							\$0.00		
Overrun - Total							\$0.00		
0480 - Total							\$0.00		
0550	4 IN. WHITE WATERBORNE PAVEMENT	Material		8	Dec 2, 2025	SYSTEM	(\$352.69)		
				8	Dec 2, 2025	SYSTEM	\$352.69	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3412	0550	MARKING	Material			2025			Estimate Item Adjustment (0018) due to user scarp1 overriding Payment Estimate Exception 36 on the current Payment Estimate.					
					9	Dec 16, 2025	SYSTEM	(\$352.69)						
					9	Dec 16, 2025	SYSTEM	\$352.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user mcclon1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					10	Feb 2, 2026	SYSTEM	(\$352.69)						
					10	Feb 2, 2026	SYSTEM	\$352.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sandis1 overriding Payment Estimate Exception 34 on the current Payment Estimate.					
					- Total							\$0.00		
					Material - Total							\$0.00		
					0550 - Total								\$0.00	
						0560	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		8	Dec 2, 2025	SYSTEM	(\$727.87)	
										8	Dec 2, 2025	SYSTEM	\$727.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarp1 overriding Payment Estimate Exception 38 on the current Payment Estimate.
9	Dec 16, 2025	SYSTEM	(\$727.87)											
9	Dec 16, 2025	SYSTEM	\$727.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user mcclon1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
10	Feb 2, 2026	SYSTEM	(\$727.87)											
10	Feb 2, 2026	SYSTEM	\$727.87	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user sandis1 overriding Payment Estimate Exception 36 on the current Payment Estimate.										
- Total												\$0.00		
Material - Total												\$0.00		
0560 - Total										\$0.00				
	0650	CURB INLET CHECK	Material							5	Oct 17, 2025	SYSTEM	(\$1,540.14)	
					5	Oct 17, 2025	SYSTEM	\$1,540.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					6	Nov 1, 2025	SYSTEM	(\$4,840.44)						
					6	Nov 1, 2025	SYSTEM	\$4,840.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user scarp1 overriding Payment Estimate Exception 26 on the current Payment Estimate.					
					7	Nov 17, 2025	SYSTEM	(\$4,840.44)						
					7	Nov 17, 2025	SYSTEM	\$4,840.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user sandis1 overriding Payment Estimate Exception 33 on the current Payment Estimate.					
					8	Dec 2, 2025	SYSTEM	(\$4,840.44)						
					8	Dec 2, 2025	SYSTEM	\$4,840.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user scarp1 overriding Payment Estimate Exception 39 on the current Payment Estimate.					
					9	Dec 16, 2025	SYSTEM	(\$4,840.44)						
					9	Dec 16, 2025	SYSTEM	\$4,840.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user mcclon1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					10	Feb 2, 2026	SYSTEM	(\$4,840.44)						
					10	Feb 2, 2026	SYSTEM	\$4,840.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user sandis1 overriding Payment Estimate Exception 38 on the current Payment Estimate.					
					- Total							\$0.00		
Material - Total							\$0.00							
0650 - Total								\$0.00						



Line Item Adjustments by Estimate

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3412	0670	SILT FENCE	Material		6	Nov 1, 2025	SYSTEM	(\$273.90)		
					6	Nov 1, 2025	SYSTEM	\$273.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user scarp1 overriding Payment Estimate Exception 27 on the current Payment Estimate.	
					7	Nov 17, 2025	SYSTEM	(\$273.90)		
					7	Nov 17, 2025	SYSTEM	\$273.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user sandis1 overriding Payment Estimate Exception 34 on the current Payment Estimate.	
					8	Dec 2, 2025	SYSTEM	(\$273.90)		
					8	Dec 2, 2025	SYSTEM	\$273.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user scarp1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	
					9	Dec 16, 2025	SYSTEM	(\$273.90)		
					9	Dec 16, 2025	SYSTEM	\$273.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user mcclon1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
					10	Feb 2, 2026	SYSTEM	(\$273.90)		
					10	Feb 2, 2026	SYSTEM	\$273.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user sandis1 overriding Payment Estimate Exception 39 on the current Payment Estimate.	
								- Total	\$0.00	
								Material - Total	\$0.00	
0670 - Total								\$0.00		
0690	MISC.		Material		4	Oct 3, 2025	SYSTEM	(\$1,079,022.96)		
					4	Oct 3, 2025	SYSTEM	\$1,079,022.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user sandis1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					5	Oct 17, 2025	SYSTEM	(\$1,079,022.96)		
					5	Oct 17, 2025	SYSTEM	\$1,079,022.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					6	Nov 1, 2025	SYSTEM	(\$1,807,314.96)		
					6	Nov 1, 2025	SYSTEM	\$1,807,314.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					7	Nov 17, 2025	SYSTEM	(\$1,962,278.40)		
					7	Nov 17, 2025	SYSTEM	\$1,962,278.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user sandis1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					8	Dec 2, 2025	SYSTEM	(\$2,089,798.00)		
					8	Dec 2, 2025	SYSTEM	\$2,089,798.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user scarp1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					9	Dec 16, 2025	SYSTEM	(\$2,089,798.00)		
					9	Dec 16, 2025	SYSTEM	\$2,089,798.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					10	Feb 2, 2026	SYSTEM	(\$2,089,798.00)		
					10	Feb 2, 2026	SYSTEM	\$2,089,798.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user sandis1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
								- Total	\$0.00	
								Material - Total	\$0.00	
0690 - Total								\$0.00		



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3412	0950	MISC.	Material		6	Nov 1, 2025	SYSTEM	(\$58,363.06)						
					6	Nov 1, 2025	SYSTEM	\$58,363.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user scarp1 overriding Payment Estimate Exception 28 on the current Payment Estimate.					
					7	Nov 17, 2025	SYSTEM	(\$58,363.06)						
					7	Nov 17, 2025	SYSTEM	\$58,363.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user sandis1 overriding Payment Estimate Exception 35 on the current Payment Estimate.					
					8	Dec 2, 2025	SYSTEM	(\$58,363.06)						
					8	Dec 2, 2025	SYSTEM	\$58,363.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user scarp1 overriding Payment Estimate Exception 41 on the current Payment Estimate.					
					9	Dec 16, 2025	SYSTEM	(\$58,363.06)						
					10	Feb 2, 2026	SYSTEM	(\$58,363.06)						
					10	Feb 2, 2026	SYSTEM	\$58,363.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0029) due to user sandis1 overriding Payment Estimate Exception 44 on the current Payment Estimate.					
					- Total								(\$58,363.06)	
					Material - Total								(\$58,363.06)	
								MaterialCredit		10	Feb 2, 2026	SYSTEM	\$58,363.06	
					- Total								\$58,363.06	
					MaterialCredit - Total								\$58,363.06	
0950 - Total								\$0.00						
0960	2 IN. PSST POST - 12 GA.	Material		10	Feb 2, 2026	SYSTEM	(\$5,307.00)							
				10	Feb 2, 2026	SYSTEM	\$5,307.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user sandis1 overriding Payment Estimate Exception 41 on the current Payment Estimate.						
				- Total								\$0.00		
Material - Total								\$0.00						
0960 - Total								\$0.00						
0980	SH-FLAT SHEET	Material		10	Feb 2, 2026	SYSTEM	(\$1,854.60)							
				10	Feb 2, 2026	SYSTEM	\$1,854.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0031) due to user sandis1 overriding Payment Estimate Exception 42 on the current Payment Estimate.						
				- Total								\$0.00		
Material - Total								\$0.00						
0980 - Total								\$0.00						
1000	SHF-FLAT SHEET FLUORESCENT	Material		10	Feb 2, 2026	SYSTEM	(\$270.00)							
				10	Feb 2, 2026	SYSTEM	\$270.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0032) due to user sandis1 overriding Payment Estimate Exception 43 on the current Payment Estimate.						
				- Total								\$0.00		
Material - Total								\$0.00						
1000 - Total								\$0.00						
5001	TUBULAR MARKER	Material		4	Oct 3, 2025	SYSTEM	(\$3,465.00)							
				4	Oct 3, 2025	SYSTEM	\$3,465.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user sandis1 overriding Payment Estimate Exception 22 on the current Payment Estimate.						
				5	Oct 17, 2025	SYSTEM	(\$14,899.50)							
				5	Oct 17, 2025	SYSTEM	\$14,899.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user mclon1 overriding Payment Estimate Exception 23 on the current Payment Estimate.						



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J4S3412	5001	TUBULAR MARKER	Material		6	Nov 1, 2025	SYSTEM	(\$14,899.50)						
					6	Nov 1, 2025	SYSTEM	\$14,899.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user scarp1 overriding Payment Estimate Exception 23 on the current Payment Estimate.					
					7	Nov 17, 2025	SYSTEM	(\$14,899.50)						
					7	Nov 17, 2025	SYSTEM	\$14,899.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user sandis1 overriding Payment Estimate Exception 30 on the current Payment Estimate.					
					8	Dec 2, 2025	SYSTEM	(\$14,899.50)						
					8	Dec 2, 2025	SYSTEM	\$14,899.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user scarp1 overriding Payment Estimate Exception 32 on the current Payment Estimate.					
					9	Dec 16, 2025	SYSTEM	(\$14,899.50)						
					9	Dec 16, 2025	SYSTEM	\$14,899.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user mcclon1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					10	Feb 2, 2026	SYSTEM	(\$14,899.50)						
					10	Feb 2, 2026	SYSTEM	\$14,899.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0034) due to user sandis1 overriding Payment Estimate Exception 31 on the current Payment Estimate.					
					- Total								\$0.00	
					Material - Total								\$0.00	
							Overrun	Overrun	5	Oct 17, 2025	SYSTEM	(\$1,559.25)		
									10	Feb 2, 2026	SYSTEM	\$1,559.25	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of 1,173.25000 - 173.25000, 'is applied (if non-zero).	
					Overrun - Total								\$0.00	
					Overrun - Total								\$0.00	
					5001 - Total								\$0.00	
					J4S3412	5003	MISC. AGGREGATE FOR BASE	Material		5	Oct 17, 2025	SYSTEM	(\$49,560.00)	
										5	Oct 17, 2025	SYSTEM	\$49,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user mcclon1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
										6	Nov 1, 2025	SYSTEM	(\$49,560.00)	
6	Nov 1, 2025	SYSTEM	\$49,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user scarp1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
7	Nov 17, 2025	SYSTEM	(\$49,560.00)											
7	Nov 17, 2025	SYSTEM	\$49,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user sandis1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
8	Dec 2, 2025	SYSTEM	(\$49,560.00)											
8	Dec 2, 2025	SYSTEM	\$49,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user scarp1 overriding Payment Estimate Exception 4 on the current Payment Estimate.										
9	Dec 16, 2025	SYSTEM	(\$49,560.00)											
9	Dec 16, 2025	SYSTEM	\$49,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
10	Feb 2, 2026	SYSTEM	(\$49,560.00)											
10	Feb 2, 2026	SYSTEM	\$49,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0035) due to user sandis1 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
- Total								\$0.00						



Line Item Adjustments by Estimate

Feb 4, 2026

Contract ID: 250516-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3412	5003	MISC. AGGREGATE FOR BASE	Material - Total						\$0.00	
	5003 - Total								\$0.00	
	5004	TEMPORARY TRAFFIC SIGNALS	Material		10	Feb 2, 2026	SYSTEM	(\$1,753.36)		
					10	Feb 2, 2026	SYSTEM	\$1,753.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0036) due to user sandis1 overriding Payment Estimate Exception 40 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
	5004 - Total								\$0.00	
J4S3412 - Total								\$0.00		
Overall - Total								\$0.00		



Contract Adjustments for Contract - 250516-C03

There are no contract adjustments to display for this contract.