



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on March 19, 2026

Pay Estimate Created Date: March 16, 2026

Progress Estimate Number 17	Contract ID 250516-C05	Prime Contractor Superior Rail System, LLC	Pay Period Start March 2, 2026	Pay Period End March 15, 2026	Original Contract Amount \$3,322,140.00	Net Change Order Amount \$0.00	Current Contract Amount \$3,322,140.00
---------------------------------------	----------------------------------	--	--	---	---	--	--

Approval Date		By User
March 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	danieb1
March 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	vohsr1
March 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2026	June 30, 2026		43.47%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2025	June 5, 2025	
Letting Date	May 16, 2025	May 16, 2025	
Notice to Proceed Date	July 1, 2025	July 1, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 17			
	This Estimate	Previous	To Date
250516-C05			
Total Posted Items Pay	\$79,304.02	\$1,364,666.16	\$1,443,970.18
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,364,666.16	\$1,443,970.18
Contract Total Payable This Estimate:	\$79,304.02		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKR0163	0010	6189916	MISC.Adjustment Factor	DLR	\$1.020	77,749.038	\$79,304.02
Project JKR0163 - Total							\$79,304.02
Overall - Total							\$79,304.02

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on March 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKR0163	FAS S304(68)	Job Order Contract for guardrail and guard cable repair	Various	LAFAYETTE	at various locations in the rural part of Kansas City District

Totals by Job Numbers

Job Number	This Estimate	Previous	To Date
JKR0163			
Posted Item Pay	\$79,304.02	\$1,364,666.16	\$1,443,970.18
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Gross Item Pay	\$79,304.02	\$1,364,666.16	\$1,443,970.18
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on March 19, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-C05	JKR0163	0001	0010	6189916	MISC.Adjustment Factor	3,257,000.00	0.00	3,257,000.00	DLR	1,415,657.04	\$1.02	\$1,443,970.18
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
Project JKR0163 - Total Value Posted to Date as of Report Generated Date												\$1,443,970.18
250516-C05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,443,970.18



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JKR0163

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments			
0010	6189916	MISC.	3/12/26	3/12/26	1	5.04	DLR	K26C4194					70 WB, 0.4 miles east of rt 131 exit 37, MM 37.4			
				3/12/26	2	2,130.00	DLR	K26C4195							70 WB, 1.9 miles east of rt 23 exit 58, MM 60.8 Police report 260097460	
				3/12/26	3	10,500.00	DLR	K26C4161							HH EB, 1.3 miles east of rt 65 at Cedar creek	
				3/12/26	4	9,290.00	DLR	K26C4162							HH EB, 1.3 miles east of rt 65 at Cedar creek	
				3/12/26	5	1,797.00	DLR	K26C4164							70 WB, 1.1 miles west of rt M/O exit 41, MM 39.8	
				3/12/26	6	1,796.00	DLR	K26C4165							70 EB, 0.2 miles east of rt D exit 31, MM 31.7, Police report 260066816	
				3/12/26	7	2,954.00	DLR	K26C4166							70 WB, 2.4 miles west of rt 23 exit 58, MM 56, Police report 260079097	
				3/12/26	8	5,808.00	DLR	K26C4172								13 SB, 1.1 miles south of I-70 at Davis Creek south of bell Rd
				3/12/26	9	20,628.00	DLR	K26C4173								70 WB, 1.0 miles east of RT 23 exit 58, MM 59.5
				3/12/26	10	20,628.00	DLR	K26C4174								70 WB, 1.0 miles east of RT 23 exit 58, MM 59.4
				3/12/26	11	2,213.00	DLR	K26C4175								70 WB, 0.9 miles east of rt 23 exit 58, MM 59.6

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 250516-C05

No Data Available



Contract Adjustments for Contract - 250516-C05

There are no contract adjustments to display for this contract.