



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

**Pay Estimate Created Date: May 4, 2026**

<b>Progress Estimate Number</b> 20	<b>Contract ID</b> 250516-C09	<b>Prime Contractor</b> Louis-Company, LLC	<b>Pay Period Start</b> April 16, 2026	<b>Pay Period End</b> May 1, 2026	<b>Original Contract Amount</b> \$2,098,818.82	<b>Net Change Order Amount</b> \$77,500.67	<b>Current Contract Amount</b> \$2,176,319.49
---------------------------------------	----------------------------------	-----------------------------------------------	-------------------------------------------	--------------------------------------	---------------------------------------------------	-----------------------------------------------	--------------------------------------------------

Approval Date	By User
May 4, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by hathak1
May 4, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wilsor2
May 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	December 1, 2025	January 6, 2026	99.94%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - JSP B, 2.1 - Calendar Days and Completion Dates.	October 30, 2025	November 21, 2025	Milestone Complete	
Awarded Date	June 5, 2025	June 5, 2025					
Letting Date	May 16, 2025	May 16, 2025					
Notice to Proceed Date	July 7, 2025	July 7, 2025					
Work Began Date	July 23, 2025	July 23, 2025					

Contract Total Pay For Estimate No. 20			
	This Estimate	Previous	To Date
250516-C09			
Total Posted Items Pay	\$0.00	\$2,175,069.52	\$2,175,069.52
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$10,500.00)	(\$10,500.00)
Other Contract Adjustments	\$0.00	(\$18,400.00)	(\$18,400.00)
<b>Contract Total Payable This Estimate:</b>	<b>\$0.00</b>	<b>\$2,146,169.52</b>	<b>\$2,146,169.52</b>

**Items Paid This Estimate Period**

No Items Paid This Period

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0039	0150	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-2,965	\$0.35	(\$1,037.75)
	0150	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	2,965	\$0.35	\$1,037.75
	0160	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-822	\$0.35	(\$287.70)
	0160	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	822	\$0.35	\$287.70
	0260	LOW SLUMP CONCRETE WEARING SURFACE	Material			-200	\$129.59	(\$25,918.00)
	0260	LOW SLUMP CONCRETE WEARING SURFACE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	200	\$129.59	\$25,918.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

**Pay Estimate Created Date: May 4, 2026**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0039	0280	TYPE D BARRIER	Material			-627	\$189.85	(\$119,035.95)
	0280	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	627	\$189.85	\$119,035.95
	0400	SLAB ON STEEL	Material			-736	\$412.00	(\$303,232.00)
	0400	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	736	\$412.00	\$303,232.00
	5002	CONCRETE APPROACH PAVEMENT	Material			-134	\$274.54	(\$36,788.36)
	5002	CONCRETE APPROACH PAVEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	134	\$274.54	\$36,788.36
<b>Total</b>								<b>\$0.00</b>

<b>Progress Estimate Number</b>	<b>Contract ID</b>	250516-C09	<b>Pay Period Start</b>	April 16, 2026	<b>Original Contract Amount</b>	\$2,098,818.82
<b>20</b>	<b>Prime Contractor</b>	Louis-Company, LLC	<b>Pay Period End</b>	May 1, 2026	<b>Net Change Order Amount</b>	\$77,500.67
					<b>Current Contract Amount</b>	\$2,176,319.49



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0039	FAF-169-1 (122)	2 Bridge deck replacements	169	CLAY	NW Cookingham Dr. and over I-435
Totals by Job Numbers					
JKU0039			<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
		<b>Posted Item Pay</b>	\$0.00	\$2,175,069.52	\$2,175,069.52
		<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
		<b>Gross Item Pay</b>	<b>\$0.00</b>	<b>\$2,175,069.52</b>	<b>\$2,175,069.52</b>
		<b>Incentive</b>	\$0.00	\$0.00	\$0.00
		<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
		<b>Liquidated Damages</b>	\$0.00	(\$10,500.00)	(\$10,500.00)
		<b>Other Contract Adjustments</b>	\$0.00	(\$18,400.00)	(\$18,400.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on May 6, 2026

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0039, Item 5041000, Project Item Line Number 5002, Material Set 504100096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with the contractor and materials to resolve this discrepancy. Contractor has been notified of reports needed.	hathak1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0039, Item 5051000, Project Item Line Number 0260, Material Set 505100096, Material 0505CCLOSL - Bridge Deck Concrete, Low Slump, Acceptance Action Generic 0505CCLOSL is insufficient.	Working with the contractor and materials to resolve this discrepancy. Contractor has been notified of reports needed.	hathak1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0039, Item 6205902A, Project Item Line Number 0150, Material Set 6205902A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Need certs for paint and beads. Contractor notified	hathak1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0039, Item 6205902A, Project Item Line Number 0150, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Materials has assisted with this discrepancy. Need certs from contractor to complete reports.	hathak1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0039, Item 6205902A, Project Item Line Number 0150, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Materials has assisted with this discrepancy. Need certs from contractor to complete reports.	hathak1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0039, Item 6205903A, Project Item Line Number 0160, Material Set 6205903A96, Material 0620PMLI - Pavement Marking Performance Line, Acceptance Action Generic 0620PMLI is insufficient.	Need certs for paint and beads. Contractor notified	hathak1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0039, Item 6205903A, Project Item Line Number 0160, Material Set 6205903A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Materials has assisted with this discrepancy. Need certs from contractor to complete reports.	hathak1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0039, Item 6205903A, Project Item Line Number 0160, Material Set 6205903A96, Material 1048PMTRHBWBWL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBWL is insufficient.	Materials has assisted with this discrepancy. Need certs from contractor to complete reports.	hathak1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0039, Item 7034212, Project Item Line Number 0400, Material Set 703421296, Material 1036RSDFEC42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Working with the contractor and materials to resolve this discrepancy. Contractor has been notified of reports needed.	hathak1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0039, Item 7034219A, Project Item Line Number 0280, Material Set 7034219A96, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Working with the contractor and materials to resolve this discrepancy. Contractor has been notified of reports needed.	hathak1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-C09	JKU0039	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$13,788.13	\$13,788.13
		0001	0030	2079903	MISC.DITCH CLEANOUT	1,480.00	0.00	1,480.00	LF	1,480.00	\$10.00	\$14,800.00
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	12.80	0.00	12.80	TONS	12.80	\$106.32	\$1,360.90
		0001	0050	4030130	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125BSM MIX)	97.10	3.80	100.90	TONS	100.90	\$674.16	\$68,022.74
		0001	0060	4071005	TACK COAT	118.00	-40.00	78.00	GAL	78.00	\$4.49	\$350.22
		0001	0064	6113010	FURNISHING TYPE 1 ROCK BLANKET	47.00	0.00	47.00	CUYD	47.00	\$114.75	\$5,393.25
		0001	0066	6113030	PLACING TYPE 1 ROCK BLANKET	47.00	0.00	47.00	CUYD	47.00	\$36.60	\$1,720.20
		0001	0070	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$12,841.20	\$12,841.20
		0001	0080	6161005	CONSTRUCTION SIGNS	1,702.00	33.00	1,735.00	SQFT	1,735.00	\$8.35	\$14,487.25
		0001	0090	6161025	CHANNELIZER (TRIM-LINE)	400.00	-107.00	293.00	EA	293.00	\$23.11	\$6,771.23
		0001	0100	6161030	TYPE 3 MOVEABLE BARRICADE	54.00	-14.00	40.00	EA	40.00	\$199.04	\$7,961.60
		0001	0110	6161040	FLASHING ARROW PANEL	1.00	5.00	6.00	EA	6.00	\$1,431.79	\$8,590.74
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	9.00	-1.00	8.00	EA	8.00	\$3,659.74	\$29,277.92
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$74,000.00	\$74,000.00
		0001	0140	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	3,380.00	0.00	3,380.00	LF	3,380.00	\$2.54	\$8,585.20
		0001	0150	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	5,317.00	-2,352.00	2,965.00	LF	2,965.00	\$0.35	\$1,037.75
		0001	0160	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,530.00	-1,708.00	822.00	LF	822.00	\$0.35	\$287.70
		0001	0170	6207001	PAVEMENT MARKING REMOVAL	4,858.00	0.00	4,858.00	LF	4,858.00	\$0.71	\$3,449.18
		0001	0180	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,175.00	0.00	1,175.00	SQYD	1,175.00	\$34.67	\$40,737.25
		0001	0185	6240104A	SEPARATION GEOTEXTILE	70.00	0.00	70.00	SQYD	70.00	\$38.52	\$2,696.40
		0001	0190	8051000A	SEEDING - COOL SEASON GRASSES	0.70	0.00	0.70	ACRE	0.70	\$9,630.90	\$6,741.63
		0001	0200	8064131	TYPE 1A EROSION CONTROL BLANKET	3,344.00	-344.00	3,000.00	SQYD	3,000.00	\$1.93	\$5,790.00
		0070	0210	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	28.00	0.00	28.00	SQFT	28.00	\$600.00	\$16,800.00
		0070	0220	2161501	REMOVAL OF ASPHALT WEARING SURFACE	1,786.00	0.00	1,786.00	SQFT	1,786.00	\$2.14	\$3,822.04
		0070	0230	2162500	REMOVAL OF EXISTING BRIDGE DECK	10,915.00	0.00	10,915.00	SQFT	10,915.00	\$13.00	\$141,895.00
		0070	0240	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	87.00	0.00	87.00	LF	87.00	\$164.60	\$14,320.20
		0070	0250	5031010A	BRIDGE APPROACH SLAB (MAJOR)	182.00	0.00	182.00	SQYD	182.00	\$375.00	\$68,250.00
		0070	0260	5051000	LOW SLUMP CONCRETE WEARING SURFACE	200.00	0.00	200.00	SQYD	200.00	\$129.59	\$25,918.00
		0070	0270	7034212	SLAB ON STEEL	1,205.00	0.00	1,205.00	SQYD	1,205.00	\$376.00	\$453,080.00
		0070	0280	7034219A	TYPE D BARRIER	627.00	0.00	627.00	LF	627.00	\$189.85	\$119,035.95
		0070	0290	7040101	SUBSTRUCTURE REPAIR (FORMED)	15.00	-15.00	0.00	SQFT	0.00	\$118.11	\$0.00
		0070	0300	7040104	HALF-SOLE REPAIR	50.00	-34.00	16.00	SQFT	16.00	\$118.11	\$1,889.76
		0070	0310	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$12,841.20	\$12,841.20
		0070	0320	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	1.00	\$60,000.00	\$60,000.00
		0070	0330	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$130,980.28	\$130,980.28
		0070	0340	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$66,774.26	\$66,774.26
		0070	0350	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	87.00	0.00	87.00	LF	87.00	\$690.07	\$60,036.09
		0071	0360	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	17.00	0.00	17.00	SQFT	17.00	\$500.00	\$8,500.00
		0071	0370	2162500	REMOVAL OF EXISTING BRIDGE DECK	6,626.00	0.00	6,626.00	SQFT	6,626.00	\$16.00	\$106,016.00
		0071	0380	5031010A	BRIDGE APPROACH SLAB (MAJOR)	181.00	0.00	181.00	SQYD	181.00	\$350.00	\$63,350.00
		0071	0390	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	5.70	0.00	5.70	CUYD	5.70	\$3,049.57	\$17,382.55
		0071	0400	7034212	SLAB ON STEEL	736.00	0.00	736.00	SQYD	736.00	\$412.00	\$303,232.00
		0071	0410	7034219A	TYPE D BARRIER	346.00	0.00	346.00	LF	346.00	\$169.59	\$58,678.14
		0071	0420	7040101	SUBSTRUCTURE REPAIR (FORMED)	45.00	10.00	55.00	SQFT	45.00	\$125.00	\$5,625.00
		0071	0430	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$12,841.20	\$12,841.20
		0071	0440	7126000	NON-DESTRUCTIVE TESTING	51.00	0.00	51.00	LF	51.00	\$150.00	\$7,650.00
		0071	0450	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,617.99	\$3,235.98
		0071	5001	7129902	MISC.GIRDER CHAIR REPLACEMENT	0.00	6.00	6.00	EA	6.00	\$3,250.00	\$19,500.00
		0001	5002	5041000	CONCRETE APPROACH PAVEMENT	0.00	134.00	134.00	SQYD	134.00	\$274.54	\$36,788.36
0001	5003	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	0.00	5.50	5.50	STA	5.50	\$1,470.00	\$8,085.00		
0001	5004	6069901	MISC.REMOVE AND REINSTALL GUARDRAIL	0.00	1.00	1.00	LS	1.00	\$18,851.99	\$18,851.99		
Project JKU0039 - Total Value Posted to Date as of Report Generated Date												\$2,175,069.49



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on May 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-C09 Overall - Total Value Posted to Date as of Report Generated Date												\$2,175,069.49



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 6, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

**Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.**

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250516-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0039	0050	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP1)	Overrun	Overrun	12	Dec 31, 2025	SYSTEM	(\$2,561.81)	
					13	Jan 15, 2026	SYSTEM	\$2,561.81	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',674.16000 - 674.16000, 'is applied (if non-zero).
					<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>0050 - Total</b>			<b>\$0.00</b>	
0060	TACK COAT	Material			10	Dec 2, 2025	SYSTEM	(\$350.22)	
					10	Dec 2, 2025	SYSTEM	\$350.22	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					<b>- Total</b>			<b>\$0.00</b>	
					<b>Material - Total</b>			<b>\$0.00</b>	
<b>0060 - Total</b>			<b>\$0.00</b>						
0064	FURNISHING TYPE 1 ROCK BLANKET	Material			9	Nov 17, 2025	SYSTEM	(\$5,393.25)	
					10	Dec 2, 2025	SYSTEM	(\$5,393.25)	
					10	Dec 2, 2025	SYSTEM	\$5,393.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					<b>- Total</b>			<b>(\$5,393.25)</b>	
					<b>Material - Total</b>			<b>(\$5,393.25)</b>	
					<b>MaterialCredit</b>				
		10	Dec 2, 2025	SYSTEM	\$5,393.25				
<b>- Total</b>			<b>\$5,393.25</b>						
<b>MaterialCredit - Total</b>			<b>\$5,393.25</b>						
<b>0064 - Total</b>			<b>\$0.00</b>						
0080	CONSTRUCTION SIGNS	Overrun	Overrun		11	Dec 16, 2025	SYSTEM	(\$275.55)	
					12	Dec 31, 2025	SYSTEM	\$275.55	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.35000 - 8.35000, 'is applied (if non-zero).
					<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>Overrun - Total</b>			<b>\$0.00</b>	
<b>0080 - Total</b>			<b>\$0.00</b>						
0110	FLASHING ARROW PANEL	Overrun	Overrun		2	Aug 4, 2025	SYSTEM	(\$1,431.79)	
					3	Aug 18, 2025	SYSTEM	(\$4,295.37)	
					11	Dec 16, 2025	SYSTEM	(\$1,431.79)	
					12	Dec 31, 2025	SYSTEM	\$7,158.95	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1431.79000 - 1431.79000, 'is applied (if non-zero).
					<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>Overrun - Total</b>			<b>\$0.00</b>	
<b>0110 - Total</b>			<b>\$0.00</b>						
0150	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			16	Mar 2, 2026	SYSTEM	(\$1,037.75)	
					16	Mar 2, 2026	SYSTEM	\$1,037.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					17	Mar 16, 2026	SYSTEM	(\$1,037.75)	
					17	Mar 16, 2026	SYSTEM	\$1,037.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					18	Apr 1, 2026	SYSTEM	(\$1,037.75)	



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250516-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0039	0150	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			2026				
					18	Apr 2, 2026	SYSTEM	\$1,037.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					19	Apr 16, 2026	SYSTEM	(\$1,037.75)		
					19	Apr 16, 2026	SYSTEM	\$1,037.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					20	May 4, 2026	SYSTEM	(\$1,037.75)		
					20	May 4, 2026	SYSTEM	\$1,037.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					<b>- Total</b>			<b>\$0.00</b>		
					<b>Material - Total</b>				<b>\$0.00</b>	
	<b>0150 - Total</b>								<b>\$0.00</b>	
	0160	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			16	Mar 2, 2026	SYSTEM	(\$287.70)	
16					Mar 2, 2026	SYSTEM	\$287.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
17					Mar 16, 2026	SYSTEM	(\$287.70)			
17					Mar 16, 2026	SYSTEM	\$287.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
18					Apr 1, 2026	SYSTEM	(\$287.70)			
18					Apr 2, 2026	SYSTEM	\$287.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
19					Apr 16, 2026	SYSTEM	(\$287.70)			
19					Apr 16, 2026	SYSTEM	\$287.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
20					May 4, 2026	SYSTEM	(\$287.70)			
20					May 4, 2026	SYSTEM	\$287.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				<b>- Total</b>			<b>\$0.00</b>			
				<b>Material - Total</b>				<b>\$0.00</b>		
<b>0160 - Total</b>								<b>\$0.00</b>		
0185	SEPARATION GEOTEXTILE	Material			9	Nov 17, 2025	SYSTEM	(\$2,696.40)		
				9	Nov 17, 2025	SYSTEM	\$2,696.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schneg1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				10	Dec 2, 2025	SYSTEM	(\$2,696.40)			
				10	Dec 2, 2025	SYSTEM	\$2,696.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
								<b>- Total</b>		<b>\$0.00</b>
				<b>Material - Total</b>				<b>\$0.00</b>		
<b>0185 - Total</b>								<b>\$0.00</b>		
0190	SEEDING - COOL SEASON GRASSES	Material			10	Dec 2, 2025	SYSTEM	(\$6,741.63)		
				10	Dec 2, 2025	SYSTEM	\$6,741.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		
				11	Dec 16, 2025	SYSTEM	(\$6,741.63)			



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250516-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0039	0190	SEEDING - COOL SEASON GRASSES	Material			2025							
					11	Dec 16, 2025	SYSTEM	\$6,741.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schneg1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					12	Dec 31, 2025	SYSTEM	(\$6,741.63)					
					12	Dec 31, 2025	SYSTEM	\$6,741.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					13	Jan 15, 2026	SYSTEM	(\$6,741.63)					
					13	Jan 15, 2026	SYSTEM	\$6,741.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
									- Total			\$0.00	
									Material - Total			\$0.00	
								<b>0190 - Total</b>	<b>\$0.00</b>				
JKU0039	0250	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		9	Nov 17, 2025	SYSTEM	(\$68,250.00)					
					9	Nov 17, 2025	SYSTEM	\$68,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schneg1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					10	Dec 2, 2025	SYSTEM	(\$68,250.00)					
					10	Dec 2, 2025	SYSTEM	\$68,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					11	Dec 16, 2025	SYSTEM	(\$68,250.00)					
					11	Dec 16, 2025	SYSTEM	\$68,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schneg1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					12	Dec 31, 2025	SYSTEM	(\$68,250.00)					
					12	Dec 31, 2025	SYSTEM	\$68,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					13	Jan 15, 2026	SYSTEM	(\$68,250.00)					
					13	Jan 15, 2026	SYSTEM	\$68,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				- Total			\$0.00						
				Material - Total			\$0.00						
								<b>0250 - Total</b>	<b>\$0.00</b>				
JKU0039	0260	LOW SLUMP CONCRETE WEARING SURFACE	Material		10	Dec 2, 2025	SYSTEM	(\$25,918.00)					
					10	Dec 2, 2025	SYSTEM	\$25,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					11	Dec 16, 2025	SYSTEM	(\$25,918.00)					
					11	Dec 16, 2025	SYSTEM	\$25,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schneg1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					12	Dec 31, 2025	SYSTEM	(\$25,918.00)					
					12	Dec 31, 2025	SYSTEM	\$25,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					13	Jan 15, 2026	SYSTEM	(\$25,918.00)					
					13	Jan 15, 2026	SYSTEM	\$25,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250516-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0039	0260	LOW SLUMP CONCRETE WEARING SURFACE	Material		14	Feb 2, 2026	SYSTEM	(\$25,918.00)						
					14	Feb 2, 2026	SYSTEM	\$25,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					15	Feb 17, 2026	SYSTEM	(\$25,918.00)						
					15	Feb 17, 2026	SYSTEM	\$25,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					16	Mar 2, 2026	SYSTEM	(\$25,918.00)						
					16	Mar 2, 2026	SYSTEM	\$25,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					17	Mar 16, 2026	SYSTEM	(\$25,918.00)						
					17	Mar 16, 2026	SYSTEM	\$25,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					18	Apr 1, 2026	SYSTEM	(\$25,918.00)						
					18	Apr 2, 2026	SYSTEM	\$25,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					19	Apr 16, 2026	SYSTEM	(\$25,918.00)						
					19	Apr 16, 2026	SYSTEM	\$25,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					20	May 4, 2026	SYSTEM	(\$25,918.00)						
					20	May 4, 2026	SYSTEM	\$25,918.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0260 - Total</b>								<b>\$0.00</b>	
						0270	SLAB ON STEEL	Material		7	Oct 15, 2025	SYSTEM	(\$248,912.00)	
										7	Oct 15, 2025	SYSTEM	\$248,912.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
										8	Nov 3, 2025	SYSTEM	(\$407,772.00)	
8	Nov 3, 2025	SYSTEM	\$407,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schneg1 overriding Payment Estimate Exception 6 on the current Payment Estimate.										
9	Nov 17, 2025	SYSTEM	(\$407,772.00)											
9	Nov 17, 2025	SYSTEM	\$407,772.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schneg1 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
10	Dec 2, 2025	SYSTEM	(\$453,080.00)											
10	Dec 2, 2025	SYSTEM	\$453,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.										
11	Dec 16, 2025	SYSTEM	(\$453,080.00)											
11	Dec 16, 2025	SYSTEM	\$453,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schneg1 overriding Payment Estimate Exception 10 on the current Payment Estimate.										
12	Dec 31, 2025	SYSTEM	(\$453,080.00)											
12	Dec 31, 2025	SYSTEM	\$453,080.00	This adjustment offsets the original system-generated Material Payment										



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250516-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0039	0270	SLAB ON STEEL	Material			2025			Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					13	Jan 15, 2026	SYSTEM	(\$453,080.00)					
					13	Jan 15, 2026	SYSTEM	\$453,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					14	Feb 2, 2026	SYSTEM	(\$453,080.00)					
					14	Feb 2, 2026	SYSTEM	\$453,080.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					<b>- Total</b>							<b>\$0.00</b>	
					<b>Material - Total</b>							<b>\$0.00</b>	
					<b>0270 - Total</b>							<b>\$0.00</b>	
					0280	TYPE D BARRIER	Material		8	Nov 3, 2025	SYSTEM	(\$113,782.80)	
									8	Nov 3, 2025	SYSTEM	\$113,782.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schneg1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
									9	Nov 17, 2025	SYSTEM	(\$119,035.95)	
									9	Nov 17, 2025	SYSTEM	\$119,035.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schneg1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
									10	Dec 2, 2025	SYSTEM	(\$119,035.95)	
									10	Dec 2, 2025	SYSTEM	\$119,035.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.
									11	Dec 16, 2025	SYSTEM	(\$119,035.95)	
11	Dec 16, 2025	SYSTEM	\$119,035.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schneg1 overriding Payment Estimate Exception 16 on the current Payment Estimate.									
12	Dec 31, 2025	SYSTEM	(\$119,035.95)										
12	Dec 31, 2025	SYSTEM	\$119,035.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.									
13	Jan 15, 2026	SYSTEM	(\$119,035.95)										
13	Jan 15, 2026	SYSTEM	\$119,035.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 15 on the current Payment Estimate.									
18	Apr 1, 2026	SYSTEM	(\$119,035.95)										
18	Apr 2, 2026	SYSTEM	\$119,035.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
19	Apr 16, 2026	SYSTEM	(\$119,035.95)										
19	Apr 16, 2026	SYSTEM	\$119,035.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.									
20	May 4, 2026	SYSTEM	(\$119,035.95)										
20	May 4, 2026	SYSTEM	\$119,035.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 10 on the current Payment Estimate.									
<b>- Total</b>							<b>\$0.00</b>						
<b>Material - Total</b>							<b>\$0.00</b>						
<b>0280 - Total</b>							<b>\$0.00</b>						
0340	GRAY EPOXY-MASTIC PRIMER	Material		10	Dec 2, 2025	SYSTEM	(\$50,080.70)						



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250516-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0039	0340	GRAY EPOXY-MASTIC PRIMER	Material		10	Dec 2, 2025	SYSTEM	\$50,080.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
		<b>0340 - Total</b>						\$0.00			
	0350	STRIP SEAL EXPANSION JOINT SYSTEM	Material		8	Nov 3, 2025	SYSTEM	(\$60,036.09)			
					8	Nov 3, 2025	SYSTEM	\$60,036.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schneg1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		
					<b>- Total</b>					\$0.00	
					<b>Material - Total</b>					\$0.00	
		<b>0350 - Total</b>						\$0.00			
	0380	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		8	Nov 3, 2025	SYSTEM	(\$63,350.00)			
					8	Nov 3, 2025	SYSTEM	\$63,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schneg1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					9	Nov 17, 2025	SYSTEM	(\$63,350.00)			
					9	Nov 17, 2025	SYSTEM	\$63,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schneg1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					10	Dec 2, 2025	SYSTEM	(\$63,350.00)			
					10	Dec 2, 2025	SYSTEM	\$63,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				11	Dec 16, 2025	SYSTEM	(\$63,350.00)				
				11	Dec 16, 2025	SYSTEM	\$63,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schneg1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				12	Dec 31, 2025	SYSTEM	(\$63,350.00)				
				12	Dec 31, 2025	SYSTEM	\$63,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				13	Jan 15, 2026	SYSTEM	(\$63,350.00)				
				13	Jan 15, 2026	SYSTEM	\$63,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				<b>- Total</b>						\$0.00	
	<b>Material - Total</b>						\$0.00				
	<b>0380 - Total</b>						\$0.00				
0400	SLAB ON STEEL	Material		4	Sep 2, 2025	SYSTEM	(\$15,244.00)				
				4	Sep 2, 2025	SYSTEM	\$15,244.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				5	Sep 16, 2025	SYSTEM	(\$182,104.00)				
				5	Sep 16, 2025	SYSTEM	\$182,104.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				6	Sep 30, 2025	SYSTEM	(\$288,235.20)				
				6	Sep 30, 2025	SYSTEM	\$288,235.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schneg1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				7	Oct 15, 2025	SYSTEM	(\$288,235.20)				



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250516-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0039	0400	SLAB ON STEEL	Material		7	Oct 15, 2025	SYSTEM	\$288,235.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Nov 3, 2025	SYSTEM	(\$288,235.20)						
					8	Nov 3, 2025	SYSTEM	\$288,235.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schneg1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					9	Nov 17, 2025	SYSTEM	(\$288,235.20)						
					9	Nov 17, 2025	SYSTEM	\$288,235.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schneg1 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					10	Dec 2, 2025	SYSTEM	(\$303,232.00)						
					10	Dec 2, 2025	SYSTEM	\$303,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					11	Dec 16, 2025	SYSTEM	(\$303,232.00)						
					11	Dec 16, 2025	SYSTEM	\$303,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user schneg1 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
					12	Dec 31, 2025	SYSTEM	(\$303,232.00)						
					12	Dec 31, 2025	SYSTEM	\$303,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					13	Jan 15, 2026	SYSTEM	(\$303,232.00)						
					13	Jan 15, 2026	SYSTEM	\$303,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 12 on the current Payment Estimate.					
					20	May 4, 2026	SYSTEM	(\$303,232.00)						
					20	May 4, 2026	SYSTEM	\$303,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
					<b>0400 - Total</b>								<b>\$0.00</b>	
					JKU0039	0410	TYPE D BARRIER	Material		7	Oct 15, 2025	SYSTEM	(\$58,678.14)	
										7	Oct 15, 2025	SYSTEM	\$58,678.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
<b>- Total</b>										<b>\$0.00</b>				
<b>Material - Total</b>								<b>\$0.00</b>						
<b>0410 - Total</b>								<b>\$0.00</b>						
JKU0039	5002	CONCRETE APPROACH PAVEMENT	Material		11	Dec 16, 2025	SYSTEM	(\$36,788.36)						
					11	Dec 16, 2025	SYSTEM	\$36,788.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					12	Dec 31, 2025	SYSTEM	(\$36,788.36)						
					12	Dec 31, 2025	SYSTEM	\$36,788.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					13	Jan 15, 2026	SYSTEM	(\$36,788.36)						
					13	Jan 15, 2026	SYSTEM	\$36,788.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user hathak1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					14	Feb 2, 2026	SYSTEM	(\$36,788.36)						



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250516-C09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0039	5002	CONCRETE APPROACH PAVEMENT	Material		14	Feb 2, 2026	SYSTEM	\$36,788.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					15	Feb 17, 2026	SYSTEM	(\$36,788.36)	
					15	Feb 17, 2026	SYSTEM	\$36,788.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Mar 2, 2026	SYSTEM	(\$36,788.36)	
					16	Mar 2, 2026	SYSTEM	\$36,788.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					17	Mar 16, 2026	SYSTEM	(\$36,788.36)	
					17	Mar 16, 2026	SYSTEM	\$36,788.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					18	Apr 1, 2026	SYSTEM	(\$36,788.36)	
					18	Apr 2, 2026	SYSTEM	\$36,788.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					19	Apr 16, 2026	SYSTEM	(\$36,788.36)	
					19	Apr 16, 2026	SYSTEM	\$36,788.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					20	May 4, 2026	SYSTEM	(\$36,788.36)	
					20	May 4, 2026	SYSTEM	\$36,788.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					<b>- Total</b>				
<b>Material - Total</b>								<b>\$0.00</b>	
<b>5002 - Total</b>								<b>\$0.00</b>	
<b>JKU0039 - Total</b>								<b>\$0.00</b>	
<b>Overall - Total</b>								<b>\$0.00</b>	



**Contract Adjustments for Contract - 250516-C09**

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
10	JKU0039	Liquidated Damage		\$3,000.00	100	December 2, 2025	hathak1	This charge represents 4 days of Liquidated Damages for Contract Administration costs, at the rate of \$750 per day, for the period from November 21, 2025 (The Calendar Day Milestone Completion Date) through December 1, 2025. In accordance with Sec. 108.8, Liquidated Damages for Contract Administrative costs are being charged on 11/24, 11/25, 11/26 and 12/01.
		Other Contract Adjustment	RUC	\$6,900.00	100	December 2, 2025	wilsor2	This charge represents 3 days of Liquidated Damages for Road User costs, at the rate of \$2,300 per day, for the period from November 21, 2025 (The Calendar Day Milestone Completion Date) through December 1, 2025. In accordance with Sec. 108.8, Liquidated Damages for Road User Costs are being charged on 11/24, 11/25, and 11/26. This represents the days that road closures were present beyond the Calendar Day Milestone Completion Date.
<b>10 - Total</b>				<b>\$9,900.00</b>				
11	JKU0039	Other Contract Adjustment	RUC	(\$13,800.00)	100	December 16, 2025	hathak1	On Estimate 10, Liquidated Damages were mistakenly applied as a positive adjustment of \$6,900.00. This adjustment of (\$13,800.00) offsets that error, and results in a net adjustment of (\$6,900.00) for the estimate period from November 21, 2025 (The Calendar Day Milestone Completion Date) through December 1, 2025.
		Liquidated Damage		(\$6,000.00)	100	December 16, 2025	hathak1	On Estimate 10, Liquidated Damages were mistakenly applied as a positive adjustment of \$3,000.00. This adjustment of (\$6,000.00) offsets that error, and results in a net adjustment of (\$3,000.00) for the estimate period from November 21, 2025 (The Calendar Day Milestone Completion Date) through December 1, 2025.
		Other Contract Adjustment	RUC	(\$11,500.00)	100	December 16, 2025	hathak1	This charge represents 5 days of Liquidated Damages for Road User costs, at the rate of \$2,300 per day, for the period from December 2, 2025 through December 15, 2025. November 21, 2025 was the Calendar Day Milestone Completion Date. In accordance with Sec. 108.8, Liquidated Damages for Road User Costs are being charged on 12/05, 12/06, 12/09, 12/10 and 12/11. This represents the days that road closures were present beyond the Calendar Day Milestone Completion Date in this estimate period.
		Liquidated Damage		(\$7,500.00)	100	December 16, 2025	hathak1	This charge represents 10 days of Liquidated Damages for Contract Administration costs, at the rate of \$750 per day, for the period from December 2, 2025 through December 15, 2025. November 21, 2025 was the Calendar Day Milestone Completion Date. In accordance with Sec. 108.8, Liquidated Damages for Contract Administrative costs are being charged on 12/02, 12/03, 12/04, 12/05, 12/08 – 12/12 and 12/15.
<b>11 - Total</b>				<b>(\$38,800.00)</b>				
<b>Overall - Total</b>				<b>(\$28,900.00)</b>				