



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 21, 2026

**Pay Estimate Created Date: April 15, 2026**

<b>Progress Estimate Number</b>	<b>Contract ID</b>	250516-C13	<b>Pay Period Start</b>	April 2, 2026	<b>Original Contract Amount</b>	\$498,268.72
<b>5</b>	<b>Prime Contractor</b>	Realm Construction Inc.	<b>Pay Period End</b>	April 15, 2026	<b>Net Change Order Amount</b>	\$5,076.75
					<b>Current Contract Amount</b>	\$503,345.47

Approval Date			By User
April 15, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by		roberc7
April 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		sandis1
April 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by		hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 30, 2026	May 30, 2026		66.26%

Contract Informational Dates			Milestones
<b>Date Description</b>	<b>Original Completion Date</b>	<b>Current Completion Date</b>	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2025	June 5, 2025	
Letting Date	May 16, 2025	May 16, 2025	
Notice to Proceed Date	July 7, 2025	July 7, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
250516-C13			
Total Posted Items Pay	\$13,172.00	\$320,321.29	\$333,493.29
Gross Item Adjustments	\$0.00	(\$2,502.40)	(\$2,502.40)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$317,818.89	\$330,990.89
<b>Contract Total Payable This Estimate:</b>	<b>\$13,172.00</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0121	0290	9020213	SIGNAL HEAD, TYPE 3S	EA	\$1,199.450	3	\$3,598.35
	0300	9020215	SIGNAL HEAD, TYPE 5S	EA	\$1,829.650	1	\$1,829.65
	0440	9028311	CABLE, 16 AWG 7 CONDUCTOR	LF	\$3.200	2,420	\$7,744.00
<b>Project JKU0121 - Total</b>							<b>\$13,172.00</b>
<b>Overall - Total</b>							<b>\$13,172.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0121	0090	PIPE COLLAR, TYPE A	Material			-1	\$2,111.25	(\$2,111.25)
	0090	PIPE COLLAR, TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user roberc7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	1	\$2,111.25	\$2,111.25
	0180	PAVEMENT EDGE TREATMENT	Material			-420	\$23.75	(\$9,975.00)
	0180	PAVEMENT EDGE TREATMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user roberc7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	420	\$23.75	\$9,975.00
	0250	SEDIMENT TRAP ROCK	Material			-1.20000	\$658.25	(\$789.90)
	0250	SEDIMENT TRAP ROCK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	1.20000	\$658.25	\$789.90



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 21, 2026

**Pay Estimate Created Date: April 15, 2026**

<b>Progress Estimate Number</b>	<b>Contract ID</b>	250516-C13	<b>Pay Period Start</b>	April 2, 2026	<b>Original Contract Amount</b>	\$498,268.72
<b>5</b>	<b>Prime Contractor</b>	Realm Construction Inc.	<b>Pay Period End</b>	April 15, 2026	<b>Net Change Order Amount</b>	\$5,076.75
					<b>Current Contract Amount</b>	\$503,345.47

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0121					Adjustment (0003) due to user roberc7 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	0260	ALTERNATE DITCH CHECK	Material			-48	\$7.55	(\$362.40)
	0260	ALTERNATE DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberc7 overriding Payment Estimate Exception 4 on the current Payment Estimate.	48	\$7.55	\$362.40
	0290	SIGNAL HEAD, TYPE 3S	Material			-3	\$1,199.45	(\$3,598.35)
	0290	SIGNAL HEAD, TYPE 3S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user roberc7 overriding Payment Estimate Exception 5 on the current Payment Estimate.	3	\$1,199.45	\$3,598.35
	0300	SIGNAL HEAD, TYPE 5S	Material			-1	\$1,829.65	(\$1,829.65)
	0300	SIGNAL HEAD, TYPE 5S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user roberc7 overriding Payment Estimate Exception 6 on the current Payment Estimate.	1	\$1,829.65	\$1,829.65
	0390	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Material			-41	\$46.60	(\$1,910.60)
	0390	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberc7 overriding Payment Estimate Exception 7 on the current Payment Estimate.	41	\$46.60	\$1,910.60
	0400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	Material			-325	\$36.80	(\$11,960.00)
	0400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberc7 overriding Payment Estimate Exception 8 on the current Payment Estimate.	325	\$36.80	\$11,960.00
	0440	CABLE, 16 AWG 7 CONDUCTOR	Material			-2,420	\$3.20	(\$7,744.00)
	0440	CABLE, 16 AWG 7 CONDUCTOR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberc7 overriding Payment Estimate Exception 9 on the current Payment Estimate.	2,420	\$3.20	\$7,744.00
	0460	PULL BOX, PREFORMED CLASS 2	Material			-2	\$3,014.15	(\$6,028.30)
	0460	PULL BOX, PREFORMED CLASS 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user roberc7 overriding Payment Estimate Exception 10 on the current Payment Estimate.	2	\$3,014.15	\$6,028.30
	0470	PULL BOX, PREFORMED CLASS 3	Material			-2	\$2,416.75	(\$4,833.50)
	0470	PULL BOX, PREFORMED CLASS 3	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user roberc7 overriding Payment Estimate Exception 11 on the current Payment Estimate.	2	\$2,416.75	\$4,833.50
	0500	MISC.	Material			-1	\$22,084.60	(\$22,084.60)
	0500	MISC.	Material		This adjustment offsets the original system-	1	\$22,084.60	\$22,084.60



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 21, 2026

**Pay Estimate Created Date: April 15, 2026**

<b>Progress Estimate Number</b>	<b>Contract ID</b>	250516-C13	<b>Pay Period Start</b>	April 2, 2026	<b>Original Contract Amount</b>	\$498,268.72
<b>5</b>	<b>Prime Contractor</b>	Realm Construction Inc.	<b>Pay Period End</b>	April 15, 2026	<b>Net Change Order Amount</b>	\$5,076.75
					<b>Current Contract Amount</b>	\$503,345.47

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0121					generated Material Payment Estimate Item Adjustment (0012) due to user roberc7 overriding Payment Estimate Exception 12 on the current Payment Estimate.			
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on April 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0121	FAF 291-1(97)	Signals and add turn lane	291	CLAY	at North Sherman Road
Totals by Job Numbers					
JKU0121					
			<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
		<b>Posted Item Pay</b>	\$13,172.00	\$320,321.29	\$333,493.29
		<b>Gross Item Adjustments</b>	\$0.00	(\$2,502.40)	(\$2,502.40)
		<b>Gross Item Pay</b>	<b>\$13,172.00</b>	<b>\$317,818.89</b>	<b>\$330,990.89</b>
		<b>Incentive</b>	\$0.00	\$0.00	\$0.00
		<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
		<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
		<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on April 21, 2026

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 6044011, Project Item Line Number 0090, Material Set 604401196, Material 0604CPCR - Collar for Pipe Connection, Acceptance Action Generic 0604CPCR is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 6191000, Project Item Line Number 0180, Material Set 619100096, Material 0619PET - Material for Pavement Edge Treatment, Acceptance Action Generic 0619PET is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 8061004, Project Item Line Number 0250, Material Set 806100496, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 8061006, Project Item Line Number 0260, Material Set 806100696, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 9020213, Project Item Line Number 0290, Material Set 902021396, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 9020215, Project Item Line Number 0300, Material Set 902021596, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 9025400, Project Item Line Number 0390, Material Set 902540096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 9027400, Project Item Line Number 0400, Material Set 902740096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 9028311, Project Item Line Number 0440, Material Set 902831196, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 9028811, Project Item Line Number 0460, Material Set 902881196, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 9028812, Project Item Line Number 0470, Material Set 902881296, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0121, Item 9029902, Project Item Line Number 0500, Material Set 9029902, Material 0902TSXX - Traffic Signals Material, Acceptance Action Generic 0902TSXX is insufficient.	Working with materials and contractor.	roberc7	Overridden
Estimate Exception Type: Item Overrun: Contract 250516-C13, Contract Project JKU0121, Project Item Line Number 0400, Contract Line Item Number 0400, Item 9027400, Minor Item.	Awaiting Change order.	roberc7	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 21, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-C13	JKU0121	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.90	\$53,263.30	\$47,936.97
		0001	0030	2031000	CLASS A EXCAVATION	329.00	0.00	329.00	CUYD	329.00	\$39.90	\$13,127.10
		0001	0040	2035500	EMBANKMENT IN PLACE	5.00	0.00	5.00	CUYD	0.00	\$29.15	\$0.00
		0001	0050	2063000	CLASS 3 EXCAVATION	8.00	0.00	8.00	CUYD	8.00	\$94.25	\$754.00
		0001	0060	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	5.00	0.00	5.00	100F	5.00	\$1,525.40	\$7,627.00
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	623.00	0.00	623.00	SQYD	623.00	\$20.80	\$12,958.40
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	623.00	0.00	623.00	SQYD	623.00	\$99.70	\$62,113.10
		0001	0090	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	1.00	\$2,111.25	\$2,111.25
		0001	0100	6161005	CONSTRUCTION SIGNS	430.00	0.00	430.00	SQFT	430.00	\$5.75	\$2,472.50
		0001	0110	6161008	ADVANCED WARNING RAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$57.50	\$0.00
		0001	0120	6161025	CHANNELIZER (TRIM-LINE)	150.00	0.00	150.00	EA	65.00	\$64.55	\$4,195.75
		0001	0130	6161030	TYPE 3 MOVEABLE BARRICADE	2.00	0.00	2.00	EA	0.00	\$115.00	\$0.00
		0001	0140	6161033	DIRECTION INDICATOR BARRICADE	13.00	0.00	13.00	EA	13.00	\$28.75	\$373.75
		0001	0150	6161055	SEQUENTIAL FLASHING WARNING LIGHT	13.00	0.00	13.00	EA	13.00	\$27.60	\$358.80
		0001	0160	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$2,070.00	\$8,280.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$48,650.75	\$48,650.75
		0001	0180	6191000	PAVEMENT EDGE TREATMENT	420.00	0.00	420.00	LF	420.00	\$23.75	\$9,975.00
		0001	0190	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	97.00	0.00	97.00	LF	0.00	\$28.75	\$0.00
		0001	0200	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$402.50	\$0.00
		0001	0210	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	734.00	0.00	734.00	LF	0.00	\$0.70	\$0.00
		0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$4,600.00	\$0.00
		0001	0230	7261018	18 IN. PIPE GROUP A	14.00	0.00	14.00	LF	14.00	\$182.35	\$2,552.90
		0001	0240	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$2,107.90	\$2,107.90
		0001	0250	8061004	SEDIMENT TRAP ROCK	1.20	0.00	1.20	CUYD	1.20	\$658.25	\$789.90
		0001	0260	8061006	ALTERNATE DITCH CHECK	48.00	0.00	48.00	LF	48.00	\$7.55	\$362.40
		0001	0270	8061016	SEDIMENT REMOVAL	22.00	0.00	22.00	CUYD	0.00	\$108.05	\$0.00
		0001	0280	8061019	SILT FENCE	338.00	0.00	338.00	LF	338.00	\$3.60	\$1,216.80
		0030	0290	9020213	SIGNAL HEAD, TYPE 3S	3.00	0.00	3.00	EA	3.00	\$1,199.45	\$3,598.35
		0030	0300	9020215	SIGNAL HEAD, TYPE 5S	1.00	0.00	1.00	EA	1.00	\$1,829.65	\$1,829.65
		0030	0310	9020513	SIGNAL HEAD, TYPE 3B	4.00	0.00	4.00	EA	0.00	\$1,365.05	\$0.00
		0030	0320	9020514	SIGNAL HEAD, TYPE 4B	4.00	0.00	4.00	EA	0.00	\$1,705.45	\$0.00
		0030	0330	9020833	SH-FLAT SHEET - SIGNAL SIGN	72.00	0.00	72.00	SQFT	0.00	\$95.45	\$0.00
		0030	0340	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8.00	0.00	8.00	EA	0.00	\$138.00	\$0.00
		0030	0350	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	4.00	0.00	4.00	EA	0.00	\$799.25	\$0.00
		0030	0360	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$15,760.75	\$0.00
		0030	0370	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	2.00	0.00	2.00	EA	0.00	\$20,984.05	\$0.00
		0030	0380	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	0.00	\$22,986.20	\$0.00
		0030	0390	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	86.00	0.00	86.00	LF	41.00	\$46.60	\$1,910.60
		0030	0400	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	257.00	0.00	257.00	LF	325.00	\$36.80	\$11,960.00
		0030	0410	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	360.00	0.00	360.00	LF	0.00	\$2.60	\$0.00
		0030	0420	9028206	CABLE, 6 AWG 1 CONDUCTOR, POWER	180.00	0.00	180.00	LF	0.00	\$3.35	\$0.00
		0030	0430	9028302	CABLE, 12 AWG 2 CONDUCTOR	740.00	0.00	740.00	LF	0.00	\$1.90	\$0.00
		0030	0440	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,420.00	0.00	2,420.00	LF	2,420.00	\$3.20	\$7,744.00
		0030	0450	9028621	POWER SUPPLY ASSEMBLY, TYPE-2 WITH 120V LIGHTING CONTROL CABINET	1.00	0.00	1.00	EA	0.00	\$7,379.55	\$0.00
		0030	0460	9028811	PULL BOX, PREFORMED CLASS 2	2.00	0.00	2.00	EA	2.00	\$3,014.15	\$6,028.30
		0030	0470	9028812	PULL BOX, PREFORMED CLASS 3	2.00	0.00	2.00	EA	2.00	\$2,416.75	\$4,833.50
		0030	0480	9029100	BASE, CONCRETE	14.80	0.00	14.80	CUYD	14.80	\$2,724.40	\$40,321.12
		0030	0490	9029902	MISC.KC DISTRICT VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	0.00	\$31,711.25	\$0.00
		0030	0500	9029902	MISC.TS2 / EV CABINET ASSEMBLY WITHOUT CONTROLLER	1.00	0.00	1.00	EA	1.00	\$22,084.60	\$22,084.60
0001	5001	8059905	MISC.SEEDING AND EROSION CONTROL MATTING	0.00	1,425.00	1,425.00	SY	1,140.00	\$3.01	\$3,431.40		
0001	5002	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	0.00	1.00	1.00	EA	1.00	\$787.50	\$787.50		
Project JKU0121 - Total Value Posted to Date as of Report Generated Date												\$333,493.29
250516-C13 Overall - Total Value Posted to Date as of Report Generated Date												\$333,493.29



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKU0121

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0290	9020213	SIGNAL HEAD, TYPE 3S	4/7/26	4/15/26	1	3.00	EA	Intersection of 291 and Sherman	232+14.79	55.7084L	231+34.41	30.7198	
0300	9020215	SIGNAL HEAD, TYPE 5S	4/7/26	4/15/26	1	1.00	EA	Northwest corner of 291 and Sherman.	230+94.91	37.7198	230+94.91	37.7198	
0440	9028311	CABLE, 16 AWG 7 CONDUCTOR	4/6/26	4/15/26	1	2,420.00	LF	Intersection of 291 and Sherman.	230+89.21	37.3382	232+26.28	50.7634	

The information below this line are details for Construction Signs (if applicable).  
No Data Available



## Line Item Adjustments by Estimate

Apr 21, 2026

Contract ID: 250516-C13

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0121	0090	PIPE COLLAR, TYPE A	Material		2	Mar 2, 2026	SYSTEM	(\$2,111.25)						
					2	Mar 2, 2026	SYSTEM	\$2,111.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user roberc7 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	Mar 16, 2026	SYSTEM	(\$2,111.25)						
					3	Mar 16, 2026	SYSTEM	\$2,111.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user roberc7 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	Apr 1, 2026	SYSTEM	(\$2,111.25)						
					4	Apr 1, 2026	SYSTEM	\$2,111.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user roberc7 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					5	Apr 15, 2026	SYSTEM	(\$2,111.25)						
					5	Apr 15, 2026	SYSTEM	\$2,111.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user roberc7 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0090 - Total</b>								<b>\$0.00</b>						
	0100	CONSTRUCTION SIGNS	Material		2	Mar 2, 2026	SYSTEM	(\$2,472.50)						
					2	Mar 2, 2026	SYSTEM	\$2,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberc7 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					3	Mar 16, 2026	SYSTEM	(\$2,472.50)						
					3	Mar 16, 2026	SYSTEM	\$2,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberc7 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					4	Apr 1, 2026	SYSTEM	(\$2,472.50)						
					4	Apr 1, 2026	SYSTEM	\$2,472.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberc7 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0100 - Total</b>								<b>\$0.00</b>						
	0120	CHANNELIZER (TRIM-LINE)	Material		2	Mar 2, 2026	SYSTEM	(\$4,195.75)						
					2	Mar 2, 2026	SYSTEM	\$4,195.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberc7 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					3	Mar 16, 2026	SYSTEM	(\$4,195.75)						
					3	Mar 16, 2026	SYSTEM	\$4,195.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberc7 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					4	Apr 1, 2026	SYSTEM	(\$4,195.75)						
					4	Apr 1, 2026	SYSTEM	\$4,195.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberc7 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					<b>- Total</b>								<b>\$0.00</b>	
					<b>Material - Total</b>								<b>\$0.00</b>	
<b>0120 - Total</b>								<b>\$0.00</b>						
	0140	DIRECTION INDICATOR BARRICADE	Material		2	Mar 2, 2026	SYSTEM	(\$373.75)						
					2	Mar 2, 2026	SYSTEM	\$373.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user roberc7 overriding Payment Estimate Exception 4 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

Apr 21, 2026

Contract ID: 250516-C13

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0121	0140	DIRECTION INDICATOR BARRICADE	Material		3	Mar 16, 2026	SYSTEM	(\$373.75)						
					3	Mar 16, 2026	SYSTEM	\$373.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user roberc7 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					4	Apr 1, 2026	SYSTEM	(\$373.75)						
					4	Apr 1, 2026	SYSTEM	\$373.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user roberc7 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
					<b>0140 - Total</b>								<b>\$0.00</b>	
						0150	SEQUENTIAL FLASHING WARNING LIGHT	Material		2	Mar 2, 2026	SYSTEM	(\$358.80)	
										2	Mar 2, 2026	SYSTEM	\$358.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user roberc7 overriding Payment Estimate Exception 5 on the current Payment Estimate.
										3	Mar 16, 2026	SYSTEM	(\$358.80)	
3	Mar 16, 2026	SYSTEM	\$358.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user roberc7 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
4	Apr 1, 2026	SYSTEM	(\$358.80)											
4	Apr 1, 2026	SYSTEM	\$358.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user roberc7 overriding Payment Estimate Exception 5 on the current Payment Estimate.										
<b>- Total</b>												<b>\$0.00</b>		
<b>Material - Total</b>												<b>\$0.00</b>		
<b>0150 - Total</b>										<b>\$0.00</b>				
	0160	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material							2	Mar 2, 2026	SYSTEM	(\$8,280.00)	
					2	Mar 2, 2026	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user roberc7 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					3	Mar 16, 2026	SYSTEM	(\$8,280.00)						
					3	Mar 16, 2026	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user roberc7 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					4	Apr 1, 2026	SYSTEM	(\$8,280.00)						
					4	Apr 1, 2026	SYSTEM	\$8,280.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user roberc7 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
					<b>0160 - Total</b>								<b>\$0.00</b>	
						0180	PAVEMENT EDGE TREATMENT	Material		2	Mar 2, 2026	SYSTEM	(\$9,975.00)	
2	Mar 2, 2026	SYSTEM	\$9,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberc7 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
3	Mar 16, 2026	SYSTEM	(\$9,975.00)											
3	Mar 16, 2026	SYSTEM	\$9,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberc7 overriding Payment Estimate Exception 7 on the current Payment Estimate.										
4	Apr 1, 2026	SYSTEM	(\$9,975.00)											
4	Apr 1, 2026	SYSTEM	\$9,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberc7 overriding Payment Estimate Exception 7 on the current Payment Estimate.										



## Line Item Adjustments by Estimate

Apr 21, 2026

Contract ID: 250516-C13

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0121	0180	PAVEMENT EDGE TREATMENT	Material		5	Apr 15, 2026	SYSTEM	(\$9,975.00)				
					5	Apr 15, 2026	SYSTEM	\$9,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user roberc7 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					<b>- Total</b>						<b>\$0.00</b>	
					<b>Material - Total</b>						<b>\$0.00</b>	
					<b>0180 - Total</b>						<b>\$0.00</b>	
JKU0121	0250	SEDIMENT TRAP ROCK	Material		2	Mar 2, 2026	SYSTEM	(\$789.90)				
					2	Mar 2, 2026	SYSTEM	\$789.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberc7 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					3	Mar 16, 2026	SYSTEM	(\$789.90)				
					3	Mar 16, 2026	SYSTEM	\$789.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberc7 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					4	Apr 1, 2026	SYSTEM	(\$789.90)				
					4	Apr 1, 2026	SYSTEM	\$789.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberc7 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					5	Apr 15, 2026	SYSTEM	(\$789.90)				
					5	Apr 15, 2026	SYSTEM	\$789.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user roberc7 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					<b>- Total</b>						<b>\$0.00</b>	
<b>Material - Total</b>						<b>\$0.00</b>						
<b>0250 - Total</b>						<b>\$0.00</b>						
JKU0121	0260	ALTERNATE DITCH CHECK	Material		3	Mar 16, 2026	SYSTEM	(\$362.40)				
					3	Mar 16, 2026	SYSTEM	\$362.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberc7 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					4	Apr 1, 2026	SYSTEM	(\$362.40)				
					4	Apr 1, 2026	SYSTEM	\$362.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberc7 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					5	Apr 15, 2026	SYSTEM	(\$362.40)				
					5	Apr 15, 2026	SYSTEM	\$362.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user roberc7 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
					<b>- Total</b>						<b>\$0.00</b>	
<b>Material - Total</b>						<b>\$0.00</b>						
<b>0260 - Total</b>						<b>\$0.00</b>						
JKU0121	0280	SILT FENCE	Material		2	Mar 2, 2026	SYSTEM	(\$1,216.80)				
					2	Mar 2, 2026	SYSTEM	\$1,216.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberc7 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					3	Mar 16, 2026	SYSTEM	(\$1,216.80)				
					3	Mar 16, 2026	SYSTEM	\$1,216.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user roberc7 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					4	Apr 1, 2026	SYSTEM	(\$1,216.80)				
					4	Apr 1, 2026	SYSTEM	\$1,216.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user roberc7 overriding Payment Estimate Exception 10 on the current Payment Estimate.			



## Line Item Adjustments by Estimate

Apr 21, 2026

Contract ID: 250516-C13

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0121	0280	SILT FENCE	Material	- Total				\$0.00		
			Material - Total					\$0.00		
	<b>0280 - Total</b>								<b>\$0.00</b>	
	0290	SIGNAL HEAD, TYPE 3S	Material			5	Apr 15, 2026	SYSTEM	(\$3,598.35)	
						5	Apr 15, 2026	SYSTEM	\$3,598.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user roberc7 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total					\$0.00	
				Material - Total					\$0.00	
	<b>0290 - Total</b>								<b>\$0.00</b>	
	0300	SIGNAL HEAD, TYPE 5S	Material			5	Apr 15, 2026	SYSTEM	(\$1,829.65)	
						5	Apr 15, 2026	SYSTEM	\$1,829.65	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user roberc7 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total					\$0.00	
				Material - Total					\$0.00	
	<b>0300 - Total</b>								<b>\$0.00</b>	
	0390	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	Material			4	Apr 1, 2026	SYSTEM	(\$1,910.60)	
						4	Apr 1, 2026	SYSTEM	\$1,910.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user roberc7 overriding Payment Estimate Exception 11 on the current Payment Estimate.
						5	Apr 15, 2026	SYSTEM	(\$1,910.60)	
						5	Apr 15, 2026	SYSTEM	\$1,910.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user roberc7 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total					\$0.00	
	Material - Total					\$0.00				
	<b>0390 - Total</b>								<b>\$0.00</b>	
	0400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	Material			2	Mar 2, 2026	SYSTEM	(\$11,960.00)	
						2	Mar 2, 2026	SYSTEM	\$11,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user roberc7 overriding Payment Estimate Exception 10 on the current Payment Estimate.
						3	Mar 16, 2026	SYSTEM	(\$11,960.00)	
						3	Mar 16, 2026	SYSTEM	\$11,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user roberc7 overriding Payment Estimate Exception 11 on the current Payment Estimate.
						4	Apr 1, 2026	SYSTEM	(\$11,960.00)	
						4	Apr 1, 2026	SYSTEM	\$11,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user roberc7 overriding Payment Estimate Exception 12 on the current Payment Estimate.
						5	Apr 15, 2026	SYSTEM	(\$11,960.00)	
						5	Apr 15, 2026	SYSTEM	\$11,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user roberc7 overriding Payment Estimate Exception 8 on the current Payment Estimate.
- Total							\$0.00			
Material - Total							\$0.00			
	Overrun	Overrun		2	Mar 2, 2026	SYSTEM	(\$2,502.40)			
Overrun - Total					(\$2,502.40)					
Overrun - Total					(\$2,502.40)					
<b>0400 - Total</b>								<b>(\$2,502.40)</b>		
0440	CABLE, 16 AWG 7 CONDUCTOR	Material			5	Apr 15, 2026	SYSTEM	(\$7,744.00)		



## Line Item Adjustments by Estimate

Apr 21, 2026

Contract ID: 250516-C13

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0121	0440	CABLE, 16 AWG 7 CONDUCTOR	Material		5	Apr 15, 2026	SYSTEM	\$7,744.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user roberc7 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					<b>- Total</b>		\$0.00			
				<b>Material - Total</b>		\$0.00				
	<b>0440 - Total</b>								<b>\$0.00</b>	
	0460	PULL BOX, PREFORMED CLASS 2	Material		4	Apr 1, 2026	SYSTEM	(\$6,028.30)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user roberc7 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					4	Apr 1, 2026	SYSTEM	\$6,028.30		
					5	Apr 15, 2026	SYSTEM	(\$6,028.30)		
					5	Apr 15, 2026	SYSTEM	\$6,028.30		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user roberc7 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					<b>- Total</b>		\$0.00			
				<b>Material - Total</b>		\$0.00				
	<b>0460 - Total</b>								<b>\$0.00</b>	
	0470	PULL BOX, PREFORMED CLASS 3	Material		4	Apr 1, 2026	SYSTEM	(\$4,833.50)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user roberc7 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					4	Apr 1, 2026	SYSTEM	\$4,833.50		
					5	Apr 15, 2026	SYSTEM	(\$4,833.50)		
					5	Apr 15, 2026	SYSTEM	\$4,833.50		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user roberc7 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					<b>- Total</b>		\$0.00			
				<b>Material - Total</b>		\$0.00				
	<b>0470 - Total</b>								<b>\$0.00</b>	
	0500	MISC.	Material		4	Apr 1, 2026	SYSTEM	(\$22,084.60)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user roberc7 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					4	Apr 1, 2026	SYSTEM	\$22,084.60		
					5	Apr 15, 2026	SYSTEM	(\$22,084.60)		
					5	Apr 15, 2026	SYSTEM	\$22,084.60		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user roberc7 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					<b>- Total</b>		\$0.00			
<b>Material - Total</b>				\$0.00						
<b>0500 - Total</b>								<b>\$0.00</b>		
<b>JKU0121 - Total</b>								<b>(\$2,502.40)</b>		
<b>Overall - Total</b>								<b>(\$2,502.40)</b>		



---

**Contract Adjustments for Contract - 250516-C13**

There are no contract adjustments to display for this contract.