



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 7, 2026

Pay Estimate Created Date: April 2, 2026

Progress Estimate Number 6	Contract ID 250516-C18	Pay Period Start March 16, 2026	Original Contract Amount \$284,951.74
	Prime Contractor Custom Lighting Services, LLC dba Black & McDonald	Pay Period End April 1, 2026	Net Change Order Amount \$11,302.05
			Current Contract Amount \$296,253.79

Approval Date	By User
April 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by schroj4
April 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by penner1
April 6, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2025	April 11, 2026		98.08%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2025	June 5, 2025	
Letting Date	May 16, 2025	May 16, 2025	
Notice to Proceed Date	July 7, 2025	July 7, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
250516-C18			
Total Posted Items Pay	\$97,559.48	\$193,011.37	\$290,570.85
Gross Item Adjustments	(\$224.64)	(\$5,920.83)	(\$6,145.47)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$187,090.54	\$284,425.38
Contract Total Payable This Estimate:	\$97,334.84		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0447	0060	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$28.080	130	\$3,650.40
	0170	9020513	SIGNAL HEAD, TYPE 3B	EA	\$1,377.400	4	\$5,509.60
	0190	9020833	SH-FLAT SHEET - SIGNAL SIGN	SQFT	\$51.380	23	\$1,181.74
	0200	9020834	SIGNAL SIGN, MOUNTING HARDWARE	EA	\$300.490	1	\$300.49
	0250	9023255	POST, TYPE C, 55 FT. ARM	EA	\$31,729.780	1	\$31,729.78
	0370	9109902	MISC.KC District Video Detection System	EA	\$51,235.420	1	\$51,235.42
	5002	9029901	MISC.ADDITIONAL STREET SIGNS INSTALLATION	LS	\$3,952.050	1	\$3,952.05

Project JKU0447 - Total **\$97,559.48**

Overall - Total **\$97,559.48**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0447	0060	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Overrun			-8	\$28.08	(\$224.64)
	0190	SH-FLAT SHEET - SIGNAL SIGN	Material			-45.50000	\$51.38	(\$2,337.79)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 7, 2026

Pay Estimate Created Date: April 2, 2026

Progress Estimate Number 6	Contract ID 250516-C18	Pay Period Start March 16, 2026	Original Contract Amount \$284,951.74
Prime Contractor Custom Lighting Services, LLC dba Black & McDonald		Pay Period End April 1, 2026	Net Change Order Amount \$11,302.05
			Current Contract Amount \$296,253.79

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0447	0190	SH-FLAT SHEET - SIGNAL SIGN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	45.50000	\$51.38	\$2,337.79
	5002	MISC.	Material			-1	\$3,952.05	(\$3,952.05)
	5002	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1	\$3,952.05	\$3,952.05
Total								(\$224.64)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 7, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0447	FAS S304(96)	Signals	D	CASS	at Loch Lloyd Parkway 0.4 miles north of North Avenue and 0.1 mile south of Suffolk Lane

Totals by Job Numbers

JKU0447	This Estimate	Previous	To Date
Posted Item Pay	\$97,559.48	\$193,011.37	\$290,570.85
Gross Item Adjustments	(\$224.64)	(\$5,920.83)	(\$6,145.47)
Gross Item Pay	\$97,334.84	\$187,090.54	\$284,425.38
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 7, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0447, Item 9020833, Project Item Line Number 0190, Material Set 902083396, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Waiting for Central Lab to approve certification for traffic signal signing materials.	schroj4	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0447, Item 9029901, Project Item Line Number 5002, Material Set 9029901, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Waiting for Central Lab to approve certification for traffic signal signing materials.	schroj4	Overridden
Estimate Exception Type: Item Overrun: Contract 250516-C18, Contract Project JKU0447, Project Item Line Number 0060, Contract Line Item Number 0060, Item 6200015, Minor Item.	Overrun on stop bars will be address in a future change order.	schroj4	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250516-C18, Contract Project JKU0447, Project Item Line Number 0270, Contract Line Item Number 0270, Item 9025200, Minor Item.	Overrun on 2-inch conduit will be address in a future change order.	schroj4	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250516-C18, Contract Project JKU0447, Project Item Line Number 0280, Contract Line Item Number 0280, Item 9025300, Minor Item.	Overrun on 3-inch conduit will be address in a future change order.	schroj4	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250516-C18, Contract Project JKU0447, Project Item Line Number 0290, Contract Line Item Number 0290, Item 9027200, Minor Item.	Overrun on 2-inch conduit will be address in a future change order.	schroj4	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250516-C18, Contract Project JKU0447, Project Item Line Number 0300, Contract Line Item Number 0300, Item 9027300, Minor Item.	Overrun on 3-inch conduit will be address in a future change order.	schroj4	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250516-C18, Contract Project JKU0447, Project Item Line Number 0330, Contract Line Item Number 0330, Item 9028311, Minor Item.	Overrun on #16 cable will be address in a future change order.	schroj4	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 7, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
250516-C18	JKU0447	0001	0010	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$1,991.29	\$1,991.29	
		0001	0020	6161005	CONSTRUCTION SIGNS	278.00	0.00	278.00	SQFT	136.00	\$10.21	\$1,388.56	
		0001	0030	6161025	CHANNELIZER (TRIM-LINE)	100.00	0.00	100.00	EA	100.00	\$31.91	\$3,191.00	
		0001	0040	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$1,595.58	\$1,595.58	
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$6,403.31	\$6,403.31	
		0001	0060	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	122.00	0.00	122.00	LF	130.00	\$28.08	\$3,650.40	
		0001	0070	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	69.00	0.00	69.00	LF	69.00	\$28.08	\$1,937.52	
		0001	0080	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	7.00	0.00	7.00	EA	7.00	\$446.76	\$3,127.32	
		0001	0090	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	1.00	\$797.79	\$797.79	
		0001	0100	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	3,214.00	0.00	3,214.00	LF	2,930.00	\$0.57	\$1,670.10	
		0001	0110	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	2,364.00	0.00	2,364.00	LF	2,280.00	\$0.83	\$1,892.40	
		0001	0120	6207001	PAVEMENT MARKING REMOVAL	870.00	0.00	870.00	LF	870.00	\$1.91	\$1,661.70	
		0001	0130	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,191.17	\$3,191.17	
		0020	0140	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	290.00	0.00	290.00	LF	0.00	\$1.69	\$0.00	
		0030	0150	9020213	SIGNAL HEAD, TYPE 3S	2.00	0.00	2.00	EA	2.00	\$1,125.30	\$2,250.60	
		0030	0160	9020215	SIGNAL HEAD, TYPE 5S	1.00	0.00	1.00	EA	1.00	\$1,530.61	\$1,530.61	
		0030	0170	9020513	SIGNAL HEAD, TYPE 3B	6.00	0.00	6.00	EA	6.00	\$1,377.40	\$8,264.40	
		0030	0180	9020514	SIGNAL HEAD, TYPE 4B	3.00	0.00	3.00	EA	3.00	\$1,526.75	\$4,580.25	
		0030	0190	9020833	SH-FLAT SHEET - SIGNAL SIGN	46.00	0.00	46.00	SQFT	45.50	\$51.38	\$2,337.79	
		0030	0200	9020834	SIGNAL SIGN, MOUNTING HARDWARE	4.00	0.00	4.00	EA	4.00	\$300.49	\$1,201.96	
		0030	0210	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	2.00	0.00	2.00	EA	0.00	\$320.41	\$0.00	
		0030	0220	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	1.00	\$19,337.19	\$19,337.19	
		0030	0230	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	1.00	\$25,941.47	\$25,941.47	
		0030	0240	9023220	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	1.00	0.00	1.00	EA	1.00	\$12,269.40	\$12,269.40	
		0030	0250	9023255	POST, TYPE C, 55 FT. ARM	1.00	0.00	1.00	EA	1.00	\$31,729.78	\$31,729.78	
		0030	0260	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	1.00	\$20,984.30	\$20,984.30	
		0030	0270	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	57.00	0.00	57.00	LF	98.00	\$13.99	\$1,371.02	
		0030	0280	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	82.00	0.00	82.00	LF	102.00	\$16.40	\$1,672.80	
		0030	0290	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	164.00	0.00	164.00	LF	193.00	\$47.80	\$9,225.40	
		0030	0300	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	265.00	0.00	265.00	LF	313.00	\$48.93	\$15,315.09	
		0030	0310	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	90.00	0.00	90.00	LF	50.00	\$2.01	\$100.50	
		0030	0320	9028219	CABLE, 10 AWG 1 CONDUCTOR, POWER	780.00	0.00	780.00	LF	0.00	\$2.00	\$0.00	
		0030	0330	9028311	CABLE, 16 AWG 7 CONDUCTOR	1,620.00	0.00	1,620.00	LF	2,140.00	\$2.47	\$5,285.80	
		0030	0340	9028811	PULL BOX, PREFORMED CLASS 2	4.00	0.00	4.00	EA	4.00	\$2,519.69	\$10,078.76	
		0030	0350	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	1.00	\$4,316.58	\$4,316.58	
		0030	0360	9029100	BASE, CONCRETE	12.40	0.00	12.40	CUYD	12.40	\$2,023.51	\$25,091.52	
		0030	0370	9109902	MISC.KC District Video Detection System	1.00	0.00	1.00	EA	1.00	\$51,235.42	\$51,235.42	
		0001	5001	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	0.00	2.00	2.00	EA	0.00	\$3,675.00	\$0.00	
		0030	5002	9029901	MISC.ADDITIONAL STREET SIGNS INSTALLATION	0.00	1.00	1.00	LS	1.00	\$3,952.05	\$3,952.05	
		Project JKU0447 - Total Value Posted to Date as of Report Generated Date											\$290,570.83
		250516-C18 Overall - Total Value Posted to Date as of Report Generated Date											\$290,570.83



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 7, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JKU0447

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0060	6200015	PREF THERMO P/MT MARK, 24 IN WHIT	3/31/26	4/2/26	1	22.00	LF	Route D, Northbound	+		+		
				4/2/26	2	57.00	LF	Route D, Southbound	+		+		
				4/2/26	3	28.00	LF	Loch Lloyd Parkway	+		+		
				4/2/26	4	23.00	LF	Private Entrance	+		+		
0170	9020513	SIGNAL HEAD, TYPE 3B	3/30/26	4/2/26	1	1.00	EA	Route D, Mast Arm 2	72+47.00				Retroactive 2/26/26
				4/2/26	2	1.00	EA	Route D, Mast Arm 8	72+74.00				Retroactive 2/27/26
				4/2/26	3	2.00	EA	Route D, Mast Arm 4	73+58.00				
0190	9020833	SH-FLAT SHEET - SIGNAL SIGN	3/30/26	4/2/26	1	5.00	SQFT	Route D, Mast Arm 4	73+57.00				
				4/1/26	1	9.00	SQFT	Route D, NB Flashing Beacons.	+		+		
				4/2/26	2	9.00	SQFT	Route D, SB Flashing Beacon	+		+		
0200	9020834	SIGNAL SIGN, MOUNTING HARDWARE	3/30/26	4/2/26	1	1.00	EA	Route D, Mast Arm 4	73+57.00				
0250	9023255	POST, TYPE C, 55 FT. ARM	3/30/26	4/2/26	1	1.00	EA	Route D, Mast Arm 4	73+57.00				
0370	9109902	MISC. ITS	3/30/26	4/2/26	1	0.25	EA	Route D, Mast Arm 4	73+57.00				
				3/31/26	1	0.25	EA	Route D, Mast Arm 2	72+47.00				
				4/2/26	3	0.25	EA	Route D, Mast Arm 8	72+74.00				
				4/1/26	1	0.25	EA	Route D, Mast Arm 6	73+33.00		+		
5002	9029901	MISC.	3/31/26	4/2/26	1	0.33	LS	Route D, Mast Arm 2	72+47.00				
				4/2/26	2	0.33	LS	Route D, Mast Arm 8	72+74.00				
				4/2/26	3	0.34	LS	Route D, Mast Arm 6	73+33.00				

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Apr 7, 2026

Contract ID: 250516-C18

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0447	0060	PREF THERMO PVMT MARK, 24 IN WHIT	Overrun	Overrun	6	Apr 2, 2026	SYSTEM	(\$224.64)			
					Overrun - Total					(\$224.64)	
					Overrun - Total					(\$224.64)	
	0060 - Total							(\$224.64)			
	0070	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		3	Oct 16, 2025	SYSTEM	(\$1,937.52)			
3					Oct 16, 2025	SYSTEM	\$1,937.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
- Total								\$0.00			
Material - Total								\$0.00			
0070 - Total							\$0.00				
0190	SH-FLAT SHEET - SIGNAL SIGN	Material		4	Mar 2, 2026	SYSTEM	(\$1,156.05)				
				4	Mar 2, 2026	SYSTEM	\$1,156.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				5	Mar 16, 2026	SYSTEM	(\$1,156.05)				
				5	Mar 16, 2026	SYSTEM	\$1,156.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				6	Apr 2, 2026	SYSTEM	(\$2,337.79)				
				6	Apr 2, 2026	SYSTEM	\$2,337.79	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				- Total					\$0.00		
Material - Total					\$0.00						
0190 - Total							\$0.00				
0220	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	Material		4	Mar 2, 2026	SYSTEM	(\$19,337.19)				
				4	Mar 2, 2026	SYSTEM	\$19,337.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				5	Mar 16, 2026	SYSTEM	(\$19,337.19)				
				5	Mar 16, 2026	SYSTEM	\$19,337.19	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				- Total					\$0.00		
Material - Total					\$0.00						
0220 - Total							\$0.00				
0230	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Material		4	Mar 2, 2026	SYSTEM	(\$25,941.47)				
				4	Mar 2, 2026	SYSTEM	\$25,941.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schroj4 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				5	Mar 16, 2026	SYSTEM	(\$25,941.47)				
				5	Mar 16, 2026	SYSTEM	\$25,941.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schroj4 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				- Total					\$0.00		
Material - Total					\$0.00						
0230 - Total							\$0.00				
0240	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	Material		5	Mar 16, 2026	SYSTEM	(\$12,269.40)				



Line Item Adjustments by Estimate

Apr 7, 2026

Contract ID: 250516-C18

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0447	0240	POST, TYPE C, 20 FT. ARM OR 6.1 M ARM	Material		5	Mar 16, 2026	SYSTEM	\$12,269.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schroj4 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				- Total					\$0.00	
			Material - Total						\$0.00	
			0240 - Total						\$0.00	
JKU0447	0270	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		3	Oct 16, 2025	SYSTEM	(\$601.57)		
					3	Oct 16, 2025	SYSTEM	\$601.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			Overrun	Overrun	4	Mar 2, 2026	SYSTEM	(\$573.59)		
			Overrun - Total					(\$573.59)		
0270 - Total						(\$573.59)				
JKU0447	0280	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		3	Oct 16, 2025	SYSTEM	(\$1,344.80)		
					3	Oct 16, 2025	SYSTEM	\$1,344.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schroj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			Overrun	Overrun	4	Mar 2, 2026	SYSTEM	(\$328.00)		
			Overrun - Total					(\$328.00)		
0280 - Total						(\$328.00)				
JKU0447	0290	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	Material		2	Oct 1, 2025	SYSTEM	(\$7,839.20)		
					2	Oct 1, 2025	SYSTEM	\$7,839.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user schroj4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Oct 16, 2025	SYSTEM	(\$7,839.20)		
					3	Oct 16, 2025	SYSTEM	\$7,839.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schroj4 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
Overrun	Overrun	4	Mar 2, 2026	SYSTEM	(\$1,386.20)					
Overrun - Total					(\$1,386.20)					
0290 - Total						(\$1,386.20)				
JKU0447	0300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		2	Oct 1, 2025	SYSTEM	(\$12,966.45)		
					2	Oct 1, 2025	SYSTEM	\$12,966.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Oct 16, 2025	SYSTEM	(\$12,966.45)		
					3	Oct 16, 2025	SYSTEM	\$12,966.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schroj4 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
			- Total					\$0.00		



Line Item Adjustments by Estimate

Apr 7, 2026

Contract ID: 250516-C18

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0447	0300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material - Total					\$0.00		
			Overrun	Overrun	4	Mar 2, 2026	SYSTEM	(\$2,348.64)		
			Overrun - Total						(\$2,348.64)	
			Overrun - Total						(\$2,348.64)	
			0300 - Total						(\$2,348.64)	
	0310	CABLE, 8 AWG 1 CONDUCTOR, POWER	Material		4	Mar 2, 2026	SYSTEM	(\$100.50)		
					4	Mar 2, 2026	SYSTEM	\$100.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schroj4 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					5	Mar 16, 2026	SYSTEM	(\$100.50)		
					5	Mar 16, 2026	SYSTEM	\$100.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schroj4 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
			- Total						\$0.00	
			Material - Total						\$0.00	
	0310 - Total						\$0.00			
	0330	CABLE, 16 AWG 7 CONDUCTOR	Material		4	Mar 2, 2026	SYSTEM	(\$5,285.80)		
					4	Mar 2, 2026	SYSTEM	\$5,285.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user schroj4 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					5	Mar 16, 2026	SYSTEM	(\$5,285.80)		
					5	Mar 16, 2026	SYSTEM	\$5,285.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schroj4 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			- Total						\$0.00	
			Material - Total						\$0.00	
			Overrun	Overrun	4	Mar 2, 2026	SYSTEM		(\$1,284.40)	
	Overrun - Total						(\$1,284.40)			
	0330 - Total						(\$1,284.40)			
	0340	PULL BOX, PREFORMED CLASS 2	Material		2	Oct 1, 2025	SYSTEM	(\$5,039.38)		
					2	Oct 1, 2025	SYSTEM	\$5,039.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schroj4 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					3	Oct 16, 2025	SYSTEM	(\$7,559.07)		
				3	Oct 16, 2025	SYSTEM	\$7,559.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schroj4 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
- Total							\$0.00			
Material - Total							\$0.00			
0340 - Total						\$0.00				
0350	PULL BOX, PREFORMED CLASS 3	Material		3	Oct 16, 2025	SYSTEM	(\$4,316.58)			
				3	Oct 16, 2025	SYSTEM	\$4,316.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schroj4 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
		- Total						\$0.00		
Material - Total						\$0.00				
0350 - Total						\$0.00				
0360	BASE, CONCRETE	Material		2	Oct 1, 2025	SYSTEM	(\$13,233.76)			



Line Item Adjustments by Estimate

Apr 7, 2026

Contract ID: 250516-C18

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0447	0360	BASE, CONCRETE	Material		2	Oct 1, 2025	SYSTEM	\$13,233.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user schroj4 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					3	Oct 16, 2025	SYSTEM	(\$25,091.52)						
					3	Oct 16, 2025	SYSTEM	\$25,091.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user schroj4 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
					4	Mar 2, 2026	SYSTEM	(\$25,091.52)						
					4	Mar 2, 2026	SYSTEM	\$25,091.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schroj4 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
					5	Mar 16, 2026	SYSTEM	(\$25,091.52)						
					5	Mar 16, 2026	SYSTEM	\$25,091.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schroj4 overriding Payment Estimate Exception 13 on the current Payment Estimate.					
	- Total								\$0.00					
	Material - Total								\$0.00					
	0360 - Total								\$0.00					
	5002	MISC.	Material			6	Apr 2, 2026	SYSTEM	(\$3,952.05)					
						6	Apr 2, 2026	SYSTEM	\$3,952.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user schroj4 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
						- Total								\$0.00
Material - Total								\$0.00						
5002 - Total								\$0.00						
JKU0447 - Total								(\$6,145.47)						
Overall - Total								(\$6,145.47)						



Contract Adjustments for Contract - 250516-C18

There are no contract adjustments to display for this contract.