



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2025

Pay Estimate Created Date: October 16, 2025

Progress Estimate Number	Contract ID	250516-D03	Pay Period Start	October 1, 2025	Original Contract Amount	\$2,167,454.97
3	Prime Contractor	Louis-Company, LLC	Pay Period End	October 15, 2025	Net Change Order Amount	\$0.00
					Current Contract Amount	\$2,167,454.97

Approval Date						By User
October 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by					strawt1
October 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					gabelj3
October 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by					ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2026	September 1, 2026		9.31%

Contract Informational Dates			Milestones
------------------------------	--	--	------------

Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2025	June 5, 2025	
Letting Date	May 16, 2025	May 16, 2025	
Notice to Proceed Date	July 7, 2025	July 7, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 3

		This Estimate	Previous	To Date
250516-D03	Total Posted Items Pay	\$35,971.60	\$165,766.52	\$201,738.12
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$165,766.52	\$201,738.12

Contract Total Payable This Estimate: \$35,971.60

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3543	0690	7034212	SLAB ON STEEL	SQYD	\$310.100	116	\$35,971.60

Project J5S3543 - Total \$35,971.60

Overall - Total \$35,971.60

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3543	0690	SLAB ON STEEL	Material			-174	\$310.10	(\$53,957.40)
	0690	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	174	\$310.10	\$53,957.40

Total \$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3565	FAF 42-1(20)	2 Bridge deck replacements	42	MARIES	over the Maries River and Fly Creek west of Vienna
J5S3543	FAS S403(64)	2 Bridge deck replacements	AA	MARIES	over Little Maries River and the Maries River between Argyle and Vienna
Totals by Job Numbers					
J5P3565			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$15,000.00	\$15,000.00
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$15,000.00	\$15,000.00
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
J5S3543			This Estimate	Previous	To Date
	Posted Item Pay		\$35,971.60	\$150,766.52	\$186,738.12
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$35,971.60	\$150,766.52	\$186,738.12
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3543, Item 7034212, Project Item Line Number 0690, Material Set 703421296, Material 1036RSDFE42M22 - Rein Steel EC No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3543, Item 7034212, Project Item Line Number 0690, Material Set 703421296, Material 1036RSDFE42M25 - Rein Steel EC No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3543, Item 7034212, Project Item Line Number 0690, Material Set 703421296, Material 0705DPRCPS..30 - Prestress Conc Deck Panel 3" (75 mm), Acceptance Action Generic 0705DPRCPS..30 is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3543, Item 7034212, Project Item Line Number 0690, Material Set 703421296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3543, Item 7034212, Project Item Line Number 0690, Material Set 703421296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3543, Item 7034212, Project Item Line Number 0690, Material Set 703421296, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Pending QA/QC Reporting	strawt1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-D03	J5P3565	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$12,824.62	\$0.00
		0001	0030	2153000	SHAPING SLOPES, CLASS III	18.00	0.00	18.00	100F	0.00	\$1,938.09	\$0.00
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	344.00	0.00	344.00	SQYD	0.00	\$7.68	\$0.00
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	90.00	0.00	90.00	TONS	0.00	\$288.29	\$0.00
		0001	0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	88.00	0.00	88.00	TONS	0.00	\$284.66	\$0.00
		0001	0070	4071005	TACK COAT	83.00	0.00	83.00	GAL	0.00	\$4.54	\$0.00
		0001	0080	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	5.00	0.00	5.00	EA	0.00	\$3,876.19	\$0.00
		0001	0090	6169901	MISC.Temporary Traffic Control	1.00	0.00	1.00	LS	0.00	\$12,209.99	\$0.00
		0001	0100	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$60,000.00	\$15,000.00
		0001	0110	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,300.00	0.00	2,300.00	LF	0.00	\$1.21	\$0.00
		0001	0120	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	146.00	0.00	146.00	LF	0.00	\$1.21	\$0.00
		0001	0130	6208064A	TEMPORARY RAISED PAVEMENT MARKER	80.00	0.00	80.00	EA	0.00	\$7.27	\$0.00
		0001	0140	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	490.00	0.00	490.00	SQYD	0.00	\$23.62	\$0.00
		0001	0150	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	15.50	0.00	15.50	STA	0.00	\$146.57	\$0.00
		0001	0160	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	2.10	0.00	2.10	STA	0.00	\$2,005.46	\$0.00
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$9,690.47	\$0.00
		0001	0180	8025006	MULCHING	1.00	0.00	1.00	ACRE	0.00	\$2,180.35	\$0.00
		0001	0190	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$3,936.75	\$0.00
		0001	0200	8061016	SEDIMENT REMOVAL	18.00	0.00	18.00	CUYD	0.00	\$237.49	\$0.00
		0001	0210	8061019	SILT FENCE	1,740.00	0.00	1,740.00	LF	0.00	\$3.63	\$0.00
		0010	0220	6061060	MGS GUARDRAIL	825.00	0.00	825.00	LF	0.00	\$35.13	\$0.00
		0010	0230	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$5,087.50	\$0.00
		0010	0240	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	0.00	\$4,602.97	\$0.00
		0070	0250	2069901	MISC.Dewatering	1.00	0.00	1.00	LS	0.00	\$14,339.80	\$0.00
		0070	0260	2162500	REMOVAL OF EXISTING BRIDGE DECK	6,439.00	0.00	6,439.00	SQFT	0.00	\$9.00	\$0.00
		0070	0270	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	27.70	0.00	27.70	CUYD	0.00	\$865.00	\$0.00
		0070	0280	7034212	SLAB ON STEEL	744.00	0.00	744.00	SQYD	0.00	\$290.57	\$0.00
		0070	0290	7034219A	TYPE D BARRIER	467.00	0.00	467.00	LF	0.00	\$137.76	\$0.00
		0070	0300	7061060	REINFORCING STEEL (BRIDGES)	2,250.00	0.00	2,250.00	LB	0.00	\$0.79	\$0.00
		0070	0310	7123610	SLAB DRAIN	24.00	0.00	24.00	EA	0.00	\$371.85	\$0.00
		0070	0320	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$12,113.09	\$0.00
		0070	0330	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$9,690.47	\$0.00
		0070	0340	7126000	NON-DESTRUCTIVE TESTING	60.00	0.00	60.00	LF	0.00	\$115.07	\$0.00
		0071	0350	2069901	MISC.Dewatering	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00
		0071	0360	2162500	REMOVAL OF EXISTING BRIDGE DECK	3,920.00	0.00	3,920.00	SQFT	0.00	\$8.86	\$0.00
		0071	0370	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	27.60	0.00	27.60	CUYD	0.00	\$863.36	\$0.00
		0071	0380	7034212	SLAB ON STEEL	470.00	0.00	470.00	SQYD	0.00	\$336.36	\$0.00
		0071	0390	7034219A	TYPE D BARRIER	295.00	0.00	295.00	LF	0.00	\$154.89	\$0.00
		0071	0400	7061060	REINFORCING STEEL (BRIDGES)	2,250.00	0.00	2,250.00	LB	0.00	\$0.82	\$0.00
		0071	0410	7121159	SHEAR CONNECTORS	2,192.00	0.00	2,192.00	EA	0.00	\$6.47	\$0.00
		0071	0420	7123610	SLAB DRAIN	26.00	0.00	26.00	EA	0.00	\$345.20	\$0.00
		0071	0430	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$12,113.09	\$0.00
		0071	0440	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$9,690.47	\$0.00
		0071	0450	7126000	NON-DESTRUCTIVE TESTING	19.00	0.00	19.00	LF	0.00	\$187.75	\$0.00
Project J5P3565 - Total Value Posted to Date as of Report Generated Date												\$15,000.00
J5S3543	0001	0460	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$15,888.19	\$0.00	
		0470	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	53.00	0.00	53.00	TONS	0.00	\$328.26	\$0.00	
		0480	4071005	TACK COAT	49.00	0.00	49.00	GAL	0.00	\$4.54	\$0.00	
		0490	6113020	FURNISHING TYPE 2 ROCK BLANKET	405.00	0.00	405.00	CUYD	0.00	\$81.35	\$0.00	
		0500	6113040	PLACING TYPE 2 ROCK BLANKET	405.00	0.00	405.00	CUYD	0.00	\$35.06	\$0.00	
		0510	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	6.00	\$3,876.19	\$23,257.14	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-D03	J5S3543	0001	0520	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.80	\$9,514.83	\$7,611.86
		0001	0530	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$68,000.00	\$34,000.00
		0001	0540	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	2,186.00	0.00	2,186.00	LF	0.00	\$1.21	\$0.00
		0001	0550	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	273.00	0.00	273.00	LF	0.00	\$1.21	\$0.00
		0001	0560	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	489.00	0.00	489.00	SQYD	0.00	\$23.62	\$0.00
		0001	0570	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	813.00	0.00	813.00	SQYD	0.00	\$1.62	\$0.00
		0001	0580	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$9,690.47	\$0.00
		0001	0590	8025006	MULCHING	1.00	0.00	1.00	ACRE	0.00	\$2,180.35	\$0.00
		0001	0600	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$3,936.75	\$0.00
		0001	0610	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	0.00	\$190.15	\$0.00
		0001	0620	8061019	SILT FENCE	700.00	0.00	700.00	LF	0.00	\$3.63	\$0.00
		0001	0630	8061050	TYPE C BERM	620.00	0.00	620.00	LF	0.00	\$60.57	\$0.00
		0040	0640	9031250A	U-CHANNEL POST, 3 LB	336.00	0.00	336.00	LF	0.00	\$31.49	\$0.00
		0040	0650	9035069A	SHF-FLAT SHEET FLUORESCENT	72.00	0.00	72.00	SQFT	0.00	\$42.40	\$0.00
		0070	0660	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	16.00	0.00	16.00	SQFT	0.00	\$423.96	\$0.00
		0070	0670	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,226.00	0.00	5,226.00	SQFT	4,181.00	\$9.00	\$37,629.00
		0070	0680	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	118.00	0.00	118.00	SQYD	0.00	\$312.42	\$0.00
		0070	0690	7034212	SLAB ON STEEL	579.00	0.00	579.00	SQYD	174.00	\$310.10	\$53,957.40
		0070	0700	7034219A	TYPE D BARRIER	363.00	0.00	363.00	LF	0.00	\$147.81	\$0.00
		0070	0710	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$8,479.16	\$8,479.16
		0070	0720	7123610	SLAB DRAIN	32.00	0.00	32.00	EA	0.00	\$345.20	\$0.00
		0070	0730	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$12,113.09	\$12,113.09
		0070	0740	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$9,690.47	\$9,690.47
		0070	0750	7126000	NON-DESTRUCTIVE TESTING	50.00	0.00	50.00	LF	0.00	\$84.79	\$0.00
		0071	0760	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	21.00	0.00	21.00	SQFT	0.00	\$423.96	\$0.00
		0071	0770	2069901	MISC.Dewatering	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0071	0780	2162500	REMOVAL OF EXISTING BRIDGE DECK	6,723.00	0.00	6,723.00	SQFT	0.00	\$5.38	\$0.00
		0071	0790	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	118.00	0.00	118.00	SQYD	0.00	\$281.60	\$0.00
		0071	0800	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	14.40	0.00	14.40	CUYD	0.00	\$1,300.00	\$0.00
		0071	0810	7034212	SLAB ON STEEL	745.00	0.00	745.00	SQYD	0.00	\$277.21	\$0.00
		0071	0820	7034219A	TYPE D BARRIER	467.00	0.00	467.00	LF	0.00	\$137.09	\$0.00
		0071	0830	7061060	REINFORCING STEEL (BRIDGES)	1,220.00	0.00	1,220.00	LB	0.00	\$0.79	\$0.00
		0071	0840	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,479.16	\$0.00
		0071	0850	7123610	SLAB DRAIN	44.00	0.00	44.00	EA	0.00	\$371.85	\$0.00
		0071	0860	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$12,113.09	\$0.00
		0071	0870	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$9,690.47	\$0.00
		0071	0880	7126000	NON-DESTRUCTIVE TESTING	56.00	0.00	56.00	LF	0.00	\$78.74	\$0.00
Project J5S3543 - Total Value Posted to Date as of Report Generated Date												\$186,738.12
250516-D03 Overall - Total Value Posted to Date as of Report Generated Date												\$201,738.12



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J5S3543

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0690	7034212	SLAB ON STEEL	10/15/25	10/16/25	1	116.00	SQYD	Bridge A18571					10% of line item for forming curbs and setting overhangs. 10% of line item for the installation of the bottom mat of deck steel.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 21, 2025

Contract ID: 250516-D03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J5S3543	0510	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Sep 16, 2025	SYSTEM	(\$23,257.14)		
					1	Sep 16, 2025	SYSTEM	\$23,257.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
					0510 - Total				\$0.00	
	0690	SLAB ON STEEL	Material		2	Oct 2, 2025	SYSTEM	(\$17,985.80)		
					2	Oct 2, 2025	SYSTEM	\$17,985.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Oct 16, 2025	SYSTEM	(\$53,957.40)		
					3	Oct 16, 2025	SYSTEM	\$53,957.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
					0690 - Total				\$0.00	
J5S3543 - Total					\$0.00					
Overall - Total				\$0.00						



Contract Adjustments for Contract - 250516-D03

There are no contract adjustments to display for this contract.