



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 19, 2026

**Pay Estimate Created Date: February 15, 2026**

<b>Progress Estimate Number</b> 15	<b>Contract ID</b> 250516-F02	<b>Prime Contractor</b> Concrete Strategies, LLC	<b>Pay Period Start</b> February 2, 2026	<b>Pay Period End</b> February 15, 2026	<b>Original Contract Amount</b> \$2,552,000.00	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$2,552,000.00
---------------------------------------	----------------------------------	---	---	--	---	--	--

Approval Date		By User
February 15, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	kratkj1
February 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hellet
February 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2026	June 30, 2027		33.08%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2025	June 5, 2025	
Letting Date	May 16, 2025	May 16, 2025	
Notice to Proceed Date	July 1, 2025	July 1, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
250516-F02			
Total Posted Items Pay	\$75,414.50	\$768,839.30	\$844,253.80
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$75,414.50</b>	\$768,839.30	\$844,253.80

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6P3447	0010	6189916	MISC.ADJUSTMENT FACTOR	DLR	\$1.450	52,010	\$75,414.50
<b>Project J6P3447 - Total</b>							<b>\$75,414.50</b>
<b>Overall - Total</b>							<b>\$75,414.50</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 19, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J6P3447	FAS S504(19)	Job Order Contract for bridge repair	Various	FRANKLIN	at various locations in the St Louis District																																
Totals by Job Numbers																																					
J6P3447					<table border="1"> <thead> <tr> <th></th> <th>This Estimate</th> <th>Previous</th> <th>To Date</th> </tr> </thead> <tbody> <tr> <td>Posted Item Pay</td> <td>\$75,414.50</td> <td>\$768,839.30</td> <td>\$844,253.80</td> </tr> <tr> <td>Gross Item Adjustments</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td><b>Gross Item Pay</b></td> <td><b>\$75,414.50</b></td> <td><b>\$768,839.30</b></td> <td><b>\$844,253.80</b></td> </tr> <tr> <td>Incentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Disincentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Liquidated Damages</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Other Contract Adjustments</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> </tbody> </table>		This Estimate	Previous	To Date	Posted Item Pay	\$75,414.50	\$768,839.30	\$844,253.80	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	<b>Gross Item Pay</b>	<b>\$75,414.50</b>	<b>\$768,839.30</b>	<b>\$844,253.80</b>	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$75,414.50	\$768,839.30	\$844,253.80																																		
Gross Item Adjustments	\$0.00	\$0.00	\$0.00																																		
<b>Gross Item Pay</b>	<b>\$75,414.50</b>	<b>\$768,839.30</b>	<b>\$844,253.80</b>																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 19, 2026

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-F02	J6P3447	0001	0010	6189916	MISC.ADJUSTMENT FACTOR	1,760,000.00	0.00	1,760,000.00	DLR	582,244.00	\$1.45	\$844,253.80
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR		\$1.00	
<b>Project J6P3447 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$844,253.80</b>
<b>250516-F02 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$844,253.80</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 19, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J6P3447

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments			
0010	6189916	MISC.	2/2/26	2/14/26	1	2,750.00	DLR	Work Order #42 WB64 at 141 A4066. Double right lane closure.					Work Order #42 WB64 at 141 A4066. Double right lane closure.			
				2/14/26	2	3,000.00	DLR	Work Order #42 WB64 at 141 A4066. 10cf Polymer Concrete repairs in lane 3&4.					Work Order #42 WB64 at 141 A4066. 10cf Polymer Concrete repairs in lane 3&4.			
			2/3/26	2/14/26	1	2,750.00	DLR	Work Order #43 EB64 at Market A0832. Double right lane closure.						Work Order #43 EB64 at Market A0832. Double right lane closure.		
				2/14/26	2	1,200.00	DLR	Work Order #43 EB64 at Market A0832. 4cf PPC polymer concrete deck repairs in lane 2.						Work Order #43 EB64 at Market A0832. 4cf PPC polymer concrete deck repairs in lane 2.		
			2/4/26	2/14/26	1	2,750.00	DLR	Work Order #46 SB270 over Ramp 70E to 270E A3744. Double left lane closure.							Work Order #46 SB270 over Ramp 70E to 270E A3744. Double left lane closure.	
				2/14/26	2	3,000.00	DLR	Work Order #46 SB270 over Ramp 70E to 270E A3747. 10cf Polymer Concrete Approach Slab repairs in lane 1&2.							Work Order #46 SB270 over Ramp 70E to 270E A3747. 10cf Polymer Concrete Approach Slab repairs in lane 1&2.	
				2/14/26	3	3,000.00	DLR	Work Order #47SB270 over Ramp 70W to 270W A3747. 10cf Polymer Concrete Approach Slab repairs in lane 1&2.							Work Order #47 SB270 over Ramp 70W to 270W A3747. 10cf Polymer Concrete Approach Slab repairs in lane 1&2.	
			2/5/26	2/14/26	1	1,000.00	DLR	Work Order #47 SB270 over Ramp 70W to 270W A3747. Reset of double left lane closure.							Work Order #47 SB270 over Ramp 70W to 270W A3747. Reset of double left lane closure.	
				2/14/26	2	3,000.00	DLR	Work Order #46 SB270 over Ramp 70W to 270W A3747. 10cf Polymer Concrete approach slab repairs in lane 1&2.							Work Order #46 SB270 over Ramp 70W to 270W A3747. 10cf Polymer Concrete approach slab repairs in lane 1&2.	
			2/9/26	2/14/26	1	2,000.00	DLR	Work Order #46 SB270 over Ramp 70E to 270E A3744. Single right lane closure.							Work Order #46 SB270 over Ramp 70E to 270E A3744. Single right lane closure.	
				2/14/26	2	5,100.00	DLR	Work Order #46 SB270 over Ramp 70E to 270E A3744. 17cf Polymer Concrete approach slab repairs in lane 3.							Work Order #46 SB270 over Ramp 70E to 270E A3744. 17cf Polymer Concrete approach slab repairs in lane 3.	
			2/10/26	2/15/26	1	2,750.00	DLR	Work Order #48 NB55 at Reavis Barracks A0531. Double left lane closure.								Work Order #48 NB55 at Reavis Barracks A0531. Double left lane closure.
				2/15/26	2	560.00	DLR	Work Order #48 NB55 at Reavis Barracks A0531. 7sf Approach Slab repairs 0-100sf.								Work Order #48 NB55 at Reavis Barracks A0531. 7sf Approach Slab repairs 0-100sf.
				2/15/26	3	3,800.00	DLR	Work Order #48 NB55 at Reavis Barracks A0531. 76sf Half Sole Deck repairs 100-600sf.								Work Order #48 NB55 at Reavis Barracks A0531. 76sf Half Sole Deck repairs 100-600sf.
			2/11/26	2/15/26	1	2,750.00	DLR	Work Order #48 NB55 at Reavis Barracks A0531. Double right lane closure.								Work Order #48 NB55 at Reavis Barracks A0531. Double right lane closure.
				2/15/26	2	4,800.00	DLR	Work Order #48 NB55 at Reavis Barracks A0531. 96sf Half Sole Deck repairs 100-600sf in lane 3&4.								Work Order #48 NB55 at Reavis Barracks A0531. 96sf Half Sole Deck repairs 100-600sf in lane 3&4.
				2/15/26	3	1,760.00	DLR	Work Order #48 NB55 at Reavis Barracks A0531. 22sf Approach Slab repairs 0-100sf in lane 3&4.								Work Order #48 NB55 at Reavis Barracks A0531. 22sf Approach Slab repairs 0-100sf in lane 3&4.
			2/12/26	2/14/26	1	2,750.00	DLR	Work Order #48 SB55 at Reavis Barracks A0531. Double left lane closure.								Work Order #48 SB55 at Reavis Barracks A0531. Double left lane closure.
				2/14/26	2	2,650.00	DLR	Work Order #48 SB55 at Reavis Barracks A0531. 53sf Half Sole Deck repairs 100-600sf in lane 1&2.								Work Order #48 SB55 at Reavis Barracks A0531. 53sf Half Sole Deck repairs 100-600sf in lane 1&2.
				2/14/26	3	640.00	DLR	Work Order #48 SB55 at Reavis Barracks A0531. 8sf Approach Slab repairs 0-100sf in lane 1&2.								Work Order #48 SB55 at Reavis Barracks A0531. 8sf Approach Slab repairs 0-100sf in lane 1&2.

**The information below this line are details for Construction Signs (if applicable).**  
No Data Available



## Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 250516-F02

No Data Available



---

**Contract Adjustments for Contract - 250516-F02**

There are no contract adjustments to display for this contract.