



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

**Pay Estimate Created Date: May 4, 2026**

<b>Progress Estimate Number</b> 19	<b>Contract ID</b> 250516-F12	<b>Prime Contractor</b> Gerstner Electric, Inc.	<b>Pay Period Start</b> April 16, 2026	<b>Pay Period End</b> May 1, 2026	<b>Original Contract Amount</b> \$929,121.48	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$929,121.48
---------------------------------------	----------------------------------	--	---	--------------------------------------	---	--	--

Approval Date		By User
May 4, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	norton1
May 5, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hellet
May 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		20.28%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2025	June 5, 2025	
Letting Date	May 16, 2025	May 16, 2025	
Notice to Proceed Date	July 7, 2025	July 7, 2025	
Work Began Date	July 7, 2025	July 7, 2025	

Contract Total Pay For Estimate No. 19			
	This Estimate	Previous	To Date
250516-F12			
Total Posted Items Pay	\$29,138.00	\$159,256.73	\$188,394.73
Gross Item Adjustments	\$0.00	\$496,150.00	\$496,150.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$29,138.00</b>	\$655,406.73	\$684,544.73

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0202	0110	9109902	MISC.ETHERNET SWITCH REPLACEMENT	EA	\$375.000	56	\$21,000.00
	0120	9109902	MISC.EXPANSION MODULE REPLACEMENT	EA	\$60.000	55	\$3,300.00
	0140	9109902	MISC.FIBER OPTIC JUMPER, SM	EA	\$14.750	328	\$4,838.00

**Project JSL0202 - Total** **\$29,138.00**

**Overall - Total** **\$29,138.00**

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 6, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JSL0202	FAS S504(21)	Dynamic message sign replacements	Various	ST LOUIS	at various locations in the St. Louis District																																
Totals by Job Numbers																																					
JSL0202					<table border="1"> <thead> <tr> <th></th> <th>This Estimate</th> <th>Previous</th> <th>To Date</th> </tr> </thead> <tbody> <tr> <td><b>Posted Item Pay</b></td> <td>\$29,138.00</td> <td>\$159,256.73</td> <td>\$188,394.73</td> </tr> <tr> <td><b>Gross Item Adjustments</b></td> <td>\$0.00</td> <td>\$496,150.00</td> <td>\$496,150.00</td> </tr> <tr> <td><b>Gross Item Pay</b></td> <td><b>\$29,138.00</b></td> <td><b>\$655,406.73</b></td> <td><b>\$684,544.73</b></td> </tr> <tr> <td>Incentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Disincentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Liquidated Damages</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Other Contract Adjustments</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> </tbody> </table>		This Estimate	Previous	To Date	<b>Posted Item Pay</b>	\$29,138.00	\$159,256.73	\$188,394.73	<b>Gross Item Adjustments</b>	\$0.00	\$496,150.00	\$496,150.00	<b>Gross Item Pay</b>	<b>\$29,138.00</b>	<b>\$655,406.73</b>	<b>\$684,544.73</b>	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
<b>Posted Item Pay</b>	\$29,138.00	\$159,256.73	\$188,394.73																																		
<b>Gross Item Adjustments</b>	\$0.00	\$496,150.00	\$496,150.00																																		
<b>Gross Item Pay</b>	<b>\$29,138.00</b>	<b>\$655,406.73</b>	<b>\$684,544.73</b>																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 6, 2026

## **Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 250516-F12, Contract Project JSL0202, Project Item Line Number 0200, Contract Line Item Number 0200, Item 9109902, Minor Item.	A change order will be done to adjust this item to its finally quantity once all work has been completed.	norton1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-F12	JSL0202	0001	0010	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00
		0001	0020	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$1,750.00	\$0.00
		0001	0030	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$20,400.00	\$15,300.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$28,520.73	\$28,520.73
		0050	0050	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	409.00	0.00	409.00	LF	344.00	\$17.25	\$5,934.00
		0050	0060	9108202	CABLE, 2 AWG, 1 CONDUCTOR, POWER	1,840.00	0.00	1,840.00	LF	1,574.00	\$4.00	\$6,296.00
		0050	0070	9108402	WIRE, 2 AWG, BARE NEUTRAL	620.00	0.00	620.00	LF	526.00	\$3.75	\$1,972.50
		0050	0080	9109100	BASE, CONCRETE	9.00	0.00	9.00	CUYD	9.00	\$3,900.00	\$35,100.00
		0050	0090	9109901	MISC.DMS TRAINING	1.00	0.00	1.00	LS	0.00	\$4,000.00	\$0.00
		0050	0100	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$4,275.00	\$0.00
		0050	0110	9109902	MISC.ETHERNET SWITCH REPLACEMENT	110.00	0.00	110.00	EA	56.00	\$375.00	\$21,000.00
		0050	0120	9109902	MISC.EXPANSION MODULE REPLACEMENT	108.00	0.00	108.00	EA	55.00	\$60.00	\$3,300.00
		0050	0130	9109902	MISC.FIBER OPTIC FUSION SPLICE	132.00	0.00	132.00	EA	102.00	\$85.00	\$8,670.00
		0050	0140	9109902	MISC.FIBER OPTIC JUMPER, SM	680.00	0.00	680.00	EA	348.00	\$14.75	\$5,133.00
		0050	0150	9109902	MISC.FIBER OPTIC PIGTAIL, SM	24.00	0.00	24.00	EA	20.00	\$20.00	\$400.00
		0050	0160	9109902	MISC.INSTALL COMMUNICATIONS EQUIPMENT	6.00	0.00	6.00	EA	2.00	\$425.00	\$850.00
		0050	0170	9109902	MISC.INSTALL CONDUIT INTO EXISTING PULL BOX	9.00	0.00	9.00	EA	6.00	\$150.00	\$900.00
		0050	0180	9109902	MISC.INSTALL MODOT FURNISHED IP-ADDRESSABLE POWER STRIP	55.00	0.00	55.00	EA	48.00	\$150.00	\$7,200.00
		0050	0190	9109902	MISC.INTERCEPT CONDUIT WITH PULL BOX	1.00	0.00	1.00	EA	0.00	\$150.00	\$0.00
		0050	0200	9109902	MISC.ITS PULL BOX, PREFORMED CLASS 5	1.00	0.00	1.00	EA	3.00	\$3,925.00	\$11,775.00
		0050	0210	9109902	MISC.MODIFIED TYPE 7 CABINET	6.00	0.00	6.00	EA	6.00	\$5,125.00	\$30,750.00
		0050	0220	9109902	MISC.MODOT BURIED CABLE DRIVABLE DELINEATOR POST	1.00	0.00	1.00	EA	0.00	\$125.00	\$0.00
		0050	0230	9109902	MISC.RACK-MOUNTED INTERCONNECT CENTER	6.00	0.00	6.00	EA	5.00	\$575.00	\$2,875.00
		0050	0240	9109902	MISC.ROADSIDE DYNAMIC MESSAGE SIGN REPLACEMENT	6.00	0.00	6.00	EA	0.00	\$114,000.00	\$0.00
		0050	0250	9109902	MISC.SALVAGE EXISTING SIGN COMPONENTS	6.00	0.00	6.00	EA	0.00	\$125.00	\$0.00
		0050	0260	9109902	MISC.SIGN STRUCTURE BASE MESH	6.00	0.00	6.00	EA	0.00	\$125.00	\$0.00
		0050	0270	9109902	MISC.SPLICE CONDUIT	2.00	0.00	2.00	EA	0.00	\$300.00	\$0.00
		0050	0280	9109903	MISC.DMS CONTROL CABLE	924.00	0.00	924.00	LF	0.00	\$4.50	\$0.00
		0050	0290	9109903	MISC.REMOVE AND REINSTALL FO CABLE	401.00	0.00	401.00	LF	358.00	\$3.50	\$1,253.00
		0050	0300	9109903	MISC.REMOVE AND REINSTALL POWER CABLE	404.00	0.00	404.00	LF	333.00	\$3.50	\$1,165.50
<b>Project JSL0202 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$188,394.73</b>
<b>250516-F12 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$188,394.73</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JSL0202

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments		
0110	9109902	MISC. ITS	4/20/26	4/22/26	1	8.00	EA	IS255E003.1L I-255 @ Koch					IS255E003.1L I-255 @ Koch		
								IS255E002.1C I-255 @ 231 SEQ				IS255E002.1C I-255 @ 231 SEQ			
								IS255W001.1C I-255 @ 61 NEQ				IS255W001.1C I-255 @ 61 NEQ			
			4/22/26	4/28/26	1	8.00	EA	US067S013.9Z 67 @ I-270 NOR - Dunn			US067S013.9Z 67 @ I-270 NOR - Dunn				Switches Replaced at: MO100E109.1Z 100 @ 67 IS270N010.0Z I-270 @ 100
								US067S013.2Z 67 @ Chez Paree				US067S013.2Z 67 @ Chez Paree			
								US067S015.2Z 67 @ McDonnell				US067S015.2Z 67 @ McDonnell			
			4/23/26	4/28/26	1	8.00	EA	MO030W047.0Z 30 @ River Des Peres			MO030W047.0Z 30 @ River Des Peres				Switch replacement at: MO030W047.0Z 30 @ River Des Peres
								US061N010.2Z 61 @ I-44				US061N010.2Z 61 @ I-44			
								US061N010.9Z 61 @ Big Bend				US061N010.9Z 61 @ Big Bend			
			4/24/26	4/30/26	1	7.00	EA	MO141S015.7Z West St. Louis 141 @ 100			MO141S015.7Z West St. Louis 141 @ 100				Switches replaced at: MO141S015.7Z West St. Louis 141 @ 100
								MO141S013.2Z West St. Louis 141 N of Clayton				MO141S013.2Z West St. Louis 141 N of Clayton			
								MO141S014.9Z West St. Louis 141 @ Burgundy				MO141S014.9Z West St. Louis 141 @ Burgundy			
4/28/26	4/30/26	1	8.00	EA	MO364W011.0Z 364 NOR-St Peters @ Jungermann			MO364W011.0Z 364 NOR-St Peters @ Jungermann				Switches replaced at: MO364W011.0Z 364 NOR-St Peters @ Jungermann			
					MO364E011.7Z 364 SOR-S St Peters @ Harvester				MO364E011.7Z 364 SOR-S St Peters @ Harvester						
					MO364W020.0D 364 E of Bennington				MO364W020.0D 364 E of Bennington						
4/29/26	5/4/26	1	8.00	EA	IS070W227.7D St. Charles I-70 W of Hawks Nest			IS070W227.7D St. Charles I-70 W of Hawks Nest				Switches replaced at: IS070W227.7D St. Charles I-70 W of Hawks Nest			
					IS070E217.8Z St. Charles K @ I-70 SOR				IS070E217.8Z St. Charles K @ I-70 SOR						
					IS070E226.1C St. Charles I-70 E of Cave Springs				IS070E226.1C St. Charles I-70 E of Cave Springs						
4/30/26	5/4/26	1	9.00	EA	IS070W240.4Z St. Charles I-70 @ N			IS070W240.4Z St. Charles I-70 @ N				Switches replaced at: IS070W240.4Z St. Charles I-70 @ N			
					RT0ACN005.9Z North St. Louis AC @ I-270 SOR-Perhall				RT0ACN005.9Z North St. Louis AC @ I-270 SOR-Perhall						
					IS070E237.5S North St. Louis I-70 W of 115				IS070E237.5S North St. Louis I-70 W of 115						
0120	9109902	MISC. ITS	4/20/26	4/22/26	1	8.00	EA	IS255E003.1L I-255 @ Koch					IS255E003.1L I-255 @ Koch		
								IS255E002.1C I-255 @ 231 SEQ				IS255E002.1C I-255 @ 231 SEQ			
								IS255W001.1C I-255 @ 61 NEQ				IS255W001.1C I-255 @ 61 NEQ			
			4/22/26	4/28/26	1	8.00	EA	US067S013.9Z 67 @ I-270 NOR - Dunn			US067S013.9Z 67 @ I-270 NOR - Dunn				Expansion Modules at: MO100E109.1Z 100 @ 67 IS270N010.0Z I-270 @ 100
								US067S013.2Z 67 @ Chez Paree				US067S013.2Z 67 @ Chez Paree			
								US067S015.2Z 67 @ McDonnell				US067S015.2Z 67 @ McDonnell			
			4/23/26	4/28/26	1	8.00	EA	MO030W047.0Z 30 @ River Des Peres			MO030W047.0Z 30 @ River Des Peres				Expansion Module at: MO030W047.0Z 30 @ River Des Peres
								US061N010.2Z 61 @ I-44				US061N010.2Z 61 @ I-44			
								US061N010.9Z 61 @ Big Bend				US061N010.9Z 61 @ Big Bend			
			4/24/26	4/30/26	1	7.00	EA	MO141S015.7Z West St. Louis 141 @ 100			MO141S015.7Z West St. Louis 141 @ 100				Expansion Modules at: MO141S015.7Z West St. Louis 141 @ 100
								MO141S013.2Z West St. Louis 141 N of Clayton				MO141S013.2Z West St. Louis 141 N of Clayton			
								MO141S014.9Z West St. Louis 141 @ Burgundy				MO141S014.9Z West St. Louis 141 @ Burgundy			
4/28/26	4/30/26	1	8.00	EA	MO364W011.0Z 364 NOR-St Peters @ Jungermann			MO364W011.0Z 364 NOR-St Peters @ Jungermann				Expansion Modules replaced at: MO364W011.0Z 364 NOR-St Peters @ Jungermann			
					MO364E011.7Z 364 SOR-S St Peters @ Harvester				MO364E011.7Z 364 SOR-S St Peters @ Harvester						
					MO364W020.0D 364 E of Bennington				MO364W020.0D 364 E of Bennington						
4/29/26	5/4/26	1	7.00	EA	IS070W227.7D St. Charles I-70 W of Hawks Nest			IS070W227.7D St. Charles I-70 W of Hawks Nest				Expansion Modules replaced at: IS070W227.7D St. Charles I-70 W of Hawks Nest			
					IS070E217.8Z St. Charles K @ I-70 SOR				IS070E217.8Z St. Charles K @ I-70 SOR						
					IS070E226.1C St. Charles I-70 E of Cave Springs				IS070E226.1C St. Charles I-70 E of Cave Springs						
4/30/26	5/4/26	1	9.00	EA	IS070W240.4Z St. Charles I-70 @ N			IS070W240.4Z St. Charles I-70 @ N				Expansion Module replaced at: IS070W240.4Z St. Charles I-70 @ N			
					RT0ACN005.9Z North St. Louis AC @ I-270 SOR-Perhall				RT0ACN005.9Z North St. Louis AC @ I-270 SOR-Perhall						
					IS070E237.5S North St. Louis I-70 W of 115				IS070E237.5S North St. Louis I-70 W of 115						



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0120	9109902	MISC. ITS						MO115E005.6Z STL City 115 @ Goodfellow MO115W007.2Z STL City 115 @ Shreve					IS070W249.2C North St. Louis I-70 W of Madison MO115E005.6Z STL City 115 @ Goodfellow MO115W007.2Z STL City 115 @ Shreve
0140	9109902	MISC. ITS	4/20/26	4/22/26	1	48.00	EA	IS255E003.1L I-255 @ Koch IS255E002.1C I-255 @ 231 SEQ IS255W001.1C I-255 @ 61 NEQ IS055N208.2Z I-55 @ 30/Russell IS055N198.0Z I-55 @ 61 IS055N190.7Z I-55 @ Richardson IS055S192.6Z I-55 @ 141 IS055S195.2Z I-55 @ Butler Hill SB Ramps					IS255E003.1L I-255 @ Koch - 6 Jumpers IS255E002.1C I-255 @ 231 SEQ - 6 Jumpers IS255W001.1C I-255 @ 61 NEQ - 6 Jumpers IS055N208.2Z I-55 @ 30/Russell - 6 Jumpers IS055N198.0Z I-55 @ 61 - 6 Jumpers IS055N190.7Z I-55 @ Richardson - 6 Jumpers IS055S192.6Z I-55 @ 141 - 6 Jumpers IS055S195.2Z I-55 @ Butler Hill SB Ramps - 6 Jumpers
			4/22/26	4/28/26	1	48.00	EA	US067S025.7Z 67 @ Litzinger MO100E109.1Z 100 @ 67 IS270N010.0Z I-270 @ 100 US067S013.3Z 67 @ I-270 NOR - Dunn US067S013.2Z 67 @ Chez Parne RT0ACN002.9Z AC @ Leisureswood US067S015.2Z 67 @ McDonnell IS270E000.2Z I-270 SOR-Pershall @ Ford					US067S025.7Z 67 @ Litzinger - 6 Jumpers MO100E109.1Z 100 @ 67 - 6 Jumpers IS270N010.0Z I-270 @ 100 - 6 Jumpers US067S013.3Z 67 @ I-270 NOR - Dunn - 6 Jumpers US067S013.2Z 67 @ Chez Parne - 6 Jumpers RT0ACN002.9Z AC @ Leisureswood - 6 Jumpers US067S015.2Z 67 @ McDonnell - 6 Jumpers IS270E000.2Z I-270 SOR-Pershall @ Ford - 6 Jumpers
			4/23/26	4/28/26	1	48.00	EA	MO030W047.0Z 30 @ River Des Peres US061N009.6Z 61 @ W Watson-Eddie & Park US061N010.2Z 61 @ I-44 US061N010.9Z 61 @ Big Bend US061N005.5Z 61 @ E Concord US061S005.8Z 61 @ Mueller US061S006.5Z 61 @ 21 MO366E000.8Z 366 @ Geyer					MO030W047.0Z 30 @ River Des Peres - 6 Jumpers US061N009.6Z 61 @ W Watson-Eddie & Park - 6 Jumpers US061N010.2Z 61 @ I-44 - 6 Jumpers US061N010.9Z 61 @ Big Bend - 6 Jumpers US061N005.5Z 61 @ E Concord - 6 Jumpers US061S005.8Z 61 @ Mueller - 6 Jumpers US061S006.5Z 61 @ 21 - 6 Jumpers MO366E000.8Z 366 @ Geyer - 6 Jumpers
			4/24/26	4/30/26	1	42.00	EA	MO141S015.7Z West St. Louis 141 @ 100 MO141S017.5Z West St. Louis 141 @ Big Bend MO141S013.2C West St. Louis 141 N of Clayton MO141S014.9Z West St. Louis 141 @ Burgundy MO141S014.1Z South St. Louis 141 @ Gravois Bluffs MO141N018.3C South St. Louis 141 N of Harper MO030W038.0Z South St. Louis 30 @ 141 WB Ramps					MO141S015.7Z West St. Louis 141 @ 100 - 6 Jumpers MO141S017.5Z West St. Louis 141 @ Big Bend - 6 Jumpers MO141S013.2C West St. Louis 141 N of Clayton - 6 Jumpers MO141S014.9Z West St. Louis 141 @ Burgundy - 6 Jumpers MO141S014.1Z South St. Louis 141 @ Gravois Bluffs - 6 Jumpers MO141S014.1Z South St. Louis 141 @ Gravois Bluffs - 6 Jumpers MO141N018.3C South St. Louis 141 N of Harper - 6 Jumpers MO030W038.0Z South St. Louis 30 @ 141 WB Ramps - 6 Jumpers
			4/28/26	4/30/26	1	42.00	EA	MO364W011.0Z 364 NOR-St Peters @ Jungermann MO364E012.6Z 364 SOR @ Jungs Sta. MO364E011.7Z 364 SOR-S St Peters @ Harvester MO364W020.0D 364 E of Bennington MO364W001.9C-exp 364 @ Bryan RT00AW001.0Z A @ Mexico-Enterprise US061N135.3Z 61 @ A NB Ramp IS070E222.6SD I-70 E of Mid Rivers Mall Dr					MO364W011.0Z 364 NOR-St Peters @ Jungermann - 6 Jumpers MO364E012.6Z 364 SOR @ Jungs Sta. - 6 Jumpers MO364E011.7Z 364 SOR-S St Peters @ Harvester - 6 Jumpers MO364W020.0D 364 E of Bennington - 6 Jumpers MO364W001.9C-exp 364 @ Bryan - 6 Jumpers RT00AW001.0Z A @ Mexico-Enterprise - 6 Jumpers US061N135.3Z 61 @ A NB Ramp - 6 Jumpers IS070E222.6SD I-70 E of Mid Rivers Mall Dr - 6 Jumpers
			4/29/26	5/4/26	1	46.00	EA	IS070W227.7D St. Charles I-70 W of Hawks Nest - 6 Jumpers IS070E217.8Z St. Charles K @ I-70 SOR - 6 Jumpers IS070E226.1C St. Charles I-70 E of Cave Springs - 6 Jumpers IS070W225.1Z St. Charles I-70 @ Cave Springs Ramp SPUI - 4 Jumpers IS070W211.0D St. Charles I-70 E of I-64 - 6 Jumpers IS070E216.1C St. Charles I-70 @ Bryan - 6 Jumpers IS070W220.5C St. Charles I-70 @ 79 -mshp connection - 6 Jumpers IS070W224.8C St. Charles I-70 W of Cave Springs - 6 Jumpers "STARTED BUT NOT COMPLETED DUE TO SWITCH PROGRAMMING ISSUE." IS070W206.2D St. Charles I-70 @ David Hoekel Pkwy					IS070W227.7D St. Charles I-70 W of Hawks Nest - 6 Jumpers IS070E217.8Z St. Charles K @ I-70 SOR - 6 Jumpers IS070E226.1C St. Charles I-70 E of Cave Springs - 6 Jumpers IS070W225.1Z St. Charles I-70 @ Cave Springs Ramp SPUI - 4 Jumpers IS070W211.0D St. Charles I-70 E of I-64 - 6 Jumpers IS070E216.1C St. Charles I-70 @ Bryan - 6 Jumpers IS070W220.5C St. Charles I-70 @ 79 -mshp connection - 6 Jumpers IS070W224.8C St. Charles I-70 W of Cave Springs - 6 Jumpers
			4/30/26	5/4/26	1	54.00	EA	IS070W240.4Z St. Charles I-70 @ N RT0ACN005.9Z North St. Louis AC @ I-270 SOR-Pershall IS070E237.5S North St. Louis I-70 W of 115 IS070E238.7C North St. Louis I-70 @ Airlight IS070W247.3D North St. Louis I-70 W of Grand IS070E246.8S North St. Louis I-70 W of Adelaide IS070W249.2C North St. Louis I-70 W of Madison MO115E005.6Z STL City 115 @ Goodfellow MO115W007.2Z STL City 115 @ Shreve					IS070W240.4Z St. Charles I-70 @ N - 6 Jumpers RT0ACN005.9Z North St. Louis AC @ I-270 SOR-Pershall - 6 Jumpers IS070E237.5S North St. Louis I-70 W of 115 - 6 Jumpers IS070E238.7C North St. Louis I-70 @ Airlight - 6 Jumpers IS070W247.3D North St. Louis I-70 W of Grand - 6 Jumpers IS070E246.8S North St. Louis I-70 W of Adelaide - 6 Jumpers IS070W249.2C North St. Louis I-70 W of Madison - 6 Jumpers MO115E005.6Z STL City 115 @ Goodfellow - 6 Jumpers MO115W007.2Z STL City 115 @ Shreve - 6 Jumpers

The information below this line are details for Construction Signs (if applicable).  
No Data Available



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250516-F12

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0202	0200	MISC. ITS	Overrun	Overrun	6	Oct 16, 2025	SYSTEM	(\$7,850.00)	
			<b>Overrun - Total</b>					<b>(\$7,850.00)</b>	
			<b>Overrun - Total</b>					<b>(\$7,850.00)</b>	
		<b>0200 - Total</b>						<b>(\$7,850.00)</b>	
	0240	MISC. ITS	Construction Stockpile STMI		10	Dec 16, 2025	SYSTEM	\$504,000.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			<b>- Total</b>					<b>\$504,000.00</b>	
			<b>Construction Stockpile STMI - Total</b>					<b>\$504,000.00</b>	
		<b>0240 - Total</b>						<b>\$504,000.00</b>	
<b>JSL0202 - Total</b>								<b>\$496,150.00</b>	
<b>Overall - Total</b>								<b>\$496,150.00</b>	



---

**Contract Adjustments for Contract - 250516-F12**

There are no contract adjustments to display for this contract.