



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 15, 2026

Progress Estimate Number 3	Contract ID 250516-G01	Prime Contractor Hartman and Company, Inc.	Pay Period Start January 16, 2026	Pay Period End June 15, 2026	Original Contract Amount \$2,930,000.00	Net Change Order Amount \$0.00	Current Contract Amount \$2,930,000.00
--------------------------------------	----------------------------------	--	---	--	---	--	--

Approval Date	By User
June 15, 2026	tallea2
June 16, 2026	gwinc1
June 18, 2026	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		1.68%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2025	June 5, 2025	
Letting Date	May 16, 2025	May 16, 2025	
Notice to Proceed Date	July 7, 2025	July 7, 2025	
Work Began Date	June 3, 2026	June 3, 2026	

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
250516-G01			
Total Posted Items Pay	\$11,028.50	\$38,125.34	\$49,153.84
Gross Item Adjustments	\$64,235.58	\$30,300.00	\$94,535.58
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$68,425.34	\$143,689.42
Contract Total Payable This Estimate:	\$75,264.08		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7S3059B	0980	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	LF	\$39.500	164	\$6,478.00
	1160	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	LF	\$15.300	135	\$2,065.50
	1170	9107201	CONDUIT, 3 IN., RIGID, PUSHED	LF	\$35.500	70	\$2,485.00

Project J7S3059B - Total	\$11,028.50
Overall - Total	\$11,028.50

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3059B	0680	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$1,630.00
	0690	BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$1,022.00
	0890	POST, SIGNAL 8 FT.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$1,842.00
	0900	POST, SIGNAL 15 FT.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$814.00
	0910	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$11,552.00
	0920	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$16,063.58
	0930	POST, TYPE C, 55 FT. ARM	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$12,164.00
	1100	MISC.	Construction		Payment Estimate Item Adjustment generated			\$19,148.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 15, 2026

Progress Estimate Number	Contract ID	250516-G01	Pay Period Start	January 16, 2026	Original Contract Amount	\$2,930,000.00
3	Prime Contractor	Hartman and Company, Inc.	Pay Period End	June 15, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$2,930,000.00

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J7S3059B			Stockpile		Stockpile Transaction			
Total								\$64,235.58



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J7S3059B	FAS-S605(34)	Realignment, intersection and ADA improvements	FF	JASPER	from Davis Blvd to Stephens Blvd in Joplin
Totals by Job Numbers					
J7S3059B					
			This Estimate	Previous	To Date
		Posted Item Pay	\$11,028.50	\$38,125.34	\$49,153.84
		Gross Item Adjustments	\$64,235.58	\$30,300.00	\$94,535.58
		Gross Item Pay	\$75,264.08	\$68,425.34	\$143,689.42
		Incentive	\$0.00	\$0.00	\$0.00
		Disincentive	\$0.00	\$0.00	\$0.00
		Liquidated Damages	\$0.00	\$0.00	\$0.00
		Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 19, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-G01	J7S3059B	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0001	0020	2013000	CLEARING AND GRUBBING	3.00	0.00	3.00	ACRE	0.00	\$15,900.00	\$0.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$85,000.00	\$0.00
		0001	0040	2031000	CLASS A EXCAVATION	4,479.00	0.00	4,479.00	CUYD	0.00	\$11.30	\$0.00
		0001	0050	2035500	EMBANKMENT IN PLACE	5,605.00	0.00	5,605.00	CUYD	0.00	\$19.70	\$0.00
		0001	0060	2036000	COMPACTING EMBANKMENT	3,807.00	0.00	3,807.00	CUYD	0.00	\$5.40	\$0.00
		0001	0070	2063000	CLASS 3 EXCAVATION	343.00	0.00	343.00	CUYD	0.00	\$43.20	\$0.00
		0001	0080	2071000	LINEAR GRADING CLASS 1	2.00	0.00	2.00	STA	0.00	\$3,160.00	\$0.00
		0001	0090	2079903	MISC.ADA LINEAR GRADING	347.00	0.00	347.00	LF	0.00	\$24.30	\$0.00
		0001	0100	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	5.40	0.00	5.40	100F	0.00	\$1,420.00	\$0.00
		0001	0110	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	273.00	0.00	273.00	SQYD	0.00	\$20.80	\$0.00
		0001	0120	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,551.00	0.00	1,551.00	SQYD	0.00	\$12.70	\$0.00
		0001	0130	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	7,550.00	0.00	7,550.00	SQYD	0.00	\$9.40	\$0.00
		0001	0140	4019905	MISC.OPTIONAL PAVEMENT	1,667.10	0.00	1,667.10	SQYD	0.00	\$71.60	\$0.00
		0001	0150	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	5,883.40	0.00	5,883.40	SQYD	0.00	\$67.70	\$0.00
		0001	0160	6081010	CONCRETE CURB RAMP	45.00	0.00	45.00	SQYD	0.00	\$265.00	\$0.00
		0001	0170	6081012	TRUNCATED DOMES	66.00	0.00	66.00	SQFT	0.00	\$41.70	\$0.00
		0001	0180	6085008	PAVED APPROACH, 8 IN.	1,123.00	0.00	1,123.00	SQYD	0.00	\$108.50	\$0.00
		0001	0190	6086004	CONCRETE SIDEWALK, 4 IN.	227.90	0.00	227.90	SQYD	0.00	\$70.50	\$0.00
		0001	0200	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	148.00	0.00	148.00	LF	0.00	\$87.20	\$0.00
		0001	0210	6091041	CONCRETE GUTTER TYPE A	370.00	0.00	370.00	LF	0.00	\$68.00	\$0.00
		0001	0220	6091051	CURB AND GUTTER TYPE A	741.00	0.00	741.00	LF	0.00	\$55.10	\$0.00
		0001	0230	6097000	ROCK LINING	96.00	0.00	96.00	CUYD	0.00	\$83.70	\$0.00
		0001	0240	6099903	MISC.STD UPRIGHT C&G (CITY OF JOPLIN)	798.00	0.00	798.00	LF	0.00	\$62.20	\$0.00
		0001	0250	6113020	FURNISHING TYPE 2 ROCK BLANKET	229.00	0.00	229.00	CUYD	0.00	\$34.20	\$0.00
		0001	0260	6113040	PLACING TYPE 2 ROCK BLANKET	229.00	0.00	229.00	CUYD	0.00	\$24.60	\$0.00
		0001	0270	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	1.00	0.00	1.00	EA	0.00	\$2,500.00	\$0.00
		0001	0280	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	3.00	0.00	3.00	EA	0.00	\$2,230.00	\$0.00
		0001	0290	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	6.00	0.00	6.00	EA	0.00	\$2,770.00	\$0.00
		0001	0300	6143014	MANHOLE FRAME AND COVER, TYPE 4	1.00	0.00	1.00	EA	0.00	\$1,360.00	\$0.00
		0001	0310	6149902	MISC.ADA COMPLIANT MANHOLE FRAME AND COVER	1.00	0.00	1.00	EA	0.00	\$3,390.00	\$0.00
		0001	0320	6161005	CONSTRUCTION SIGNS	571.00	0.00	571.00	SQFT	0.00	\$8.00	\$0.00
		0001	0330	6161025	CHANNELIZER (TRIM-LINE)	40.00	0.00	40.00	EA	0.00	\$21.00	\$0.00
		0001	0340	6161030	TYPE 3 MOVEABLE BARRICADE	15.00	0.00	15.00	EA	0.00	\$185.00	\$0.00
		0001	0350	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	0.00	\$1,500.00	\$0.00
		0001	0360	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	0.00	\$4,550.00	\$0.00
		0001	0370	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	654.00	0.00	654.00	LF	0.00	\$35.00	\$0.00
		0001	0380	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$152,501.36	\$38,125.34
		0001	0390	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0400	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	180.00	0.00	180.00	LF	0.00	\$28.00	\$0.00
		0001	0410	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	74.00	0.00	74.00	LF	0.00	\$28.00	\$0.00
		0001	0420	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$290.00	\$0.00
		0001	0430	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$560.00	\$0.00
		0001	0440	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	21.00	0.00	21.00	EA	0.00	\$240.00	\$0.00
		0001	0450	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	943.00	0.00	943.00	LF	0.00	\$1.00	\$0.00
		0001	0460	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	4,951.00	0.00	4,951.00	LF	0.00	\$0.95	\$0.00
		0001	0470	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	344.00	0.00	344.00	SQYD	0.00	\$18.70	\$0.00
		0001	0480	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$24,900.00	\$0.00
		0001	0490	7039903	MISC.TYPE D BARRIER TRANSITION (MOMENT SLAB)	355.00	0.00	355.00	LF	0.00	\$182.50	\$0.00
		0001	0500	7250315A	15 IN. PIPE GROUP B	762.00	0.00	762.00	LF	0.00	\$70.50	\$0.00
		0001	0510	7252006	CORRUGATED METALLIC-COATED STEEL PIPE-ARCH TYPE	104.00	0.00	104.00	LF	0.00	\$274.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-G01	J7S3059B				B-6/B-6A							
		0001	0520	7261015	15 IN. PIPE GROUP A	215.00	0.00	215.00	LF	0.00	\$94.30	\$0.00
		0001	0530	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	9.00	0.00	9.00	FT	0.00	\$1,040.00	\$0.00
		0001	0540	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	13.00	0.00	13.00	FT	0.00	\$1,290.00	\$0.00
		0001	0550	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	24.00	0.00	24.00	FT	0.00	\$1,330.00	\$0.00
		0001	0560	7320015A	15 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,680.00	\$0.00
		0001	0570	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$2,410.00	\$0.00
		0001	0580	7321006	B6 FLARED END SECTION	4.00	0.00	4.00	EA	0.00	\$2,920.00	\$0.00
		0001	0590	8025006	MULCHING	5.40	0.00	5.40	ACRE	0.00	\$1,750.00	\$0.00
		0001	0600	8031000A	TURF TYPE TALL FESCUE SODDING	71.00	0.00	71.00	SQYD	0.00	\$30.00	\$0.00
		0001	0610	8051000A	SEEDING - COOL SEASON GRASSES	4.40	0.00	4.40	ACRE	0.00	\$3,000.00	\$0.00
		0001	0620	8061005	ROCK DITCH CHECK	330.00	0.00	330.00	LF	0.00	\$13.50	\$0.00
		0001	0630	8061007A	CURB INLET CHECK	15.00	0.00	15.00	EA	0.00	\$100.00	\$0.00
		0001	0640	8061016	SEDIMENT REMOVAL	74.00	0.00	74.00	CUYD	0.00	\$51.20	\$0.00
		0001	0650	8061017	TEMPORARY SEEDING	1.00	0.00	1.00	ACRE	0.00	\$2,000.00	\$0.00
		0001	0660	8061019	SILT FENCE	1,738.00	0.00	1,738.00	LF	0.00	\$3.00	\$0.00
		0001	0670	8064129	TYPE 2 TURF REINFORCEMENT MAT	3,777.00	0.00	3,777.00	SQYD	0.00	\$4.90	\$0.00
		0020	0680	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	1.00	0.00	1.00	EA	0.00	\$4,140.00	\$0.00
		0020	0690	9011115	BRACKET ARM, 15 FT. OR 4.6 M	1.00	0.00	1.00	EA	0.00	\$1,650.00	\$0.00
		0020	0700	9011311	LUMINAIRE, LED-A	1.00	0.00	1.00	EA	0.00	\$355.00	\$0.00
		0020	0710	9012230	BASE MOUNTED CONTROL STATION 240 VOLT - 4 CIRCUIT	1.00	0.00	1.00	EA	0.00	\$10,100.00	\$0.00
		0020	0720	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	20.00	0.00	20.00	LF	0.00	\$20.80	\$0.00
		0020	0730	9013003	CONDUIT, 3 IN. RIGID, IN TRENCH	40.00	0.00	40.00	LF	0.00	\$25.50	\$0.00
		0020	0740	9014003	CONDUIT, 3 IN. RIGID, PUSHED	80.00	0.00	80.00	LF	0.00	\$35.50	\$0.00
		0020	0750	9016120	PULL BOX, CONCRETE, STANDARD	2.00	0.00	2.00	EA	0.00	\$3,300.00	\$0.00
		0020	0760	9017001	CABLE, 1 AWG 1 CONDUCTOR	60.00	0.00	60.00	LF	0.00	\$5.50	\$0.00
		0020	0770	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	90.00	0.00	90.00	LF	0.00	\$1.50	\$0.00
		0020	0780	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 8 AWG	120.00	0.00	120.00	LF	0.00	\$6.90	\$0.00
		0020	0790	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	1.00	0.00	1.00	EA	0.00	\$2,300.00	\$0.00
		0020	0800	9018613	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING AND SIGNALS	1.00	0.00	1.00	EA	0.00	\$4,850.00	\$0.00
		0030	0810	9020213	SIGNAL HEAD, TYPE 3S	2.00	0.00	2.00	EA	0.00	\$1,030.00	\$0.00
		0030	0820	9020214	SIGNAL HEAD, TYPE 4S	1.00	0.00	1.00	EA	0.00	\$1,580.00	\$0.00
		0030	0830	9020513	SIGNAL HEAD, TYPE 3B	8.00	0.00	8.00	EA	0.00	\$1,200.00	\$0.00
		0030	0840	9020514	SIGNAL HEAD, TYPE 4B	3.00	0.00	3.00	EA	0.00	\$1,710.00	\$0.00
		0030	0850	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	4.00	0.00	4.00	EA	0.00	\$610.00	\$0.00
		0030	0860	9020833	SH-FLAT SHEET - SIGNAL SIGN	68.00	0.00	68.00	SQFT	0.00	\$22.80	\$0.00
		0030	0870	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8.00	0.00	8.00	EA	0.00	\$215.00	\$0.00
		0030	0880	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
		0030	0890	9022708	POST, SIGNAL 8 FT.	3.00	0.00	3.00	EA	0.00	\$1,300.00	\$0.00
		0030	0900	9022715	POST, SIGNAL 15 FT.	1.00	0.00	1.00	EA	0.00	\$2,100.00	\$0.00
		0030	0910	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	0.00	\$19,700.00	\$0.00
		0030	0920	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	2.00	0.00	2.00	EA	0.00	\$15,500.00	\$0.00
		0030	0930	9023255	POST, TYPE C, 55 FT. ARM	1.00	0.00	1.00	EA	0.00	\$20,700.00	\$0.00
		0030	0940	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	4.00	0.00	4.00	EA	0.00	\$1,080.00	\$0.00
		0030	0950	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	30.00	0.00	30.00	LF	0.00	\$15.30	\$0.00
		0030	0960	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	103.00	0.00	103.00	LF	0.00	\$22.00	\$0.00
		0030	0970	9025400	CONDUIT, 4 IN., TRENCH WITH TRACER WIRE	98.00	0.00	98.00	LF	0.00	\$28.90	\$0.00
		0030	0980	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	368.00	0.00	368.00	LF	164.00	\$39.50	\$6,478.00
		0030	0990	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	100.00	0.00	100.00	LF	0.00	\$1.50	\$0.00
		0030	1000	9028201	CABLE, 1 AWG 1 CONDUCTOR, POWER	140.00	0.00	140.00	LF	0.00	\$5.50	\$0.00
		0030	1010	9028302	CABLE, 12 AWG 2 CONDUCTOR	270.00	0.00	270.00	LF	0.00	\$1.90	\$0.00
		0030	1020	9028308	CABLE, 16 AWG 2 CONDUCTOR	410.00	0.00	410.00	LF	0.00	\$1.50	\$0.00
		0030	1030	9028310	CABLE, 16 AWG 5 CONDUCTOR	410.00	0.00	410.00	LF	0.00	\$2.30	\$0.00
		0030	1040	9028311	CABLE, 16 AWG 7 CONDUCTOR	2,140.00	0.00	2,140.00	LF	0.00	\$2.80	\$0.00
		0030	1050	9028820	PULL BOX, CONCRETE, STANDARD	3.00	0.00	3.00	EA	0.00	\$3,300.00	\$0.00
0030	1060	9028824	PULL BOX, CONCRETE, DOUBLE TYPE B	1.00	0.00	1.00	EA	0.00	\$5,200.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-G01	J7S3059B	0030	1070	9029100	BASE, CONCRETE	15.60	0.00	15.60	CUYD	0.00	\$1,410.00	\$0.00
		0030	1080	9029901	MISC.RADAR DETECTION SYSTEM, CONTRACTOR FURNISHED, CONTRACTOR INSTALLED	1.00	0.00	1.00	LS	0.00	\$50,500.00	\$0.00
		0030	1090	9029901	MISC.SIGNAL COMMUNICATION	1.00	0.00	1.00	LS	0.00	\$2,360.00	\$0.00
		0030	1100	9029902	MISC.SIGNAL CONTROLLER AND CABINET, TYPE 2070	1.00	0.00	1.00	EA	0.00	\$43,000.00	\$0.00
		0030	1110	9029902	MISC.UNINTERRUPTABLE POWER SUPPLY (UPS)	1.00	0.00	1.00	EA	0.00	\$14,800.00	\$0.00
		0040	1120	9031270A	2 IN. PSST POST - 12 GA.	45.00	0.00	45.00	LF	0.00	\$13.00	\$0.00
		0040	1130	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	3.00	0.00	3.00	EA	0.00	\$290.00	\$0.00
		0040	1140	9035004A	SH-FLAT SHEET	33.00	0.00	33.00	SQFT	0.00	\$20.00	\$0.00
		0050	1150	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	1.00	0.00	1.00	EA	0.00	\$5,800.00	\$0.00
		0050	1160	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	135.00	0.00	135.00	LF	135.00	\$15.30	\$2,065.50
		0050	1170	9107201	CONDUIT, 3 IN., RIGID, PUSHED	80.00	0.00	80.00	LF	70.00	\$35.50	\$2,485.00
		0050	1180	9108201	CABLE, 1 AWG, 1 CONDUCTOR, POWER	140.00	0.00	140.00	LF	0.00	\$5.50	\$0.00
		0050	1190	9108820	PULL BOX, CONCRETE, STANDARD	4.00	0.00	4.00	EA	0.00	\$3,300.00	\$0.00
		0050	1200	9109902	MISC.48 PORT FIBER DISTRIBUTION UNIT	1.00	0.00	1.00	EA	0.00	\$855.00	\$0.00
		0050	1210	9109902	MISC.INSTALL MODOT FURNISHED ETHERNET SWITCH	1.00	0.00	1.00	EA	0.00	\$185.00	\$0.00
		0050	1220	9109902	MISC.ITS CABINET, TYPE 332	1.00	0.00	1.00	EA	0.00	\$8,500.00	\$0.00
		0050	1230	9109902	MISC.UBIQUITI NANOBEAM GEN 2 RADIO	2.00	0.00	2.00	EA	0.00	\$750.00	\$0.00
		0050	1240	9109903	MISC.CABLE, CCTV, ETHERNET CAT 5	300.00	0.00	300.00	LF	0.00	\$2.20	\$0.00
		0050	1250	9109903	MISC.CABLE, RADIO, ETHERNET CAT 5	620.00	0.00	620.00	LF	0.00	\$2.20	\$0.00
		0070	1260	2063300	CLASS 4 EXCAVATION	370.00	0.00	370.00	CUYD	0.00	\$76.10	\$0.00
		0070	1270	2063400	CLASS 4 EXCAVATION IN ROCK	305.00	0.00	305.00	CUYD	0.00	\$205.00	\$0.00
		0070	1280	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	0.00	\$51,400.00	\$0.00
		0070	1290	7034040	CLASS B-1 CONCRETE (CULVERTS-BRIDGE)	311.60	0.00	311.60	CUYD	0.00	\$702.50	\$0.00
		0070	1300	7061020	REINFORCING STEEL (CULVERTS-BRIDGE)	47,730.00	0.00	47,730.00	LB	0.00	\$1.70	\$0.00
		0071	1310	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	2,229.00	0.00	2,229.00	SQFT	0.00	\$121.50	\$0.00
		Project J7S3059B - Total Value Posted to Date as of Report Generated Date										
250516-G01 Overall - Total Value Posted to Date as of Report Generated Date											\$49,153.84	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J7S3059B

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0980	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	6/3/26	6/15/26	1	94.00	LF	PB 1 to PB 2	-	-	-	-	
			6/4/26	6/15/26	1	70.00	LF	PB 1 to PB 4	-	-	-	-	
1160	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	6/10/26	6/15/26	1	135.00	LF	PB 22 to PB 24	-	-	-	-	
1170	9107201	CONDUIT, 3 IN., RIGID, PUSHED	6/3/26	6/15/26	1	70.00	LF	PB 21 to PB 22	-	-	-	-	

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250516-G01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J7S3059B	0680	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Construction Stockpile STMI		3	Jun 15, 2026	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,630.00	
				Construction Stockpile STMI - Total				\$1,630.00	
				0680 - Total				\$1,630.00	
	0690	BRACKET ARM, 15 FT. OR 4.6 M	Construction Stockpile STMI		3	Jun 15, 2026	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,022.00	
				Construction Stockpile STMI - Total				\$1,022.00	
				0690 - Total				\$1,022.00	
	0890	POST, SIGNAL 8 FT.	Construction Stockpile STMI		3	Jun 15, 2026	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,842.00	
				Construction Stockpile STMI - Total				\$1,842.00	
				0890 - Total				\$1,842.00	
	0900	POST, SIGNAL 15 FT.	Construction Stockpile STMI		3	Jun 15, 2026	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$814.00	
				Construction Stockpile STMI - Total				\$814.00	
				0900 - Total				\$814.00	
	0910	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	Construction Stockpile STMI		3	Jun 15, 2026	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$11,552.00	
				Construction Stockpile STMI - Total				\$11,552.00	
				0910 - Total				\$11,552.00	
	0920	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	Construction Stockpile STMI		3	Jun 15, 2026	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$16,063.58	
				Construction Stockpile STMI - Total				\$16,063.58	
				0920 - Total				\$16,063.58	
	0930	POST, TYPE C, 55 FT. ARM	Construction Stockpile STMI		3	Jun 15, 2026	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$12,164.00	
				Construction Stockpile STMI - Total				\$12,164.00	
				0930 - Total				\$12,164.00	
	1080	MISC.	Construction Stockpile STMI		2	Jan 15, 2026	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$30,300.00	
				Construction Stockpile STMI - Total				\$30,300.00	
				1080 - Total				\$30,300.00	
	1100	MISC.	Construction Stockpile STMI		3	Jun 15, 2026	SYSTEM		Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$19,148.00	
				Construction Stockpile STMI - Total				\$19,148.00	
				1100 - Total				\$19,148.00	
J7S3059B - Total								\$94,535.58	
Overall - Total								\$94,535.58	



Contract Adjustments for Contract - 250516-G01

There are no contract adjustments to display for this contract.