



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 21, 2025

Pay Estimate Created Date: October 16, 2025

Progress Estimate Number 4	Contract ID 250516-H11	Pay Period Start October 1, 2025	Original Contract Amount \$196,429.11
Prime Contractor Courtney Construction, LLC dba Courtney Excavating & Construction	Pay Period End October 15, 2025	Net Change Order Amount \$43,041.14	
		Current Contract Amount \$239,470.25	

Approval Date	By User
October 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by davidm1
October 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by hills1
October 20, 2025	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date October 1, 2025	Current Completion Date October 1, 2025	Actual Completion Date September 18, 2025	% of Current Contract Amount Complete 98.34%
--	---	---	--

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2025	June 5, 2025	
Letting Date	May 16, 2025	May 16, 2025	
Notice to Proceed Date	July 7, 2025	July 7, 2025	
Work Began Date	August 25, 2025	August 25, 2025	

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
250516-H11			
Total Posted Items Pay	\$45,651.47	\$189,847.13	\$235,498.60
Gross Item Adjustments	\$2,566.00	(\$2,566.00)	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$187,281.13	\$235,498.60
Contract Total Payable This Estimate:	\$48,217.47		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSEM0081	0010	2031000	CLASS A EXCAVATION	CUYD	\$74.950	320	\$23,984.00
	0150	8061050	TYPE C BERM	LF	\$59.690	363	\$21,667.47

Project JSEM0081 - Total **\$45,651.47**

Overall - Total **\$45,651.47**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSEM0081	0120	SEEDING - COOL SEASON GRASSES	Material			-0.20000	\$18,361.60	(\$3,672.32)
	0120	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user davidm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	0.20000	\$18,361.60	\$3,672.32
	0140	SILT FENCE	Material			-200	\$12.83	(\$2,566.00)
	0140	SILT FENCE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user davidm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	200	\$12.83	\$2,566.00
	0140	SILT FENCE	MaterialCredit			200	\$12.83	\$2,566.00
Total								\$2,566.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2025

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JSEM0081		Slope repair	95	OZARK	at Little North Fork White River																																
Totals by Job Numbers																																					
JSEM0081	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$45,651.47</td><td>\$189,847.13</td><td>\$235,498.60</td></tr><tr><td>Gross Item Adjustments</td><td>\$2,566.00</td><td>(\$2,566.00)</td><td>\$0.00</td></tr><tr><td>Gross Item Pay</td><td>\$48,217.47</td><td>\$187,281.13</td><td>\$235,498.60</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$45,651.47	\$189,847.13	\$235,498.60	Gross Item Adjustments	\$2,566.00	(\$2,566.00)	\$0.00	Gross Item Pay	\$48,217.47	\$187,281.13	\$235,498.60	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$45,651.47	\$189,847.13	\$235,498.60																																		
Gross Item Adjustments	\$2,566.00	(\$2,566.00)	\$0.00																																		
Gross Item Pay	\$48,217.47	\$187,281.13	\$235,498.60																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSEM0081, Item 8051000A, Project Item Line Number 0120, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Waiting on cert	davidm1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSEM0081, Item 8051000A, Project Item Line Number 0120, Material Set 8051000A96, Material 0801AG - Agricultural Lime -Effective Nuetralizer, Acceptance Action Generic 0801AG is insufficient.	Waiting on cert	davidm1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSEM0081, Item 8051000A, Project Item Line Number 0120, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action Generic 0805SD is insufficient.	Waiting on cert	davidm1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSEM0081, Item 8061019, Project Item Line Number 0140, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.	Waiting on cert	davidm1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 21, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250516-H11	JSEM0081	0001	0010	2031000	CLASS A EXCAVATION	320.00	0.00	320.00	CUYD	320.00	\$74.95	\$23,984.00
		0001	0020	2072000	LINEAR GRADING CLASS 2	4.90	-3.40	1.50	STA	1.50	\$3,230.96	\$4,846.44
		0001	0030	3105002	GRAVEL (A) OR CRUSHED STONE (B)	71.00	-21.00	50.00	TONS	50.00	\$128.42	\$6,421.00
		0001	0040	6113020	FURNISHING TYPE 2 ROCK BLANKET	760.00	580.00	1,340.00	CUYD	1,340.00	\$50.58	\$67,777.20
		0001	0050	6113040	PLACING TYPE 2 ROCK BLANKET	760.00	580.00	1,340.00	CUYD	1,340.00	\$55.84	\$74,825.60
		0001	0060	6161005	CONSTRUCTION SIGNS	128.00	0.00	128.00	SQFT	128.00	\$8.33	\$1,066.24
		0001	0070	6161025	CHANNELIZER (TRIM-LINE)	10.00	0.00	10.00	EA	10.00	\$14.28	\$142.80
		0001	0080	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$2,975.00	\$5,950.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.98	\$20,082.36	\$19,680.71
		0001	0100	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$3,570.00	\$0.00
		0001	0110	8025006	MULCHING	0.20	0.00	0.20	ACRE	0.20	\$14,494.10	\$2,898.82
		0001	0120	8051000A	SEEDING - COOL SEASON GRASSES	0.20	0.00	0.20	ACRE	0.20	\$18,361.60	\$3,672.32
		0001	0130	8061016	SEDIMENT REMOVAL	9.00	-9.00	0.00	CUYD	0.00	\$304.70	\$0.00
		0001	0140	8061019	SILT FENCE	376.00	-176.00	200.00	LF	200.00	\$12.83	\$2,566.00
		0001	0150	8061050	TYPE C BERM	363.00	0.00	363.00	LF	363.00	\$59.69	\$21,667.47
Project JSEM0081 - Total Value Posted to Date as of Report Generated Date												\$235,498.60
250516-H11 Overall - Total Value Posted to Date as of Report Generated Date												\$235,498.60



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSEM0081

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2031000	CLASS A EXCAVATION	10/15/25	10/16/25	1	320.00	CUYD	Bridge B0452	Bridge B0452		Bridge B0452		
0150	8061050	TYPE C BERM	10/11/25	10/16/25	1	363.00	LF	MO 95 - Bridge B0452	Bridge B0452		Bridge B0452		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 21, 2025

Contract ID: 250516-H11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSEM0081	0030	GRAVEL (A) OR CRUSHED STONE (B)	Material		2	Sep 16, 2025	SYSTEM	(\$6,421.00)		
					2	Sep 16, 2025	SYSTEM	\$6,421.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user davidm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Oct 1, 2025	SYSTEM	(\$6,421.00)		
					3	Oct 1, 2025	SYSTEM	\$6,421.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user davidm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
	0030 - Total								\$0.00	
	0040	FURNISHING TYPE 2 ROCK BLANKET	Material		2	Sep 16, 2025	SYSTEM	(\$67,777.20)		
					2	Sep 16, 2025	SYSTEM	\$67,777.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user davidm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Oct 1, 2025	SYSTEM	(\$67,777.20)		
					3	Oct 1, 2025	SYSTEM	\$67,777.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user davidm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
Overrun			Overrun	2	Sep 16, 2025	SYSTEM	(\$29,336.40)			
				3	Oct 1, 2025	SYSTEM	\$29,336.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',50.58000 - 50.58000, 'is applied (if non-zero).		
				Overrun - Total			\$0.00			
				Overrun - Total			\$0.00			
0040 - Total								\$0.00		
0050	PLACING TYPE 2 ROCK BLANKET	Overrun	Overrun	2	Sep 16, 2025	SYSTEM	(\$32,387.20)			
				3	Oct 1, 2025	SYSTEM	\$32,387.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',55.84000 - 55.84000, 'is applied (if non-zero).		
				Overrun - Total			\$0.00			
				Overrun - Total			\$0.00			
		0050 - Total								\$0.00
0060	CONSTRUCTION SIGNS	Material		2	Sep 16, 2025	SYSTEM	(\$1,066.24)			
				2	Sep 16, 2025	SYSTEM	\$1,066.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user davidm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				3	Oct 1, 2025	SYSTEM	(\$1,066.24)			
				3	Oct 1, 2025	SYSTEM	\$1,066.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user davidm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				- Total			\$0.00			
				Material - Total			\$0.00			
0060 - Total								\$0.00		
0070	CHANNELIZER (TRIM-LINE)	Material		2	Sep 16, 2025	SYSTEM	(\$142.80)			
				2	Sep 16, 2025	SYSTEM	\$142.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user davidm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				3	Oct 1, 2025	SYSTEM	(\$142.80)			
				3	Oct 1, 2025	SYSTEM	\$142.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user davidm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Oct 21, 2025

Contract ID: 250516-H11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSEM0081	0070	CHANNELIZER (TRIM-LINE)	Material	- Total					\$0.00	
			Material - Total					\$0.00		
			0070 - Total					\$0.00		
	0080	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		2	Sep 16, 2025	SYSTEM	(\$5,950.00)		
					2	Sep 16, 2025	SYSTEM	\$5,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user davidm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					3	Oct 1, 2025	SYSTEM	(\$5,950.00)		
					3	Oct 1, 2025	SYSTEM	\$5,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user davidm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				- Total					\$0.00	
			Material - Total					\$0.00		
			0080 - Total					\$0.00		
	0110	MULCHING	Material		2	Sep 16, 2025	SYSTEM	(\$2,898.82)		
					2	Sep 16, 2025	SYSTEM	\$2,898.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user davidm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					3	Oct 1, 2025	SYSTEM	(\$2,898.82)		
					3	Oct 1, 2025	SYSTEM	\$2,898.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user davidm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				- Total					\$0.00	
			Material - Total					\$0.00		
			0110 - Total					\$0.00		
	0120	SEEDING - COOL SEASON GRASSES	Material		2	Sep 16, 2025	SYSTEM	(\$3,672.32)		
					2	Sep 16, 2025	SYSTEM	\$3,672.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user davidm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					3	Oct 1, 2025	SYSTEM	(\$3,672.32)		
					3	Oct 1, 2025	SYSTEM	\$3,672.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user davidm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					4	Oct 16, 2025	SYSTEM	(\$3,672.32)		
					4	Oct 16, 2025	SYSTEM	\$3,672.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user davidm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			- Total					\$0.00		
	Material - Total					\$0.00				
	0120 - Total					\$0.00				
	0140	SILT FENCE	Material		3	Oct 1, 2025	SYSTEM	(\$2,566.00)		
					4	Oct 16, 2025	SYSTEM	(\$2,566.00)		
					4	Oct 16, 2025	SYSTEM	\$2,566.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user davidm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				- Total					(\$2,566.00)	
				Material - Total					(\$2,566.00)	
			MaterialCredit		4	Oct 16, 2025	SYSTEM	\$2,566.00		
				- Total					\$2,566.00	
	MaterialCredit - Total					\$2,566.00				
	0140 - Total					\$0.00				
	JSEM0081 - Total								\$0.00	



Line Item Adjustments by Estimate

Oct 21, 2025

Contract ID: 250516-H11

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
Overall - Total								\$0.00	



Contract Adjustments for Contract - 250516-H11

There are no contract adjustments to display for this contract.