



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number	Contract ID	250620-B01	Pay Period Start	September 2, 2026	Original Contract Amount	\$982,521.30
14	Prime Contractor	Stanton Contracting, L.L.C.	Pay Period End	October 1, 2026	Net Change Order Amount	\$34,480.50
					Current Contract Amount	\$1,017,001.80

Approval Date						By User
October 1, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					vierrss
October 1, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					vierrss
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 1, 2026	September 1, 2026	August 31, 2026	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 9, 2025	July 9, 2025	
Letting Date	June 20, 2025	June 20, 2025	
Notice to Proceed Date	August 11, 2025	August 11, 2025	
Work Began Date	March 30, 2026	March 30, 2026	

Contract Total Pay For Estimate No. 14			
		This Estimate	Previous
250620-B01			To Date
Total Posted Items Pay		\$1,836.00	\$1,015,165.80
Gross Item Adjustments		\$17,779.50	(\$21,113.20)
Incentive		\$0.00	\$0.00
Disincentive		\$0.00	\$0.00
Liquidated Damage		\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$0.00
			\$994,052.60
Contract Total Payable This Estimate:		\$19,615.50	\$1,013,668.10

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0147	0220	6097000	ROCK LINING	CUYD	\$150.000	0.700	\$105.00
	5002	1094000	FORCE ACCOUNT	EA	\$1,731.000	1	\$1,731.00
Project JNE0147 - Total							\$1,836.00
Overall - Total							\$1,836.00

Contract Adjustments This Estimate							
------------------------------------	--	--	--	--	--	--	--

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0147	0060	CLASS 3 EXCAVATION	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',75.00000 - 75.00000, 'is applied (if non-zero).	6.50000	\$75.00	\$487.50
	0110	CONCRETE MEDIAN	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).	49.20000	\$100.00	\$4,920.00
	0170	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',75.00000 - 75.00000, 'is applied (if non-zero).	29.20000	\$75.00	\$2,190.00
	0200	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).	61	\$20.00	\$1,220.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number 14		Contract ID Prime Contractor		250620-B01 Stanton Contracting, L.L.C.		Pay Period Start Pay Period End		September 2, 2026 October 1, 2026		Original Contract Amount Net Change Order Amount Current Contract Amount		\$982,521.30 \$34,480.50 \$1,017,001.80
Project Number	Line No.	Item Description		Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount		
JNE0147						applied (if non-zero).						
	0220	ROCK LINING		Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',150.00000 - 150.00000, 'is applied (if non-zero).		3.40000	\$150.00	\$510.00		
	0230	MISC.		Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).		73	\$40.00	\$2,920.00		
	0310	CLASS B CONCRETE (RETAINING WALLS)		Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2500.00000 - 2500.00000, 'is applied (if non-zero).		1.30000	\$2,500.00	\$3,250.00		
	0320	REINFORCING STEEL (EPOXY COATED)		Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.00000 - 3.00000, 'is applied (if non-zero).		40	\$3.00	\$120.00		
	0340	12 IN. PIPE GROUP C		Material				-286	\$60.00	(\$17,160.00)		
	0340	12 IN. PIPE GROUP C		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		286	\$60.00	\$17,160.00		
	0350	15 IN. PIPE GROUP C		Material				-36	\$65.00	(\$2,340.00)		
	0350	15 IN. PIPE GROUP C		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		36	\$65.00	\$2,340.00		
	0350	15 IN. PIPE GROUP C		Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',65.00000 - 65.00000, 'is applied (if non-zero).		3	\$65.00	\$195.00		
	0360	18 IN. PIPE GROUP C		Material				-152	\$75.00	(\$11,400.00)		
	0360	18 IN. PIPE GROUP C		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		152	\$75.00	\$11,400.00		
	0360	18 IN. PIPE GROUP C		Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',75.00000 - 75.00000, 'is applied (if non-zero).		14	\$75.00	\$1,050.00		
	0440	ALTERNATE DITCH CHECK		Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.50000 - 8.50000, 'is applied (if non-zero).		10	\$8.50	\$85.00		
	0520	SHF-FLAT SHEET FLUORESCENT		Material				-52	\$32.00	(\$1,664.00)		
	0520	SHF-FLAT SHEET FLUORESCENT		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user terrej2 overriding Payment Estimate Exception 4 on		52	\$32.00	\$1,664.00		



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number 14		Contract ID Prime Contractor	250620-B01 Stanton Contracting, L.L.C.	Pay Period Start Pay Period End	September 2, 2026 October 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$982,521.30 \$34,480.50 \$1,017,001.80	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0147					the current Payment Estimate.			
	0520	SHF-FLAT SHEET FLUORESCENT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',32.00000 - 32.00000, 'is applied (if non-zero).	26	\$32.00	\$832.00
Total								\$17,779.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNE0147	FAS-S202 (098)	ADA improvements	156,J, 149,C	MACON	at various locations in La Plata, Elmer, Ethel, South Gifford and College Mound
Totals by Job Numbers					
JNE0147			This Estimate	Previous	To Date
	Posted Item Pay		\$1,836.00	\$1,015,165.80	\$1,017,001.80
	Gross Item Adjustments		\$17,779.50	(\$21,113.20)	(\$3,333.70)
	Gross Item Pay		\$19,615.50	\$994,052.60	\$1,013,668.10
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNE0147, Item 7250412, Project Item Line Number 0340, Material Set 725041296, Material 1047CPPE.....12 - Polyethylene Culv Corrugated 12", Acceptance Action Generic 1047CPPE.....12 is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0147, Item 7250415, Project Item Line Number 0350, Material Set 725041596, Material 1047CPPE.....15 - Polyethylene Culv Corrugated 15", Acceptance Action Generic 1047CPPE.....15 is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0147, Item 7250418, Project Item Line Number 0360, Material Set 725041896, Material 1047CPPE.....18 - Polyethylene Culv Corrugated 18", Acceptance Action Generic 1047CPPE.....18 is insufficient.	No Remark was entered by Engineer	terrej2	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0147, Item 9035069A, Project Item Line Number 0520, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	No Remark was entered by Engineer	terrej2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250620-B01	JNE0147	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$3,000.00	\$3,000.00
		0001	0030	2019901	MISC.TREE TRIMMING / REMOVAL	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0001	0040	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$95,000.00	\$95,000.00
		0001	0050	2061000	CLASS 1 EXCAVATION	14.00	0.00	14.00	CUYD	14.00	\$100.00	\$1,400.00
		0001	0060	2063000	CLASS 3 EXCAVATION	100.00	36.00	136.00	CUYD	136.00	\$75.00	\$10,200.00
		0001	0070	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	6,148.00	0.00	6,148.00	LF	6,148.00	\$15.00	\$92,220.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,277.00	0.00	1,277.00	SQYD	1,277.00	\$15.00	\$19,155.00
		0001	0090	3105003	GRAVEL (A) OR CRUSHED STONE (B)	227.00	85.40	312.40	SQYD	312.40	\$10.00	\$3,124.00
		0001	0100	5021107	CONCRETE PAVEMENT (7 IN. NON-REINF)	5.80	0.00	5.80	SQYD	5.80	\$100.00	\$580.00
		0001	0110	6081000	CONCRETE MEDIAN	13.30	49.20	62.50	SQYD	62.50	\$100.00	\$6,250.00
		0001	0120	6081010	CONCRETE CURB RAMP	251.80	0.00	251.80	SQYD	251.80	\$135.00	\$33,993.00
		0001	0130	6081012	TRUNCATED DOMES	470.00	0.00	470.00	SQFT	470.00	\$40.00	\$18,800.00
		0001	0140	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	25.00	0.00	25.00	LF	25.00	\$200.00	\$5,000.00
		0001	0150	6085007	PAVED APPROACH, 7 IN.	488.20	0.00	488.20	SQYD	488.20	\$102.00	\$49,796.40
		0001	0160	6085008	PAVED APPROACH, 8 IN.	761.30	0.00	761.30	SQYD	761.30	\$108.00	\$82,220.40
		0001	0170	6089905	MISC.REINFORCED CONCRETE SIDEWALK, 4 INCH	3,105.40	31.10	3,136.50	SQYD	3,136.50	\$75.00	\$235,237.50
		0001	0180	6089905	MISC.REINFORCED CONCRETE SIDEWALK, 8 INCH	124.00	8.30	132.30	SQYD	132.30	\$110.00	\$14,553.00
		0001	0190	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	7.00	0.00	7.00	LF	7.00	\$50.00	\$350.00
		0001	0200	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	479.00	166.00	645.00	LF	645.00	\$20.00	\$12,900.00
		0001	0210	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	172.00	-9.00	163.00	LF	163.00	\$25.00	\$4,075.00
		0001	0220	6097000	ROCK LINING	13.00	30.80	43.80	CUYD	43.80	\$150.00	\$6,570.00
		0001	0230	6099903	MISC.CONCRETE CURB AND GUTTER, TYPE B (MODIFIED)	122.00	73.00	195.00	LF	195.00	\$40.00	\$7,800.00
		0001	0240	6099903	MISC.CONCRETE GUTTER, TYPE B (MODIFIED)	6.00	0.00	6.00	LF	6.00	\$50.00	\$300.00
		0001	0250	6143010	MANHOLE FRAME AND COVER, TYPE 1-A	1.00	0.00	1.00	EA	1.00	\$1,200.00	\$1,200.00
		0001	0260	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$15,500.00	\$15,500.00
		0001	0270	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$70,000.00	\$70,000.00
		0001	0280	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	16.00	-5.00	11.00	EA	11.00	\$375.00	\$4,125.00
		0001	0290	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00
		0001	0300	7032002	CLASS B CONCRETE (MISC)	4.30	-1.00	3.30	CUYD	3.30	\$1,000.00	\$3,300.00
		0001	0310	7032009	CLASS B CONCRETE (RETAINING WALLS)	14.20	1.30	15.50	CUYD	15.50	\$2,500.00	\$38,750.00
		0001	0320	7101000	REINFORCING STEEL (EPOXY COATED)	3,460.00	40.00	3,500.00	LB	3,500.00	\$3.00	\$10,500.00
		0001	0330	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	530.00	0.00	530.00	LB	530.00	\$10.00	\$5,300.00
		0001	0340	7250412	12 IN. PIPE GROUP C	247.00	39.00	286.00	LF	286.00	\$60.00	\$17,160.00
		0001	0350	7250415	15 IN. PIPE GROUP C	33.00	3.00	36.00	LF	36.00	\$65.00	\$2,340.00
		0001	0360	7250418	18 IN. PIPE GROUP C	78.00	74.00	152.00	LF	152.00	\$75.00	\$11,400.00
		0001	0370	7259903	MISC.8 IN. CORRUGATED METAL PIPE	58.00	0.00	58.00	LF	58.00	\$60.00	\$3,480.00
		0001	0380	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	4.00	0.00	4.00	FT	4.00	\$1,000.00	\$4,000.00
		0001	0390	7319903	MISC.PRECAST CONCRETE JUNCTION BOX 3 FT X 3 FT	4.00	0.00	4.00	LF	4.00	\$1,200.00	\$4,800.00
		0001	0400	7320812A	12 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	23.00	3.00	26.00	EA	26.00	\$400.00	\$10,400.00
		0001	0410	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$450.00	\$900.00
		0001	0420	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	1.00	3.00	EA	3.00	\$500.00	\$1,500.00
		0001	0430	8059901	MISC.SEEDING AND MULCHING	1.00	0.00	1.00	LS	1.00	\$8,500.00	\$8,500.00
		0001	0440	8061006	ALTERNATE DITCH CHECK	736.00	10.00	746.00	LF	746.00	\$8.50	\$6,341.00
		0001	0450	8061016	SEDIMENT REMOVAL	109.00	-103.00	6.00	CUYD	6.00	\$50.00	\$300.00
		0001	0460	8061019	SILT FENCE	535.00	36.00	571.00	LF	571.00	\$5.50	\$3,140.50
		0001	0470	8069902	MISC.DROP INLET CHECK	5.00	0.00	5.00	EA	5.00	\$300.00	\$1,500.00
		0040	0480	9031010	CONCRETE FOOTINGS, EMBEDDED	0.30	0.00	0.30	CUYD	0.30	\$600.00	\$180.00
		0040	0490	9031220	PIPE POSTS	104.00	0.00	104.00	LB	104.00	\$12.00	\$1,248.00
		0040	0500	9031270A	2 IN. PSST POST - 12 GA.	292.00	0.00	292.00	LF	292.00	\$29.00	\$8,468.00
		0040	0510	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	24.00	0.00	24.00	EA	24.00	\$175.00	\$4,200.00
		0040	0520	9035069A	SHF-FLAT SHEET FLUORESCENT	26.00	26.00	52.00	SQFT	52.00	\$32.00	\$1,664.00
		0040	0530	9039902	MISC.RELOCATE SIGN	36.00	0.00	36.00	EA	36.00	\$400.00	\$14,400.00
		0001	5001	6139901	MISC.Replace Cross Road Culvert in Elmer	0.00	1.00	1.00	LS	1.00	\$4,150.00	\$4,150.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250620-B01	JNE0147	0001	5002	1094000	FORCE ACCOUNT	0.00	1.00	1.00	EA	1.00	\$1,731.00	\$1,731.00
Project JNE0147 - Total Value Posted to Date as of Report Generated Date												\$1,017,001.80
250620-B01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,017,001.80



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JNE0147

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0220	6097000	ROCK LINING	9/28/26	9/28/26	1	0.70	CUYD	RTE 156- La Plata	0+00				Rounding
5002	1094000	FORCE ACCOUNT	9/28/26	9/28/26	1	1.00	EA	RTE 156- La Plata	0+14		19+11		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0147	0060	CLASS 3 EXCAVATION	Overrun	Overrun	13	Sep 2, 2026	SYSTEM	(\$487.50)	
					14	Oct 1, 2026	SYSTEM	\$487.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',75.00000 - 75.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
			0060 - Total						
	0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		4	Apr 15, 2026	SYSTEM	(\$1,263.00)	
					4	Apr 15, 2026	SYSTEM	\$1,263.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			0080 - Total						
	0090	GRAVEL (A) OR CRUSHED STONE (B)	Overrun	Overrun	7	Jun 1, 2026	SYSTEM	(\$60.00)	
					8	Jun 15, 2026	SYSTEM	\$60.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',10.00000 - 10.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
			0090 - Total						
	0110	CONCRETE MEDIAN	Overrun	Overrun	10	Jul 15, 2026	SYSTEM	(\$2,100.00)	
					13	Sep 2, 2026	SYSTEM	(\$2,820.00)	
					14	Oct 1, 2026	SYSTEM	\$4,920.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',100.00000 - 100.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
Overrun - Total					\$0.00				
0110 - Total							\$0.00		
0120	CONCRETE CURB RAMP	Material		3	Apr 1, 2026	SYSTEM	(\$1,323.00)		
				3	Apr 1, 2026	SYSTEM	\$1,323.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				4	Apr 15, 2026	SYSTEM	(\$5,845.50)		
				4	Apr 15, 2026	SYSTEM	\$5,845.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				5	May 1, 2026	SYSTEM	(\$9,531.00)		
				5	May 1, 2026	SYSTEM	\$9,531.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				6	May 15, 2026	SYSTEM	(\$11,853.00)		
				6	May 15, 2026	SYSTEM	\$11,853.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				7	Jun 1, 2026	SYSTEM	(\$13,230.00)		
				7	Jun 1, 2026	SYSTEM	\$13,230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				8	Jun 15, 2026	SYSTEM	(\$14,904.00)		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0147	0120	CONCRETE CURB RAMP	Material		8	Jun 15, 2026	SYSTEM	\$14,904.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jul 1, 2026	SYSTEM	(\$22,666.50)	
					9	Jul 1, 2026	SYSTEM	\$22,666.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0120 - Total			\$0.00	
	0130	TRUNCATED DOMES	Material		3	Apr 1, 2026	SYSTEM	(\$400.00)	
					3	Apr 1, 2026	SYSTEM	\$400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0130 - Total			\$0.00	
					0140	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	Material		13
	13	Sep 2, 2026	SYSTEM	\$5,000.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	- Total			\$0.00					
	Material - Total			\$0.00					
	0140 - Total			\$0.00					
	0150	PAVED APPROACH, 7 IN.	Material						4
					4	Apr 15, 2026	SYSTEM	\$8,588.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					9	Jul 1, 2026	SYSTEM	(\$29,957.40)	
					9	Jul 1, 2026	SYSTEM	\$29,957.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0150 - Total			\$0.00					
	0160	PAVED APPROACH, 8 IN.	Material		6	May 15, 2026	SYSTEM	(\$38,048.40)	
					6	May 15, 2026	SYSTEM	\$38,048.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Jun 1, 2026	SYSTEM	(\$49,809.60)	
					7	Jun 1, 2026	SYSTEM	\$49,809.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Jun 15, 2026	SYSTEM	(\$52,552.80)	
					8	Jun 15, 2026	SYSTEM	\$52,552.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Jul 1, 2026	SYSTEM	(\$67,359.60)	
					9	Jul 1, 2026	SYSTEM	\$67,359.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0147	0160	PAVED APPROACH, 8 IN.	Material - Total					\$0.00			
	0160 - Total							\$0.00			
	0170	MISC.	Material		3	Apr 1, 2026	SYSTEM	(\$4,852.50)			
					3	Apr 1, 2026	SYSTEM	\$4,852.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					4	Apr 15, 2026	SYSTEM	(\$21,975.00)			
					4	Apr 15, 2026	SYSTEM	\$21,975.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
			- Total					\$0.00			
			Material - Total					\$0.00			
			Overrun	Overrun	12	Aug 17, 2026	SYSTEM	(\$1,192.50)			
					13	Sep 2, 2026	SYSTEM	(\$997.50)			
					14	Oct 1, 2026	SYSTEM	\$2,190.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',75.00000 - 75.00000, 'is applied (if non-zero).		
			Overrun - Total					\$0.00			
			Overrun - Total					\$0.00			
			0170 - Total							\$0.00	
			0200	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Overrun	Overrun	13	Sep 2, 2026	SYSTEM	(\$1,220.00)	
							14	Oct 1, 2026	SYSTEM	\$1,220.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',20.00000 - 20.00000, 'is applied (if non-zero).
	Overrun - Total						\$0.00				
	Overrun - Total						\$0.00				
	0200 - Total							\$0.00			
	0210	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	Material		4	Apr 15, 2026	SYSTEM	(\$625.00)			
					4	Apr 15, 2026	SYSTEM	\$625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
			- Total					\$0.00			
			Material - Total					\$0.00			
	0210 - Total							\$0.00			
	0220	ROCK LINING	Material		5	May 1, 2026	SYSTEM	(\$3,795.00)			
					5	May 1, 2026	SYSTEM	\$3,795.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					- Total					\$0.00	
					Material - Total					\$0.00	
			Overrun	Overrun	5	May 1, 2026	SYSTEM	(\$1,845.00)			
					6	May 15, 2026	SYSTEM	(\$1,440.00)			
					7	Jun 1, 2026	SYSTEM	(\$420.00)			
					8	Jun 15, 2026	SYSTEM	\$3,705.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',150.00000 - 150.00000, 'is applied (if non-zero).		
					11	Jul 31, 2026	SYSTEM	(\$315.00)			



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNE0147	0220	ROCK LINING	Overrun	Overrun	13	Sep 2, 2026	SYSTEM	(\$195.00)		
					14	Oct 1, 2026	SYSTEM	\$510.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',150.00000 - 150.00000, 'is applied (if non-zero).	
					Overrun - Total			\$0.00		
					Overrun - Total			\$0.00		
			0220 - Total						\$0.00	
			0230	MISC.	Material		9	Jul 1, 2026	SYSTEM	(\$3,120.00)
	9	Jul 1, 2026					SYSTEM	\$3,120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
	- Total						\$0.00			
	Material - Total						\$0.00			
	Overrun	Overrun			12	Aug 17, 2026	SYSTEM	(\$560.00)		
					13	Sep 2, 2026	SYSTEM	(\$2,360.00)		
					14	Oct 1, 2026	SYSTEM	\$2,920.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',40.00000 - 40.00000, 'is applied (if non-zero).	
					Overrun - Total			\$0.00		
	Overrun - Total				\$0.00					
	0230 - Total						\$0.00			
	0250	MANHOLE FRAME AND COVER, TYPE 1-A			Material		4	Apr 15, 2026	SYSTEM	(\$1,200.00)
			4	Apr 15, 2026			SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user terrej2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
			5	May 1, 2026			SYSTEM	(\$1,200.00)		
			5	May 1, 2026			SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			- Total			\$0.00				
			Material - Total			\$0.00				
			0250 - Total						\$0.00	
	0260	MISC.	Material		7	Jun 1, 2026	SYSTEM	(\$11,625.00)		
7					Jun 1, 2026	SYSTEM	\$11,625.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
- Total					\$0.00					
Material - Total					\$0.00					
0260 - Total						\$0.00				
0280	PREF THERMO PVMT MARK, 30" WHT MIDBL	Material		12	Aug 17, 2026	SYSTEM	(\$4,125.00)			
				12	Aug 17, 2026	SYSTEM	\$4,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user liebhd overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				13	Sep 2, 2026	SYSTEM	(\$4,125.00)			
				13	Sep 2, 2026	SYSTEM	\$4,125.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
		- Total			\$0.00					
		Material - Total			\$0.00					
		0280 - Total						\$0.00		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0147	0310	CLASS B CONCRETE (RETAINING WALLS)	Overrun	Overrun	13	Sep 2, 2026	SYSTEM	(\$3,250.00)			
					14	Oct 1, 2026	SYSTEM	\$3,250.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2500.00000 - 2500.00000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
			0310 - Total							\$0.00	
	0320	REINFORCING STEEL (EPOXY COATED)	Material		5	May 1, 2026	SYSTEM	(\$381.00)			
					5	May 1, 2026	SYSTEM	\$381.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					- Total			\$0.00			
			Material - Total							\$0.00	
			Overrun	Overrun	13	Sep 2, 2026	SYSTEM	(\$120.00)			
					14	Oct 1, 2026	SYSTEM	\$120.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.00000 - 3.00000, 'is applied (if non-zero).		
					Overrun - Total			\$0.00			
			Overrun - Total							\$0.00	
0320 - Total							\$0.00				
0330	FAB. STRUCT. CARBON STEEL (MISC)	Material		13	Sep 2, 2026	SYSTEM	(\$5,300.00)				
				13	Sep 2, 2026	SYSTEM	\$5,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				- Total			\$0.00				
		Material - Total							\$0.00		
		0330 - Total							\$0.00		
0340	12 IN. PIPE CULVERT GROUP C	Material		3	Apr 1, 2026	SYSTEM	(\$3,180.00)				
				3	Apr 1, 2026	SYSTEM	\$3,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				4	Apr 15, 2026	SYSTEM	(\$3,180.00)				
				4	Apr 15, 2026	SYSTEM	\$3,180.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user terrej2 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
				5	May 1, 2026	SYSTEM	(\$5,160.00)				
				5	May 1, 2026	SYSTEM	\$5,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user terrej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				6	May 15, 2026	SYSTEM	(\$5,700.00)				
				6	May 15, 2026	SYSTEM	\$5,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				7	Jun 1, 2026	SYSTEM	(\$8,580.00)				
				7	Jun 1, 2026	SYSTEM	\$8,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user terrej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				8	Jun 15, 2026	SYSTEM	(\$8,580.00)				
				8	Jun 15, 2026	SYSTEM	\$8,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Contract ID: 250620-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JNE0147	0340	12 IN. PIPE CULVERT GROUP C	Material		9	Jul 1, 2026	SYSTEM	(\$9,840.00)					
					9	Jul 1, 2026	SYSTEM	\$9,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					10	Jul 15, 2026	SYSTEM	(\$10,980.00)					
					10	Jul 15, 2026	SYSTEM	\$10,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					11	Jul 31, 2026	SYSTEM	(\$14,580.00)					
					11	Jul 31, 2026	SYSTEM	\$14,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					12	Aug 17, 2026	SYSTEM	(\$15,600.00)					
					12	Aug 17, 2026	SYSTEM	\$15,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user liebhd overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					13	Sep 2, 2026	SYSTEM	(\$17,160.00)					
					13	Sep 2, 2026	SYSTEM	\$17,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					14	Oct 1, 2026	SYSTEM	(\$17,160.00)					
					14	Oct 1, 2026	SYSTEM	\$17,160.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej2 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					0340 - Total								\$0.00
	0350	15 IN. PIPE CULVERT GROUP C	Material		4	Apr 15, 2026	SYSTEM	(\$1,560.00)					
					4	Apr 15, 2026	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user terrej2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
					5	May 1, 2026	SYSTEM	(\$1,560.00)					
					5	May 1, 2026	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user terrej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					6	May 15, 2026	SYSTEM	(\$1,560.00)					
					6	May 15, 2026	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					7	Jun 1, 2026	SYSTEM	(\$1,560.00)					
					7	Jun 1, 2026	SYSTEM	\$1,560.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user terrej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.				
					9	Jul 1, 2026	SYSTEM	(\$2,340.00)					
					9	Jul 1, 2026	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user terrej2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					10	Jul 15, 2026	SYSTEM	(\$2,340.00)					
					10	Jul 15, 2026	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					11	Jul 31,	SYSTEM	(\$2,340.00)					



Line Item Adjustments by Estimate

Contract ID: 250620-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JNE0147	0350	15 IN. PIPE CULVERT GROUP C	Material			2026								
					11	Jul 31, 2026	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					12	Aug 17, 2026	SYSTEM	(\$2,340.00)						
					12	Aug 17, 2026	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user liebhd overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					13	Sep 2, 2026	SYSTEM	(\$2,340.00)						
					13	Sep 2, 2026	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
					14	Oct 1, 2026	SYSTEM	(\$2,340.00)						
					14	Oct 1, 2026	SYSTEM	\$2,340.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej2 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
					- Total				\$0.00					
					Material - Total				\$0.00					
					Overrun	Overrun	9	Jul 1, 2026	SYSTEM	(\$195.00)				
							14	Oct 1, 2026	SYSTEM	\$195.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',65.00000 - 65.00000, 'is applied (if non-zero).			
					Overrun - Total				\$0.00					
					Overrun - Total				\$0.00					
					0350 - Total								\$0.00	
					0360	18 IN. PIPE CULVERT GROUP C	Material		4	Apr 15, 2026	SYSTEM	(\$5,475.00)		
									4	Apr 15, 2026	SYSTEM	\$5,475.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej2 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
									5	May 1, 2026	SYSTEM	(\$8,025.00)		
									5	May 1, 2026	SYSTEM	\$8,025.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user terrej2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
									6	May 15, 2026	SYSTEM	(\$8,025.00)		
	6	May 15, 2026	SYSTEM	\$8,025.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user terrej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
	7	Jun 1, 2026	SYSTEM	(\$8,025.00)										
	7	Jun 1, 2026	SYSTEM	\$8,025.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user terrej2 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
	11	Jul 31, 2026	SYSTEM	(\$10,350.00)										
	11	Jul 31, 2026	SYSTEM	\$10,350.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
	12	Aug 17, 2026	SYSTEM	(\$10,350.00)										
	12	Aug 17, 2026	SYSTEM	\$10,350.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user liebhd overriding Payment Estimate Exception 4 on the current Payment Estimate.					
	13	Sep 2, 2026	SYSTEM	(\$11,400.00)										
	13	Sep 2, 2026	SYSTEM	\$11,400.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user terrej2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JNE0147	0360	18 IN. PIPE CULVERT GROUP C	Material		14	Oct 1, 2026	SYSTEM	(\$11,400.00)				
					14	Oct 1, 2026	SYSTEM	\$11,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
							- Total		\$0.00			
							Material - Total		\$0.00			
			Overrun	Overrun	5	May 1, 2026	SYSTEM	(\$2,175.00)				
					8	Jun 15, 2026	SYSTEM	\$2,175.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',75.00000 - 75.00000, 'is applied (if non-zero).			
					13	Sep 2, 2026	SYSTEM	(\$1,050.00)				
					14	Oct 1, 2026	SYSTEM	\$1,050.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',75.00000 - 75.00000, 'is applied (if non-zero).			
									Overrun - Total		\$0.00	
									Overrun - Total		\$0.00	
			0360 - Total							\$0.00		
			0390	MISC.	Material		4	Apr 15, 2026	SYSTEM	(\$4,800.00)		
							4	Apr 15, 2026	SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user terrej2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
							5	May 1, 2026	SYSTEM	(\$4,800.00)		
	5	May 1, 2026					SYSTEM	\$4,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user terrej2 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					- Total		\$0.00					
					Material - Total		\$0.00					
	0390 - Total							\$0.00				
	0400	12 IN. GROUP C FLARED END SEC	Material		3	Apr 1, 2026	SYSTEM	(\$2,400.00)				
					3	Apr 1, 2026	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej2 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					4	Apr 15, 2026	SYSTEM	(\$2,400.00)				
					4	Apr 15, 2026	SYSTEM	\$2,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej2 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					5	May 1, 2026	SYSTEM	(\$3,600.00)				
					5	May 1, 2026	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user terrej2 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
							- Total		\$0.00			
							Material - Total		\$0.00			
	0400 - Total							\$0.00				
	0410	15 IN. GROUP C FLARED END SEC	Material		4	Apr 15, 2026	SYSTEM	(\$450.00)				
					4	Apr 15, 2026	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej2 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
5					May 1, 2026	SYSTEM	(\$450.00)					
5					May 1, 2026	SYSTEM	\$450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user terrej2 overriding Payment Estimate Exception 11 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNE0147	0410	15 IN. GROUP C FLARED END SEC	Material	- Total				\$0.00		
			Material	Material - Total				\$0.00		
			0410 - Total							\$0.00
	0420	18 IN. GROUP C FLARED END SEC	Material		4	Apr 15, 2026	SYSTEM	(\$1,000.00)		
					4	Apr 15, 2026	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					5	May 1, 2026	SYSTEM	(\$1,000.00)		
					5	May 1, 2026	SYSTEM	\$1,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user terrej2 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			- Total				\$0.00			
			Material - Total				\$0.00			
			0420 - Total							\$0.00
	0430	MISC.	Other Item Adjustment	TRET	5	May 1, 2026	terrej2	(\$272.00)	Holding 20% until acceptable growth. \$3,400.00 x .08= -\$272.00	
					7	Jun 1, 2026	terrej2	(\$272.00)	Holding 20% payment until acceptable growth. \$3400.00 x .08= -272.00	
					13	Sep 2, 2026	terrej2	(\$1,700.00)	Holding 20% until acceptable growth and seed certification.	
			TRET - Total				(\$2,244.00)			
			Other Item Adjustment - Total				(\$2,244.00)			
			0430 - Total							(\$2,244.00)
	0440	ALTERNATE DITCH CHECK	Other Item Adjustment	TRET	3	Apr 1, 2026	terrej2	(\$334.05)	\$3,340.5 x .10= -334.05. Withholding 10% for removal pending acceptable growth.	
					7	Jun 1, 2026	terrej2	(\$269.50)	Holding 10% payment until acceptable growth. \$2694.50 x .10= -269.5	
					9	Jul 1, 2026	terrej2	(\$22.10)	Holding 10% payment until acceptable growth.	
			TRET - Total				(\$625.65)			
			Other Item Adjustment - Total				(\$625.65)			
			Overrun	Overrun	13	Sep 2, 2026	SYSTEM	(\$85.00)		
					14	Oct 1, 2026	SYSTEM	\$85.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.50000 - 8.50000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
			Overrun - Total							\$0.00
	0440 - Total							(\$625.65)		
	0460	SILT FENCE	Other Item Adjustment	TRET	3	Apr 1, 2026	terrej2	(\$314.05)	\$3,140.5 x .10= -314.05. Withholding 10% for removal pending acceptable growth.	
					TRET - Total				(\$314.05)	
					Other Item Adjustment - Total				(\$314.05)	
			Overrun	Overrun	3	Apr 1, 2026	SYSTEM	(\$198.00)		
					8	Jun 15, 2026	SYSTEM	\$198.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.50000 - 5.50000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
			Overrun - Total							\$0.00
	0460 - Total							(\$314.05)		
	0470	MISC.	Other Item Adjustment	TRET	3	Apr 1, 2026	terrej2	(\$300.00)	\$300.00 x .10= -30.00. Withholding 10% for removal pending acceptable growth.	
5					May 1, 2026	terrej2	(\$30.00)	Holding 10% payment until acceptable growth. \$300.00 x .10= -\$30.00		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-B01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0147	0470	MISC.	Other Item Adjustment	TRET	7	Jun 1, 2026	terrej2	(\$90.00)	Holding 10% payment until acceptable growth. \$900.00 x .10= -90.00
				TRET - Total				(\$150.00)	
			Other Item Adjustment - Total		(\$150.00)				
			0470 - Total						
	0520	SHF-FLAT SHEET FLUORESCENT	Material		9	Jul 1, 2026	SYSTEM	(\$832.00)	
					9	Jul 1, 2026	SYSTEM	\$832.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user terrej2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					10	Jul 15, 2026	SYSTEM	(\$832.00)	
					10	Jul 15, 2026	SYSTEM	\$832.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user terrej2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					11	Jul 31, 2026	SYSTEM	(\$832.00)	
					11	Jul 31, 2026	SYSTEM	\$832.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user terrej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					12	Aug 17, 2026	SYSTEM	(\$832.00)	
					12	Aug 17, 2026	SYSTEM	\$832.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user liebhd overriding Payment Estimate Exception 5 on the current Payment Estimate.
					13	Sep 2, 2026	SYSTEM	(\$1,664.00)	
					13	Sep 2, 2026	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user terrej2 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Oct 1, 2026	SYSTEM	(\$1,664.00)	
					14	Oct 1, 2026	SYSTEM	\$1,664.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user terrej2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			Overrun	Overrun	13	Sep 2, 2026	SYSTEM	(\$832.00)	
					14	Oct 1, 2026	SYSTEM	\$832.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',32.00000 - 32.00000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			0520 - Total						
	JNE0147 - Total							(\$3,333.70)	
	Overall - Total							(\$3,333.70)	



Contract Adjustments for Contract - 250620-B01

There are no contract adjustments to display for this contract.