



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 15	Contract ID 250620-C03	Pay Period Start June 2, 2026	Original Contract Amount \$14,141,226.50
Prime Contractor Superior Bowen Asphalt Company, LLC	Pay Period End June 15, 2026	Net Change Order Amount \$320,874.67	Current Contract Amount \$14,462,101.17

Approval Date	By User
June 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by mallos1
June 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wilsor2
June 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		44.89%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 9, 2025	July 9, 2025	
Letting Date	June 20, 2025	June 20, 2025	
Notice to Proceed Date	August 11, 2025	August 11, 2025	
Work Began Date	December 8, 2025	December 8, 2025	

Contract Total Pay For Estimate No. 15			
	This Estimate	Previous	To Date
250620-C03			
Total Posted Items Pay	\$223,066.12	\$6,269,229.29	\$6,492,295.41
Gross Item Adjustments	(\$6,940.22)	\$220,856.10	\$213,915.88
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	(\$1,000.00)	(\$1,000.00)
Contract Total Payable This Estimate:	\$216,125.90	\$6,489,085.39	\$6,705,211.29

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0017	0260	6181000	MOBILIZATION	LS	\$750,000.000	0.250	\$187,500.00
	0280	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	EA	\$215.000	4	\$860.00
	0290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.250	53,060	\$13,265.00
	0300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.250	60,046	\$15,011.50
	0310	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.480	8,927	\$4,284.96
	0320	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	12,141	\$1,699.74
	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	LF	\$0.140	3,178	\$444.92

Project JKU0017 - Total	\$223,066.12
Overall - Total	\$223,066.12

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0017	0290	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment		In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$2,563.00 or 20% of item payment due to required retroreflectivity testing as required by Sec. 620.2.4. This			(\$2,653.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 15	Contract ID 250620-C03 Prime Contractor Superior Bowen Asphalt Company, LLC	Pay Period Start June 2, 2026 Pay Period End June 15, 2026	Original Contract Amount \$14,141,226.50 Net Change Order Amount \$320,874.67 Current Contract Amount \$14,462,101.17
---------------------------------------	--	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0017					withholding will be released following satisfactory retroreflective testing results.			
	0300	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment		In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$3,002.30 or 20% of item payment due to required retroreflectivity testing as required by Sec. 620.2.4. This withholding will be released following satisfactory retroreflective testing results.			(\$3,002.30)
	0310	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment		In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$855.99 or 20% of item payment due to required retroreflectivity testing as required by Sec. 620.2.4. This withholding will be released following satisfactory retroreflective testing results.			(\$855.99)
	0320	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-12,141	\$0.14	(\$1,699.74)
	0320	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	12,141	\$0.14	\$1,699.74
	0320	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment		In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$339.95 or 20% of item payment due to required retroreflectivity testing as required by Sec. 620.2.4. This withholding will be released following satisfactory retroreflective testing results.			(\$339.95)
	0330	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material			-3,178	\$0.14	(\$444.92)
	0330	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mallos1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	3,178	\$0.14	\$444.92
	0330	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	Other Item Adjustment		In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$88.98 or 20% of item payment due to required retroreflectivity testing as required by Sec. 620.2.4. This withholding will be released following satisfactory retroreflective testing results.			(\$88.98)
Total								(\$6,940.22)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0017	IS 29-1(138)	Coldmill and resurface	I-29	PLATTE	from Mexico City Ave to Route 69 near KCI

Totals by Job Numbers

JKU0017	Totals by Job Numbers		
	This Estimate	Previous	To Date
Posted Item Pay	\$223,066.12	\$6,269,229.29	\$6,492,295.41
Gross Item Adjustments	(\$6,940.22)	\$220,856.10	\$213,915.88
Gross Item Pay	\$216,125.90	\$6,490,085.39	\$6,706,211.29
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	(\$1,000.00)	(\$1,000.00)



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 19, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0017, Item 6206000C, Project Item Line Number 0320, Material Set 6206000C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Material certification will be added at a later date	mallos1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0017, Item 6206001C, Project Item Line Number 0330, Material Set 6206001C96, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Material certification will be added at a later date	mallos1	Overridden
Estimate Exception Type: Item Overrun: Contract 250620-C03, Contract Project JKU0017, Project Item Line Number 0370, Contract Line Item Number 0370, Item 6224010, Minor Item.	Item overrun will be addressed in a later Change Order	mallos1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250620-C03	JKU0017	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.79	\$162,650.00	\$128,493.50
		0001	0030	2071000	LINEAR GRADING CLASS 1	8.20	0.00	8.20	STA	0.00	\$1.00	\$0.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	2,730.00	0.00	2,730.00	TONS	1,691.39	\$94.50	\$159,836.36
		0001	0050	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	14,822.80	0.00	14,822.80	TONS	5,694.83	\$103.00	\$586,567.49
		0001	0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	184.20	0.00	184.20	TONS	56.54	\$182.00	\$10,290.28
		0001	0070	4019901	MISC.REMOTE TRUCK SAMPLING DEVICE INSTALLATION	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0080	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	61,445.20	0.00	61,445.20	TONS	20,693.07	\$126.30	\$2,613,534.74
		0001	0081	4010301	ASPHALT RESEARCH	0.00	1.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0090	4071007	TACK COAT - NON-TRACKING	95,646.00	0.00	95,646.00	GAL	36,720.00	\$4.25	\$156,060.00
		0001	0100	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	1.00	2.00	LS	2.00	\$1,000.00	\$2,000.00
		0001	0110	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	321.70	296.30	618.00	SQYD	618.00	\$517.75	\$319,969.50
		0001	0120	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	33.00	-33.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0130	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	33.00	-33.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0140	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	1,356.00	1,100.00	2,456.00	LF	2,456.00	\$1.45	\$3,561.20
		0001	0150	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	736.00	232.00	968.00	EA	968.00	\$4.35	\$4,210.80
		0001	0160	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	10.00	10.00	20.00	EA	20.00	\$9.20	\$184.00
		0001	0170	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	7.00	16.00	23.00	EA	23.00	\$2.90	\$66.70
		0001	0180	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	14.40	0.00	14.40	TONS	0.00	\$150.00	\$0.00
		0001	0190	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	86.40	0.00	86.40	SQYD	0.00	\$100.00	\$0.00
		0001	0200	6161005	CONSTRUCTION SIGNS	1,214.00	0.00	1,214.00	SQFT	533.17	\$6.00	\$3,199.02
		0001	0210	6161025	CHANNELIZER (TRIM-LINE)	750.00	0.00	750.00	EA	500.00	\$18.00	\$9,000.00
		0001	0220	6161030	TYPE 3 MOVEABLE BARRICADE	6.00	4.00	10.00	EA	10.00	\$145.00	\$1,450.00
		0001	0230	6161033	DIRECTION INDICATOR BARRICADE	130.00	0.00	130.00	EA	64.00	\$80.00	\$5,120.00
		0001	0240	6161040	FLASHING ARROW PANEL	2.00	1.00	3.00	EA	3.00	\$2,995.00	\$8,985.00
		0001	0250	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	2.00	\$4,750.00	\$9,500.00
		0001	0260	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$750,000.00	\$750,000.00
		0001	0270	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	339.00	0.00	339.00	LF	0.00	\$11.00	\$0.00
		0001	0280	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	56.00	0.00	56.00	EA	4.00	\$215.00	\$860.00
		0001	0290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	271,370.00	0.00	271,370.00	LF	65,596.00	\$0.25	\$16,399.00
		0001	0300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	190,338.00	0.00	190,338.00	LF	60,046.00	\$0.25	\$15,011.50
		0001	0310	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	26,359.00	0.00	26,359.00	LF	8,927.00	\$0.48	\$4,284.96
		0001	0320	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	18,892.00	0.00	18,892.00	LF	12,141.00	\$0.14	\$1,699.74
		0001	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	8,035.00	0.00	8,035.00	LF	3,178.00	\$0.14	\$444.92
		0001	0340	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0001	0350	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, LANE REDUCTION ARROW	2.00	0.00	2.00	EA	0.00	\$575.00	\$0.00
		0001	0360	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	932,771.00	0.00	932,771.00	SQYD	312,632.86	\$1.25	\$390,791.08
		0001	0370	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,805.00	0.00	1,805.00	SQYD	2,110.33	\$8.00	\$16,882.64
		0001	0380	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	2,489.30	0.00	2,489.30	STA	990.65	\$5.27	\$5,220.73
		0010	0390	6061060	MGS GUARDRAIL	42,347.00	-16,084.50	26,262.50	LF	15,700.00	\$21.50	\$337,550.00
		0010	0400	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,673.00	16,027.00	18,700.00	LF	16,262.50	\$26.00	\$422,825.00
		0010	0410	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	54.00	0.00	54.00	EA	43.00	\$3,343.00	\$143,749.00
		0010	0420	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	42.00	0.00	42.00	EA	38.00	\$3,069.00	\$116,622.00
		0010	0430	6061080	MGS END ANCHOR	57.00	1.00	58.00	EA	35.00	\$1,030.00	\$36,050.00
		0010	0440	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	22.00	0.00	22.00	EA	0.00	\$472.00	\$0.00
		0010	0450	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	94.00	0.00	94.00	EA	66.00	\$2,545.00	\$167,970.00
		0010	0460	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$23,521.00	\$0.00
		0001	5001	2153000	SHAPING SLOPES, CLASS III	0.00	5.00	5.00	100F	4.00	\$892.50	\$3,570.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250620-C03	JKU0017	0010	5002	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	0.00	500.00	500.00	LF	150.00	\$47.25	\$7,087.50
			5003	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	0.00	150.00	150.00	LF	50.00	\$57.75	\$2,887.50
			5004	6064110	ANCHOR ASSEMBLY, GUARD CABLE 3-STRAND	0.00	4.00	4.00	EA	4.00	\$5,775.00	\$23,100.00
			5005	6069902	MISC.GUARDRAIL POST IN CONCRETE	0.00	14.00	14.00	EA	0.00	\$556.50	\$0.00
			5006	6161055	SEQUENTIAL FLASHING WARNING LIGHT	0.00	70.00	70.00	EA	25.00	\$152.25	\$3,806.25
Project JKU0017 - Total Value Posted to Date as of Report Generated Date											\$6,494,840.40	
250620-C03 Overall - Total Value Posted to Date as of Report Generated Date											\$6,494,840.40	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKU0017

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0260	6181000	MOBILIZATION	6/9/26	6/16/26	1	0.25	LS	This posting is made at 30% contract completion for 25% of the contract price of mobilization according to Sec 618.2.2 Payment Schedule. This is the final payment.					
0280	6200021	PREF THERMO PVMT MARK, LT/RT ARROW	6/9/26	6/16/26	1	4.00	EA	SB I-29 to Tiffany Springs - 4 EA (2 left, 2 right)					
0290	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6/9/26	6/16/26	1	53,060.00	LF	SB I-29 from LM 109.880 to 119.377. Mainline and the following southbound ramps: - exit/entrance to Cockingham Dr. - exit/entrance to 112th St. - exit/entrance to Tiffany Springs					
0300	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6/9/26	6/16/26	1	60,046.00	LF	SB I-29 from LM 109.880 to 119.377. Mainline and the following ramps: - exit/entrance to Cockingham Dr. - exit/entrance to 112th St. - exit/entrance to Tiffany Springs					
0310	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	6/9/26	6/16/26	1	8,927.00	LF	SB I-29 from LM 109.880 to 119.377. Mainline and the following ramps: - exit/entrance to Cockingham Dr. - exit/entrance to 112th St. - exit/entrance to Tiffany Springs					
0320	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	6/9/26	6/16/26	1	12,141.00	LF	OR-29 at 112th St. LM 0.199 to 1.374.					
0330	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	6/9/26	6/16/26	1	3,178.00	LF	OR-29 at 112th St. LM 0.199 to 1.374.					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250620-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0017	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Other Item Adjustment	ACAD	11	Apr 17, 2026	mallos1	(\$1,731.56)	AC index price adjustment for work performed in the first period of April. Adjustment at AC% of SP095BSM used in lieu of BP-1. 4/8 - (-\$655.27) 4/9 - (-\$1,076.29) Total = (-\$1,731.56)			
					ACAD - Total						(\$1,731.56)	
					Other Item Adjustment - Total						(\$1,731.56)	
	0040 - Total								(\$1,731.56)			
	0050	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	12	May 2, 2026	mallos1	(\$136.68)	AC index price adjustment for work performed in the second period of April. Adjustment at AC% of SP095BSM used in lieu of BP-2. 4/29: (-\$136.68)			
					13	May 18, 2026	mallos1	\$5,393.75	AC index price adjustment for work performed in the first period of May. - 5/13: \$925.49 (SP095 ILO BP) - 5/14: \$1,475.07 - 5/15: \$2,993.19 Total = \$5,393.75			
					14	Jun 2, 2026	mallos1	\$12,165.01	AC adjustment for work performed in the second period of May. - 5/19, \$3,183.27 - 5/20, \$2,194.72 - 5/21, \$1,499.22 - 5/26, \$709.99 (SP095 ILO BP-2) - 5/27, \$2,850.73 - 5/29, \$1,727.10 Total = \$12,165.01			
					ACAD - Total						\$17,422.08	
					Other Item Adjustment - Total						\$17,422.08	
	0050 - Total								\$17,422.08			
0060	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Other Item Adjustment	ACAD	14	Jun 2, 2026	mallos1	\$173.22	AC adjustment for work performed in the second period of May. 5/19 - \$173.22 (BP-2 ILO BB)				
				ACAD - Total						\$173.22		
				Other Item Adjustment - Total						\$173.22		
0060 - Total								\$173.22				
0080	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	Material		12	May 2, 2026	SYSTEM	(\$1,431,808.79)					
				12	May 2, 2026	SYSTEM	\$1,431,808.79	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				13	May 18, 2026	SYSTEM	(\$2,516,916.50)					
				13	May 18, 2026	SYSTEM	\$2,516,916.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
				14	Jun 2, 2026	SYSTEM	(\$2,613,534.74)					
				14	Jun 2, 2026	SYSTEM	\$2,613,534.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
		- Total						\$0.00				
		Material - Total						\$0.00				
				Other Item Adjustment	ACAD	12	May 2, 2026	mallos1	(\$11,605.81)	AC index price adjustment for work performed in the second period of April. 4/19: (-\$1,704.93) 4/20: (-\$1,936.33) 4/21: (-\$1,176.80) 4/22: (-\$2,273.24) 4/29: (-\$1,819.22) 4/30: (-\$1,058.44) 5/1: (-\$1,636.84) Total = (-\$11,605.81)		
						13	May 18, 2026	mallos1	\$38,565.12	AC index price adjustment for work performed in the first period of May. - 5/3: \$7,025.97 - 5/6: \$7,612.16 - 5/7: \$7,859.06 - 5/11: \$7,945.49 - 5/12: \$4,962.99 - 5/13: \$3,159.45 Total = \$38,565.12		
14	Jun 2, 2026					mallos1	\$3,433.85	AC adjustment for work performed in the second period of May. - 5/26 = \$3,433.85				
ACAD - Total						\$30,393.16						



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250620-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0017	0080	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	Other Item Adjustment - Total						\$30,393.16	
	0080 - Total								\$30,393.16	
	0110	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		10	Apr 1, 2026	SYSTEM	(\$116,959.73)		
					10	Apr 1, 2026	SYSTEM	\$116,959.73	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					- Total				\$0.00	
			Material - Total						\$0.00	
			Overrun	Overrun	11	Apr 17, 2026	SYSTEM	(\$153,409.33)		
					12	May 2, 2026	SYSTEM	\$153,409.33	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',517.75000 - 517.75000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
			Overrun - Total						\$0.00	
	0110 - Total								\$0.00	
	0140	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun	11	Apr 17, 2026	SYSTEM	(\$1,595.00)		
					12	May 2, 2026	SYSTEM	\$1,595.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.45000 - 1.45000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
			Overrun - Total						\$0.00	
			0140 - Total							
	0150	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		10	Apr 1, 2026	SYSTEM	(\$1,339.80)		
					10	Apr 1, 2026	SYSTEM	\$1,339.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mallos1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					- Total				\$0.00	
			Material - Total						\$0.00	
			Overrun	Overrun	11	Apr 17, 2026	SYSTEM	(\$1,009.20)		
					12	May 2, 2026	SYSTEM	\$1,009.20	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',4.35000 - 4.35000, 'is applied (if non-zero).	
					Overrun - Total				\$0.00	
			Overrun - Total						\$0.00	
	0150 - Total								\$0.00	
0160	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Overrun	Overrun	11	Apr 17, 2026	SYSTEM	(\$92.00)			
				12	May 2, 2026	SYSTEM	\$92.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',9.20000 - 9.20000, 'is applied (if non-zero).		
				Overrun - Total				\$0.00		
		Overrun - Total						\$0.00		
0160 - Total								\$0.00		
0170	TIE BAR (DRILL, FURN & INSTAL) (TYPE L	Overrun	Overrun	11	Apr 17, 2026	SYSTEM	(\$46.40)			
				12	May 2, 2026	SYSTEM	\$46.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.90000 - 2.90000, 'is applied (if non-zero).		
				Overrun - Total				\$0.00		
		Overrun - Total						\$0.00		
0170 - Total								\$0.00		
0200	CONSTRUCTION SIGNS	Material		3	Dec 16, 2025	SYSTEM	(\$672.00)			



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250620-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0017	0200	CONSTRUCTION SIGNS	Material		3	Dec 16, 2025	SYSTEM	\$672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
				- Total							\$0.00	
				Material - Total							\$0.00	
				0200 - Total							\$0.00	
	0210	CHANNELIZER (TRIM-LINE)	Material		3	Dec 16, 2025	SYSTEM	(\$684.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mallos1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					3	Dec 16, 2025	SYSTEM	\$684.00				
				- Total							\$0.00	
				Material - Total							\$0.00	
				0210 - Total							\$0.00	
	0220	TYPE 3 MOVEABLE BARRICADE	Material		3	Dec 16, 2025	SYSTEM	(\$580.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mallos1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					3	Dec 16, 2025	SYSTEM	\$580.00				
				- Total							\$0.00	
				Material - Total							\$0.00	
				Overrun	Overrun	10	Apr 1, 2026	SYSTEM		(\$580.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',145.00000 - 145.00000, 'is applied (if non-zero).	
						12	May 2, 2026	SYSTEM		\$580.00		
						Overrun - Total						
Overrun - Total							\$0.00					
0220 - Total							\$0.00					
	0230	DIRECTION INDICATOR BARRICADE	Material		3	Dec 16, 2025	SYSTEM	(\$1,120.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mallos1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					3	Dec 16, 2025	SYSTEM	\$1,120.00				
				- Total							\$0.00	
				Material - Total							\$0.00	
				0230 - Total							\$0.00	
	0240	FLASHING ARROW PANEL	Material		3	Dec 16, 2025	SYSTEM	(\$2,995.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mallos1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					3	Dec 16, 2025	SYSTEM	\$2,995.00				
				- Total							\$0.00	
				Material - Total							\$0.00	
				Overrun	Overrun	11	Apr 17, 2026	SYSTEM		(\$2,995.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2995.00000 - 2995.00000, 'is applied (if non-zero).	
						12	May 2, 2026	SYSTEM		\$2,995.00		
						Overrun - Total						
Overrun - Total							\$0.00					
0240 - Total							\$0.00					
	0250	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		3	Dec 16, 2025	SYSTEM	(\$9,500.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mallos1 overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					3	Dec 16, 2025	SYSTEM	\$9,500.00				
				- Total							\$0.00	
				Material - Total							\$0.00	
				0250 - Total							\$0.00	
	0290	6 IN. WHITE HIGH	Material		14	Jun 2,	SYSTEM	(\$3,134.00)				



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250620-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0017	0290	BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			2026						
					14	Jun 2, 2026	SYSTEM	\$3,134.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mallos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				- Total						\$0.00		
				Material - Total						\$0.00		
			Other Item Adjustment	TRET	14	Jun 2, 2026	mallos1	(\$626.80)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$626.80 or 20% of item payment due to required retroreflectivity testing as required by Sec. 620.2.4. This withholding will be released following satisfactory retroreflective testing results.			
					15	Jun 16, 2026	mallos1	(\$2,653.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$2,563.00 or 20% of item payment due to required retroreflectivity testing as required by Sec. 620.2.4. This withholding will be released following satisfactory retroreflective testing results.			
				TRET - Total						(\$3,279.80)		
				Other Item Adjustment - Total						(\$3,279.80)		
			0290 - Total								(\$3,279.80)	
			0300	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	TRET	15	Jun 16, 2026	mallos1	(\$3,002.30)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$3,002.30 or 20% of item payment due to required retroreflectivity testing as required by Sec. 620.2.4. This withholding will be released following satisfactory retroreflective testing results.	
TRET - Total								(\$3,002.30)				
Other Item Adjustment - Total							(\$3,002.30)					
0300 - Total								(\$3,002.30)				
0310	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Other Item Adjustment	TRET	15	Jun 16, 2026	mallos1	(\$855.99)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$855.99 or 20% of item payment due to required retroreflectivity testing as required by Sec. 620.2.4. This withholding will be released following satisfactory retroreflective testing results.				
			TRET - Total					(\$855.99)				
		Other Item Adjustment - Total					(\$855.99)					
0310 - Total								(\$855.99)				
0320	4 IN. WHITE WATERBORNE PAVEMENT MARKING	Material		15	Jun 16, 2026	SYSTEM	(\$1,699.74)					
				15	Jun 16, 2026	SYSTEM	\$1,699.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
		- Total					\$0.00					
		Material - Total					\$0.00					
		Other Item Adjustment	TRET	15	Jun 16, 2026	mallos1	(\$339.95)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$339.95 or 20% of item payment due to required retroreflectivity testing as required by Sec. 620.2.4. This withholding will be released following satisfactory retroreflective testing results.				
			TRET - Total					(\$339.95)				
Other Item Adjustment - Total					(\$339.95)							
0320 - Total								(\$339.95)				
0330	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	Material		15	Jun 16, 2026	SYSTEM	(\$444.92)					
				15	Jun 16, 2026	SYSTEM	\$444.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mallos1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
		- Total					\$0.00					
		Material - Total					\$0.00					
		Other Item Adjustment	TRET	15	Jun 16, 2026	mallos1	(\$88.98)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$88.98 or 20% of item payment due to required retroreflectivity testing as required by Sec. 620.2.4. This withholding will be released following satisfactory retroreflective testing results.				
			TRET - Total					(\$88.98)				
Other Item Adjustment - Total					(\$88.98)							
0330 - Total								(\$88.98)				
0370	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	14	Jun 2, 2026	SYSTEM	(\$2,442.64)					
			Overrun - Total					(\$2,442.64)				



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250620-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0017	0370	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun - Total						(\$2,442.64)			
	0370 - Total							(\$2,442.64)				
JKU0017	0390	MGS GUARDRAIL	Construction Stockpile		3	Dec 16, 2025	SYSTEM	(\$17,676.25)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					4	Dec 31, 2025	SYSTEM	(\$30,226.39)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					5	Jan 16, 2026	SYSTEM	(\$37,888.66)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					6	Feb 2, 2026	SYSTEM	(\$52,728.88)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					7	Feb 17, 2026	SYSTEM	(\$57,289.21)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					8	Mar 2, 2026	SYSTEM	(\$8,835.65)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					9	Mar 16, 2026	SYSTEM	(\$29,642.17)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					10	Apr 1, 2026	SYSTEM	(\$26,221.93)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					11	Apr 17, 2026	SYSTEM	(\$46,173.39)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					12	May 2, 2026	SYSTEM	(\$37,052.73)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					13	May 18, 2026	SYSTEM	(\$66,359.58)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					14	Jun 2, 2026	SYSTEM	(\$11,065.52)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total						(\$421,160.36)	
					Construction Stockpile - Total						(\$421,160.36)	
			Construction Stockpile STMI		2	Sep 15, 2025	SYSTEM	\$598,829.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$598,829.00			
			Construction Stockpile STMI - Total						\$598,829.00			
			Material		3	Dec 16, 2025	SYSTEM	(\$26,875.00)				
					3	Dec 16, 2025	SYSTEM	\$26,875.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
			- Total						\$0.00			
		Material - Total						\$0.00				
	0390 - Total							\$177,668.64				
JKU0017	0400	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		3	Dec 16, 2025	SYSTEM	(\$19,725.75)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					4	Dec 31, 2025	SYSTEM	(\$5,145.85)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					5	Jan 16, 2026	SYSTEM	(\$10,920.19)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					6	Feb 2, 2026	SYSTEM	(\$10,057.71)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total						(\$45,849.50)	
					Construction Stockpile - Total						(\$45,849.50)	
			Construction Stockpile STMI		2	Sep 15, 2025	SYSTEM	\$45,849.50	Payment Estimate Item Adjustment generated Stockpile Transaction			
			- Total						\$45,849.50			
			Construction Stockpile STMI - Total						\$45,849.50			
			Material		3	Dec 16, 2025	SYSTEM	(\$29,900.00)				
				3	Dec 16, 2025	SYSTEM	\$29,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mallos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250620-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0017	0400	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material	- Total					\$0.00			
			Material - Total						\$0.00			
	0400 - Total								\$0.00			
	0410	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			3	Dec 16, 2025	SYSTEM	(\$6,150.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						4	Dec 31, 2025	SYSTEM	(\$2,050.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						5	Jan 16, 2026	SYSTEM	(\$6,150.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						6	Feb 2, 2026	SYSTEM	(\$20,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						7	Feb 17, 2026	SYSTEM	(\$16,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						8	Mar 2, 2026	SYSTEM	(\$2,050.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						9	Mar 16, 2026	SYSTEM	(\$8,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						10	Apr 1, 2026	SYSTEM	(\$4,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						11	Apr 17, 2026	SYSTEM	(\$6,150.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						12	May 2, 2026	SYSTEM	(\$8,200.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						13	May 18, 2026	SYSTEM	(\$30,750.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total					(\$110,700.00)	
						Construction Stockpile - Total					(\$110,700.00)	
						Construction Stockpile STMI		2	Sep 15, 2025	SYSTEM	\$110,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					\$110,700.00				
			Construction Stockpile STMI - Total					\$110,700.00				
	0410 - Total								\$0.00			
	0420	MGS VERTICAL CONCRETE BARRIER TRANSITION	Construction Stockpile			3	Dec 16, 2025	SYSTEM	(\$3,700.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						4	Dec 31, 2025	SYSTEM	(\$5,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						5	Jan 16, 2026	SYSTEM	(\$9,250.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						6	Feb 2, 2026	SYSTEM	(\$1,850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						7	Feb 17, 2026	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					9	Mar 16, 2026	SYSTEM	(\$1,850.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					10	Apr 1, 2026	SYSTEM	(\$5,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					11	Apr 17, 2026	SYSTEM	(\$5,550.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					12	May 2, 2026	SYSTEM	(\$7,400.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					13	May 18, 2026	SYSTEM	(\$29,600.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total					(\$77,700.00)		
					Construction Stockpile - Total					(\$77,700.00)		
					Construction Stockpile STMI		2	Sep 15, 2025	SYSTEM	\$77,700.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					\$77,700.00		
		Construction Stockpile STMI - Total					\$77,700.00					
0420 - Total								\$0.00				
0430	MGS END ANCHOR	Construction Stockpile		3	Dec 16, 2025	SYSTEM	(\$1,450.00)	Payment Estimate Item Adjustment generated Stockpile Transaction				



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250620-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks										
JKU0017	0430	MGS END ANCHOR	Construction Stockpile		4	Dec 31, 2025	SYSTEM	(\$725.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					5	Jan 16, 2026	SYSTEM	(\$675.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					6	Feb 2, 2026	SYSTEM	(\$4,275.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					7	Feb 17, 2026	SYSTEM	(\$3,562.50)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					8	Mar 2, 2026	SYSTEM	(\$1,425.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					9	Mar 16, 2026	SYSTEM	(\$2,137.50)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					10	Apr 1, 2026	SYSTEM	(\$3,562.50)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					11	Apr 17, 2026	SYSTEM	(\$712.50)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					12	May 2, 2026	SYSTEM	(\$4,275.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					13	May 18, 2026	SYSTEM	(\$18,525.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					- Total								(\$41,325.00)						
					Construction Stockpile - Total								(\$41,325.00)						
								Construction Stockpile STMI		2	Sep 15, 2025	SYSTEM	\$41,325.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
					- Total								\$41,325.00						
					Construction Stockpile STMI - Total								\$41,325.00						
					0430 - Total								\$0.00						
					0440		ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Construction Stockpile		8	Mar 2, 2026	SYSTEM	(\$450.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
										13	May 18, 2026	SYSTEM	(\$4,500.00)	Payment Estimate Item Adjustment generated Stockpile Transaction					
										- Total								(\$4,950.00)	
										Construction Stockpile - Total								(\$4,950.00)	
			Construction Stockpile STMI							2	Sep 15, 2025	SYSTEM	\$4,950.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
- Total										\$4,950.00									
Construction Stockpile STMI - Total										\$4,950.00									
0440 - Total								\$0.00											
0450		TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		3	Dec 16, 2025	SYSTEM	(\$1,675.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					4	Dec 31, 2025	SYSTEM	(\$10,050.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					5	Jan 16, 2026	SYSTEM	(\$1,675.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					6	Feb 2, 2026	SYSTEM	(\$18,425.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					7	Feb 17, 2026	SYSTEM	(\$20,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					8	Mar 2, 2026	SYSTEM	(\$5,025.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					9	Mar 16, 2026	SYSTEM	(\$10,050.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					10	Apr 1, 2026	SYSTEM	(\$10,050.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					11	Apr 17, 2026	SYSTEM	(\$5,025.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					12	May 2, 2026	SYSTEM	(\$20,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					13	May 18, 2026	SYSTEM	(\$55,275.00)	Payment Estimate Item Adjustment generated Stockpile Transaction										
					- Total								(\$157,450.00)						



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250620-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0017	0450	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile - Total							(\$157,450.00)	
			Construction Stockpile STMI		2	Sep 15, 2025	SYSTEM	\$157,450.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
			- Total							\$157,450.00	
			Construction Stockpile STMI - Total							\$157,450.00	
	0450 - Total								\$0.00		
	5002	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5	Material			6	Feb 2, 2026	SYSTEM	(\$4,725.00)		
						6	Feb 2, 2026	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						7	Feb 17, 2026	SYSTEM	(\$4,725.00)		
						7	Feb 17, 2026	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						8	Mar 2, 2026	SYSTEM	(\$4,725.00)		
						8	Mar 2, 2026	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						9	Mar 16, 2026	SYSTEM	(\$4,725.00)		
						9	Mar 16, 2026	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
						10	Apr 1, 2026	SYSTEM	(\$4,725.00)		
						10	Apr 1, 2026	SYSTEM	\$4,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mallos1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
- Total								\$0.00			
Material - Total								\$0.00			
5002 - Total								\$0.00			
5003	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75	Material			6	Feb 2, 2026	SYSTEM	(\$1,443.75)			
					6	Feb 2, 2026	SYSTEM	\$1,443.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mallos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					7	Feb 17, 2026	SYSTEM	(\$1,443.75)			
					7	Feb 17, 2026	SYSTEM	\$1,443.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mallos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					8	Mar 2, 2026	SYSTEM	(\$1,443.75)			
					8	Mar 2, 2026	SYSTEM	\$1,443.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mallos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					9	Mar 16, 2026	SYSTEM	(\$1,443.75)			
					9	Mar 16, 2026	SYSTEM	\$1,443.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mallos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					10	Apr 1, 2026	SYSTEM	(\$1,443.75)			
					10	Apr 1, 2026	SYSTEM	\$1,443.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mallos1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
- Total								\$0.00			
Material - Total								\$0.00			
5003 - Total								\$0.00			
5004	ANCHOR ASSEMBLY, GUARD CABLE 3-	Material			8	Mar 2, 2026	SYSTEM	(\$11,550.00)			



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 250620-C03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0017	5004	STRAND	Material		8	Mar 2, 2026	SYSTEM	\$11,550.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mallos1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
								- Total		\$0.00
								Material - Total		\$0.00
	5004 - Total								\$0.00	
	5006	SEQUENTIAL FLASHING WARNING LIGHT	Material			12	May 2, 2026	SYSTEM	(\$3,806.25)	
						12	May 2, 2026	SYSTEM	\$3,806.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mallos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						13	May 18, 2026	SYSTEM	(\$3,806.25)	
						13	May 18, 2026	SYSTEM	\$3,806.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mallos1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
						14	Jun 2, 2026	SYSTEM	(\$3,806.25)	
						14	Jun 2, 2026	SYSTEM	\$3,806.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mallos1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
						- Total	\$0.00			
	Material - Total								\$0.00	
5006 - Total								\$0.00		
JKU0017 - Total								\$213,915.88		
Overall - Total								\$213,915.88		



Contract Adjustments for Contract - 250620-C03

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
12	JKU0017	Other Contract Adjustment	RUC	(\$1,000.00)	100	May 4, 2026	mallos1	This charge represents one night of Road User Costs for Work Hour Restrictions at a rate of \$1,000 per 15-minute increment. In accordance with Section C, 3.5 of the JSP, Road User Costs are being charged on 4/21 for one 15-minute increment.
12 - Total				(\$1,000.00)				
Overall - Total				(\$1,000.00)				