



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 19, 2025

Pay Estimate Created Date: December 16, 2025

Progress Estimate Number 8	Contract ID 250620-C04	Prime Contractor Clarkson Construction Company	Pay Period Start December 2, 2025	Pay Period End December 15, 2025	Original Contract Amount \$6,746,301.37	Net Change Order Amount \$14,175.00	Current Contract Amount \$6,760,476.37	
Approval Date							By User	
December 16, 2025	Generated and Approved (and should be considered Draft) at the Project Office Level by						sandis1	
December 16, 2025	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by						sandis1	
December 18, 2025	Reviewed and Approved at the Central Office Controllers Office Level by						ramses1	
Original Completion Date September 1, 2026	Current Completion Date September 1, 2026	Actual Completion Date		% of Current Contract Amount Complete 45.41%				
Contract Informational Dates					Milestones			
Date Description Acceptance Date	Original Completion Date	Current Completion Date		Date Description JSP B - Calendar Days, JKU0024	Original Completion Date June 28, 2026	Current Completion Date June 28, 2026	Days Remaining on Milestone 192	Diary Charge Days
Awarded Date	July 9, 2025	July 9, 2025						
Letting Date	June 20, 2025	June 20, 2025						
Notice to Proceed Date	July 24, 2025	July 24, 2025						
Work Began Date	August 18, 2025	August 18, 2025						

Contract Total Pay For Estimate No. 8

		This Estimate	Previous	To Date
250620-C04	Total Posted Items Pay	\$162,618.11	\$2,907,026.71	\$3,069,644.82
	Gross Item Adjustments	\$0.00	(\$11,091.61)	(\$11,091.61)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$2,895,935.10	\$3,058,553.21

Contract Total Payable This Estimate:

\$162,618.11

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0024	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$98,000.000	0.200	\$19,600.00
	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$51.850	23	\$1,192.55
	0080	4019905	MISC.OPTIONAL PAVEMENT	SQYD	\$152.400	23.100	\$3,520.44
	0090	5021106	CONCRETE PAVEMENT (6 IN. NON-REINF)	SQYD	\$213.100	24.800	\$5,284.88
	0190	6092013	INTEGRAL CURB TYPE M	LF	\$115.050	54	\$6,212.70
	0200	6092031	CONCRETE CURB LOW PROFILE TYPE E	LF	\$77.050	99	\$7,627.95
	0250	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	EA	\$759.670	1	\$759.67
	0410	6179901	MISC.CONCRETE MEDIAN BARRIER PIER PROTECTION	LS	\$38,320.190	1	\$38,320.19
	1110	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$1,647.150	43.400	\$71,486.31
	1190	7101000	REINFORCING STEEL (EPOXY COATED)	LB	\$1.780	4,839	\$8,613.42

Project JKU0024 - Total

\$162,618.11

Overall - Total

\$162,618.11

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0024	0090	CONCRETE PAVEMENT (6 IN. NON-REINF)	Material			-43	\$213.10	(\$9,163.30)
	0090	CONCRETE PAVEMENT (6	Material		This adjustment offsets the original system-	43	\$213.10	\$9,163.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 19, 2025

Pay Estimate Created Date: December 16, 2025

Progress Estimate Number		Contract ID	250620-C04		Pay Period Start	December 2, 2025	Original Contract Amount	\$6,746,301.37	
8		Prime Contractor	Clarkson Construction Company		Pay Period End	December 15, 2025	Net Change Order Amount	\$14,175.00	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Current Contract Amount
JKU0024		IN. NON-REINF)			generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
	0190	INTEGRAL CURB TYPE M	Material				-54	\$115.05	(\$6,212.70)
	0190	INTEGRAL CURB TYPE M	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		54	\$115.05	\$6,212.70
	0200	CONCRETE CURB LOW PROFILE TYPE E	Material				-99	\$77.05	(\$7,627.95)
	0200	CONCRETE CURB LOW PROFILE TYPE E	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		99	\$77.05	\$7,627.95
	0210	FURNISHING TYPE 2 ROCK BLANKET	Material				-224	\$75.53	(\$16,918.72)
	0210	FURNISHING TYPE 2 ROCK BLANKET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		224	\$75.53	\$16,918.72
	0230	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	Material				-4	\$1,750.00	(\$7,000.00)
	0230	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		4	\$1,750.00	\$7,000.00
	0250	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material				-2	\$759.67	(\$1,519.34)
	0250	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.		2	\$759.67	\$1,519.34
	0330	FLASHING ARROW PANEL	Material				-9	\$3,995.00	(\$35,955.00)
	0330	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		9	\$3,995.00	\$35,955.00
	0350	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material				-12	\$5,250.00	(\$63,000.00)
	0350	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		12	\$5,250.00	\$63,000.00
	0370	CONCRETE TRAFFIC BARRIER, TYPE D	Material				-118	\$208.74	(\$24,631.32)
	0370	CONCRETE TRAFFIC BARRIER, TYPE D	Material		This adjustment offsets the original system-generated Material Payment Estimate Item		118	\$208.74	\$24,631.32



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 19, 2025

Pay Estimate Created Date: December 16, 2025

Progress Estimate Number 8		Contract ID Prime Contractor	250620-C04 Clarkson Construction Company		Pay Period Start Pay Period End	December 2, 2025 December 15, 2025	Original Contract Amount Net Change Order Amount Current Contract Amount	\$6,746,301.37 \$14,175.00 \$6,760,476.37	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0024					Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
	0380	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material				-1,525	\$36.44	(\$55,571.00)
	0380	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user mcclon1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		1,525	\$36.44	\$55,571.00
	0390	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED	Material				-1	\$1,550.75	(\$1,550.75)
	0390	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 15 on the current Payment Estimate.		1	\$1,550.75	\$1,550.75
	0560	PERMANENT EROSION CONTROL GEOTEXTILE	Material				-336	\$3.69	(\$1,239.84)
	0560	PERMANENT EROSION CONTROL GEOTEXTILE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcclon1 overriding Payment Estimate Exception 17 on the current Payment Estimate.		336	\$3.69	\$1,239.84
	0640	CURB INLET CHECK	Material				-1	\$100.00	(\$100.00)
	0640	CURB INLET CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 31 on the current Payment Estimate.		1	\$100.00	\$100.00
	0670	MGS GUARDRAIL	Material				-225	\$27.00	(\$6,075.00)
	0670	MGS GUARDRAIL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		225	\$27.00	\$6,075.00
	1020	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material				-113.70000	\$1,177.28	(\$133,856.74)
	1020	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user mcclon1 overriding Payment Estimate Exception 18 on the current Payment Estimate.		113.70000	\$1,177.28	\$133,856.74
	1030	ROCK SOCKETS (3 FT 0 IN. DIA.)	Material				-250.80000	\$607.28	(\$152,305.82)
	1030	ROCK SOCKETS (3 FT 0 IN. DIA.)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user mcclon1 overriding Payment Estimate Exception 20 on the current Payment Estimate.		250.80000	\$607.28	\$152,305.82
	1070	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material				-559	\$106.23	(\$59,382.57)
	1070	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user mcclon1 overriding Payment Estimate Exception 22		559	\$106.23	\$59,382.57



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on December 19, 2025

Pay Estimate Created Date: December 16, 2025

Progress Estimate Number		Contract ID	250620-C04 Clarkson Construction Company		Pay Period Start	December 2, 2025	Original Contract Amount	\$6,746,301.37	
8		Prime Contractor			Pay Period End	December 15, 2025	Net Change Order Amount	\$14,175.00	
							Current Contract Amount	\$6,760,476.37	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0024					on the current Payment Estimate.				
	1100	PILE POINT REINFORCEMENT	Material				-7	\$131.60	(\$921.20)
	1100	PILE POINT REINFORCEMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user mcclon1 overriding Payment Estimate Exception 23 on the current Payment Estimate.		7	\$131.60	\$921.20
	1110	CLASS B CONCRETE (SUBSTRUCTURE)	Material				-307.30000	\$1,647.15	(\$506,169.20)
	1110	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user mcclon1 overriding Payment Estimate Exception 24 on the current Payment Estimate.		307.30000	\$1,647.15	\$506,169.20
	1170	REINFORCING STEEL (BRIDGES)	Material				-35,620	\$1.59	(\$56,635.80)
	1170	REINFORCING STEEL (BRIDGES)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 27 on the current Payment Estimate.		35,620	\$1.59	\$56,635.80
	1190	REINFORCING STEEL (EPOXY COATED)	Material				-52,850	\$1.78	(\$94,073.00)
	1190	REINFORCING STEEL (EPOXY COATED)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user mcclon1 overriding Payment Estimate Exception 30 on the current Payment Estimate.		52,850	\$1.78	\$94,073.00
	5001	WORK ZONE CRASH CUSHION (NARROW)	Material				-3	\$4,725.00	(\$14,175.00)
	5001	WORK ZONE CRASH CUSHION (NARROW)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user mcclon1 overriding Payment Estimate Exception 9 on the current Payment Estimate.		3	\$4,725.00	\$14,175.00
Total								\$0.00	



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

Report Generated on December 19, 2025

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0024	FAS-S304 (008)	Bridge replacement	Holmes	JACKSON	over I-670 in the Downtown Loop
Totals by Job Numbers					
JKU0024	Posted Item Pay		This Estimate	Previous	To Date
	Gross Item Adjustments		\$162,618.11	\$2,907,026.71	\$3,069,644.82
			\$0.00	(\$11,091.61)	(\$11,091.61)
	Gross Item Pay		\$162,618.11	\$2,895,935.10	\$3,058,553.21
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on December 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 5021106, Project Item Line Number 0090, Material Set 502110696, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	This exception will be removed upon the completion of 28day concrete testing.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 5021106, Project Item Line Number 0090, Material Set 502110696, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	This exception will be removed upon the completion of 28day concrete testing.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6061060, Project Item Line Number 0670, Material Set 606106096, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6061060, Project Item Line Number 0670, Material Set 606106096, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6092013, Project Item Line Number 0190, Material Set 609201396, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6092031, Project Item Line Number 0200, Material Set 609203196, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6113020, Project Item Line Number 0210, Material Set 611302096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6122009, Project Item Line Number 0230, Material Set 612200996, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6122040, Project Item Line Number 5001, Material Set 6122040, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6141120, Project Item Line Number 0250, Material Set 614112096, Material 0614DFGTCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTCV is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6161040, Project Item Line Number 0330, Material Set 616104096, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6161098A, Project Item Line Number 0350, Material Set 6161098A96, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6173100, Project Item Line Number 0370, Material Set 617310096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6173600D, Project Item Line Number 0380, Material Set 6173600D96, Material 0617TCRCTF - Type F Concrete Traffic Barrier, Acceptance Action Generic 0617TCRCTF is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6174000A, Project Item Line Number 0390, Material Set 6174000A96, Material 0617MBPKBT.2PC - Two Piece Barrier Height-Transition Sect, Acceptance Action Generic 0617MBPKBT.2PC is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6174000A, Project Item Line Number 0390, Material Set 6174000A96, Material 0617MBPKBT.1PC - One Piece Barrier Height-Transition Sect, Acceptance Action Generic 0617MBPKBT.1PC is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 6240103A, Project Item Line Number 0560, Material Set 6240103A96, Material 1011GXT3 - Geotextile Fabric for ErosionControl(T3), Acceptance Action Generic 1011GXT3 is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7011105, Project Item Line Number 1020, Material Set 701110596, Material 0701PLCSLT - Drilled Shaft CSL steel pipe, Acceptance Action Generic 0701PLCSLT is insufficient.	This exception will be removed upon the completion of 28day concrete testing.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7011105, Project Item Line Number 1020, Material Set 701110596, Material 0701PLCSLT - Drilled Shaft CSL steel pipe, Acceptance Action Generic 0701PLCSLT is insufficient.	This exception will be removed upon the completion of 28day concrete testing.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7011204, Project Item Line Number 1030, Material Set 701120496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	This exception will be removed upon the completion of 28day concrete testing.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7011204, Project Item Line Number 1030, Material Set 701120496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	This exception will be removed upon the completion of 28day concrete testing.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7021212, Project Item Line Number 1070, Material Set 702121296, Material 0702PLSS...MAZC - Bearing Piles Struct Steel Galvd, Acceptance Action Generic 0702PLSS...MAZC is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7027000, Project Item Line Number 1100, Material Set 702700096, Material 0702PLPT - Pile Point Reinforcement, Acceptance Action Generic 0702PLPT is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7032003, Project Item Line Number 1110, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A,	This exception will be removed upon the completion of 28day concrete testing.	mcclon1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions

Report Generated on December 19, 2025

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Acceptance Action Generic 1005FACCNS..CA is insufficient.			
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7032003, Project Item Line Number 1110, Material Set 703200396, Material 100510..CPCMELD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMELD is insufficient.	This exception will be removed upon the completion of 28day concrete testing.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7032003, Project Item Line Number 1110, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	This exception will be removed upon the completion of 28day concrete testing.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7061060, Project Item Line Number 1170, Material Set 706106096, Material 1036RSDFPL42M29 - Reinforcing Steel No. 9/M29 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7061060, Project Item Line Number 1170, Material Set 706106096, Material 1036RSDFPL42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7061060, Project Item Line Number 1170, Material Set 706106096, Material 1036RSDFPL42M22 - Reinforcing Steel No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 7101000, Project Item Line Number 1190, Material Set 710100096, Material 1036RSSRECAP - Epoxy Ctd Sprl Stl Rein for Anch Bolts @, Acceptance Action Generic ReinforcingMisc is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0024, Item 8061007A, Project Item Line Number 0640, Material Set 8061007A96, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	This exception will be removed once the contractor has submitted required certifications.	mcclon1	Overridden
Estimate Exception Type: Item Overrun: Contract 250620-C04, Contract Project JKU0024, Project Item Line Number 0330, Contract Line Item Number 0330, Item 6161040, Minor Item.	This exception will be removed with the approval of the next change order.	mcclon1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250620-C04, Contract Project JKU0024, Project Item Line Number 1030, Contract Line Item Number 1030, Item 7011204, Minor Item.	This exception will be removed with the approval of the next change order.	mcclon1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250620-C04, Contract Project JKU0024, Project Item Line Number 0310, Contract Line Item Number 0310, Item 6161030, Minor Item.	This exception will be removed with the approval of the next change order.	mcclon1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250620-C04, Contract Project JKU0024, Project Item Line Number 1090, Contract Line Item Number 1090, Item 7026000, Minor Item.	This exception will be removed with the approval of the next change order.	mcclon1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250620-C04	JKU0024	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.70	\$98,000.00	\$68,600.00
		0001	0030	2031000	CLASS A EXCAVATION	10.00	0.00	10.00	CUYD	0.00	\$335.03	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	15.00	0.00	15.00	CUYD	0.00	\$335.03	\$0.00
		0001	0050	2037075	COMPACTING IN CUT	0.80	0.00	0.80	STA	0.00	\$8,180.69	\$0.00
		0001	0060	2064000	POROUS BACKFILL	19.00	0.00	19.00	CUYD	19.00	\$217.75	\$4,137.25
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	329.00	0.00	329.00	SQYD	38.00	\$51.85	\$1,970.30
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	137.50	0.00	137.50	SQYD	37.70	\$152.40	\$5,745.48
		0001	0090	5021106	CONCRETE PAVEMENT (6 IN. NON-REINF)	43.00	0.00	43.00	SQYD	43.00	\$213.10	\$9,163.30
		0001	0100	5021332	CONCRETE PAVEMENT (8 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	190.90	0.00	190.90	SQYD	0.00	\$123.30	\$0.00
		0001	0110	6042010	ADJUSTING MANHOLE	1.00	0.00	1.00	EA	0.00	\$3,648.33	\$0.00
		0001	0120	6071011A	CHAIN-LINK FENCE (48 IN.)	97.00	0.00	97.00	LF	0.00	\$48.00	\$0.00
		0001	0130	6073001	(48 IN.) DECORATIVE PEDESTRIAN FENCE(STRUCTURES)	24.00	0.00	24.00	LF	0.00	\$186.00	\$0.00
		0001	0140	6081010	CONCRETE CURB RAMP	10.90	0.00	10.90	SQYD	0.00	\$170.35	\$0.00
		0001	0150	6081012	TRUNCATED DOMES	11.00	0.00	11.00	SQFT	0.00	\$40.95	\$0.00
		0001	0160	6089905	MISC.CONCRETE SIDEWALK (6") (APPROACH SLAB)	63.20	0.00	63.20	SQYD	0.00	\$148.60	\$0.00
		0001	0170	6089905	MISC.CONCRETE SIDEWALK, 6 IN	48.10	0.00	48.10	SQYD	0.00	\$82.15	\$0.00
		0001	0180	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	71.00	0.00	71.00	LF	0.00	\$40.35	\$0.00
		0001	0190	6092013	INTEGRAL CURB TYPE M	54.00	0.00	54.00	LF	54.00	\$115.05	\$6,212.70
		0001	0200	6092031	CONCRETE CURB LOW PROFILE TYPE E	229.00	0.00	229.00	LF	99.00	\$77.05	\$7,627.95
		0001	0210	6113020	FURNISHING TYPE 2 ROCK BLANKET	288.00	0.00	288.00	CUYD	224.00	\$75.53	\$16,918.72
		0001	0220	6113040	PLACING TYPE 2 ROCK BLANKET	288.00	0.00	288.00	CUYD	224.00	\$64.22	\$14,385.28
		0001	0230	6122009	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	5.00	0.00	5.00	EA	4.00	\$1,750.00	\$7,000.00
		0001	0240	6122020	REPLACEMENT SAND BARREL	5.00	0.00	5.00	EA	0.00	\$250.00	\$0.00
		0001	0250	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	2.00	0.00	2.00	EA	2.00	\$759.67	\$1,519.34
		0001	0260	6149902	MISC.2512 Frame and Grates Replacement	1.00	0.00	1.00	EA	0.00	\$1,632.17	\$0.00
		0001	0270	6161005	CONSTRUCTION SIGNS	2,391.00	0.00	2,391.00	SQFT	1,462.00	\$6.50	\$9,503.00
		0001	0280	6161008	ADVANCED WARNING RAIL SYSTEM	7.00	0.00	7.00	EA	0.00	\$45.00	\$0.00
		0001	0290	6161010	RELOCATED SIGNS	218.00	0.00	218.00	SQFT	0.00	\$6.50	\$0.00
		0001	0300	6161025	CHANNELIZER (TRIM-LINE)	524.00	0.00	524.00	EA	437.00	\$17.00	\$7,429.00
		0001	0310	6161030	TYPE 3 MOVEABLE BARRICADE	43.00	0.00	43.00	EA	63.00	\$145.00	\$9,135.00
		0001	0320	6161033	DIRECTION INDICATOR BARRICADE	23.00	0.00	23.00	EA	0.00	\$75.00	\$0.00
		0001	0330	6161040	FLASHING ARROW PANEL	8.00	0.00	8.00	EA	9.00	\$3,995.00	\$35,955.00
		0001	0340	6161055	SEQUENTIAL FLASHING WARNING LIGHT	23.00	0.00	23.00	EA	0.00	\$65.00	\$0.00
		0001	0350	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	12.00	0.00	12.00	EA	12.00	\$5,250.00	\$63,000.00
		0001	0360	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	4.00	0.00	4.00	EA	4.00	\$65.00	\$260.00
		0001	0370	6173100	CONCRETE TRAFFIC BARRIER, TYPE D	118.00	0.00	118.00	LF	118.00	\$208.74	\$24,631.32
		0001	0380	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	2,694.00	0.00	2,694.00	LF	1,525.00	\$36.44	\$55,571.00
		0001	0390	6174000A	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED	1.00	0.00	1.00	EA	1.00	\$1,550.75	\$1,550.75
		0001	0410	6179901	MISC.CONCRETE MEDIAN BARRIER PIER PROTECTION	1.00	0.00	1.00	LS	1.00	\$38,320.19	\$38,320.19
		0001	0420	6179902	MISC.CONCRETE TRAFFIC BARRIER TRANSITION	5.00	0.00	5.00	EA	2.00	\$6,654.31	\$13,308.62
		0001	0430	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$674,000.00	\$674,000.00
		0001	0440	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	42.00	0.00	42.00	LF	0.00	\$20.00	\$0.00
		0001	0450	6200036	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 30 IN WHITE MIDBLOCK	10.00	0.00	10.00	EA	0.00	\$195.00	\$0.00
		0001	0460	6205440A	TEMPORARY NON-REMOVABLE MARKING TAPE LEFT/RIGHT ARROW	4.00	0.00	4.00	EA	4.00	\$95.00	\$380.00
		0001	0470	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	1,800.00	0.00	1,800.00	LF	0.00	\$0.25	\$0.00
		0001	0480	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	676.00	0.00	676.00	LF	0.00	\$0.48	\$0.00
		0001	0490	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	745.00	0.00	745.00	LF	0.00	\$0.14	\$0.00
		0001	0500	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	491.00	0.00	491.00	LF	0.00	\$0.14	\$0.00
		0001	0510	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	280.00	0.00	280.00	LF	0.00	\$0.95	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250620-C04	JKU0024	0001	0520	6206125A	24 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	51.00	0.00	51.00	LF	0.00	\$0.95	\$0.00
		0001	0530	6207001	PAVEMENT MARKING REMOVAL	11,850.00	0.00	11,850.00	LF	0.00	\$0.55	\$0.00
		0001	0540	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	8,999.00	0.00	8,999.00	LF	2,106.00	\$0.14	\$294.84
		0001	0550	6209902	MISC.BIKE SYMBOL	1.00	0.00	1.00	EA	0.00	\$475.00	\$0.00
		0001	0560	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	432.00	0.00	432.00	SQYD	336.00	\$3.69	\$1,239.84
		0001	0570	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$55,500.00	\$0.00
		0001	0580	7034610	CORRAL CURB	24.00	0.00	24.00	LF	0.00	\$209.96	\$0.00
		0001	0590	7034620	FORM LINERS	14.00	0.00	14.00	SQYD	0.00	\$164.67	\$0.00
		0001	0600	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$500.00	\$0.00
		0001	0610	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$300.00	\$0.00
		0001	0620	8025006	MULCHING	1.00	0.00	1.00	ACRE	0.00	\$2,000.00	\$0.00
		0001	0630	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$2,000.00	\$0.00
		0001	0640	8061007A	CURB INLET CHECK	9.00	0.00	9.00	EA	1.00	\$100.00	\$100.00
		0001	0650	8061016	SEDIMENT REMOVAL	6.00	0.00	6.00	CUYD	2.00	\$249.79	\$499.58
		0001	0660	8061019	SILT FENCE	108.00	0.00	108.00	LF	0.00	\$3.00	\$0.00
		0010	0670	6061060	MGS GUARDRAIL	400.00	0.00	400.00	LF	225.00	\$27.00	\$6,075.00
		0010	0680	6061070	MGS VERTICAL CONCRETE BARRIER TRANSITION	1.00	0.00	1.00	EA	0.00	\$3,320.00	\$0.00
		0010	0690	6061074	MGS HEIGHT AND BLOCK TRANSITION	1.00	0.00	1.00	EA	0.00	\$820.00	\$0.00
		0010	0700	6061080	MGS END ANCHOR	3.00	0.00	3.00	EA	1.00	\$1,406.00	\$1,406.00
		0010	0710	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$3,263.00	\$3,263.00
		0010	0720	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	1.00	\$55,700.00	\$55,700.00
		0020	0730	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	810.00	0.00	810.00	LF	0.00	\$3.92	\$0.00
		0020	0740	9015020	TRENCHING TYPE II	810.00	0.00	810.00	LF	0.00	\$21.66	\$0.00
		0020	0750	9016111	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	0.00	\$2,774.60	\$0.00
		0020	0760	9017008	CABLE, 8 AWG 1 CONDUCTOR	2,450.00	0.00	2,450.00	LF	0.00	\$2.60	\$0.00
		0020	0770	9017208	WIRE, 8 AWG, BARE NEUTRAL	740.00	0.00	740.00	LF	0.00	\$2.60	\$0.00
		0020	0780	9019902	MISC.KCMO CABLE RETAINER ASSEMBLY	4.00	0.00	4.00	EA	0.00	\$279.27	\$0.00
		0020	0790	9019902	MISC.KCMO JUNCTION BOX TYPE 1	1.00	0.00	1.00	EA	0.00	\$825.68	\$0.00
		0020	0800	9019902	MISC.KCMO JUNCTION BOX TYPE 2	1.00	0.00	1.00	EA	0.00	\$1,011.63	\$0.00
		0020	0810	9019902	MISC.KCMO POLE FOUNDATION	1.00	0.00	1.00	EA	0.00	\$2,572.14	\$0.00
		0020	0820	9019902	MISC.KCMO RELOCATED POLE	1.00	0.00	1.00	EA	0.00	\$1,256.19	\$0.00
		0020	0830	9019902	MISC.KCMO STREET LIGHTING POLE, 35' MTG. HT. 6' BRACKET ARM, BLACK	3.00	0.00	3.00	EA	0.00	\$5,344.22	\$0.00
		0020	0840	9019902	MISC.KCMO TYPE D LED LUMINAIRE, BLACK	3.00	0.00	3.00	EA	0.00	\$834.77	\$0.00
		0020	0850	9019903	MISC.KCMO CABLE, 10 AWG, 1 CONDUCTOR, POLE & BRACKET	380.00	0.00	380.00	LF	0.00	\$1.25	\$0.00
		0020	0860	9019903	MISC.KCMO CABLE, 6 AWG, 1 CONDUCTOR	1,620.00	0.00	1,620.00	LF	0.00	\$2.07	\$0.00
		0020	0870	9019903	MISC.KCMO CABLE, 6 AWG, GROUND	810.00	0.00	810.00	LF	0.00	\$2.07	\$0.00
		0020	0880	9019903	MISC.KCMO CABLE, 8 AWG, 1 CONDUCTOR	95.00	0.00	95.00	LF	0.00	\$2.60	\$0.00
		0020	0890	9019903	MISC.KCMO CABLE, 8 AWG, GROUND	30.00	0.00	30.00	LF	0.00	\$2.60	\$0.00
		0040	0900	9031010	CONCRETE FOOTINGS, EMBEDDED	0.90	0.00	0.90	CUYD	0.00	\$2,949.00	\$0.00
		0040	0910	9031210	STRUCTURAL STEEL POSTS	530.00	0.00	530.00	LB	0.00	\$6.00	\$0.00
		0040	0920	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	1.00	0.00	1.00	EA	0.00	\$185.00	\$0.00
		0040	0930	9031270A	2 IN. PSST POST - 12 GA.	14.00	0.00	14.00	LF	0.00	\$16.00	\$0.00
		0040	0940	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	1.00	0.00	1.00	EA	0.00	\$112.00	\$0.00
		0040	0950	9035011A	ST-STRUCTURAL	35.00	0.00	35.00	SQFT	0.00	\$27.00	\$0.00
		0040	0960	9035069A	SHF-FLAT SHEET FLUORESCENT	28.00	0.00	28.00	SQFT	0.00	\$25.00	\$0.00
		0040	0970	9039902	MISC.RELOCATE EXIST. SIGNS	5.00	0.00	5.00	EA	0.00	\$90.00	\$0.00
		0070	0980	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	30.00	0.00	30.00	SQFT	30.00	\$81.67	\$2,450.10
		0070	0990	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$784,867.65	\$784,867.65
		0070	1000	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	183.00	0.00	183.00	SQYD	0.00	\$212.41	\$0.00
		0070	1010	6073001	(48 IN.) DECORATIVE PEDESTRIAN FENCE(STRUCTURES)	796.00	0.00	796.00	LF	0.00	\$187.00	\$0.00
		0070	1020	7011105	DRILLED SHAFTS (3 FT. 6 IN. DIA.)	113.70	0.00	113.70	LF	113.70	\$1,177.28	\$133,856.74
		0070	1030	7011204	ROCK SOCKETS (3 FT 0 IN. DIA.)	246.30	0.00	246.30	LF	250.80	\$607.28	\$152,305.82
		0070	1040	7011300	VIDEO CAMERA INSPECTION	15.00	0.00	15.00	EA	15.00	\$50.00	\$750.00
		0070	1050	7011400	FOUNDATION INSPECTION HOLES	396.30	0.00	396.30	LF	396.30	\$127.00	\$50,330.10
		0070	1060	7011600	SONIC LOGGING TESTING	15.00	0.00	15.00	EA	12.00	\$2,200.00	\$26,400.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on December 19, 2025

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
250620-C04	JKU0024	0070	1070	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	644.00	0.00	644.00	LF	559.00	\$106.23	\$59,382.57	
		0070	1080	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$3,500.00	\$7,000.00	
		0070	1090	7026000	PRE-BORE FOR PILING	348.00	0.00	348.00	LF	363.00	\$97.59	\$35,425.17	
		0070	1100	7027000	PILE POINT REINFORCEMENT	7.00	0.00	7.00	EA	7.00	\$131.60	\$921.20	
		0070	1110	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	317.00	0.00	317.00	CUYD	307.30	\$1,647.15	\$506,169.20	
		0070	1120	7034222	SLAB ON CONCRETE BEAM	2,229.00	0.00	2,229.00	SQYD	0.00	\$413.48	\$0.00	
		0070	1130	7034430	SIDEWALK (BRIDGES)	7,140.00	0.00	7,140.00	SQFT	0.00	\$21.99	\$0.00	
		0070	1140	7034610	CORRAL CURB	796.00	0.00	796.00	LF	0.00	\$194.45	\$0.00	
		0070	1150	7034620	FORM LINERS	169.00	0.00	169.00	SQYD	0.00	\$107.14	\$0.00	
		0070	1160	7056050A	27 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	3,377.00	0.00	3,377.00	LF	0.00	\$509.57	\$0.00	
		0070	1170	7061060	REINFORCING STEEL (BRIDGES)	35,620.00	0.00	35,620.00	LB	35,620.00	\$1.59	\$56,635.80	
		0070	1180	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$18,065.86	\$0.00	
		0070	1190	7101000	REINFORCING STEEL (EPOXY COATED)	52,850.00	0.00	52,850.00	LB	52,850.00	\$1.78	\$94,073.00	
		0070	1200	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00	
		0070	1210	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00	
		0070	1220	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$6,000.00	\$0.00	
		0070	1230	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$6,503.63	\$0.00	
		0070	1240	7161002	LAMINATED NEOPRENE BEARING PAD	18.00	0.00	18.00	EA	0.00	\$369.52	\$0.00	
		0070	1250	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	90.00	0.00	90.00	EA	0.00	\$469.41	\$0.00	
		0001	5001	6122040	WORK ZONE CRASH CUSHION (NARROW)	0.00	3.00	3.00	EA	3.00	\$4,725.00	\$14,175.00	
Project JKU0024 - Total Value Posted to Date as of Report Generated Date											\$3,069,644.80		
250620-C04 Overall - Total Value Posted to Date as of Report Generated Date											\$3,069,644.80		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on December 19, 2025

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JKU0024

Line Number	Item Code	Description		DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0020	2022010	REMOVAL OF IMPROVEMENTS		12/8/25	12/16/25	1	0.20	LS	Bridge A9599					Sawcut - LHS - I-670 Lane K Sawcut - LHS - I-670 Lane J Pavement - LHS - I-670 Lane K Pavement - LHS - I-670 Lane J Curb - LHS - I-670 Lane K Curb - LHS - I-670 Lane J Completed: 10/20/2025 Sawcut - RHS - I-670 Lane A Curb - RHS - I-670 Lane A Curb - RHS - I-670 Lane A	
0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)		12/9/25	12/16/25	1	12.00	SQYD	EB I-670 Lane J	3+03.00	3+58.62				
					12/16/25	2	11.00	SQYD	WB I-670 Lane K	13+52.05	14+07.21				
0080	4019905	MISC.		12/9/25	12/16/25	1	10.70	SQYD	WB I-670 Lane K	13+52.05	14+07.21				
					12/16/25	2	12.40	SQYD	EB I-670 Lane J	3+03.00	3+58.62				
0090	5021106	CONCRETE PAVEMENT (6 IN. NON-REINF)		12/11/25	12/16/25	1	15.20	SQYD	WB I-670 Lane K	13+65.00	14+07.21				
					12/16/25	2	9.60	SQYD	EB I-670 Lane J	3+03.00	3+58.62				
0190	6092013	INTEGRAL CURB TYPE M		12/9/25	12/16/25	1	46.00	LF	EB I-670 Lane A	44+51.26	44+97.28			Completed 10/20/2025	
					12/16/25	2	8.00	LF	EB I-670 Lane A	44+40.56	44+48.61			Completed 10/20/2025	
0200	6092031	CONCRETE CURB LOW PROFILE TYPE E		12/9/25	12/16/25	1	43.00	LF	EB I-670 Lane K	13+65.00	14+07.21			Completed 10/20/2025	
					12/16/25	2	56.00	LF	EB I-670 Lane J	3+03.00	3+58.62			Completed 10/20/2025	
0250	6141120	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)		12/9/25	12/16/25	1	1.00	EA	EB I-670 Lane A	44+67.86				Grate 002 - LH Shoulder	
0410	6179901	MISC. RELOCATING TEMPORARY TRAFFIC BARRI		12/15/25	12/16/25	1	1.00	LS	EB I-670 Lane J	3+03.00	3+58.62				
1110	7032003	CLASS B CONCRETE (SUBSTRUCTURE)		12/5/25	12/16/25	1	12.00	CUYD	Bridge A9599 Bent 5					Bent 5 Columns #10, #11, #12 Column Volume = $\pi(1.5)^2(15.15) = 3.97 \sim 4.0$ CUYD. 3xColumn Volume = 12.0 CUYD	
					12/11/25	12/16/25	1	31.40	CUYD	Bridge A9599				Bent 5 Beam	
1190	7101000	REINFORCING STEEL (EPOXY COATED)		12/5/25	12/16/25	1	3,748.00	LB	Bridge A9599 Bent 5					Bent 4 - Columns #10, #11, #12 48 - 5P500 - 321b 36 - 11V500 - 3427b This Posting is to remove the following reinforcing steel that is included under line item 1120 - Slab on Concrete Beam:	
					12/16/25	2	-7,437.00	LB	Bridge A9599					Bent 1 - 3419 Bent 1 - Beam - 2682b 13 - SU100 - 206b 57 - SU100 - 822b 13 - SU100 - 206b 24 - GH100 - 1271b 12 - 5V100 - 73b Bent 1 Wingwalls (Bottom Half) - 737b 5 - 6F100 - 78b 5 - 6F101 - 32b 12 - 6V102 - 113b 13 - 6V102 - 99b 8 - 8H104 - 185lb 18 - GH105 - 234lb Bent 7 - 4016b Bent 7 - Beam - 2945 32 - 6V100 - 1382b 13 - SU700 - 291b 66 - SU701 - 1056b 15 - SU702 - 184b 4 - 5V700 - 32b Bent 7 Wingwalls (Bottom Half) - 1073 8 - 6F700 - 109b 8 - 6V700 - 75b 32 - 6H702 - 660b 11 - 6V702 - 120b 12 - 6V703 - 129b	
					12/16/25	3	2,943.00	LB	Bridge A9599 Bent 3					This posting is correct quantity to plan.	
					12/11/25	12/16/25	1	5,586.00	LB	Bridge A9599 Bent 5					Bent 5 - Beam 8 - 10D500 - 86b 8 - 9H500 - 1480b 8 - 9H501 - 1548b 5 - 9H502 - 1548b 10 - 4H503 - 364b 15 - 4H504 - 85b 43 - 4U500 - 127b 30 - SU501 - 396b 78 - SU502 - 1085b 8 - SU503 - 96b 4 - SU504 - 44b
					12/16/25	2	-1.00	LB	Bridge A9599					Per Spec. 706.4 measurement of reinforcing steel will be made to the nearest 10 pounds.	

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250620-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0024	0090	CONCRETE PAVEMENT (6 IN. NON-REINF)	Material		6	Nov 17, 2025	SYSTEM	(\$3,878.42)	
					6	Nov 17, 2025	SYSTEM	\$3,878.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Dec 1, 2025	SYSTEM	(\$3,878.42)	
					7	Dec 1, 2025	SYSTEM	\$3,878.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Dec 16, 2025	SYSTEM	(\$9,163.30)	
					8	Dec 16, 2025	SYSTEM	\$9,163.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0090 - Total			\$0.00	
	0190	INTEGRAL CURB TYPE M	Material		8	Dec 16, 2025	SYSTEM	(\$6,212.70)	
					8	Dec 16, 2025	SYSTEM	\$6,212.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
0190 - Total								\$0.00	
0200	0200	CONCRETE CURB LOW PROFILE TYPE E	Material		8	Dec 16, 2025	SYSTEM	(\$7,627.95)	
					8	Dec 16, 2025	SYSTEM	\$7,627.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
0200 - Total								\$0.00	
0210	0210	FURNISHING TYPE 2 ROCK BLANKET	Material		6	Nov 17, 2025	SYSTEM	(\$16,918.72)	
					6	Nov 17, 2025	SYSTEM	\$16,918.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Dec 1, 2025	SYSTEM	(\$16,918.72)	
					7	Dec 1, 2025	SYSTEM	\$16,918.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Dec 16, 2025	SYSTEM	(\$16,918.72)	
					8	Dec 16, 2025	SYSTEM	\$16,918.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
0210 - Total								\$0.00	
0230	0230	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	Material		2	Sep 2, 2025	SYSTEM	(\$7,000.00)	
					2	Sep 2, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Sep 16, 2025	SYSTEM	(\$7,000.00)	
					3	Sep 16, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Oct 2,	SYSTEM	(\$7,000.00)	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250620-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0024	0230	IMPACT ATTENUATOR 45 MPH (SAND BARREL ARRAY)	Material		2025								
					4	Oct 2, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					5	Nov 3, 2025	SYSTEM	(\$7,000.00)					
					5	Nov 3, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user scarpn1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Nov 17, 2025	SYSTEM	(\$7,000.00)					
					6	Nov 17, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					7	Dec 1, 2025	SYSTEM	(\$7,000.00)					
					7	Dec 1, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					8	Dec 16, 2025	SYSTEM	(\$7,000.00)					
					8	Dec 16, 2025	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
- Total								\$0.00					
Material - Total								\$0.00					
0230 - Total								\$0.00					
0250	CURVED VANE GRTE AND FRAME(2 FT. X 2 FT)	Material			5	Nov 3, 2025	SYSTEM	(\$759.67)					
					5	Nov 3, 2025	SYSTEM	\$759.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user scarpn1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					6	Nov 17, 2025	SYSTEM	(\$759.67)					
					6	Nov 17, 2025	SYSTEM	\$759.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					7	Dec 1, 2025	SYSTEM	(\$759.67)					
					7	Dec 1, 2025	SYSTEM	\$759.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
					8	Dec 16, 2025	SYSTEM	(\$1,519.34)					
					8	Dec 16, 2025	SYSTEM	\$1,519.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
- Total								\$0.00					
Material - Total								\$0.00					
0250 - Total								\$0.00					
0270	CONSTRUCTION SIGNS	Material			2	Sep 2, 2025	SYSTEM	(\$9,503.00)					
					2	Sep 2, 2025	SYSTEM	\$9,503.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					3	Sep 16, 2025	SYSTEM	(\$9,503.00)					
					3	Sep 16, 2025	SYSTEM	\$9,503.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					- Total			\$0.00					
Material - Total								\$0.00					
0270 - Total								\$0.00					
0300	CHANNELIZER	Material			2	Sep 2,	SYSTEM	(\$7,429.00)					



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250620-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0024	0300 (TRIM-LINE)		Material		2025				
					2	Sep 2, 2025	SYSTEM	\$7,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					3	Sep 16, 2025	SYSTEM	(\$7,429.00)	
					3	Sep 16, 2025	SYSTEM	\$7,429.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0300 - Total			\$0.00	
	0310	TYPE 3 MOVEABLE BARRICADE	Material		2	Sep 2, 2025	SYSTEM	(\$9,135.00)	
					2	Sep 2, 2025	SYSTEM	\$9,135.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					3	Sep 16, 2025	SYSTEM	(\$9,135.00)	
					3	Sep 16, 2025	SYSTEM	\$9,135.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					Overrun	Overrun	2	Sep 2, 2025	SYSTEM
									(\$2,900.00)
					Overrun - Total			(\$2,900.00)	
					Overrun - Total			(\$2,900.00)	
0310 - Total								(\$2,900.00)	
0330	FLASHING ARROW PANEL		Material		2	Sep 2, 2025	SYSTEM	(\$35,955.00)	
					2	Sep 2, 2025	SYSTEM	\$35,955.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					3	Sep 16, 2025	SYSTEM	(\$35,955.00)	
					3	Sep 16, 2025	SYSTEM	\$35,955.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					4	Oct 2, 2025	SYSTEM	(\$35,955.00)	
					4	Oct 2, 2025	SYSTEM	\$35,955.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mcclon1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Nov 3, 2025	SYSTEM	(\$35,955.00)	
					5	Nov 3, 2025	SYSTEM	\$35,955.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user scarpm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Nov 17, 2025	SYSTEM	(\$35,955.00)	
					6	Nov 17, 2025	SYSTEM	\$35,955.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					7	Dec 1, 2025	SYSTEM	(\$35,955.00)	
					7	Dec 1, 2025	SYSTEM	\$35,955.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					8	Dec 16, 2025	SYSTEM	(\$35,955.00)	
					8	Dec 16, 2025	SYSTEM	\$35,955.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 11 on the current Payment Estimate.



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250620-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0024	0330	FLASHING ARROW PANEL	Material	- Total				\$0.00		
			Material - Total					\$0.00		
			Overrun	Overrun	2	Sep 2, 2025	SYSTEM	(\$3,995.00)		
			Overrun - Total					(\$3,995.00)		
			Overrun - Total					(\$3,995.00)		
			0330 - Total					(\$3,995.00)		
			0350	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material	2	Sep 2, 2025	SYSTEM	(\$63,000.00)	
					2	Sep 2, 2025	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					3	Sep 16, 2025	SYSTEM	(\$63,000.00)		
					3	Sep 16, 2025	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					4	Oct 2, 2025	SYSTEM	(\$63,000.00)		
					4	Oct 2, 2025	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					5	Nov 3, 2025	SYSTEM	(\$63,000.00)		
					5	Nov 3, 2025	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user scarpm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					6	Nov 17, 2025	SYSTEM	(\$63,000.00)		
					6	Nov 17, 2025	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					7	Dec 1, 2025	SYSTEM	(\$63,000.00)		
					7	Dec 1, 2025	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					8	Dec 16, 2025	SYSTEM	(\$63,000.00)		
					8	Dec 16, 2025	SYSTEM	\$63,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
0350 - Total								\$0.00		
0370	CONCRETE TRAFFIC BARRIER, TYPE D		Material		6	Nov 17, 2025	SYSTEM	(\$24,631.32)		
			6		Nov 17, 2025	SYSTEM	\$24,631.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
			7		Dec 1, 2025	SYSTEM	(\$24,631.32)			
			7		Dec 1, 2025	SYSTEM	\$24,631.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
			8		Dec 16, 2025	SYSTEM	(\$24,631.32)			
			8		Dec 16, 2025	SYSTEM	\$24,631.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
			- Total					\$0.00		
			Material - Total					\$0.00		
0370 - Total								\$0.00		



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250620-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0024	0380	TEMPORARY TRAFFIC BARRIER, CONT. FURN/RE	Material		6	Nov 17, 2025	SYSTEM	(\$55,571.00)					
					6	Nov 17, 2025	SYSTEM	\$55,571.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					7	Dec 1, 2025	SYSTEM	(\$55,571.00)					
					7	Dec 1, 2025	SYSTEM	\$55,571.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					8	Dec 16, 2025	SYSTEM	(\$55,571.00)					
					8	Dec 16, 2025	SYSTEM	\$55,571.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user mcclon1 overriding Payment Estimate Exception 14 on the current Payment Estimate.				
					- Total			\$0.00					
Material - Total								\$0.00					
0380 - Total								\$0.00					
0390	0390	TEMPORARY TRAFFIC BARRIER HEIGHT TRANSITION, CONTRACTOR FURNISHED / RETAINED	Material		6	Nov 17, 2025	SYSTEM	(\$1,550.75)					
					6	Nov 17, 2025	SYSTEM	\$1,550.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					7	Dec 1, 2025	SYSTEM	(\$1,550.75)					
					7	Dec 1, 2025	SYSTEM	\$1,550.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 16 on the current Payment Estimate.				
					8	Dec 16, 2025	SYSTEM	(\$1,550.75)					
					8	Dec 16, 2025	SYSTEM	\$1,550.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 15 on the current Payment Estimate.				
					- Total			\$0.00					
Material - Total								\$0.00					
0390 - Total								\$0.00					
0560	0560	PERMANENT EROSION CONTROL GEOTEXTILE	Material		6	Nov 17, 2025	SYSTEM	(\$1,239.84)					
					6	Nov 17, 2025	SYSTEM	\$1,239.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user mcclon1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					7	Dec 1, 2025	SYSTEM	(\$1,239.84)					
					7	Dec 1, 2025	SYSTEM	\$1,239.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user mcclon1 overriding Payment Estimate Exception 18 on the current Payment Estimate.				
					8	Dec 16, 2025	SYSTEM	(\$1,239.84)					
					8	Dec 16, 2025	SYSTEM	\$1,239.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcclon1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					- Total			\$0.00					
Material - Total								\$0.00					
0560 - Total								\$0.00					
0640	0640	CURB INLET CHECK	Material		5	Nov 3, 2025	SYSTEM	(\$100.00)					
					5	Nov 3, 2025	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user scarpn1 overriding Payment Estimate Exception 17 on the current Payment Estimate.				
					6	Nov 17, 2025	SYSTEM	(\$100.00)					
					6	Nov 17, 2025	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 29 on the current Payment Estimate.				



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250620-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0024	0640	CURB INLET CHECK	Material		7	Dec 1, 2025	SYSTEM	(\$100.00)				
					7	Dec 1, 2025	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 31 on the current Payment Estimate.			
					8	Dec 16, 2025	SYSTEM	(\$100.00)				
					8	Dec 16, 2025	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 31 on the current Payment Estimate.			
					- Total			\$0.00				
					Material - Total			\$0.00				
	0640 - Total							\$0.00				
	0670	MGS GUARDRAIL	Material		6	Nov 17, 2025	SYSTEM	(\$6,075.00)				
					6	Nov 17, 2025	SYSTEM	\$6,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					7	Dec 1, 2025	SYSTEM	(\$6,075.00)				
					7	Dec 1, 2025	SYSTEM	\$6,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					8	Dec 16, 2025	SYSTEM	(\$6,075.00)				
					8	Dec 16, 2025	SYSTEM	\$6,075.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user mcclon1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					- Total			\$0.00				
					Material - Total			\$0.00				
	0670 - Total							\$0.00				
0700	0710	MGS END ANCHOR	Material		6	Nov 17, 2025	SYSTEM	(\$1,406.00)				
					6	Nov 17, 2025	SYSTEM	\$1,406.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					7	Dec 1, 2025	SYSTEM	(\$1,406.00)				
					7	Dec 1, 2025	SYSTEM	\$1,406.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mcclon1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					- Total			\$0.00				
					Material - Total			\$0.00				
	0700 - Total							\$0.00				
					6	Nov 17, 2025	SYSTEM	(\$3,263.00)				
					6	Nov 17, 2025	SYSTEM	\$3,263.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					7	Dec 1, 2025	SYSTEM	(\$3,263.00)				
					7	Dec 1, 2025	SYSTEM	\$3,263.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user mcclon1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					- Total			\$0.00				
					Material - Total			\$0.00				
0710 - Total							\$0.00					
0720	TYPE C CRASHWORTHY END TERMINAL (MASH)	Material			6	Nov 17, 2025	SYSTEM	(\$55,700.00)				
					6	Nov 17, 2025	SYSTEM	\$55,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					7	Dec 1, 2025	SYSTEM	(\$55,700.00)				



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250620-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
JKU0024	0720	TYPE C CRASHWORTHY END TERMINAL (MASH)	Material		2025											
					7	Dec 1, 2025	SYSTEM	\$55,700.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.							
					- Total			\$0.00								
					Material - Total			\$0.00								
					0720 - Total			\$0.00								
					3	Sep 16, 2025	SYSTEM	(\$66,045.41)								
					3	Sep 16, 2025	SYSTEM	\$66,045.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.							
					4	Oct 2, 2025	SYSTEM	(\$105,602.02)								
					4	Oct 2, 2025	SYSTEM	\$105,602.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mcclon1 overriding Payment Estimate Exception 4 on the current Payment Estimate.							
					5	Nov 3, 2025	SYSTEM	(\$105,602.02)								
					5	Nov 3, 2025	SYSTEM	\$105,602.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user scarpm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.							
					6	Nov 17, 2025	SYSTEM	(\$105,602.02)								
					6	Nov 17, 2025	SYSTEM	\$105,602.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user mcclon1 overriding Payment Estimate Exception 19 on the current Payment Estimate.							
					7	Dec 1, 2025	SYSTEM	(\$133,856.74)								
					7	Dec 1, 2025	SYSTEM	\$133,856.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user mcclon1 overriding Payment Estimate Exception 19 on the current Payment Estimate.							
					8	Dec 16, 2025	SYSTEM	(\$133,856.74)								
					8	Dec 16, 2025	SYSTEM	\$133,856.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user mcclon1 overriding Payment Estimate Exception 18 on the current Payment Estimate.							
					- Total			\$0.00								
					Material - Total			\$0.00								
1020 - Total								\$0.00								
1030	1030	ROCK SOCKETS (3 FT 0 IN. DIA.)	Material		4	Oct 2, 2025	SYSTEM	(\$114,047.18)								
					4	Oct 2, 2025	SYSTEM	\$114,047.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mcclon1 overriding Payment Estimate Exception 7 on the current Payment Estimate.							
					7	Dec 1, 2025	SYSTEM	(\$152,305.82)								
					7	Dec 1, 2025	SYSTEM	\$152,305.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user mcclon1 overriding Payment Estimate Exception 21 on the current Payment Estimate.							
					8	Dec 16, 2025	SYSTEM	(\$152,305.82)								
					8	Dec 16, 2025	SYSTEM	\$152,305.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user mcclon1 overriding Payment Estimate Exception 20 on the current Payment Estimate.							
					- Total			\$0.00								
					Material - Total			\$0.00								
					Overrun	Overrun	7	Dec 1, 2025	SYSTEM							
								(\$2,732.76)								
Overrun - Total								(\$2,732.76)								
1030 - Total								(\$2,732.76)								
1070	GALVANIZED	Material			3	Sep 16,	SYSTEM	(\$59,382.57)								



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250620-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0024	1070	STRUCTURAL STEEL PILES (12 IN)	Material		2025								
					3	Sep 16, 2025	SYSTEM	\$59,382.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 9 on the current Payment Estimate.				
					4	Oct 2, 2025	SYSTEM	(\$59,382.57)					
					4	Oct 2, 2025	SYSTEM	\$59,382.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mcclon1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					5	Nov 3, 2025	SYSTEM	(\$59,382.57)					
					5	Nov 3, 2025	SYSTEM	\$59,382.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user scarpn1 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					6	Nov 17, 2025	SYSTEM	(\$59,382.57)					
					6	Nov 17, 2025	SYSTEM	\$59,382.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user mcclon1 overriding Payment Estimate Exception 21 on the current Payment Estimate.				
					7	Dec 1, 2025	SYSTEM	(\$59,382.57)					
					7	Dec 1, 2025	SYSTEM	\$59,382.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user mcclon1 overriding Payment Estimate Exception 23 on the current Payment Estimate.				
					8	Dec 16, 2025	SYSTEM	(\$59,382.57)					
					8	Dec 16, 2025	SYSTEM	\$59,382.57	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user mcclon1 overriding Payment Estimate Exception 22 on the current Payment Estimate.				
- Total								\$0.00					
Material - Total								\$0.00					
1070 - Total								\$0.00					
1090	PRE-BORE FOR PILING	Overrun	Overrun	3	Sep 16, 2025	SYSTEM	(\$1,463.85)						
								Overrun - Total	(\$1,463.85)				
								Overrun - Total	(\$1,463.85)				
1090 - Total								(\$1,463.85)					
1100	PILE POINT REINFORCEMENT	Material		3	Sep 16, 2025	SYSTEM	(\$921.20)						



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250620-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0024	1100	PILE POINT REINFORCEMENT	Material		8	Dec 16, 2025	SYSTEM	\$921.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user mcclon1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
								\$0.00	
								\$0.00	
								\$0.00	
		1100 - Total						\$0.00	
	1110	CLASS B CONCRETE (SUBSTRUCTURE)	Material		3	Sep 16, 2025	SYSTEM	(\$42,825.90)	
					3	Sep 16, 2025	SYSTEM	\$42,825.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mcclon1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					4	Oct 2, 2025	SYSTEM	(\$129,301.28)	
					4	Oct 2, 2025	SYSTEM	\$129,301.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user mcclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					5	Nov 3, 2025	SYSTEM	(\$178,880.49)	
					5	Nov 3, 2025	SYSTEM	\$178,880.49	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user scarpn1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					6	Nov 17, 2025	SYSTEM	(\$299,287.16)	
					6	Nov 17, 2025	SYSTEM	\$299,287.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user mcclon1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					7	Dec 1, 2025	SYSTEM	(\$434,682.89)	
					7	Dec 1, 2025	SYSTEM	\$434,682.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user mcclon1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					8	Dec 16, 2025	SYSTEM	(\$506,169.20)	
					8	Dec 16, 2025	SYSTEM	\$506,169.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user mcclon1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
								\$0.00	
								\$0.00	
		1110 - Total						\$0.00	
	1170	REINFORCING STEEL (BRIDGES)	Material		3	Sep 16, 2025	SYSTEM	(\$16,995.51)	
					3	Sep 16, 2025	SYSTEM	\$16,995.51	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					4	Oct 2, 2025	SYSTEM	(\$43,084.23)	
					4	Oct 2, 2025	SYSTEM	\$43,084.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					5	Nov 3, 2025	SYSTEM	(\$43,084.23)	
					5	Nov 3, 2025	SYSTEM	\$43,084.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user scarpn1 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					6	Nov 17, 2025	SYSTEM	(\$43,084.23)	
					6	Nov 17, 2025	SYSTEM	\$43,084.23	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					7	Dec 1, 2025	SYSTEM	(\$56,635.80)	
					7	Dec 1, 2025	SYSTEM	\$56,635.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 27 on the current Payment Estimate.
					8	Dec 16, 2025	SYSTEM	(\$56,635.80)	



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250620-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks							
JKU0024	1170	REINFORCING STEEL (BRIDGES)	Material		2025											
					8	Dec 16, 2025	SYSTEM	\$56,635.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mcclon1 overriding Payment Estimate Exception 27 on the current Payment Estimate.							
					- Total			\$0.00								
					Material - Total			\$0.00								
					1170 - Total			\$0.00								
					3	Sep 16, 2025	SYSTEM	(\$6,085.82)								
					3	Sep 16, 2025	SYSTEM	\$6,085.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mcclon1 overriding Payment Estimate Exception 19 on the current Payment Estimate.							
					4	Oct 2, 2025	SYSTEM	(\$27,114.74)								
					4	Oct 2, 2025	SYSTEM	\$27,114.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user mcclon1 overriding Payment Estimate Exception 17 on the current Payment Estimate.							
					5	Nov 3, 2025	SYSTEM	(\$34,266.78)								
JKU0024	1190	REINFORCING STEEL (EPOXY COATED)	Material		5	Nov 3, 2025	SYSTEM	\$34,266.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user scarpm1 overriding Payment Estimate Exception 16 on the current Payment Estimate.							
					6	Nov 17, 2025	SYSTEM	(\$63,691.96)								
					6	Nov 17, 2025	SYSTEM	\$63,691.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user mcclon1 overriding Payment Estimate Exception 28 on the current Payment Estimate.							
					7	Dec 1, 2025	SYSTEM	(\$85,459.58)								
					7	Dec 1, 2025	SYSTEM	\$85,459.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user mcclon1 overriding Payment Estimate Exception 30 on the current Payment Estimate.							
					8	Dec 16, 2025	SYSTEM	(\$94,073.00)								
					8	Dec 16, 2025	SYSTEM	\$94,073.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user mcclon1 overriding Payment Estimate Exception 30 on the current Payment Estimate.							
					- Total			\$0.00								
					Material - Total			\$0.00								
					1190 - Total			\$0.00								
JKU0024	5001	WORK ZONE CRASH CUSHION (NARROW)	Material		5	Nov 3, 2025	SYSTEM	(\$14,175.00)								
					5	Nov 3, 2025	SYSTEM	\$14,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user scarpm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
					6	Nov 17, 2025	SYSTEM	(\$14,175.00)								
					6	Nov 17, 2025	SYSTEM	\$14,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user mcclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.							
					7	Dec 1, 2025	SYSTEM	(\$14,175.00)								
					7	Dec 1, 2025	SYSTEM	\$14,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user mcclon1 overriding Payment Estimate Exception 10 on the current Payment Estimate.							
					8	Dec 16, 2025	SYSTEM	(\$14,175.00)								
					8	Dec 16, 2025	SYSTEM	\$14,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user mcclon1 overriding Payment Estimate Exception 9 on the current Payment Estimate.							
					- Total			\$0.00								
					Material - Total			\$0.00								
5001 - Total								\$0.00								
JKU0024 - Total								(\$11,091.61)								



Line Item Adjustments by Estimate

Dec 19, 2025

Contract ID: 250620-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
Overall - Total								(\$11,091.61)	



Contract Adjustments for Contract - 250620-C04

There are no contract adjustments to display for this contract.