



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number	Contract ID	250620-F03	Pay Period Start	September 16, 2026	Original Contract Amount	\$13,898,000.00
28	Prime Contractor	N.B. West Contracting Company	Pay Period End	October 1, 2026	Net Change Order Amount	(\$86,659.69)
					Current Contract Amount	\$13,811,340.31

Approval Date						By User
October 1, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					estopr2
October 1, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					redhac
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 20, 2026	November 20, 2026		77.65%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 9, 2025	July 9, 2025	
Letting Date	June 20, 2025	June 20, 2025	
Notice to Proceed Date	August 11, 2025	August 11, 2025	
Work Began Date	October 9, 2025	October 9, 2025	

Contract Total Pay For Estimate No. 28

		This Estimate	Previous	To Date
250620-F03	Total Posted Items Pay	\$2,213,189.79	\$8,511,850.29	\$10,725,040.08
	Gross Item Adjustments	\$1,601.18	\$354,186.86	\$355,788.04
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$53,265.00	\$237,313.56	\$290,578.56
			\$9,103,350.71	\$11,371,406.68
Contract Total Payable This Estimate:		\$2,268,055.97		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3435	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$64.000	2,735.920	\$175,098.88
	0070	4030012	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	TONS	\$79.500	21,084.530	\$1,676,220.14
	0080	4071007	TACK COAT - NON-TRACKING	GAL	\$3.250	15,428	\$50,141.00
	0160	6169901	MISC.TEMPORARY TRAFFIC CONTROL	LS	\$20,000.000	0.250	\$5,000.00
	0170	6181000	MOBILIZATION	LS	\$514,253.150	0.250	\$128,563.29
	0180	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$17.000	41	\$697.00
	0230	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.190	169,551	\$32,214.69
	0240	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	LF	\$0.280	213,113	\$59,671.64
	0290	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.650	653.300	\$1,077.95
	0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$6.000	14,084.200	\$84,505.20

Project J6S3435 - Total **\$2,213,189.79**

Overall - Total **\$2,213,189.79**

Contract Adjustments This Estimate

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
J6S3435	Other Contract Adjustment	estopr2	Lot 1 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects	100	(\$3,498.00)
J6S3435	Other Contract Adjustment	estopr2	Lot 2 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects.	100	\$13,833.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number 28	Contract ID 250620-F03	Pay Period Start September 16, 2026	Original Contract Amount \$13,898,000.00
Prime Contractor N.B. West Contracting Company	Pay Period End October 1, 2026	Net Change Order Amount (\$86,659.69)	
		Current Contract Amount \$13,811,340.31	

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
J6S3435	Other Contract Adjustment	estopr2	Lot 3 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects.	100	\$14,310.00
J6S3435	Other Contract Adjustment	estopr2	Lot 4 SP095CLP 26-77 Rte 30 Payfactor information located in MoProjects.	100	\$14,310.00
J6S3435	Other Contract Adjustment	estopr2	Lot 5 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects.	100	\$14,310.00

Project J6S3435 - Total	\$53,265.00
Overall - Total	These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments \$53,265.00

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3435	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$6,347.77)
	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	Current Index - 631.25 Base Index - 513.75 Index Difference = 117.5 2735.92 tons of BP-1 placed 4.0 % virgin AC			\$12,858.82
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$58,660.94)
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	Current Index - 631.25 Base Index - 513.75 Index Difference = 117.5 21084.53 tons of SP095 placed. 4.3 % virgin AC			\$106,529.59
	0230	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-169,551	\$0.19	(\$32,214.69)
	0230	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopr2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	169,551	\$0.19	\$32,214.69
	0240	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material			-213,113	\$0.28	(\$59,671.64)
	0240	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopr2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	213,113	\$0.28	\$59,671.64
	0300	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun			-8,796.42000	\$6.00	(\$52,778.52)
	5002	MISC.	Material			-66,574	\$3.00	(\$199,722.00)
	5002	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	66,574	\$3.00	\$199,722.00

Total	\$1,601.18
-------	------------



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3435	FAF 30-1(48)	Coldmill, resurface and crack fill bridges	30	FRANKLIN	from I-44 to Route PP in Jefferson County near High Ridge
Totals by Job Numbers					
J6S3435			This Estimate	Previous	To Date
	Posted Item Pay		\$2,213,189.79	\$8,511,850.29	\$10,725,040.08
	Gross Item Adjustments		\$1,601.18	\$354,186.86	\$355,788.04
	Gross Item Pay		\$2,214,790.97	\$8,866,037.15	\$11,080,828.12
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$53,265.00	\$237,313.56	\$290,578.56



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3435, Item 4079912, Project Item Line Number 5002, Material Set 407991296, Material 1015EA...SS1VH - Emulsified Asphalt - Non-Tracking Tack, Acceptance Action Generic AspEmulsion is insufficient.	Sample Record for this item has been completed. Will get with MoDOT Materials Dept to correct this Discrepancy.	estopr2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3435, Item 6205901A, Project Item Line Number 0230, Material Set 6205901A96, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	Just received Certifications for this item. Sample Record will be completed before next estimate.	estopr2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3435, Item 6205901A, Project Item Line Number 0230, Material Set 6205901A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Just received Certifications for this item. Sample Record will be completed before next estimate.	estopr2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3435, Item 6205902A, Project Item Line Number 0240, Material Set 6205902A96, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Just received Certifications for this item. Sample Record will be completed before next estimate.	estopr2	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3435, Item 6205902A, Project Item Line Number 0240, Material Set 6205902A96, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Just received Certifications for this item. Sample Record will be completed before next estimate.	estopr2	Overridden
Estimate Exception Type: Item Overrun: Contract 250620-F03, Contract Project J6S3435, Project Item Line Number 0300, Contract Line Item Number 0300, Item 6224010, Minor Item.	Item overruns will be addressed in an upcoming change order.	estopr2	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250620-F03	J6S3435	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0030	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	3,648.00	-2,121.00	1,527.00	LF	1,527.00	\$14.00	\$21,378.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	27,400.00	-8,582.00	18,818.00	TONS	5,984.79	\$64.00	\$383,026.56
		0001	0050	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	23,860.00	-23,860.00	0.00	TONS	0.00	\$78.25	\$0.00
		0001	0060	4030011	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095CLP MIX)	28,670.00	-26,394.00	2,276.00	TONS	0.00	\$79.25	\$0.00
		0001	0070	4030012	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	50,180.00	0.00	50,180.00	TONS	33,176.31	\$79.50	\$2,637,516.64
		0001	0080	4071007	TACK COAT - NON-TRACKING	119,080.00	-52,273.00	66,807.00	GAL	26,242.00	\$3.25	\$85,286.50
		0001	0090	4139905	MISC.HIGH FRICTION SURFACE TREATMENT	4,562.00	0.00	4,562.00	SQYD	0.00	\$18.45	\$0.00
		0001	0100	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	2,828.60	241.50	3,070.10	SQYD	3,070.10	\$345.00	\$1,059,184.50
		0001	0110	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	2,829.00	-2,829.00	0.00	SQYD	0.00	\$0.50	\$0.00
		0001	0120	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	11,930.00	680.00	12,610.00	LF	12,610.00	\$16.00	\$201,760.00
		0001	0130	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	5,430.00	-797.00	4,633.00	EA	4,633.00	\$12.00	\$55,596.00
		0001	0140	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	2,900.00	-2,521.00	379.00	EA	379.00	\$0.50	\$189.50
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	5.00	\$3,000.00	\$15,000.00
		0001	0160	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$20,000.00	\$15,000.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$514,253.15	\$514,253.15
		0001	0180	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,090.00	0.00	1,090.00	LF	241.50	\$17.00	\$4,105.50
		0001	0190	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	157.00	0.00	157.00	EA	15.00	\$215.00	\$3,225.00
		0001	0200	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	23.00	0.00	23.00	EA	0.00	\$315.00	\$0.00
		0001	0210	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	14.00	0.00	14.00	EA	0.00	\$325.00	\$0.00
		0001	0220	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	164.00	0.00	164.00	EA	30.00	\$17.00	\$510.00
		0001	0230	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	172,870.00	0.00	172,870.00	LF	169,551.00	\$0.19	\$32,214.69
		0001	0240	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	406,029.00	0.00	406,029.00	LF	213,113.00	\$0.28	\$59,671.64
		0001	0250	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	114,690.00	0.00	114,690.00	LF	0.00	\$0.27	\$0.00
		0001	0260	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,203.00	0.00	1,203.00	LF	0.00	\$5.00	\$0.00
		0001	0270	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	-1.00	0.00	LS	0.00	\$72,500.00	\$0.00
		0001	0280	6209902	MISC.LANE REDUCTION ARROW, PREFORMED THERMOPLASTIC PAVEMENT MARKING	6.00	0.00	6.00	EA	0.00	\$1,200.00	\$0.00
		0001	0290	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	380,918.00	0.00	380,918.00	SQYD	339,932.66	\$1.65	\$560,888.89
		0001	0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	34,726.00	0.00	34,726.00	SQYD	44,433.06	\$6.00	\$266,598.38
		0001	0310	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,886.00	0.00	3,886.00	STA	0.00	\$12.00	\$0.00
		0001	0320	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	412.00	0.00	412.00	STA	0.00	\$15.00	\$0.00
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$39,017.73	\$0.00
		0010	0340	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,287.50	-100.00	2,187.50	LF	2,187.50	\$30.00	\$65,625.00
		0010	0350	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	0.00	10.00	EA	9.00	\$4,000.00	\$36,000.00
		0010	0360	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00
		0010	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	18.00	-1.00	17.00	EA	17.00	\$3,800.00	\$64,600.00
		0030	0380	9028500	CABLE, LOOP DETECTOR, IN DUCT	5,030.00	0.00	5,030.00	LF	0.00	\$5.40	\$0.00
		0040	0390	9031010	CONCRETE FOOTINGS, EMBEDDED	1.10	0.00	1.10	CUYD	0.00	\$2,500.00	\$0.00
		0040	0400	9031220	PIPE POSTS	530.00	0.00	530.00	LB	0.00	\$8.00	\$0.00
		0040	0410	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	2.00	0.00	2.00	EA	0.00	\$180.00	\$0.00
		0070	0420	7040163	CONCRETE CRACK FILLER	14,164.00	0.00	14,164.00	SQYD	14,164.00	\$14.95	\$211,751.80
		0001	5001	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	267.00	267.00	EA	267.00	\$14.50	\$3,871.50
		0001	5002	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT (CPEM)	0.00	72,623.00	72,623.00	GAL	66,574.00	\$3.00	\$199,722.00
		0001	5003	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	0.00	40,144.00	40,144.00	TONS	40,090.69	\$108.39	\$4,345,429.89
		0001	5004	1046002	VALUE ENGINEERING	0.00	45,331.90	45,331.90	EA	0.00	\$1.00	\$0.00
Project J6S3435 - Total Value Posted to Date as of Report Generated Date												\$10,867,005.14



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250620-F03 Overall - Total Value Posted to Date as of Report Generated Date												\$10,867,005.14



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J6S3435

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	9/18/26	9/19/26	1	329.87	TONS		log mile 23.2		log mile 23.931		
			9/22/26	9/22/26	1	322.14	TONS		log mile 23.991		log mile 25.264		
			9/24/26	9/25/26	1	557.26	TONS	Inside shoulder of EB Rte. 30.	25		27		
			9/25/26	9/26/26	1	258.78	TONS	Inside shoulder on EB Rte. 30.	28		30		
			9/30/26	10/1/26	1	486.00	TONS	WB Rte. 30 inside shoulder.	28.389		29.594		
			10/1/26	10/1/26	1	781.87	TONS	Inside shoulder of WB Rte. 30.	24		26.6		
0070	4030012	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	9/16/26	9/17/26	1	2,629.70	TONS		log mile 26.5		log mile 22.7		
			9/17/26	9/18/26	1	1,952.15	TONS	EB and WB Rte. 30.	22.76		20.244		
			9/21/26	9/22/26	1	2,379.26	TONS	EB Rte. 30 in Lane 2.	20.76		24.25		
			9/22/26	9/23/26	1	2,556.71	TONS		log mile 24.25		log mile 27.671		
			9/23/26	9/24/26	1	2,347.05	TONS	EB Rte. 30.	27.641		30.97		
			9/24/26	9/25/26	1	2,083.90	TONS	worked EB from log mile 30.97 to EB 31.269 than went WB lane log mile 31.384 to log mile 28.895	log mile 30.97 EB		log mile 28.895		
			9/25/26	9/26/26	1	1,179.39	TONS	WB Rte. 30 Lane 2	28.895		27.356		
			9/28/26	9/29/26	1	2,035.63	TONS	WB Rte. 30 Lane 2.	27.356		24.433		
			9/29/26	9/30/26	1	2,588.39	TONS	Lane 2 WB Rte. 30	24.433		21.991		
			9/30/26	10/1/26	1	1,332.35	TONS	WB Rte. 30 in Lane 2 and intersections.	19.991		20.432		
0080	4071007	TACK COAT - NON-TRACKING	9/16/26	9/17/26	1	1,796.00	GAL		log mile 26.5		log mile 22.7		
			9/17/26	9/18/26	1	1,456.00	GAL	EB and WB Rte. 30.	22.76		20.244		
			9/18/26	9/19/26	1	340.00	GAL		log mile 23.2		log mile 23.931		
			9/21/26	9/22/26	1	1,602.00	GAL	EB Rte. 30 in Lane 2.	20.76		24.25		
			9/22/26	9/22/26	1	233.00	GAL		log mile 23.931		log mile 25.264		
				9/23/26	1	1,456.00	GAL		log mile 24.25		log mile 27.7		
			9/23/26	9/24/26	1	1,432.00	GAL	EB Rte. 30.	27.641		30.97		
			9/24/26	9/25/26	1	1,214.00	GAL		log mile 30.97 EB		log mile 28.895		
				9/25/26	1	388.00	GAL	Inside shoulder on EB Rte. 30.	25		27		
			9/25/26	9/26/26	1	194.00	GAL	Inside shoulder of EB Rte. 30.	28		30		
				9/26/26	2	728.00	GAL	WB Rte. 30 Lane 2	28.895		27.356		
			9/28/26	9/29/26	1	1,214.00	GAL	WB Rte. 30 Lane 2	27.356		24.433		
			9/29/26	9/30/26	1	1,481.00	GAL	Lane 2 WB Rte. 30	24.433		21.991		
			9/30/26	10/1/26	1	874.00	GAL	WB Rte. 30 in Lane 2 and intersections.	19.991		20.432		
				10/1/26	2	437.00	GAL	WB inside shoulders.	28.389		29.594		
			10/1/26	10/1/26	1	583.00	GAL	Inside shoulder of WB Rte. 30.	24		26.6		
0160	6169901	MISC.	9/28/26	9/29/26	1	0.25	LS	Rte. 30.	0.00		30		
0170	6181000	MOBILIZATION	9/28/26	9/29/26	1	0.25	LS	Rte. 30.	0.00		30		
0180	6200015	PREF THERMO PVMT MARK, 24 IN WHIT	9/29/26	9/30/26	1	41.00	LF	Rte 30 at K.	15		15		
0230	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9/30/26	10/1/26	1	156,188.00	LF	Rte. 30	0		20		
				10/1/26	2	13,363.00	LF	Rte. 30	0		20		
0240	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	9/30/26	10/1/26	1	201,641.00	LF	Rte. 30	0		20		
				10/1/26	2	11,472.00	LF	Rte. 30.	0		20		
0290	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	9/30/26	10/1/26	1	653.30	SQYD	Rte. 30 at BB.	21		21.02		
0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9/17/26	9/18/26	1	1,483.50	SQYD	EB and WB Rte. 30.	22.76		20.244		
			9/21/26	9/22/26	1	2,722.30	SQYD	EB Rte. 30 in Lane 2.	20.76		24.25		
			9/22/26	9/23/26	1	1,968.70	SQYD	intersection at MM and RTE 30					
			9/23/26	9/24/26	1	427.80	SQYD	EB Rte. 30.	27.641		27.7		
			9/24/26	9/25/26	1	651.40	SQYD		log mile 30.97		log mile 28.895		
			9/25/26	9/26/26	1	1,236.60	SQYD	WB Rte. 30 Lane 2	28.895		27.356		
			9/28/26	9/29/26	1	855.50	SQYD	WB Rte. 30 Lane 2	27.356		24.433		
			9/29/26	9/30/26	1	2,080.00	SQYD	Lane 2 WB Rte. 30	24.433		21.991		
			9/30/26	10/1/26	1	2,658.40	SQYD	WB Rte. 30 in Lane 2 and intersections.	19.911		21.432		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3435	0030	MISC.	Material		12	Feb 2, 2026	SYSTEM	(\$8,260.00)		
					12	Feb 2, 2026	SYSTEM	\$8,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
			0030 - Total							\$0.00
	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Construction Stockpile		18	May 4, 2026	SYSTEM	(\$1,970.92)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					26	Sep 2, 2026	SYSTEM	(\$2,746.70)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					27	Sep 16, 2026	SYSTEM	(\$996.35)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					28	Oct 1, 2026	SYSTEM	(\$6,347.77)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$12,061.74)				
			Construction Stockpile - Total			(\$12,061.74)				
			Construction Stockpile STMI			16	Apr 2, 2026	SYSTEM	\$39,294.66	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total			\$39,294.66	
			Construction Stockpile STMI - Total			\$39,294.66				
			Other Item Adjustment		ACAD	23	Jul 17, 2026	farrac1	(\$763.77)	Current Index:497.5 Base Index: 513.75 Index Difference: -16.25 Total Adjustment=- 763.77 Mix: 24-49 BP1 and 25-66 BP1 Virgin AC: 3.8%
						26	Sep 2, 2026	estopr2	\$2,907.01	Current Index = 605 Base index = 513.75 Index difference = 91.25 796.44 tons of BP-1 25-66 placed 4.0% virgin AC
						27	Sep 16, 2026	estopr2	\$2,018.32	Current Index - 631.25 Base Index - 513.75.43 Index Difference - 117.50 429.43 tons of BP-1 25-66 placed. 4.0% virgin AC.
						28	Oct 1, 2026	estopr2	\$12,858.82	Current Index - 631.25 Base Index - 513.75 Index Difference = 117.5 2735.92 tons of BP-1 placed 4.0 % virgin AC
			ACAD - Total			\$17,020.38				
			Other Item Adjustment - Total			\$17,020.38				
			0040 - Total							\$44,253.30
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Construction Stockpile		27	Sep 16, 2026	SYSTEM	(\$30,777.06)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					28	Oct 1, 2026	SYSTEM	(\$58,660.94)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			(\$89,438.00)		
			Construction Stockpile - Total			(\$89,438.00)				
			Construction Stockpile STMI			16	Apr 2, 2026	SYSTEM	\$125,648.79	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total			\$125,648.79	
			Construction Stockpile STMI - Total			\$125,648.79				
			Material			27	Sep 16, 2026	SYSTEM	(\$879,445.70)	
						27	Sep 16, 2026	SYSTEM	\$879,445.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
						- Total			\$0.00	
			Material - Total			\$0.00				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3435	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Other Item Adjustment	ACAD	27	Sep 16, 2026	estopr2	\$53,292.20	Current Index = 631.25 Base Index = 513.75 Index Difference = 117.50 11062.21 tons of SP095CLP 26-77 placed.
					28	Oct 1, 2026	estopr2	\$106,529.59	Current Index - 631.25 Base Index - 513.75 Index Difference = 117.5 21084.53 tons of SP095 placed. 4.3 % virgin AC
				ACAD - Total				\$159,821.79	
				Other Item Adjustment - Total				\$159,821.79	
				0070 - Total				\$196,032.58	
	0100	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		6	Nov 3, 2025	SYSTEM	(\$159,738.45)	
					6	Nov 3, 2025	SYSTEM	\$159,738.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bakere2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Nov 17, 2025	SYSTEM	(\$330,409.95)	
					7	Nov 17, 2025	SYSTEM	\$330,409.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
	0100 - Total				\$0.00				
	0140	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		6	Nov 3, 2025	SYSTEM	(\$28.00)	
					6	Nov 3, 2025	SYSTEM	\$28.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bakere2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
- Total				\$0.00					
Material - Total				\$0.00					
0140 - Total				\$0.00					
0180	PREF THERMO PVMT MARK, 24 IN WHIT	Material		27	Sep 16, 2026	SYSTEM	(\$3,408.50)		
				27	Sep 16, 2026	SYSTEM	\$3,408.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopr2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				- Total				\$0.00	
			Material - Total				\$0.00		
			0180 - Total				\$0.00		
0190	PREF THERMO PVMT MARK, LT/RT ARROW	Material		27	Sep 16, 2026	SYSTEM	(\$3,225.00)		
				27	Sep 16, 2026	SYSTEM	\$3,225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user estopr2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				- Total				\$0.00	
			Material - Total				\$0.00		
			0190 - Total				\$0.00		
0220	PREF THERMO PVMT MARK, YIELD TRIAN	Material		27	Sep 16, 2026	SYSTEM	(\$510.00)		
				27	Sep 16, 2026	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user estopr2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				- Total				\$0.00	
			Material - Total				\$0.00		
			0220 - Total				\$0.00		
0230	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L	Material		28	Oct 1, 2026	SYSTEM	(\$32,214.69)		
				28	Oct 1, 2026	SYSTEM	\$32,214.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopr2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3435	0230	BEADS	Material	- Total				\$0.00	
			Material - Total					\$0.00	
			0230 - Total					\$0.00	
	0240	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		28	Oct 1, 2026	SYSTEM	(\$59,671.64)	
					28	Oct 1, 2026	SYSTEM	\$59,671.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopr2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			0240 - Total					\$0.00	
	0300	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun		28	Oct 1, 2026	SYSTEM	(\$52,778.52)	
				Overrun - Total				(\$52,778.52)	
			Overrun - Total					(\$52,778.52)	
			0300 - Total					(\$52,778.52)	
	0340	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		12	Feb 2, 2026	SYSTEM	(\$13,832.22)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Feb 17, 2026	SYSTEM	(\$24,780.78)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$38,613.00)	
			Construction Stockpile - Total					(\$38,613.00)	
			Construction Stockpile STMI		7	Nov 17, 2025	SYSTEM	\$38,613.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$38,613.00	
			Construction Stockpile STMI - Total					\$38,613.00	
			0340 - Total					\$0.00	
	0350	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		12	Feb 2, 2026	SYSTEM	(\$10,561.11)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Feb 17, 2026	SYSTEM	(\$8,448.89)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$19,010.00)	
			Construction Stockpile - Total					(\$19,010.00)	
			Construction Stockpile STMI		7	Nov 17, 2025	SYSTEM	\$19,010.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$19,010.00	
			Construction Stockpile STMI - Total					\$19,010.00	
			0350 - Total					\$0.00	
	0360	MGS END ANCHOR	Construction Stockpile		13	Feb 17, 2026	SYSTEM	(\$1,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$1,300.00)	
			Construction Stockpile - Total					(\$1,300.00)	
			Construction Stockpile STMI		7	Nov 17, 2025	SYSTEM	\$1,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,300.00	
			Construction Stockpile STMI - Total					\$1,300.00	
			0360 - Total					\$0.00	
	0370	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		12	Feb 2, 2026	SYSTEM	(\$14,194.44)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Feb 17, 2026	SYSTEM	(\$18,655.56)	Payment Estimate Item Adjustment generated Stockpile Transaction
			- Total					(\$32,850.00)	
			Construction Stockpile - Total					(\$32,850.00)	
			Construction Stockpile STMI		7	Nov 17, 2025	SYSTEM	\$32,850.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$32,850.00	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3435	0370	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI - Total					\$32,850.00			
	0370 - Total							\$0.00			
	5001	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		6	Nov 3, 2025	SYSTEM	(\$275.50)			
					6	Nov 3, 2025	SYSTEM	\$275.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bakere2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				- Total					\$0.00		
			Material - Total					\$0.00			
	5001 - Total							\$0.00			
	5002	MISC.	Material		23	Jul 17, 2026	SYSTEM	(\$30,060.00)			
					23	Jul 17, 2026	SYSTEM	\$30,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user farrac1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					24	Aug 3, 2026	SYSTEM	(\$120,858.00)			
					24	Aug 3, 2026	SYSTEM	\$120,858.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					25	Aug 16, 2026	SYSTEM	(\$191,496.00)			
					25	Aug 16, 2026	SYSTEM	\$191,496.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					26	Sep 2, 2026	SYSTEM	(\$199,722.00)			
					26	Sep 2, 2026	SYSTEM	\$199,722.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					27	Sep 16, 2026	SYSTEM	(\$199,722.00)			
					27	Sep 16, 2026	SYSTEM	\$199,722.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user estopr2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					28	Oct 1, 2026	SYSTEM	(\$199,722.00)			
					28	Oct 1, 2026	SYSTEM	\$199,722.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total					\$0.00		
				Material - Total					\$0.00		
			5002 - Total							\$0.00	
	5003	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	23	Jul 17, 2026	farrac1	\$24,749.85	Current Index: 605 Base Index: 513.75 Index Difference: 91.25 Total Adjustment= 24,749.85 Mix: SP125-26-63 Virgin AC: 4.6%		
					25	Aug 16, 2026	estopr2	\$59,766.86	Current Index: 605.00 Base Index: 513.75 Difference - 91.25 14238.68 tons of SP125 26-63 4.6% virgin AC		
					26	Sep 2, 2026	estopr2	\$9,026.43	Current index = 605 Base index = 513.75 2150.43 tons of SP125 26-63 placed 4.6% virgin AC Index difference = 91.25		
					ACAD - Total					\$93,543.14	
					Other Item Adjustment - Total					\$93,543.14	
			Overrun	Overrun	24	Aug 3, 2026	estopr2	\$74,737.54	AC Index Fuel Adjustment.		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250620-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3435	5003	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Overrun	Overrun - Total				\$74,737.54	
			Overrun - Total				\$74,737.54		
			5003 - Total				\$168,280.68		
	J6S3435 - Total							\$355,788.04	
Overall - Total							\$355,788.04		



Contract Adjustments for Contract - 250620-F03

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
26	J6S3435	Other Contract Adjustment	SPAD	\$8,454.42	100	September 2, 2026	estopr2	Lot 1 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
		Other Contract Adjustment	SPAD	\$9,104.76	100	September 2, 2026	estopr2	Lot 5 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
		Other Contract Adjustment	SPAD	\$15,608.16	100	September 2, 2026	estopr2	Lot 4 SP125 26-63 Route 30 Payfactor information is located in Mo. Projects.
		Other Contract Adjustment	SPAD	\$16,908.84	100	September 2, 2026	estopr2	Lot 2 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
		Other Contract Adjustment	SPAD	\$17,559.18	100	September 2, 2026	estopr2	Lot 6 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
		Other Contract Adjustment	SPAD	\$19,510.20	100	September 2, 2026	estopr2	Lot 3 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
		Other Contract Adjustment	SPAD	\$19,805.10	100	September 2, 2026	estopr2	Lot 7 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
26 - Total				\$106,950.66				
27	J6S3435	Other Contract Adjustment	TSR	\$130,362.90	100	September 16, 2026	estopr2	CT/RT Pay Factor for SP125 mix on Rte. 30.
27 - Total				\$130,362.90				
28	J6S3435	Other Contract Adjustment	SPAD	(\$3,498.00)	100	October 1, 2026	estopr2	Lot 1 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects
		Other Contract Adjustment	SPAD	\$13,833.00	100	October 1, 2026	estopr2	Lot 2 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects.
		Other Contract Adjustment	SPAD	\$14,310.00	100	October 1, 2026	estopr2	Lot 3 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects.
		Other Contract Adjustment	SPAD	\$14,310.00	100	October 1, 2026	estopr2	Lot 4 SP095CLP 26-77 Rte 30 Payfactor information located in MoProjects.
		Other Contract Adjustment	SPAD	\$14,310.00	100	October 1, 2026	estopr2	Lot 5 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects.
28 - Total				\$53,265.00				
Overall - Total				\$290,578.56				