



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 15, 2026

Progress Estimate Number	Contract ID	250620-F03	Pay Period Start	October 2, 2026	Original Contract Amount	\$13,898,000.00
29	Prime Contractor	N.B. West Contracting Company	Pay Period End	October 15, 2026	Net Change Order Amount	(\$86,659.69)
					Current Contract Amount	\$13,811,340.31

Approval Date						By User
October 15, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					estopr2
October 15, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					redhac
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 20, 2026	November 20, 2026		84.47%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 9, 2025	July 9, 2025	
Letting Date	June 20, 2025	June 20, 2025	
Notice to Proceed Date	August 11, 2025	August 11, 2025	
Work Began Date	October 9, 2025	October 9, 2025	

Contract Total Pay For Estimate No. 29			
	This Estimate	Previous	To Date
250620-F03			
Total Posted Items Pay	\$941,912.60	\$10,725,040.08	\$11,666,952.68
Gross Item Adjustments	(\$37,394.45)	\$355,788.04	\$318,393.59
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$8,586.00	\$290,578.56	\$299,164.56
		\$11,371,406.68	\$12,284,510.83
Contract Total Payable This Estimate:		\$913,104.15	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3435	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	TONS	\$64.000	786.120	\$50,311.68
	0070	4030012	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	TONS	\$79.500	10,013.670	\$796,086.77
	0080	4071007	TACK COAT - NON-TRACKING	GAL	\$3.250	7,963	\$25,879.75
	0290	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.650	4,551.600	\$7,510.14
	0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$6.000	10,354.043	\$62,124.26

Project J6S3435 - Total \$941,912.60

Overall - Total \$941,912.60

Contract Adjustments This Estimate

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
J6S3435	Other Contract Adjustment	estopr2	Payfactor documentation for Lot 6 is located in MoProjects.	100	\$8,586.00

Project J6S3435 - Total \$8,586.00

Overall - Total These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments \$8,586.00

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3435	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,823.92)
	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement Price Adjustment	786.12 tons of BP-1 58-28 placed with a Virgin AC % of 3.2.			\$2,861.48
	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	Other Item Adjustment	Asphalt Cement	This is the correct amount. Estimate 23 had the Virgin AC% at 3.8% for mix BP-1 25-66			(\$26.90)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 15, 2026

Progress Estimate Number 29		Contract ID 250620-F03	Prime Contractor N.B. West Contracting Company		Pay Period Start October 2, 2026	Pay Period End October 15, 2026	Original Contract Amount \$13,898,000.00	Net Change Order Amount (\$86,659.69)	Current Contract Amount \$13,811,340.31
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J6S3435				Price Adjustment	and the correct Virgin AC% should of been 4.0% 716.97 tons of BP-1 25-66 was laid during this period. A deduction in pay to the contractor in the amount of -\$26.90.				
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$27,859.83)	
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	10013 tons of SP095 26-77 and the Virgin AC% is 4.3%.			\$48,979.36	
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	This is the corrected amount from Estimate 027. Estimate 027 had a Virgin AC % of 4.1% and the correct Virgin AC% for SP095 26-77 is 4.3%. 11062.21 tons of SP095 were used during this Estimte.			\$2,599.62	
	0300	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun			-10,354.04300	\$6.00	(\$62,124.26)	
Total									(\$37,394.45)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6S3435	FAF 30-1(48)	Coldmill, resurface and crack fill bridges	30	FRANKLIN	from I-44 to Route PP in Jefferson County near High Ridge
Totals by Job Numbers					
J6S3435			This Estimate	Previous	To Date
	Posted Item Pay		\$941,912.60	\$10,725,040.08	\$11,666,952.68
	Gross Item Adjustments		(\$37,394.45)	\$355,788.04	\$318,393.59
	Gross Item Pay		\$904,518.15	\$11,080,828.12	\$11,985,346.27
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$8,586.00	\$290,578.56	\$299,164.56



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 250620-F03, Contract Project J6S3435, Project Item Line Number 0300, Contract Line Item Number 0300, Item 6224010, Minor Item.	Waiting on for final quantity to generate a change order for this item and remove the discrepancy.	estopr2	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250620-F03	J6S3435	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0001	0030	2159903	MISC.MODIFIED SHAPING SLOPES, CLASS III	3,648.00	-2,121.00	1,527.00	LF	1,527.00	\$14.00	\$21,378.00
		0001	0040	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	27,400.00	-8,582.00	18,818.00	TONS	7,045.69	\$64.00	\$450,924.16
		0001	0050	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	23,860.00	-23,860.00	0.00	TONS	0.00	\$78.25	\$0.00
		0001	0060	4030011	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095CLP MIX)	28,670.00	-26,394.00	2,276.00	TONS	0.00	\$79.25	\$0.00
		0001	0070	4030012	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	50,180.00	0.00	50,180.00	TONS	43,764.72	\$79.50	\$3,479,295.24
		0001	0080	4071007	TACK COAT - NON-TRACKING	119,080.00	-52,273.00	66,807.00	GAL	34,836.00	\$3.25	\$113,217.00
		0001	0090	4139905	MISC.HIGH FRICTION SURFACE TREATMENT	4,562.00	0.00	4,562.00	SQYD	0.00	\$18.45	\$0.00
		0001	0100	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	2,828.60	241.50	3,070.10	SQYD	3,070.10	\$345.00	\$1,059,184.50
		0001	0110	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	2,829.00	-2,829.00	0.00	SQYD	0.00	\$0.50	\$0.00
		0001	0120	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	11,930.00	680.00	12,610.00	LF	12,610.00	\$16.00	\$201,760.00
		0001	0130	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	5,430.00	-797.00	4,633.00	EA	4,633.00	\$12.00	\$55,596.00
		0001	0140	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	2,900.00	-2,521.00	379.00	EA	379.00	\$0.50	\$189.50
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	5.00	\$3,000.00	\$15,000.00
		0001	0160	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$20,000.00	\$15,000.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$514,253.15	\$514,253.15
		0001	0180	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,090.00	0.00	1,090.00	LF	241.50	\$17.00	\$4,105.50
		0001	0190	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	157.00	0.00	157.00	EA	15.00	\$215.00	\$3,225.00
		0001	0200	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	23.00	0.00	23.00	EA	0.00	\$315.00	\$0.00
		0001	0210	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	14.00	0.00	14.00	EA	0.00	\$325.00	\$0.00
		0001	0220	6200042	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE, YIELD LINE TRIANGLES	164.00	0.00	164.00	EA	30.00	\$17.00	\$510.00
		0001	0230	6205901A	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	172,870.00	0.00	172,870.00	LF	169,551.00	\$0.19	\$32,214.69
		0001	0240	6205902A	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	406,029.00	0.00	406,029.00	LF	213,113.00	\$0.28	\$59,671.64
		0001	0250	6205903A	6 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	114,690.00	0.00	114,690.00	LF	0.00	\$0.27	\$0.00
		0001	0260	6206124A	24 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	1,203.00	0.00	1,203.00	LF	0.00	\$5.00	\$0.00
		0001	0270	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	-1.00	0.00	LS	0.00	\$72,500.00	\$0.00
		0001	0280	6209902	MISC.LANE REDUCTION ARROW, PREFORMED THERMOPLASTIC PAVEMENT MARKING	6.00	0.00	6.00	EA	0.00	\$1,200.00	\$0.00
		0001	0290	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	380,918.00	0.00	380,918.00	SQYD	345,193.16	\$1.65	\$569,568.71
		0001	0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	34,726.00	0.00	34,726.00	SQYD	55,418.00	\$6.00	\$332,508.00
		0001	0310	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	3,886.00	0.00	3,886.00	STA	0.00	\$12.00	\$0.00
		0001	0320	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	412.00	0.00	412.00	STA	0.00	\$15.00	\$0.00
		0001	0330	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$39,017.73	\$0.00
		0010	0340	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,287.50	-100.00	2,187.50	LF	2,187.50	\$30.00	\$65,625.00
		0010	0350	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	10.00	0.00	10.00	EA	9.00	\$4,000.00	\$36,000.00
		0010	0360	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00
		0010	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	18.00	-1.00	17.00	EA	17.00	\$3,800.00	\$64,600.00
		0030	0380	9028500	CABLE, LOOP DETECTOR, IN DUCT	5,030.00	0.00	5,030.00	LF	0.00	\$5.40	\$0.00
		0040	0390	9031010	CONCRETE FOOTINGS, EMBEDDED	1.10	0.00	1.10	CUYD	0.00	\$2,500.00	\$0.00
		0040	0400	9031220	PIPE POSTS	530.00	0.00	530.00	LB	0.00	\$8.00	\$0.00
		0040	0410	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	2.00	0.00	2.00	EA	0.00	\$180.00	\$0.00
		0070	0420	7040163	CONCRETE CRACK FILLER	14,164.00	0.00	14,164.00	SQYD	14,164.00	\$14.95	\$211,751.80
		0001	5001	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	0.00	267.00	267.00	EA	267.00	\$14.50	\$3,871.50
		0001	5002	4079912	MISC.MODIFIED BONDED ASPHALTIC CONCRETE PAVEMENT (CPEM)	0.00	72,623.00	72,623.00	GAL	66,574.00	\$3.00	\$199,722.00
		0001	5003	4030111	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP125CLP MIX)	0.00	40,144.00	40,144.00	TONS	40,090.69	\$108.39	\$4,345,429.89
		0001	5004	1046002	VALUE ENGINEERING	0.00	45,331.90	45,331.90	EA	0.00	\$1.00	\$0.00
Project J6S3435 - Total Value Posted to Date as of Report Generated Date												\$11,879,201.28



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250620-F03 Overall - Total Value Posted to Date as of Report Generated Date												\$11,879,201.28



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J6S3435

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	4011209	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	10/2/26	10/4/26	1	786.12	TONS	Inside shoulder of Rte. 30.	24.577		26.069		
0070	4030012	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	10/2/26	10/3/26	1	1,029.57	TONS		log mile 23.12		log mile 24.517		
			10/5/26	10/6/26	1	1,605.02	TONS	EB Rte.30 side streets.	26.477		24.098		
			10/6/26	10/7/26	1	1,096.96	TONS	EB and WB Side Streets.	23.477		31		
			10/7/26	10/8/26	1	1,466.50	TONS	WB Rte. 30.	29.577		26.483		
			10/8/26	10/9/26	1	856.36	TONS	WB Rte. 30.	24.541		20.794		
			10/9/26	10/10/26	1	801.43	TONS	WB Rte. 30	22.229		20.688		
			10/12/26	10/13/26	1	1,106.36	TONS	Rte. 30 Intersections.	21.45		23.484		
			10/13/26	10/15/26	1	920.84	TONS	Intersections and crossovers.	23.78		25.413		
			10/14/26	10/15/26	1	1,130.63	TONS	Intersections and crossovers.	25.562		27.544		
0080	4071007	TACK COAT - NON-TRACKING	10/2/26	10/3/26	1	655.00	GAL		log mile 23.12		log mile 24.517		
				10/4/26	1	680.00	GAL	Inside shoulder of WB Rte. 30.	24.577		26.069		
			10/5/26	10/6/26	1	1,117.00	GAL	EB Rte.30 side streets.	26.477		24.098		
			10/6/26	10/7/26	1	801.00	GAL	EB and WB Side Streets.	23.477		31		
			10/7/26	10/8/26	1	971.00	GAL	WB Rte. 30.	29.577		26.483		
			10/8/26	10/9/26	1	631.00	GAL	WB Rte. 30.	26.477		20.794		
			10/9/26	10/10/26	1	680.00	GAL	WB Rte. 30.	22.229		20.688		
			10/12/26	10/13/26	1	874.00	GAL	Rte. 30 Intersections.	21.45		23.484		
			10/13/26	10/15/26	1	680.00	GAL	Intersections and crossovers.	23.78		25.413		
			10/14/26	10/15/26	1	874.00	GAL	Intersections and crossovers.	25.562		27.544		
0290	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	10/7/26	10/8/26	1	900.80	SQYD	Rte. 30 at W.	25.5		25.5		
			10/9/26	10/10/26	1	1,463.70	SQYD	B/NN	20		21.00		
			10/12/26	10/13/26	1	1,451.60	SQYD	Rte. 30 at BB/Industrial Dr.	22.0		22.0		
			10/14/26	10/15/26	1	735.50	SQYD	Rte. 30 at MMW.	27.395		27.487		
0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	10/2/26	10/3/26	1	910.64	SQYD		log mile 23.12		log mile 24.517		
			10/5/26	10/6/26	1	2,042.40	SQYD	EB Rte.30 side streets.	26.477		24.098		
			10/6/26	10/7/26	1	425.20	SQYD	EB and WB Side Streets.	23.477		31		
			10/7/26	10/8/26	1	1,353.80	SQYD	WB Rte. 30.	29.577		26.483		
			10/8/26	10/9/26	1	2,060.40	SQYD	WB Rte. 30.	26.477		20.794		
			10/9/26	10/10/26	1	972.20	SQYD	WB Rte. 30.	22.229		20.688		
			10/12/26	10/13/26	1	845.80	SQYD	Rte. 30 Intersections.	21.45		23.484		
			10/14/26	10/15/26	1	1,743.60	SQYD	Intersections and crossovers.	25.562		27.544		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250620-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3435	0030	MISC.	Material		12	Feb 2, 2026	SYSTEM	(\$8,260.00)	
					12	Feb 2, 2026	SYSTEM	\$8,260.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0030 - Total			\$0.00	
	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-1)	Construction Stockpile		18	May 4, 2026	SYSTEM	(\$1,970.92)	Payment Estimate Item Adjustment generated Stockpile Transaction
					26	Sep 2, 2026	SYSTEM	(\$2,746.70)	Payment Estimate Item Adjustment generated Stockpile Transaction
					27	Sep 16, 2026	SYSTEM	(\$996.35)	Payment Estimate Item Adjustment generated Stockpile Transaction
					28	Oct 1, 2026	SYSTEM	(\$6,347.77)	Payment Estimate Item Adjustment generated Stockpile Transaction
					29	Oct 15, 2026	SYSTEM	(\$1,823.92)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$13,885.66)	
					Construction Stockpile - Total			(\$13,885.66)	
			Construction Stockpile STMI		16	Apr 2, 2026	SYSTEM	\$39,294.66	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$39,294.66	
					Construction Stockpile STMI - Total			\$39,294.66	
			Other Item Adjustment	ACAD	23	Jul 17, 2026	farrac1	(\$763.77)	Current Index:497.5 Base Index: 513.75 Index Difference: -16.25 Total Adjustment=-763.77 Mix: 24-49 BP1 and 25-66 BP1 Virgin AC: 3.8%
					26	Sep 2, 2026	estopr2	\$2,907.01	Current Index = 605 Base index = 513.75 Index difference = 91.25 796.44 tons of BP-1 25-66 placed 4.0% virgin AC
					27	Sep 16, 2026	estopr2	\$2,018.32	Current Index - 631.25 Base Index - 513.7543 Index Difference - 117.50 429.43 tons of BP-1 25-66 placed. 4.0% virgin AC.
					28	Oct 1, 2026	estopr2	\$12,858.82	Current Index - 631.25 Base Index - 513.75 Index Difference = 117.5 2735.92 tons of BP-1 placed 4.0 % virgin AC
					29	Oct 15, 2026	estopr2	\$2,861.48	786.12 tons of BP-1 58-28 placed with a Virgin AC % of 3.2.
					29	Oct 15, 2026	estopr2	(\$26.90)	This is the correct amount. Estimate 23 had the Virgin AC% at 3.8% for mix BP-1 25-66 and the correct Virgin AC% should of been 4.0% 716.97 tons of BP-1 25-66 was laid during this period. A deduction in pay to the contractor in the amount of -\$26.90.
					ACAD - Total			\$19,854.96	
					Other Item Adjustment - Total			\$19,854.96	
					0040 - Total			\$45,263.96	
	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Construction Stockpile		27	Sep 16, 2026	SYSTEM	(\$30,777.06)	Payment Estimate Item Adjustment generated Stockpile Transaction
					28	Oct 1, 2026	SYSTEM	(\$58,660.94)	Payment Estimate Item Adjustment generated Stockpile Transaction
					29	Oct 15, 2026	SYSTEM	(\$27,859.83)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			(\$117,297.83)	
					Construction Stockpile - Total			(\$117,297.83)	
			Construction Stockpile STMI		16	Apr 2, 2026	SYSTEM	\$125,648.79	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250620-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3435	0070	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095CLP MIX)	Construction Stockpile STMI	- Total				\$125,648.79	
			Construction Stockpile STMI - Total				\$125,648.79		
			Material		27	Sep 16, 2026	SYSTEM	(\$879,445.70)	
					27	Sep 16, 2026	SYSTEM	\$879,445.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
			Other Item Adjustment	ACAD	27	Sep 16, 2026	estopr2	\$53,292.20	Current Index = 631.25 Base Index = 513.75 Index Difference = 117.50 11062.21 tons of SP095CLP 26-77 placed.
					28	Oct 1, 2026	estopr2	\$106,529.59	Current Index - 631.25 Base Index - 513.75 Index Difference = 117.5 21084.53 tons of SP095 placed. 4.3 % virgin AC
					29	Oct 15, 2026	estopr2	\$48,979.36	10013 tons of SP095 26-77 and the Virgin AC% is 4.3%.
					29	Oct 15, 2026	estopr2	\$2,599.62	This is the corrected amount from Estimate 027. Estimate 027 had a Virgin AC % of 4.1% and the correct Virgin AC% for SP095 26-77 is 4.3%. 11062.21 tons of SP095 were used during this Estimte.
			ACAD - Total				\$211,400.77		
			Other Item Adjustment - Total				\$211,400.77		
	0070 - Total							\$219,751.73	
	0100	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		6	Nov 3, 2025	SYSTEM	(\$159,738.45)	
					6	Nov 3, 2025	SYSTEM	\$159,738.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bakere2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Nov 17, 2025	SYSTEM	(\$330,409.95)	
					7	Nov 17, 2025	SYSTEM	\$330,409.95	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	0100 - Total							\$0.00	
	0140	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		6	Nov 3, 2025	SYSTEM	(\$28.00)	
					6	Nov 3, 2025	SYSTEM	\$28.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bakere2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	0140 - Total							\$0.00	
	0180	PREF THERMO PVMT MARK, 24 IN WHIT	Material		27	Sep 16, 2026	SYSTEM	(\$3,408.50)	
					27	Sep 16, 2026	SYSTEM	\$3,408.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopr2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
- Total				\$0.00					
Material - Total				\$0.00					
0180 - Total							\$0.00		
0190	PREF THERMO PVMT MARK, LT/RT ARROW	Material		27	Sep 16, 2026	SYSTEM	(\$3,225.00)		
				27	Sep 16, 2026	SYSTEM	\$3,225.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user estopr2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250620-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3435	0190	PREF THERMO PVMT MARK, LT/RT ARROW	Material	- Total				\$0.00	
			Material - Total				\$0.00		
			0190 - Total				\$0.00		
	0220	PREF THERMO PVMT MARK, YIELD TRIAN	Material		27	Sep 16, 2026	SYSTEM	(\$510.00)	
					27	Sep 16, 2026	SYSTEM	\$510.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user estopr2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0220 - Total				\$0.00		
	0230	4 IN. YELLOW HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		28	Oct 1, 2026	SYSTEM	(\$32,214.69)	
					28	Oct 1, 2026	SYSTEM	\$32,214.69	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user estopr2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0230 - Total				\$0.00		
	0240	6 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, TYPE L BEADS	Material		28	Oct 1, 2026	SYSTEM	(\$59,671.64)	
					28	Oct 1, 2026	SYSTEM	\$59,671.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user estopr2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0240 - Total				\$0.00		
	0300	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	28	Oct 1, 2026	SYSTEM	(\$52,778.52)	
					29	Oct 15, 2026	SYSTEM	(\$62,124.26)	
					Overrun - Total				(\$114,902.78)
			Overrun - Total				(\$114,902.78)		
			0300 - Total				(\$114,902.78)		
	0340	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		12	Feb 2, 2026	SYSTEM	(\$13,832.22)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Feb 17, 2026	SYSTEM	(\$24,780.78)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$38,613.00)	
			Construction Stockpile - Total				(\$38,613.00)		
			Construction Stockpile STMI		7	Nov 17, 2025	SYSTEM	\$38,613.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$38,613.00	
				Construction Stockpile STMI - Total				\$38,613.00	
			0340 - Total				\$0.00		
	0350	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		12	Feb 2, 2026	SYSTEM	(\$10,561.11)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Feb 17, 2026	SYSTEM	(\$8,448.89)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$19,010.00)	
			Construction Stockpile - Total				(\$19,010.00)		
			Construction Stockpile STMI		7	Nov 17, 2025	SYSTEM	\$19,010.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$19,010.00	
				Construction Stockpile STMI - Total				\$19,010.00	
			0350 - Total				\$0.00		
	0360	MGS END	Construction		13	Feb 17,	SYSTEM	(\$1,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250620-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3435	0360	ANCHOR	Stockpile			2026			
				- Total				(\$1,300.00)	
			Construction Stockpile - Total					(\$1,300.00)	
			Construction Stockpile STMI		7	Nov 17, 2025	SYSTEM	\$1,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,300.00	
				Construction Stockpile STMI - Total				\$1,300.00	
			0360 - Total					\$0.00	
	0370	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		12	Feb 2, 2026	SYSTEM	(\$14,194.44)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Feb 17, 2026	SYSTEM	(\$18,655.56)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$32,850.00)	
			Construction Stockpile - Total					(\$32,850.00)	
			Construction Stockpile STMI		7	Nov 17, 2025	SYSTEM	\$32,850.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$32,850.00	
				Construction Stockpile STMI - Total				\$32,850.00	
			0370 - Total					\$0.00	
	5001	TIE BAR (DRILL, FURN & INSTAL) (TYPE L)	Material		6	Nov 3, 2025	SYSTEM	(\$275.50)	
					6	Nov 3, 2025	SYSTEM	\$275.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bakere2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			5001 - Total					\$0.00	
	5002	MISC.	Material		23	Jul 17, 2026	SYSTEM	(\$30,060.00)	
					23	Jul 17, 2026	SYSTEM	\$30,060.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user farrac1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					24	Aug 3, 2026	SYSTEM	(\$120,858.00)	
					24	Aug 3, 2026	SYSTEM	\$120,858.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					25	Aug 16, 2026	SYSTEM	(\$191,496.00)	
					25	Aug 16, 2026	SYSTEM	\$191,496.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					26	Sep 2, 2026	SYSTEM	(\$199,722.00)	
					26	Sep 2, 2026	SYSTEM	\$199,722.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					27	Sep 16, 2026	SYSTEM	(\$199,722.00)	
					27	Sep 16, 2026	SYSTEM	\$199,722.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user estopr2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					28	Oct 1, 2026	SYSTEM	(\$199,722.00)	
					28	Oct 1, 2026	SYSTEM	\$199,722.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user estopr2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			5002 - Total					\$0.00	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250620-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3435	5003	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP1)	Other Item Adjustment	ACAD	23	Jul 17, 2026	farrac1	\$24,749.85	Current Index: 605 Base Index: 513.75 Index Difference: 91.25 Total Adjustment= 24,749.85 Mix: SP125-26-63 Virgin AC: 4.6%
					25	Aug 16, 2026	estopr2	\$59,766.86	Current Index: 605.00 Base Index: 513.75 Difference - 91.25 14238.68 tons of SP125 26-63 4.6% virgin AC
					26	Sep 2, 2026	estopr2	\$9,026.43	Current index = 605 Base index = 513.75 2150.43 tons of SP125 26-63 placed 4.6% virgin AC Index difference = 91.25
				ACAD - Total				\$93,543.14	
				Other Item Adjustment - Total				\$93,543.14	
				Overrun	Overrun	24	Aug 3, 2026	estopr2	\$74,737.54
			Overrun - Total				\$74,737.54		
			Overrun - Total				\$74,737.54		
			5003 - Total				\$168,280.68		
			J6S3435 - Total				\$318,393.59		
Overall - Total				\$318,393.59					



Contract Adjustments for Contract - 250620-F03

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
26	J6S3435	Other Contract Adjustment	SPAD	\$8,454.42	100	September 2, 2026	estopr2	Lot 1 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
		Other Contract Adjustment	SPAD	\$9,104.76	100	September 2, 2026	estopr2	Lot 5 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
		Other Contract Adjustment	SPAD	\$15,608.16	100	September 2, 2026	estopr2	Lot 4 SP125 26-63 Route 30 Payfactor information is located in Mo.Projects.
		Other Contract Adjustment	SPAD	\$16,908.84	100	September 2, 2026	estopr2	Lot 2 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
		Other Contract Adjustment	SPAD	\$17,559.18	100	September 2, 2026	estopr2	Lot 6 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
		Other Contract Adjustment	SPAD	\$19,510.20	100	September 2, 2026	estopr2	Lot 3 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
		Other Contract Adjustment	SPAD	\$19,805.10	100	September 2, 2026	estopr2	Lot 7 SP125 26-63 Route 30 Payfactor information is located in MoProjects.
26 - Total				\$106,950.66				
27	J6S3435	Other Contract Adjustment	TSR	\$130,362.90	100	September 16, 2026	estopr2	CT/RT Pay Factor for SP125 mix on Rte. 30.
27 - Total				\$130,362.90				
28	J6S3435	Other Contract Adjustment	SPAD	(\$3,498.00)	100	October 1, 2026	estopr2	Lot 1 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects
		Other Contract Adjustment	SPAD	\$13,833.00	100	October 1, 2026	estopr2	Lot 2 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects.
		Other Contract Adjustment	SPAD	\$14,310.00	100	October 1, 2026	estopr2	Lot 3 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects.
		Other Contract Adjustment	SPAD	\$14,310.00	100	October 1, 2026	estopr2	Lot 4 SP095CLP 26-77 Rte 30 Payfactor information located in MoProjects.
		Other Contract Adjustment	SPAD	\$14,310.00	100	October 1, 2026	estopr2	Lot 5 SP095CLP 26-77 Rte. 30 Payfactor information located in MoProjects.
28 - Total				\$53,265.00				
29	J6S3435	Other Contract Adjustment	SPAD	\$8,586.00	100	October 15, 2026	estopr2	Payfactor documentation for Lot 6 is located in MoProjects.
29 - Total				\$8,586.00				
Overall - Total				\$299,164.56				