



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number	Contract ID	250815-B02	Pay Period Start	October 1, 2026	Original Contract Amount	\$1,513,151.02
13	Prime Contractor	W. L. Miller Company	Pay Period End	October 15, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$1,513,151.02

Approval Date						By User
October 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					wassos1
October 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					lincom
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		99.26%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 4, 2025	September 4, 2025	
Letting Date	August 15, 2025	August 15, 2025	
Notice to Proceed Date	October 6, 2025	October 6, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 13

		This Estimate	Previous	To Date
250815-B02	Total Posted Items Pay	\$0.00	\$1,501,935.13	\$1,501,935.13
	Gross Item Adjustments	\$0.00	\$18,374.23	\$18,374.23
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$1,520,309.36	\$1,520,309.36
Contract Total Payable This Estimate:		\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNE0027	FAS S203(042)	Resurface	C	LEWIS	from Route 6 in Ewing to Route B in LaGrange
Totals by Job Numbers					
JNE0027			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,501,935.13	\$1,501,935.13
	Gross Item Adjustments		\$0.00	\$18,374.23	\$18,374.23
	Gross Item Pay		\$0.00	\$1,520,309.36	\$1,520,309.36
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250815-B02	JNE0027	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$12,231.64	\$12,231.64
		0001	0030	2153000	SHAPING SLOPES, CLASS III	13.00	0.00	13.00	100F	13.00	\$1,533.51	\$19,935.63
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	360.00	0.00	360.00	TONS	360.00	\$120.00	\$43,200.00
		0001	0050	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	13,120.50	0.00	13,120.50	TONS	13,104.50	\$90.00	\$1,179,405.00
		0001	0060	4071005	TACK COAT	15,336.00	0.00	15,336.00	GAL	13,243.00	\$2.90	\$38,404.70
		0001	0070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$1,650.00	\$3,300.00
		0001	0080	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$9,735.00	\$9,735.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$38,625.00	\$38,625.00
		0001	0100	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	129,122.00	0.00	129,122.00	LF	129,122.00	\$0.15	\$19,368.30
		0001	0110	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	111,005.00	0.00	111,005.00	LF	111,005.00	\$0.14	\$15,540.70
		0001	0120	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	21,455.00	0.00	21,455.00	SQYD	21,455.00	\$2.50	\$53,637.50
		0001	0130	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,571.00	0.00	2,571.00	SQYD	2,571.00	\$4.05	\$10,412.55
		0010	0140	6061060	MGS GUARDRAIL	375.00	0.00	375.00	LF	375.00	\$33.88	\$12,705.00
		0010	0150	6062303	ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS	10.00	0.00	10.00	EA	10.00	\$1,107.84	\$11,078.40
		0010	0160	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10.00	0.00	10.00	EA	9.00	\$3,706.19	\$33,355.71
Project JNE0027 - Total Value Posted to Date as of Report Generated Date												\$1,501,935.13
250815-B02 Overall - Total Value Posted to Date as of Report Generated Date												\$1,501,935.13



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250815-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNE0027	0040	GRAVEL (A) OR CRUSHED STONE (B)	Other Item Adjustment	OTHR	2	May 4, 2026	shrmt1	(\$597.72)	Moisture deduction for base rock over 2%, in which the 87 tons laid was a 7.7%	
					3	May 15, 2026	shrmt1	(\$760.57)	moisture deduction for base being over 2% moisture on 5-5 (4.97%), 5-7 (5.12%) and 5-13 (2.77%)	
				OTHR - Total					(\$1,358.29)	
				Other Item Adjustment - Total					(\$1,358.29)	
				0040 - Total					(\$1,358.29)	
				0050	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	2	May 4, 2026	shrmt1
	2	May 4, 2026	shrmt1					\$4,979.56	Asphalt price index for 5-1	
	3	May 15, 2026	shrmt1				\$21,523.34	A/C index for 5-4 (1248.10 tons), 5-6 (1051.60 tons), 5-7 (1099.10 tons), 5-11 (1003.8 tons), and 5-12 (1089.8 tons)		
	ACAD - Total							\$20,835.28		
	Other Item Adjustment - Total							\$20,835.28		
	0050 - Total							\$20,835.28		
	0100	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		6	Jul 2, 2026	SYSTEM	(\$19,368.30)		
					6	Jul 2, 2026	SYSTEM	\$19,368.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shrmt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			Other Item Adjustment	REFL	6	Jul 2, 2026	shrmt1	(\$317.64)		
										REFL - Total
	Other Item Adjustment - Total					(\$317.64)				
	0100 - Total					(\$317.64)				
	0110	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		6	Jul 2, 2026	SYSTEM	(\$15,540.70)		
					6	Jul 2, 2026	SYSTEM	\$15,540.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shrmt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			Other Item Adjustment	REFL	6	Jul 2, 2026	shrmt1	(\$785.12)		
										REFL - Total
	Other Item Adjustment - Total					(\$785.12)				
	0110 - Total					(\$785.12)				
	0140	MGS GUARDRAIL	Material		4	Jun 2, 2026	SYSTEM	(\$12,705.00)		
					4	Jun 2, 2026	SYSTEM	\$12,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shrmt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			5	Jun 16, 2026	SYSTEM	(\$12,705.00)				
			5	Jun 16, 2026	SYSTEM	\$12,705.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shrmt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
			- Total					\$0.00		
			Material - Total					\$0.00		
	0140 - Total					\$0.00				
0150	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Material		4	Jun 2, 2026	SYSTEM	(\$11,078.40)			
				4	Jun 2, 2026	SYSTEM	\$11,078.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shrmt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250815-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0027	0150	ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS	Material		5	Jun 16, 2026	SYSTEM	(\$11,078.40)	
					5	Jun 16, 2026	SYSTEM	\$11,078.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user shrunt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0150 - Total			\$0.00	
	0160	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		4	Jun 2, 2026	SYSTEM	(\$33,355.71)	
					4	Jun 2, 2026	SYSTEM	\$33,355.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shrunt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Jun 16, 2026	SYSTEM	(\$33,355.71)	
					5	Jun 16, 2026	SYSTEM	\$33,355.71	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shrunt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0160 - Total			\$0.00	
JNE0027 - Total					\$18,374.23				
Overall - Total			\$18,374.23						



Contract Adjustments for Contract - 250815-B02

There are no contract adjustments to display for this contract.