



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number	Contract ID	250815-C01	Pay Period Start	August 16, 2026	Original Contract Amount	\$1,804,738.33
17	Prime Contractor	Louis-Company, LLC	Pay Period End	October 1, 2026	Net Change Order Amount	(\$22,887.02)
					Current Contract Amount	\$1,781,851.31

Approval Date						By User
October 1, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					wilsor2
October 1, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					wilsor2
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026	July 31, 2026	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 4, 2025	September 4, 2025	
Letting Date	August 15, 2025	August 15, 2025	
Notice to Proceed Date	October 6, 2025	October 6, 2025	
Work Began Date	January 12, 2026	January 12, 2026	

Contract Total Pay For Estimate No. 17			
	This Estimate	Previous	To Date
250815-C01			
Total Posted Items Pay	\$0.00	\$1,781,851.30	\$1,781,851.30
Gross Item Adjustments	\$50,045.85	(\$50,045.85)	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,731,805.45	\$1,781,851.30
Contract Total Payable This Estimate:	\$50,045.85		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3492	0050	COMPACTING EMBANKMENT	Other Item Adjustment		This adjustment represents the release of payment previously retained on Estimate 0014 due to a lack of QC material reporting. All material reporting requirements have been met.			\$10,000.00
	0480	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment		This adjustment represents the release of payment previously retained on Estimate 0012 due to a lack of QC material reporting. All material reporting requirements have been met.			\$21,013.20
	0540	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Other Item Adjustment		This adjustment represents the release of payment previously retained on Estimate 0014 due to a lack of QC material reporting. All material reporting requirements have been met.			\$10,000.00
	0550	CLASS B-2 CONCRETE (SUPERSTRUCTURE SOLID SLAB)	Other Item Adjustment		This adjustment represents the release of payment previously retained on Estimate 0012 due to a lack of QC material reporting. All material reporting requirements have been met.			\$9,032.65
Total								\$50,045.85



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3492	FAS S303(61)	Bridge replacement	B	PLATTE	over Grove Creek near Edgerton
Totals by Job Numbers					
J4S3492			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$1,781,851.30	\$1,781,851.30
	Gross Item Adjustments		\$50,045.85	(\$50,045.85)	\$0.00
	Gross Item Pay		\$50,045.85	\$1,731,805.45	\$1,781,851.30
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250815-C01	J4S3492	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$25,000.00	\$25,000.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$13,261.74	\$13,261.74
		0001	0040	2031000	CLASS A EXCAVATION	1,174.00	0.00	1,174.00	CUYD	1,174.00	\$15.31	\$17,973.94
		0001	0050	2036000	COMPACTING EMBANKMENT	144.00	0.00	144.00	CUYD	144.00	\$69.52	\$10,010.88
		0001	0060	2063000	CLASS 3 EXCAVATION	85.00	0.00	85.00	CUYD	85.00	\$75.00	\$6,375.00
		0001	0070	2071000	LINEAR GRADING CLASS 1	2.00	0.00	2.00	STA	2.00	\$8,500.00	\$17,000.00
		0001	0080	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,431.00	0.00	1,431.00	SQYD	1,431.00	\$13.95	\$19,962.45
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT	1,275.00	0.00	1,275.00	SQYD	1,275.00	\$125.00	\$159,375.00
		0001	0100	6071012A	CHAIN-LINK FENCE (60 IN.)	141.00	-141.00	0.00	LF	0.00	\$70.42	\$0.00
		0001	0110	6079902	MISC.12-FT TUBE GATE	1.00	0.00	1.00	EA	1.00	\$3,456.82	\$3,456.82
		0001	0120	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	70.00	0.00	70.00	CUYD	70.00	\$112.67	\$7,886.90
		0001	0130	6096042	PLACING TYPE 2 ROCK DITCH LINER	70.00	0.00	70.00	CUYD	70.00	\$36.75	\$2,572.50
		0001	0140	6113020	FURNISHING TYPE 2 ROCK BLANKET	414.00	0.00	414.00	CUYD	414.00	\$105.45	\$43,656.30
		0001	0150	6113040	PLACING TYPE 2 ROCK BLANKET	414.00	0.00	414.00	CUYD	414.00	\$31.07	\$12,862.98
		0001	0160	6161005	CONSTRUCTION SIGNS	944.00	0.00	944.00	SQFT	944.00	\$10.24	\$9,666.56
		0001	0170	6161025	CHANNELIZER (TRIM-LINE)	35.00	0.00	35.00	EA	35.00	\$23.05	\$806.75
		0001	0180	6161030	TYPE 3 MOVEABLE BARRICADE	13.00	0.00	13.00	EA	13.00	\$198.45	\$2,579.85
		0001	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	7.00	0.00	7.00	EA	7.00	\$4,160.99	\$29,126.93
		0001	0200	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$125,000.00	\$125,000.00
		0001	0210	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	-4.00	0.00	EA	0.00	\$600.00	\$0.00
		0001	0220	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	1,159.00	0.00	1,159.00	LF	1,159.00	\$0.83	\$961.97
		0001	0230	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	485.00	0.00	485.00	LF	485.00	\$0.83	\$402.55
		0001	0240	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	242.00	0.00	242.00	SQYD	242.00	\$1.60	\$387.20
		0001	0250	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$15,363.64	\$15,363.64
		0001	0260	7250424	24 IN. PIPE GROUP C	128.00	20.00	148.00	LF	148.00	\$78.46	\$11,612.08
		0001	0270	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	8.00	2.00	10.00	EA	10.00	\$736.39	\$7,363.90
		0001	0280	8025006	MULCHING	1.80	-0.90	0.90	ACRE	0.90	\$2,304.54	\$2,074.09
		0001	0290	8051000A	SEEDING - COOL SEASON GRASSES	0.90	0.00	0.90	ACRE	0.90	\$4,417.04	\$3,975.34
		0001	0300	8061003	SEDIMENT TRAP EXCAVATION	17.40	-17.40	0.00	CUYD	0.00	\$49.28	\$0.00
		0001	0310	8061004	SEDIMENT TRAP ROCK	4.40	-4.40	0.00	CUYD	0.00	\$320.08	\$0.00
		0001	0320	8061006	ALTERNATE DITCH CHECK	310.00	0.00	310.00	LF	310.00	\$15.36	\$4,761.60
		0001	0330	8061016	SEDIMENT REMOVAL	31.00	-31.00	0.00	CUYD	0.00	\$67.71	\$0.00
		0001	0340	8061017	TEMPORARY SEEDING	0.90	-0.90	0.00	ACRE	0.00	\$1,024.23	\$0.00
		0001	0350	8061019	SILT FENCE	824.00	-579.00	245.00	LF	245.00	\$4.48	\$1,097.60
		0001	0360	8061050	TYPE C BERM	110.00	-75.00	35.00	LF	35.00	\$87.74	\$3,070.90
		0010	0370	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	50.00	0.00	50.00	LF	50.00	\$41.61	\$2,080.50
		0010	0380	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	3.00	\$4,865.15	\$14,595.45
		0010	0390	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	3.00	\$4,609.09	\$13,827.27
		0040	0400	9031010	CONCRETE FOOTINGS, EMBEDDED	0.20	0.00	0.20	CUYD	0.20	\$4,481.05	\$896.21
		0040	0410	9031220	PIPE POSTS	90.00	0.00	90.00	LB	90.00	\$19.20	\$1,728.00
		0040	0420	9031260	WOOD POST, 4 IN. BY 4 IN.	8.00	0.00	8.00	LF	8.00	\$38.41	\$307.28
		0040	0430	9031270A	2 IN. PSST POST - 12 GA.	47.00	0.00	47.00	LF	47.00	\$32.01	\$1,504.47
		0040	0440	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	4.00	0.00	4.00	EA	4.00	\$192.05	\$768.20
		0040	0450	9035004A	SH-FLAT SHEET	43.00	0.00	43.00	SQFT	43.00	\$28.81	\$1,238.83
		0070	0460	2061000	CLASS 1 EXCAVATION	70.00	35.00	105.00	CUYD	105.00	\$40.96	\$4,300.80
		0070	0470	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$50,000.00	\$50,000.00
		0070	0480	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	117.00	0.00	117.00	SQYD	117.00	\$359.20	\$42,026.40
		0070	0490	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	165.00	-4.00	161.00	LF	161.00	\$190.00	\$30,590.00
		0070	0500	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	170.00	-12.00	158.00	LF	158.00	\$200.00	\$31,600.00
		0070	0510	7026000	PRE-BORE FOR PILING	215.00	0.00	215.00	LF	215.00	\$159.53	\$34,298.95
		0070	0520	7027000	PILE POINT REINFORCEMENT	20.00	0.00	20.00	EA	20.00	\$344.35	\$6,887.00
		0070	0530	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	31.10	0.00	31.10	CUYD	31.10	\$1,310.75	\$40,764.32
		0070	0540	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	63.20	0.00	63.20	CUYD	63.20	\$1,500.00	\$94,800.00
		0070	0550	7034208	CLASS B-2 CONCRETE (SUPERSTRUCTURE SOLID SLAB)	279.10	0.00	279.10	CUYD	279.10	\$2,437.28	\$680,244.85



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250815-C01	J4S3492	0070	0560	7034630	CONCRETE CURB (BRIDGE RAIL)	249.00	0.00	249.00	LF	249.00	\$40.00	\$9,960.00
		0070	0570	7061060	REINFORCING STEEL (BRIDGES)	5,330.00	1,438.00	6,768.00	LB	6,768.00	\$1.07	\$7,241.76
		0070	0580	7101000	REINFORCING STEEL (EPOXY COATED)	50,400.00	712.00	51,112.00	LB	51,112.00	\$0.90	\$46,000.80
		0070	0590	7122300	BRIDGE RAIL (32 IN. TWO TUBE STRUCTURAL STEEL)	251.00	0.00	251.00	LF	251.00	\$409.70	\$102,834.70
		0070	0600	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,113.87	\$2,227.74
		0001	5001	1046002	VALUE ENGINEERING	0.00	2,482.30	2,482.30	EA	2,482.30	\$1.00	\$2,482.30
Project J4S3492 - Total Value Posted to Date as of Report Generated Date												\$1,781,851.30
250815-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,781,851.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250815-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J4S3492	0050	COMPACTING EMBANKMENT	Material		13	Jul 2, 2026	SYSTEM	(\$10,010.88)					
					13	Jul 2, 2026	SYSTEM	\$10,010.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					14	Jul 17, 2026	SYSTEM	(\$10,010.88)					
					14	Jul 17, 2026	SYSTEM	\$10,010.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					15	Aug 3, 2026	SYSTEM	(\$10,010.88)					
					15	Aug 3, 2026	SYSTEM	\$10,010.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					16	Aug 17, 2026	SYSTEM	(\$10,010.88)					
					16	Aug 17, 2026	SYSTEM	\$10,010.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user crafr3 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
					Other Item Adjustment	TRET	14	Jul 17, 2026	burgej4	(\$10,000.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$10,000.00 due to the Contractor not submitting QC results as required by Section 106. This withholding will be released following satisfactory correction by the contractor.		
							17	Oct 1, 2026	wilsor2	\$10,000.00	This adjustment represents the release of payment previously retained on Estimate 0014 due to a lack of QC material reporting. All material reporting requirements have been met.		
						TRET - Total			\$0.00				
					Other Item Adjustment - Total			\$0.00					
					0050 - Total								\$0.00
	0080	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		13	Jul 2, 2026	SYSTEM	(\$19,962.45)					
					13	Jul 2, 2026	SYSTEM	\$19,962.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burgej4 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					14	Jul 17, 2026	SYSTEM	(\$19,962.45)					
					14	Jul 17, 2026	SYSTEM	\$19,962.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burgej4 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					15	Aug 3, 2026	SYSTEM	(\$19,962.45)					
					15	Aug 3, 2026	SYSTEM	\$19,962.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burgej4 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
					16	Aug 17, 2026	SYSTEM	(\$19,962.45)					
					16	Aug 17, 2026	SYSTEM	\$19,962.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user crafr3 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
- Total					\$0.00								
Material - Total					\$0.00								
0080 - Total								\$0.00					
0140					FURNISHING TYPE 2 ROCK BLANKET	Material		6	Mar 16, 2026	SYSTEM	(\$9,490.50)		
								6	Mar 16, 2026	SYSTEM	\$9,490.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	- Total			\$0.00									
	Material - Total			\$0.00									
0140 - Total								\$0.00					
0220	4 IN. WHITE	Material		14	Jul 17,	SYSTEM	(\$961.97)						



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250815-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3492	0220	CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material			2026			
					14	Jul 17, 2026	SYSTEM	\$961.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burgej4 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
			0220 - Total			\$0.00			
	0230	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		14	Jul 17, 2026	SYSTEM	(\$402.55)	
					14	Jul 17, 2026	SYSTEM	\$402.55	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burgej4 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
			0230 - Total			\$0.00			
	0260	24 IN. PIPE CULVERT GROUP C	Overrun	Overrun	13	Jul 2, 2026	SYSTEM	(\$1,569.20)	
					13	Jul 2, 2026	SYSTEM	\$1,569.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0003) due to user burgej4 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					14	Jul 17, 2026	SYSTEM	(\$1,569.20)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					14	Jul 17, 2026	SYSTEM	\$1,569.20	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0005) due to user burgej4 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					Overrun - Total			\$0.00	
			Overrun - Total			\$0.00			
			0260 - Total			\$0.00			
	0270	24 IN. GROUP C FLARED END SEC	Material		12	Jun 16, 2026	SYSTEM	(\$2,945.56)	
					12	Jun 16, 2026	SYSTEM	\$2,945.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burgej4 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					13	Jul 2, 2026	SYSTEM	(\$7,363.90)	
					13	Jul 2, 2026	SYSTEM	\$7,363.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burgej4 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					14	Jul 17, 2026	SYSTEM	(\$7,363.90)	
					14	Jul 17, 2026	SYSTEM	\$7,363.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burgej4 overriding Payment Estimate Exception 17 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	13	Jul 2, 2026	SYSTEM	(\$1,472.78)	
					13	Jul 2, 2026	SYSTEM	\$1,472.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0004) due to user burgej4 overriding Payment Estimate Exception 15 on the current Payment Estimate.
14					Jul 17, 2026	SYSTEM	(\$1,472.78)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	
14					Jul 17, 2026	SYSTEM	\$1,472.78	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0006) due to user burgej4 overriding Payment Estimate Exception 26 on the current Payment Estimate.	
Overrun - Total					\$0.00				
Overrun - Total					\$0.00				
0270 - Total			\$0.00						
0280	MULCHING	Material		14	Jul 17, 2026	SYSTEM	(\$2,074.09)		
				14	Jul 17, 2026	SYSTEM	\$2,074.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burgej4 overriding Payment Estimate Exception 18 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250815-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3492	0280	MULCHING	Material	- Total				\$0.00		
			Material - Total				\$0.00			
		0280 - Total							\$0.00	
		0290	SEEDING - COOL SEASON GRASSES	Material		14	Jul 17, 2026	SYSTEM	(\$3,975.34)	
					14	Jul 17, 2026	SYSTEM	\$3,975.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burgej4 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
	- Total				\$0.00					
	Material - Total				\$0.00					
	0290 - Total							\$0.00		
	0360	TYPE C BERM	Material		6	Mar 16, 2026	SYSTEM	(\$3,070.90)		
					6	Mar 16, 2026	SYSTEM	\$3,070.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burgej4 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					7	Apr 1, 2026	SYSTEM	(\$3,070.90)		
					7	Apr 1, 2026	SYSTEM	\$3,070.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burgej4 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					8	Apr 15, 2026	SYSTEM	(\$3,070.90)		
					8	Apr 15, 2026	SYSTEM	\$3,070.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burgej4 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					9	May 1, 2026	SYSTEM	(\$3,070.90)		
					9	May 1, 2026	SYSTEM	\$3,070.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burgej4 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					10	May 18, 2026	SYSTEM	(\$3,070.90)		
					10	May 18, 2026	SYSTEM	\$3,070.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burgej4 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					11	Jun 2, 2026	SYSTEM	(\$3,070.90)		
					11	Jun 2, 2026	SYSTEM	\$3,070.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user burgej4 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					12	Jun 16, 2026	SYSTEM	(\$3,070.90)		
					12	Jun 16, 2026	SYSTEM	\$3,070.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burgej4 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
					13	Jul 2, 2026	SYSTEM	(\$3,070.90)		
					13	Jul 2, 2026	SYSTEM	\$3,070.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burgej4 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					14	Jul 17, 2026	SYSTEM	(\$3,070.90)		
					14	Jul 17, 2026	SYSTEM	\$3,070.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user burgej4 overriding Payment Estimate Exception 21 on the current Payment Estimate.	
					15	Aug 3, 2026	SYSTEM	(\$3,070.90)		
					15	Aug 3, 2026	SYSTEM	\$3,070.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burgej4 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				- Total				\$0.00		
				Material - Total				\$0.00		
				0360 - Total						



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250815-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4S3492	0370	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		14	Jul 17, 2026	SYSTEM	(\$859.50)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$859.50)			
				Construction Stockpile - Total				(\$859.50)			
			Construction Stockpile STMI		5	Mar 2, 2026	SYSTEM	\$859.50	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$859.50			
				Construction Stockpile STMI - Total				\$859.50			
			Material		14	Jul 17, 2026	SYSTEM	(\$2,080.50)			
					14	Jul 17, 2026	SYSTEM	\$2,080.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user burgej4 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				- Total				\$0.00			
				Material - Total				\$0.00			
			0370 - Total							\$0.00	
			0380	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		14	Jul 17, 2026	SYSTEM	(\$6,356.25)	Payment Estimate Item Adjustment generated Stockpile Transaction
						- Total				(\$6,356.25)	
						Construction Stockpile - Total				(\$6,356.25)	
	Construction Stockpile STMI				5	Mar 2, 2026	SYSTEM	\$6,356.25	Payment Estimate Item Adjustment generated Stockpile Transaction		
		- Total				\$6,356.25					
		Construction Stockpile STMI - Total				\$6,356.25					
	0380 - Total							\$0.00			
	0390	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		14	Jul 17, 2026	SYSTEM	(\$5,214.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				(\$5,214.00)			
				Construction Stockpile - Total				(\$5,214.00)			
			Construction Stockpile STMI		5	Mar 2, 2026	SYSTEM	\$5,214.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total				\$5,214.00			
				Construction Stockpile STMI - Total				\$5,214.00			
	0390 - Total							\$0.00			
	0420	WOOD POST, 4 IN. BY 4 IN.	Material		15	Aug 3, 2026	SYSTEM	(\$307.28)			
					15	Aug 3, 2026	SYSTEM	\$307.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burgej4 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					16	Aug 17, 2026	SYSTEM	(\$307.28)			
					16	Aug 17, 2026	SYSTEM	\$307.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user crafr3 overriding Payment Estimate Exception 10 on the current Payment Estimate.		
				- Total				\$0.00			
			Material - Total				\$0.00				
			0420 - Total							\$0.00	
	0430	2 IN. PSST POST - 12 GA.	Material		14	Jul 17, 2026	SYSTEM	(\$1,504.47)			
					14	Jul 17, 2026	SYSTEM	\$1,504.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user burgej4 overriding Payment Estimate Exception 22 on the current Payment Estimate.		
					15	Aug 3, 2026	SYSTEM	(\$1,504.47)			
					15	Aug 3, 2026	SYSTEM	\$1,504.47	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burgej4 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					16	Aug 17, 2026	SYSTEM	(\$1,504.47)			
					16	Aug 17, 2026	SYSTEM	\$1,504.47	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250815-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3492	0430	2 IN. PSST POST - 12 GA.	Material			2026			Estimate Item Adjustment (0004) due to user crafr3 overriding Payment Estimate Exception 11 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0430 - Total				\$0.00	
	0440	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Material		14	Jul 17, 2026	SYSTEM	(\$768.20)	
					14	Jul 17, 2026	SYSTEM	\$768.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user burgej4 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					15	Aug 3, 2026	SYSTEM	(\$768.20)	
					15	Aug 3, 2026	SYSTEM	\$768.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burgej4 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					16	Aug 17, 2026	SYSTEM	(\$768.20)	
					16	Aug 17, 2026	SYSTEM	\$768.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user crafr3 overriding Payment Estimate Exception 12 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0440 - Total				\$0.00	
	0450	SH-FLAT SHEET	Material		14	Jul 17, 2026	SYSTEM	(\$1,238.83)	
					14	Jul 17, 2026	SYSTEM	\$1,238.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user burgej4 overriding Payment Estimate Exception 24 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0450 - Total				\$0.00	
	0460	CLASS 1 EXCAVATION	Overrun	Overrun	4	Feb 17, 2026	SYSTEM	(\$1,433.60)	
					10	May 18, 2026	SYSTEM	\$1,433.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '40.96000 - 40.96000', 'is applied (if non-zero).
				Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
				0460 - Total				\$0.00	
	0480	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		12	Jun 16, 2026	SYSTEM	(\$42,026.40)	
					12	Jun 16, 2026	SYSTEM	\$42,026.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Jul 2, 2026	SYSTEM	(\$42,026.40)	
					13	Jul 2, 2026	SYSTEM	\$42,026.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burgej4 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					14	Jul 17, 2026	SYSTEM	(\$42,026.40)	
					14	Jul 17, 2026	SYSTEM	\$42,026.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user burgej4 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Other Item Adjustment	TRET	12	Jun 16, 2026	burgej4	(\$21,013.20)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$21,013.20 due to the Contractor not submitting QC results as required by Section 106. This withholding will be released following satisfactory correction by the contractor. 50% of pavement area impacted.
					17	Oct 1, 2026	wilsor2	\$21,013.20	This adjustment represents the release of payment previously retained on Estimate 0012 due to a lack of QC material reporting. All material reporting requirements have been met.



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250815-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3492	0480	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	TRET - Total				\$0.00	
				Other Item Adjustment - Total				\$0.00	
			0480 - Total				\$0.00		
	0530	CLASS B CONCRETE (SUBSTRUCTURE)	Material		6	Mar 16, 2026	SYSTEM	(\$40,764.33)	
					6	Mar 16, 2026	SYSTEM	\$40,764.33	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burgej4 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
	0530 - Total				\$0.00				
	0540	CLASS B-1 CONCRETE (SUBSTR)	Material		4	Feb 17, 2026	SYSTEM	(\$64,500.00)	
					4	Feb 17, 2026	SYSTEM	\$64,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Mar 2, 2026	SYSTEM	(\$64,500.00)	
					5	Mar 2, 2026	SYSTEM	\$64,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Mar 16, 2026	SYSTEM	(\$64,500.00)	
					6	Mar 16, 2026	SYSTEM	\$64,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burgej4 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Apr 1, 2026	SYSTEM	(\$94,800.00)	
					7	Apr 1, 2026	SYSTEM	\$94,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Apr 15, 2026	SYSTEM	(\$94,800.00)	
					8	Apr 15, 2026	SYSTEM	\$94,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	May 1, 2026	SYSTEM	(\$94,800.00)	
					9	May 1, 2026	SYSTEM	\$94,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	May 18, 2026	SYSTEM	(\$94,800.00)	
					10	May 18, 2026	SYSTEM	\$94,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Jun 2, 2026	SYSTEM	(\$94,800.00)	
					11	Jun 2, 2026	SYSTEM	\$94,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user burgej4 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Jun 16, 2026	SYSTEM	(\$94,800.00)	
					12	Jun 16, 2026	SYSTEM	\$94,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burgej4 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					13	Jul 2, 2026	SYSTEM	(\$94,800.00)	
					13	Jul 2, 2026	SYSTEM	\$94,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burgej4 overriding Payment Estimate Exception 6 on the current Payment Estimate.
		14	Jul 17, 2026	SYSTEM	(\$94,800.00)				
		14	Jul 17, 2026	SYSTEM	\$94,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user burgej4 overriding Payment			



Line Item Adjustments by Estimate

Contract ID: 250815-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3492	0540	CLASS B-1 CONCRETE (SUBSTR)	Material						Estimate Exception 11 on the current Payment Estimate.			
				15	Aug 3, 2026	SYSTEM	(\$94,800.00)					
				15	Aug 3, 2026	SYSTEM	\$94,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user burgej4 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				16	Aug 17, 2026	SYSTEM	(\$94,800.00)					
				16	Aug 17, 2026	SYSTEM	\$94,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user crafr3 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
				- Total							\$0.00	
				Material - Total							\$0.00	
			Other Item Adjustment	TRET	14	Jul 17, 2026	burgej4	(\$10,000.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$10,000.00 due to the Contractor not submitting QC results as required by Section 106. This withholding will be released following satisfactory correction by the contractor.			
					17	Oct 1, 2026	wilsor2	\$10,000.00	This adjustment represents the release of payment previously retained on Estimate 0014 due to a lack of QC material reporting. All material reporting requirements have been met.			
				TRET - Total							\$0.00	
				Other Item Adjustment - Total							\$0.00	
			0540 - Total								\$0.00	
				0550	CLASS B-2 CONCRETE (SUPSTR)	Material		8	Apr 15, 2026	SYSTEM	(\$170,609.60)	
								8	Apr 15, 2026	SYSTEM	\$170,609.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burgej4 overriding Payment Estimate Exception 3 on the current Payment Estimate.
								9	May 1, 2026	SYSTEM	(\$680,244.85)	
	9	May 1, 2026					SYSTEM	\$680,244.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burgej4 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	10	May 18, 2026					SYSTEM	(\$680,244.85)				
	10	May 18, 2026					SYSTEM	\$680,244.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burgej4 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	11	Jun 2, 2026					SYSTEM	(\$680,244.85)				
	11	Jun 2, 2026					SYSTEM	\$680,244.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burgej4 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	12	Jun 16, 2026					SYSTEM	(\$680,244.85)				
	12	Jun 16, 2026					SYSTEM	\$680,244.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burgej4 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
	13	Jul 2, 2026					SYSTEM	(\$680,244.85)				
	13	Jul 2, 2026					SYSTEM	\$680,244.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burgej4 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
	14	Jul 17, 2026					SYSTEM	(\$680,244.85)				
	14	Jul 17, 2026					SYSTEM	\$680,244.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user burgej4 overriding Payment Estimate Exception 13 on the current Payment Estimate.			
	15	Aug 3, 2026					SYSTEM	(\$680,244.85)				
	15	Aug 3, 2026					SYSTEM	\$680,244.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user burgej4 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
	16	Aug 17, 2026					SYSTEM	(\$680,244.85)				
	16	Aug 17,					SYSTEM	\$680,244.85	This adjustment offsets the original system-generated Material Payment			

Contract ID: 250815-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3492	0550	CLASS B-2 CONCRETE (SUPSTR	Material			2026			Estimate Item Adjustment (0007) due to user crafr3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			Other Item Adjustment	TRET	10	May 18, 2026	burgej4	(\$13,604.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$13,604 due to the concrete finish as required by Section 703.3.5. This withholding will be released following satisfactory correction by the contractor. 2% of deck area impacted.
					12	Jun 16, 2026	burgej4	(\$9,032.65)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$9032.65 due to the Contractor not submitting QC results as required by Section 106. This withholding will be released following satisfactory correction by the contractor. 5% of deck area impacted.
					15	Aug 3, 2026	burgej4	\$13,604.00	The concrete finish of the bridge deck has been corrected the contractor in accordance with Sec. 109.9.1.1 (c). This payment provides \$13,604.00 that was withheld in Estimate 0010
					17	Oct 1, 2026	wilsor2	\$9,032.65	This adjustment represents the release of payment previously retained on Estimate 0012 due to a lack of QC material reporting. All material reporting requirements have been met.
			TRET - Total			\$0.00			
			Other Item Adjustment - Total			\$0.00			
			0550 - Total			\$0.00			
	0560	CONCRETE CURB (BRIDGE RAIL)	Material		10	May 18, 2026	SYSTEM	(\$9,960.00)	
					10	May 18, 2026	SYSTEM	\$9,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burgej4 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					11	Jun 2, 2026	SYSTEM	(\$9,960.00)	
					11	Jun 2, 2026	SYSTEM	\$9,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burgej4 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					12	Jun 16, 2026	SYSTEM	(\$9,960.00)	
12					Jun 16, 2026	SYSTEM	\$9,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burgej4 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
13					Jul 2, 2026	SYSTEM	(\$9,960.00)		
13					Jul 2, 2026	SYSTEM	\$9,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user burgej4 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
14					Jul 17, 2026	SYSTEM	(\$9,960.00)		
14					Jul 17, 2026	SYSTEM	\$9,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user burgej4 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
15					Aug 3, 2026	SYSTEM	(\$9,960.00)		
15					Aug 3, 2026	SYSTEM	\$9,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user burgej4 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
16					Aug 17, 2026	SYSTEM	(\$9,960.00)		
16					Aug 17, 2026	SYSTEM	\$9,960.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user crafr3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total			\$0.00						
Other Item Adjustment			TRET	10	May 18, 2026	burgej4	(\$9,960.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$9,960.00 due to the position height of the anchor bolts as required by Section 713.3. This withholding will be released following satisfactory correction or modification by the contractor.	
				13	Jul 2, 2026	burgej4	\$9,960.00	The position height of the anchor bolts have been adjusted by the contractor and accepted in accordance with Sec 713. This payment provides the \$9,960.00 that was withheld on Estimate 0010.	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250815-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3492	0560	CONCRETE CURB (BRIDGE RAIL)	Other Item Adjustment	TRET - Total				\$0.00		
				Other Item Adjustment - Total				\$0.00		
			0560 - Total							\$0.00
	0570	REINFORCING STEEL (BRIDGES)	Material		5	Mar 2, 2026	SYSTEM	(\$933.04)		
					5	Mar 2, 2026	SYSTEM	\$933.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burgej4 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	Mar 16, 2026	SYSTEM	(\$2,012.67)		
					6	Mar 16, 2026	SYSTEM	\$2,012.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burgej4 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					7	Apr 1, 2026	SYSTEM	(\$5,330.74)		
					7	Apr 1, 2026	SYSTEM	\$5,330.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burgej4 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
					0570 - Total					
	0580	REINFORCING STEEL (EPOXY COATED)	Material		4	Feb 17, 2026	SYSTEM	(\$7,300.80)		
					4	Feb 17, 2026	SYSTEM	\$7,300.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user burgej4 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Mar 2, 2026	SYSTEM	(\$7,300.80)		
					5	Mar 2, 2026	SYSTEM	\$7,300.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burgej4 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					6	Mar 16, 2026	SYSTEM	(\$7,300.80)		
					6	Mar 16, 2026	SYSTEM	\$7,300.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user burgej4 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					7	Apr 1, 2026	SYSTEM	(\$7,612.20)		
					7	Apr 1, 2026	SYSTEM	\$7,612.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user burgej4 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
					0580 - Total					
	0600	VERTICAL DRAIN AT END BENTS	Material		11	Jun 2, 2026	SYSTEM	(\$2,227.74)		
					11	Jun 2, 2026	SYSTEM	\$2,227.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user burgej4 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
					0600 - Total					
	J4S3492 - Total								\$0.00	
	Overall - Total								\$0.00	



Contract Adjustments for Contract - 250815-C01

There are no contract adjustments to display for this contract.