



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number 12	Contract ID 250815-F05	Pay Period Start September 16, 2026	Pay Period End October 1, 2026	Original Contract Amount \$158,568.20
Prime Contractor Courtney Construction, LLC dba Courtney Excavating & Construction				Net Change Order Amount \$0.00
				Current Contract Amount \$158,568.20

Approval Date	By User
October 1, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by clarkm3
October 1, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by redhac
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 1, 2026	August 1, 2026	August 27, 2026	92.15%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 4, 2025	September 4, 2025	
Letting Date	August 15, 2025	August 15, 2025	
Notice to Proceed Date	November 3, 2025	November 3, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 12

	This Estimate	Previous	To Date
250815-F05			
Total Posted Items Pay	\$0.00	\$146,126.43	\$146,126.43
Gross Item Adjustments	\$0.00	(\$8,365.35)	(\$8,365.35)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	(\$3,000.00)	(\$3,000.00)
Other Contract Adjustments	\$0.00	(\$39,600.00)	(\$39,600.00)
		\$95,161.08	\$95,161.08
Contract Total Payable This Estimate:	\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSLM0063	0250	ALTERNATE DITCH CHECK	Material			-6	\$88.75	(\$532.50)
	0250	ALTERNATE DITCH CHECK	MaterialCredit			6	\$88.75	\$532.50
	5002	MANHOLE FRAME AND COVER, TYPE 2	Material			-1	\$411.68	(\$411.68)
	5002	MANHOLE FRAME AND COVER, TYPE 2	MaterialCredit			1	\$411.68	\$411.68
	5003	18 IN. PIPE GROUP A	Material			-20	\$110.58	(\$2,211.60)
	5003	18 IN. PIPE GROUP A	MaterialCredit			20	\$110.58	\$2,211.60
	5004	PRECAST CONCRETE MANHOLE - 48 IN.	Material			-13	\$215.67	(\$2,803.71)
	5004	PRECAST CONCRETE MANHOLE - 48 IN.	MaterialCredit			13	\$215.67	\$2,803.71
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSLM0063		Pipe replacement	50	FRANKLIN	two miles east of Beaufort
Totals by Job Numbers					
JSLM0063			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$146,126.43	\$146,126.43
	Gross Item Adjustments		\$0.00	(\$8,365.35)	(\$8,365.35)
	Gross Item Pay		\$0.00	\$137,761.08	\$137,761.08
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	(\$3,000.00)	(\$3,000.00)
	Other Contract Adjustments		\$0.00	(\$39,600.00)	(\$39,600.00)



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSLM0063, Item 6143012, Project Item Line Number 5002, Material Set 614301296, Material 0614DFMNFC - Manhole Frame and Cover, Acceptance Action Generic 0614DFMNFC is insufficient.	This item was added with a recent Change Order. Working with contractor to resolve testing requirements.	clarkm3	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JSLM0063, Item 7261018, Project Item Line Number 5003, Material Set 726101896, Material 1026CPRCC3.018 - Reinf Conc Culv Pipe CI3 18" (450 mm), Acceptance Action Generic 1026CPRCC3.018 is insufficient.	This item was added with a recent Change Order. Working with contractor to resolve testing requirements.	clarkm3	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JSLM0063, Item 7310048, Project Item Line Number 5004, Material Set 731004896, Material 1033MHRCPK - Precast Conc Manhole, Acceptance Action Generic 1033MHRCPK is insufficient.	This item was added with a recent Change Order. Working with contractor to resolve testing requirements.	clarkm3	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JSLM0063, Item 8061006, Project Item Line Number 0250, Material Set 806100696, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Waiting on cert from contractor.	clarkm3	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250815-F05, Contract Project JSLM0063, Project Item Line Number 0110, Contract Line Item Number 0110, Item 6131010, Minor Item.	Change Order #0002 Pending Contractor approval.	clarkm3	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250815-F05, Contract Project JSLM0063, Project Item Line Number 0120, Contract Line Item Number 0120, Item 6131012, Minor Item.	Change Order #0002 Pending Contractor approval.	clarkm3	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250815-F05	JSLM0063	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$7,800.00	\$7,800.00
		0001	0020	2031000	CLASS A EXCAVATION	29.00	0.00	29.00	CUYD	29.00	\$197.06	\$5,714.74
		0001	0030	2035500	EMBANKMENT IN PLACE	33.00	0.00	33.00	CUYD	33.00	\$85.63	\$2,825.79
		0001	0040	2036000	COMPACTING EMBANKMENT	32.00	0.00	32.00	CUYD	32.00	\$332.15	\$10,628.80
		0001	0050	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$3,360.00	\$0.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	24.00	0.00	24.00	SQYD	24.00	\$75.39	\$1,809.36
		0001	0070	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	9.00	0.00	9.00	CUYD	9.00	\$120.00	\$1,080.00
		0001	0080	6096043	PLACING TYPE 3 ROCK DITCH LINER	9.00	0.00	9.00	CUYD	9.00	\$707.98	\$6,371.82
		0001	0090	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	3.00	0.00	3.00	CUYD	3.00	\$365.48	\$1,096.44
		0001	0100	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$8,776.32	\$0.00
		0001	0110	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	24.00	0.00	24.00	SQYD	29.33	\$333.63	\$9,785.37
		0001	0120	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	24.00	0.00	24.00	SQYD	29.33	\$117.75	\$3,453.61
		0001	0130	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	78.00	0.00	78.00	LF	46.00	\$25.87	\$1,190.02
		0001	0140	6139902	MISC.#6 EPOXY COATED TIE BAR (DRILLING, FURNISHING AND INSTALLATION)	40.00	0.00	40.00	EA	24.00	\$103.96	\$2,495.04
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0160	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$4,402.55	\$4,182.42
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$15,700.00	\$15,700.00
		0001	0180	6214600A	FLOWABLE BACKFILL	6.00	0.00	6.00	CUYD	6.00	\$894.01	\$5,364.06
		0001	0190	6240104A	SEPARATION GEOTEXTILE	23.00	0.00	23.00	SQYD	23.00	\$27.85	\$640.55
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$4,200.00	\$4,200.00
		0001	0210	7265018	JACKED 18 IN. CLASS III REINFORCED CONCRETE PIPE CULVERTS (GASKET TYPE)	80.00	-20.00	60.00	LF	60.00	\$332.15	\$19,929.00
		0001	0220	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$2,031.13	\$4,062.26
		0001	0230	8059901	MISC.SEEDING AND MULCHING - COOL SEASON GRASSES	1.00	0.00	1.00	LS	1.00	\$14,324.75	\$14,324.75
		0001	0240	8061005	ROCK DITCH CHECK	23.00	0.00	23.00	LF	23.00	\$190.04	\$4,370.92
		0001	0250	8061006	ALTERNATE DITCH CHECK	6.00	0.00	6.00	LF	6.00	\$88.75	\$532.50
		0001	0260	8061016	SEDIMENT REMOVAL	6.00	0.00	6.00	CUYD	6.00	\$450.98	\$2,705.88
		0001	0270	8061019	SILT FENCE	182.00	0.00	182.00	LF	182.00	\$10.44	\$1,900.08
		0001	0280	9039902	MISC.SIGN RELOCATION	1.00	0.00	1.00	EA	1.00	\$1,320.00	\$1,320.00
		0001	5001	2063000	CLASS 3 EXCAVATION	0.00	52.10	52.10	CUYD	52.10	\$23.34	\$1,216.01
		0001	5002	6143012	MANHOLE FRAME AND COVER, TYPE 2	0.00	1.00	1.00	EA	1.00	\$411.68	\$411.68
		0001	5003	7261018	18 IN. PIPE GROUP A	0.00	20.00	20.00	LF	20.00	\$110.58	\$2,211.60
		0001	5004	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	0.00	13.00	13.00	FT	13.00	\$215.67	\$2,803.71
Project JSLM0063 - Total Value Posted to Date as of Report Generated Date												\$146,126.41
250815-F05 Overall - Total Value Posted to Date as of Report Generated Date												\$146,126.41



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250815-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSLM0063	0110	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		8	Aug 3, 2026	SYSTEM	(\$9,785.37)				
					9	Aug 17, 2026	SYSTEM	(\$9,785.37)				
					9	Aug 17, 2026	SYSTEM	\$9,785.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user clarkm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					10	Sep 2, 2026	SYSTEM	(\$9,785.37)				
					10	Sep 2, 2026	SYSTEM	\$9,785.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user clarkm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
			- Total						(\$9,785.37)			
			Material - Total						(\$9,785.37)			
			MaterialCredit		9	Aug 17, 2026	SYSTEM	\$9,785.37				
										- Total		
			MaterialCredit - Total						\$9,785.37			
			Overrun	Overrun	8	Aug 3, 2026	SYSTEM	(\$1,778.25)				
										Overrun - Total		
			Overrun - Total						(\$1,778.25)			
			0110 - Total								(\$1,778.25)	
			0120	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM	Overrun	Overrun	8	Aug 3, 2026	SYSTEM	(\$627.61)		
												Overrun - Total
					Overrun - Total				(\$627.61)			
					0120 - Total							
			0140	MISC.	Material		8	Aug 3, 2026	SYSTEM	(\$2,495.04)		
	9	Aug 17, 2026					SYSTEM	(\$2,495.04)				
	9	Aug 17, 2026					SYSTEM	\$2,495.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user clarkm3 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	- Total						(\$2,495.04)					
	Material - Total						(\$2,495.04)					
	MaterialCredit				9	Aug 17, 2026	SYSTEM	\$2,495.04				
										- Total		
	MaterialCredit - Total						\$2,495.04					
	0140 - Total								\$0.00			
	0210	JACKED 18 IN. CLASS III REINFORCED	Material		7	Jul 16, 2026	SYSTEM	(\$19,929.00)				
					7	Jul 16, 2026	SYSTEM	\$19,929.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user clarkm3 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					8	Aug 3, 2026	SYSTEM	(\$26,572.00)				
					8	Aug 3, 2026	SYSTEM	\$26,572.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user clarkm3 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					9	Aug 17, 2026	SYSTEM	(\$26,572.00)				
					9	Aug 17, 2026	SYSTEM	\$26,572.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user clarkm3 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
- Total						\$0.00						
Material - Total						\$0.00						
0210 - Total								\$0.00				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250815-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSLM0063	0220	18 IN. GROUP A FLARED END SECT	Material		9	Aug 17, 2026	SYSTEM	(\$4,062.26)	
					9	Aug 17, 2026	SYSTEM	\$4,062.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user clarkm3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
			0220 - Total						
	0250	ALTERNATE DITCH CHECK	Material		5	Jun 16, 2026	SYSTEM	(\$532.50)	
					6	Jul 2, 2026	SYSTEM	(\$532.50)	
					7	Jul 16, 2026	SYSTEM	(\$532.50)	
					8	Aug 3, 2026	SYSTEM	(\$532.50)	
					9	Aug 17, 2026	SYSTEM	(\$532.50)	
					10	Sep 2, 2026	SYSTEM	(\$532.50)	
					11	Sep 16, 2026	SYSTEM	(\$532.50)	
					12	Oct 1, 2026	SYSTEM	(\$532.50)	
					- Total			(\$4,260.00)	
					Material - Total			(\$4,260.00)	
			MaterialCredit		6	Jul 2, 2026	SYSTEM	\$532.50	
					7	Jul 16, 2026	SYSTEM	\$532.50	
					8	Aug 3, 2026	SYSTEM	\$532.50	
					9	Aug 17, 2026	SYSTEM	\$532.50	
10					Sep 2, 2026	SYSTEM	\$532.50		
11					Sep 16, 2026	SYSTEM	\$532.50		
12					Oct 1, 2026	SYSTEM	\$532.50		
- Total					\$3,727.50				
MaterialCredit - Total			\$3,727.50						
0250 - Total							(\$532.50)		
0270	SILT FENCE	Material		5	Jun 16, 2026	SYSTEM	(\$1,900.08)		
				- Total			(\$1,900.08)		
				Material - Total			(\$1,900.08)		
		MaterialCredit		6	Jul 2, 2026	SYSTEM	\$1,900.08		
				- Total			\$1,900.08		
				MaterialCredit - Total			\$1,900.08		
0270 - Total							\$0.00		
5002	MANHOLE FRAME AND COVER, TYPE 2	Material		11	Sep 16, 2026	SYSTEM	(\$411.68)		
				12	Oct 1, 2026	SYSTEM	(\$411.68)		
		- Total			(\$823.36)				
		Material - Total			(\$823.36)				
MaterialCredit				12	Oct 1,	SYSTEM	\$411.68		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250815-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSLM0063	5002	MANHOLE FRAME AND COVER, TYPE 2	MaterialCredit			2026			
			- Total					\$411.68	
			MaterialCredit - Total					\$411.68	
			5002 - Total					(\$411.68)	
	5003	18 IN. PIPE GROUP A	Material		11	Sep 16, 2026	SYSTEM	(\$2,211.60)	
					12	Oct 1, 2026	SYSTEM	(\$2,211.60)	
			- Total					(\$4,423.20)	
			Material - Total					(\$4,423.20)	
			MaterialCredit		12	Oct 1, 2026	SYSTEM	\$2,211.60	
				- Total					\$2,211.60
			MaterialCredit - Total					\$2,211.60	
			5003 - Total					(\$2,211.60)	
	5004	PRECAST CONCRETE MANHOLE - 48 IN.	Material		11	Sep 16, 2026	SYSTEM	(\$2,803.71)	
					12	Oct 1, 2026	SYSTEM	(\$2,803.71)	
			- Total					(\$5,607.42)	
			Material - Total					(\$5,607.42)	
			MaterialCredit		12	Oct 1, 2026	SYSTEM	\$2,803.71	
				- Total					\$2,803.71
			MaterialCredit - Total					\$2,803.71	
			5004 - Total					(\$2,803.71)	
JSLM0063 - Total								(\$8,365.35)	
Overall - Total								(\$8,365.35)	



Contract Adjustments for Contract - 250815-F05

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
9	JSLM0063	Liquidated Damage		(\$2,500.00)	100	August 17, 2026	clarkm3	Per the contract for Hwy. 50 the liquidated damages for Contract Admin Costs were figured at \$250.00 per calendar day with a current total of 10 calendar days.
		Other Contract Adjustment	RUC	(\$23,000.00)	100	August 17, 2026	clarkm3	Per the contract for Hwy. 50 the liquidated damages for Road User Cost were figured at \$2,300.00 per calendar day with a current total of 10 calendar days.
		Other Contract Adjustment	RUC	(\$12,000.00)	100	August 17, 2026	clarkm3	Per the contract for Hwy. 50 the liquidated damages for Road User Cost were figured at \$1,000.00 per 15-minute increment with a total of 12 15-minute increments.
9 - Total				(\$37,500.00)				
10	JSLM0063	Liquidated Damage		(\$500.00)	100	September 2, 2026	clarkm3	Per the contract for Hwy. 50 the liquidated damages for Contract Admin Costs were figured at \$250.00 per calendar day with a current total of 2 calendar days.
		Other Contract Adjustment	RUC	(\$4,600.00)	100	September 2, 2026	clarkm3	Per the contract for Hwy. 50 the liquidated damages for Road User Cost were figured at \$2,300.00 per calendar day with a current total of 2 calendar days.
10 - Total				(\$5,100.00)				
Overall - Total				(\$42,600.00)				