



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 7, 2026

Pay Estimate Created Date: April 1, 2026

Progress Estimate Number 10	Contract ID 250815-G03	Prime Contractor West Plains Bridge & Grading, LLC	Pay Period Start March 16, 2026	Pay Period End April 1, 2026	Original Contract Amount \$3,192,000.00	Net Change Order Amount (\$4,730.00)	Current Contract Amount \$3,187,270.00
---------------------------------------	----------------------------------	--	---	--	---	--	--

Approval Date	By User
April 1, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by fielda4
April 1, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by fielda4
April 6, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		32.59%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 4, 2025	September 4, 2025	
Letting Date	August 15, 2025	August 15, 2025	
Notice to Proceed Date	October 6, 2025	October 6, 2025	
Work Began Date	October 6, 2025	October 6, 2025	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
250815-G03			
Total Posted Items Pay	\$277,844.00	\$760,969.36	\$1,038,813.36
Gross Item Adjustments	(\$14,424.00)	\$53,061.00	\$38,637.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$814,030.36	\$1,077,450.36
Contract Total Payable This Estimate:	\$263,420.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSR0073	0100	6161030	TYPE 3 MOVEABLE BARRICADE	EA	\$162.000	2	\$324.00
	0220	2069901	MISC.CLASS 2 EXCAVATION	LS	\$1,500.000	0.250	\$375.00
	0230	2069901	MISC.DEWATERING	LS	\$2,000.000	0.750	\$1,500.00
	0240	2161001	TOTAL SURFACE HYDRO DEMOLITION	SQYD	\$77.000	2,515	\$193,655.00
	0260	2161503	REMOVAL OF EXISTING DECK REPAIR	SQFT	\$20.000	25	\$500.00
	0270	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	LF	\$260.000	81	\$21,060.00
	0280	2169901	MISC.TEMPORARY FALSEWORK	LS	\$20,000.000	0.250	\$5,000.00
	0300	2169903	MISC.REMOVE AND REPLACE CURB AND PARAPET	LF	\$550.000	8	\$4,400.00
	0490	7129902	MISC.CORED SLAB DRAINS	EA	\$510.000	53	\$27,030.00
	0500	7129903	MISC.STEEL PILE REPAIR	LF	\$1,200.000	20	\$24,000.00
Project JSR0073 - Total							\$277,844.00
Overall - Total							\$277,844.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSR0073	0100	TYPE 3 MOVEABLE BARRICADE	Overrun			-2	\$162.00	(\$324.00)
	0500	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$14,100.00)
Total								(\$14,424.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 7, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSR0073	FAS S605(020)	2 Bridge rehabilitations	43	JASPER	over North Fork Spring River and over Spring River
JSR0074	FAS S605(021)	Bridge Deck Replacement	M	JASPER	over Duval Creek
Totals by Job Numbers					
JSR0073			This Estimate	Previous	To Date
		Posted Item Pay	\$277,844.00	\$189,890.31	\$467,734.31
		Gross Item Adjustments	(\$14,424.00)	\$53,061.00	\$38,637.00
		Gross Item Pay	\$263,420.00	\$242,951.31	\$506,371.31
		Incentive	\$0.00	\$0.00	\$0.00
		Disincentive	\$0.00	\$0.00	\$0.00
		Other Contract Adjustments	\$0.00	\$0.00	\$0.00
JSR0074			This Estimate	Previous	To Date
		Posted Item Pay	\$0.00	\$571,079.05	\$571,079.05
		Gross Item Adjustments	\$0.00	\$0.00	\$0.00
		Gross Item Pay	\$0.00	\$571,079.05	\$571,079.05
		Incentive	\$0.00	\$0.00	\$0.00
		Disincentive	\$0.00	\$0.00	\$0.00
		Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 7, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 250815-G03, Contract Project JSR0073, Project Item Line Number 0100, Contract Line Item Number 0100, Item 6161030, Minor Item.	Overrun to be addressed in Change Order 0002	dunawr1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 7, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250815-G03	JSR0073	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$15,000.00	\$0.00
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	89.00	0.00	89.00	CUYD	0.00	\$23.50	\$0.00
		0001	0030	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	1.00	0.00	1.00	100F	0.00	\$1,425.00	\$0.00
		0001	0040	2142000	FURNISHING ROCK FILL	89.00	0.00	89.00	CUYD	0.00	\$40.00	\$0.00
		0001	0050	2143000	PLACING ROCK FILL	89.00	0.00	89.00	CUYD	0.00	\$40.00	\$0.00
		0001	0060	2159910	MISC.SHAPING SLOPES, CLASS III (MODIFIED MATERIAL REQUIREMENT)	8.00	0.00	8.00	100F	0.00	\$3,000.00	\$0.00
		0001	0070	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	84.00	0.00	84.00	SQYD	0.00	\$28.00	\$0.00
		0001	0080	4019905	MISC.12" Optional Pavement	56.80	0.00	56.80	SQYD	0.00	\$185.00	\$0.00
		0001	0090	6161005	CONSTRUCTION SIGNS	835.00	0.00	835.00	SQFT	835.00	\$9.75	\$8,141.25
		0001	0100	6161030	TYPE 3 MOVEABLE BARRICADE	14.00	0.00	14.00	EA	18.00	\$162.00	\$2,916.00
		0001	0110	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$2,150.00	\$4,300.00
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.68	\$198,935.02	\$134,679.01
		0001	0130	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	2,660.00	0.00	2,660.00	LF	0.00	\$0.55	\$0.00
		0001	0140	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	332.00	0.00	332.00	LF	0.00	\$0.65	\$0.00
		0001	0150	6214600A	FLOWABLE BACKFILL	2.00	0.00	2.00	CUYD	0.00	\$1,325.00	\$0.00
		0001	0160	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,325.00	0.00	1,325.00	SQYD	0.00	\$21.00	\$0.00
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$8,000.00	\$0.00
		0010	0180	6061060	MGS GUARDRAIL	400.00	0.00	400.00	LF	0.00	\$47.50	\$0.00
		0010	0190	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	0.00	\$3,450.00	\$0.00
		0010	0200	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	8.00	0.00	8.00	EA	0.00	\$3,600.00	\$0.00
		0070	0210	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	3.00	0.00	3.00	SQFT	3.00	\$1,700.00	\$5,100.00
		0070	0220	2069901	MISC.CLASS 2 EXCAVATION	1.00	0.00	1.00	LS	0.25	\$1,500.00	\$375.00
		0070	0230	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	0.75	\$2,000.00	\$1,500.00
		0070	0240	2161001	TOTAL SURFACE HYDRO DEMOLITION	2,515.00	0.00	2,515.00	SQYD	2,515.00	\$77.00	\$193,655.00
		0070	0250	2161502	REMOVAL OF CONCRETE WEARING SURFACE	22,631.00	0.00	22,631.00	SQFT	22,631.00	\$1.55	\$35,078.05
		0070	0260	2161503	REMOVAL OF EXISTING DECK REPAIR	500.00	0.00	500.00	SQFT	25.00	\$20.00	\$500.00
		0070	0270	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	81.00	0.00	81.00	LF	81.00	\$260.00	\$21,060.00
		0070	0280	2169901	MISC.TEMPORARY FALSEWORK	1.00	0.00	1.00	LS	0.50	\$20,000.00	\$10,000.00
		0070	0290	2169902	MISC.REMOVAL OF EXISTING BEARINGS	10.00	0.00	10.00	EA	0.00	\$1,775.00	\$0.00
		0070	0300	2169903	MISC.REMOVE AND REPLACE CURB AND PARAPET	16.00	0.00	16.00	LF	8.00	\$550.00	\$4,400.00
		0070	0310	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	20.00	0.00	20.00	CUYD	0.00	\$1,000.00	\$0.00
		0070	0320	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	2,515.00	0.00	2,515.00	SQYD	0.00	\$122.00	\$0.00
		0070	0330	7031004	DIAMOND GRINDING	2,515.00	0.00	2,515.00	SQYD	0.00	\$4.71	\$0.00
		0070	0340	7034214	CLASS B-2 CONCRETE	21.00	0.00	21.00	CUYD	0.00	\$4,750.00	\$0.00
		0070	0350	7034600	CURB BLOCKOUT	1,210.00	0.00	1,210.00	LF	0.00	\$100.00	\$0.00
		0070	0360	7040101	SUBSTRUCTURE REPAIR (FORMED)	120.00	0.00	120.00	SQFT	0.00	\$110.00	\$0.00
		0070	0370	7040106	FULL DEPTH REPAIR	200.00	0.00	200.00	SQFT	0.00	\$67.00	\$0.00
		0070	0380	7040113	CLEANING AND EPOXY COATING	5,400.00	0.00	5,400.00	SQFT	0.00	\$8.50	\$0.00
		0070	0390	7049902	MISC.PILE ENCASEMENT	6.00	0.00	6.00	EA	0.00	\$3,750.00	\$0.00
		0070	0400	7049902	MISC.PLUGGING EXISTING CURB OUTLETS	172.00	0.00	172.00	EA	0.00	\$160.00	\$0.00
		0070	0410	7101000	REINFORCING STEEL (EPOXY COATED)	650.00	0.00	650.00	LB	0.00	\$4.50	\$0.00
		0070	0420	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
		0070	0430	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$12,950.00	\$0.00
		0070	0440	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	600.00	0.00	600.00	SQFT	0.00	\$88.00	\$0.00
		0070	0450	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	600.00	0.00	600.00	SQFT	0.00	\$14.00	\$0.00
		0070	0460	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	600.00	0.00	600.00	SQFT	0.00	\$4.50	\$0.00
		0070	0470	7125370A	FINISH FIELD COAT (SYSTEM G)	600.00	0.00	600.00	SQFT	0.00	\$4.50	\$0.00
		0070	0480	7125961	GRAY EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0070	0490	7129902	MISC.CORED SLAB DRAINS	106.00	0.00	106.00	EA	53.00	\$510.00	\$27,030.00
		0070	0500	7129903	MISC.STEEL PILE REPAIR	20.00	0.00	20.00	LF	20.00	\$1,200.00	\$24,000.00
		0070	0510	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$2,650.00	\$0.00
		0070	0520	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	81.00	0.00	81.00	LF	0.00	\$800.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 7, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250815-G03	JSR0073	0071	0530	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	3.00	0.00	3.00	SQFT	0.00	\$1,650.00	\$0.00
		0071	0540	2161001	TOTAL SURFACE HYDRO DEMOLITION	1,802.00	0.00	1,802.00	SQYD	0.00	\$80.00	\$0.00
		0071	0550	2161502	REMOVAL OF CONCRETE WEARING SURFACE	16,218.00	0.00	16,218.00	SQFT	0.00	\$1.75	\$0.00
		0071	0560	2161503	REMOVAL OF EXISTING DECK REPAIR	350.00	0.00	350.00	SQFT	0.00	\$22.00	\$0.00
		0071	0570	2163000	PARTIAL REMOVAL OF EXISTING BRIDGE DECK	130.00	0.00	130.00	SQFT	0.00	\$56.00	\$0.00
		0071	0580	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	38.00	0.00	38.00	LF	0.00	\$180.00	\$0.00
		0071	0590	2169901	MISC.TEMPORARY FALSEWORK	1.00	0.00	1.00	LS	0.00	\$12,500.00	\$0.00
		0071	0600	2169902	MISC.REMOVAL OF EXISTING BEARINGS	5.00	0.00	5.00	EA	0.00	\$2,000.00	\$0.00
		0071	0610	2169903	MISC.REMOVE AND REPLACE CURB AND PARAPET	12.00	0.00	12.00	LF	0.00	\$550.00	\$0.00
		0071	0620	5050004	SUPPLEMENTARY WEARING SURFACE MATERIAL	15.00	0.00	15.00	CUYD	0.00	\$1,000.00	\$0.00
		0071	0630	5052000	LATEX MODIFIED CONCRETE WEARING SURFACE	1,802.00	0.00	1,802.00	SQYD	0.00	\$131.00	\$0.00
		0071	0640	7031004	DIAMOND GRINDING	1,802.00	0.00	1,802.00	SQYD	0.00	\$6.34	\$0.00
		0071	0650	7034214	CLASS B-2 CONCRETE	28.80	0.00	28.80	CUYD	0.00	\$3,460.00	\$0.00
		0071	0660	7034600	CURB BLOCKOUT	873.00	0.00	873.00	LF	0.00	\$110.00	\$0.00
		0071	0670	7040101	SUBSTRUCTURE REPAIR (FORMED)	50.00	0.00	50.00	SQFT	0.00	\$120.00	\$0.00
		0071	0680	7040106	FULL DEPTH REPAIR	175.00	0.00	175.00	SQFT	0.00	\$71.00	\$0.00
		0071	0690	7040113	CLEANING AND EPOXY COATING	3,200.00	0.00	3,200.00	SQFT	0.00	\$10.00	\$0.00
		0071	0700	7049902	MISC.PLUGGING EXISTING CURB OUTLETS	114.00	0.00	114.00	EA	0.00	\$165.00	\$0.00
		0071	0710	7101000	REINFORCING STEEL (EPOXY COATED)	3,460.00	0.00	3,460.00	LB	0.00	\$3.00	\$0.00
		0071	0720	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,500.00	\$0.00
		0071	0730	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	300.00	0.00	300.00	SQFT	0.00	\$135.00	\$0.00
		0071	0740	7125209	FIELD APPLICATION OF ORGANIC ZINC PRIMER	300.00	0.00	300.00	SQFT	0.00	\$20.00	\$0.00
		0071	0750	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	300.00	0.00	300.00	SQFT	0.00	\$7.00	\$0.00
		0071	0760	7125370A	FINISH FIELD COAT (SYSTEM G)	300.00	0.00	300.00	SQFT	0.00	\$7.00	\$0.00
		0071	0770	7129902	MISC.CORED SLAB DRAINS	76.00	0.00	76.00	EA	0.00	\$510.00	\$0.00
0071	0780	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	5.00	0.00	5.00	EA	0.00	\$2,900.00	\$0.00		
0071	0790	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	38.00	0.00	38.00	LF	0.00	\$800.00	\$0.00		
Project JSR0073 - Total Value Posted to Date as of Report Generated Date												\$472,734.31
JSR0074	0001	0800	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00	
		0810	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	2.00	0.00	2.00	100F	2.00	\$1,100.00	\$2,200.00	
		0820	2129900	MISC.MODIFIED LINEAR GRADING CLASS 2	6.00	0.00	6.00	100F	6.00	\$1,300.00	\$7,800.00	
		0830	2159910	MISC.SHAPING SLOPES, CLASS III (MODIFIED MATERIAL REQUIREMENT)	4.00	0.00	4.00	100F	4.00	\$3,000.00	\$12,000.00	
		0840	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	315.00	0.00	315.00	SQYD	315.00	\$27.00	\$8,505.00	
		0850	4019905	MISC.OPTIONAL PAVEMENT	292.20	0.00	292.20	SQYD	292.20	\$88.00	\$25,713.60	
		0860	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	44.00	-44.00	0.00	LF	0.00	\$115.00	\$0.00	
		0870	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	9.00	0.00	9.00	CUYD	9.00	\$42.00	\$378.00	
		0880	6096041	PLACING TYPE 1 ROCK DITCH LINER	9.00	0.00	9.00	CUYD	9.00	\$155.00	\$1,395.00	
		0890	6161005	CONSTRUCTION SIGNS	660.00	0.00	660.00	SQFT	660.00	\$9.75	\$6,435.00	
		0900	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	2.00	12.00	EA	12.00	\$165.00	\$1,980.00	
		0910	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	5.00	\$2,160.00	\$10,800.00	
		0920	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$57,695.00	\$57,695.00	
		0930	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	472.00	0.00	472.00	LF	472.00	\$0.55	\$259.60	
		0940	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	59.00	0.00	59.00	LF	59.00	\$0.65	\$38.35	
		0950	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	59.00	0.00	59.00	SQYD	59.00	\$15.00	\$885.00	
		0960	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$3,500.00	\$3,500.00	
		0970	8025006	MULCHING	0.80	0.00	0.80	ACRE	0.80	\$2,250.00	\$1,800.00	
		0980	8051000A	SEEDING - COOL SEASON GRASSES	0.80	0.00	0.80	ACRE	0.80	\$3,650.00	\$2,920.00	
		0990	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	10.00	\$6.00	\$60.00	
		1000	8061019	SILT FENCE	966.00	0.00	966.00	LF	777.00	\$3.50	\$2,719.50	
		1010	1010	6061060	MGS GUARDRAIL	350.00	0.00	350.00	LF	350.00	\$47.50	\$16,625.00
		1020	1020	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		1030	1030	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,500.00	\$14,000.00
		1040	1040	2061000	CLASS 1 EXCAVATION	80.00	0.00	80.00	CUYD	80.00	\$40.00	\$3,200.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 7, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250815-G03	JSR0074	0070	1050	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0070	1060	2069901	MISC.DEWATERING	1.00	0.00	1.00	LS	0.00	\$5,000.00	\$0.00
		0070	1070	2162500	REMOVAL OF EXISTING BRIDGE DECK	3,009.00	0.00	3,009.00	SQFT	3,009.00	\$20.00	\$60,180.00
		0070	1080	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	128.00	0.00	128.00	SQYD	128.00	\$185.00	\$23,680.00
		0070	1090	7034212	SLAB ON STEEL	333.00	0.00	333.00	SQYD	333.00	\$690.00	\$229,770.00
		0070	1100	7034219A	TYPE D BARRIER	221.00	0.00	221.00	LF	221.00	\$165.00	\$36,465.00
		0070	1110	7040164	FIBER REINFORCED POLYMER WRAP	126.00	0.00	126.00	SF	0.00	\$150.00	\$0.00
		0070	1120	7123610	SLAB DRAIN	14.00	0.00	14.00	EA	14.00	\$625.00	\$8,750.00
		0070	1130	7126000	NON-DESTRUCTIVE TESTING	33.00	0.00	33.00	LF	33.00	\$125.00	\$4,125.00
		0070	1140	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,600.00	\$3,200.00
Project JSR0074 - Total Value Posted to Date as of Report Generated Date												\$571,079.05
250815-G03 Overall - Total Value Posted to Date as of Report Generated Date												\$1,043,813.36



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 7, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSR0073

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0100	6161030	TYPE 3 MOVEABLE BARRICADE	3/20/26	3/20/26	1	2.00	EA	Route 43, Route M					
0220	2069901	MISC.	3/18/26	3/18/26	1	0.25	LS	Route 43, Bridge #A2690					Bent 9, pile splice & encasement
0230	2069901	MISC.	3/18/26	3/18/26	1	0.50	LS	Route 43, Bridge #A2690					Bent 9 pile splice and encasement
			3/19/26	3/20/26	1	0.25	LS	Route 43, Bridge #A2690					Bent 9, Pile repair and encasement
0240	2161001	TOTAL SURFACE HYDRO DEMOLITION	3/18/26	3/18/26	1	1,200.00	SQYD	Route 43 Bridge #A2690					North 1/2 done
			3/19/26	3/20/26	1	1,315.00	SQYD	Route 43, Bridge #A2690					
0260	2161503	REMOVAL OF EXISTING DECK REPAIR	3/19/26	3/20/26	1	25.00	SQFT	Route 43, Bridge #A2690	271+63		277+55		North end of bridge
0270	2164500	REMOVAL OF EXISTING EXPANSION JOINT & ADJACENT CONCRETE	3/23/26	3/26/26	1	40.50	LF	Route 43, Bridge A2690	271+63		271+68		
			3/26/26	3/27/26	1	40.50	LF	Route 43, Bridge A2690					
0280	2169901	MISC.	4/1/26	4/1/26	1	0.25	LS	Bridge #A2690, Bent 8					1/2 Shoring towers installed.
0300	2169903	MISC.	3/31/26	4/1/26	1	8.00	LF	Route 43, Bridge #A2690					Removal of all 4 sections of Barrier at expansion joints.
0490	7129902	MISC.	3/31/26	4/1/26	1	26.00	EA	Route 43, Bridge #A2690					Half of holes cored, no drains installed.
			4/1/26	4/1/26	1	27.00	EA	Route 43, Bridge #A2690					All Drains Cored
0500	7129903	MISC.	3/19/26	3/20/26	1	10.00	LF	Route 43, Bridge #A2690	Bent 9		Bent 9		Bent 9, Pile 2-5
			3/26/26	3/27/26	1	10.00	LF	Route 43 Bridge A2690					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Apr 7, 2026

Contract ID: 250815-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSR0073	0100	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun	9	Mar 16, 2026	SYSTEM	(\$324.00)				
					10	Apr 1, 2026	SYSTEM	(\$324.00)				
	Overrun - Total								(\$648.00)			
	Overrun - Total								(\$648.00)			
	0100 - Total								(\$648.00)			
	0500	MISC.	Construction Stockpile			10	Apr 1, 2026	SYSTEM	(\$14,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total						
			Construction Stockpile - Total								(\$14,100.00)	
			Construction Stockpile STMI			7	Feb 2, 2026	SYSTEM	\$14,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
						- Total						
Construction Stockpile STMI - Total								\$14,100.00				
0500 - Total								\$0.00				
0520	STRIP SEAL EXPANSION JOINT SYSTEM	Construction Stockpile STMI			7	Feb 2, 2026	SYSTEM	\$39,285.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
					- Total							
		Construction Stockpile STMI - Total								\$39,285.00		
0520 - Total								\$39,285.00				
JSR0073 - Total								\$38,637.00				
JSR0074	0840	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material			4	Dec 1, 2025	SYSTEM	(\$8,505.00)			
						- Total						
			Material - Total								(\$8,505.00)	
			MaterialCredit			5	Dec 15, 2025	SYSTEM	\$8,505.00			
						- Total						
	MaterialCredit - Total								\$8,505.00			
	0840 - Total								\$0.00			
	0900	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun	1	Oct 15, 2025	SYSTEM	(\$330.00)				
					7	Feb 2, 2026	SYSTEM	\$330.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',165.00000 - 165.00000, 'is applied (if non-zero).			
			Overrun - Total								\$0.00	
Overrun - Total								\$0.00				
0900 - Total								\$0.00				
1090	SLAB ON STEEL	Material			2	Nov 3, 2025	SYSTEM	(\$80,730.00)				
					- Total							
		Material - Total								(\$80,730.00)		
		MaterialCredit			3	Nov 17, 2025	SYSTEM	\$80,730.00				
					- Total							
MaterialCredit - Total								\$80,730.00				
1090 - Total								\$0.00				
1100	TYPE D BARRIER	Material			3	Nov 17, 2025	SYSTEM	(\$36,465.00)				
					- Total							
		Material - Total								(\$36,465.00)		
MaterialCredit			4	Dec 1, 2025	SYSTEM	\$36,465.00						
			- Total								\$36,465.00	



Line Item Adjustments by Estimate

Apr 7, 2026

Contract ID: 250815-G03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSR0074	1100	TYPE D BARRIER	MaterialCredit - Total						\$36,465.00	
	1100 - Total							\$0.00		
JSR0074 - Total								\$0.00		
Overall - Total								\$38,637.00		



Contract Adjustments for Contract - 250815-G03

There are no contract adjustments to display for this contract.