



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on January 22, 2026

Pay Estimate Created Date: January 15, 2026

Progress Estimate Number 2	Contract ID 250815-H04 Prime Contractor West Plains Bridge & Grading, LLC	Pay Period Start December 2, 2025 Pay Period End January 15, 2026	Original Contract Amount \$11,532,500.00 Net Change Order Amount \$0.00 Current Contract Amount \$11,532,500.00
--------------------------------------	--	--	--

Approval Date		By User
January 15, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	barnfc1
January 15, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	stottt1
January 21, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		2.09%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	September 4, 2025	September 4, 2025	
Letting Date	August 15, 2025	August 15, 2025	
Notice to Proceed Date	October 6, 2025	October 6, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
250815-H04			
Total Posted Items Pay	\$83,176.25	\$158,220.33	\$241,396.58
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$158,220.33	\$241,396.58
Contract Total Payable This Estimate:	\$83,176.25		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSE0155	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$10,000.000	1	\$10,000.00
	0110	6161005	CONSTRUCTION SIGNS	SQFT	\$7.500	1,295.500	\$9,716.25
	0150	6161030	TYPE 3 MOVEABLE BARRICADE	EA	\$170.000	8	\$1,360.00
	0160	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$4,750.000	7	\$33,250.00
	0370	2160500	REMOVAL OF BRIDGES	LS	\$288,500.000	0.100	\$28,850.00

Project JSE0155 - Total **\$83,176.25**

Overall - Total **\$83,176.25**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on January 22, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0155	FAF-62-1 (32)	Grading, drainage, resurface and bridge replacement	62	DUNKLIN	from St. Francis, AR to Route B

Totals by Job Numbers

Job Number	Totals by Job Numbers		
	This Estimate	Previous	To Date
JSE0155			
	Posted Item Pay	\$83,176.25	\$158,220.33
	Gross Item Adjustments	\$0.00	\$0.00
	Gross Item Pay	\$83,176.25	\$158,220.33
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on January 22, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 22, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250815-H04	JSE0155	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$10,000.00	\$10,000.00
		0001	0020	2079909	MISC.MODIFIED LINEAR GRADING CLASS II	7.70	0.00	7.70	STA	0.00	\$3,500.00	\$0.00
		0001	0030	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	1,347.00	0.00	1,347.00	SQYD	0.00	\$20.00	\$0.00
		0001	0040	3105002	GRAVEL (A) OR CRUSHED STONE (B)	25.00	0.00	25.00	TONS	0.00	\$70.00	\$0.00
		0001	0050	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	487.00	0.00	487.00	TONS	0.00	\$115.75	\$0.00
		0001	0060	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	576.20	0.00	576.20	TONS	0.00	\$139.25	\$0.00
		0001	0070	4071005	TACK COAT	125.00	0.00	125.00	GAL	0.00	\$3.00	\$0.00
		0001	0080	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	49.10	0.00	49.10	SQYD	0.00	\$195.00	\$0.00
		0001	0090	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,071.00	0.00	1,071.00	CUYD	0.00	\$60.00	\$0.00
		0001	0100	6113040	PLACING TYPE 2 ROCK BLANKET	1,071.00	0.00	1,071.00	CUYD	0.00	\$21.50	\$0.00
		0001	0110	6161005	CONSTRUCTION SIGNS	1,417.00	0.00	1,417.00	SQFT	1,295.50	\$7.50	\$9,716.25
		0001	0120	6161012	BUOYS (BOATS KEEP OUT)	8.00	0.00	8.00	EA	0.00	\$830.00	\$0.00
		0001	0130	6161014	SPECIAL SIGN ASSEMBLY (BOATS KEEP OUT)	4.00	0.00	4.00	EA	0.00	\$1,550.00	\$0.00
		0001	0140	6161025	CHANNELIZER (TRIM-LINE)	25.00	0.00	25.00	EA	0.00	\$20.00	\$0.00
		0001	0150	6161030	TYPE 3 MOVEABLE BARRICADE	15.00	0.00	15.00	EA	8.00	\$170.00	\$1,360.00
		0001	0160	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	8.00	0.00	8.00	EA	7.00	\$4,750.00	\$33,250.00
		0001	0170	6173103	CONCRETE TRAFFIC BARRIER, TYPE D (MOMENT SLAB)	25.00	0.00	25.00	LF	0.00	\$325.00	\$0.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$632,881.32	\$158,220.33
		0001	0190	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	3,632.00	0.00	3,632.00	LF	0.00	\$0.50	\$0.00
		0001	0200	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	3,632.00	0.00	3,632.00	LF	0.00	\$0.60	\$0.00
		0001	0210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,556.00	0.00	1,556.00	SQYD	0.00	\$10.00	\$0.00
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,528.00	0.00	1,528.00	SQYD	0.00	\$4.25	\$0.00
		0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$70,000.00	\$0.00
		0001	0240	8059901	MISC.SEEDING AND MULCHING	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
		0001	0250	8061005	ROCK DITCH CHECK	100.00	0.00	100.00	LF	0.00	\$13.00	\$0.00
		0001	0260	8061016	SEDIMENT REMOVAL	26.00	0.00	26.00	CUYD	0.00	\$10.00	\$0.00
		0001	0270	8061019	SILT FENCE	1,326.00	0.00	1,326.00	LF	0.00	\$3.00	\$0.00
		0001	0280	8061050	TYPE C BERM	328.00	0.00	328.00	LF	0.00	\$25.00	\$0.00
		0010	0290	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	0.00	\$34.03	\$0.00
		0010	0300	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	0.00	\$4,756.96	\$0.00
		0010	0310	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$3,920.33	\$0.00
		0010	0320	6063017	TYPE C CRASHWORTHY END TERMINAL	1.00	0.00	1.00	EA	0.00	\$32,856.32	\$0.00
		0040	0330	9031250A	U-CHANNEL POST, 3 LB	110.00	0.00	110.00	LF	0.00	\$24.86	\$0.00
		0040	0340	9031270A	2 IN. PSST POST - 12 GA.	58.00	0.00	58.00	LF	0.00	\$44.23	\$0.00
		0040	0350	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	5.00	0.00	5.00	EA	0.00	\$433.07	\$0.00
		0040	0360	9035004A	SH-FLAT SHEET	63.00	0.00	63.00	SQFT	0.00	\$62.80	\$0.00
		0070	0370	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.10	\$288,500.00	\$28,850.00
		0070	0380	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	152.00	0.00	152.00	SQYD	0.00	\$360.00	\$0.00
		0070	0390	7025001	DYNAMIC PILE TESTING	16.00	0.00	16.00	EA	0.00	\$2,600.00	\$0.00
		0070	0400	7025004	DYNAMIC PILE RESTRIKE TESTING	16.00	0.00	16.00	EA	0.00	\$3,700.00	\$0.00
		0070	0410	7027000	PILE POINT REINFORCEMENT	80.00	0.00	80.00	EA	0.00	\$5,000.00	\$0.00
		0070	0420	7029903	MISC.GALVANIZED CAST-IN-PLACE CONCRETE PILES (30 IN)	7,630.00	0.00	7,630.00	LF	0.00	\$365.00	\$0.00
		0070	0430	7029903	MISC.GALVANIZED CAST-IN-PLACE CONCRETE PILES (36 IN)	1,185.00	0.00	1,185.00	LF	0.00	\$585.00	\$0.00
		0070	0440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	471.20	0.00	471.20	CUYD	0.00	\$1,275.00	\$0.00
		0070	0450	7034212	SLAB ON STEEL	4,348.00	0.00	4,348.00	SQYD	0.00	\$380.00	\$0.00
		0070	0460	7034219A	TYPE D BARRIER	2,165.00	0.00	2,165.00	LF	0.00	\$130.00	\$0.00
		0070	0470	7061060	REINFORCING STEEL (BRIDGES)	74,140.00	0.00	74,140.00	LB	0.00	\$2.15	\$0.00
		0070	0480	7101000	REINFORCING STEEL (EPOXY COATED)	42,900.00	0.00	42,900.00	LB	0.00	\$2.25	\$0.00
		0070	0490	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$12,000.00	\$0.00
		0070	0500	7110500	TEMPORARY COATING - CONCRETE BENTS AND PIERS (WEATHERING STEEL)	1.00	0.00	1.00	LS	0.00	\$30,000.00	\$0.00
		0070	0510	7120900	EXPANSION DEVICE (FINGER PLATE)	74.00	0.00	74.00	LF	0.00	\$2,400.00	\$0.00
		0070	0520	7121113	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50W	515,570.00	0.00	515,570.00	LB	0.00	\$3.20	\$0.00
		0070	0530	7121122	FABRICATED STRUCTURAL LOW ALLOY STEEL (PLATE GIRDER) A709, GRADE 50W	405,370.00	0.00	405,370.00	LB	0.00	\$2.85	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on January 22, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250815-H04	JSE0155	0070	0540	7123610	SLAB DRAIN	18.00	0.00	18.00	EA	0.00	\$430.00	\$0.00
		0070	0550	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$1,565.00	\$0.00
		0070	0560	7162000	LAMINATED NEOPRENE BEARING PAD ASSEMBLY	76.00	0.00	76.00	EA	0.00	\$1,500.00	\$0.00
		0070	0570	7172001	STRIP SEAL EXPANSION JOINT SYSTEM	110.00	0.00	110.00	LF	0.00	\$670.00	\$0.00
Project JSE0155 - Total Value Posted to Date as of Report Generated Date												\$241,396.58
250815-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$241,396.58



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 22, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JSE0155

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	1/14/26	1/15/26	1	1.00	LS	100% complete					
0110	6161005	CONSTRUCTION SIGNS	1/13/26	1/13/26	1	10.00	SQFT	Rte. 62 Road Closed (R11-2)	.209 East				
				1/13/26	2	16.00	SQFT	Rte. 62 Road Closed 500 FT (WO20-3)	.257 East				
				1/13/26	3	16.00	SQFT	Rte. 62 Road Closed Ahead (WO20-3)	.349 East				
				1/13/26	4	19.50	SQFT	Rte. 62 Sign Assembly 50G per plans	1.968 East				
				1/13/26	5	39.00	SQFT	Rte. 62 Sign Assemblies 50R and 50L per plans	3.512 East				
				1/13/26	6	12.50	SQFT	Rte. 62 Road Closed 4 Miles Ahead Local Traffic Only (R11-13a)	3.547 East				
				1/13/26	7	19.50	SQFT	Rte. 62 Sign Assembly 50J per plans	3.597 East				
				1/13/26	8	19.50	SQFT	Rte. 62 Sign Assembly 50H per plans	3.735 East				
				1/13/26	9	19.50	SQFT	Rte. 62 Sign Assembly 50K per plans	3.842 East				
				1/13/26	10	19.50	SQFT	Rte. 00 Sign Assembly 50S per plans	.044 North				
				1/13/26	11	19.50	SQFT	Rte. 00 Sign Assembly 50U per plans	.018 North				
				1/13/26	12	16.00	SQFT	Rte. 53 Detour Ahead (WO20-2)	26.329 South				
				1/13/26	13	19.50	SQFT	Rte. 53 Sign Assembly 50R per plans	26.490 South				
				1/13/26	14	19.50	SQFT	Rte. 53 Sign Assembly 50S per plans	27.044 South				
				1/13/26	15	16.00	SQFT	Rte. WW Detour Ahead (WO20-2)	5.350 South				
				1/13/26	16	19.50	SQFT	Rte. WW Sign Assembly 50U per plans	5.461 South				
				1/13/26	17	19.50	SQFT	Rte. WW Sign Assembly 50S per plans	5.553 South				
				1/13/26	18	19.50	SQFT	Rte. 53 Sign Assembly 50R per plans	27.149 South				
				1/13/26	19	3.00	SQFT	Rte. 62 End Detour (MO4-8a)	5.562 East				
				1/13/26	20	16.00	SQFT	Rte. 62 Detour Ahead (WO20-2)	81.098 West				
				1/13/26	21	19.50	SQFT	Rte. 62 Sign Assembly 50U per plans	81.199 West				
				1/13/26	22	19.50	SQFT	Rte. 62 Sign Assembly 50S per plans	81.279 West				
				1/13/26	23	19.50	SQFT	Rte. 62 Sign Assembly 50T per plans	4.389 East				
				1/13/26	24	19.50	SQFT	Rte. 62 Sign Assembly 50V per plans	4.733 East				
				1/13/26	25	19.50	SQFT	Rte. 53 Sign Assembly 50O per plans	6.928 North				
				1/13/26	26	19.50	SQFT	Rte. 53 Sign Assembly 50Q per plans	6.850 North				
				1/13/26	27	19.50	SQFT	Rte. 53 Sign Assembly 50R per plans	31.160 South				
				1/13/26	28	19.50	SQFT	Rte. 53 Sign Assembly 50M per plans	3.432 North				
				1/13/26	29	19.50	SQFT	Rte. 53 Sign Assembly 50V per plans	33.626 South				
				1/13/26	30	19.50	SQFT	Rte. 53 Sign Assembly 50T per plans	34.396 South				
				1/13/26	31	19.50	SQFT	Rte. 53 Sign Assembly 50U per plans	0.020 North				
				1/13/26	32	19.50	SQFT	Rte. 53 Sign Assembly 50S per plans	0.154 North				
				1/13/26	33	19.50	SQFT	Rte. B Sign Assembly 50N per plans	0.010 North				
				1/13/26	34	19.50	SQFT	Rte. B Sign Assembly 50P per plans	.083 North				
				1/13/26	35	19.50	SQFT	Rte. B Sign Assembly 50R per plans	8.335 South				
				1/13/26	36	19.50	SQFT	Rte. B Sign Assembly 50M per plans	1.015 North				
				1/13/26	37	39.00	SQFT	Rte. B Sign Assemblies 50G and 50R per plans	6.497 South				
				1/13/26	38	39.00	SQFT	Rte. 1 (Arkansas) Sign Assemblies 50G and 50A per plans					
				1/13/26	39	19.50	SQFT	Highway 1 (Arkansas) Sign Assembly 50G per plans					
				1/13/26	40	3.00	SQFT	Highway 1 (Arkansas) End Detour (MO4-8a)					
				1/13/26	41	16.00	SQFT	Highway 1 (Arkansas) Detour Ahead (WO20-2)					
				1/13/26	42	19.50	SQFT	Highway 1 (Arkansas) Sign Assembly 50A per plans					
				1/13/26	43	12.50	SQFT	Rte. 62 (Arkansas) Road Closed 5 Miles Ahead Local Traffic Only (R11-3a)					
				1/13/26	44	19.50	SQFT	Rte. 62 (Arkansas) Sign Assembly 50B per plans					
				1/13/26	45	19.50	SQFT	Rte. 62 (Arkansas) Sign Assembly 50D per plans					
				1/13/26	46	16.00	SQFT	County Road 552 (Arkansas) Detour Ahead (WO20-2)					
				1/13/26	47	19.50	SQFT	County Road 552 (Arkansas) Sign Assembly 50B per plans					
				1/13/26	48	16.00	SQFT	County Road 346 (Arkansas) Detour Ahead (WO20-2)					



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on January 22, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0110	6161005	CONSTRUCTION SIGNS	1/13/26	1/13/26	49	19.50	SQFT	County Road 346 (Arkansas) Sign Assembly 50C per plans						
				1/13/26	50	16.00	SQFT	County Road 346 (Arkansas) Detour Ahead (WO20-2)						
				1/13/26	51	19.50	SQFT	County Road 344 (Arkansas) Sign Assembly 50C per plans						
				1/13/26	52	19.50	SQFT	Rte. 62 (Arkansas) Sign Assembly 50A per plans						
				1/13/26	53	16.00	SQFT	County Road 342 (Arkansas) Detour Ahead (WO20-2)						
				1/13/26	54	19.50	SQFT	County Road 342 (Arkansas) Sign Assembly 50C per plans						
				1/13/26	55	16.00	SQFT	County Road 341 (Arkansas) Detour Ahead (WO20-2)						
				1/13/26	56	19.50	SQFT	County Road 341 (Arkansas) Sign Assembly 50C per plans						
				1/13/26	57	16.00	SQFT	Rte. 62 (Arkansas) Road Closed Ahead (WO20-3)						
				1/13/26	58	16.00	SQFT	Rte. 62 (Arkansas) Road Closed 500 FT (WO20-3)						
				1/13/26	59	10.00	SQFT	Rte. 62 (Arkansas) Road Closed (R11-2)						
				1/13/26	60	19.50	SQFT	Rte. 62 (Arkansas) Sign Assembly 50F per plans						
				1/13/26	61	19.50	SQFT	Rte. 62 Sign Assembly 50D per plans			0.180 West			
				1/13/26	62	39.00	SQFT	Rte. 62 Sign Assemblies 50M and 50B per plans			0.057 West			
				1/13/26	63	19.50	SQFT	Rte. B Sign Assembly 50J per plans			6.403 South			
				1/13/26	64	19.50	SQFT	Rte. B Sign Assembly 50L per plans			6.329 South			
				1/13/26	65	19.50	SQFT	Rte. B Sign Assembly 50G per plans			5.906 North			
				1/13/26	66	19.50	SQFT	Rte. B Sign Assembly 50C per plans			3.440 South			
				1/13/26	67	19.50	SQFT	Rte. B Sign Assembly 50E per plans			9.225 North			
1/13/26	68	19.50	SQFT	Rte. B Sign Assembly 50C per plans			9.315 North							
1/13/26	69	3.00	SQFT	Rte. B End Detour (MO4-8a)			9.339 North							
0150	6161030	TYPE 3 MOVEABLE BARRICADE	1/13/26	1/13/26	1	1.00	EA	Soft Closure		3.547				
				1/13/26	2	3.00	EA	Hard Closure		.209				
				1/13/26	3	3.00	EA	Hard Closure (Arkansas side)						
				1/13/26	4	1.00	EA	Arkansas side (Rte. 62/Rice St.)						
0160	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	1/13/26	1/13/26	1	1.00	EA	Rte. 62		3.948 East				
				1/13/26	2	1.00	EA	Rte. 53		26.296 South				
				1/13/26	3	1.00	EA	Rte. WW		5.241 South				
				1/13/26	4	1.00	EA	Rte. 62		80.866 West				
				1/13/26	5	1.00	EA	Rte. B		6.540 South				
				1/13/26	6	1.00	EA	Rte. BB		0.323 West				
0370	2160500	REMOVAL OF BRIDGES	1/14/26	1/15/26	1	0.10	LS	10% complete						

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jan 22, 2026

Contract ID: 250815-H04

No Data Available



Contract Adjustments for Contract - 250815-H04

There are no contract adjustments to display for this contract.