



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 7, 2026

Pay Estimate Created Date: April 2, 2026

Progress Estimate Number 2	Contract ID 250919-A01	Prime Contractor Louis-Company, LLC	Pay Period Start March 16, 2026	Pay Period End April 1, 2026	Original Contract Amount \$1,996,563.70	Net Change Order Amount \$0.00	Current Contract Amount \$1,996,563.70
--------------------------------------	----------------------------------	---	---	--	---	--	--

Approval Date	By User
April 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by frandt1
April 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gillej
April 6, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		6.62%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 1, 2025	October 1, 2025	
Letting Date	September 19, 2025	September 19, 2025	
Notice to Proceed Date	November 3, 2025	November 3, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
250919-A01			
Total Posted Items Pay	\$35,032.11	\$97,142.11	\$132,174.22
Gross Item Adjustments	\$9,282.19	(\$9,282.19)	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$44,314.30	\$87,859.92	\$132,174.22

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0013	0420	7121159	SHEAR CONNECTORS	EA	\$12.850	1,656	\$21,279.60
	0430	7121250	STRENGTHENING EXISTING BEAMS	LS	\$27,505.020	0.500	\$13,752.51
Project JNW0013 - Total							\$35,032.11
Overall - Total							\$35,032.11

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0013	0120	CONSTRUCTION SIGNS	MaterialCredit			134	\$12.61	\$1,689.74
	0130	TYPE 3 MOVEABLE BARRICADE	MaterialCredit			8	\$172.56	\$1,380.48
	0410	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	MaterialCredit			1	\$6,211.97	\$6,211.97
Total								\$9,282.19



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 7, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JNW0013	FAS-S102 (076)	3 Bridge deck replacements	B, U, E	LINN	on Route B over Parsons Creek west of Linneus, on Route U over Long Branch northeast of Brookfield, and on Route E over Medicine Creek Drainage Ditch east of Laredo																																
Totals by Job Numbers																																					
JNW0013					<table border="1"> <thead> <tr> <th></th> <th>This Estimate</th> <th>Previous</th> <th>To Date</th> </tr> </thead> <tbody> <tr> <td>Posted Item Pay</td> <td>\$35,032.11</td> <td>\$97,142.11</td> <td>\$132,174.22</td> </tr> <tr> <td>Gross Item Adjustments</td> <td>\$9,282.19</td> <td>(\$9,282.19)</td> <td>\$0.00</td> </tr> <tr> <td>Gross Item Pay</td> <td>\$44,314.30</td> <td>\$87,859.92</td> <td>\$132,174.22</td> </tr> <tr> <td>Incentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Disincentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Liquidated Damages</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Other Contract Adjustments</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> </tbody> </table>		This Estimate	Previous	To Date	Posted Item Pay	\$35,032.11	\$97,142.11	\$132,174.22	Gross Item Adjustments	\$9,282.19	(\$9,282.19)	\$0.00	Gross Item Pay	\$44,314.30	\$87,859.92	\$132,174.22	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$35,032.11	\$97,142.11	\$132,174.22																																		
Gross Item Adjustments	\$9,282.19	(\$9,282.19)	\$0.00																																		
Gross Item Pay	\$44,314.30	\$87,859.92	\$132,174.22																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 7, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 7, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250919-A01	JNW0013	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$17,755.87	\$0.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$31,696.17	\$0.00
		0001	0040	2072000	LINEAR GRADING CLASS 2	11.00	0.00	11.00	STA	0.00	\$2,907.31	\$0.00
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	1,115.00	0.00	1,115.00	SQYD	0.00	\$11.84	\$0.00
		0001	0060	3105003	GRAVEL (A) OR CRUSHED STONE (B)	28.00	0.00	28.00	SQYD	0.00	\$50.52	\$0.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	1,006.80	0.00	1,006.80	SQYD	0.00	\$144.98	\$0.00
		0001	0080	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	4.60	0.00	4.60	CUYD	0.00	\$115.42	\$0.00
		0001	0090	6096041	PLACING TYPE 1 ROCK DITCH LINER	4.60	0.00	4.60	CUYD	0.00	\$193.27	\$0.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,114.00	0.00	1,114.00	CUYD	0.00	\$76.21	\$0.00
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	1,114.00	0.00	1,114.00	CUYD	0.00	\$20.75	\$0.00
		0001	0120	6161005	CONSTRUCTION SIGNS	402.00	0.00	402.00	SQFT	134.00	\$12.61	\$1,689.74
		0001	0130	6161030	TYPE 3 MOVEABLE BARRICADE	22.00	0.00	22.00	EA	8.00	\$172.56	\$1,380.48
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$128,475.46	\$32,118.86
		0001	0150	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	1,242.00	0.00	1,242.00	LF	0.00	\$3.98	\$0.00
		0001	0160	6214600A	FLOWABLE BACKFILL	2.00	0.00	2.00	CUYD	0.00	\$3,891.96	\$0.00
		0001	0170	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,709.00	0.00	1,709.00	SQYD	0.00	\$3.32	\$0.00
		0001	0180	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$25,219.54	\$0.00
		0001	0190	8025006	MULCHING	0.40	0.00	0.40	ACRE	0.00	\$9,829.00	\$0.00
		0001	0200	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$9,829.00	\$0.00
		0001	0210	8061016	SEDIMENT REMOVAL	59.00	0.00	59.00	CUYD	0.00	\$30.30	\$0.00
		0001	0220	8061019	SILT FENCE	856.00	0.00	856.00	LF	0.00	\$3.65	\$0.00
		0001	0230	8061050	TYPE C BERM	966.00	0.00	966.00	LF	0.00	\$25.25	\$0.00
		0001	0240	8064137	TYPE 2C EROSION CONTROL BLANKET	1,530.00	0.00	1,530.00	SQYD	0.00	\$3.92	\$0.00
		0040	0250	9031270A	2 IN. PSST POST - 12 GA.	360.00	0.00	360.00	LF	0.00	\$53.09	\$0.00
		0040	0260	9035069A	SHF-FLAT SHEET FLUORESCENT	108.00	0.00	108.00	SQFT	0.00	\$33.18	\$0.00
		0070	0270	2024018	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	12.00	0.00	12.00	LF	0.00	\$99.55	\$0.00
		0070	0280	2162500	REMOVAL OF EXISTING BRIDGE DECK	3,908.00	0.00	3,908.00	SQFT	0.00	\$12.66	\$0.00
		0070	0290	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	118.00	0.00	118.00	SQYD	0.00	\$512.98	\$0.00
		0070	0300	7034212	SLAB ON STEEL	434.00	0.00	434.00	SQYD	0.00	\$425.86	\$0.00
		0070	0310	7034216	TYPE H BARRIER	272.00	0.00	272.00	LF	0.00	\$158.19	\$0.00
		0070	0320	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	0.00	\$27,505.02	\$0.00
		0070	0330	7123610	SLAB DRAIN	24.00	0.00	24.00	EA	0.00	\$481.09	\$0.00
		0070	0340	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$3,840.67	\$0.00
		0070	0350	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$3,840.67	\$0.00
		0070	0360	7126000	NON-DESTRUCTIVE TESTING	120.00	0.00	120.00	LF	0.00	\$46.46	\$0.00
		0071	0370	2162500	REMOVAL OF EXISTING BRIDGE DECK	2,486.00	0.00	2,486.00	SQFT	2,486.00	\$16.89	\$41,988.54
		0071	0380	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	105.00	0.00	105.00	SQYD	0.00	\$476.85	\$0.00
		0071	0390	7034212	SLAB ON STEEL	294.00	0.00	294.00	SQYD	0.00	\$700.39	\$0.00
		0071	0400	7034216	TYPE H BARRIER	214.00	0.00	214.00	LF	0.00	\$175.00	\$0.00
		0071	0410	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	1.00	\$6,211.97	\$6,211.97
		0071	0420	7121159	SHEAR CONNECTORS	1,656.00	0.00	1,656.00	EA	1,656.00	\$12.85	\$21,279.60
		0071	0430	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	1.00	\$27,505.02	\$27,505.02
		0071	0440	7123610	SLAB DRAIN	18.00	0.00	18.00	EA	0.00	\$353.53	\$0.00
		0071	0450	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$3,928.94	\$0.00
		0071	0460	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	0.00	\$3,928.94	\$0.00
		0072	0470	2162500	REMOVAL OF EXISTING BRIDGE DECK	6,502.00	0.00	6,502.00	SQFT	0.00	\$9.63	\$0.00
		0072	0480	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	110.00	0.00	110.00	SQYD	0.00	\$440.49	\$0.00
		0072	0490	7034212	SLAB ON STEEL	780.00	0.00	780.00	SQYD	0.00	\$450.95	\$0.00
		0072	0500	7034216	TYPE H BARRIER	527.00	0.00	527.00	LF	0.00	\$124.28	\$0.00
		0072	0510	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$8,229.54	\$0.00
		0072	0520	7121159	SHEAR CONNECTORS	2,832.00	0.00	2,832.00	EA	0.00	\$13.37	\$0.00
		0072	0530	7123610	SLAB DRAIN	48.00	0.00	48.00	EA	0.00	\$444.17	\$0.00
		0072	0540	7126000	NON-DESTRUCTIVE TESTING	120.00	0.00	120.00	LF	0.00	\$46.46	\$0.00
Project JNW0013 - Total Value Posted to Date as of Report Generated Date											\$132,174.22	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on April 7, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250919-A01					Overall - Total Value Posted to Date as of Report Generated Date							\$132,174.22



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on April 7, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JNW0013

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0420	7121159	SHEAR CONNECTORS	3/30/26	4/1/26	1	1,656.00	EA	Route U					Payment is being made for the Shear Connectors installed on the project.
0430	7121250	STRENGTHENING EXISTING BEAMS	3/30/26	4/1/26	1	0.50	LS	Route U					Final payment is being made for Strengthening Existing Beams on the project.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Apr 7, 2026

Contract ID: 250919-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNW0013	0120	CONSTRUCTION SIGNS	Material		1	Mar 16, 2026	SYSTEM	(\$1,689.74)		
			- Total						(\$1,689.74)	
			Material - Total						(\$1,689.74)	
			MaterialCredit		2	Apr 2, 2026	SYSTEM	\$1,689.74		
			- Total						\$1,689.74	
			MaterialCredit - Total						\$1,689.74	
	0120 - Total								\$0.00	
	0130	TYPE 3 MOVEABLE BARRICADE	Material		1	Mar 16, 2026	SYSTEM	(\$1,380.48)		
			- Total						(\$1,380.48)	
			Material - Total						(\$1,380.48)	
			MaterialCredit		2	Apr 2, 2026	SYSTEM	\$1,380.48		
			- Total						\$1,380.48	
			MaterialCredit - Total						\$1,380.48	
	0130 - Total								\$0.00	
	0410	PROTECTIVE COATING - CONCRETE BENTS AND	Material		1	Mar 16, 2026	SYSTEM	(\$6,211.97)		
- Total								(\$6,211.97)		
Material - Total								(\$6,211.97)		
MaterialCredit				2	Apr 2, 2026	SYSTEM	\$6,211.97			
- Total								\$6,211.97		
MaterialCredit - Total								\$6,211.97		
0410 - Total								\$0.00		
JNW0013 - Total								\$0.00		
Overall - Total								\$0.00		



Contract Adjustments for Contract - 250919-A01

There are no contract adjustments to display for this contract.