



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number 6	Contract ID 250919-D09	Pay Period Start September 16, 2026	Original Contract Amount \$271,040.00
Prime Contractor Blevins Asphalt Construction Company, Inc.	Pay Period End October 1, 2026	Net Change Order Amount (\$3,237.50)	Current Contract Amount \$267,802.50

Approval Date	By User
October 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by ellist2
October 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by bowmaa2
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2026	October 1, 2026		100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 1, 2025	October 1, 2025	
Letting Date	September 19, 2025	September 19, 2025	
Notice to Proceed Date	September 3, 2025	September 3, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
250919-D09			
Total Posted Items Pay	\$0.00	\$267,802.51	\$267,802.51
Gross Item Adjustments	\$4,791.64	\$2,293.13	\$7,084.77
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$270,095.64	\$274,887.28
Contract Total Payable This Estimate:	\$4,791.64		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0179	0010	EMULSIFIED ASPHALT, SEAL COAT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.20000 - 2.20000, 'is applied (if non-zero).	357	\$2.20	\$785.40
	0070	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment		20% payment previously withheld. Payment for favorable results			\$2,029.25
	0080	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment		20% payment previously withheld. Payment for favorable results			\$1,976.99
Total								\$4,791.64



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0179	FAS S404(29)	Seal coat	J	MORGAN	from Route 5 to the end of state maintenance
Totals by Job Numbers					
JCD0179			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$267,802.51	\$267,802.51
	Gross Item Adjustments		\$4,791.64	\$2,293.13	\$7,084.77
	Gross Item Pay		\$4,791.64	\$270,095.64	\$274,887.28
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250919-D09	JCD0179	0001	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	26,258.00	357.00	26,615.00	GAL	26,615.00	\$2.20	\$58,553.00
		0001	0020	4099905	MISC.MODIFIED SEAL COAT AGGREGATE, GRADE B2	93,778.00	0.00	93,778.00	SQYD	93,778.00	\$0.96	\$90,026.88
		0001	0030	6161005	CONSTRUCTION SIGNS	879.00	-278.00	601.00	SQFT	601.00	\$6.85	\$4,116.85
		0001	0040	6161025	CHANNELIZER (TRIM-LINE)	162.00	-162.00	0.00	EA	0.00	\$5.30	\$0.00
		0001	0050	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	-1.00	2.00	EA	2.00	\$1,260.00	\$2,520.00
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$92,554.59	\$92,554.59
		0001	0070	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	84,552.00	0.00	84,552.00	LF	84,552.00	\$0.12	\$10,146.24
		0001	0080	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	76,038.00	0.00	76,038.00	LF	76,038.00	\$0.13	\$9,884.94
Project JCD0179 - Total Value Posted to Date as of Report Generated Date												\$267,802.50
250919-D09 Overall - Total Value Posted to Date as of Report Generated Date												\$267,802.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 250919-D09

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0179	0010	EMULSIFIED ASPHALT, SEAL COAT	Other Item Adjustment	ACAD	3	Aug 17, 2026	ellist2	\$7,084.77	26,615 gallons	
				ACAD - Total				\$7,084.77		
			Other Item Adjustment - Total				\$7,084.77			
			Overrun	Overrun	3	Aug 17, 2026	SYSTEM	(\$785.40)		
					6	Oct 1, 2026	SYSTEM	\$785.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.20000 - 2.20000, 'is applied (if non-zero).	
				Overrun - Total				\$0.00		
				Overrun - Total				\$0.00		
			0010 - Total							\$7,084.77
	0020	MISC.	Material		3	Aug 17, 2026	SYSTEM	(\$90,026.88)		
				- Total				(\$90,026.88)		
			Material - Total				(\$90,026.88)			
			MaterialCredit		4	Sep 2, 2026	SYSTEM	\$90,026.88		
				- Total				\$90,026.88		
			MaterialCredit - Total				\$90,026.88			
			0020 - Total							\$0.00
	0070	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment	TRET	5	Sep 16, 2026	ellist2	(\$2,029.25)	20% withheld pending retro pass/fail	
					6	Oct 1, 2026	ellist2	\$2,029.25	20% payment previously withheld. Payment for favorable results	
			TRET - Total				\$0.00			
			Other Item Adjustment - Total				\$0.00			
			0070 - Total							\$0.00
	0080	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment	TRET	5	Sep 16, 2026	ellist2	(\$1,976.99)	20% withheld pending retro pass/fail	
					6	Oct 1, 2026	ellist2	\$1,976.99	20% payment previously withheld. Payment for favorable results	
			TRET - Total				\$0.00			
			Other Item Adjustment - Total				\$0.00			
			0080 - Total							\$0.00
	JCD0179 - Total								\$7,084.77	
	Overall - Total								\$7,084.77	



Contract Adjustments for Contract - 250919-D09

There are no contract adjustments to display for this contract.