



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

Pay Estimate Created Date: May 4, 2026

Progress Estimate Number 5	Contract ID 250919-F05	Prime Contractor N.B. West Contracting Company	Pay Period Start April 16, 2026	Pay Period End May 1, 2026	Original Contract Amount \$13,545,000.00	Net Change Order Amount (\$10,300.00)	Current Contract Amount \$13,534,700.00
--------------------------------------	----------------------------------	--	---	--------------------------------------	--	---	---

Approval Date	By User
May 4, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by dieboj1
May 4, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wolkt1
May 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2027	October 1, 2027		7.81%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 1, 2025	October 1, 2025	
Letting Date	September 19, 2025	September 19, 2025	
Notice to Proceed Date	January 5, 2026	January 5, 2026	
Work Began Date	March 2, 2026	March 2, 2026	

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
250919-F05			
Total Posted Items Pay	\$297,009.58	\$759,902.45	\$1,056,912.03
Gross Item Adjustments	\$67,628.00	\$78,513.25	\$146,141.25
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$364,637.58	\$838,415.70	\$1,203,053.28

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3631	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$10.750	1,099.300	\$11,817.48
	0095	4039910	MISC.HIGH TENSILE STRENGTH SYNTHETIC FIBER ASPHALTIC PAVEMENT PG 76-22 (SP125CLP Mix)	TONS	\$138.000	7.200	\$993.60
	0110	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	SQYD	\$94.000	336.800	\$31,659.20
	0120	6042010	ADJUSTING MANHOLE	EA	\$1,200.000	5	\$6,000.00
	0130	6044011	PIPE COLLAR, TYPE A	EA	\$1,650.000	1	\$1,650.00
	0220	6081012	TRUNCATED DOMES	SQFT	\$20.500	34	\$697.00
	0240	6085007	PAVED APPROACH, 7 IN.	SQYD	\$146.000	4.400	\$642.40
	0250	6085008	PAVED APPROACH, 8 IN.	SQYD	\$150.000	401	\$60,150.00
	0260	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$43.500	401.800	\$17,478.30
	0270	6089902	MISC.CONCRETE CURB RAMP	EA	\$3,100.000	3	\$9,300.00
	0310	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$28.000	598.500	\$16,758.00
	0320	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	LF	\$30.000	194	\$5,820.00
	0670	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	LS	\$85,000.000	1	\$85,000.00
	0750	7261012	12 IN. PIPE GROUP A	LF	\$175.000	40	\$7,000.00
	0920	8061007A	CURB INLET CHECK	EA	\$82.000	2	\$164.00
	1010	9014004	CONDUIT, 4 IN. RIGID, PUSHED	LF	\$33.000	168	\$5,544.00
	1350	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	LF	\$14.000	12	\$168.00
	1490	9029100	BASE, CONCRETE	CUYD	\$2,970.000	2.880	\$8,553.60
	1790	9109902	MISC.MoDOT BURIED CABLE DRIVEABLE DELINEATOR POST	EA	\$300.000	3	\$900.00
	1820	9109903	MISC.2-IN. PUSH CONDUIT	LF	\$19.000	1,406	\$26,714.00

Project J6S3631 - Total	\$297,009.58
Overall - Total	\$297,009.58



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

Pay Estimate Created Date: May 4, 2026

Progress Estimate Number	Contract ID	250919-F05	Pay Period Start	April 16, 2026	Original Contract Amount	\$13,545,000.00
5	Prime Contractor	N.B. West Contracting Company	Pay Period End	May 1, 2026	Net Change Order Amount	(\$10,300.00)
					Current Contract Amount	\$13,534,700.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3631	0110	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material			-824.40000	\$94.00	(\$77,493.60)
	0110	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dieboj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	824.40000	\$94.00	\$77,493.60
	0270	MISC.	Material			-12	\$3,100.00	(\$37,200.00)
	0270	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dieboj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	12	\$3,100.00	\$37,200.00
	0280	MISC.	Material			-167.40000	\$152.00	(\$25,444.80)
	0280	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dieboj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	167.40000	\$152.00	\$25,444.80
	0290	MISC.	Material			-79	\$170.00	(\$13,430.00)
	0290	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dieboj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	79	\$170.00	\$13,430.00
	0310	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material			-1,666.50000	\$28.00	(\$46,662.00)
	0310	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dieboj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	1,666.50000	\$28.00	\$46,662.00
	0440	CURB INLET	Material			-2	\$5,650.00	(\$11,300.00)
	0440	CURB INLET	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dieboj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	2	\$5,650.00	\$11,300.00
	0750	12 IN. PIPE GROUP A	Material			-40	\$175.00	(\$7,000.00)
	0750	12 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dieboj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	40	\$175.00	\$7,000.00
	1010	CONDUIT, 4 IN. RIGID, PUSHED	Material			-168	\$33.00	(\$5,544.00)
	1010	CONDUIT, 4 IN. RIGID, PUSHED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dieboj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	168	\$33.00	\$5,544.00
	1120	SIGNAL HEAD, TYPE 3S	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$2,930.00
	1130	SIGNAL HEAD, TYPE 4S	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$589.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

Pay Estimate Created Date: May 4, 2026

Progress Estimate Number 5	Contract ID 250919-F05	Prime Contractor N.B. West Contracting Company	Pay Period Start April 16, 2026	Pay Period End May 1, 2026	Original Contract Amount \$13,545,000.00	Net Change Order Amount (\$10,300.00)	Current Contract Amount \$13,534,700.00
--------------------------------------	----------------------------------	--	---	--------------------------------------	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3631	1140	SIGNAL HEAD, TYPE 3B	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$13,661.00
	1150	SIGNAL HEAD, TYPE 4B	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$5,901.00
	1160	SIGNAL HEAD, TYPE 5B	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$947.00
	1170	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$13,248.00
	1190	SIGNAL SIGN, MOUNTING HARDWARE	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$7,216.00
	1210	POST, SIGNAL 4 FT.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$1,218.00
	1220	POST, SIGNAL 8 FT.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$16,060.00
	1230	POST, SIGNAL 15 FT.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$1,253.00
	1350	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material			-12	\$14.00	(\$168.00)
	1350	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dieboj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	12	\$14.00	\$168.00
	1490	BASE, CONCRETE	Material			-2.88000	\$2,970.00	(\$8,553.60)
	1490	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dieboj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	2.88000	\$2,970.00	\$8,553.60
	1700	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$4,605.00
	1770	MISC.	Material			-1	\$2,457.00	(\$2,457.00)
	1770	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dieboj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	1	\$2,457.00	\$2,457.00
	1790	MISC.	Material			-3	\$300.00	(\$900.00)
	1790	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dieboj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	3	\$300.00	\$900.00
	1820	MISC.	Material			-3,502	\$19.00	(\$66,538.00)
	1820	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dieboj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	3,502	\$19.00	\$66,538.00
Total								\$67,628.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 6, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J6S3631	FAS S503(30)	Coldmill, resurface, ADA improvements	231	ST LOUIS	from River City Casino Boulevard to Sappington Barracks Road																																
Totals by Job Numbers																																					
J6S3631					<table border="1"> <thead> <tr> <th></th> <th>This Estimate</th> <th>Previous</th> <th>To Date</th> </tr> </thead> <tbody> <tr> <td>Posted Item Pay</td> <td>\$297,009.58</td> <td>\$759,902.45</td> <td>\$1,056,912.03</td> </tr> <tr> <td>Gross Item Adjustments</td> <td>\$67,628.00</td> <td>\$78,513.25</td> <td>\$146,141.25</td> </tr> <tr> <td>Gross Item Pay</td> <td>\$364,637.58</td> <td>\$838,415.70</td> <td>\$1,203,053.28</td> </tr> <tr> <td>Incentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Disincentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Liquidated Damages</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Other Contract Adjustments</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> </tbody> </table>		This Estimate	Previous	To Date	Posted Item Pay	\$297,009.58	\$759,902.45	\$1,056,912.03	Gross Item Adjustments	\$67,628.00	\$78,513.25	\$146,141.25	Gross Item Pay	\$364,637.58	\$838,415.70	\$1,203,053.28	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$297,009.58	\$759,902.45	\$1,056,912.03																																		
Gross Item Adjustments	\$67,628.00	\$78,513.25	\$146,141.25																																		
Gross Item Pay	\$364,637.58	\$838,415.70	\$1,203,053.28																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 5021108, Project Item Line Number 0110, Material Set 502110896, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on the contractor to submit APAL Form	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 5021108, Project Item Line Number 0110, Material Set 502110896, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on the contractor to submit APAL Form	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 5021108, Project Item Line Number 0110, Material Set 502110896, Material 1057JMDAEC4.11 - Dowel Assemblies Epoxy Ctd Gr40 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on the contractor to submit APAL Form	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 5021108, Project Item Line Number 0110, Material Set 502110896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action General 0501CCPAQCQA 8 in. is insufficient.	Waiting on 28-day Break to enter test results	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 6089902, Project Item Line Number 0270, Material Set 608990296, Material 1036RSDFFEC42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on the contractor to submit APAL Form	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 6089905, Project Item Line Number 0280, Material Set 608990596, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Waiting on 28-day Break to enter test results	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 6089905, Project Item Line Number 0280, Material Set 608990596, Material 1036RSDFFEC42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on the contractor to submit APAL Form	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 6089905, Project Item Line Number 0290, Material Set 608990596, Material 1036RSDFFEC42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on the contractor to submit APAL Form	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 6089905, Project Item Line Number 0290, Material Set 608990596, Material 1036RSDFFEC42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on the contractor to submit APAL Form	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 6089905, Project Item Line Number 0290, Material Set 608990596, Material 1036RSDFFEC42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on the contractor to submit APAL Form	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 6091010, Project Item Line Number 0310, Material Set 609101096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Waiting on QC to enter report.	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 6143020, Project Item Line Number 0440, Material Set 614302096, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Waiting on contractor to submit certification.	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 7261012, Project Item Line Number 0750, Material Set 726101296, Material 1026CPRCC3.012 - Reinf Conc Culv Pipe Cl3 12" (300 mm), Acceptance Action Generic 1026CPRCC3.012 is insufficient.	Waiting on QC to enter report.	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 9014004, Project Item Line Number 1010, Material Set 901400496, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Waiting on contractor to submit certification.	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 9025200, Project Item Line Number 1350, Material Set 902520096, Material 1060EC - Electrical Conduit Material, Acceptance Action Generic 1060EC is insufficient.	Waiting on contractor to submit certification.	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 9029100, Project Item Line Number 1490, Material Set 902910096, Material 1036RSDFFPL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on materials to update material code on sample checklist.	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 9029100, Project Item Line Number 1490, Material Set 902910096, Material 1036RSDFFPL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on contractor to submit APAL form.	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 9109902, Project Item Line Number 1770, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Waiting on contractor to submit certification.	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 9109902, Project Item Line Number 1790, Material Set 9109902, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Waiting on contractor to submit certification.	dieboj1	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3631, Item 9109903, Project Item Line Number 1820, Material Set 9109903, Material 0910ITXX - Misc Intelligent Traffic Sys Components, Acceptance Action Generic 0910ITXX is insufficient.	Waiting on contractor to submit certification.	dieboj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250919-F05	J6S3631	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	1.00	\$1,000.00	\$1,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$1,170,000.00	\$117,000.00
		0001	0030	2063000	CLASS 3 EXCAVATION	1,458.00	0.00	1,458.00	CUYD	0.00	\$10.00	\$0.00
		0001	0040	2063500	CULVERT CLEANOUT	2.00	0.00	2.00	EA	0.00	\$6,250.00	\$0.00
		0001	0050	2071000	LINEAR GRADING CLASS 1	27.00	0.00	27.00	STA	0.70	\$2,325.00	\$1,627.50
		0001	0060	2072000	LINEAR GRADING CLASS 2	58.00	0.00	58.00	STA	0.00	\$2,275.00	\$0.00
		0001	0070	2079909	MISC.LINEAR GRADING CLASS 2 - MODIFIED	185.00	0.00	185.00	STA	29.60	\$3,000.00	\$88,800.00
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	36,309.00	0.00	36,309.00	SQYD	2,567.40	\$10.75	\$27,599.55
		0001	0095	4039910	MISC.HIGH TENSILE STRENGTH SYNTHETIC FIBER ASPHALTIC PAVEMENT PG 76-22 (SP125CLP Mix)	12,924.00	0.00	12,924.00	TONS	7.20	\$138.00	\$993.60
		0001	0100	4079912	MISC.TACK COAT - LOW-TRACKING OR NON-TRACKING	5,084.00	0.00	5,084.00	GAL	0.00	\$3.40	\$0.00
		0001	0110	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	11,876.60	0.00	11,876.60	SQYD	824.40	\$94.00	\$77,493.60
		0001	0120	6042010	ADJUSTING MANHOLE	20.00	0.00	20.00	EA	8.00	\$1,200.00	\$9,600.00
		0001	0130	6044011	PIPE COLLAR, TYPE A	27.00	0.00	27.00	EA	1.00	\$1,650.00	\$1,650.00
		0001	0140	6071011A	CHAIN-LINK FENCE (48 IN.)	386.00	0.00	386.00	LF	0.00	\$60.00	\$0.00
		0001	0150	6071013A	CHAIN-LINK FENCE (72 IN.)	62.00	0.00	62.00	LF	0.00	\$80.00	\$0.00
		0001	0160	6071030	WALK GATE (CHAIN-LINK)	3.00	0.00	3.00	EA	0.00	\$600.00	\$0.00
		0001	0170	6071040	DRIVE GATE (CHAIN-LINK)	3.00	0.00	3.00	EA	0.00	\$1,200.00	\$0.00
		0001	0180	6079902	MISC.WALK GATE WOOD	2.00	0.00	2.00	EA	0.00	\$1,500.00	\$0.00
		0001	0190	6079903	MISC.DECORATIVE FENCE	139.00	0.00	139.00	LF	0.00	\$120.00	\$0.00
		0001	0200	6079903	MISC.TEMPORARY FENCE	133.00	0.00	133.00	LF	0.00	\$30.00	\$0.00
		0001	0210	6079903	MISC.WOOD FENCE (48 IN.)	88.00	0.00	88.00	LF	0.00	\$110.00	\$0.00
		0001	0220	6081012	TRUNCATED DOMES	2,739.00	0.00	2,739.00	SQFT	148.00	\$20.50	\$3,034.00
		0001	0230	6083006	6 IN. CONCRETE MEDIAN STRIP	426.70	0.00	426.70	SQYD	0.00	\$167.00	\$0.00
		0001	0240	6085007	PAVED APPROACH, 7 IN.	1,095.00	0.00	1,095.00	SQYD	21.70	\$146.00	\$3,168.20
		0001	0250	6085008	PAVED APPROACH, 8 IN.	3,437.00	0.00	3,437.00	SQYD	514.30	\$150.00	\$77,145.00
		0001	0260	6086004	CONCRETE SIDEWALK, 4 IN.	13,902.40	0.00	13,902.40	SQYD	1,217.80	\$43.50	\$52,974.30
		0001	0270	6089902	MISC.CONCRETE CURB RAMP	144.00	0.00	144.00	EA	12.00	\$3,100.00	\$37,200.00
		0001	0280	6089905	MISC.PAVED APPROACH, 7 IN., HIGH EARLY STRENGTH	988.00	0.00	988.00	SQYD	167.40	\$152.00	\$25,444.80
		0001	0290	6089905	MISC.PAVED APPROACH, 8 IN., HIGH EARLY STRENGTH	79.00	0.00	79.00	SQYD	79.00	\$170.00	\$13,430.00
		0001	0300	6089905	MISC.STRUCTURAL SIDEWALK WITH REBAR	29.00	0.00	29.00	SQYD	0.00	\$287.00	\$0.00
		0001	0310	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	18,130.00	0.00	18,130.00	LF	1,666.50	\$28.00	\$46,662.00
		0001	0320	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	8,252.00	0.00	8,252.00	LF	402.00	\$30.00	\$12,060.00
		0001	0330	6091051	CURB AND GUTTER TYPE A	400.00	0.00	400.00	LF	73.00	\$44.00	\$3,212.00
		0001	0340	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	32.00	0.00	32.00	CUYD	0.00	\$40.00	\$0.00
		0001	0350	6096040A	FURNISHING TYPE 4 ROCK DITCH LINER	694.00	0.00	694.00	CUYD	0.00	\$60.00	\$0.00
		0001	0360	6096042	PLACING TYPE 2 ROCK DITCH LINER	32.00	0.00	32.00	CUYD	0.00	\$123.50	\$0.00
		0001	0370	6096044	PLACING TYPE 4 ROCK DITCH LINER	694.00	0.00	694.00	CUYD	0.00	\$86.00	\$0.00
		0001	0380	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	286.00	0.00	286.00	CUYD	0.00	\$128.00	\$0.00
		0001	0390	6099903	MISC.SPECIAL CURB FOR PASSING OBSTACLES	80.00	0.00	80.00	LF	0.00	\$130.00	\$0.00
		0001	0400	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
		0001	0410	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	18.00	0.00	18.00	EA	0.00	\$460.00	\$0.00
		0001	0420	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	20.00	0.00	20.00	EA	0.00	\$910.00	\$0.00
		0001	0430	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	18.00	0.00	18.00	EA	0.00	\$600.00	\$0.00
		0001	0440	6143020	CURB INLET	14.00	0.00	14.00	EA	2.00	\$5,650.00	\$11,300.00
		0001	0450	6149902	MISC.EAST DRAINAGE STRUCTURE (18'-8" x 6'-6")	1.00	0.00	1.00	EA	0.00	\$12,500.00	\$0.00
		0001	0460	6149902	MISC.GRATED TROUGH	7.00	0.00	7.00	EA	0.00	\$11,600.00	\$0.00
		0001	0470	6149902	MISC.ISLAND DRAINAGE COVER	2.00	0.00	2.00	EA	0.00	\$11,800.00	\$0.00
		0001	0480	6149902	MISC.PASS DOWN	3.00	0.00	3.00	EA	0.00	\$4,800.00	\$0.00
		0001	0490	6149902	MISC.PASS THROUGH	37.00	0.00	37.00	EA	0.00	\$6,200.00	\$0.00
		0001	0500	6149902	MISC.WEST DRAINAGE STRUCTURE (22'-6" x 6'-10")	1.00	0.00	1.00	EA	0.00	\$16,000.00	\$0.00
		0001	0510	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	2.00	\$2,800.00	\$5,600.00
		0001	0520	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.25	\$86,000.00	\$21,500.00
		0001	0530	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$964,329.67	\$241,082.42
		0001	0540	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0550	6200003	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN., WHITE	235.00	0.00	235.00	LF	0.00	\$5.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250919-F05	J6S3631	0001	0560	6200006	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 4 IN YELLOW	400.00	0.00	400.00	LF	0.00	\$5.00	\$0.00
		0001	0570	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	3,160.00	0.00	3,160.00	LF	0.00	\$17.00	\$0.00
		0001	0580	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	688.00	0.00	688.00	LF	0.00	\$17.00	\$0.00
		0001	0590	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	64.00	0.00	64.00	EA	0.00	\$275.00	\$0.00
		0001	0600	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	109.00	0.00	109.00	EA	0.00	\$220.00	\$0.00
		0001	0610	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	6.00	0.00	6.00	EA	0.00	\$325.00	\$0.00
		0001	0620	6200042A	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. X 36 IN., YIELD LINE TRIANGLE	76.00	0.00	76.00	EA	0.00	\$75.00	\$0.00
		0001	0630	6200057	PREFORMED THERMOPLASTIC PAVEMENT MARKING, BICYCLE SYMBOL	109.00	0.00	109.00	EA	0.00	\$235.00	\$0.00
		0001	0640	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	14,637.00	0.00	14,637.00	LF	0.00	\$0.50	\$0.00
		0001	0650	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	78,301.00	0.00	78,301.00	LF	0.00	\$0.18	\$0.00
		0001	0660	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	56,270.00	0.00	56,270.00	LF	0.00	\$0.18	\$0.00
		0001	0670	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	1.00	\$85,000.00	\$85,000.00
		0001	0680	6209902	MISC.18 IN. WHITE ISLAND TUBULAR MARKER	80.00	0.00	80.00	EA	0.00	\$150.00	\$0.00
		0001	0690	6209902	MISC.18 IN. YELLOW ISLAND TUBULAR MARKER	120.00	0.00	120.00	EA	0.00	\$150.00	\$0.00
		0001	0700	6209902	MISC.SOLID WHITE THERMOPLASTIC PAVEMENT MARKING, BICYCLE SHARED LANE MARKING	42.00	0.00	42.00	EA	0.00	\$275.00	\$0.00
		0001	0710	6209903	MISC.PREFORMED THERMOPLASTIC MARKING, 30 IN. WHITE	948.00	0.00	948.00	LF	0.00	\$22.00	\$0.00
		0001	0720	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	101,660.00	0.00	101,660.00	SQYD	0.00	\$3.80	\$0.00
		0001	0730	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	2,183.00	0.00	2,183.00	SQYD	0.00	\$2.00	\$0.00
		0001	0740	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$85,000.00	\$0.00
		0001	0750	7261012	12 IN. PIPE GROUP A	595.00	0.00	595.00	LF	40.00	\$175.00	\$7,000.00
		0001	0760	7261015	15 IN. PIPE GROUP A	54.00	0.00	54.00	LF	0.00	\$180.00	\$0.00
		0001	0770	7261018	18 IN. PIPE GROUP A	717.00	0.00	717.00	LF	0.00	\$190.00	\$0.00
		0001	0780	7261024	24 IN. PIPE GROUP A	66.00	0.00	66.00	LF	0.00	\$200.00	\$0.00
		0001	0790	7261030	30 IN. PIPE GROUP A	14.00	0.00	14.00	LF	0.00	\$325.00	\$0.00
		0001	0800	7261036	36 IN. PIPE GROUP A	17.00	0.00	17.00	LF	0.00	\$300.00	\$0.00
		0001	0810	7265218	JACKED 18 IN. CLASS IV REINFORCED CONCRETE PIPE CULVERT (GASKET TYPE)	24.00	0.00	24.00	LF	0.00	\$156.00	\$0.00
		0001	0820	7269924	SEWER	1,458.00	0.00	1,458.00	CUYD	0.00	\$25.00	\$0.00
		0001	0830	7310060	PRECAST CONCRETE MANHOLE - 60 IN.	88.00	0.00	88.00	FT	0.00	\$650.00	\$0.00
		0001	0840	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	22.00	0.00	22.00	FT	0.00	\$1,150.00	\$0.00
		0001	0850	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	37.00	0.00	37.00	FT	0.00	\$1,000.00	\$0.00
		0001	0860	7319902	MISC.COVERED INLET EXTENSION	1.00	0.00	1.00	EA	0.00	\$6,300.00	\$0.00
		0001	0870	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	17.00	0.00	17.00	EA	0.00	\$860.00	\$0.00
		0001	0880	8025006	MULCHING	2.60	0.00	2.60	ACRE	0.00	\$3,000.00	\$0.00
		0001	0890	8031000A	TURF TYPE TALL FESCUE SODDING	14,196.00	0.00	14,196.00	SQYD	0.00	\$8.00	\$0.00
		0001	0900	8039905A	MISC.LANDSCAPING RESTORATION	100.00	0.00	100.00	SQYD	0.00	\$80.00	\$0.00
		0001	0910	8061005	ROCK DITCH CHECK	160.00	0.00	160.00	LF	160.00	\$35.00	\$5,600.00
		0001	0920	8061007A	CURB INLET CHECK	62.00	0.00	62.00	EA	6.00	\$82.00	\$492.00
		0001	0930	8061016	SEDIMENT REMOVAL	251.00	0.00	251.00	CUYD	0.00	\$50.00	\$0.00
		0001	0940	8061017	TEMPORARY SEEDING	2.60	0.00	2.60	ACRE	0.00	\$3,000.00	\$0.00
		0001	0950	8061019	SILT FENCE	15,759.00	0.00	15,759.00	LF	0.00	\$3.00	\$0.00
		0010	0960	6061060	MGS GUARDRAIL	84.00	0.00	84.00	LF	0.00	\$100.00	\$0.00
		0010	0970	6061080	MGS END ANCHOR	1.00	0.00	1.00	EA	0.00	\$2,400.00	\$0.00
		0010	0980	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$4,800.00	\$0.00
		0020	0990	9011311	LUMINAIRE, LED-A	14.00	0.00	14.00	EA	0.00	\$290.00	\$0.00
		0020	1000	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	288.00	0.00	288.00	LF	0.00	\$12.00	\$0.00
		0020	1010	9014004	CONDUIT, 4 IN. RIGID, PUSHED	1,054.00	0.00	1,054.00	LF	168.00	\$33.00	\$5,544.00
		0020	1020	9016110	PULL BOX, PREFORMED CLASS 1	8.00	0.00	8.00	EA	0.00	\$1,760.00	\$0.00
		0020	1030	9017008	CABLE, 8 AWG 1 CONDUCTOR	190.00	0.00	190.00	LF	0.00	\$1.50	\$0.00
		0020	1040	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,150.00	0.00	1,150.00	LF	0.00	\$1.25	\$0.00
		0020	1050	9017407	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE	1,720.00	0.00	1,720.00	LF	0.00	\$6.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250919-F05	J6S3631				NEUTRAL, 8 AWG							
		0020	1060	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	14.00	0.00	14.00	EA	0.00	\$1,898.00	\$0.00
		0020	1070	9019902	MISC.COMBINATION PAD MOUNTED 120V POWER SUPPLY WITH UPS AND 240V DUAL METER LIGHTING CONTROL	7.00	0.00	7.00	EA	0.00	\$28,627.00	\$0.00
		0020	1080	9019902	MISC.LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT TOP MOUNT	14.00	0.00	14.00	EA	0.00	\$2,990.00	\$0.00
		0020	1090	9019902	MISC.LUMINAIRE ARM, 10 FT. OR 3.0 M., TOP MOUNT	1.00	0.00	1.00	EA	0.00	\$1,200.00	\$0.00
		0020	1100	9019902	MISC.LUMINAIRE ARM, 12 FT. OR 3.6 M., TOP MOUNT	11.00	0.00	11.00	EA	0.00	\$1,230.00	\$0.00
		0020	1110	9019902	MISC.LUMINAIRE ARM, 6 FT. OR 1.8 M., TOP MOUNT	2.00	0.00	2.00	EA	0.00	\$540.00	\$0.00
		0030	1120	9020213	SIGNAL HEAD, TYPE 3S	6.00	0.00	6.00	EA	0.00	\$1,161.00	\$0.00
		0030	1130	9020214	SIGNAL HEAD, TYPE 4S	1.00	0.00	1.00	EA	0.00	\$1,383.00	\$0.00
		0030	1140	9020513	SIGNAL HEAD, TYPE 3B	19.00	0.00	19.00	EA	0.00	\$1,257.00	\$0.00
		0030	1150	9020514	SIGNAL HEAD, TYPE 4B	7.00	0.00	7.00	EA	0.00	\$1,493.00	\$0.00
		0030	1160	9020515	SIGNAL HEAD, TYPE 5B	1.00	0.00	1.00	EA	0.00	\$2,133.00	\$0.00
		0030	1170	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	32.00	0.00	32.00	EA	0.00	\$560.00	\$0.00
		0030	1180	9020833	SH-FLAT SHEET - SIGNAL SIGN	284.00	0.00	284.00	SQFT	0.00	\$39.00	\$0.00
		0030	1190	9020834	SIGNAL SIGN, MOUNTING HARDWARE	35.00	0.00	35.00	EA	0.00	\$300.00	\$0.00
		0030	1200	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	10.00	0.00	10.00	EA	0.00	\$268.00	\$0.00
		0030	1210	9022704	POST, SIGNAL 4 FT.	2.00	0.00	2.00	EA	0.00	\$1,245.00	\$0.00
		0030	1220	9022708	POST, SIGNAL 8 FT.	20.00	0.00	20.00	EA	0.00	\$1,327.00	\$0.00
		0030	1230	9022715	POST, SIGNAL 15 FT.	1.00	0.00	1.00	EA	0.00	\$1,717.00	\$0.00
		0030	1240	9023120	POST, TYPE CL, 20 FT. ARM OR 6.1 M ARM	1.00	0.00	1.00	EA	0.00	\$10,081.00	\$0.00
		0030	1250	9023125	POST, TYPE CL, 25 FT. ARM OR 7.6 M ARM	3.00	0.00	3.00	EA	0.00	\$11,416.00	\$0.00
		0030	1260	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	0.00	\$13,168.00	\$0.00
		0030	1270	9023140	POST, TYPE CL, 40 FT. ARM OR 12.2 M ARM	1.00	0.00	1.00	EA	0.00	\$14,821.00	\$0.00
		0030	1280	9023145	POST, TYPE CL, 45 FT. ARM OR 13.7 M ARM	1.00	0.00	1.00	EA	0.00	\$15,078.00	\$0.00
		0030	1290	9023150	POST, TYPE CL, 50 FT. ARM OR 15.2 M ARM	1.00	0.00	1.00	EA	0.00	\$16,703.00	\$0.00
		0030	1300	9023155	POST, TYPE CL, 55 FT. ARM	1.00	0.00	1.00	EA	0.00	\$17,832.00	\$0.00
		0030	1310	9023450	POST, TYPE BL, LONGEST ARM 50 FT. OR 15.2 M	1.00	0.00	1.00	EA	0.00	\$23,395.00	\$0.00
		0030	1320	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	0.00	\$33,320.00	\$0.00
		0030	1330	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	32.00	0.00	32.00	EA	0.00	\$890.00	\$0.00
		0030	1340	9025020	CONDUIT, 1 IN., LOOP DETECTOR WITH TRACER WIRE	52.00	0.00	52.00	LF	0.00	\$12.00	\$0.00
		0030	1350	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	24.00	0.00	24.00	LF	12.00	\$14.00	\$168.00
		0030	1360	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	596.00	0.00	596.00	LF	0.00	\$16.00	\$0.00
		0030	1370	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	897.00	0.00	897.00	LF	0.00	\$36.00	\$0.00
		0030	1380	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	115.00	0.00	115.00	LF	0.00	\$41.00	\$0.00
		0030	1390	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	480.00	0.00	480.00	LF	0.00	\$1.25	\$0.00
		0030	1400	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	140.00	0.00	140.00	LF	0.00	\$1.60	\$0.00
		0030	1410	9028302	CABLE, 12 AWG 2 CONDUCTOR	1,620.00	0.00	1,620.00	LF	0.00	\$1.85	\$0.00
		0030	1420	9028308	CABLE, 16 AWG 2 CONDUCTOR	6,140.00	0.00	6,140.00	LF	0.00	\$1.85	\$0.00
		0030	1430	9028310	CABLE, 16 AWG 5 CONDUCTOR	6,160.00	0.00	6,160.00	LF	0.00	\$2.00	\$0.00
		0030	1440	9028311	CABLE, 16 AWG 7 CONDUCTOR	7,920.00	0.00	7,920.00	LF	0.00	\$2.25	\$0.00
		0030	1450	9028500	CABLE, LOOP DETECTOR, IN DUCT	1,190.00	0.00	1,190.00	LF	0.00	\$6.50	\$0.00
		0030	1460	9028510	CABLE, LOOP DETECTOR, LEAD-IN	560.00	0.00	560.00	LF	0.00	\$1.25	\$0.00
		0030	1470	9028811	PULL BOX, PREFORMED CLASS 2	7.00	0.00	7.00	EA	0.00	\$2,257.00	\$0.00
		0030	1480	9028812	PULL BOX, PREFORMED CLASS 3	8.00	0.00	8.00	EA	0.00	\$3,020.00	\$0.00
		0030	1490	9029100	BASE, CONCRETE	41.60	0.00	41.60	CUYD	2.88	\$2,970.00	\$8,553.60
		0030	1500	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	0.00	\$13,600.00	\$0.00
		0030	1510	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE & PROGRAMMING	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0030	1520	9029901	MISC.WORK FOR ST. LOUIS COUNTY REQUIREMENTS - ROUTE 231 AT RIVER CITY CASINO BLVD	1.00	-1.00	0.00	LS	0.00	\$10,300.00	\$0.00
		0030	1530	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	2.00	0.00	2.00	EA	0.00	\$5,200.00	\$0.00
		0030	1540	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V POWER SUPPLY AND LIGHTING CONTROLLER WITH UPS	2.00	0.00	2.00	EA	0.00	\$5,200.00	\$0.00
0030	1550	9029902	MISC.POT HOLING FOR UTILITY FACILITIES	50.00	0.00	50.00	EA	0.00	\$650.00	\$0.00		
0030	1560	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY - FRONT & REAR FACING (2 SIDED)	15.00	0.00	15.00	EA	0.00	\$9,430.00	\$0.00		
0030	1570	9029902	MISC.SL DISTRICT TRAFFIC DETECTION SYSTEM	4.00	0.00	4.00	EA	0.00	\$29,080.00	\$0.00		
0040	1580	9031010	CONCRETE FOOTINGS, EMBEDDED	0.90	0.00	0.90	CUYD	0.00	\$3,600.00	\$0.00		
0040	1590	9031210	I-BEAM POSTS	290.00	0.00	290.00	LB	0.00	\$12.00	\$0.00		
0040	1600	9031220	PIPE POSTS	750.00	0.00	750.00	LB	0.00	\$12.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250919-F05	J6S3631	0040	1610	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	262.00	0.00	262.00	EA	0.00	\$500.00	\$0.00
		0040	1620	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	30.00	0.00	30.00	EA	0.00	\$210.00	\$0.00
		0040	1630	9031270A	2 IN. PSST POST - 12 GA.	3,520.00	0.00	3,520.00	LF	0.00	\$36.00	\$0.00
		0040	1640	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	262.00	0.00	262.00	EA	0.00	\$350.00	\$0.00
		0040	1650	9035004A	SH-FLAT SHEET	1,014.00	0.00	1,014.00	SQFT	0.00	\$28.00	\$0.00
		0040	1660	9035069A	SHF-FLAT SHEET FLUORESCENT	329.00	0.00	329.00	SQFT	0.00	\$36.00	\$0.00
		0050	1670	9109901	MISC.ITS ASSET MANAGEMENT TOOL	1.00	0.00	1.00	LS	0.00	\$900.00	\$0.00
		0050	1680	9109902	MISC.CCTV CAMERA ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$6,500.00	\$0.00
		0050	1690	9109902	MISC.CCTV CAMERA ASSEMBLY REMOVAL & INSTALLATION	1.00	0.00	1.00	EA	0.00	\$890.00	\$0.00
		0050	1700	9109902	MISC.CCTV EXTENSION POLE, 20' METALLIC FINISH	3.00	0.00	3.00	EA	0.00	\$2,500.00	\$0.00
		0050	1710	9109902	MISC.CONTRACTOR F&I IP ADDRESSABLE POWER STRIP	2.00	0.00	2.00	EA	0.00	\$300.00	\$0.00
		0050	1720	9109902	MISC.FIBER OPTIC FUSION SPLICE	106.00	0.00	106.00	EA	0.00	\$45.00	\$0.00
		0050	1730	9109902	MISC.FIBER OPTIC JUMPERS	18.00	0.00	18.00	EA	0.00	\$30.00	\$0.00
		0050	1740	9109902	MISC.FIBER OPTIC PIGTAIL	18.00	0.00	18.00	EA	0.00	\$30.00	\$0.00
		0050	1750	9109902	MISC.INSTALL CCTV CAMERA ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$400.00	\$0.00
		0050	1760	9109902	MISC.INSTALL OR RELOCATE EX. COMMISSION FURNISHED EQUIPMENT	5.00	0.00	5.00	EA	0.00	\$250.00	\$0.00
		0050	1770	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD PREFORMED CLASS 2	12.00	0.00	12.00	EA	1.00	\$2,457.00	\$2,457.00
		0050	1780	9109902	MISC.ITS PULL BOX WITH CONCRETE PAD PREFORMED CLASS 5	4.00	0.00	4.00	EA	0.00	\$2,700.00	\$0.00
		0050	1790	9109902	MISC.MoDOT BURIED CABLE DRIVEABLE DELINEATOR POST	16.00	0.00	16.00	EA	3.00	\$300.00	\$900.00
		0050	1800	9109902	MISC.SIGNAL CABINET BASE WRAP AND CABINET SHIFT	2.00	0.00	2.00	EA	0.00	\$1,900.00	\$0.00
		0050	1810	9109902	MISC.WALL WALL MOUNTED INTERCONNECT CENTER	4.00	0.00	4.00	EA	0.00	\$750.00	\$0.00
		0050	1820	9109903	MISC.2-IN. PUSH CONDUIT	14,128.00	0.00	14,128.00	LF	3,502.00	\$19.00	\$66,538.00
		0050	1830	9109903	MISC.CCTV CAMERA CABLE	392.00	0.00	392.00	LF	0.00	\$2.00	\$0.00
0050	1840	9109903	MISC.FIBER OPTIC CABLE 24 STRAND SINGLE MODE	14,851.00	0.00	14,851.00	LF	0.00	\$3.00	\$0.00		
Project J6S3631 - Total Value Posted to Date as of Report Generated Date											\$1,061,829.57	
250919-F05 Overall - Total Value Posted to Date as of Report Generated Date											\$1,061,829.57	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J6S3631

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments			
0080	3040504	TYPE 5 AGGREGATE FOR BASE	4/16/26	4/17/26	1	93.30	SQYD	Northern portion of the approach at Weiss Ave. on the SB side of Rte. 231.	152+00	LT			Underline (0110)			
				4/17/26	2	26.60	SQYD	DWY 179 remaining northern portion of the approach at 9215 S Broadway on the SB side of Rte. 231.	153+10	LT	153+30	LT	Underline (0250)			
				4/17/26	3	34.70	SQYD	Sidewalk in front of 9211-9215 S Broadway on the SB side of Rte. 231.	153+22	LT	153+67	LT	Underline (0260)			
			4/17/26	5/1/26	1	7.30	SQYD	Sidewalk adjoining the Blended Transition south of Horn Ave. on the SB side of Rte. 231.	155+15	LT	155+04	LT	Underline (0260)			
				5/1/26	2	42.50	SQYD	Sidewalk between 9207 S Broadway and 9215 S Broadway on the SB side of Rte. 231.	154+28	LT	153+55	LT	Underline (0260)			
				5/1/26	3	13.50	SQYD	Sidewalk adjoining the ADA curb ramp north of Weiss Ave. on the SB side of Rte. 231.	152+29	LT	152+40	LT	Underline (0260)			
				5/1/26	4	24.60	SQYD	DWY 178 southern portion of the approach south Weiss Ave. on the SB side of Rte. 231.	151+52	LT			Underline (0250)			
				5/1/26	5	27.00	SQYD	DWY 177 Southern portion of the northern entrance to Circle K on the SB side of Rte. 231.	151+00	LT			Underline (0250)			
				5/1/26	6	26.10	SQYD	DWY 176 Northern portion of the southern entrance to Circle K on the SB side of Rte. 231.	149+55	LT			Underline (0250)			
			4/20/26	4/21/26	1	100.00	SQYD	Southern portion of the approach at Weiss Ave. on the SB side of Rte. 231.	152+00	LT			Underline (0110)			
				4/21/26	2	27.60	SQYD	DWY 178 Northern portion of the commercial entrance south of Weiss Ave. on the SB side of Rte. 231.	151+65	LT			Underline (0250)			
			4/21/26	4/23/26	1	30.50	SQYD	DWY 177 Northern portion of the northern entrance to Circle K on the SB side of Rte. 231.	151+00	LT			Underline (0250)			
				4/23/26	2	30.30	SQYD	DWY 176 Southern portion of the Southern entrance to Circle K on the SB side of Rte. 231.	149+55	LT			Underline (0250)			
				4/23/26	3	86.70	SQYD	DWY 175 9331 S Broadway approach on the SB side of Rte. 231.	148+00	LT			Underline (0250)			
				4/23/26	4	65.80	SQYD	Sidewalk between both entrances at Circle K on the SB side of Rte. 231.	149+80	LT	150+75	LT	Underline (0260)			
			4/22/26	4/23/26	1	31.60	SQYD	DWY 174 9331 S Broadway approach on the SB side of Rte. 231.	147+00	LT			Underline (0250)			
				4/23/26	2	15.60	SQYD	Sidewalk between Weiss Ave. and Circle K on the SB side of Rte. 231.	150+30	LT	150+47	LT	Underline (0260)			
			4/23/26	4/28/26	1	37.30	SQYD	Sidewalk on the North side on of the side street at Weiss Ave. on the SB side of Rte. 231.	152+05	LT	152+20	LT	Underline (0260)			
			4/29/26	5/1/26	1	31.20	SQYD	DWY 173 Approach to 7-11 on the SB side of Rte. 231.	142+70	LT			Underline (0250)			
				5/1/26	2	103.20	SQYD	Approach to Military Rd. on the SB side of Rte. 231.	141+77	LT			Underline (0110)			
				5/1/26	3	32.80	SQYD	Finishing up the remaining portion DWY 175 Approach to 9331 on the SB side of Rte. 231.	148+00	LT			Underline (0250)			
			4/30/26	5/1/26	1	29.70	SQYD	Sidewalk north of Military Rd. on the SB side of Rte. 231.	141+90	LT	142+34	LT	Underline (0260)			
				5/1/26	2	13.70	SQYD	Sidewalk Between DWY 174 and 9331 S Broadway approaches on the SB side of Rte. 231.	147+10	LT	147+29	LT	Underline (0260)			
				5/1/26	3	141.70	SQYD	Sidewalk between Hoffmeister and DWY 174 on the SB side of Rte. 231.	146+75	LT	144+62	LT	Underline (0260)			
			5/1/26	5/4/26	1	26.00	SQYD	DWY 169 Hancock school approach on the SB side of Rte. 231.	140+00	LT			Underline (0250)			
			0095	4039910	MISC.	4/28/26	5/1/26	1	7.20	TONS	North of Hancock middle school (9101 S. Broadway) <---> South of Waller	158+00	LC	165+00	LC	Asphalt was installed in lieu of green space based upon best practical maintenance
			0110	5021108	CONCRETE PAVEMENT (8 IN. NON-REINF)	4/16/26	4/17/26	1	93.30	SQYD	Northern portion of the approach at Weiss Ave. on the SB side of Rte. 231.	152+00	LT			
							4/17/26	2	2.60	SQYD	Gutter pan north of Weiss Ave. on the SB side of Rte. 231.	152+24	LT	152+48	LT	24' x 1'
4/17/26	3	1.90					SQYD	Gutter pan south of 9203 S Broadway on the SB side of Rte. 231	154+20	LT	153+87	LT	33.5' x 6"			
4/20/26	4/21/26	1				100.00	SQYD	Southern portion of the approach at Weiss Ave. on the SB side of Rte. 231.	152+00	LT						
4/21/26	4/23/26	1				1.70	SQYD	Type S Curb north of the approach at 9331 S Broadway on the SB side of Rte. 231.	148+35	LT	148+65	LT	30' x 0.5"			
4/22/26	4/23/26	1				0.70	SQYD	DWY 174 9331 S Broadway on the SB side of Rte. 231. Gutter pan that adjoins the approach on either side.	147+00	LT			12' x 6"			
	4/23/26	2				2.60	SQYD	Gutter pan south of the southern entrance to Circle K on the SB side of Rte. 231.	149+20	LT	148+97	LT	23' x 1'			
4/23/26	4/28/26	1				12.10	SQYD	Gutter pan between Hoffmeister and DWY 174 on the SB side of Rte. 231.	146+75	LT	144+58	LT	218' x 6"			
4/29/26	5/1/26	1				103.20	SQYD	Approach to Military Rd. on the SB side of Rte. 231.	141+77	LT						
	5/1/26	2				2.70	SQYD	Gutter Pan north of Military Rd. on the SB side of Rte. 231.	142+50	LT	142+00	LT	49.5' x 0.5"			
5/1/26	5/1/26	3				6.90	SQYD	Gutter pan South of Military Rd. on the SB side of Rte. 231.	141+55	LT	140+32	LT	123.5' x 0.5"			
	4/30/26	5/1/26				1	9.10	SQYD	In front of the Military Rd. approach on the SB side of Rte. 231.	141+76	LT	141+94	LT	Additional pavement to replace what had to be ripped out to gain access to replace the pipe, pipe collar and curb inlet.		
0120	6042010	ADJUSTING MANHOLE				4/16/26	4/17/26	1	1.00	EA	9215 S Broadway on the SB side of Rte. 231.	153+16	LT			
			4/20/26	4/21/26	1	1.00	EA	Manhole in the southern portion of the approach at Weiss Ave. on the SB side of Rte. 231.	151+95	LT						
			4/21/26	2	1.00	EA	Manhole in the approach at Horn Ave. on the SB side of Rte. 231.	155+52	LT			Was completed on a 4/2/2026. Missed pay on it.				
			4/22/26	4/23/26	1	1.00	EA	DWY 174 9331 S Broadway approach on the SB side of Rte. 231.	146+95	LT						
			4/30/26	5/1/26	1	1.00	EA	Manhole in the sidewalk north of Military Rd. on the SB side of Rte. 231.	142+18	LT						
0130	6044011	PIPE COLLAR, TYPE A	4/28/26	4/29/26	1	1.00	EA	curb inlet north of Military Rd. on the SB side of Rte. 231.	141+93	LT						
0220	6081012	TRUNCATED DOMES	4/17/26	5/1/26	1	24.00	SQFT	Blended transition south of Horn Ave. on the SB side of Rte. 231.	155+30	LT						
				5/1/26	2	10.00	SQFT	ADA curb ramp north of Weiss Ave. on the SB side of Rte. 231.	152+14	LT						
0240	6085007	PAVED APPROACH, 7 IN.	4/16/26	4/17/26	1	4.40	SQYD	Steps in front of 9215 S Broadway on the SB side of Rte. 231.	153+27	LT	153+33	LT				
0250	6085008	PAVED APPROACH, 8 IN.	4/16/26	4/17/26	1	26.60	SQYD	DWY 179 remaining northern portion of the approach at 9215 S Broadway on the SB side of Rte. 231.	153+10	LT	153+30	LT				
				4/17/26	5/1/26	1	24.60	SQYD	DWY 178 southern portion of the approach south Weiss Ave. on the SB side of Rte. 231.	151+52	LT					
			5/1/26	2	27.00	SQYD	DWY 177 Southern portion of the northern entrance to Circle K on the SB side of Rte. 231.	151+00	LT							
5/1/26	3	26.10	SQYD	DWY 176 Northern portion of the southern entrance to Circle K on the SB side of Rte. 231.	149+55	LT										



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0250	6085008	PAVED APPROACH, 8 IN.	4/20/26	4/21/26	1	27.60	SQYD	DWY 178 Northern portion of the commercial entrance south of Weiss Ave. on the SB side of Rte. 231.	151+65	LT			
			4/21/26	4/23/26	1	30.50	SQYD	DWY 177 Northern portion of the northern entrance to circle K on the SB side of Rte. 231.	151+00	LT			
			4/23/26		2	30.30	SQYD	DWY 176 Southern portion of the Southern entrance to Circle K on the SB side of Rte. 231.	149+55	LT			
			4/23/26		3	86.70	SQYD	DWY 175 9331 S Broadway approach on the SB side of Rte. 231.	148+00	LT			
			4/22/26	4/23/26	1	31.60	SQYD	DWY 174 9331 S Broadway approach on the SB side of Rte. 231.	147+00	LT			
			4/29/26	5/1/26	1	31.20	SQYD	DWY 173 Approach to 7-11 on the SB Side of Rte. 231.	142+70	LT			
			5/1/26		2	32.80	SQYD	Finishing up the remaining portion DWY 175 Approach to 9331 on the SB side of Rte. 231.	148+00	LT			
			5/1/26	5/4/26	1	26.00	SQYD	DWY 169 Hancock school approach on the SB side of Rte. 231.	140+00	LT			
0260	6086004	CONCRETE SIDEWALK, 4 IN.	4/16/26	4/17/26	1	34.70	SQYD	Sidewalk in front of 9211-9215 S Broadway on the SB side of Rte. 231.	153+22	LT	153+67	LT	
			4/17/26	5/1/26	1	7.30	SQYD	Sidewalk adjoining the Blended Transition south of Horn Ave. on the SB side of Rte. 231.	155+15	LT	155+04	LT	
			5/1/26		2	42.50	SQYD	Sidewalk between 9207 S Broadway and 9215 S Broadway on the SB side of Rte. 231.	154+28	LT	153+55	LT	
			5/1/26		3	13.50	SQYD	Sidewalk adjoining the ADA curb ramp north of Weiss Ave. on the SB side of Rte. 231.	152+29	LT	152+40	LT	
			4/21/26	4/23/26	1	65.80	SQYD	Sidewalk between both entrances at Circle K on the SB side of Rte. 231.	149+80	LT	150+75	LT	
			4/22/26	4/23/26	1	15.60	SQYD	Sidewalk between Weiss Ave. and Circle K on the SB side of Rte. 231.	150+30	LT	150+47	LT	
			4/23/26	4/28/26	1	37.30	SQYD	Sidewalk on the North side on of the side street at Weiss Ave. on the SB side of Rte. 231.	152+05	LT	152+20	LT	
			4/30/26	5/1/26	1	29.70	SQYD	Sidewalk north of Military Rd. on the SB side of Rte. 231.	141+90	LT	142+34	LT	
			5/1/26		2	13.70	SQYD	Sidewalk Between DWY 174 and 9331 S Broadway approaches on the SB side of Rte. 231.	147+10	LT	147+29	LT	
			5/1/26		3	141.70	SQYD	Sidewalk between Hoffmeister and DWY 174 on the SB side of Rte. 231.	146+75	LT	144+62	LT	
0270	6089902	MISC.	4/17/26	5/1/26	1	2.00	EA	Blended transition south of Horn Ave. on the SB side of Rte. 231.	155+30	LT			
			5/1/26		2	1.00	EA	ADA curb ramp north of Weiss Ave. on the SB side of Rte. 231.	152+14	LT			
0310	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	4/16/26	4/17/26	1	33.50	LF	Type S south of 9203 S Broadway on the SB side of Rte. 231	154+20	LT	153+87	LT	
			4/17/26		2	24.00	LF	Type S north of Weiss Ave. on the SB side of Rte. 231.	152+24	LT	152+48	LT	
			4/17/26	5/1/26	1	85.00	LF	Type S curb between the north and south entrance to Circle K on the SB side of Rte. 231.	149+86	LT	150+71	LT	
			4/21/26	4/23/26	1	30.00	LF	Type S Curb north of the approach at 9331 S Broadway on the SB side of Rte. 231.	148+35	LT	148+65	LT	
			4/22/26	4/23/26	1	23.00	LF	Type S south of the southern entrance to Circle K on the SB side of Rte. 231.	149+20	LT	148+97	LT	
			4/23/26		2	12.00	LF	DWY 174 9331 S Broadway on the SB side of Rte. 231. Type S curb that adjoins the approach on either side.	147+00	LT			
			4/23/26	4/28/26	1	218.00	LF	Type S curb between Hoffmeister and DWY 174 on the SB side of Rte. 231.	146+75	LT	144+58	LT	
			4/29/26	5/1/26	1	49.50	LF	Type S Curb north of Military Rd. on the SB side of Rte. 231.	142+50	LT	142+00	LT	
5/1/26		2	123.50	LF	Type S Curb South of Military Rd. on the SB side of Rte. 231.	141+55	LT	140+32	LT				
0320	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	4/16/26	4/17/26	1	56.00	LF	Type S back of sidewalk south of 9203 S Broadway on the SB side of Rte. 231.	154+20	LT	153+64	LT	
			5/1/26	5/4/26	1	138.00	LF	Type S back of sidewalk between Military Rd. and Hancock Schools approach on the SB side of Rte. 231.	140+25	LT	141+63	LT	
0440	6143020	CURB INLET	4/20/26	4/21/26	1	-2.00	EA		0+00			Incorrectly paid, meant for line number 0920.	
4/28/26	4/29/26	1	1.00	EA	curb inlet south of Military Rd. on the SB side of Rte. 231.	141+60	LT						
4/29/26		2	1.00	EA	curb inlet North of Military Rd. on the SB side of Rte. 231.	141+93	LT						
0670	6209901	MISC.	4/16/26	4/18/26	1	1.00	LS		13+72		168+15		
0750	7261012	12 IN. PIPE GROUP A	4/28/26	4/29/26	1	40.00	LF	Pipe connecting the curb inlets ran under Military Rd. on the SB side of Rte. 231.	141+55	LT	141+95	LT	
0920	8061007A	CURB INLET CHECK	4/20/26	4/21/26	1	2.00	EA	2 Curb inlets between the entrances at 8915 S Broadway on the SB side of Rte. 231.	165+98				Correcting pay from line number 0440
1010	9014004	CONDUIT, 4 IN. RIGID, PUSHED	4/28/26	5/1/26	1	168.00	LF	Etta RRFB	130+81	RT	131+20	LT	Pull Box No. 1 <--> Pull Box, No. 2 (called out on plans but not on quantity sheets) (overrun quantity)
1350	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	4/28/26	5/1/26	1	12.00	LF	Hoffmeister intersection	143+47	RT	143+51	RT	Power Supply <--> Contoller
1490	9029100	BASE, CONCRETE	4/28/26	5/1/26	1	2.00	CUYD	Hoffmeister intersection	143+51	RT			Contoller
			5/1/26		2	0.44	CUYD	Hoffmeister intersection	143+85	RT			Post Base No. 2
			5/1/26		3	0.44	CUYD	Hoffmeister intersection	143+63	RT			Post Base No. 3
1790	9109902	MISC. ITS	4/28/26	5/1/26	1	3.00	EA	No location	0+00			Paid this in lieu for the additional work that was required to disconnect and install conduit / cables for the St. Louis County ITS at the Hoffmeister intersection	
1820	9109903	MISC. ITS	4/28/26	5/1/26	1	1,406.00	LF	North of W Loretta Ave <--> North of W Ripa	121+83	LT	108+76	LT	PB ITS No. 14 <--> PB ITS No. 13

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250919-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3631	0080	TYPE 5 AGGREGATE FOR BASE	Material		3	Apr 2, 2026	SYSTEM	(\$6,317.78)		
					3	Apr 2, 2026	SYSTEM	\$6,317.78	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dieboj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
	Material - Total			\$0.00						
	0080 - Total								\$0.00	
	0110	CONCRETE PAVEMENT (8 IN. NON-REINF)	Material		3	Apr 2, 2026	SYSTEM	(\$30,503.00)		
					3	Apr 2, 2026	SYSTEM	\$30,503.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dieboj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					4	Apr 16, 2026	SYSTEM	(\$45,834.40)		
					4	Apr 16, 2026	SYSTEM	\$45,834.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dieboj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	May 4, 2026	SYSTEM	(\$77,493.60)		
					5	May 4, 2026	SYSTEM	\$77,493.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user dieboj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					- Total			\$0.00		
	Material - Total			\$0.00						
	0110 - Total								\$0.00	
	0260	CONCRETE SIDEWALK, 4 IN.	Material		3	Apr 2, 2026	SYSTEM	(\$14,363.70)		
3					Apr 2, 2026	SYSTEM	\$14,363.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dieboj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
- Total						\$0.00				
Material - Total			\$0.00							
0260 - Total								\$0.00		
0270	MISC.	Material		4	Apr 16, 2026	SYSTEM	(\$27,900.00)			
				4	Apr 16, 2026	SYSTEM	\$27,900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dieboj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				5	May 4, 2026	SYSTEM	(\$37,200.00)			
				5	May 4, 2026	SYSTEM	\$37,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user dieboj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
				- Total			\$0.00			
Material - Total			\$0.00							
0270 - Total								\$0.00		
0280	MISC.	Material		4	Apr 16, 2026	SYSTEM	(\$25,444.80)			
				4	Apr 16, 2026	SYSTEM	\$25,444.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dieboj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				5	May 4, 2026	SYSTEM	(\$25,444.80)			
				5	May 4, 2026	SYSTEM	\$25,444.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user dieboj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				- Total			\$0.00			
Material - Total			\$0.00							
0280 - Total								\$0.00		



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250919-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6S3631	0290	MISC.	Material		4	Apr 16, 2026	SYSTEM	(\$13,430.00)				
					4	Apr 16, 2026	SYSTEM	\$13,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dieboj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					5	May 4, 2026	SYSTEM	(\$13,430.00)				
					5	May 4, 2026	SYSTEM	\$13,430.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dieboj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
					- Total						\$0.00	
	Material - Total						\$0.00					
	0290 - Total								\$0.00			
	0310	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		5	May 4, 2026	SYSTEM	(\$46,662.00)				
					5	May 4, 2026	SYSTEM	\$46,662.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dieboj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					- Total						\$0.00	
					Material - Total						\$0.00	
	0310 - Total								\$0.00			
	0330	CURB AND GUTTER TYPE A	Material		3	Apr 2, 2026	SYSTEM	(\$1,672.00)				
					3	Apr 2, 2026	SYSTEM	\$1,672.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user dieboj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					- Total						\$0.00	
Material - Total								\$0.00				
0330 - Total								\$0.00				
0440	CURB INLET	Material		4	Apr 16, 2026	SYSTEM	(\$11,300.00)					
				4	Apr 16, 2026	SYSTEM	\$11,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dieboj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.				
				5	May 4, 2026	SYSTEM	(\$11,300.00)					
				5	May 4, 2026	SYSTEM	\$11,300.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dieboj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				- Total						\$0.00		
Material - Total						\$0.00						
0440 - Total								\$0.00				
0750	12 IN. PIPE GROUP A	Material		5	May 4, 2026	SYSTEM	(\$7,000.00)					
				5	May 4, 2026	SYSTEM	\$7,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dieboj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.				
				- Total						\$0.00		
				Material - Total						\$0.00		
0750 - Total								\$0.00				
0910	ROCK DITCH CHECK	Material		3	Apr 2, 2026	SYSTEM	(\$5,600.00)					
				3	Apr 2, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user dieboj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				
				4	Apr 16, 2026	SYSTEM	(\$5,600.00)					
				4	Apr 16, 2026	SYSTEM	\$5,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user dieboj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.				



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250919-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3631	0910	ROCK DITCH CHECK	Material	- Total				\$0.00	
			Material - Total						
	0910 - Total							\$0.00	
	1010	CONDUIT, 4 IN. RIGID, PUSHED	Material		5	May 4, 2026	SYSTEM	(\$5,544.00)	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dieboj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
				5	May 4, 2026	SYSTEM	\$5,544.00		
			- Total				\$0.00		
Material - Total							\$0.00		
1010 - Total							\$0.00		
1120	SIGNAL HEAD, TYPE 3S	Construction Stockpile STMI		5	May 4, 2026	SYSTEM	\$2,930.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			
	Construction Stockpile STMI - Total							\$2,930.00	
	1120 - Total							\$2,930.00	
1130	SIGNAL HEAD, TYPE 4S	Construction Stockpile STMI		5	May 4, 2026	SYSTEM	\$589.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			
	Construction Stockpile STMI - Total							\$589.00	
	1130 - Total							\$589.00	
1140	SIGNAL HEAD, TYPE 3B	Construction Stockpile STMI		5	May 4, 2026	SYSTEM	\$13,661.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			
	Construction Stockpile STMI - Total							\$13,661.00	
	1140 - Total							\$13,661.00	
1150	SIGNAL HEAD, TYPE 4B	Construction Stockpile STMI		5	May 4, 2026	SYSTEM	\$5,901.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			
	Construction Stockpile STMI - Total							\$5,901.00	
	1150 - Total							\$5,901.00	
1160	SIGNAL HEAD, TYPE 5B	Construction Stockpile STMI		5	May 4, 2026	SYSTEM	\$947.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			
	Construction Stockpile STMI - Total							\$947.00	
	1160 - Total							\$947.00	
1170	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	Construction Stockpile STMI		5	May 4, 2026	SYSTEM	\$13,248.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			
	Construction Stockpile STMI - Total							\$13,248.00	
	1170 - Total							\$13,248.00	
1190	SIGNAL SIGN, MOUNTING HARDWARE	Construction Stockpile STMI		5	May 4, 2026	SYSTEM	\$7,216.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			
	Construction Stockpile STMI - Total							\$7,216.00	
	1190 - Total							\$7,216.00	
1210	POST, SIGNAL 4 FT.	Construction Stockpile STMI		5	May 4, 2026	SYSTEM	\$1,218.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			
	Construction Stockpile STMI - Total							\$1,218.00	
	1210 - Total							\$1,218.00	
1220	POST, SIGNAL 8 FT.	Construction Stockpile STMI		5	May 4, 2026	SYSTEM	\$16,060.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total			



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250919-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J6S3631	1220	POST, SIGNAL 8 FT.	Construction Stockpile STMI - Total						\$16,060.00	
	1220 - Total								\$16,060.00	
	1230	POST, SIGNAL 15 FT.	Construction Stockpile STMI		5	May 4, 2026	SYSTEM	\$1,253.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$1,253.00		
			Construction Stockpile STMI - Total						\$1,253.00	
	1230 - Total								\$1,253.00	
	1350	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	Material		5	May 4, 2026	SYSTEM	(\$168.00)		
					5	May 4, 2026	SYSTEM	\$168.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user dieboj1 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
					- Total			\$0.00		
			Material - Total						\$0.00	
	1350 - Total								\$0.00	
	1490	BASE, CONCRETE	Material		5	May 4, 2026	SYSTEM	(\$8,553.60)		
					5	May 4, 2026	SYSTEM	\$8,553.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user dieboj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					- Total			\$0.00		
			Material - Total						\$0.00	
	1490 - Total								\$0.00	
	1610	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile STMI		2	Mar 16, 2026	SYSTEM	\$27,248.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$27,248.00		
			Construction Stockpile STMI - Total						\$27,248.00	
	1610 - Total								\$27,248.00	
	1620	36 IN. SURFACE-MOUNT DELINEATOR POST	Construction Stockpile STMI		2	Mar 16, 2026	SYSTEM	\$1,095.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total			\$1,095.00		
			Construction Stockpile STMI - Total						\$1,095.00	
	1620 - Total								\$1,095.00	
	1630	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI		2	Mar 16, 2026	SYSTEM	\$26,048.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$26,048.00			
		Construction Stockpile STMI - Total						\$26,048.00		
1630 - Total								\$26,048.00		
1640	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	Construction Stockpile STMI		2	Mar 16, 2026	SYSTEM	\$11,955.06	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$11,955.06			
		Construction Stockpile STMI - Total						\$11,955.06		
1640 - Total								\$11,955.06		
1650	SH-FLAT SHEET	Construction Stockpile STMI		2	Mar 16, 2026	SYSTEM	\$8,801.52	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$8,801.52			
		Construction Stockpile STMI - Total						\$8,801.52		
1650 - Total								\$8,801.52		
1660	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		2	Mar 16, 2026	SYSTEM	\$3,365.67	Payment Estimate Item Adjustment generated Stockpile Transaction		
				- Total			\$3,365.67			
		Construction Stockpile STMI - Total						\$3,365.67		
1660 - Total								\$3,365.67		
1700	MISC. ITS	Construction		5	May 4,	SYSTEM	\$4,605.00	Payment Estimate Item Adjustment generated Stockpile Transaction		



Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 250919-F05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J6S3631	1700	MISC. ITS	Stockpile STMI			2026					
				- Total				\$4,605.00			
			Construction Stockpile STMI - Total				\$4,605.00				
	1700 - Total						\$4,605.00				
	1770	MISC. ITS	Material			4	Apr 16, 2026	SYSTEM	(\$2,457.00)		
						4	Apr 16, 2026	SYSTEM	\$2,457.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user dieboj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
						5	May 4, 2026	SYSTEM	(\$2,457.00)		
						5	May 4, 2026	SYSTEM	\$2,457.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user dieboj1 overriding Payment Estimate Exception 18 on the current Payment Estimate.	
				- Total						\$0.00	
				Material - Total						\$0.00	
	1770 - Total						\$0.00				
	1790	MISC. ITS	Material			5	May 4, 2026	SYSTEM	(\$900.00)		
						5	May 4, 2026	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user dieboj1 overriding Payment Estimate Exception 19 on the current Payment Estimate.	
				- Total						\$0.00	
				Material - Total						\$0.00	
	1790 - Total						\$0.00				
	1820	MISC. ITS	Material			4	Apr 16, 2026	SYSTEM	(\$39,824.00)		
						4	Apr 16, 2026	SYSTEM	\$39,824.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user dieboj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
						5	May 4, 2026	SYSTEM	(\$66,538.00)		
						5	May 4, 2026	SYSTEM	\$66,538.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user dieboj1 overriding Payment Estimate Exception 20 on the current Payment Estimate.	
				- Total						\$0.00	
				Material - Total						\$0.00	
	1820 - Total						\$0.00				
J6S3631 - Total								\$146,141.25			
Overall - Total								\$146,141.25			



Contract Adjustments for Contract - 250919-F05

There are no contract adjustments to display for this contract.