



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number	Contract ID	250919-H01	Pay Period Start	October 2, 2026	Original Contract Amount	\$1,878,592.60
12	Prime Contractor	Robertson Contractors, Inc.	Pay Period End	October 15, 2026	Net Change Order Amount	\$800.00
					Current Contract Amount	\$1,879,392.60

Approval Date						By User
October 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					wilkem1
October 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					wilkem1
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		93.41%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	October 1, 2025	October 1, 2025	
Letting Date	September 19, 2025	September 19, 2025	
Notice to Proceed Date	November 3, 2025	November 3, 2025	
Work Began Date	May 18, 2026	May 18, 2026	

Contract Total Pay For Estimate No. 12			
	This Estimate	Previous	To Date
250919-H01	Total Posted Items Pay	\$92,529.75	\$1,755,506.96
	Gross Item Adjustments	(\$59,927.06)	\$5,500.31
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$1,728,404.58	\$1,761,007.27
Contract Total Payable This Estimate:		\$32,602.69	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3677	0020	2013000	CLEARING AND GRUBBING	ACRE	\$3,300.000	1.300	\$4,290.00
	0030	2022010	REMOVAL OF IMPROVEMENTS	LS	\$8,500.000	0.500	\$4,250.00
	0120	4019905	MISC.OPTIONAL PAVEMENT	SQYD	\$67.500	221.800	\$14,971.50
	0190	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	EA	\$600.000	2	\$1,200.00
	0200	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	LF	\$0.750	1,274	\$955.50
	0210	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	LF	\$0.750	240	\$180.00
	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	LS	\$15,000.000	0.250	\$3,750.00
	0280	8025006	MULCHING	ACRE	\$2,635.000	0.800	\$2,108.00
	0290	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$1,700.000	0.800	\$1,360.00
	0340	6061060	MGS GUARDRAIL	LF	\$34.000	100	\$3,400.00
	0360	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,200.000	1	\$4,200.00
	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,900.000	1	\$3,900.00
	0380	6063017	TYPE C CRASHWORTHY END TERMINAL	EA	\$32,000.000	1	\$32,000.00
	0570	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	SQYD	\$185.000	21.600	\$3,996.00
	0630	7034212	SLAB ON STEEL	SQYD	\$675.000	12.250	\$8,268.75
	0680	7151001	VERTICAL DRAIN AT END BENTS	EA	\$1,850.000	2	\$3,700.00

Project J9S3677 - Total	\$92,529.75
Overall - Total	\$92,529.75

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number	Contract ID	250919-H01	Pay Period Start	October 2, 2026	Original Contract Amount	\$1,878,592.60
12	Prime Contractor	Robertson Contractors, Inc.	Pay Period End	October 15, 2026	Net Change Order Amount	\$800.00
					Current Contract Amount	\$1,879,392.60

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3677	0100	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-33.30000	\$19.40	(\$646.02)
	0120	MISC.	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Index price adjustment			\$128.70
	0200	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material			-3,024	\$0.75	(\$2,268.00)
	0200	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilkem1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	3,024	\$0.75	\$2,268.00
	0200	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment		20% retained until retro reflectivity results total LF=1274 at unit price 0.75000			(\$191.10)
	0200	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Overrun			-904	\$0.75	(\$678.00)
	0210	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material			-504	\$0.75	(\$378.00)
	0210	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilkem1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	504	\$0.75	\$378.00
	0210	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment		20% retained until retro reflectivity results total LF=240 at unit price 0.75000			(\$36.00)
	0290	SEEDING - COOL SEASON GRASSES	Other Item Adjustment		20% retained for seed growth			(\$408.00)
	0340	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,149.17)
	0360	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$2,023.11)
	0370	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,622.22)
	0380	TYPE C CRASHWORTHY END TERMINAL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$53,314.67)
	0480	TYPE H BARRIER	Material			-192	\$155.00	(\$29,760.00)
	0480	TYPE H BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilkem1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	192	\$155.00	\$29,760.00
	0570	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Index price adjustment			\$12.53
	0630	SLAB ON STEEL	Material			-245	\$675.00	(\$165,375.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number 12		Contract ID Prime Contractor	250919-H01 Robertson Contractors, Inc.	Pay Period Start Pay Period End	October 2, 2026 October 15, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,878,592.60 \$800.00 \$1,879,392.60	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3677	0630	SLAB ON STEEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilkem1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	245	\$675.00	\$165,375.00
	0640	TYPE H BARRIER	Material			-174	\$155.00	(\$26,970.00)
	0640	TYPE H BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wilkem1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	174	\$155.00	\$26,970.00
Total								(\$59,927.06)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3677	FAS S704(29)	2 Bridge replacements	AA	BUTLER	over Blue Spring Slough (Drainage Ditch No. 10)
Totals by Job Numbers					
J9S3677			This Estimate	Previous	To Date
	Posted Item Pay		\$92,529.75	\$1,662,977.21	\$1,755,506.96
	Gross Item Adjustments		(\$59,927.06)	\$65,427.37	\$5,500.31
	Gross Item Pay		\$32,602.69	\$1,728,404.58	\$1,761,007.27
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3677, Item 4019905, Project Item Line Number 0120, Material Set 401990596, Material 1015ACPG..6422 - PG 64-22 Performance Gr Asph.Binder, Acceptance Action Generic 1015ACPG..6422 is insufficient.	wilkem1 Awaiting test results from Jeff City	wilkem1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3677, Item 5031011A, Project Item Line Number 0570, Material Set 5031011A96, Material 1015ACPG..6422 - PG 64-22 Performance Gr Asph.Binder, Acceptance Action Generic 1015ACPG..6422 is insufficient.	wilkem1 Awaiting test results from Jeff City	wilkem1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3677, Item 6206000D, Project Item Line Number 0200, Material Set 6206000D, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	wilkem1 Awaiting certs from supplier	wilkem1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3677, Item 6206000D, Project Item Line Number 0200, Material Set 6206000D, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	wilkem1 Awaiting certs from supplier	wilkem1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3677, Item 6206001D, Project Item Line Number 0210, Material Set 6206001D, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	wilkem1 Awaiting certs from supplier	wilkem1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3677, Item 6206001D, Project Item Line Number 0210, Material Set 6206001D, Material 1048PMTRHBWBWL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBWL is insufficient.	wilkem1 Awaiting certs from supplier	wilkem1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3677, Item 7034212, Project Item Line Number 0630, Material Set 703421296, Material 3703SIPF - Stay in Place Forms, Acceptance Action Generic 3703SIPF is insufficient.	wilkem1 Awaiting certs from supplier	wilkem1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3677, Item 7034216, Project Item Line Number 0480, Material Set 703421696, Material 1057JMCSS - Silicon Sealant for Sawed/Formed Jnts @, Acceptance Action Generic 1057JMCSS is insufficient.	wilkem1 Waiting on Jeff City PAL	wilkem1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3677, Item 7034216, Project Item Line Number 0640, Material Set 703421696, Material 1057JMCSS - Silicon Sealant for Sawed/Formed Jnts @, Acceptance Action Generic 1057JMCSS is insufficient.	wilkem1 Waiting on Jeff City PAL	wilkem1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3677, Item 7034216, Project Item Line Number 0640, Material Set 703421696, Material 1055CMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMLDST2 is insufficient.	wilkem1 Waiting on Jeff City PAL	wilkem1	Overridden
Estimate Exception Type: Item Overrun: Contract 250919-H01, Contract Project J9S3677, Project Item Line Number 0100, Contract Line Item Number 0100, Item 3040163, Minor Item.	wilkem1 Awaiting processing of Change Order	wilkem1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 250919-H01, Contract Project J9S3677, Project Item Line Number 0200, Contract Line Item Number 0200, Item 6206000D, Minor Item.	wilkem1 Awaiting processing of Change Order	wilkem1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250919-H01	J9S3677	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0001	0020	2013000	CLEARING AND GRUBBING	2.00	0.00	2.00	ACRE	2.00	\$3,300.00	\$6,600.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$8,500.00	\$8,500.00
		0001	0040	2031000	CLASS A EXCAVATION	2,348.00	0.00	2,348.00	CUYD	1,050.00	\$14.50	\$15,225.00
		0001	0050	2036000	COMPACTING EMBANKMENT	1,425.00	0.00	1,425.00	CUYD	1,425.00	\$8.15	\$11,613.75
		0001	0060	2063000	CLASS 3 EXCAVATION	180.00	0.00	180.00	CUYD	1.20	\$16.35	\$19.62
		0001	0070	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	13.00	0.00	13.00	100F	13.00	\$335.00	\$4,355.00
		0001	0080	2142000	FURNISHING ROCK FILL	160.00	0.00	160.00	CUYD	156.00	\$50.00	\$7,800.00
		0001	0090	2143000	PLACING ROCK FILL	160.00	0.00	160.00	CUYD	156.00	\$22.30	\$3,478.80
		0001	0100	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	2,640.00	0.00	2,640.00	SQYD	2,673.30	\$19.40	\$51,862.02
		0001	0110	3105002	GRAVEL (A) OR CRUSHED STONE (B)	353.00	0.00	353.00	TONS	204.40	\$38.00	\$7,767.20
		0001	0120	4019905	MISC.OPTIONAL PAVEMENT	2,640.00	0.00	2,640.00	SQYD	2,639.30	\$67.50	\$178,152.75
		0001	0130	6113020	FURNISHING TYPE 2 ROCK BLANKET	432.00	0.00	432.00	CUYD	432.00	\$48.00	\$20,736.00
		0001	0140	6113040	PLACING TYPE 2 ROCK BLANKET	432.00	0.00	432.00	CUYD	432.00	\$20.00	\$8,640.00
		0001	0150	6161005	CONSTRUCTION SIGNS	322.50	0.00	322.50	SQFT	322.50	\$8.00	\$2,580.00
		0001	0160	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	4.00	14.00	EA	14.00	\$200.00	\$2,800.00
		0001	0170	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,000.00	\$6,000.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$80,000.00	\$80,000.00
		0001	0190	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	2.00	\$600.00	\$1,200.00
		0001	0200	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	2,120.00	0.00	2,120.00	LF	3,024.00	\$0.75	\$2,268.00
		0001	0210	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	530.00	0.00	530.00	LF	504.00	\$0.75	\$378.00
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	648.00	0.00	648.00	SQYD	446.60	\$3.55	\$1,585.43
		0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	0240	7250418	18 IN. PIPE GROUP C	35.00	0.00	35.00	LF	35.00	\$80.00	\$2,800.00
		0001	0250	7250424	24 IN. PIPE GROUP C	166.00	0.00	166.00	LF	166.00	\$75.00	\$12,450.00
		0001	0260	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$460.00	\$920.00
		0001	0270	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	6.00	0.00	6.00	EA	6.00	\$605.00	\$3,630.00
		0001	0280	8025006	MULCHING	1.20	0.00	1.20	ACRE	1.20	\$2,635.00	\$3,162.00
		0001	0290	8051000A	SEEDING - COOL SEASON GRASSES	1.20	0.00	1.20	ACRE	1.20	\$1,700.00	\$2,040.00
		0001	0300	8061005	ROCK DITCH CHECK	155.00	0.00	155.00	LF	0.00	\$22.00	\$0.00
		0001	0310	8061016	SEDIMENT REMOVAL	35.00	0.00	35.00	CUYD	0.00	\$0.01	\$0.00
		0001	0320	8061019	SILT FENCE	1,385.00	0.00	1,385.00	LF	0.00	\$2.95	\$0.00
		0001	0330	8061050	TYPE C BERM	365.00	0.00	365.00	LF	218.00	\$0.01	\$2.18
		0010	0340	6061060	MGS GUARDRAIL	250.00	0.00	250.00	LF	250.00	\$34.00	\$8,500.00
		0010	0350	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	50.00	0.00	50.00	LF	50.00	\$38.00	\$1,900.00
		0010	0360	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	2.00	\$4,200.00	\$8,400.00
		0010	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$3,900.00	\$7,800.00
		0010	0380	6063017	TYPE C CRASHWORTHY END TERMINAL	6.00	0.00	6.00	EA	4.00	\$32,000.00	\$128,000.00
		0070	0390	2061000	CLASS 1 EXCAVATION	55.00	0.00	55.00	CUYD	55.00	\$35.00	\$1,925.00
		0070	0400	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0070	0410	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	108.00	\$185.00	\$19,980.00
		0070	0420	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	300.00	0.00	300.00	LF	300.00	\$180.00	\$54,000.00
		0070	0430	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	410.00	0.00	410.00	LF	410.00	\$210.00	\$86,100.00
		0070	0440	7025001	DYNAMIC PILE TESTING	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00
		0070	0450	7027000	PILE POINT REINFORCEMENT	20.00	0.00	20.00	EA	20.00	\$400.00	\$8,000.00
		0070	0460	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	42.50	0.00	42.50	CUYD	42.50	\$1,240.00	\$52,700.00
		0070	0470	7034212	SLAB ON STEEL	271.00	0.00	271.00	SQYD	271.00	\$675.00	\$182,925.00
		0070	0480	7034216	TYPE H BARRIER	192.00	0.00	192.00	LF	192.00	\$155.00	\$29,760.00
		0070	0490	7061060	REINFORCING STEEL (BRIDGES)	3,520.00	0.00	3,520.00	LB	3,520.00	\$2.68	\$9,433.60
		0070	0500	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	23,640.00	0.00	23,640.00	LB	23,640.00	\$3.65	\$86,286.00
		0070	0510	7129901	MISC.Galvanizing Structural Steel	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0070	0520	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,850.00	\$3,700.00
		0070	0530	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$205.00	\$1,640.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
250919-H01	J9S3677	0070	0540	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$220.00	\$3,520.00
		0071	0550	2061000	CLASS 1 EXCAVATION	60.00	0.00	60.00	CUYD	60.00	\$35.00	\$2,100.00
		0071	0560	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.75	\$25,000.00	\$18,750.00
		0071	0570	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	108.00	\$185.00	\$19,980.00
		0071	0580	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	250.00	0.00	250.00	LF	250.00	\$185.00	\$46,250.00
		0071	0590	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	350.00	0.00	350.00	LF	350.00	\$225.00	\$78,750.00
		0071	0600	7025001	DYNAMIC PILE TESTING	4.00	0.00	4.00	EA	4.00	\$4,500.00	\$18,000.00
		0071	0610	7027000	PILE POINT REINFORCEMENT	20.00	0.00	20.00	EA	20.00	\$400.00	\$8,000.00
		0071	0620	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	46.90	0.00	46.90	CUYD	46.90	\$1,240.00	\$58,156.00
		0071	0630	7034212	SLAB ON STEEL	245.00	0.00	245.00	SQYD	245.00	\$675.00	\$165,375.00
		0071	0640	7034216	TYPE H BARRIER	174.00	0.00	174.00	LF	174.00	\$155.00	\$26,970.00
		0071	0650	7061060	REINFORCING STEEL (BRIDGES)	3,630.00	0.00	3,630.00	LB	3,630.00	\$2.62	\$9,510.60
		0071	0660	7121111	FABRICATED STRUCTURAL LOW ALLOY STEEL (I-BEAM) A709, GRADE 50	19,100.00	0.00	19,100.00	LB	19,100.00	\$3.70	\$70,670.00
		0071	0670	7129901	MISC.Galvanizing Structural Steel	1.00	0.00	1.00	LS	0.00	\$18,000.00	\$0.00
		0071	0680	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,850.00	\$3,700.00
		0071	0690	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$205.00	\$1,640.00
		0071	0700	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$220.00	\$3,520.00
Project J9S3677 - Total Value Posted to Date as of Report Generated Date												\$1,755,506.95
250919-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,755,506.95



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J9S3677

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2013000	CLEARING AND GRUBBING	10/14/26	10/14/26	1	1.30	ACRE	Bridge A9348	project				
0030	2022010	REMOVAL OF IMPROVEMENTS	10/14/26	10/14/26	1	0.50	LS	Bridge A9348	project				
0120	4019905	MISC.	10/5/26	10/14/26	1	221.80	SQYD	STA 420+63.39 - 420+82.84 STA 421+66.70 - 421+86.15 @ 20%	project				
0190	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	10/7/26	10/14/26	1	2.00	EA	Paying 2 EA for Bridge A9347 & Bridge A9348	project				
0200	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	10/9/26	10/14/26	1	1,274.00	LF	Bridge A9348 at STA 415+85.00 - 426+50.00	project				
0210	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	10/9/26	10/14/26	1	240.00	LF	Bridge A9348 From STA 415+85.00 to STA 426.+50.00	project				
0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKI	10/7/26	10/14/26	1	0.25	LS	Paying 0.25 Surveying & Staking to complete 1 total LS	project				
0280	8025006	MULCHING	10/7/26	10/14/26	1	0.80	ACRE	Bridge A9348	project				
0290	8051000A	SEEDING - COOL SEASON GRASSES	10/7/26	10/14/26	1	0.80	ACRE	.8 Seeding for Bridge A9348 at Sta.417+05.00 to 426+60.00	project				
0340	6061060	MGS GUARDRAIL	10/9/26	10/14/26	1	100.00	LF	Bridge A9348 From STA. 418+80.99 to STA. 420+69.24 RT	project				
0360	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	10/9/26	10/14/26	1	1.00	EA	Bridge A9348 RT	project				
0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	10/9/26	10/14/26	1	1.00	EA	Bridge A9348 RT	project				
0380	6063017	TYPE C CRASHWORTHY END TERMINAL	10/9/26	10/14/26	1	1.00	EA	Bridge A9348 From STA. 421+72.30 to STA. 421+87.77 LT	project				
0570	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	10/5/26	10/14/26	1	21.60	SQYD	STA 418+20 - 420+63.57 STA 421+86.15 - 424+40 @ 20%	project				
0630	7034212	SLAB ON STEEL	10/14/26	10/14/26	1	12.25	SQYD	5% pay for curing of bridge deck	project				
0680	7151001	VERTICAL DRAIN AT END BENTS	10/14/26	10/14/26	1	2.00	EA	Bridge A9348	project				

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250919-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3677	0050	COMPACTING EMBANKMENT	Material		6	Jul 16, 2026	SYSTEM	(\$5,330.10)	
					6	Jul 16, 2026	SYSTEM	\$5,330.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Aug 3, 2026	SYSTEM	(\$5,330.10)	
					7	Aug 3, 2026	SYSTEM	\$5,330.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Aug 17, 2026	SYSTEM	(\$5,330.10)	
					8	Aug 17, 2026	SYSTEM	\$5,330.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Sep 2, 2026	SYSTEM	(\$5,330.10)	
					9	Sep 2, 2026	SYSTEM	\$5,330.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Sep 16, 2026	SYSTEM	(\$5,330.10)	
					10	Sep 16, 2026	SYSTEM	\$5,330.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jacksc3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Oct 2, 2026	SYSTEM	(\$11,613.75)	
					11	Oct 2, 2026	SYSTEM	\$11,613.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jacksc3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0050 - Total			\$0.00					
0080	FURNISHING ROCK FILL	Material		4	Jun 16, 2026	SYSTEM	(\$7,800.00)		
				4	Jun 16, 2026	SYSTEM	\$7,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				5	Jul 1, 2026	SYSTEM	(\$7,800.00)		
				5	Jul 1, 2026	SYSTEM	\$7,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
0080 - Total			\$0.00						
0100	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material		6	Jul 16, 2026	SYSTEM	(\$14,198.86)		
				6	Jul 16, 2026	SYSTEM	\$14,198.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				7	Aug 3, 2026	SYSTEM	(\$29,687.82)		
				7	Aug 3, 2026	SYSTEM	\$29,687.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				8	Aug 17, 2026	SYSTEM	(\$29,687.82)		
				8	Aug 17, 2026	SYSTEM	\$29,687.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				9	Sep 2, 2026	SYSTEM	(\$29,687.82)		
				9	Sep 2, 2026	SYSTEM	\$29,687.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250919-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3677	0100	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material		10	Sep 16, 2026	SYSTEM	(\$29,687.82)	
					10	Sep 16, 2026	SYSTEM	\$29,687.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user jacksc3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					11	Oct 2, 2026	SYSTEM	(\$51,862.02)	
					11	Oct 2, 2026	SYSTEM	\$51,862.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jacksc3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
				Overrun	11	Oct 2, 2026	SYSTEM	(\$646.02)	
					11	Oct 2, 2026	SYSTEM	\$646.02	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user jacksc3 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					12	Oct 16, 2026	SYSTEM	(\$646.02)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					Overrun - Total			(\$646.02)	
					Overrun - Total			(\$646.02)	
					0100 - Total			(\$646.02)	
	0110	GRAVEL (A) OR CRUSHED STONE (B)	Material		7	Aug 3, 2026	SYSTEM	(\$7,767.20)	
					7	Aug 3, 2026	SYSTEM	\$7,767.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0110 - Total			\$0.00	
	0120	MISC.	Other Item Adjustment	ACAD	8	Aug 17, 2026	thomar1	\$4,037.86	Bridge A9347. BB 26-24 (8.25") \$3231.44 BP2 26-47 (1.75") \$806.42
					11	Oct 2, 2026	jacksc3	\$2,507.00	AC Index
					11	Oct 2, 2026	jacksc3	\$2,506.99	AC Adjustment
					11	Oct 2, 2026	jacksc3	(\$2,506.90)	Removing on of the AC adjustments
					12	Oct 16, 2026	wilkem1	\$128.70	AC Index price adjustment
					ACAD - Total			\$6,673.65	
					Other Item Adjustment - Total			\$6,673.65	
					0120 - Total			\$6,673.65	
	0130	FURNISHING TYPE 2 ROCK BLANKET	Material		4	Jun 16, 2026	SYSTEM	(\$9,484.80)	
					4	Jun 16, 2026	SYSTEM	\$9,484.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Jul 1, 2026	SYSTEM	(\$9,484.80)	
					5	Jul 1, 2026	SYSTEM	\$9,484.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0130 - Total			\$0.00	
	0160	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun	3	Jun 2, 2026	SYSTEM	(\$800.00)	
					4	Jun 16, 2026	SYSTEM	\$800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '200.00000 - 200.00000, 'is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250919-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3677	0160 - Total								\$0.00	
	0200	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		9	Sep 2, 2026	SYSTEM	(\$1,312.50)		
					9	Sep 2, 2026	SYSTEM	\$1,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					10	Sep 16, 2026	SYSTEM	(\$1,312.50)		
					10	Sep 16, 2026	SYSTEM	\$1,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user jacksc3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					11	Oct 2, 2026	SYSTEM	(\$1,312.50)		
					11	Oct 2, 2026	SYSTEM	\$1,312.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jacksc3 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					12	Oct 16, 2026	SYSTEM	(\$2,268.00)		
					12	Oct 16, 2026	SYSTEM	\$2,268.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilkem1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
			- Total			\$0.00				
			Material - Total			\$0.00				
			Other Item Adjustment	TRET	12	Oct 16, 2026	wilkem1	(\$191.10)	20% retained until retro reflectivity results total LF=1274 at unit price 0.75000	
			TRET - Total			(\$191.10)				
			Other Item Adjustment - Total			(\$191.10)				
			Overrun	Overrun	12	Oct 16, 2026	SYSTEM	(\$678.00)		
			Overrun - Total			(\$678.00)				
			Overrun - Total			(\$678.00)				
	0200 - Total								(\$869.10)	
	0210	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		9	Sep 2, 2026	SYSTEM	(\$198.00)		
					9	Sep 2, 2026	SYSTEM	\$198.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thomar1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					10	Sep 16, 2026	SYSTEM	(\$198.00)		
					10	Sep 16, 2026	SYSTEM	\$198.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user jacksc3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					11	Oct 2, 2026	SYSTEM	(\$198.00)		
					11	Oct 2, 2026	SYSTEM	\$198.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jacksc3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					12	Oct 16, 2026	SYSTEM	(\$378.00)		
					12	Oct 16, 2026	SYSTEM	\$378.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilkem1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
			- Total			\$0.00				
			Material - Total			\$0.00				
			Other Item Adjustment	TRET	12	Oct 16, 2026	wilkem1	(\$36.00)	20% retained until retro reflectivity results total LF=240 at unit price 0.75000	
			TRET - Total			(\$36.00)				
			Other Item Adjustment - Total			(\$36.00)				
	0210 - Total								(\$36.00)	
	0220	PERMANENT EROSION CONTROL GEOTEXTILE	Material		4	Jun 16, 2026	SYSTEM	(\$976.25)		
					4	Jun 16, 2026	SYSTEM	\$976.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thomar1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250919-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J9S3677	0220	PERMANENT EROSION CONTROL GEOTEXTILE	Material		5	Jul 1, 2026	SYSTEM	(\$976.25)				
					5	Jul 1, 2026	SYSTEM	\$976.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
					6	Jul 16, 2026	SYSTEM	(\$976.25)				
					- Total						(\$976.25)	
				Material - Total						(\$976.25)		
				MaterialCredit		7	Aug 3, 2026	SYSTEM	\$976.25			
				- Total						\$976.25		
			MaterialCredit - Total						\$976.25			
			0220 - Total							\$0.00		
			0240	18 IN. PIPE CULVERT GROUP C	Material		5	Jul 1, 2026	SYSTEM	(\$2,800.00)		
		5				Jul 1, 2026	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thomar1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
		6				Jul 16, 2026	SYSTEM	(\$2,800.00)				
		6				Jul 16, 2026	SYSTEM	\$2,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user thomar1 overriding Payment Estimate Exception 9 on the current Payment Estimate.			
		- Total						\$0.00				
	Material - Total						\$0.00					
	0240 - Total							\$0.00				
	0280	MULCHING	Material		8	Aug 17, 2026	SYSTEM	(\$1,054.00)				
					- Total						(\$1,054.00)	
				Material - Total						(\$1,054.00)		
			MaterialCredit		9	Sep 2, 2026	SYSTEM	\$1,054.00				
			- Total						\$1,054.00			
MaterialCredit - Total						\$1,054.00						
0280 - Total							\$0.00					
0290		SEEDING - COOL SEASON GRASSES	Material		8	Aug 17, 2026	SYSTEM	(\$680.00)				
				- Total						(\$680.00)		
	Material - Total						(\$680.00)					
	MaterialCredit			9	Sep 2, 2026	SYSTEM	\$680.00					
			- Total						\$680.00			
	MaterialCredit - Total						\$680.00					
	Other Item Adjustment		TRET	12	Oct 16, 2026	wilkem1	(\$408.00)	20% retained for seed growth				
			TRET - Total						(\$408.00)			
	Other Item Adjustment - Total						(\$408.00)					
0290 - Total							(\$408.00)					
0330	TYPE C BERM	Material		3	Jun 2, 2026	SYSTEM	(\$2.18)					
				3	Jun 2, 2026	SYSTEM	\$2.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user thomar1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
				4	Jun 16, 2026	SYSTEM	(\$2.18)					
				4	Jun 16, 2026	SYSTEM	\$2.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thomar1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
				5	Jul 1, 2026	SYSTEM	(\$2.18)					



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250919-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3677	0330	TYPE C BERM	Material		5	Jul 1, 2026	SYSTEM	\$2.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thomar1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					6	Jul 16, 2026	SYSTEM	(\$2.18)	
					6	Jul 16, 2026	SYSTEM	\$2.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thomar1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0330 - Total						
	0340	MGS GUARDRAIL	Construction Stockpile		7	Aug 3, 2026	SYSTEM	(\$2,298.33)	Payment Estimate Item Adjustment generated Stockpile Transaction
					12	Oct 16, 2026	SYSTEM	(\$1,149.17)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$3,447.50)		
				Construction Stockpile - Total			(\$3,447.50)		
			Construction Stockpile STMI		2	Dec 17, 2025	SYSTEM	\$3,447.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$3,447.50		
				Construction Stockpile STMI - Total			\$3,447.50		
				0340 - Total					
	0350	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile		7	Aug 3, 2026	SYSTEM	(\$844.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$844.00)		
Construction Stockpile - Total				(\$844.00)					
Construction Stockpile STMI				2	Dec 17, 2025	SYSTEM	\$844.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$844.00			
			Construction Stockpile STMI - Total			\$844.00			
0350 - Total							\$0.00		
0360	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		7	Aug 3, 2026	SYSTEM	(\$2,528.89)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				12	Oct 16, 2026	SYSTEM	(\$2,023.11)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$4,552.00)			
			Construction Stockpile - Total			(\$4,552.00)			
		Construction Stockpile STMI		2	Dec 17, 2025	SYSTEM	\$4,552.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$4,552.00			
			Construction Stockpile STMI - Total			\$4,552.00			
0360 - Total							\$0.00		
0370	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		7	Aug 3, 2026	SYSTEM	(\$2,027.78)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				12	Oct 16, 2026	SYSTEM	(\$1,622.22)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$3,650.00)			
			Construction Stockpile - Total			(\$3,650.00)			
		Construction Stockpile STMI		2	Dec 17, 2025	SYSTEM	\$3,650.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$3,650.00			
			Construction Stockpile STMI - Total			\$3,650.00			
0370 - Total							\$0.00		
0380	TYPE C CRASHWORTHY END TERMINAL	Construction Stockpile		7	Aug 3, 2026	SYSTEM	(\$66,643.33)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				12	Oct 16, 2026	SYSTEM	(\$53,314.67)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$119,958.00)			
		Construction Stockpile - Total			(\$119,958.00)				



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250919-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3677	0380	TYPE C CRASHWORTHY END TERMINAL	Construction Stockpile STMI		2	Dec 17, 2025	SYSTEM	\$119,958.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$119,958.00		
				Construction Stockpile STMI - Total				\$119,958.00		
				0380 - Total				\$0.00		
	0410	BRIDGE APPROACH SLAB (MINOR ROAD)	Other Item Adjustment	ACAD	8	Aug 17, 2026	thomar1	\$284.97	Bridge A9347. BB 26-24 (8.25") \$228.06 BP2 26-47 (1.75") \$56.91	
					ACAD - Total				\$284.97	
					Other Item Adjustment - Total				\$284.97	
					0410 - Total				\$284.97	
	0450	PILE POINT REINFORCEMENT	Material		3	Jun 2, 2026	SYSTEM	(\$8,000.00)		
					3	Jun 2, 2026	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user thomar1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Jun 16, 2026	SYSTEM	(\$8,000.00)		
					4	Jun 16, 2026	SYSTEM	\$8,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thomar1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
					0450 - Total				\$0.00	
					0470	SLAB ON STEEL	Material		5	Jul 1, 2026
	5	Jul 1, 2026	SYSTEM	\$174,150.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thomar1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
	6	Jul 16, 2026	SYSTEM	(\$174,150.00)						
	6	Jul 16, 2026	SYSTEM	\$174,150.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user thomar1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	7	Aug 3, 2026	SYSTEM	(\$182,925.00)						
	7	Aug 3, 2026	SYSTEM	\$182,925.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user thomar1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
	- Total								\$0.00	
	Material - Total								\$0.00	
	0470 - Total								\$0.00	
	0480	TYPE H BARRIER	Material						7	Aug 3, 2026
					7	Aug 3, 2026	SYSTEM	\$29,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user thomar1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					8	Aug 17, 2026	SYSTEM	(\$29,760.00)		
					8	Aug 17, 2026	SYSTEM	\$29,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user thomar1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					9	Sep 2, 2026	SYSTEM	(\$29,760.00)		
					9	Sep 2, 2026	SYSTEM	\$29,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user thomar1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					10	Sep 16, 2026	SYSTEM	(\$29,760.00)		
					10	Sep 16, 2026	SYSTEM	\$29,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user jacksc3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					11	Oct 2, 2026	SYSTEM	(\$29,760.00)		
					11	Oct 2,	SYSTEM	\$29,760.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250919-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3677	0480	TYPE H BARRIER	Material			2026			Estimate Item Adjustment (0006) due to user jacksc3 overriding Payment Estimate Exception 13 on the current Payment Estimate.
					12	Oct 16, 2026	SYSTEM	(\$29,760.00)	
					12	Oct 16, 2026	SYSTEM	\$29,760.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user wilkem1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
	0480 - Total			\$0.00					
	0500	FAB. STRUCT. LOW ALLOY STEEL(IBM)A709,50	Material		4	Jun 16, 2026	SYSTEM	(\$86,286.00)	
					4	Jun 16, 2026	SYSTEM	\$86,286.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user thomar1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Jul 1, 2026	SYSTEM	(\$86,286.00)	
					5	Jul 1, 2026	SYSTEM	\$86,286.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user thomar1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
- Total				\$0.00					
Material - Total			\$0.00						
0500 - Total			\$0.00						
0570	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		11	Oct 2, 2026	SYSTEM	(\$15,984.00)		
				11	Oct 2, 2026	SYSTEM	\$15,984.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jacksc3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				- Total			\$0.00		
			Material - Total			\$0.00			
		Other Item Adjustment	ACAD	11	Oct 2, 2026	jacksc3	\$244.14	AC index	
				11	Oct 2, 2026	jacksc3	\$244.14	AC Adjustment	
				12	Oct 16, 2026	wilkem1	\$12.53	AC Index price adjustment	
				ACAD - Total			\$500.81		
				Other Item Adjustment - Total			\$500.81		
				0570 - Total			\$500.81		
0630	SLAB ON STEEL	Material		10	Sep 16, 2026	SYSTEM	(\$157,106.25)		
				10	Sep 16, 2026	SYSTEM	\$157,106.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user jacksc3 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				11	Oct 2, 2026	SYSTEM	(\$157,106.25)		
				11	Oct 2, 2026	SYSTEM	\$157,106.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user jacksc3 overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				12	Oct 16, 2026	SYSTEM	(\$165,375.00)		
				12	Oct 16, 2026	SYSTEM	\$165,375.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user wilkem1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				- Total			\$0.00		
			Material - Total			\$0.00			
0630 - Total			\$0.00						
0640	TYPE H BARRIER	Material		10	Sep 16, 2026	SYSTEM	(\$26,970.00)		
				10	Sep 16, 2026	SYSTEM	\$26,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user jacksc3 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				11	Oct 2,	SYSTEM	(\$26,970.00)		



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 250919-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3677	0640	TYPE H BARRIER	Material			2026			
					11	Oct 2, 2026	SYSTEM	\$26,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user jacksc3 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					12	Oct 16, 2026	SYSTEM	(\$26,970.00)	
					12	Oct 16, 2026	SYSTEM	\$26,970.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user wilkem1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
			0640 - Total			\$0.00			
J9S3677 - Total								\$5,500.31	
Overall - Total								\$5,500.31	



Contract Adjustments for Contract - 250919-H01

There are no contract adjustments to display for this contract.