



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 5, 2026

**Pay Estimate Created Date: June 1, 2026**

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 251017-A04	<b>Pay Period Start</b> December 16, 2025	<b>Original Contract Amount</b> \$3,024,990.21
<b>Prime Contractor</b> Clarkson Construction Company	<b>Pay Period End</b> June 1, 2026	<b>Net Change Order Amount</b> (\$1,000.00)	<b>Current Contract Amount</b> \$3,023,990.21

Approval Date	By User
June 1, 2026	dennij1 Generated and Approved (and should be considered Draft) at the Project Office Level by
June 1, 2026	scarpmp1 Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by
June 4, 2026	hannos1 Reviewed and Approved at the Central Office Controllers Office Level by

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		4.05%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 6, 2025	November 6, 2025	
Letting Date	October 17, 2025	October 17, 2025	
Notice to Proceed Date	December 8, 2025	December 8, 2025	
Work Began Date	May 26, 2026	May 26, 2026	

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
251017-A04			
Total Posted Items Pay	\$47,549.60	\$75,000.00	\$122,549.60
Gross Item Adjustments	(\$15,244.30)	\$0.00	(\$15,244.30)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$32,305.30</b>	<b>\$75,000.00</b>	<b>\$107,305.30</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0122	0070	2071000	LINEAR GRADING CLASS 1	STA	\$4,120.000	0.550	\$2,266.00
	0240	6161005	CONSTRUCTION SIGNS	SQFT	\$7.300	208	\$1,518.40
	0250	6161025	CHANNELIZER (TRIM-LINE)	EA	\$20.250	148	\$2,997.00
	0270	6161033	DIRECTION INDICATOR BARRICADE	EA	\$84.450	26	\$2,195.70
	0280	6161040	FLASHING ARROW PANEL	EA	\$1,630.000	2	\$3,260.00
	0300	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$3,100.000	2	\$6,200.00
	0310	6169901	MISC.TEMPORARY TRAFFIC SIGNAL MODIFICATIONS	LS	\$16,600.000	0.900	\$14,940.00
	0520	7261015	15 IN. PIPE GROUP A	LF	\$135.900	101	\$13,725.90
	0600	8061005	ROCK DITCH CHECK	LF	\$31.900	14	\$446.60

**Project JNW0122 - Total** **\$47,549.60**

**Overall - Total** **\$47,549.60**

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0122	0240	CONSTRUCTION SIGNS	Material			-208	\$7.30	(\$1,518.40)
	0520	15 IN. PIPE GROUP A	Material			-101	\$135.90	(\$13,725.90)
<b>Total</b>								<b>(\$15,244.30)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on June 5, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0122	FAF 36-1(109)	Pavement widening	36	DEKALB	at Bob F. Griffin Road

**Totals by Job Numbers**

JNW0122	This Estimate			Previous			To Date		
	Posted Item Pay								
	Posted Item Pay	\$47,549.60		\$75,000.00		\$122,549.60			
	Gross Item Adjustments	(\$15,244.30)		\$0.00		(\$15,244.30)			
	<b>Gross Item Pay</b>	<b>\$32,305.30</b>		<b>\$75,000.00</b>		<b>\$107,305.30</b>			
	Incentive	\$0.00		\$0.00		\$0.00			
	Disincentive	\$0.00		\$0.00		\$0.00			
	Liquidated Damages	\$0.00		\$0.00		\$0.00			
	Other Contract Adjustments	\$0.00		\$0.00		\$0.00			



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 5, 2026

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0122, Item 6161005, Project Item Line Number 0240, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Need certifications for signs and stands.	dennij1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0122, Item 7261015, Project Item Line Number 0520, Material Set 726101596, Material 1026CPRCC3.015 - Reinf Conc Culv Pipe CI3 15" (375 mm), Acceptance Action Generic 1026CPRCC3.015 is insufficient.	Material has not been reported.	dennij1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-A04	JNW0122	0001	0010	1081000	SIGNET DBE REPORTING	1.00	-1.00	0.00	LS	0.00	\$1,000.00	\$0.00
		0001	0020	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$2,700.00	\$0.00
		0001	0030	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$105,000.00	\$0.00
		0001	0040	2035000	UNCLASSIFIED EXCAVATION	11,669.00	0.00	11,669.00	CUYD	0.00	\$10.80	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	305.00	0.00	305.00	CUYD	0.00	\$15.55	\$0.00
		0001	0060	2063000	CLASS 3 EXCAVATION	70.00	0.00	70.00	CUYD	0.00	\$15.00	\$0.00
		0001	0070	2071000	LINEAR GRADING CLASS 1	4.30	0.00	4.30	STA	0.55	\$4,120.00	\$2,266.00
		0001	0080	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	13,007.00	0.00	13,007.00	SQYD	0.00	\$10.12	\$0.00
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT - TEMPORARY PAVEMENT FOR CONSTRUCTION WIDENING	863.30	0.00	863.30	SQYD	0.00	\$119.20	\$0.00
		0001	0100	4019905	MISC.OPTIONAL PAVEMENT (RTE 36 ACCEL/DECEL LANES)	2,249.30	0.00	2,249.30	SQYD	0.00	\$132.90	\$0.00
		0001	0110	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	538.00	0.00	538.00	TONS	0.00	\$208.00	\$0.00
		0001	0120	4071005	TACK COAT	244.00	0.00	244.00	GAL	0.00	\$11.25	\$0.00
		0001	0130	5021334	CONCRETE PAVEMENT (10 1/2 IN. NON-REINFORCED, 15 FT. JOINTS)	5,415.80	0.00	5,415.80	SQYD	0.00	\$139.00	\$0.00
		0001	0140	5021340	TYPE A2 SHOULDER	3,482.10	0.00	3,482.10	SQYD	0.00	\$30.38	\$0.00
		0001	0150	6042020	ADJUSTING BASIN OR INLET	1.00	0.00	1.00	EA	0.00	\$4,590.00	\$0.00
		0001	0160	6083006	6 IN. CONCRETE MEDIAN STRIP	106.20	0.00	106.20	SQYD	0.00	\$202.00	\$0.00
		0001	0170	6085008	PAVED APPROACH, 8 IN.	815.30	0.00	815.30	SQYD	0.00	\$102.30	\$0.00
		0001	0180	6091041	CONCRETE GUTTER TYPE A	61.00	0.00	61.00	LF	0.00	\$112.90	\$0.00
		0001	0190	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	33.00	0.00	33.00	CUYD	0.00	\$78.40	\$0.00
		0001	0200	6096043	PLACING TYPE 3 ROCK DITCH LINER	33.00	0.00	33.00	CUYD	0.00	\$50.25	\$0.00
		0001	0210	6096050	BEDDING MATERIAL FOR ROCK DITCH LINER	12.00	0.00	12.00	CUYD	0.00	\$105.60	\$0.00
		0001	0220	6099903	MISC.MODIFIED CURB AND GUTTER, TYPE B	540.00	0.00	540.00	LF	0.00	\$64.85	\$0.00
		0001	0230	6141120	CURVED VANE GRATE AND FRAME (2 FT. X 2 FT. OR 600MM X 600MM)	1.00	0.00	1.00	EA	0.00	\$489.00	\$0.00
		0001	0240	6161005	CONSTRUCTION SIGNS	1,254.00	0.00	1,254.00	SQFT	208.00	\$7.30	\$1,518.40
		0001	0250	6161025	CHANNELIZER (TRIM-LINE)	148.00	0.00	148.00	EA	148.00	\$20.25	\$2,997.00
		0001	0260	6161030	TYPE 3 MOVEABLE BARRICADE	17.00	0.00	17.00	EA	0.00	\$174.50	\$0.00
		0001	0270	6161033	DIRECTION INDICATOR BARRICADE	26.00	0.00	26.00	EA	26.00	\$84.45	\$2,195.70
		0001	0280	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$1,630.00	\$3,260.00
		0001	0290	6161055	SEQUENTIAL FLASHING WARNING LIGHT	26.00	0.00	26.00	EA	0.00	\$73.20	\$0.00
		0001	0300	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	2.00	\$3,100.00	\$6,200.00
		0001	0310	6169901	MISC.TEMPORARY TRAFFIC SIGNAL MODIFICATIONS	1.00	0.00	1.00	LS	0.90	\$16,600.00	\$14,940.00
		0001	0320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$300,000.00	\$75,000.00
		0001	0330	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,175.00	0.00	1,175.00	LF	0.00	\$22.50	\$0.00
		0001	0350	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	339.00	0.00	339.00	LF	0.00	\$22.50	\$0.00
		0001	0360	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	16.00	0.00	16.00	EA	0.00	\$332.00	\$0.00
		0001	0370	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/L/T/RT	4.00	0.00	4.00	EA	0.00	\$479.00	\$0.00
		0001	0380	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,780.00	0.00	1,780.00	LF	0.00	\$2.25	\$0.00
		0001	0390	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	1,440.00	0.00	1,440.00	LF	0.00	\$2.25	\$0.00
		0001	0400	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	26.00	0.00	26.00	LF	0.00	\$13.50	\$0.00
		0001	0410	6205440A	TEMPORARY NON-REMOVABLE MARKING TAPE LEFT/RIGHT ARROW	9.00	0.00	9.00	EA	0.00	\$140.80	\$0.00
		0001	0420	6205442	TEMPORARY NON-REMOVABLE MARKING TAPE STRAIGHT ARROW	4.00	0.00	4.00	EA	0.00	\$140.80	\$0.00
		0001	0430	6205443A	TEMPORARY NON-REMOVABLE MARKING TAPE COMBINATION STRAIGHT- LEFT/RIGHT ARROW	2.00	0.00	2.00	EA	0.00	\$185.80	\$0.00
		0001	0440	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	5,665.00	0.00	5,665.00	LF	0.00	\$0.30	\$0.00
		0001	0450	6205903B	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	3,085.00	0.00	3,085.00	LF	0.00	\$0.30	\$0.00
		0001	0460	6207001	PAVEMENT MARKING REMOVAL	4,410.00	0.00	4,410.00	LF	0.00	\$0.65	\$0.00
		0001	0470	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	12.00	0.00	12.00	EA	0.00	\$107.00	\$0.00
		0001	0480	6208076	4 IN TEMPORARY PAVEMENT MARKING PAINT	997.00	0.00	997.00	LF	0.00	\$0.15	\$0.00
		0001	0490	6209901	MISC.TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$11,300.00	\$0.00
		0001	0500	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,871.00	0.00	4,871.00	SQYD	0.00	\$5.65	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-A04	JNW0122	0001	0510	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$31,100.00	\$0.00
		0001	0520	7261015	15 IN. PIPE GROUP A	101.00	0.00	101.00	LF	101.00	\$135.90	\$13,725.90
		0001	0530	7261018	18 IN. PIPE GROUP A	179.00	0.00	179.00	LF	0.00	\$123.00	\$0.00
		0001	0540	7311022	PRECAST CONCRETE DROP INLET 2 FT X 2 FT	3.00	0.00	3.00	FT	0.00	\$2,510.00	\$0.00
		0001	0550	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,320.00	\$0.00
		0001	0560	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,440.00	\$0.00
		0001	0570	8025006	MULCHING	4.00	0.00	4.00	ACRE	0.00	\$2,030.00	\$0.00
		0001	0580	8051000A	SEEDING - COOL SEASON GRASSES	4.00	0.00	4.00	ACRE	0.00	\$2,030.00	\$0.00
		0001	0590	8061004	SEDIMENT TRAP ROCK	1.00	0.00	1.00	CUYD	0.00	\$535.00	\$0.00
		0001	0600	8061005	ROCK DITCH CHECK	280.00	0.00	280.00	LF	14.00	\$31.90	\$446.60
		0001	0610	8061007A	CURB INLET CHECK	1.00	0.00	1.00	EA	0.00	\$225.00	\$0.00
		0001	0620	8061016	SEDIMENT REMOVAL	29.00	0.00	29.00	CUYD	0.00	\$192.70	\$0.00
		0020	0630	9011064	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 3	10.00	0.00	10.00	EA	0.00	\$4,000.00	\$0.00
		0020	0640	9011115	BRACKET ARM, 15 FT. OR 4.6 M	12.00	0.00	12.00	EA	0.00	\$1,240.00	\$0.00
		0020	0650	9011312	LUMINAIRE, LED-B	12.00	0.00	12.00	EA	0.00	\$546.00	\$0.00
		0020	0660	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	29.00	0.00	29.00	LF	0.00	\$28.15	\$0.00
		0020	0670	9013004	CONDUIT, 4 IN. RIGID, IN TRENCH	52.00	0.00	52.00	LF	0.00	\$39.40	\$0.00
		0020	0680	9014004	CONDUIT, 4 IN. RIGID, PUSHED	731.00	0.00	731.00	LF	0.00	\$31.55	\$0.00
		0020	0690	9015010	TRENCHING TYPE I	919.00	0.00	919.00	LF	0.00	\$10.15	\$0.00
		0020	0700	9015020	TRENCHING TYPE II	101.00	0.00	101.00	LF	0.00	\$11.25	\$0.00
		0020	0710	9016110	PULL BOX, PREFORMED CLASS 1	4.00	0.00	4.00	EA	0.00	\$2,030.00	\$0.00
		0020	0720	9016111	PULL BOX, PREFORMED CLASS 2	2.00	0.00	2.00	EA	0.00	\$3,320.00	\$0.00
		0020	0730	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	1,440.00	0.00	1,440.00	LF	0.00	\$1.15	\$0.00
		0020	0740	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	2,680.00	0.00	2,680.00	LF	0.00	\$5.50	\$0.00
		0020	0750	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	10.00	0.00	10.00	EA	0.00	\$2,730.00	\$0.00
		0030	0760	9020213	SIGNAL HEAD, TYPE 3S	2.00	0.00	2.00	EA	0.00	\$1,270.00	\$0.00
		0030	0770	9020513	SIGNAL HEAD, TYPE 3B	8.00	0.00	8.00	EA	0.00	\$1,590.00	\$0.00
		0030	0780	9020514	SIGNAL HEAD, TYPE 4B	2.00	0.00	2.00	EA	0.00	\$1,890.00	\$0.00
		0030	0790	9020833	SH-FLAT SHEET - SIGNAL SIGN	51.00	0.00	51.00	SQFT	0.00	\$54.05	\$0.00
		0030	0800	9020834	SIGNAL SIGN, MOUNTING HARDWARE	6.00	0.00	6.00	EA	0.00	\$338.00	\$0.00
		0030	0810	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	0.00	\$17,400.00	\$0.00
		0030	0820	9023135	POST, TYPE CL, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$17,700.00	\$0.00
		0030	0830	9023235	POST, TYPE C, 35 FT. ARM OR 10.7 M ARM	1.00	0.00	1.00	EA	0.00	\$16,300.00	\$0.00
		0030	0840	9023255	POST, TYPE C, 55 FT. ARM	2.00	0.00	2.00	EA	0.00	\$21,500.00	\$0.00
		0030	0850	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$34,000.00	\$0.00
		0030	0860	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	20.00	0.00	20.00	LF	0.00	\$39.40	\$0.00
		0030	0870	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	92.00	0.00	92.00	LF	0.00	\$42.80	\$0.00
		0030	0880	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	1,224.00	0.00	1,224.00	LF	0.00	\$31.55	\$0.00
		0030	0890	9028202	CABLE, 2 AWG 1 CONDUCTOR, POWER	80.00	0.00	80.00	LF	0.00	\$5.05	\$0.00
		0030	0900	9028311	CABLE, 16 AWG 7 CONDUCTOR	3,420.00	0.00	3,420.00	LF	0.00	\$1.90	\$0.00
		0030	0910	9028811	PULL BOX, PREFORMED CLASS 2	7.00	0.00	7.00	EA	0.00	\$2,590.00	\$0.00
		0030	0920	9028812	PULL BOX, PREFORMED CLASS 3	2.00	0.00	2.00	EA	0.00	\$3,940.00	\$0.00
		0030	0930	9029100	BASE, CONCRETE	18.40	0.00	18.40	CUYD	0.00	\$1,860.00	\$0.00
		0030	0940	9029902	MISC.ADVANCE WARNING FLASHER ASSEMBLY	2.00	0.00	2.00	EA	0.00	\$8,780.00	\$0.00
		0030	0950	9029902	MISC.ADVANCED RADAR DETECTOR	1.00	0.00	1.00	EA	0.00	\$26,200.00	\$0.00
		0030	0960	9029902	MISC.COMBO POWER SUPPLY, LIGHTING CONTROLLER AND UPS	1.00	0.00	1.00	EA	0.00	\$29,300.00	\$0.00
		0030	0970	9029902	MISC.NW DISTRICT TRAFFIC SIGNAL VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	0.00	\$27,000.00	\$0.00
0040	0980	9031010	CONCRETE FOOTINGS, EMBEDDED	3.30	0.00	3.30	CUYD	0.00	\$1,690.00	\$0.00		
0040	0990	9031220	PIPE POSTS	990.00	0.00	990.00	LB	0.00	\$11.25	\$0.00		
0040	1000	9035004A	SH-FLAT SHEET	178.00	0.00	178.00	SQFT	0.00	\$33.80	\$0.00		
Project JNW0122 - Total Value Posted to Date as of Report Generated Date												\$122,549.60
251017-A04 Overall - Total Value Posted to Date as of Report Generated Date												\$122,549.60



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 5, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JNW0122

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0070	2071000	LINEAR GRADING CLASS 1	5/29/26	6/1/26	1	0.55	STA	Rte. 36 median, J Turn	1170+64.34		1171+65		
0240	6161005	CONSTRUCTION SIGNS	5/29/26	6/1/26	1	208.00	SQFT	Rte. 36	1155+60		1168+62		
0250	6161025	CHANNELIZER (TRIM-LINE)	5/29/26	6/1/26	1	148.00	EA	Rte. 36 and Bob Griffin	1155+60		1168+62		
0270	6161033	DIRECTION INDICATOR BARRICADE	5/29/26	6/1/26	1	26.00	EA	Rte. 36 EB and WB	1155+60		1168+62		
0280	6161040	FLASHING ARROW PANEL	5/29/26	6/1/26	1	2.00	EA	Rte. 36 EB and WB	1155+60		1168+62		
0300	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	5/29/26	6/1/26	1	2.00	EA	Rte. 36 and Bob Griffin	1155+60		1168+62		
0310	6169901	MISC.	5/29/26	6/1/26	1	0.90	LS	Median signal modifications and relocations	1155+60		1168+62		
0520	7261015	15 IN. PIPE GROUP A	5/29/26	6/1/26	1	101.00	LF	Temporary pipe for J Turn	1170+64.34		1171+65		
0600	8061005	ROCK DITCH CHECK	5/29/26	6/1/26	1	14.00	LF	Ditch check east of J Turn	1155+60		1168+62		

The information below this line are details for Construction Signs (if applicable).

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
JNW0122	0240	May 29, 2026	208	WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		157.21	Rte. 36 WB	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD		34.32	Rte. 36 EB	2.00	16.00			32.00
				WO20-1 48x48 16.00 ROAD/BRIDGE/RAMP WORK AHEAD			35N to 36 Ramp	1.00	16.00			16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		157.299	Rte. 36 WB	2.00	16.00			32.00
				WO4-1L 48x48 16.00 MERGE (SYMBOL FROM LEFT)		34.55	Rte. 36 EB	1.00	16.00			16.00
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		157.395	Rte. 36 WB	1.00	16.00			16.00
				WO20-6a 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED		34.55	Rte. 36 EB	1.00	16.00			16.00
				WO4-1L 48x48 16.00 MERGE (SYMBOL FROM LEFT)		157.395	Rte. 36 WB	1.00	16.00			16.00
				WO20-5 48x48 16.00 RIGHT/CENTER/LEFT LANE CLOSED AHEAD		34.412	Rte. 36 EB	2.00	16.00			32.00
	0240 - Total											208



## Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 251017-A04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0122	0240	CONSTRUCTION SIGNS	Material		2	Jun 1, 2026	SYSTEM	(\$1,518.40)			
			<b>- Total</b>							<b>(\$1,518.40)</b>	
			<b>Material - Total</b>							<b>(\$1,518.40)</b>	
	<b>0240 - Total</b>								<b>(\$1,518.40)</b>		
	0520	15 IN. PIPE GROUP A	Material		2	Jun 1, 2026	SYSTEM	(\$13,725.90)			
			<b>- Total</b>							<b>(\$13,725.90)</b>	
			<b>Material - Total</b>							<b>(\$13,725.90)</b>	
	<b>0520 - Total</b>								<b>(\$13,725.90)</b>		
	<b>JNW0122 - Total</b>								<b>(\$15,244.30)</b>		
	<b>Overall - Total</b>								<b>(\$15,244.30)</b>		



---

**Contract Adjustments for Contract - 251017-A04**

There are no contract adjustments to display for this contract.