



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: June 24, 2026

Final Estimate Number 9	Contract ID Prime Contractor	251017-A05 Collins & Hermann, Inc.	Pay Period Start Pay Period End	June 16, 2026 June 24, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,484,418.14 (\$153,735.15) \$1,330,682.99
-----------------------------------	---	---------------------------------------	--	--------------------------------	---	--

Approval Date					By User
June 29, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				scarpm1
October 20, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				marsdm1
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
May 15, 2026	May 15, 2026	May 15, 2026	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date	July 27, 2026	July 27, 2026	
Awarded Date	November 6, 2025	November 6, 2025	
Letting Date	October 17, 2025	October 17, 2025	
Notice to Proceed Date	December 8, 2025	December 8, 2025	
Work Began Date	March 9, 2026	March 9, 2026	

Contract Total Pay For Estimate No. 9

		This Estimate	Previous	To Date
251017-A05	Total Posted Items Pay	\$0.00	\$1,330,683.00	\$1,330,683.00
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$1,330,683.00	\$1,330,683.00
Contract Total Payable This Estimate:		\$0.00		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JNWM0110		Sign replacement	I-29, I-229, US36	BUCHANAN	at various routes in the Northwest District																																
Totals by Job Numbers																																					
JNWM0110	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$0.00</td><td>\$1,330,683.00</td><td>\$1,330,683.00</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Gross Item Pay</td><td>\$0.00</td><td>\$1,330,683.00</td><td>\$1,330,683.00</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$0.00	\$1,330,683.00	\$1,330,683.00	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	Gross Item Pay	\$0.00	\$1,330,683.00	\$1,330,683.00	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$0.00	\$1,330,683.00	\$1,330,683.00																																		
Gross Item Adjustments	\$0.00	\$0.00	\$0.00																																		
Gross Item Pay	\$0.00	\$1,330,683.00	\$1,330,683.00																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-A05	JNWM0110	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$133,795.23	\$133,795.23
		0001	0020	2029903	MISC.REMOVAL OF IMPROVEMENTS: CATWALK & LIGHTING	1,615.00	0.00	1,615.00	LF	1,615.00	\$104.48	\$168,735.20
		0001	0030	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,764.47	\$7,528.94
		0001	0040	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$284,221.46	\$284,221.46
		0001	0050	6169901	MISC.TRAFFIC CONTROL TYPE 7	1.00	0.00	1.00	LS	1.00	\$12,921.28	\$12,921.28
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$77,282.99	\$77,282.99
		0001	0070	7040101	SUBSTRUCTURE REPAIR (FORMED)	550.00	-23.00	527.00	SQFT	527.00	\$231.46	\$121,979.42
		0040	0080	9031210	I-BEAM POSTS	2,220.00	0.00	2,220.00	LB	2,220.00	\$6.49	\$14,407.80
		0040	0090	9035004A	SH-FLAT SHEET	57.00	0.00	57.00	SQFT	57.00	\$24.81	\$1,414.17
		0040	0100	9035011A	ST-STRUCTURAL	15,401.00	0.00	15,401.00	SQFT	15,401.00	\$30.40	\$468,190.40
		0040	0110	9035069A	SHF-FLAT SHEET FLUORESCENT	84.00	0.00	84.00	SQFT	84.00	\$34.37	\$2,887.08
		0040	0120	9035071A	STF-STRUCTURAL FLUORESCENT	364.00	0.00	364.00	SQFT	364.00	\$30.42	\$11,072.88
		0040	0130	9039902	MISC.GROUT PAD REMOVAL	49.00	-49.00	0.00	EA	0.00	\$3,096.14	\$0.00
		0040	0140	9039902	MISC.REPLACE CONNECTION BOLT	6.00	0.00	6.00	EA	6.00	\$974.65	\$5,847.90
		0040	0150	9039902	MISC.REPLACE HANDHOLE COVER	1.00	0.00	1.00	EA	1.00	\$807.47	\$807.47
		0040	0160	9039902	MISC.SIGN TRUSS REPAIR	2.00	0.00	2.00	EA	2.00	\$5,670.68	\$11,341.36
		0040	0170	9039902	MISC.TIGHTEN BOLTS OR ANCHOR ROD NUTS	7.00	0.00	7.00	EA	7.00	\$707.16	\$4,950.12
		0040	5001	9039901	MISC.SIGN RELOCATE	0.00	1.00	1.00	LS	1.00	\$3,299.29	\$3,299.29
Project JNWM0110 - Total Value Posted to Date as of Report Generated Date												\$1,330,682.99
251017-A05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,330,682.99



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 251017-A05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNWM0110	0040	MISC.	Material		2	Mar 16, 2026	SYSTEM	(\$59,686.51)	
			- Total					(\$59,686.51)	
			Material - Total					(\$59,686.51)	
			MaterialCredit		3	Apr 2, 2026	SYSTEM	\$59,686.51	
			- Total					\$59,686.51	
			MaterialCredit - Total					\$59,686.51	
			0040 - Total					\$0.00	
	0090	SH-FLAT SHEET	Material		4	Apr 16, 2026	SYSTEM	(\$694.68)	
			- Total					(\$694.68)	
			Material - Total					(\$694.68)	
			MaterialCredit		5	May 1, 2026	SYSTEM	\$694.68	
			- Total					\$694.68	
			MaterialCredit - Total					\$694.68	
			0090 - Total					\$0.00	
	0110	SHF-FLAT SHEET FLUORESCENT	Material		4	Apr 16, 2026	SYSTEM	(\$2,062.20)	
			- Total					(\$2,062.20)	
			Material - Total					(\$2,062.20)	
			MaterialCredit		5	May 1, 2026	SYSTEM	\$2,062.20	
			- Total					\$2,062.20	
			MaterialCredit - Total					\$2,062.20	
			0110 - Total					\$0.00	
	0140	MISC.	Material		4	Apr 16, 2026	SYSTEM	(\$3,898.60)	
					5	May 1, 2026	SYSTEM	(\$3,898.60)	
					6	May 18, 2026	SYSTEM	(\$5,847.90)	
					7	Jun 2, 2026	SYSTEM	(\$5,847.90)	
			- Total					(\$19,493.00)	
			Material - Total					(\$19,493.00)	
			MaterialCredit		5	May 1, 2026	SYSTEM	\$3,898.60	
					6	May 18, 2026	SYSTEM	\$3,898.60	
					7	Jun 2, 2026	SYSTEM	\$5,847.90	
					8	Jun 15, 2026	SYSTEM	\$5,847.90	
			- Total					\$19,493.00	
			MaterialCredit - Total					\$19,493.00	
			0140 - Total					\$0.00	
	0150	MISC.	Material		6	May 18, 2026	SYSTEM	(\$807.47)	
					7	Jun 2, 2026	SYSTEM	(\$807.47)	
			- Total					(\$1,614.94)	
			Material - Total					(\$1,614.94)	
			MaterialCredit		7	Jun 2, 2026	SYSTEM	\$807.47	
					8	Jun 15, 2026	SYSTEM	\$807.47	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 251017-A05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNWM0110	0150	MISC.	MaterialCredit	- Total				\$1,614.94	
			MaterialCredit - Total				\$1,614.94		
			0150 - Total				\$0.00		
	0160	MISC.	Material		6	May 18, 2026	SYSTEM	(\$11,341.36)	
					7	Jun 2, 2026	SYSTEM	(\$11,341.36)	
			- Total				(\$22,682.72)		
			Material - Total				(\$22,682.72)		
			MaterialCredit		7	Jun 2, 2026	SYSTEM	\$11,341.36	
					8	Jun 15, 2026	SYSTEM	\$11,341.36	
			- Total				\$22,682.72		
			MaterialCredit - Total				\$22,682.72		
			0160 - Total				\$0.00		
	JNWM0110 - Total							\$0.00	
	Overall - Total							\$0.00	



Contract Adjustments for Contract - 251017-A05

There are no contract adjustments to display for this contract.