



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: September 29, 2026

Progress Estimate Number 4	Contract ID Prime Contractor	251017-B1B Magruder Paving, LLC	Pay Period Start Pay Period End	September 2, 2026 September 29, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$686,227.45 \$0.00 \$686,227.45
-------------------------------	---------------------------------	------------------------------------	------------------------------------	---	--	--

Approval Date					By User
September 30, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				baxtem1
September 30, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				baxtem1
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		56.16%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	November 6, 2025	November 6, 2025					
Letting Date	October 17, 2025	October 17, 2025	Milestone - Calendar Time - JNE0096	November 1, 2026	November 1, 2026	27	
Notice to Proceed Date	December 8, 2025	December 8, 2025					
Work Began Date							

Contract Total Pay For Estimate No. 4			
		This Estimate	Previous To Date
251017-B1B	Total Posted Items Pay	\$9,321.52	\$376,069.76
	Gross Item Adjustments	(\$8,222.24)	(\$3,865.30)
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$372,204.46	\$373,303.74
Contract Total Payable This Estimate:		\$1,099.28	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0096	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$56.000	16.760	\$938.56
	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	LF	\$25.000	13	\$325.00
	0080	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	LF	\$25.000	41	\$1,025.00
	0090	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	LF	\$0.140	15,346	\$2,148.44
	0100	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	LF	\$0.130	26,804	\$3,484.52
	0110	6206108B	8 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	LF	\$8.000	175	\$1,400.00

Project JNE0096 - Total \$9,321.52

Overall - Total \$9,321.52

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0096	0030	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Material			-2,604.66000	\$97.48	(\$253,902.26)
	0030	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user flynn's1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,604.66000	\$97.48	\$253,902.26
	0070	PREFORMED	Material			-13	\$25.00	(\$325.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: September 29, 2026

Progress Estimate Number 4		Contract ID Prime Contractor	251017-B1B Magruder Paving, LLC	Pay Period Start Pay Period End	September 2, 2026 September 29, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount		\$686,227.45 \$0.00 \$686,227.45
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0096		THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE						
	0080	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	Material			-41	\$25.00	(\$1,025.00)
	0090	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material			-15,346	\$0.14	(\$2,148.44)
	0090	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment	Retroreflectivity Adjustment				\$78.78
	0100	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material			-26,804	\$0.13	(\$3,484.52)
	0100	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment	Retroreflectivity Adjustment				\$81.94
	0110	8 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material			-175	\$8.00	(\$1,400.00)
Total								(\$8,222.24)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNE0096		Resurface	61 OR	LINCOLN	from Route V to Route C near Moscow Mills on various segments of Route 61 outer roads
Totals by Job Numbers					
JNE0096			This Estimate	Previous	To Date
	Posted Item Pay		\$9,321.52	\$376,069.76	\$385,391.28
	Gross Item Adjustments		(\$8,222.24)	(\$3,865.30)	(\$12,087.54)
	Gross Item Pay		\$1,099.28	\$372,204.46	\$373,303.74
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNE0096, Item 4020521, Project Item Line Number 0030, Material Set 4020521, Material 0402SLPMSL - Plant Mix for Surface Leveling, Acceptance Action Generic AspSL is insufficient.	Waiting on QC testing to be entered.	flynns1	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0096, Item 6200015, Project Item Line Number 0070, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Certification required for payment	flynns1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0096, Item 6200018, Project Item Line Number 0080, Material Set 620001896, Material 1048PMPFYL - Preformed Thermoplastic Marking Tape YL, Acceptance Action Generic 1048PMPFYL is insufficient.	Certification required for payment	flynns1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0096, Item 6206000D, Project Item Line Number 0090, Material Set 6206000D, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Certification required for payment	flynns1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0096, Item 6206000D, Project Item Line Number 0090, Material Set 6206000D, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Certification required for payment	flynns1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0096, Item 6206001D, Project Item Line Number 0100, Material Set 6206001D, Material 1048PMTRHBWBLYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBLYL is insufficient.	Certification required for payment	flynns1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0096, Item 6206001D, Project Item Line Number 0100, Material Set 6206001D, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Certification required for payment	flynns1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0096, Item 6206108B, Project Item Line Number 0110, Material Set 6206108B, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	Certification required for payment	flynns1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNE0096, Item 6206108B, Project Item Line Number 0110, Material Set 6206108B, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Certification required for payment	flynns1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-B1B	JNE0096	0001	0010	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	374.00	0.00	374.00	TONS	17.50	\$64.17	\$1,122.98
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	129.00	0.00	129.00	TONS	33.49	\$56.00	\$1,875.44
		0001	0030	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	4,987.30	0.00	4,987.30	TONS	2,604.66	\$97.48	\$253,902.26
		0001	0040	4071005	TACK COAT	6,143.00	0.00	6,143.00	GAL	3,442.00	\$3.00	\$10,326.00
		0001	0050	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.75	\$7,412.16	\$5,559.12
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$79,850.00	\$79,850.00
		0001	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	13.00	0.00	13.00	LF	13.00	\$25.00	\$325.00
		0001	0080	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	41.00	0.00	41.00	LF	41.00	\$25.00	\$1,025.00
		0001	0090	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	26,708.00	0.00	26,708.00	LF	15,346.00	\$0.14	\$2,148.44
		0001	0100	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	53,419.00	0.00	53,419.00	LF	26,804.00	\$0.13	\$3,484.52
		0001	0110	6206108B	8 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	175.00	0.00	175.00	LF	175.00	\$8.00	\$1,400.00
		0001	0120	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	14,714.00	0.00	14,714.00	SQYD	8,195.00	\$2.00	\$16,390.00
		0001	0130	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,932.00	0.00	3,932.00	SQYD	1,547.00	\$5.16	\$7,982.52
Project JNE0096 - Total Value Posted to Date as of Report Generated Date												\$385,391.27
251017-B1B Overall - Total Value Posted to Date as of Report Generated Date												\$385,391.27



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JNE0096

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	9/29/26	9/29/26	1	16.76	TONS		0.00		0.300		
0070	6200015	PREF THERMO PVTM MARK, 24 IN WHIT	9/9/26	9/15/26	1	13.00	LF	Section 6	.880		2.339		
0080	6200018	PREF THERMO PVTM MARK, 24 IN YELLOW	9/9/26	9/15/26	1	41.00	LF	Section 6	.880		2.339		
0090	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	9/9/26	9/15/26	1	12,276.80	LF	Section 6	.880		2.339		
			9/29/26	9/29/26	1	3,069.20	LF		.880		1.459		
0100	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	9/9/26	9/15/26	1	22,076.80	LF	Section 6,7&8	.1		.1		
			9/29/26	9/29/26	1	4,727.20	LF	Section 6, Section 7	.1		.1		
0110	6206108B	8 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	9/9/26	9/15/26	1	175.00	LF	Section 6	.880		2.339		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 251017-B1B

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JNE0096	0030	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Material		3	Sep 2, 2026	SYSTEM	(\$253,902.26)				
					3	Sep 2, 2026	SYSTEM	\$253,902.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shortc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					4	Sep 29, 2026	SYSTEM	(\$253,902.26)				
					4	Sep 29, 2026	SYSTEM	\$253,902.26	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user flynnns1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
			- Total				\$0.00					
			Material - Total				\$0.00					
			Other Item Adjustment	ACAD	3	Sep 2, 2026	shortc1	\$7,367.93	Index difference of 91.25.			
				ACAD - Total				\$7,367.93				
				TRET	3	Sep 2, 2026	shortc1	(\$25,000.00)	~10% of asphalt being held for missing testing.			
				TRET - Total				(\$25,000.00)				
			Other Item Adjustment - Total				(\$17,632.07)					
			Price FUEL		3	Sep 2, 2026	SYSTEM	\$13,766.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
				- Total				\$13,766.77				
			Price FUEL - Total				\$13,766.77					
			0030 - Total								(\$3,865.30)	
			0070	PREF THERMO PVMT MARK, 24 IN WHIT	Material		4	Sep 29, 2026	SYSTEM	(\$325.00)		
						- Total				(\$325.00)		
	Material - Total				(\$325.00)							
	0070 - Total								(\$325.00)			
	0080	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		4	Sep 29, 2026	SYSTEM	(\$1,025.00)				
				- Total				(\$1,025.00)				
			Material - Total				(\$1,025.00)					
	0080 - Total								(\$1,025.00)			
	0090	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		4	Sep 29, 2026	SYSTEM	(\$2,148.44)				
				- Total				(\$2,148.44)				
			Material - Total				(\$2,148.44)					
			Other Item Adjustment	REFL	4	Sep 29, 2026	flynnns1	\$78.78				
				REFL - Total				\$78.78				
	Other Item Adjustment - Total				\$78.78							
	0090 - Total								(\$2,069.66)			
	0100	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		4	Sep 29, 2026	SYSTEM	(\$3,484.52)				
				- Total				(\$3,484.52)				
			Material - Total				(\$3,484.52)					
			Other Item Adjustment	REFL	4	Sep 29, 2026	flynnns1	\$81.94				
				REFL - Total				\$81.94				
	Other Item Adjustment - Total				\$81.94							
	0100 - Total								(\$3,402.58)			
	0110	8 IN. WHITE CLASS 1 PAVEMENT MARKING	Material		4	Sep 29, 2026	SYSTEM	(\$1,400.00)				
				- Total				(\$1,400.00)				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 251017-B1B

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0096	0110	PAINT (18-MIL, TYPE P BEADS)	Material - Total					(\$1,400.00)	
	0110 - Total							(\$1,400.00)	
JNE0096 - Total								(\$12,087.54)	
Overall - Total								(\$12,087.54)	



Contract Adjustments for Contract - 251017-B1B

There are no contract adjustments to display for this contract.