



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

**Pay Estimate Created Date: June 16, 2026**

<b>Progress Estimate Number</b> 8	<b>Contract ID</b> 251017-C06	<b>Prime Contractor</b> Ideker, Inc.	<b>Pay Period Start</b> June 2, 2026	<b>Pay Period End</b> June 15, 2026	<b>Original Contract Amount</b> \$3,083,746.93	<b>Net Change Order Amount</b> \$11,685.87	<b>Current Contract Amount</b> \$3,095,432.80
--------------------------------------	----------------------------------	---	---	--	---	---	--

Approval Date	By User
June 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by johnsa7
June 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wilson2
June 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		96.76%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	November 6, 2025	November 6, 2025					
Letting Date	October 17, 2025	October 17, 2025	JSP 2.1 - 145 Calendar Days	August 2, 2026	August 2, 2026	45	
Notice to Proceed Date	December 8, 2025	December 8, 2025					
Work Began Date	March 11, 2026	March 11, 2026	JSP N - Completion of resurfacing work between Buck O'Neil and Bridges A1605/A1604	June 8, 2026	June 8, 2026	-10	

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
251017-C06			
Total Posted Items Pay	\$6,968.64	\$2,988,118.87	\$2,995,087.51
Gross Item Adjustments	\$55,162.65	(\$147,866.40)	(\$92,703.75)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$2,840,252.47	\$2,902,383.76
<b>Contract Total Payable This Estimate:</b>	<b>\$62,131.29</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0064	0410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$1.780	3,914.967	\$6,968.64
<b>Project JKU0064 - Total</b>							<b>\$6,968.64</b>
<b>Overall - Total</b>							<b>\$6,968.64</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0064	0085	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.37000 - 84.37000, 'is applied (if non-zero).	530.80000	\$84.37	\$44,783.60
	0340	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material			-105	\$20.00	(\$2,100.00)
	0340	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsa7 overriding Payment Estimate Exception 1 on	105	\$20.00	\$2,100.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

**Pay Estimate Created Date: June 16, 2026**

<b>Progress Estimate Number</b> 8	<b>Contract ID Prime Contractor</b>	251017-C06 Ideker, Inc.	<b>Pay Period Start</b> June 2, 2026	<b>Pay Period End</b> June 15, 2026	<b>Original Contract Amount</b> <b>Net Change Order Amount</b> <b>Current Contract Amount</b>	\$3,083,746.93 \$11,685.87 \$3,095,432.80
--------------------------------------	-------------------------------------	----------------------------	---	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0064					the current Payment Estimate.			
	0350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material			-8	\$299.00	(\$2,392.00)
	0350	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsa7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	8	\$299.00	\$2,392.00
	0360	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	Material			-3	\$455.00	(\$1,365.00)
	0360	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsa7 overriding Payment Estimate Exception 3 on the current Payment Estimate.	3	\$455.00	\$1,365.00
	0370	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Material			-26,024	\$0.27	(\$7,026.48)
	0370	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsa7 overriding Payment Estimate Exception 4 on the current Payment Estimate.	26,024	\$0.27	\$7,026.48
	0380	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Material			-26,024	\$0.27	(\$7,026.48)
	0380	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsa7 overriding Payment Estimate Exception 7 on the current Payment Estimate.	26,024	\$0.27	\$7,026.48
	0430	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.35000 - 8.35000, 'is applied (if non-zero).	1,243	\$8.35	\$10,379.05
<b>Total</b>								<b>\$55,162.65</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on June 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0064	FAF-169-1 (121)	Coldmill and resurface	169	CLAY	from I-29 to the Buck O'Neil Bridge

**Totals by Job Numbers**

JKU0064	This Estimate	Previous	To Date
<b>Posted Item Pay</b>	\$6,968.64	\$2,988,118.87	\$2,995,087.51
<b>Gross Item Adjustments</b>	\$55,162.65	(\$147,866.40)	(\$92,703.75)
<b>Gross Item Pay</b>	<b>\$62,131.29</b>	<b>\$2,840,252.47</b>	<b>\$2,902,383.76</b>
<b>Incentive</b>	\$0.00	\$0.00	\$0.00
<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 19, 2026

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0064, Item 6200015, Project Item Line Number 0340, Material Set 620001596, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Pending receipt of certifications. TRET from the previous estimate is still in place for this exception.	johnsa7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0064, Item 6200021, Project Item Line Number 0350, Material Set 620002196, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Pending receipt of certifications. TRET from the previous estimate is still in place for this exception.	johnsa7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0064, Item 6200030, Project Item Line Number 0360, Material Set 620003096, Material 1048PMPFWH - Preformed Thermoplastic Marking Tape Wh, Acceptance Action Generic 1048PMPFWH is insufficient.	Pending receipt of certifications. TRET from the previous estimate is still in place for this exception.	johnsa7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0064, Item 6205902B, Project Item Line Number 0370, Material Set 6205902B, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBlD White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	Pending receipt of certifications. TRET from the previous estimate is still in place for this exception.	johnsa7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0064, Item 6205902B, Project Item Line Number 0370, Material Set 6205902B, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Pending receipt of certifications. TRET from the previous estimate is still in place for this exception.	johnsa7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0064, Item 6205903B, Project Item Line Number 0380, Material Set 6205903B, Material 1048PMRBEMTL - Reflective Glass Beads Type L Embedm Ctd, Acceptance Action Generic 1048PMRBEMTL is insufficient.	Pending receipt of certifications. TRET from the previous estimate is still in place for this exception.	johnsa7	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0064, Item 6205903B, Project Item Line Number 0380, Material Set 6205903B, Material 1048PMTRHBWBWL - Marking Paint Acrylic Watr HiBlD Yellow, Acceptance Action Generic 1048PMTRHBWBWL is insufficient.	Pending receipt of certifications. TRET from the previous estimate is still in place for this exception.	johnsa7	Overridden
Estimate Exception Type: Item Overrun: Contract 251017-C06, Contract Project JKU0064, Project Item Line Number 0470, Contract Line Item Number 0470, Item 6061061, Minor Item.	Pending change order adjustments.	johnsa7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251017-C06, Contract Project JKU0064, Project Item Line Number 0520, Contract Line Item Number 0520, Item 6061080, Minor Item.	Pending change order adjustments.	johnsa7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251017-C06, Contract Project JKU0064, Project Item Line Number 0530, Contract Line Item Number 0530, Item 6063014, Minor Item.	Pending change order adjustments.	johnsa7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251017-C06, Contract Project JKU0064, Project Item Line Number 0040, Contract Line Item Number 0040, Item 2153000, Minor Item.	Pending change order adjustments.	johnsa7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251017-C06, Contract Project JKU0064, Project Item Line Number 0250, Contract Line Item Number 0250, Item 6133021, Minor Item.	Pending change order adjustments.	johnsa7	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251017-C06, Contract Project JKU0064, Project Item Line Number 0270, Contract Line Item Number 0270, Item 6161025, Minor Item.	Pending change order adjustments.	johnsa7	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-C06	JKU0064	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$47,210.00	\$0.00
		0001	0030	2071000	LINEAR GRADING CLASS 1	0.50	0.00	0.50	STA	0.50	\$7,819.70	\$3,909.85
		0001	0040	2153000	SHAPING SLOPES, CLASS III	20.00	-1.50	18.50	100F	20.00	\$700.00	\$14,000.00
		0001	0050	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	43.00	0.00	43.00	SQYD	43.00	\$9.00	\$387.00
		0001	0060	4010150	TYPE A2 SHOULDER	28.40	-28.40	0.00	SQYD	0.00	\$358.05	\$0.00
		0001	0070	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	1,808.00	-667.00	1,141.00	TONS	1,141.00	\$76.76	\$87,583.16
		0001	0085	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	7,683.30	530.80	8,214.10	TONS	8,214.10	\$84.37	\$693,023.62
		0001	0090	4071005	TACK COAT	11,585.00	-380.00	11,205.00	GAL	11,205.00	\$2.83	\$31,710.15
		0001	0100	4133200	ULTRATHIN BONDED WEARING SURFACE, TYPE C	80,748.00	-8,246.70	72,501.30	SQYD	72,501.30	\$6.20	\$449,508.06
		0001	0110	4134000	BITUMINOUS FOG SEAL	497.00	0.00	497.00	GAL	497.00	\$12.37	\$6,147.89
		0001	0120	5021108	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	42.60	0.00	42.60	SQYD	42.60	\$144.50	\$6,155.70
		0001	0130	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	10.00	0.00	10.00	LF	0.00	\$60.75	\$0.00
		0001	0140	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	578.70	-110.00	468.70	SQYD	468.70	\$291.00	\$136,391.70
		0001	0150	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	57.00	-57.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0160	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	57.00	-57.00	0.00	SQYD	0.00	\$1.00	\$0.00
		0001	0170	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	2,026.00	122.00	2,148.00	LF	2,148.00	\$1.45	\$3,114.60
		0001	0180	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	1,254.00	-303.00	951.00	EA	951.00	\$4.55	\$4,327.05
		0001	0190	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	4.00	-4.00	0.00	EA	0.00	\$9.30	\$0.00
		0001	0200	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	12.00	-12.00	0.00	EA	0.00	\$9.30	\$0.00
		0001	0210	6131018	TIE BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR (TYPE L JOINTS)	26.00	-26.00	0.00	EA	0.00	\$3.75	\$0.00
		0001	0220	6132018	FURNISHING AND PLACING CONCRETE MATERIAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	19.20	-19.20	0.00	CUYD	0.00	\$250.40	\$0.00
		0001	0230	6132019	REMOVAL FOR CLASS A PARTIAL DEPTH PAVEMENT REPAIR	173.20	-173.20	0.00	SQYD	0.00	\$312.05	\$0.00
		0001	0240	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	84.30	0.00	84.30	TONS	49.50	\$609.87	\$30,188.56
		0001	0250	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	299.90	0.00	299.90	SQYD	302.40	\$186.74	\$56,470.18
		0001	0260	6161005	CONSTRUCTION SIGNS	1,012.00	0.00	1,012.00	SQFT	352.00	\$6.50	\$2,288.00
		0001	0270	6161025	CHANNELIZER (TRIM-LINE)	240.00	0.00	240.00	EA	397.00	\$17.00	\$6,749.00
		0001	0280	6161030	TYPE 3 MOVEABLE BARRICADE	9.00	0.00	9.00	EA	9.00	\$135.00	\$1,215.00
		0001	0290	6161033	DIRECTION INDICATOR BARRICADE	34.00	0.00	34.00	EA	0.00	\$75.00	\$0.00
		0001	0300	6161040	FLASHING ARROW PANEL	4.00	0.00	4.00	EA	2.00	\$1,450.00	\$2,900.00
		0001	0310	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	3.00	\$2,750.00	\$8,250.00
		0001	0320	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$232,575.12	\$232,575.12
		0001	0330	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	640.00	0.00	640.00	LF	0.00	\$5.70	\$0.00
		0001	0340	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	345.00	0.00	345.00	LF	105.00	\$20.00	\$2,100.00
		0001	0350	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	8.00	0.00	8.00	EA	8.00	\$299.00	\$2,392.00
		0001	0360	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	3.00	0.00	3.00	EA	3.00	\$455.00	\$1,365.00
		0001	0370	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	72,364.00	0.00	72,364.00	LF	26,024.00	\$0.27	\$7,026.48
		0001	0380	6205903B	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	58,675.00	0.00	58,675.00	LF	26,024.00	\$0.27	\$7,026.48
		0001	0390	6205906B	12 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	7,578.00	0.00	7,578.00	LF	0.00	\$0.52	\$0.00
		0001	0400	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$1.00	\$0.00
		0001	0410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	197,715.00	-8,179.00	189,536.00	SQYD	189,536.00	\$1.78	\$337,374.08
		0001	0420	6221003	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (GREATER THAN 3 IN. THICK)	28.00	-28.00	0.00	SQYD	0.00	\$247.25	\$0.00
		0001	0430	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,762.00	1,243.00	4,005.00	SQYD	4,005.00	\$8.35	\$33,441.75
		0001	0440	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	249.00	0.00	249.00	STA	183.50	\$25.00	\$4,587.50
		0001	0450	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0010	0460	6061060	MGS GUARDRAIL	11,238.00	-525.00	10,713.00	LF	8,299.00	\$22.50	\$186,727.50
		0010	0470	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	2,888.00	0.00	2,888.00	LF	5,125.00	\$25.50	\$130,687.50
		0010	0480	6061063	MGS GUARDRAIL, 6 FT. POSTS, 3 FT. - 1.5 IN. SPACING	400.00	0.00	400.00	LF	150.00	\$32.50	\$4,875.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-C06	JKU0064	0010	0490	6061065	MGS GUARDRAIL, 6 FT. POSTS, 1 FT. - 6.75 IN. SPACING	200.00	0.00	200.00	LF	75.00	\$52.75	\$3,956.25
		0010	0500	6061068	MGS BRIDGE APPROACH TRANSITION SECTION (EXTENDED CURB)	9.00	0.00	9.00	EA	7.00	\$3,532.00	\$24,724.00
		0010	0510	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	26.00	-2.00	24.00	EA	24.00	\$3,445.00	\$82,680.00
		0010	0520	6061080	MGS END ANCHOR	21.00	-2.00	19.00	EA	22.00	\$1,045.00	\$22,990.00
		0010	0530	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	25.00	-2.00	23.00	EA	24.00	\$2,647.00	\$63,528.00
		0010	0540	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	2.00	\$29,972.00	\$59,944.00
		0001	5001	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	1.00	\$45,241.60	\$45,241.60
		0001	5002	1046002	VALUE ENGINEERING	0.00	7,276.23	7,276.23	EA	7,276.23	\$1.00	\$7,276.23
		0001	5003	1099901	MISC.TEMPORARY CROSSEOVERS	0.00	1.00	1.00	LS	0.90	\$205,832.78	\$185,249.50
<b>Project JKU0064 - Total Value Posted to Date as of Report Generated Date</b>											<b>\$2,995,087.51</b>	
<b>251017-C06 Overall - Total Value Posted to Date as of Report Generated Date</b>											<b>\$2,995,087.51</b>	



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on June 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKU0064

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0410	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	6/4/26	6/16/26	1	3,914.97	SQYD	Asphalt 169					Reconciling qtys. 2000 syds on 3/27 for milling the epoxy overlay off of bridge 1915 syds on 3-28 for milling the epoxy off of bridge.

The information below this line are details for Construction Signs (if applicable).

No Data Available



## Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 251017-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0064	0040	SHAPING SLOPES, CLASS III	Overrun	Overrun	6	May 18, 2026	SYSTEM	(\$700.00)			
					7	Jun 1, 2026	SYSTEM	(\$350.00)			
					<b>Overrun - Total</b>			<b>(\$1,050.00)</b>			
					<b>Overrun - Total</b>			<b>(\$1,050.00)</b>			
	<b>0040 - Total</b>								<b>(\$1,050.00)</b>		
	0070	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	5	May 3, 2026	brakep1	(\$686.03)	April 2nd period AC index adjustment		
					<b>ACAD - Total</b>			<b>(\$686.03)</b>			
					<b>Other Item Adjustment - Total</b>			<b>(\$686.03)</b>			
	<b>0070 - Total</b>								<b>(\$686.03)</b>		
	0085	ASPH. CONC. MIXTURE PG 70-22 (SP095C)	Other Item Adjustment	ACAD	3	Apr 2, 2026	glassd2	(\$749.98)	Documentation on file in eProjects		
					4	Apr 16, 2026	johnsa7	(\$2,321.87)	April 1st Period		
					5	May 3, 2026	brakep1	(\$2,640.41)	April 2nd period AC index adjustment		
					6	May 18, 2026	brakep1	\$113.28	Reconciling AC Index Adjustment for mix design change and to match posted qty. Estimate 4, April, 1st Period -3,484.99 TONS, +\$2,321.87, 4.1% AC +3,484.95 TONS, -\$2,208.59, 3.9% AC Net Adjustment = \$113.28		
					6	May 18, 2026	brakep1	\$36.58	Reconciling AC Index Adjustment for mix design change. Estimate 3, March, 2nd Period -562.84 TONS, +\$749.98, 4.1% AC +562.84 TONS, -\$713.40, 3.9% AC Net Adjustment = \$36.58		
					7	Jun 1, 2026	johnsa7	\$0.01	Reconciling quantities and AC Adjustment.-0.01		
					<b>ACAD - Total</b>			<b>(\$5,562.39)</b>			
					<b>Other Item Adjustment - Total</b>			<b>(\$5,562.39)</b>			
					Overrun	Overrun	5	May 3, 2026	SYSTEM	(\$44,784.44)	
							7	Jun 1, 2026	SYSTEM	\$0.84	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.37000 - 84.37000', is applied (if non-zero).
							8	Jun 16, 2026	SYSTEM	\$44,783.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.37000 - 84.37000', is applied (if non-zero).
							<b>Overrun - Total</b>			<b>\$0.00</b>	
					<b>Overrun - Total</b>			<b>\$0.00</b>			
	<b>0085 - Total</b>								<b>(\$5,562.39)</b>		
0090	TACK COAT	Material		3	Apr 2, 2026	SYSTEM	(\$3,073.38)				
				3	Apr 2, 2026	SYSTEM	\$3,073.38	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glassd2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				<b>- Total</b>			<b>\$0.00</b>				
<b>Material - Total</b>			<b>\$0.00</b>								
<b>0090 - Total</b>								<b>\$0.00</b>			
0100	ULTRATHIN BONDED WEARING SURFACE, TYPE C	Material		3	Apr 2, 2026	SYSTEM	(\$325,145.30)				
				3	Apr 2, 2026	SYSTEM	\$325,145.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glassd2 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				4	Apr 16, 2026	SYSTEM	(\$449,507.82)				
				4	Apr 16, 2026	SYSTEM	\$449,507.82	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsa7 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				5	May 3, 2026	SYSTEM	(\$449,508.06)				



## Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 251017-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0064	0100	ULTRATHIN BONDED WEARING SURFACE, TYPE C	Material			2026							
						5	May 3, 2026	SYSTEM	\$449,508.06	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brakep1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				<b>- Total</b>								<b>\$0.00</b>	
				<b>Material - Total</b>								<b>\$0.00</b>	
				Other Item Adjustment	ACAD	3	Apr 2, 2026	glassd2		(\$3,726.22)	Documentation on file in eProjects		
						4	Apr 16, 2026	johnsa7		(\$723.54)	March 2nd Period- 21.85 April 1st Period- 701.69		
				<b>ACAD - Total</b>								<b>(\$4,449.76)</b>	
					TRET	4	Apr 16, 2026	johnsa7		(\$122,500.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 25% due to lack of QC test results as required by JSP G, Sec 3.0. This withholding will be released following satisfactory submission.		
						6	May 18, 2026	brakep1		\$112,500.00	The original adjustment applied in accordance with Sec. 109.9.1.1(c) and 34.057 RSMo., due to lack of QC test results as required by JSP G, Sec 3.0, is being partially released. A temporary withholding of \$10,000 remains due to some test results remaining to be reported. This withholding will be released following satisfactory submission of results.		
						7	Jun 1, 2026	johnsa7		\$10,000.00	This adjustment represents the release of the remaining \$10,000 originally retained on Estimate 4. Satisfactory QC results have been submitted.		
				<b>TRET - Total</b>								<b>\$0.00</b>	
				<b>Other Item Adjustment - Total</b>								<b>(\$4,449.76)</b>	
				<b>0100 - Total</b>								<b>(\$4,449.76)</b>	
				0120	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	Material			2	Mar 15, 2026	SYSTEM	(\$3,077.85)	
									2	Mar 15, 2026	SYSTEM	\$3,077.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brakep1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
			3				Apr 2, 2026	SYSTEM	(\$6,155.70)				
			3				Apr 2, 2026	SYSTEM	\$6,155.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glassd2 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
	<b>- Total</b>								<b>\$0.00</b>				
	<b>Material - Total</b>								<b>\$0.00</b>				
	<b>0120 - Total</b>								<b>\$0.00</b>				
0140	FURN & PLACE CONC MATL FOR FULL DEPTH	Material			2	Mar 15, 2026	SYSTEM	(\$83,226.00)					
					2	Mar 15, 2026	SYSTEM	\$83,226.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brakep1 overriding Payment Estimate Exception 6 on the current Payment Estimate.				
					3	Apr 2, 2026	SYSTEM	(\$136,382.97)					
					3	Apr 2, 2026	SYSTEM	\$136,382.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user glassd2 overriding Payment Estimate Exception 10 on the current Payment Estimate.				
			<b>- Total</b>								<b>\$0.00</b>		
<b>Material - Total</b>								<b>\$0.00</b>					
<b>0140 - Total</b>								<b>\$0.00</b>					
0170	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun		3	Apr 2, 2026	SYSTEM	(\$184.15)					
					4	Apr 16, 2026	SYSTEM	\$184.15	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.45000 - 1.45000, 'is applied (if non-zero).				
				<b>Overrun - Total</b>								<b>\$0.00</b>	
<b>Overrun - Total</b>								<b>\$0.00</b>					
<b>0170 - Total</b>								<b>\$0.00</b>					
0180	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			2	Mar 15, 2026	SYSTEM	(\$2,871.05)					
					2	Mar 15, 2026	SYSTEM	\$2,871.05	This adjustment offsets the original system-generated Material Payment				



## Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 251017-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0064	0180	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			2026					
					3	Apr 2, 2026	SYSTEM	(\$4,327.05)			
					3	Apr 2, 2026	SYSTEM	\$4,327.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user glassd2 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					<b>- Total</b>			\$0.00			
					<b>Material - Total</b>			\$0.00			
<b>0180 - Total</b>								<b>\$0.00</b>			
JKU0064	0240	FURN & PLACE BIT. MATL FOR CL C PARTIAL	Other Item Adjustment	ACAD	3	Apr 2, 2026	glassd2	(\$118.41)	Documentation on file in eProjects		
					6	May 18, 2026	brakep1	\$55.64	Reconciling AC Index Adjustment for mix design change and correcting posted amount. Estimate 3, March, 2nd Period -88.86 TONS, +\$118.41, 4.1% AC +88.86 TONS, -\$112.63, 3.9% AC -39.34 TONS, +49.86, 3.9% AC Net Adjustment = \$55.64		
					7	Jun 1, 2026	johnsa7	\$0.04	Reconciling quantities, and ac index adjustment.		
					<b>ACAD - Total</b>			(\$62.73)			
					<b>Other Item Adjustment - Total</b>			(\$62.73)			
					Overrun	Overrun	3	Apr 2, 2026	SYSTEM	(\$2,781.01)	
							6	May 18, 2026	SYSTEM	\$2,781.01	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',609.87000 - 609.87000, 'is applied (if non-zero).
<b>Overrun - Total</b>			\$0.00								
<b>Overrun - Total</b>			\$0.00								
<b>0240 - Total</b>								<b>(\$62.73)</b>			
JKU0064	0250	REMOVAL FOR CLASS C PARTIAL DEPTH PAVT REPAIR	Overrun	Overrun	3	Apr 2, 2026	SYSTEM	(\$464.98)			
					7	Jun 1, 2026	SYSTEM	(\$1.87)			
					<b>Overrun - Total</b>			(\$466.85)			
					<b>Overrun - Total</b>			(\$466.85)			
<b>0250 - Total</b>								<b>(\$466.85)</b>			
JKU0064	0270	CHANNELIZER (TRIM-LINE)	Overrun	Overrun	5	May 3, 2026	SYSTEM	(\$2,669.00)			
					<b>Overrun - Total</b>			(\$2,669.00)			
					<b>Overrun - Total</b>			(\$2,669.00)			
<b>0270 - Total</b>								<b>(\$2,669.00)</b>			
JKU0064	0300	FLASHING ARROW PANEL	Material		2	Mar 15, 2026	SYSTEM	(\$1,450.00)			
					2	Mar 15, 2026	SYSTEM	\$1,450.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brakep1 overriding Payment Estimate Exception 11 on the current Payment Estimate.		
					<b>- Total</b>			\$0.00			
<b>Material - Total</b>			\$0.00								
<b>0300 - Total</b>								<b>\$0.00</b>			
JKU0064	0310	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		2	Mar 15, 2026	SYSTEM	(\$5,500.00)			
					2	Mar 15, 2026	SYSTEM	\$5,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brakep1 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
					<b>- Total</b>			\$0.00			
<b>Material - Total</b>			\$0.00								
<b>0310 - Total</b>								<b>\$0.00</b>			
JKU0064	0340	PREF THERMO PVMT MARK, 24	Material		7	Jun 1, 2026	SYSTEM	(\$2,100.00)			



## Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 251017-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0064	0340	IN WHIT	Material		7	Jun 1, 2026	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsa7 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					8	Jun 16, 2026	SYSTEM	(\$2,100.00)			
					8	Jun 16, 2026	SYSTEM	\$2,100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsa7 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
				- Total				\$0.00			
			Material - Total				\$0.00				
			Other Item Adjustment	TRET	7	Jun 1, 2026	johnsa7	(\$525.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 25% due to the lack of material certifications as required by Sec. 620.20. This withholding will be released following satisfactory submission of materials information/certifications.		
			TRET - Total				(\$525.00)				
			Other Item Adjustment - Total				(\$525.00)				
			<b>0340 - Total</b>					<b>(\$525.00)</b>			
			0350	PREF THERMO PVMT MARK, LT/RT ARROW	Material		7	Jun 1, 2026	SYSTEM	(\$2,392.00)	
							7	Jun 1, 2026	SYSTEM	\$2,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsa7 overriding Payment Estimate Exception 2 on the current Payment Estimate.
							8	Jun 16, 2026	SYSTEM	(\$2,392.00)	
	8	Jun 16, 2026				SYSTEM	\$2,392.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsa7 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
- Total						\$0.00					
Material - Total						\$0.00					
Other Item Adjustment	TRET	7			Jun 1, 2026	johnsa7	(\$598.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 25% due to the lack of material certifications as required by Sec. 620.20. This withholding will be released following satisfactory submission of materials information/certifications.			
TRET - Total						(\$598.00)					
Other Item Adjustment - Total				(\$598.00)							
<b>0350 - Total</b>					<b>(\$598.00)</b>						
0360	PREF THERMO PVMT MARK, WORD (ONLY)	Material		7	Jun 1, 2026	SYSTEM	(\$1,365.00)				
				7	Jun 1, 2026	SYSTEM	\$1,365.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsa7 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				8	Jun 16, 2026	SYSTEM	(\$1,365.00)				
				8	Jun 16, 2026	SYSTEM	\$1,365.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsa7 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
		- Total				\$0.00					
		Material - Total				\$0.00					
		Other Item Adjustment	TRET	7	Jun 1, 2026	johnsa7	(\$341.25)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 25% due to the lack of material certifications as required by Sec. 620.20. This withholding will be released following satisfactory submission of materials information/certifications.			
		TRET - Total				(\$341.25)					
Other Item Adjustment - Total				(\$341.25)							
<b>0360 - Total</b>					<b>(\$341.25)</b>						
0370	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Material		7	Jun 1, 2026	SYSTEM	(\$7,026.48)				
				7	Jun 1, 2026	SYSTEM	\$7,026.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsa7 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				8	Jun 16, 2026	SYSTEM	(\$7,026.48)				
				8	Jun 16, 2026	SYSTEM	\$7,026.48	This adjustment offsets the original system-generated Material Payment			



## Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 251017-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0064	0370	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Material						Estimate Item Adjustment (0005) due to user johnsa7 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
			<b>- Total</b>							<b>\$0.00</b>	
			<b>Material - Total</b>							<b>\$0.00</b>	
			Other Item Adjustment	TRET	7	Jun 1, 2026	johnsa7	(\$1,756.62)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 25% due to the lack of material certifications as required by Sec. 620.20. This withholding will be released following satisfactory submission of materials information/certifications.		
					7	Jun 2, 2026	johnsa7	(\$2,477.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 100% of the edge line pavement marking in the rumble strip areas at the north end of the project due to the lines being installed incorrectly (not in the rumble) as shown in Std. 620.00P. This withholding will be released following satisfactory resolution of the error.		
			<b>TRET - Total</b>							<b>(\$4,233.62)</b>	
			<b>Other Item Adjustment - Total</b>							<b>(\$4,233.62)</b>	
			<b>0370 - Total</b>							<b>(\$4,233.62)</b>	
			0380	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Material		7	Jun 1, 2026	SYSTEM	(\$7,026.48)	
							7	Jun 1, 2026	SYSTEM	\$7,026.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsa7 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Jun 16, 2026	SYSTEM	(\$7,026.48)			
					8	Jun 16, 2026	SYSTEM	\$7,026.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsa7 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
	<b>- Total</b>							<b>\$0.00</b>			
	<b>Material - Total</b>							<b>\$0.00</b>			
	Other Item Adjustment	TRET			7	Jun 1, 2026	johnsa7	(\$1,756.62)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 25% due to the lack of material certifications as required by Sec. 620.20. This withholding will be released following satisfactory submission of materials information/certifications.		
		7			Jun 2, 2026	johnsa7	(\$2,477.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 100% of the edge line pavement marking in the rumble strip areas at the north end of the project due to the lines being installed incorrectly (not in the rumble) as shown in Std. 620.00P. This withholding will be released following satisfactory resolution of the error.			
<b>TRET - Total</b>							<b>(\$4,233.62)</b>				
<b>Other Item Adjustment - Total</b>							<b>(\$4,233.62)</b>				
<b>0380 - Total</b>							<b>(\$4,233.62)</b>				
0430	MODIFIED COLD MILLING (DEPTH TRANSITIONS)	Overrun	Overrun	5	May 3, 2026	SYSTEM	(\$10,382.47)				
				7	Jun 1, 2026	SYSTEM	\$3.42	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.35000 - 8.35000, 'is applied (if non-zero).			
				8	Jun 16, 2026	SYSTEM	\$10,379.05	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '8.35000 - 8.35000, 'is applied (if non-zero).			
		<b>Overrun - Total</b>							<b>\$0.00</b>		
		<b>Overrun - Total</b>							<b>\$0.00</b>		
<b>0430 - Total</b>							<b>\$0.00</b>				
0450	CONTRACTOR FURNISHED SURVEYING AND STAKI	Other Item Adjustment	TRET	7	Jun 2, 2026	johnsa7	(\$5,000.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 100% due to the incorrect measurement and documentation of the bridge clearance as required by JSP M.. This withholding will be released following satisfactory submission of the Bridge Clearance Report.			
		<b>TRET - Total</b>							<b>(\$5,000.00)</b>		
		<b>Other Item Adjustment - Total</b>							<b>(\$5,000.00)</b>		
<b>0450 - Total</b>							<b>(\$5,000.00)</b>				
0460	MGS GUARDRAIL	Material		3	Apr 2, 2026	SYSTEM	(\$28,091.25)				
				3	Apr 2, 2026	SYSTEM	\$28,091.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user glassd2 overriding Payment Estimate Exception 8 on the current Payment Estimate.			



## Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 251017-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0064	0460	MGS GUARDRAIL	Material	- Total					\$0.00	
			Material - Total						\$0.00	
	<b>0460 - Total</b>								<b>\$0.00</b>	
	0470	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material			3	Apr 2, 2026	SYSTEM	(\$24,543.75)	
						3	Apr 2, 2026	SYSTEM	\$24,543.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user glassd2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
				- Total						
			Material - Total						\$0.00	
			Overrun	Overrun	4	Apr 16, 2026	SYSTEM	(\$17,837.25)		
					5	May 3, 2026	SYSTEM	(\$31,734.75)		
					6	May 18, 2026	SYSTEM	(\$7,471.50)		
	Overrun - Total						(\$57,043.50)			
	Overrun - Total						(\$57,043.50)			
	<b>0470 - Total</b>								<b>(\$57,043.50)</b>	
	0520	MGS END ANCHOR	Overrun	Overrun	6	May 18, 2026	SYSTEM	(\$3,135.00)		
				Overrun - Total						(\$3,135.00)
			Overrun - Total						(\$3,135.00)	
	<b>0520 - Total</b>								<b>(\$3,135.00)</b>	
	0530	TYPE A CRASHWORTHY END TERMINAL (MASH)	Overrun	Overrun	6	May 18, 2026	SYSTEM	(\$2,647.00)		
				Overrun - Total						(\$2,647.00)
			Overrun - Total						(\$2,647.00)	
	<b>0530 - Total</b>								<b>(\$2,647.00)</b>	
	<b>JKU0064 - Total</b>								<b>(\$92,703.75)</b>	
	<b>Overall - Total</b>								<b>(\$92,703.75)</b>	



---

**Contract Adjustments for Contract - 251017-C06**

There are no contract adjustments to display for this contract.