



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 19, 2026

**Pay Estimate Created Date: March 16, 2026**

<b>Progress Estimate Number</b> 5	<b>Contract ID</b> 251017-F03	<b>Prime Contractor</b> Gerstner Electric, Inc.	<b>Pay Period Start</b> March 2, 2026	<b>Pay Period End</b> March 15, 2026	<b>Original Contract Amount</b> \$1,499,876.50	<b>Net Change Order Amount</b> \$39,150.00	<b>Current Contract Amount</b> \$1,539,026.50
--------------------------------------	----------------------------------	--	--	---	---	---	--

Approval Date			By User
March 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by		norton1
March 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		hellet
March 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2026	December 31, 2026		13.46%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 6, 2025	November 6, 2025	
Letting Date	October 17, 2025	October 17, 2025	
Notice to Proceed Date	January 2, 2026	January 2, 2026	
Work Began Date	January 2, 2026	January 2, 2026	

Contract Total Pay For Estimate No. 5			
	This Estimate	Previous	To Date
251017-F03			
Total Posted Items Pay	\$35,512.50	\$171,581.00	\$207,093.50
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$35,512.50</b>	<b>\$171,581.00</b>	<b>\$207,093.50</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6Q2026E	0220	9109902	MISC.ADVANCED DIAGNOSTICS	EA	\$145.000	22	\$3,190.00
	0250	9109902	MISC.F&I FIBER OPTIC FUSION SPLICE, SM	EA	\$32.000	60	\$1,920.00
	0750	9109902	MISC.TROUBLESHOOTING	EA	\$200.000	2	\$400.00
	0900	9109903	MISC.F&I CABLE IN CONDUIT, CAT-5E OUTDOOR RATED CABLE	LF	\$1.750	250	\$437.50
	0920	9109903	MISC.F&I FIBER OPTIC CABLE, 24-STRAND SM	LF	\$3.250	1,200	\$3,900.00
	0930	9109903	MISC.F&I FIBER OPTIC CABLE, 72-STRAND SM	LF	\$3.750	1,200	\$4,500.00
	0960	9109902	MISC.PM CCTV CAMERA, ASSEMBLY, POLE, & FIELD CABINET	EA	\$415.000	51	\$21,165.00

**Project J6Q2026E - Total** **\$35,512.50**

**Overall - Total** **\$35,512.50**

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

No Data Available



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on March 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6Q2026E		ITS maintenance	Various	ST LOUIS	at various locations in the St. Louis District

**Totals by Job Numbers**

J6Q2026E	This Estimate	Previous	To Date
<b>Posted Item Pay</b>	\$35,512.50	\$171,581.00	\$207,093.50
<b>Gross Item Adjustments</b>	\$0.00	\$0.00	\$0.00
<b>Gross Item Pay</b>	<b>\$35,512.50</b>	<b>\$171,581.00</b>	<b>\$207,093.50</b>
<b>Incentive</b>	\$0.00	\$0.00	\$0.00
<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on March 19, 2026

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-F03	J6Q2026E	0001	0010	2019902	MISCCLEARING, GRUBBING, MOWING AND TREE CLEARING	6.00	0.00	6.00	EA	0.00	\$2,300.00	\$0.00
		0001	0020	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	0.00	\$365.00	\$0.00
		0001	0030	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$70,000.00	\$17,500.00
		0030	0050	9028308	CABLE, 16 AWG 2 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.45	\$0.00
		0030	0060	9028309	CABLE, 16 AWG 3 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.50	\$0.00
		0030	0070	9028310	CABLE, 16 AWG 5 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.75	\$0.00
		0030	0080	9029902	MISC.INSTALL & CONFIGURE RADAR DETECTION SENSOR	2.00	0.00	2.00	EA	0.00	\$1,850.00	\$0.00
		0030	0090	9029902	MISC.INSTALL AND CONFIGURE AUDIBLE PEDESTRIAN SYSTEM	70.00	0.00	70.00	EA	0.00	\$950.00	\$0.00
		0030	0100	9029902	MISC.INSTALL AND CONFIGURE VIDEO DETECTION CAMERA	40.00	0.00	40.00	EA	0.00	\$1,200.00	\$0.00
		0030	0110	9029902	MISC.REMOVAL OF AUDIBLE PEDESTRIAN SYSTEM	70.00	0.00	70.00	EA	0.00	\$90.00	\$0.00
		0030	0120	9029902	MISC.REMOVAL OF RADAR DETECTION SENSOR	2.00	0.00	2.00	EA	0.00	\$110.00	\$0.00
		0030	0130	9029902	MISC.REMOVAL OF VIDEO DETECTION CAMERA	40.00	0.00	40.00	EA	0.00	\$120.00	\$0.00
		0030	0140	9029903	MISC.CABLE, 18 AWG 4 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.80	\$0.00
		0050	0150	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	30.00	0.00	30.00	EA	5.00	\$940.00	\$4,700.00
		0050	0160	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	250.00	0.00	250.00	LF	0.00	\$10.75	\$0.00
		0050	0170	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	100.00	200.00	300.00	LF	240.00	\$14.50	\$3,480.00
		0050	0180	9105202	CONDUIT, 4 IN., RIGID, IN TRENCH	100.00	0.00	100.00	LF	0.00	\$17.25	\$0.00
		0050	0190	9107201	CONDUIT, 3 IN., RIGID, PUSHED	50.00	0.00	50.00	LF	0.00	\$24.50	\$0.00
		0050	0200	9107202	CONDUIT, 4 IN., RIGID, PUSHED	50.00	0.00	50.00	LF	0.00	\$26.25	\$0.00
		0050	0210	9108352	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE MODE, 6 MULTIMODE	500.00	0.00	500.00	LF	0.00	\$3.50	\$0.00
		0050	0220	9109902	MISC.ADVANCED DIAGNOSTICS	500.00	250.00	750.00	EA	84.00	\$145.00	\$12,180.00
		0050	0230	9109902	MISC.F&I CAMERA POLE (60FT) AND LOWERING SYSTEM	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	0240	9109902	MISC.F&I FIBER OPTIC FUSION SPLICE, MM	50.00	0.00	50.00	EA	0.00	\$29.75	\$0.00
		0050	0250	9109902	MISC.F&I FIBER OPTIC FUSION SPLICE, SM	1,250.00	0.00	1,250.00	EA	88.00	\$32.00	\$2,816.00
		0050	0260	9109902	MISC.F&I ITS PULL BOX CLASS 1	2.00	0.00	2.00	EA	1.00	\$2,200.00	\$2,200.00
		0050	0270	9109902	MISC.F&I ITS PULL BOX WITH CONCRETE PAD, CLASS 2	2.00	0.00	2.00	EA	0.00	\$3,850.00	\$0.00
		0050	0280	9109902	MISC.F&I ITS PULL BOX WITH CONCRETE PAD, CLASS 5	2.00	0.00	2.00	EA	0.00	\$4,175.00	\$0.00
		0050	0290	9109902	MISC.F&I NON-INTRUSIVE VEHICLE DETECTOR POLE	5.00	0.00	5.00	EA	0.00	\$740.00	\$0.00
		0050	0300	9109902	MISC.F&I TYPE 1 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$5,000.00	\$0.00
		0050	0310	9109902	MISC.F&I TYPE 2 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$2,750.00	\$0.00
		0050	0320	9109902	MISC.F&I TYPE 5 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0050	0330	9109902	MISC.F&I TYPE 7 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	0340	9109902	MISC.FIBER OPTIC SPLICE ENCLOSURE	6.00	0.00	6.00	EA	1.00	\$1,200.00	\$1,200.00
		0050	0350	9109902	MISC.FIBER OPTIC TERMINATION	150.00	0.00	150.00	EA	0.00	\$50.00	\$0.00
		0050	0360	9109902	MISC.INSTALL COMMISSION-FURNISHED ETHERNET BRIDGE COMMUNICATION EQUIPMENT	5.00	0.00	5.00	EA	0.00	\$1.00	\$0.00
		0050	0370	9109902	MISC.INSTALL COMMISSION-FURNISHED ETHERNET SWITCH ASSEMBLY	5.00	0.00	5.00	EA	0.00	\$385.00	\$0.00
		0050	0380	9109902	MISC.INSTALL COMMISSION-FURNISHED WIRELESS ETHERNET BRIDGE COMMUNICATION EQUIPMENT	5.00	0.00	5.00	EA	0.00	\$1,625.00	\$0.00
		0050	0390	9109902	MISC.INSTALL NON-INTRUSIVE VEHICLE DETECTOR ASSEMBLY	15.00	0.00	15.00	EA	0.00	\$750.00	\$0.00
		0050	0400	9109902	MISC.INSTALL SALVAGED CAMERA POLE	1.00	0.00	1.00	EA	0.00	\$1,250.00	\$0.00
		0050	0410	9109902	MISC.INSTALL SALVAGED FIELD CABINET (DUAL)	1.00	0.00	1.00	EA	0.00	\$950.00	\$0.00
		0050	0420	9109902	MISC.INSTALL SALVAGED FIELD CABINET (SINGLE)	10.00	0.00	10.00	EA	0.00	\$615.00	\$0.00
		0050	0430	9109902	MISC.INSTALL SALVAGED NON-INTRUSIVE VEHICLE DETECTOR POLE	10.00	0.00	10.00	EA	0.00	\$1,000.00	\$0.00
		0050	0440	9109902	MISC.INSTALL SOLAR POWER SYSTEM	1.00	0.00	1.00	EA	0.00	\$4,800.00	\$0.00
		0050	0450	9109902	MISC.INSTALL SPREAD SPECTRUM COMMUNICATION WIRELESS COMMUNICATION EQUIPMENT	2.00	0.00	2.00	EA	0.00	\$120.00	\$0.00
		0050	0460	9109902	MISC.INSTALL UPS AUTOMATIC GENERATOR SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0470	9109902	MISC.INSTALL UPS AUTOMATIC TRANSFER SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0480	9109902	MISC.INSTALL UPS BATTERY	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0490	9109902	MISC.INSTALL UPS BATTERY MONITOR	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0500	9109902	MISC.INSTALL UPS POWER INVERTER	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0510	9109902	MISC.INSTALL UPS SYSTEM ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$700.00	\$0.00
		0050	0520	9109902	MISC.INSTALL COMMISSION-FURNISHED IP-ADDRESSABLE POWER STRIP	5.00	0.00	5.00	EA	0.00	\$145.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-F03	J6Q2026E	0050	0530	9109902	MISC.ITS PULL BOX LID REPLACEMENT (32 INCH DIAMETER)	5.00	0.00	5.00	EA	1.00	\$925.00	\$925.00
		0050	0540	9109902	MISC.ITS PULL BOX LID REPLACEMENT (40.5 INCH DIAMETER)	5.00	0.00	5.00	EA	2.00	\$875.00	\$1,750.00
		0050	0550	9109902	MISC.PAD MOUNTED POWER SUPPLY, 120V ITS	2.00	0.00	2.00	EA	0.00	\$6,000.00	\$0.00
		0050	0560	9109902	MISC.PM DMS, ASSEMBLY, POLE, & FIELD CABINET	168.00	0.00	168.00	EA	0.00	\$1.00	\$0.00
		0050	0570	9109902	MISC.RACK MOUNTED INTERCONNECT CENTER	5.00	0.00	5.00	EA	0.00	\$900.00	\$0.00
		0050	0580	9109902	MISC.REMOVE AND REPLACE UNINTERRUPTABLE POWER SUPPLY (UPS) BATTERY	1.00	0.00	1.00	EA	0.00	\$120.00	\$0.00
		0050	0590	9109902	MISC.REMOVE CAMERA POLE	1.00	0.00	1.00	EA	0.00	\$750.00	\$0.00
		0050	0600	9109902	MISC.REMOVE CCTV CAMERA & ASSEMBLY	30.00	0.00	30.00	EA	5.00	\$250.00	\$1,250.00
		0050	0610	9109902	MISC.REMOVE COMMUNICATION NODE FIELD CABINET (DOUBLE CABINET)	1.00	0.00	1.00	EA	0.00	\$650.00	\$0.00
		0050	0620	9109902	MISC.REMOVE COMMUNICATION NODE FIELD CABINET (SINGLE CABINET)	1.00	0.00	1.00	EA	0.00	\$490.00	\$0.00
		0050	0630	9109902	MISC.REMOVE NON-INTRUSIVE VEHICLE DETECTOR ASSEMBLY	15.00	0.00	15.00	EA	1.00	\$125.00	\$125.00
		0050	0640	9109902	MISC.REMOVE NON-INTRUSIVE VEHICLE DETECTOR POLE	10.00	0.00	10.00	EA	2.00	\$475.00	\$950.00
		0050	0650	9109902	MISC.REMOVE SOLAR POWER SYSTEM	1.00	0.00	1.00	EA	0.00	\$900.00	\$0.00
		0050	0660	9109902	MISC.REMOVE UPS AUTOMATIC GENERATOR SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0670	9109902	MISC.REMOVE UPS AUTOMATIC TRANSFER SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0680	9109902	MISC.REMOVE UPS BATTERY	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0690	9109902	MISC.REMOVE UPS BATTERY MONITOR	1.00	0.00	1.00	EA	0.00	\$120.00	\$0.00
		0050	0700	9109902	MISC.REMOVE UPS POWER INVERTER	1.00	0.00	1.00	EA	0.00	\$120.00	\$0.00
		0050	0710	9109902	MISC.REMOVE UPS SYSTEM ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$287.50	\$0.00
		0050	0720	9109902	MISC.REMOVE WIRELESS COMMUNICATION EQUIPMENT	2.00	0.00	2.00	EA	0.00	\$287.50	\$0.00
		0050	0730	9109902	MISC.TB1-17 ALUMINUM BASE FOR RTMS POLE	1.00	0.00	1.00	EA	0.00	\$825.00	\$0.00
		0050	0740	9109902	MISC.TB3-17 ALUMINUM BASE FOR RTMS POLE	1.00	0.00	1.00	EA	0.00	\$900.00	\$0.00
		0050	0750	9109902	MISC.TROUBLESHOOTING	100.00	0.00	100.00	EA	9.00	\$200.00	\$1,800.00
		0050	0760	9109902	MISC.WALL MOUNTED INTERCONNECT CENTER	5.00	0.00	5.00	EA	0.00	\$805.00	\$0.00
		0050	0770	9109902	MISC.WRONG WAY ALERT SYSTEMS EQUIPMENT PURCHASE	2.00	0.00	2.00	EA	0.00	\$34,699.50	\$0.00
		0050	0780	9109902	MISC.WRONG WAY ALERT SYSTEMS INSTALLATION	2.00	0.00	2.00	EA	0.00	\$6,550.00	\$0.00
		0050	0790	9109902	MISC.WRONG WAY ALERT SYSTEMS SOFTWARE AND CERTIFICATION BY TAPCO OF NEW INSTALLATION	2.00	0.00	2.00	EA	0.00	\$7,500.00	\$0.00
		0050	0800	9109903	MISC.CONDUIT, 2 IN., RIGID, PUSHED	250.00	0.00	250.00	LF	0.00	\$17.50	\$0.00
		0050	0810	9109903	MISC.CONDUIT, HIGH-DENSITY POLYETHYLENE, 2 IN., IN TRENCH	50.00	0.00	50.00	LF	0.00	\$11.00	\$0.00
		0050	0820	9109903	MISC.CONDUIT, HIGH-DENSITY POLYETHYLENE, 2 IN., PUSHED	300.00	0.00	300.00	LF	0.00	\$18.50	\$0.00
		0050	0830	9109903	MISC.F&I CABLE IN CONDUIT, #1/0 WIRE, VARIABLE CONDUCTORS	500.00	0.00	500.00	LF	0.00	\$4.60	\$0.00
		0050	0840	9109903	MISC.F&I CABLE IN CONDUIT, #14 WIRE, VARIABLE CONDUCTORS	250.00	0.00	250.00	LF	0.00	\$1.35	\$0.00
		0050	0850	9109903	MISC.F&I CABLE IN CONDUIT, #2 WIRE, VARIABLE CONDUCTORS	100.00	0.00	100.00	LF	0.00	\$3.75	\$0.00
		0050	0860	9109903	MISC.F&I CABLE IN CONDUIT, #2/0 WIRE, VARIABLE CONDUCTORS	100.00	0.00	100.00	LF	0.00	\$5.50	\$0.00
		0050	0870	9109903	MISC.F&I CABLE IN CONDUIT, #4 WIRE, VARIABLE CONDUCTORS	100.00	0.00	100.00	LF	0.00	\$2.85	\$0.00
		0050	0880	9109903	MISC.F&I CABLE IN CONDUIT, #6 WIRE, VARIABLE CONDUCTORS	500.00	0.00	500.00	LF	0.00	\$2.25	\$0.00
		0050	0890	9109903	MISC.F&I CABLE IN CONDUIT, #8 WIRE, VARIABLE CONDUCTORS	1,000.00	0.00	1,000.00	LF	0.00	\$2.00	\$0.00
		0050	0900	9109903	MISC.F&I CABLE IN CONDUIT, CAT-5E OUTDOOR RATED CABLE	5,000.00	0.00	5,000.00	LF	250.00	\$1.75	\$437.50
		0050	0910	9109903	MISC.F&I CABLE IN CONDUIT, VIDEO COAXIAL CABLE	250.00	0.00	250.00	LF	0.00	\$1.75	\$0.00
		0050	0920	9109903	MISC.F&I FIBER OPTIC CABLE, 24-STRAND SM	17,000.00	0.00	17,000.00	LF	1,200.00	\$3.25	\$3,900.00
0050	0930	9109903	MISC.F&I FIBER OPTIC CABLE, 72-STRAND SM	5,000.00	0.00	5,000.00	LF	1,200.00	\$3.75	\$4,500.00		
0050	0940	9109903	MISC.F&I TRACE WIRE	7,000.00	0.00	7,000.00	LF	0.00	\$1.90	\$0.00		
0051	0950	9109902	MISC.PM AIR CONDITIONING UNITS FOR NODE CABINETS	64.00	0.00	64.00	EA	0.00	\$370.00	\$0.00		
0051	0960	9109902	MISC.PM CCTV CAMERA, ASSEMBLY, POLE, & FIELD CABINET	704.00	0.00	704.00	EA	368.00	\$415.00	\$152,720.00		
0051	0970	9109902	MISC.PM COMMUNICATION LINK AND ASSEMBLY	269.00	0.00	269.00	EA	0.00	\$173.00	\$0.00		
0051	0980	9109902	MISC.PM COMMUNICATION NODE FIELD CABINET	33.00	0.00	33.00	EA	0.00	\$520.00	\$0.00		
0051	0990	9109902	MISC.PM DMS, ASSEMBLY, POLE, FOUNDATION & FIELD CABINET	168.00	0.00	168.00	EA	0.00	\$480.00	\$0.00		
0051	1000	9109902	MISC.PM NON-INTRUSIVE VEHICLE DETECTOR STATIONS (MICROWAVE)	60.00	0.00	60.00	EA	0.00	\$420.00	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-F03	J6Q2026E	0051	1010	9109902	MISC.PM SOLAR POWER SYSTEM	34.00	0.00	34.00	EA	0.00	\$225.00	\$0.00
		0051	1020	9109902	MISC.PM UNINTERRUPTIBLE POWER SUPPLY (UPS) AND ASSEMBLY	30.00	0.00	30.00	EA	0.00	\$198.00	\$0.00
		0051	1030	9109902	MISC.PM VIDEO DETECTION CAMERAS	645.00	0.00	645.00	EA	0.00	\$150.00	\$0.00
		0051	1040	9109902	MISC.PM WITH REPAIRS - CCTV CAMERA ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$900.00	\$0.00
		0051	1050	9109902	MISC.PM WITH REPAIRS - COMMISSION-FURNISHED IP-ADDRESSABLE POWER STRIP	1.00	0.00	1.00	EA	0.00	\$402.50	\$0.00
		0051	1060	9109902	MISC.PM WITH REPAIRS - DMS CONTROLLER	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0051	1070	9109902	MISC.PM WITH REPAIRS - DMS DRIVERBOARD	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1080	9109902	MISC.PM WITH REPAIRS - DMS FAN	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1090	9109902	MISC.PM WITH REPAIRS - DMS LCA	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1100	9109902	MISC.PM WITH REPAIRS - DMS PIXEL BOARD	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1110	9109902	MISC.PM WITH REPAIRS - DMS POWER SUPPLY	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1120	9109902	MISC.PM WITH REPAIRS - SOLAR POWER SYSTEM	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1130	9109902	MISC.PM WITH REPAIRS - UPS DEVICE AND COMPONENTS	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1140	9109902	MISC.PM WITH REPAIRS - VIDEO DETECTION CAMERA SYSTEM	1.00	0.00	1.00	EA	0.00	\$145.00	\$0.00
		0051	1150	9109902	MISC.REMOVE AND REPLACE NODE CABINET AIR CONDITIONER SYSTEM	1.00	0.00	1.00	EA	0.00	\$12,600.00	\$0.00
		0051	1160	9109902	MISC.WRONG WAY ALERT SYSTEMS PREVENTATIVE MAINTENANCE, SOFTWARE AND RECERTIFICATION OF EXISTING SYSTEM	13.00	0.00	13.00	EA	0.00	\$7,800.00	\$0.00
<b>Project J6Q2026E - Total Value Posted to Date as of Report Generated Date</b>												<b>\$212,433.50</b>
<b>251017-F03 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$212,433.50</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on March 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6Q2026E

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0220	9109902	MISC. ITS	3/4/26	3/6/26	1	7.00	EA	IS055S203.5 I-55 @ Loughborough Per IssueTrak Ticket #5388					-Investigate and Repair Fiber between Node 4 and Node 8 on I-55 - Per IssueTrak Ticket #5388 - NOT COMPLETE >Located Fiber and Conduit Damage along Southbound I-55 just south of Loughborough at Railroad bridge. Conduit had been disconnected on both ends of bridge, and fiber was cut. Rain prevented crews from beginning repair. Will repair conduit and install fiber on Thursday 3/5.	
			3/6/26	3/11/26	1	15.00	EA	IS070E230.7 Node 13 Power Supply along EB I-70 e/o MO River - Per IssueTrak Ticket #5412					-Investigate and Repair Node 13 Power Supply along EB I-70 e/o MO River - Per IssueTrak Ticket #5412 - COMPLETE > Arrived on-site to find breaker/disconnect was burned (as seen in pictures attached to ticket). Tested all wiring and the step-down transformer near Node 13. Transformer & All wire from Ameren source to Transformer were good. Replaced Wire to/from burned disconnect and replaced breaker inside. Node 13 is back online.	
0250	9109902	MISC. ITS	3/6/26	3/11/26	1	60.00	EA	IS01-55 near Loughborough - Per IssueTrak Ticket #5388					-Fiber Repair along I-55 near Loughborough - Per IssueTrak Ticket #5388 - NOT COMPLETE >Completed 60 fusion splices on both 24 SM & 72 SM Fibers to bring MoDOT network online. Will return next week to complete splicing of the unused fibers inside these enclosures.	
0750	9109902	MISC. ITS	3/4/26	3/6/26	1	1.00	EA	IS055S203.5 I-55 @ Loughborough Per IssueTrak Ticket #5388					-Investigate and Repair Fiber between Node 4 and Node 8 on I-55 - Per IssueTrak Ticket #5388 - NOT COMPLETE >Located Fiber and Conduit Damage along Southbound I-55 just south of Loughborough at Railroad bridge. Conduit had been disconnected on both ends of bridge, and fiber was cut. Rain prevented crews from beginning repair. Will repair conduit and install fiber on Thursday 3/5.	
			3/6/26	3/11/26	1	1.00	EA	IS070E230.7 Node 13 Power Supply along EB I-70 e/o MO River - Per IssueTrak Ticket #5412					-Investigate and Repair Node 13 Power Supply along EB I-70 e/o MO River - Per IssueTrak Ticket #5412 - COMPLETE > Arrived on-site to find breaker/disconnect was burned (as seen in pictures attached to ticket). Tested all wiring and the step-down transformer near Node 13. Transformer & All wire from Ameren source to Transformer were good. Replaced Wire to/from burned disconnect and replaced breaker inside. Node 13 is back online.	
0900	9109903	MISC. ITS	3/2/26	3/4/26	1	250.00	LF	IS270E023.8 I-270 EB Ramp @ McDonnell - Per IssueTrak Ticket #5235					Repair CCTV at I-270 EB Ramp @ McDonnell - Per IssueTrak Ticket #5235 - COMPLETE >Replaced 250 LF of Cat5e Cabling, CCTV is now operational. Verified with ITS Group.	
0920	9109903	MISC. ITS	3/5/26	3/11/26	1	1,200.00	LF	IS055S203.5 I-55 at Loughborough - Per IssueTrak Ticket #5388					-Investigate Fiber Repair along I-55 at Loughborough - Per IssueTrak Ticket #5388 - NOT COMPLETE >Fiber cut at Train bridge, Re-attached bridge conduit and installed 1,200 LF of 24 SM Fiber & 1,200 LF of 72 SM Fiber. Will begin splicing tomorrow, Friday, March 6th.	
0930	9109903	MISC. ITS	3/5/26	3/11/26	1	1,200.00	LF	IS055S203.5 I-55 at Loughborough - Per IssueTrak Ticket #5388					-Investigate Fiber Repair along I-55 at Loughborough - Per IssueTrak Ticket #5388 - NOT COMPLETE >Fiber cut at Train bridge, Re-attached bridge conduit and installed 1,200 LF of 24 SM Fiber & 1,200 LF of 72 SM Fiber. Will begin splicing tomorrow, Friday, March 6th.	
0960	9109902	MISC. ITS	3/2/26	3/4/26	1	6.00	EA	US 67 at Tunnel-SB ENTR CCTV-01 US 67 at Tunnel-NB EXIT CCTV-02 US 67 at Tunnel-NB ENTR CCTV-13 US 67 at Tunnel-SB EXIT CCTV-14 US067N014.0 US067N015.8					SB Tunnel ent Pole mounted PTZ US 67 at Tunnel-SB ENTR CCTV-01 NB Tunnel exit Pole mounted PTZ US 67 at Tunnel-NB EXIT CCTV-02 NB Tunnel ent Pole mounted PTZ US 67 at Tunnel-NB ENTR CCTV-13 SB Tunnel exit Pole mounted PTZ US 67 at Tunnel-SB EXIT CCTV-14 US067N014.0 US 67 at I-270 US067N015.8 Camera - 30' * US 67 at Missouri Bottom-Banshee	
			3/3/26	3/6/26	1	12.00	EA	US067S006.7 Camera - 50' US 67 West of Robbins Mill US067S008.8 Camera - 50' US 67 at Old Halls Ferry US067S009.9 Camera - 50' US 67 at New Halls Ferry US067N018.0 Camera - 50' I-70 at US 67 US067N018.9 Camera - 60' US 67 at Old St Charles Rd US067N020.6 Camera - 50' US 67 at Dorsett-Midland US067N022.3 Camera - 60' US 67 at Schuetz-Baur US067N009.4 CL Pole NWQ US 67 at Sunswep Park US067N013.0 Camera - 50' US 67 at Mansrea US067N015.2 Camera - 60' US 67 at McDonnell MO340W014.0 Camera - 60' MO 340 at US 67 MO180W002.5 Camera - 50' US 67 at MO 180						
			3/9/26	3/12/26	1	7.00	EA	US067S011.0 Camera - 50' US 67 at New Florissant US067S012.0 Camera - 50' US 67 at Patterson US067S013.8 Camera - 50' US 67 at Lynn Haven-Dunn MO367N000.0 MO 367 at US 67 MO367N001.0 MO 367 South of New Jamestown MO367N001.6 MO 367 at Parker MO367S002.8 MO 367 at Dunn						
			3/10/26	3/12/26	1	13.00	EA	MO370E008.8 MO 370 East of MO River MO370E009.4 MO 370 at MO 141-Missouri Bottom MO370E011.6 MO 370 at St. Louis Mills MO370W001.2 MO 370 at Spencer Rd MO370W002.6 MO 370 at Harry S Truman MO370W004.2 MO 370 West of elm MO370W005.1 CL Pole MO 370 at elm-New Town WB Ramp MO370W006.2 MO 370 at Boschertown MO370W007.0 MO 370 West of MO 94 MO370W007.9 MO 370 at MO 94 MO370W010.7 MO 370 West of St. Louis Mills IS070W231.6 Camera - 60' MO 141 at I-70 NEQ (Lower CCTV) IS070W231.6 Camera - 60' I-70 at MO 141 NEQ (Upper CCTV)						
3/13/26	3/16/26	1	13.00	EA	IS044W279.8 IS055N200.1 IS070E217.8 IS070W226.9 MO030W052.4 MO366W003.2 CR070W001.2 RT00DW006.0 RT00DW006.2 RT00KN000.2 RT00MN000.0 RT00S002.6 US067S025.5						IS044W279.8 Camera - AT-30' I-44 at Berry IS055N200.1 Camera - 60' I-55 at Reavis Barracks IS070E217.8 On CL Post I-70 at Route K EB Ramp Signal IS070W226.9 Sig Post ext I-70 at Zumbelhi WB Ramp MO030W052.4 CL post MO 30 at Shenandoah MO366W003.2 MO 366 at Crestwood Plaza ent. East CR070W001.2 I-70 NGR-W. Terra @ Woodlawn RT00DW006.0 Route D at Waterworks RT00DW006.2 Route D at Crystal Industrial Ct Midblock xing RT00KN000.2 Route K at Veterans Memorial Pkwy RT00MN000.0 Route M at Route P RT00S002.6 Sig post Ext NWQ Route Z at Route N US067S025.5 Camera - 60' US 67 at Plaza Frontenac-Driftwood			

The information below this line are details for Construction Signs (if applicable).

No Data Available



## Line Item Adjustments by Estimate

Mar 19, 2026

Contract ID: 251017-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6Q2026E	0170	CONDUIT, 3 IN., RIGID, IN TRENCH	Overrun	Overrun	2	Feb 2, 2026	SYSTEM	(\$2,030.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.50000 - 14.50000, 'is applied (if non-zero).					
					4	Mar 2, 2026	SYSTEM	\$2,030.00						
	<b>Overrun - Total</b>							<b>\$0.00</b>						
	<b>Overrun - Total</b>							<b>\$0.00</b>						
	<b>0170 - Total</b>							<b>\$0.00</b>						
	0540	MISC. ITS	Material			1	Jan 16, 2026	SYSTEM		(\$875.00)				
						<b>- Total</b>							<b>(\$875.00)</b>	
						<b>Material - Total</b>							<b>(\$875.00)</b>	
						MaterialCredit				2	Feb 2, 2026	SYSTEM	\$875.00	
														<b>- Total</b>
						<b>MaterialCredit - Total</b>							<b>\$875.00</b>	
	<b>0540 - Total</b>							<b>\$0.00</b>						
<b>J6Q2026E - Total</b>								<b>\$0.00</b>						
<b>Overall - Total</b>								<b>\$0.00</b>						



---

**Contract Adjustments for Contract - 251017-F03**

There are no contract adjustments to display for this contract.