



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on April 7, 2026

Pay Estimate Created Date: April 2, 2026

Progress Estimate Number 6	Contract ID 251017-F03	Prime Contractor Gerstner Electric, Inc.	Pay Period Start March 16, 2026	Pay Period End April 1, 2026	Original Contract Amount \$1,499,876.50	Net Change Order Amount \$39,150.00	Current Contract Amount \$1,539,026.50
--------------------------------------	----------------------------------	--	---	--	---	---	--

Approval Date	By User
April 2, 2026	norton1
April 2, 2026	hellet
April 6, 2026	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2026	December 31, 2026		16.56%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 6, 2025	November 6, 2025	
Letting Date	October 17, 2025	October 17, 2025	
Notice to Proceed Date	January 2, 2026	January 2, 2026	
Work Began Date	January 2, 2026	January 2, 2026	

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
251017-F03			
Total Posted Items Pay	\$47,817.00	\$207,093.50	\$254,910.50
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$207,093.50	\$254,910.50
Contract Total Payable This Estimate:	\$47,817.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6Q2026E	0150	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	EA	\$940.000	1	\$940.00
	0220	9109902	MISC.ADVANCED DIAGNOSTICS	EA	\$145.000	53	\$7,685.00
	0250	9109902	MISC.F&I FIBER OPTIC FUSION SPLICE, SM	EA	\$32.000	136	\$4,352.00
	0350	9109902	MISC.FIBER OPTIC TERMINATION	EA	\$50.000	14	\$700.00
	0380	9109902	MISC.INSTALL COMMISSION-FURNISHED WIRELESS ETHERNET BRIDGE COMMUNICATION EQUIPMENT	EA	\$1,625.000	2	\$3,250.00
	0600	9109902	MISC.REMOVE CCTV CAMERA & ASSEMBLY	EA	\$250.000	1	\$250.00
	0750	9109902	MISC.TROUBLESHOOTING	EA	\$200.000	5	\$1,000.00
	0900	9109903	MISC.F&I CABLE IN CONDUIT, CAT-5E OUTDOOR RATED CABLE	LF	\$1.750	60	\$105.00
	0960	9109902	MISC.PM CCTV CAMERA, ASSEMBLY, POLE, & FIELD CABINET	EA	\$415.000	69	\$28,635.00
	1040	9109902	MISC.PM WITH REPAIRS - CCTV CAMERA ASSEMBLY	EA	\$900.000	1	\$900.00

Project J6Q2026E - Total **\$47,817.00**

Overall - Total **\$47,817.00**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on April 7, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6Q2026E		ITS maintenance	Various	ST LOUIS	at various locations in the St. Louis District

Totals by Job Numbers

J6Q2026E	This Estimate	Previous	To Date
Posted Item Pay	\$47,817.00	\$207,093.50	\$254,910.50
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Gross Item Pay	\$47,817.00	\$207,093.50	\$254,910.50
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on April 7, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 7, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-F03	J6Q2026E	0001	0010	2019902	MISCCLEARING, GRUBBING, MOWING AND TREE CLEARING	6.00	0.00	6.00	EA	0.00	\$2,300.00	\$0.00
		0001	0020	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	0.00	\$365.00	\$0.00
		0001	0030	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$70,000.00	\$17,500.00
		0030	0050	9028308	CABLE, 16 AWG 2 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.45	\$0.00
		0030	0060	9028309	CABLE, 16 AWG 3 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.50	\$0.00
		0030	0070	9028310	CABLE, 16 AWG 5 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.75	\$0.00
		0030	0080	9029902	MISC.INSTALL & CONFIGURE RADAR DETECTION SENSOR	2.00	0.00	2.00	EA	0.00	\$1,850.00	\$0.00
		0030	0090	9029902	MISC.INSTALL AND CONFIGURE AUDIBLE PEDESTRIAN SYSTEM	70.00	0.00	70.00	EA	0.00	\$950.00	\$0.00
		0030	0100	9029902	MISC.INSTALL AND CONFIGURE VIDEO DETECTION CAMERA	40.00	0.00	40.00	EA	0.00	\$1,200.00	\$0.00
		0030	0110	9029902	MISC.REMOVAL OF AUDIBLE PEDESTRIAN SYSTEM	70.00	0.00	70.00	EA	0.00	\$90.00	\$0.00
		0030	0120	9029902	MISC.REMOVAL OF RADAR DETECTION SENSOR	2.00	0.00	2.00	EA	0.00	\$110.00	\$0.00
		0030	0130	9029902	MISC.REMOVAL OF VIDEO DETECTION CAMERA	40.00	0.00	40.00	EA	0.00	\$120.00	\$0.00
		0030	0140	9029903	MISC.CABLE, 18 AWG 4 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.80	\$0.00
		0050	0150	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	30.00	0.00	30.00	EA	5.00	\$940.00	\$4,700.00
		0050	0160	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	250.00	0.00	250.00	LF	0.00	\$10.75	\$0.00
		0050	0170	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	100.00	200.00	300.00	LF	240.00	\$14.50	\$3,480.00
		0050	0180	9105202	CONDUIT, 4 IN., RIGID, IN TRENCH	100.00	0.00	100.00	LF	0.00	\$17.25	\$0.00
		0050	0190	9107201	CONDUIT, 3 IN., RIGID, PUSHED	50.00	0.00	50.00	LF	0.00	\$24.50	\$0.00
		0050	0200	9107202	CONDUIT, 4 IN., RIGID, PUSHED	50.00	0.00	50.00	LF	0.00	\$26.25	\$0.00
		0050	0210	9108352	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE MODE, 6 MULTIMODE	500.00	0.00	500.00	LF	0.00	\$3.50	\$0.00
		0050	0220	9109902	MISC.ADVANCED DIAGNOSTICS	500.00	250.00	750.00	EA	137.00	\$145.00	\$19,865.00
		0050	0230	9109902	MISC.F&I CAMERA POLE (60FT) AND LOWERING SYSTEM	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	0240	9109902	MISC.F&I FIBER OPTIC FUSION SPLICE, MM	50.00	0.00	50.00	EA	0.00	\$29.75	\$0.00
		0050	0250	9109902	MISC.F&I FIBER OPTIC FUSION SPLICE, SM	1,250.00	0.00	1,250.00	EA	224.00	\$32.00	\$7,168.00
		0050	0260	9109902	MISC.F&I ITS PULL BOX CLASS 1	2.00	0.00	2.00	EA	1.00	\$2,200.00	\$2,200.00
		0050	0270	9109902	MISC.F&I ITS PULL BOX WITH CONCRETE PAD, CLASS 2	2.00	0.00	2.00	EA	0.00	\$3,850.00	\$0.00
		0050	0280	9109902	MISC.F&I ITS PULL BOX WITH CONCRETE PAD, CLASS 5	2.00	0.00	2.00	EA	0.00	\$4,175.00	\$0.00
		0050	0290	9109902	MISC.F&I NON-INTRUSIVE VEHICLE DETECTOR POLE	5.00	0.00	5.00	EA	0.00	\$740.00	\$0.00
		0050	0300	9109902	MISC.F&I TYPE 1 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$5,000.00	\$0.00
		0050	0310	9109902	MISC.F&I TYPE 2 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$2,750.00	\$0.00
		0050	0320	9109902	MISC.F&I TYPE 5 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0050	0330	9109902	MISC.F&I TYPE 7 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	0340	9109902	MISC.FIBER OPTIC SPLICE ENCLOSURE	6.00	0.00	6.00	EA	1.00	\$1,200.00	\$1,200.00
		0050	0350	9109902	MISC.FIBER OPTIC TERMINATION	150.00	0.00	150.00	EA	14.00	\$50.00	\$700.00
		0050	0360	9109902	MISC.INSTALL COMMISSION-FURNISHED ETHERNET BRIDGE COMMUNICATION EQUIPMENT	5.00	0.00	5.00	EA	0.00	\$1.00	\$0.00
		0050	0370	9109902	MISC.INSTALL COMMISSION-FURNISHED ETHERNET SWITCH ASSEMBLY	5.00	0.00	5.00	EA	0.00	\$385.00	\$0.00
		0050	0380	9109902	MISC.INSTALL COMMISSION-FURNISHED WIRELESS ETHERNET BRIDGE COMMUNICATION EQUIPMENT	5.00	0.00	5.00	EA	2.00	\$1,625.00	\$3,250.00
		0050	0390	9109902	MISC.INSTALL NON-INTRUSIVE VEHICLE DETECTOR ASSEMBLY	15.00	0.00	15.00	EA	0.00	\$750.00	\$0.00
		0050	0400	9109902	MISC.INSTALL SALVAGED CAMERA POLE	1.00	0.00	1.00	EA	0.00	\$1,250.00	\$0.00
		0050	0410	9109902	MISC.INSTALL SALVAGED FIELD CABINET (DUAL)	1.00	0.00	1.00	EA	0.00	\$950.00	\$0.00
		0050	0420	9109902	MISC.INSTALL SALVAGED FIELD CABINET (SINGLE)	10.00	0.00	10.00	EA	0.00	\$615.00	\$0.00
		0050	0430	9109902	MISC.INSTALL SALVAGED NON-INTRUSIVE VEHICLE DETECTOR POLE	10.00	0.00	10.00	EA	0.00	\$1,000.00	\$0.00
		0050	0440	9109902	MISC.INSTALL SOLAR POWER SYSTEM	1.00	0.00	1.00	EA	0.00	\$4,800.00	\$0.00
		0050	0450	9109902	MISC.INSTALL SPREAD SPECTRUM COMMUNICATION WIRELESS COMMUNICATION EQUIPMENT	2.00	0.00	2.00	EA	0.00	\$120.00	\$0.00
		0050	0460	9109902	MISC.INSTALL UPS AUTOMATIC GENERATOR SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0470	9109902	MISC.INSTALL UPS AUTOMATIC TRANSFER SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0480	9109902	MISC.INSTALL UPS BATTERY	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0490	9109902	MISC.INSTALL UPS BATTERY MONITOR	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0500	9109902	MISC.INSTALL UPS POWER INVERTER	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0510	9109902	MISC.INSTALL UPS SYSTEM ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$700.00	\$0.00
		0050	0520	9109902	MISC.INSTALL COMMISSION-FURNISHED IP-ADDRESSABLE POWER STRIP	5.00	0.00	5.00	EA	0.00	\$145.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 7, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-F03	J6Q2026E	0050	0530	9109902	MISC.ITS PULL BOX LID REPLACEMENT (32 INCH DIAMETER)	5.00	0.00	5.00	EA	1.00	\$925.00	\$925.00
		0050	0540	9109902	MISC.ITS PULL BOX LID REPLACEMENT (40.5 INCH DIAMETER)	5.00	0.00	5.00	EA	2.00	\$875.00	\$1,750.00
		0050	0550	9109902	MISC.PAD MOUNTED POWER SUPPLY, 120V ITS	2.00	0.00	2.00	EA	0.00	\$6,000.00	\$0.00
		0050	0560	9109902	MISC.PM DMS, ASSEMBLY, POLE, & FIELD CABINET	168.00	0.00	168.00	EA	0.00	\$1.00	\$0.00
		0050	0570	9109902	MISC.RACK MOUNTED INTERCONNECT CENTER	5.00	0.00	5.00	EA	0.00	\$900.00	\$0.00
		0050	0580	9109902	MISC.REMOVE AND REPLACE UNINTERRUPTABLE POWER SUPPLY (UPS) BATTERY	1.00	0.00	1.00	EA	0.00	\$120.00	\$0.00
		0050	0590	9109902	MISC.REMOVE CAMERA POLE	1.00	0.00	1.00	EA	0.00	\$750.00	\$0.00
		0050	0600	9109902	MISC.REMOVE CCTV CAMERA & ASSEMBLY	30.00	0.00	30.00	EA	5.00	\$250.00	\$1,250.00
		0050	0610	9109902	MISC.REMOVE COMMUNICATION NODE FIELD CABINET (DOUBLE CABINET)	1.00	0.00	1.00	EA	0.00	\$650.00	\$0.00
		0050	0620	9109902	MISC.REMOVE COMMUNICATION NODE FIELD CABINET (SINGLE CABINET)	1.00	0.00	1.00	EA	0.00	\$490.00	\$0.00
		0050	0630	9109902	MISC.REMOVE NON-INTRUSIVE VEHICLE DETECTOR ASSEMBLY	15.00	0.00	15.00	EA	1.00	\$125.00	\$125.00
		0050	0640	9109902	MISC.REMOVE NON-INTRUSIVE VEHICLE DETECTOR POLE	10.00	0.00	10.00	EA	2.00	\$475.00	\$950.00
		0050	0650	9109902	MISC.REMOVE SOLAR POWER SYSTEM	1.00	0.00	1.00	EA	0.00	\$900.00	\$0.00
		0050	0660	9109902	MISC.REMOVE UPS AUTOMATIC GENERATOR SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0670	9109902	MISC.REMOVE UPS AUTOMATIC TRANSFER SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0680	9109902	MISC.REMOVE UPS BATTERY	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0690	9109902	MISC.REMOVE UPS BATTERY MONITOR	1.00	0.00	1.00	EA	0.00	\$120.00	\$0.00
		0050	0700	9109902	MISC.REMOVE UPS POWER INVERTER	1.00	0.00	1.00	EA	0.00	\$120.00	\$0.00
		0050	0710	9109902	MISC.REMOVE UPS SYSTEM ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$287.50	\$0.00
		0050	0720	9109902	MISC.REMOVE WIRELESS COMMUNICATION EQUIPMENT	2.00	0.00	2.00	EA	0.00	\$287.50	\$0.00
		0050	0730	9109902	MISC.TB1-17 ALUMINUM BASE FOR RTMS POLE	1.00	0.00	1.00	EA	0.00	\$825.00	\$0.00
		0050	0740	9109902	MISC.TB3-17 ALUMINUM BASE FOR RTMS POLE	1.00	0.00	1.00	EA	0.00	\$900.00	\$0.00
		0050	0750	9109902	MISC.TROUBLESHOOTING	100.00	0.00	100.00	EA	14.00	\$200.00	\$2,800.00
		0050	0760	9109902	MISC.WALL MOUNTED INTERCONNECT CENTER	5.00	0.00	5.00	EA	0.00	\$805.00	\$0.00
		0050	0770	9109902	MISC.WRONG WAY ALERT SYSTEMS EQUIPMENT PURCHASE	2.00	0.00	2.00	EA	0.00	\$34,699.50	\$0.00
		0050	0780	9109902	MISC.WRONG WAY ALERT SYSTEMS INSTALLATION	2.00	0.00	2.00	EA	0.00	\$6,550.00	\$0.00
		0050	0790	9109902	MISC.WRONG WAY ALERT SYSTEMS SOFTWARE AND CERTIFICATION BY TAPCO OF NEW INSTALLATION	2.00	0.00	2.00	EA	0.00	\$7,500.00	\$0.00
		0050	0800	9109903	MISC.CONDUIT, 2 IN., RIGID, PUSHED	250.00	0.00	250.00	LF	0.00	\$17.50	\$0.00
		0050	0810	9109903	MISC.CONDUIT, HIGH-DENSITY POLYETHYLENE, 2 IN., IN TRENCH	50.00	0.00	50.00	LF	0.00	\$11.00	\$0.00
		0050	0820	9109903	MISC.CONDUIT, HIGH-DENSITY POLYETHYLENE, 2 IN., PUSHED	300.00	0.00	300.00	LF	0.00	\$18.50	\$0.00
		0050	0830	9109903	MISC.F&I CABLE IN CONDUIT, #1/0 WIRE, VARIABLE CONDUCTORS	500.00	0.00	500.00	LF	0.00	\$4.60	\$0.00
		0050	0840	9109903	MISC.F&I CABLE IN CONDUIT, #14 WIRE, VARIABLE CONDUCTORS	250.00	0.00	250.00	LF	0.00	\$1.35	\$0.00
		0050	0850	9109903	MISC.F&I CABLE IN CONDUIT, #2 WIRE, VARIABLE CONDUCTORS	100.00	0.00	100.00	LF	0.00	\$3.75	\$0.00
		0050	0860	9109903	MISC.F&I CABLE IN CONDUIT, #2/0 WIRE, VARIABLE CONDUCTORS	100.00	0.00	100.00	LF	0.00	\$5.50	\$0.00
		0050	0870	9109903	MISC.F&I CABLE IN CONDUIT, #4 WIRE, VARIABLE CONDUCTORS	100.00	0.00	100.00	LF	0.00	\$2.85	\$0.00
		0050	0880	9109903	MISC.F&I CABLE IN CONDUIT, #6 WIRE, VARIABLE CONDUCTORS	500.00	0.00	500.00	LF	0.00	\$2.25	\$0.00
		0050	0890	9109903	MISC.F&I CABLE IN CONDUIT, #8 WIRE, VARIABLE CONDUCTORS	1,000.00	0.00	1,000.00	LF	0.00	\$2.00	\$0.00
		0050	0900	9109903	MISC.F&I CABLE IN CONDUIT, CAT-5E OUTDOOR RATED CABLE	5,000.00	0.00	5,000.00	LF	310.00	\$1.75	\$542.50
		0050	0910	9109903	MISC.F&I CABLE IN CONDUIT, VIDEO COAXIAL CABLE	250.00	0.00	250.00	LF	0.00	\$1.75	\$0.00
		0050	0920	9109903	MISC.F&I FIBER OPTIC CABLE, 24-STRAND SM	17,000.00	0.00	17,000.00	LF	1,200.00	\$3.25	\$3,900.00
0050	0930	9109903	MISC.F&I FIBER OPTIC CABLE, 72-STRAND SM	5,000.00	0.00	5,000.00	LF	1,200.00	\$3.75	\$4,500.00		
0050	0940	9109903	MISC.F&I TRACE WIRE	7,000.00	0.00	7,000.00	LF	0.00	\$1.90	\$0.00		
0051	0950	9109902	MISC.PM AIR CONDITIONING UNITS FOR NODE CABINETS	64.00	0.00	64.00	EA	0.00	\$370.00	\$0.00		
0051	0960	9109902	MISC.PM CCTV CAMERA, ASSEMBLY, POLE, & FIELD CABINET	704.00	0.00	704.00	EA	427.00	\$415.00	\$177,205.00		
0051	0970	9109902	MISC.PM COMMUNICATION LINK AND ASSEMBLY	269.00	0.00	269.00	EA	0.00	\$173.00	\$0.00		
0051	0980	9109902	MISC.PM COMMUNICATION NODE FIELD CABINET	33.00	0.00	33.00	EA	0.00	\$520.00	\$0.00		
0051	0990	9109902	MISC.PM DMS, ASSEMBLY, POLE, FOUNDATION & FIELD CABINET	168.00	0.00	168.00	EA	0.00	\$480.00	\$0.00		
0051	1000	9109902	MISC.PM NON-INTRUSIVE VEHICLE DETECTOR STATIONS (MICROWAVE)	60.00	0.00	60.00	EA	0.00	\$420.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 7, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-F03	J6Q2026E	0051	1010	9109902	MISC.PM SOLAR POWER SYSTEM	34.00	0.00	34.00	EA	0.00	\$225.00	\$0.00
		0051	1020	9109902	MISC.PM UNINTERRUPTIBLE POWER SUPPLY (UPS) AND ASSEMBLY	30.00	0.00	30.00	EA	0.00	\$198.00	\$0.00
		0051	1030	9109902	MISC.PM VIDEO DETECTION CAMERAS	645.00	0.00	645.00	EA	0.00	\$150.00	\$0.00
		0051	1040	9109902	MISC.PM WITH REPAIRS - CCTV CAMERA ASSEMBLY	1.00	0.00	1.00	EA	1.00	\$900.00	\$900.00
		0051	1050	9109902	MISC.PM WITH REPAIRS - COMMISSION-FURNISHED IP-ADDRESSABLE POWER STRIP	1.00	0.00	1.00	EA	0.00	\$402.50	\$0.00
		0051	1060	9109902	MISC.PM WITH REPAIRS - DMS CONTROLLER	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0051	1070	9109902	MISC.PM WITH REPAIRS - DMS DRIVERBOARD	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1080	9109902	MISC.PM WITH REPAIRS - DMS FAN	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1090	9109902	MISC.PM WITH REPAIRS - DMS LCA	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1100	9109902	MISC.PM WITH REPAIRS - DMS PIXEL BOARD	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1110	9109902	MISC.PM WITH REPAIRS - DMS POWER SUPPLY	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1120	9109902	MISC.PM WITH REPAIRS - SOLAR POWER SYSTEM	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1130	9109902	MISC.PM WITH REPAIRS - UPS DEVICE AND COMPONENTS	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1140	9109902	MISC.PM WITH REPAIRS - VIDEO DETECTION CAMERA SYSTEM	1.00	0.00	1.00	EA	0.00	\$145.00	\$0.00
		0051	1150	9109902	MISC.REMOVE AND REPLACE NODE CABINET AIR CONDITIONER SYSTEM	1.00	0.00	1.00	EA	0.00	\$12,600.00	\$0.00
		0051	1160	9109902	MISC.WRONG WAY ALERT SYSTEMS PREVENTATIVE MAINTENANCE, SOFTWARE AND RECERTIFICATION OF EXISTING SYSTEM	13.00	0.00	13.00	EA	0.00	\$7,800.00	\$0.00
Project J6Q2026E - Total Value Posted to Date as of Report Generated Date												\$254,910.50
251017-F03 Overall - Total Value Posted to Date as of Report Generated Date												\$254,910.50



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 7, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J6Q2026E

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments	
0150	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	3/17/26	3/25/26	1	1.00	EA	MO141S025.9 MO 141 at Fiedler -Issuetrak #5407					Replaced CCTV at MO 141 @ Fielder - Issuetrak #5407 - Complete New S/N: B8A44F152EA6	
0220	9109902	MISC. ITS	3/19/26	3/24/26	1	5.00	EA	MO109N013.1 MO 109 @ W-FF - Per IssueTrak Ticket #5536					-Fiber Repair after Signal Cabinet Knockdown/Replacement at MO 109 @ W-FF - Per IssueTrak Ticket #5536 - COMPLETE >Completed 2 Fusion Splices in Replacement Signal Cabinet, Verified with ITS Group that location was back online.	
			3/24/26		2	2.00	EA	IS055S177.8 SB I-55 N/O Route A - Per IssueTrak Ticket #5453					-Fiber Pigtail Repair due to Rodent Damage at SB I-55 N/O Route A - Per IssueTrak Ticket #5453 - COMPLETE >Replaced 2 EA SM Fiber Pigtails in Type 7 cabinet due to rodent damage. Verified with ITS group that site was back online.	
			3/24/26		3	3.00	EA	ISS5N174.6 I-55 near MM 174.6 - Per IssueTrak Ticket #5539					-Investigate/Repair Conduit and Fiber along I-55 near MM 174.6 - Per IssueTrak Ticket #5539 - NOT COMPLETE >Investigated Damage. Will return to excavate area and make conduit repair.	
			3/24/26	3/26/26	1	11.00	EA	IS055N174.6 NB I-55 at US 61 - Per IssueTrak Ticket #5539						-Investigate and Repair Fiber/Conduit damage along NB I-55 at US 61 - Per IssueTrak Ticket #5539 - COMPLETE >Excavated around conduit strike, removed damaged conduit and installed a split-conduit repair. Backfilled around conduit once work was complete.
			3/25/26	3/31/26	1	15.00	EA	IS070E238.8 Node 7 and Node 21 for UMSL/MoreNet - Per IssueTrak Ticket #5486						-Repair Fiber between Node 7 and Node 21 for UMSL/MoreNet - Per IssueTrak Ticket #5486 - NOT COMPLETE >Completed 12 terminations, troubleshooting and cleaning with MoreNET/UMSL fibers. Will return morning of 3/26 to complete any additional work needed.
			3/26/26	3/31/26	1	8.00	EA	IS070E238.8 Node 7 and Node 21 for UMSL/MoreNet - Per IssueTrak Ticket #5486						-Repair Fiber between Node 7 and Node 21 for UMSL/MoreNet - Per IssueTrak Ticket #5486 - NOT COMPLETE >Made adjustments to repairs started on 3/25, connection is officially restored. Will need to make a return visit at a later date to OTDR repairs.
			3/31/26	4/2/26	1	9.00	EA	I-44 EB & WB at Rest Area w/o St. Clair - Per IssueTrak Ticket #5409						-Investigate Wrong Way Detection Systems along I-44 EB & WB at Rest Area w/o St. Clair - Per IssueTrak Ticket #5409 - COMPLETE >Investigated voltage errors, determined both locations were without primary power source due to rest area building renovations. All possible work on our end is completed, verified with Nathan.
0250	9109902	MISC. ITS	3/19/26	3/24/26	1	2.00	EA	MO109N013.1 MO 109 @ W-FF - Per IssueTrak Ticket #5536					-Fiber Repair after Signal Cabinet Knockdown/Replacement at MO 109 @ W-FF - Per IssueTrak Ticket #5536 - COMPLETE >Completed 2 Fusion Splices in Replacement Signal Cabinet, Verified with ITS Group that location was back online.	
			3/24/26		2	2.00	EA	IS055S177.8 SB I-55 N/O Route A - Per IssueTrak Ticket #5453					-Fiber Pigtail Repair due to Rodent Damage at SB I-55 N/O Route A - Per IssueTrak Ticket #5453 - COMPLETE >Replaced 2 EA SM Fiber Pigtails in Type 7 cabinet due to rodent damage. Verified with ITS group that site was back online.	
			3/20/26	3/24/26	1	72.00	EA	IS055S203.5 I-55 near Loughborough - Per IssueTrak Ticket #5388					-Fiber Investigation and Repair along I-55 near Loughborough - Per IssueTrak Ticket #5388 - NOT COMPLETE >Completed an additional 72 splices to 72-SM Fiber in existing enclosures. 24 SM Splices remain to complete work at this location.	
			3/30/26	4/2/26	1	60.00	EA	IS055S203.5 I-55 at Loughborough - Per IssueTrak Ticket #5388						-Fiber Repair along I-55 at Loughborough - Per IssueTrak Ticket #5388 - COMPLETE >Completed final 60 EA fusion splices between 24 SM and 72 SM cables.
0350	9109902	MISC. ITS	3/19/26	3/24/26	1	2.00	EA	IS055S177.8 SB I-55 N/O Route A - Per IssueTrak Ticket #5453					-Fiber Pigtail Repair due to Rodent Damage at SB I-55 N/O Route A - Per IssueTrak Ticket #5453 - COMPLETE >Replaced 2 EA SM Fiber Pigtails in Type 7 cabinet due to rodent damage. Verified with ITS group that site was back online.	
			3/25/26	3/31/26	1	12.00	EA	IS070E238.8 Node 7 and Node 21 for UMSL/MoreNet - Per IssueTrak Ticket #5486					-Repair Fiber between Node 7 and Node 21 for UMSL/MoreNet - Per IssueTrak Ticket #5486 - NOT COMPLETE >Completed 12 terminations, troubleshooting and cleaning with MoreNET/UMSL fibers. Will return morning of 3/26 to complete any additional work needed.	
0380	9109902	MISC. ITS	3/27/26	3/31/26	1	2.00	EA	MO231N001.2 MO 231 SO Ripa and MO 231 at Ripa - Per IssueTrak Ticket #5596					-Replace wireless radios along MO 231 SO Ripa and MO 231 at Ripa - Per IssueTrak Ticket #5596 - COMPLETE >Replaced Radio pair, noticed deteriorated Cat5e cable at Ripa, replaced while on site. Verified link was operational via ITS group. 60 LF of Cat5E	
0600	9109902	MISC. ITS	3/17/26	3/25/26	1	1.00	EA	MO141S025.9 MO 141 at Fiedler -Issuetrak #5407					Replaced CCTV at MO 141 @ Fielder - Issuetrak #5407 - Complete New S/N: B8A44F152EA6	
0750	9109902	MISC. ITS	3/19/26	3/24/26	1	1.00	EA	MO109N013.1 MO 109 @ W-FF - Per IssueTrak Ticket #5536					-Fiber Repair after Signal Cabinet Knockdown/Replacement at MO 109 @ W-FF - Per IssueTrak Ticket #5536 - COMPLETE >Completed 2 Fusion Splices in Replacement Signal Cabinet, Verified with ITS Group that location was back online.	
			3/24/26		2	1.00	EA	IS055S177.8 SB I-55 N/O Route A - Per IssueTrak Ticket #5453					-Fiber Pigtail Repair due to Rodent Damage at SB I-55 N/O Route A - Per IssueTrak Ticket #5453 - COMPLETE >Replaced 2 EA SM Fiber Pigtails in Type 7 cabinet due to rodent damage. Verified with ITS group that site was back online.	
			3/24/26		3	1.00	EA	ISS5N174.6 I-55 near MM 174.6 - Per IssueTrak Ticket #5539					-Investigate/Repair Conduit and Fiber along I-55 near MM 174.6 - Per IssueTrak Ticket #5539 - NOT COMPLETE >Investigated Damage. Will return to excavate area and make conduit repair.	
			3/25/26	3/31/26	1	1.00	EA	IS070E238.8 Node 7 and Node 21 for UMSL/MoreNet - Per IssueTrak Ticket #5486						-Repair Fiber between Node 7 and Node 21 for UMSL/MoreNet - Per IssueTrak Ticket #5486 - NOT COMPLETE >Completed 12 terminations, troubleshooting and cleaning with MoreNET/UMSL fibers. Will return morning of 3/26 to complete any additional work needed.
			3/31/26	4/2/26	1	1.00	EA	I-44 EB & WB at Rest Area w/o St. Clair - Per IssueTrak Ticket #5409						-Investigate Wrong Way Detection Systems along I-44 EB & WB at Rest Area w/o St. Clair - Per IssueTrak Ticket #5409 - COMPLETE >Investigated voltage errors, determined both locations were without primary power source due to rest area building renovations. All possible work on our end is completed, verified with Nathan.
0900	9109903	MISC. ITS	3/27/26	3/31/26	1	60.00	LF	MO231N001.2 MO 231 SO Ripa and MO 231 at Ripa - Per IssueTrak Ticket #5596					-Replace wireless radios along MO 231 SO Ripa and MO 231 at Ripa - Per IssueTrak Ticket #5596 - COMPLETE >Replaced Radio pair, noticed deteriorated Cat5e cable at Ripa, replaced while on site. Verified link was operational via ITS group. 60 LF of Cat5E	
0960	9109902	MISC. ITS	3/16/26	3/24/26	1	10.00	EA	IS270S016.6 MO364E006.7					IS270S016.6 I-270 at MO 364 NWQ MO364E006.7 MO 364 West of Gutermuth	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 7, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0960	9109902	MISC. ITS						MO364E008.0 MO364W000.4 MO364W001.9 MO364W004.4 MO364W010.0 MO364W015.1 MO364W019.0 RT00DW001.2					MO364E008.0 MO 364 West of Mid Rivers Mall MO364W000.4 MO 364 at Henke MO364W001.9 MO 364 at Bryan MO364W004.4 MO 364 at K MO364W010.0 MO 364 at Central School MO364W015.1 MO 364 at Upper Bottom NEQ MO364W019.0 MO 364 at Amiot NEQ RT00DW001.2 Route D West of Schuetz
			3/17/26	3/25/26	1	11.00	EA	MO021N034.5 MO021N034.8 MO021S035.3 MO030E040.0 MO030W027.4 OR021N000.4 MO141S025.9 MO141S027.1 RT00AW006.8 US067S060.7 US067S065.1					MO021N034.5 Sig pole ext MO 21 at Y (DeSoto) MO021N034.8 Sig pole ext MO 21 at Walmart (DeSoto) MO021S035.3 Sig pole ext MO 21 at Rt H / Rt N MO030E040.0 camera - 50' MO 30 East of Rahning MO030W027.4 Camera - 50' MO 30 at MM OR021N000.4 Sig Post ext v8.64 Old MO 21 at Konert Road MO141S025.9 Camera - 60' MO 141 at Fiedler MO141S027.1 Camera - 60' MO 141 at MO 21 RT00AW006.8 Route A at Pounds (Jefferson County) US067S060.7 Sig post ext (c-190)' US 61 at A US067S065.1 Camera - 50' US 67 at Meyer
			3/19/26	3/24/26	1	12.00	EA	MO364E008.6 MO364E009.5 MO364E011.7 MO364E015.9 MO364E017.6 MO364E019.9 MO141S008.1 MO141S013.4 MO141S014.0 MO141S015.7 MO141S017.5 MO141S019.1					MO364E008.6 MO 364 at Mid Rivers Mall MO364E009.5 MO 364 SOR-S St Peters at Kisker MO364E011.7 MO 364 SOR-S St Peters at Harvester MO364E015.9 MO 364 East of Missouri River MO364E017.6 MO 364 at MO 141 SWQ MO364E019.9 MO 364 at Bennington SWQ MO141S008.1 50-60' MO 141 S of MO 364 EB Ramp MO141S013.4 Camera - 50' MO 141 at Clayton SB Ramp MO141S014.0 Camera - 50' MO 141 N of Milldale-Manors Way MO141S015.7 Camera - 60' MO 141 at MO 100 SWQ MO141S017.5 Camera - 60' (4) MO 141 at Big Bend SWQ MO141S019.1 Camera - 60' MO 141 at Marshall NWQ
			3/20/26	3/24/26	1	12.00	EA	IS255E000.0 IS255E000.7 IS255E002.1 IS255E003.1 IS255W001.1 IS270E001.2 IS270E001.8 IS270E002.9 IS270S003.6 IS270S004.7 IS270S007.0 IS270S007.3					IS255E000.0 Camera - 50' I-255 at I-55 SEQ IS255E000.7 Camera - 60' I-255 at US 61 EB Ramps IS255E002.1 Camera - 40' I-255 at MO 231 SEQ IS255E003.1 Camera - 60' I-255 at Koch IS255W001.1 Camera - 40' I-255 at US 61 NEQ IS270E001.2 I-270 at Theiss IS270E001.8 I-270 at MO 21 SEQ IS270E002.9 S of MO 30 IS270S003.6 I-270 at MO 30 IS270S004.7 I-270 N of MO 30 IS270S007.0 I-270 at Marshall IS270S007.3 I-270 at Big Bend
			3/24/26	3/26/26	1	12.00	EA	IS055N189.4 IS055S190.7 IS055S194.3 IS055S195.2 IS270E033.4 IS270N005.7 IS270N007.6 IS270N014.8 IS270N018.8 IS270W029.3 IS270W031.6 OR270E027.9					IS055N189.4 Camera - 60' I-55 S of Richardson IS055S190.7 Camera - 60' I-55 at Richardson IS055S194.3 Camera - 60' I-55 North of Meramec Bottom IS055S195.2 Camera - 60' I-55 at Butler Hill IS270E033.4 I-270 at Lilac IS270N005.7 I-270 at I-44 SEQ IS270N007.6 I-270 N of Big Bend NEQ IS270N014.8 I-270 at MO 340 SEQ IS270N018.8 I-270 S of McKelvey IS270W029.3 I-270 West of West Florissant IS270W031.6 I-270 at MO 367 NWQ OR270E027.9 I-270 SOR-Pershall at Rt N-Jean
			3/25/26	3/31/26	1	12.00	EA	IS270S008.5 IS270S011.0 IS270S012.4 IS270S015.8 IS270S017.9 IS270S018.1 IS270S020.8 IS270S021.8 IS270S022.3 IS270S022.9 IS270W024.0 US067S014.0					IS270S008.5 I-270 at Dougherty Ferry IS270S011.0 I-270 S of Clayton IS270S012.4 I-270 at I-54 SWQ IS270S015.8 I-270 S of D IS270S017.9 Dorsett at 270 IS270S018.1 I-270 N of Dorsett IS270S020.8 I-270 at St Charles Rock Rd IS270S021.8 I-270 East of Woodford Way IS270S022.3 Camera - 60' v 1.2 I-270 at MO 370 IS270S022.9 I-270 at Missouri Bottom IS270W024.0 I-270 East of McDonnell US067S014.0 CL Post SWQ US 67 at I-270
1040	9109902	MISC. ITS	3/16/26	3/24/26	1	1.00	EA	MO364W019.0					-Existing Cohu at MO 364 at Amiot NEQ (MO364W019.0) Dead on Arrival. Parts from motor were sitting inside the dome. Replaced with Axis Q6315-LE Spare provided by MoDOT. New S/N: B8A44FBDBF0F

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Apr 7, 2026

Contract ID: 251017-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
J6Q2026E	0170	CONDUIT, 3 IN., RIGID, IN TRENCH	Overrun	Overrun	2	Feb 2, 2026	SYSTEM	(\$2,030.00)	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.50000 - 14.50000, 'is applied (if non-zero).					
					4	Mar 2, 2026	SYSTEM	\$2,030.00						
	Overrun - Total							\$0.00						
	Overrun - Total							\$0.00						
	0170 - Total							\$0.00						
	0540	MISC. ITS	Material			1	Jan 16, 2026	SYSTEM		(\$875.00)				
						- Total							(\$875.00)	
						Material - Total							(\$875.00)	
						MaterialCredit				2	Feb 2, 2026	SYSTEM	\$875.00	
														- Total
						MaterialCredit - Total							\$875.00	
	0540 - Total							\$0.00						
J6Q2026E - Total								\$0.00						
Overall - Total								\$0.00						



Contract Adjustments for Contract - 251017-F03

There are no contract adjustments to display for this contract.