



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 21, 2026

**Pay Estimate Created Date: April 16, 2026**

<b>Progress Estimate Number</b>	<b>Contract ID</b>	251017-F03	<b>Pay Period Start</b>	April 2, 2026	<b>Original Contract Amount</b>	\$1,499,876.50
7	<b>Prime Contractor</b>	Gerstner Electric, Inc.	<b>Pay Period End</b>	April 15, 2026	<b>Net Change Order Amount</b>	\$39,150.00
					<b>Current Contract Amount</b>	\$1,539,026.50

Approval Date	By User
April 16, 2026	norton1
April 16, 2026	hellet
April 20, 2026	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2026	December 31, 2026		19.73%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	
Acceptance Date			No Milestones Exist for Contract
Awarded Date	November 6, 2025	November 6, 2025	
Letting Date	October 17, 2025	October 17, 2025	
Notice to Proceed Date	January 2, 2026	January 2, 2026	
Work Began Date	January 2, 2026	January 2, 2026	

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
251017-F03			
Total Posted Items Pay	\$48,742.50	\$254,910.50	\$303,653.00
Gross Item Adjustments	(\$6,737.50)	\$0.00	(\$6,737.50)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$42,005.00</b>	<b>\$254,910.50</b>	<b>\$296,915.50</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6Q2026E	0080	9029902	MISC.INSTALL & CONFIGURE RADAR DETECTION SENSOR	EA	\$1,850.000	5	\$9,250.00
	0220	9109902	MISC.ADVANCED DIAGNOSTICS	EA	\$145.000	21	\$3,045.00
	0380	9109902	MISC.INSTALL COMMISSION-FURNISHED WIRELESS ETHERNET BRIDGE COMMUNICATION EQUIPMENT	EA	\$1,625.000	3	\$4,875.00
	0720	9109902	MISC.REMOVE WIRELESS COMMUNICATION EQUIPMENT	EA	\$287.500	3	\$862.50
	0750	9109902	MISC.TROUBLESHOOTING	EA	\$200.000	5	\$1,000.00
	0900	9109903	MISC.F&I CABLE IN CONDUIT, CAT-5E OUTDOOR RATED CABLE	LF	\$1.750	100	\$175.00
	0960	9109902	MISC.PM CCTV CAMERA, ASSEMBLY, POLE, & FIELD CABINET	EA	\$415.000	69	\$28,635.00
	1040	9109902	MISC.PM WITH REPAIRS - CCTV CAMERA ASSEMBLY	EA	\$900.000	1	\$900.00

**Project J6Q2026E - Total** **\$48,742.50**

**Overall - Total** **\$48,742.50**

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6Q2026E	0080	MISC.	Overrun			-3	\$1,850.00	(\$5,550.00)
	0720	MISC.	Overrun			-1	\$287.50	(\$287.50)
	1040	MISC.	Overrun			-1	\$900.00	(\$900.00)

**Total** **(\$6,737.50)**



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on April 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J6Q2026E		ITS maintenance	Various	ST LOUIS	at various locations in the St. Louis District

**Totals by Job Numbers**

J6Q2026E	This Estimate	Previous	To Date
<b>Posted Item Pay</b>	\$48,742.50	\$254,910.50	\$303,653.00
<b>Gross Item Adjustments</b>	(\$6,737.50)	\$0.00	(\$6,737.50)
<b>Gross Item Pay</b>	<b>\$42,005.00</b>	<b>\$254,910.50</b>	<b>\$296,915.50</b>
<b>Incentive</b>	\$0.00	\$0.00	\$0.00
<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



### Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on April 21, 2026

#### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 251017-F03, Contract Project J6Q2026E, Project Item Line Number 0080, Contract Line Item Number 0080, Item 9029902, Minor Item.	This item has exceeded its estimated planned quantity, A change order will be done in the future to adjust this items quantity.	norton1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251017-F03, Contract Project J6Q2026E, Project Item Line Number 0720, Contract Line Item Number 0720, Item 9109902, Minor Item.	This item has exceeded its estimated planned quantity, A change order will be done in the future to adjust this items quantity.	norton1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251017-F03, Contract Project J6Q2026E, Project Item Line Number 1040, Contract Line Item Number 1040, Item 9109902, Minor Item.	This item has exceeded its estimated planned quantity, A change order will be done in the future to adjust this items quantity.	norton1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 21, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-F03	J6Q2026E	0001	0010	2019902	MISCCLEARING, GRUBBING, MOWING AND TREE CLEARING	6.00	0.00	6.00	EA	0.00	\$2,300.00	\$0.00
		0001	0020	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	3.00	0.00	3.00	EA	0.00	\$365.00	\$0.00
		0001	0030	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$70,000.00	\$17,500.00
		0030	0050	9028308	CABLE, 16 AWG 2 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.45	\$0.00
		0030	0060	9028309	CABLE, 16 AWG 3 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.50	\$0.00
		0030	0070	9028310	CABLE, 16 AWG 5 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.75	\$0.00
		0030	0080	9029902	MISC.INSTALL & CONFIGURE RADAR DETECTION SENSOR	2.00	0.00	2.00	EA	5.00	\$1,850.00	\$9,250.00
		0030	0090	9029902	MISC.INSTALL AND CONFIGURE AUDIBLE PEDESTRIAN SYSTEM	70.00	0.00	70.00	EA	0.00	\$950.00	\$0.00
		0030	0100	9029902	MISC.INSTALL AND CONFIGURE VIDEO DETECTION CAMERA	40.00	0.00	40.00	EA	0.00	\$1,200.00	\$0.00
		0030	0110	9029902	MISC.REMOVAL OF AUDIBLE PEDESTRIAN SYSTEM	70.00	0.00	70.00	EA	0.00	\$90.00	\$0.00
		0030	0120	9029902	MISC.REMOVAL OF RADAR DETECTION SENSOR	2.00	0.00	2.00	EA	0.00	\$110.00	\$0.00
		0030	0130	9029902	MISC.REMOVAL OF VIDEO DETECTION CAMERA	40.00	0.00	40.00	EA	0.00	\$120.00	\$0.00
		0030	0140	9029903	MISC.CABLE, 18 AWG 4 CONDUCTOR	500.00	0.00	500.00	LF	0.00	\$1.80	\$0.00
		0050	0150	9103700	CCTV CAMERA ASSEMBLY, INSTALLED	30.00	0.00	30.00	EA	5.00	\$940.00	\$4,700.00
		0050	0160	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	250.00	0.00	250.00	LF	0.00	\$10.75	\$0.00
		0050	0170	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	100.00	200.00	300.00	LF	240.00	\$14.50	\$3,480.00
		0050	0180	9105202	CONDUIT, 4 IN., RIGID, IN TRENCH	100.00	0.00	100.00	LF	0.00	\$17.25	\$0.00
		0050	0190	9107201	CONDUIT, 3 IN., RIGID, PUSHED	50.00	0.00	50.00	LF	0.00	\$24.50	\$0.00
		0050	0200	9107202	CONDUIT, 4 IN., RIGID, PUSHED	50.00	0.00	50.00	LF	0.00	\$26.25	\$0.00
		0050	0210	9108352	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE MODE, 6 MULTIMODE	500.00	0.00	500.00	LF	0.00	\$3.50	\$0.00
		0050	0220	9109902	MISC.ADVANCED DIAGNOSTICS	500.00	250.00	750.00	EA	158.00	\$145.00	\$22,910.00
		0050	0230	9109902	MISC.F&I CAMERA POLE (60FT) AND LOWERING SYSTEM	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	0240	9109902	MISC.F&I FIBER OPTIC FUSION SPLICE, MM	50.00	0.00	50.00	EA	0.00	\$29.75	\$0.00
		0050	0250	9109902	MISC.F&I FIBER OPTIC FUSION SPLICE, SM	1,250.00	0.00	1,250.00	EA	224.00	\$32.00	\$7,168.00
		0050	0260	9109902	MISC.F&I ITS PULL BOX CLASS 1	2.00	0.00	2.00	EA	1.00	\$2,200.00	\$2,200.00
		0050	0270	9109902	MISC.F&I ITS PULL BOX WITH CONCRETE PAD, CLASS 2	2.00	0.00	2.00	EA	0.00	\$3,850.00	\$0.00
		0050	0280	9109902	MISC.F&I ITS PULL BOX WITH CONCRETE PAD, CLASS 5	2.00	0.00	2.00	EA	0.00	\$4,175.00	\$0.00
		0050	0290	9109902	MISC.F&I NON-INTRUSIVE VEHICLE DETECTOR POLE	5.00	0.00	5.00	EA	0.00	\$740.00	\$0.00
		0050	0300	9109902	MISC.F&I TYPE 1 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$5,000.00	\$0.00
		0050	0310	9109902	MISC.F&I TYPE 2 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$2,750.00	\$0.00
		0050	0320	9109902	MISC.F&I TYPE 5 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00
		0050	0330	9109902	MISC.F&I TYPE 7 ITS CABINET	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0050	0340	9109902	MISC.FIBER OPTIC SPLICE ENCLOSURE	6.00	0.00	6.00	EA	1.00	\$1,200.00	\$1,200.00
		0050	0350	9109902	MISC.FIBER OPTIC TERMINATION	150.00	0.00	150.00	EA	14.00	\$50.00	\$700.00
		0050	0360	9109902	MISC.INSTALL COMMISSION-FURNISHED ETHERNET BRIDGE COMMUNICATION EQUIPMENT	5.00	0.00	5.00	EA	0.00	\$1.00	\$0.00
		0050	0370	9109902	MISC.INSTALL COMMISSION-FURNISHED ETHERNET SWITCH ASSEMBLY	5.00	0.00	5.00	EA	0.00	\$385.00	\$0.00
		0050	0380	9109902	MISC.INSTALL COMMISSION-FURNISHED WIRELESS ETHERNET BRIDGE COMMUNICATION EQUIPMENT	5.00	0.00	5.00	EA	5.00	\$1,625.00	\$8,125.00
		0050	0390	9109902	MISC.INSTALL NON-INTRUSIVE VEHICLE DETECTOR ASSEMBLY	15.00	0.00	15.00	EA	0.00	\$750.00	\$0.00
		0050	0400	9109902	MISC.INSTALL SALVAGED CAMERA POLE	1.00	0.00	1.00	EA	0.00	\$1,250.00	\$0.00
		0050	0410	9109902	MISC.INSTALL SALVAGED FIELD CABINET (DUAL)	1.00	0.00	1.00	EA	0.00	\$950.00	\$0.00
		0050	0420	9109902	MISC.INSTALL SALVAGED FIELD CABINET (SINGLE)	10.00	0.00	10.00	EA	0.00	\$615.00	\$0.00
		0050	0430	9109902	MISC.INSTALL SALVAGED NON-INTRUSIVE VEHICLE DETECTOR POLE	10.00	0.00	10.00	EA	0.00	\$1,000.00	\$0.00
		0050	0440	9109902	MISC.INSTALL SOLAR POWER SYSTEM	1.00	0.00	1.00	EA	0.00	\$4,800.00	\$0.00
		0050	0450	9109902	MISC.INSTALL SPREAD SPECTRUM COMMUNICATION WIRELESS COMMUNICATION EQUIPMENT	2.00	0.00	2.00	EA	0.00	\$120.00	\$0.00
		0050	0460	9109902	MISC.INSTALL UPS AUTOMATIC GENERATOR SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0470	9109902	MISC.INSTALL UPS AUTOMATIC TRANSFER SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0480	9109902	MISC.INSTALL UPS BATTERY	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0490	9109902	MISC.INSTALL UPS BATTERY MONITOR	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0500	9109902	MISC.INSTALL UPS POWER INVERTER	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0510	9109902	MISC.INSTALL UPS SYSTEM ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$700.00	\$0.00
		0050	0520	9109902	MISC.INSTALL COMMISSION-FURNISHED IP-ADDRESSABLE POWER STRIP	5.00	0.00	5.00	EA	0.00	\$145.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 21, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-F03	J6Q2026E	0050	0530	9109902	MISC.ITS PULL BOX LID REPLACEMENT (32 INCH DIAMETER)	5.00	0.00	5.00	EA	1.00	\$925.00	\$925.00
		0050	0540	9109902	MISC.ITS PULL BOX LID REPLACEMENT (40.5 INCH DIAMETER)	5.00	0.00	5.00	EA	2.00	\$875.00	\$1,750.00
		0050	0550	9109902	MISC.PAD MOUNTED POWER SUPPLY, 120V ITS	2.00	0.00	2.00	EA	0.00	\$6,000.00	\$0.00
		0050	0560	9109902	MISC.PM DMS, ASSEMBLY, POLE, & FIELD CABINET	168.00	0.00	168.00	EA	0.00	\$1.00	\$0.00
		0050	0570	9109902	MISC.RACK MOUNTED INTERCONNECT CENTER	5.00	0.00	5.00	EA	0.00	\$900.00	\$0.00
		0050	0580	9109902	MISC.REMOVE AND REPLACE UNINTERRUPTABLE POWER SUPPLY (UPS) BATTERY	1.00	0.00	1.00	EA	0.00	\$120.00	\$0.00
		0050	0590	9109902	MISC.REMOVE CAMERA POLE	1.00	0.00	1.00	EA	0.00	\$750.00	\$0.00
		0050	0600	9109902	MISC.REMOVE CCTV CAMERA & ASSEMBLY	30.00	0.00	30.00	EA	5.00	\$250.00	\$1,250.00
		0050	0610	9109902	MISC.REMOVE COMMUNICATION NODE FIELD CABINET (DOUBLE CABINET)	1.00	0.00	1.00	EA	0.00	\$650.00	\$0.00
		0050	0620	9109902	MISC.REMOVE COMMUNICATION NODE FIELD CABINET (SINGLE CABINET)	1.00	0.00	1.00	EA	0.00	\$490.00	\$0.00
		0050	0630	9109902	MISC.REMOVE NON-INTRUSIVE VEHICLE DETECTOR ASSEMBLY	15.00	0.00	15.00	EA	1.00	\$125.00	\$125.00
		0050	0640	9109902	MISC.REMOVE NON-INTRUSIVE VEHICLE DETECTOR POLE	10.00	0.00	10.00	EA	2.00	\$475.00	\$950.00
		0050	0650	9109902	MISC.REMOVE SOLAR POWER SYSTEM	1.00	0.00	1.00	EA	0.00	\$900.00	\$0.00
		0050	0660	9109902	MISC.REMOVE UPS AUTOMATIC GENERATOR SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0670	9109902	MISC.REMOVE UPS AUTOMATIC TRANSFER SWITCH	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0680	9109902	MISC.REMOVE UPS BATTERY	10.00	0.00	10.00	EA	0.00	\$120.00	\$0.00
		0050	0690	9109902	MISC.REMOVE UPS BATTERY MONITOR	1.00	0.00	1.00	EA	0.00	\$120.00	\$0.00
		0050	0700	9109902	MISC.REMOVE UPS POWER INVERTER	1.00	0.00	1.00	EA	0.00	\$120.00	\$0.00
		0050	0710	9109902	MISC.REMOVE UPS SYSTEM ASSEMBLY	10.00	0.00	10.00	EA	0.00	\$287.50	\$0.00
		0050	0720	9109902	MISC.REMOVE WIRELESS COMMUNICATION EQUIPMENT	2.00	0.00	2.00	EA	3.00	\$287.50	\$862.50
		0050	0730	9109902	MISC.TB1-17 ALUMINUM BASE FOR RTMS POLE	1.00	0.00	1.00	EA	0.00	\$825.00	\$0.00
		0050	0740	9109902	MISC.TB3-17 ALUMINUM BASE FOR RTMS POLE	1.00	0.00	1.00	EA	0.00	\$900.00	\$0.00
		0050	0750	9109902	MISC.TROUBLESHOOTING	100.00	0.00	100.00	EA	19.00	\$200.00	\$3,800.00
		0050	0760	9109902	MISC.WALL MOUNTED INTERCONNECT CENTER	5.00	0.00	5.00	EA	0.00	\$805.00	\$0.00
		0050	0770	9109902	MISC.WRONG WAY ALERT SYSTEMS EQUIPMENT PURCHASE	2.00	0.00	2.00	EA	0.00	\$34,699.50	\$0.00
		0050	0780	9109902	MISC.WRONG WAY ALERT SYSTEMS INSTALLATION	2.00	0.00	2.00	EA	0.00	\$6,550.00	\$0.00
		0050	0790	9109902	MISC.WRONG WAY ALERT SYSTEMS SOFTWARE AND CERTIFICATION BY TAPCO OF NEW INSTALLATION	2.00	0.00	2.00	EA	0.00	\$7,500.00	\$0.00
		0050	0800	9109903	MISC.CONDUIT, 2 IN., RIGID, PUSHED	250.00	0.00	250.00	LF	0.00	\$17.50	\$0.00
		0050	0810	9109903	MISC.CONDUIT, HIGH-DENSITY POLYETHYLENE, 2 IN., IN TRENCH	50.00	0.00	50.00	LF	0.00	\$11.00	\$0.00
		0050	0820	9109903	MISC.CONDUIT, HIGH-DENSITY POLYETHYLENE, 2 IN., PUSHED	300.00	0.00	300.00	LF	0.00	\$18.50	\$0.00
		0050	0830	9109903	MISC.F&I CABLE IN CONDUIT, #1/0 WIRE, VARIABLE CONDUCTORS	500.00	0.00	500.00	LF	0.00	\$4.60	\$0.00
		0050	0840	9109903	MISC.F&I CABLE IN CONDUIT, #14 WIRE, VARIABLE CONDUCTORS	250.00	0.00	250.00	LF	0.00	\$1.35	\$0.00
		0050	0850	9109903	MISC.F&I CABLE IN CONDUIT, #2 WIRE, VARIABLE CONDUCTORS	100.00	0.00	100.00	LF	0.00	\$3.75	\$0.00
		0050	0860	9109903	MISC.F&I CABLE IN CONDUIT, #2/0 WIRE, VARIABLE CONDUCTORS	100.00	0.00	100.00	LF	0.00	\$5.50	\$0.00
		0050	0870	9109903	MISC.F&I CABLE IN CONDUIT, #4 WIRE, VARIABLE CONDUCTORS	100.00	0.00	100.00	LF	0.00	\$2.85	\$0.00
		0050	0880	9109903	MISC.F&I CABLE IN CONDUIT, #6 WIRE, VARIABLE CONDUCTORS	500.00	0.00	500.00	LF	0.00	\$2.25	\$0.00
		0050	0890	9109903	MISC.F&I CABLE IN CONDUIT, #8 WIRE, VARIABLE CONDUCTORS	1,000.00	0.00	1,000.00	LF	0.00	\$2.00	\$0.00
		0050	0900	9109903	MISC.F&I CABLE IN CONDUIT, CAT-5E OUTDOOR RATED CABLE	5,000.00	0.00	5,000.00	LF	410.00	\$1.75	\$717.50
		0050	0910	9109903	MISC.F&I CABLE IN CONDUIT, VIDEO COAXIAL CABLE	250.00	0.00	250.00	LF	0.00	\$1.75	\$0.00
		0050	0920	9109903	MISC.F&I FIBER OPTIC CABLE, 24-STRAND SM	17,000.00	0.00	17,000.00	LF	1,200.00	\$3.25	\$3,900.00
		0050	0930	9109903	MISC.F&I FIBER OPTIC CABLE, 72-STRAND SM	5,000.00	0.00	5,000.00	LF	1,200.00	\$3.75	\$4,500.00
		0050	0940	9109903	MISC.F&I TRACE WIRE	7,000.00	0.00	7,000.00	LF	0.00	\$1.90	\$0.00
		0051	0950	9109902	MISC.PM AIR CONDITIONING UNITS FOR NODE CABINETS	64.00	0.00	64.00	EA	0.00	\$370.00	\$0.00
		0051	0960	9109902	MISC.PM CCTV CAMERA, ASSEMBLY, POLE, & FIELD CABINET	704.00	0.00	704.00	EA	496.00	\$415.00	\$205,840.00
		0051	0970	9109902	MISC.PM COMMUNICATION LINK AND ASSEMBLY	269.00	0.00	269.00	EA	0.00	\$173.00	\$0.00
0051	0980	9109902	MISC.PM COMMUNICATION NODE FIELD CABINET	33.00	0.00	33.00	EA	0.00	\$520.00	\$0.00		
0051	0990	9109902	MISC.PM DMS, ASSEMBLY, POLE, FOUNDATION & FIELD CABINET	168.00	0.00	168.00	EA	0.00	\$480.00	\$0.00		
0051	1000	9109902	MISC.PM NON-INTRUSIVE VEHICLE DETECTOR STATIONS (MICROWAVE)	60.00	0.00	60.00	EA	0.00	\$420.00	\$0.00		



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 21, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-F03	J6Q2026E	0051	1010	9109902	MISC.PM SOLAR POWER SYSTEM	34.00	0.00	34.00	EA	0.00	\$225.00	\$0.00
		0051	1020	9109902	MISC.PM UNINTERRUPTIBLE POWER SUPPLY (UPS) AND ASSEMBLY	30.00	0.00	30.00	EA	0.00	\$198.00	\$0.00
		0051	1030	9109902	MISC.PM VIDEO DETECTION CAMERAS	645.00	0.00	645.00	EA	0.00	\$150.00	\$0.00
		0051	1040	9109902	MISC.PM WITH REPAIRS - CCTV CAMERA ASSEMBLY	1.00	0.00	1.00	EA	2.00	\$900.00	\$1,800.00
		0051	1050	9109902	MISC.PM WITH REPAIRS - COMMISSION-FURNISHED IP-ADDRESSABLE POWER STRIP	1.00	0.00	1.00	EA	0.00	\$402.50	\$0.00
		0051	1060	9109902	MISC.PM WITH REPAIRS - DMS CONTROLLER	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0051	1070	9109902	MISC.PM WITH REPAIRS - DMS DRIVERBOARD	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1080	9109902	MISC.PM WITH REPAIRS - DMS FAN	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1090	9109902	MISC.PM WITH REPAIRS - DMS LCA	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1100	9109902	MISC.PM WITH REPAIRS - DMS PIXEL BOARD	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1110	9109902	MISC.PM WITH REPAIRS - DMS POWER SUPPLY	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1120	9109902	MISC.PM WITH REPAIRS - SOLAR POWER SYSTEM	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1130	9109902	MISC.PM WITH REPAIRS - UPS DEVICE AND COMPONENTS	1.00	0.00	1.00	EA	0.00	\$487.50	\$0.00
		0051	1140	9109902	MISC.PM WITH REPAIRS - VIDEO DETECTION CAMERA SYSTEM	1.00	0.00	1.00	EA	0.00	\$145.00	\$0.00
		0051	1150	9109902	MISC.REMOVE AND REPLACE NODE CABINET AIR CONDITIONER SYSTEM	1.00	0.00	1.00	EA	0.00	\$12,600.00	\$0.00
		0051	1160	9109902	MISC.WRONG WAY ALERT SYSTEMS PREVENTATIVE MAINTENANCE, SOFTWARE AND RECERTIFICATION OF EXISTING SYSTEM	13.00	0.00	13.00	EA	0.00	\$7,800.00	\$0.00
<b>Project J6Q2026E - Total Value Posted to Date as of Report Generated Date</b>												<b>\$303,653.00</b>
<b>251017-F03 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$303,653.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J6Q2026E

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0080	9029902	MISC.	4/3/26	4/7/26	1	5.00	EA	MO100W068.0 MO 100 @ Washington Elementary - Per IssueTrak Ticket #5354					-Video Detection Replacement with Advanced Radar at MO 100 @ Washington Elementary - Per IssueTrak Ticket #5354 - NOT COMPLETE >Completed Installation of ALL brackets and Devices. Completed cabinet equipment installation. Will program and turn on next week.
0220	9109902	MISC. ITS	4/13/26	4/15/26	1	9.00	EA	IS270N014.0 NB I-270 N/O Ladue - Per IssueTrak Ticket #5668					-Terminate Fiber in DMS along NB I-270 N/O Ladue - Per IssueTrak Ticket #5668 - NOT COMPLETE >Opened splice enclosures at NB DMS and I-270 at Ladue CCTV to verify fibers in use. Shot light both directions. fiber drawings do not match the pairs in-use. Ran out of time, will shoot light between CCTV and signal tomorrow.
			4/14/26	4/15/26	1	5.00	EA	IS270W024.0 WB I-270 E/O McDonnell Blvd - Per IssueTrak Ticket #5660					-Investigate & Repair pixel issues on DMS at WB I-270 E/O McDonnell Blvd - Per IssueTrak Ticket #5660 - COMPLETE >Troubleshoot, removed and replaced bad pixel boards. Verified with ITS group that DMS was operating normally.
			4/15/26		2	5.00	EA	IS064E024.2 EB I-64 W/O Mason Rd - Per IssueTrak Ticket #5661					
			4/15/26		3	2.00	EA	IS270N014.0 NB I-270 N/O Ladue - Per IssueTrak Ticket #5668					-Terminate Fiber in DMS along NB I-270 N/O Ladue - Per IssueTrak Ticket #5668 - NOT COMPLETE >Continued investigation, determined SLATE/WHITE is used in place of GREEN/BROWN between DMS and signal. GREEN/BROWN appears damaged approximately 500 ft North of CCTV. Will discuss with Nathan on further steps to take.
0380	9109902	MISC. ITS	4/10/26	4/14/26	1	2.00	EA	IS070W223.7 I-70 at MO 370 - Per IssueTrak Ticket #5666					-Replace Ubiquiti Radios at I-70 at MO 370 - Per IssueTrak Ticket #5666 - COMPLETE >Removed and Replaced Radios at I-70 at MO 370 NWQ (CCTV) and NOR 70 at Spencer Loop North. Both radios were dead upon arrival. Cat5e cabling was severely deteriorated. Replaced with new cable (100LF total) and installed new SLITS provided Ubiquiti Radios. Verified with ITS group that connection was restored.
			4/14/26	4/15/26	1	1.00	EA	RT00NE009.6 Route N @ Lake St. Louis - Per IssueTrak Ticket #5654					-Replace Radio at Route N @ Lake St. Louis - Per IssueTrak Ticket #5654 - COMPLETE >Removed Existing Radio, Installed NEW Ubiquiti WAVE and verified with ITS group that it was operating correctly.
0720	9109902	MISC. ITS	4/10/26	4/14/26	1	2.00	EA	IS070W223.7 I-70 at MO 370 - Per IssueTrak Ticket #5666					-Replace Ubiquiti Radios at I-70 at MO 370 - Per IssueTrak Ticket #5666 - COMPLETE >Removed and Replaced Radios at I-70 at MO 370 NWQ (CCTV) and NOR 70 at Spencer Loop North. Both radios were dead upon arrival. Cat5e cabling was severely deteriorated. Replaced with new cable (100LF total) and installed new SLITS provided Ubiquiti Radios. Verified with ITS group that connection was restored.
			4/14/26	4/15/26	1	1.00	EA	RT00NE009.6 Route N @ Lake St. Louis - Per IssueTrak Ticket #5654					-Replace Radio at Route N @ Lake St. Louis - Per IssueTrak Ticket #5654 - COMPLETE >Removed Existing Radio, Installed NEW Ubiquiti WAVE and verified with ITS group that it was operating correctly.
0750	9109902	MISC. ITS	4/2/26	4/7/26	1	1.00	EA	MO100W068.0 MO 100 @ Washington Elementary - Per IssueTrak Ticket #5354					-Video Detection Replacement with Advanced Radar at MO 100 @ Washington Elementary - Per IssueTrak Ticket #5354 - NOT COMPLETE >Installed new Wire for Wavetronix System. Started Mounting Brackets. Should have system up & ready for turn-on by tomorrow afternoon (4/3).
			4/13/26	4/15/26	1	1.00	EA	IS270N014.0 NB I-270 N/O Ladue - Per IssueTrak Ticket #5668					-Terminate Fiber in DMS along NB I-270 N/O Ladue - Per IssueTrak Ticket #5668 - NOT COMPLETE >Opened splice enclosures at NB DMS and I-270 at Ladue CCTV to verify fibers in use. Shot light both directions. fiber drawings do not match the pairs in-use. Ran out of time, will shoot light between CCTV and signal tomorrow.
			4/14/26	4/15/26	1	1.00	EA	IS270W024.0 WB I-270 E/O McDonnell Blvd - Per IssueTrak Ticket #5660					-Investigate & Repair pixel issues on DMS at WB I-270 E/O McDonnell Blvd - Per IssueTrak Ticket #5660 - COMPLETE >Troubleshoot, removed and replaced bad pixel boards. Verified with ITS group that DMS was operating normally.
			4/15/26		2	1.00	EA	IS064E024.2 EB I-64 W/O Mason Rd - Per IssueTrak Ticket #5661					-Investigate & Repair pixel issues on DMS at EB I-64 W/O Mason Rd - Per IssueTrak Ticket #5661 - COMPLETE >Troubleshoot, removed and replaced bad pixel boards. Verified with ITS group that DMS was operating normally.
			4/15/26		3	1.00	EA	RT00NE009.6 Route N @ Lake St. Louis - Per IssueTrak Ticket #5654					-Replace Radio at Route N @ Lake St. Louis - Per IssueTrak Ticket #5654 - COMPLETE >Removed Existing Radio, Installed NEW Ubiquiti WAVE and verified with ITS group that it was operating correctly.
0900	9109903	MISC. ITS	4/10/26	4/14/26	1	100.00	LF	IS070W223.7 I-70 at MO 370 - Per IssueTrak Ticket #5666					-Replace Ubiquiti Radios at I-70 at MO 370 - Per IssueTrak Ticket #5666 - COMPLETE >Removed and Replaced Radios at I-70 at MO 370 NWQ (CCTV) and NOR 70 at Spencer Loop North. Both radios were dead upon arrival. Cat5e cabling was severely deteriorated. Replaced with new cable (100LF total) and installed new SLITS provided Ubiquiti Radios. Verified with ITS group that connection was restored.
0960	9109902	MISC. ITS	4/6/26	4/7/26	1	14.00	EA	MO185S031.2 MO185S031.2 IS044E225.0 IS044E225.9 IS044E269.0 IS044W251.7 IS044W252.2 IS044W255.1 IS044W256.0 IS044W261.3 Upper CCTV IS044W261.3 Lower CCTV IS044W264.1 IS044W270.0 IS044W271.3					MO185S031.2 Camera - 50' w/LD MO 185 at elmont MO185S031.2 Sig Pole Ext MO 185 at Springfield IS044E225.0 Camera - 50' w/LD I-44 at Sullivan MM225.0 IS044E225.9 Camera - 50' w/LD I-44 at MO 185/AF EB Ramps IS044E269.0 Camera - 60' * I-44 at Antire Rd. IS044W251.7 Camera - 50' w/LD I-44 at MO 100-AT IS044W252.2 Camera - 60' I-44 East of MO 100-AT IS044W255.1 Camera - 60' I-44 East of MO 100 Gray Summit IS044W256.0 Camera - 60' I-44 West of Lamar Pkwy IS044W261.3 Camera - 50' I-44 at Allenton/Six Flags Upper CCTV IS044W261.3 Camera - 50' I-44 at Allenton/Six Flags Lower CCTV IS044W264.1 Camera - 40' I-44 West of MO 109 IS044W270.0 Camera - 40' * I-44 East of Antire IS044W271.3 Camera - 50' I-44 West of MO 141
			4/7/26	4/9/26	1	12.00	EA	IS044E246.6 IS044E250.8 IS044E253.6 IS044E263.3 IS044E264.7 IS044E266.0 IS044E266.9 IS044E268.0 IS044E270.5 IS044E274.0 IS044E278.2 IS044E280.1					IS044E246.6 Camera - 60' I-44 W/O US 50-Shawneetown Ford IS044E250.8 Camera - 50' I-44 West of MO 100 - AT IS044E253.6 Camera - 50' w/LD I-44 Statewide at MO 100, Gray Summit IS044E263.3 Cam - 60' (CA-295e) I-44 East of Six Flags IS044E264.7 Camera - 50' I-44 at MO 109 IS044E266.0 Camera - 60' I-44 West of Lewis Rd. IS044E266.9 Camera - 50' * I-44 at Lewis Rd. IS044E268.0 Camera - 60' I-44 East of Lewis Rd. IS044E270.5 Camera - 40' * I-44 w/o MO 141 IS044E274.0 Camera - 50' * I-44 at Bowles Ave. IS044E278.2 Camera - 50' I-44 e/o US 61-US 67 IS044E280.1 Camera - 40' * I-44 e/o Berry Rd
			4/9/26	4/14/26	1	15.00	EA	IS044E280.9 IS044E280.9 IS044E281.5 IS044E282.9					IS044E280.9 C-60' (CA252C - 75') I-44 at Elm Ave IS044E280.9 lower on 60' pole I-44 at Elm Ave IS044E281.5 Camera - 60' I-44 e/o Elm Ave IS044E282.9 Camera - 50' I-44 at Shrewsbury Ave



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0960	9109902	MISC. ITS						IS044E283.2 IS044E284.0 IS044E284.4 IS044E284.7 IS044E289.6 IS044E290.1 IS044E291.5 IS044E291.8 IS044E292.7 IS044W290.7 IS044W290.7					IS044E283.2 Camera - 50' I-44 e/o Shrewsbury Ave IS044E284.0 Camera - 50' I-44 w/o Jamieson IS044E284.4 Camera - 50' I-44 at Jamieson Ave IS044E284.7 Camera - 50' I-44 at Arsenal St IS044E289.6 Camera - 60' I-44 at Jefferson SWQ IS044E290.1 Camera - 30' I-44 at I-55 NWQ IS044E291.5 Camera - 60' I-44 EB at 64-55 NEQ (by FT) IS044E291.8 Camera - 30' Memorial at Walnut (Old Cathedral) IS044E292.7 Camera - 60' I-44 at Broadway-Cass IS044W290.7 Camera - 50' I-44 at Lafayette IS044W290.7 Camera - I-44 at Lafayette - Test Camera
			4/13/26	4/15/26	1	12.00	EA	IS044W277.0 IS044W277.5 IS044W278.8 IS044W282.6 IS044W285.9 IS044W287.1 IS044W287.5 IS044W288.6 IS044W292.0 IS044W292.2 IS044W292.7 IS064W040.3					IS044W277.0 Camera - 60' I-44 at MO 366 NEQ IS044W277.5 Camera - 30' I-44 at US 61 IS044W278.8 Camera - 50' I-44 at Big Bend IS044W282.6 Camera - 50' I-44 West of Laclede Station IS044W285.9 Camera - 60' I-44 at Hampton IS044W287.1 Camera - 60' I-44 at Kingshighway IS044W287.5 Sig post ext * I-44 at Vandeventer WB Ramp IS044W288.6 Camera - 60' I-44 at Grand IS044W292.0 Camera - 40' Memorial at Pine IS044W292.2 Camera - 60' I-44 at Washington IS044W292.7 I-44 at Broadway express Lane Ramp IS064W040.3 Camera - 60' I-64 East of 6th (I-64 at I-55 NEQ)
			4/14/26	4/15/26	1	7.00	EA	MO141N009.3 MO141N010.1 MO141N010.9 MO141N016.7 US067S023.7 US067S025.1 US067S025.5					MO141N009.3 Camera - 50' MO 141 at MO 340 MO141N010.1 Camera - 50' (4) MO 141 N of AB-Ladue MO141N010.9 Camera - 50' MO 141 at AB-Ladue MO141N016.7 Camera - 50' MO 141 at Carman US067S023.7 Camera - 50' US 67 at Ladue US067S025.1 Camera - 50' US 67 S of Chaminate US067S025.5 Camera - 60' US 67 at Plaza Frontenac-Driftwood
			4/15/26	4/15/26	1	9.00	EA	IS055N199.1 IS055S201.8 IS055S202.7 IS055S203.5 IS055S204.6 IS055S205.8 IS055S208.2 IS055S208.3 IS055S208.5					IS055N199.1 Camera - 60' I-55 S of Reavis Barracks IS055S201.8 Camera - 70' I-55 at Weber IS055S202.7 Camera - 60' I-55 at Carondelet IS055S203.5 Camera - 60' I-55 at Loughborough IS055S204.6 Camera - 60' I-55 S of (4500) Broadway IS055S205.8 Camera - 50' I-55 S of Gasconade IS055S208.2 Camera - 50' I-55 at MO 30-Russell IS055S208.3 Camera - 50' I-55 at Lafayette IS055S208.5 Camera - 40' I-55 at 7th (44-55 at Park)
1040	9109902	MISC. ITS	4/10/26	4/14/26	1	1.00	EA	IS044W292.9 CASS @ TUCKER					>Existing Cohu had no tilt function upon arrival. Replaced with SLTTS provided Axis Q6155-E (S/N: BBA44F1C0481). Verified with ITS group that new CCTV worked properly.

The information below this line are details for Construction Signs (if applicable).  
No Data Available



## Line Item Adjustments by Estimate

Apr 21, 2026

Contract ID: 251017-F03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J6Q2026E	0080	MISC.	Overrun	Overrun	7	Apr 16, 2026	SYSTEM	(\$5,550.00)				
								Overrun - Total		(\$5,550.00)		
								Overrun - Total		(\$5,550.00)		
	<b>0080 - Total</b>								<b>(\$5,550.00)</b>			
	0170	CONDUIT, 3 IN., RIGID, IN TRENCH	Overrun	Overrun	2	Feb 2, 2026	SYSTEM	(\$2,030.00)				
								4	Mar 2, 2026	SYSTEM	\$2,030.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',14.50000 - 14.50000, 'is applied (if non-zero).
					Overrun - Total		\$0.00					
					Overrun - Total		\$0.00					
					<b>0170 - Total</b>							
	0540	MISC. ITS	Material		1	Jan 16, 2026	SYSTEM	(\$875.00)				
								- Total		(\$875.00)		
								Material - Total		(\$875.00)		
			MaterialCredit	2	Feb 2, 2026	SYSTEM	\$875.00					
							- Total		\$875.00			
							MaterialCredit - Total		\$875.00			
	<b>0540 - Total</b>								<b>\$0.00</b>			
	0720	MISC. ITS	Overrun	Overrun	7	Apr 16, 2026	SYSTEM	(\$287.50)				
								Overrun - Total		(\$287.50)		
								Overrun - Total		(\$287.50)		
	<b>0720 - Total</b>								<b>(\$287.50)</b>			
1040	MISC. ITS	Overrun	Overrun	7	Apr 16, 2026	SYSTEM	(\$900.00)					
							Overrun - Total		(\$900.00)			
							Overrun - Total		(\$900.00)			
<b>1040 - Total</b>								<b>(\$900.00)</b>				
<b>J6Q2026E - Total</b>								<b>(\$6,737.50)</b>				
<b>Overall - Total</b>								<b>(\$6,737.50)</b>				



---

**Contract Adjustments for Contract - 251017-F03**

There are no contract adjustments to display for this contract.