



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on March 5, 2026

**Pay Estimate Created Date: March 2, 2026**

<b>Progress Estimate Number</b> 2	<b>Contract ID</b> 251017-G05	<b>Prime Contractor</b> APAC-Central, Inc.	<b>Pay Period Start</b> December 16, 2025	<b>Pay Period End</b> March 1, 2026	<b>Original Contract Amount</b> \$1,555,598.85	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$1,555,598.85
--------------------------------------	----------------------------------	-----------------------------------------------	----------------------------------------------	----------------------------------------	---------------------------------------------------	------------------------------------------	--------------------------------------------------

Approval Date	By User
March 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by barneg2
March 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gripkd
March 4, 2026	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		1.91%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 6, 2025	November 6, 2025	
Letting Date	October 17, 2025	October 17, 2025	
Notice to Proceed Date	December 8, 2025	December 8, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
251017-G05			
Total Posted Items Pay	\$6,066.90	\$23,571.25	\$29,638.15
Gross Item Adjustments	\$365,610.68	\$0.00	\$365,610.68
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$23,571.25	\$395,248.83
<b>Contract Total Payable This Estimate:</b>	<b>\$371,677.58</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0165	0040	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$1,011.150	6	\$6,066.90

**Project JST0165 - Total** **\$6,066.90**

**Overall - Total** **\$6,066.90**

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0165	0040	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			-6	\$1,011.15	(\$6,066.90)
	0140	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$220,814.89
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$86,104.50
	0180	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$64,758.19
<b>Total</b>								<b>\$365,610.68</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on March 5, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JST0165		Resurface	CC, JJ, Y	GREENE	Route CC from MO13 to US65, Route JJ from Route BB to MO215, and Route Y from MO13 to 3.519 miles east of MO13

**Totals by Job Numbers**

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JST0165	<b>Posted Item Pay</b>	\$6,066.90	\$23,571.25	\$29,638.15
	<b>Gross Item Adjustments</b>	\$365,610.68	\$0.00	\$365,610.68
	<b>Gross Item Pay</b>	<b>\$371,677.58</b>	<b>\$23,571.25</b>	<b>\$395,248.83</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on March 5, 2026

## Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JST0165, Item 6161098A, Project Item Line Number 0040, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Waiting to receive cert for CMS board from the contractor.	barneg2	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on March 5, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)		
251017-G05	JST0165	0001	0015	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	3,837.00	0.00	3,837.00	TONS	0.00	\$20.00	\$0.00		
		0001	0020	4071005	TACK COAT	22,529.00	0.00	22,529.00	GAL	0.00	\$2.70	\$0.00		
		0001	0030	4081018	PRIME-LIQUID ASPHALT MC 800	11,319.00	0.00	11,319.00	GAL	0.00	\$2.90	\$0.00		
		0001	0040	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	6.00	\$1,011.15	\$6,066.90		
		0001	0050	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$16,178.00	\$0.00		
		0001	0060	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$94,285.00	\$23,571.25		
		0001	0070	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	72.00	0.00	72.00	LF	0.00	\$20.25	\$0.00		
		0001	0080	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	202,984.00	0.00	202,984.00	LF	0.00	\$0.13	\$0.00		
		0001	0090	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	202,984.00	0.00	202,984.00	LF	0.00	\$0.07	\$0.00		
		0001	0100	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	4,797.00	0.00	4,797.00	SQYD	0.00	\$6.55	\$0.00		
		0001	0110	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,317.00	0.00	2,317.00	SQYD	0.00	\$9.85	\$0.00		
		0001	0120	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00		
		0050	0130	3105002	GRAVEL (A) OR CRUSHED STONE (B)	426.00	0.00	426.00	TONS	0.00	\$50.45	\$0.00		
		0050	0140	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	9,343.80	0.00	9,343.80	TONS	0.00	\$71.85	\$0.00		
		0051	0150	3105002	GRAVEL (A) OR CRUSHED STONE (B)	182.00	0.00	182.00	TONS	0.00	\$48.50	\$0.00		
		0051	0160	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,643.40	0.00	3,643.40	TONS	0.00	\$70.90	\$0.00		
		0052	0170	3105002	GRAVEL (A) OR CRUSHED STONE (B)	104.00	0.00	104.00	TONS	0.00	\$51.15	\$0.00		
		0052	0180	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	2,740.30	0.00	2,740.30	TONS	0.00	\$75.20	\$0.00		
		<b>Project JST0165 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$29,638.15</b>
		<b>251017-G05 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$29,638.15</b>



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on March 5, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: JST0165

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0040	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2/24/26	2/25/26	1	6.00	EA	Beginning and end of routes JJ, Y and CC					6 CMS boards were placed on Tuesday, 2/24/26 on routes JJ, Y and CC

The information below this line are details for Construction Signs (if applicable).

No Data Available



## Line Item Adjustments by Estimate

Mar 5, 2026

Contract ID: 251017-G05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0165	0040	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		2	Mar 2, 2026	SYSTEM	(\$6,066.90)	
				- Total				(\$6,066.90)	
				Material - Total				(\$6,066.90)	
				<b>0040 - Total</b>				<b>(\$6,066.90)</b>	
	0140	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Construction Stockpile STMI		2	Mar 2, 2026	SYSTEM	\$220,814.89	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$220,814.89	
				Construction Stockpile STMI - Total				\$220,814.89	
				<b>0140 - Total</b>				<b>\$220,814.89</b>	
	0160	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Construction Stockpile STMI		2	Mar 2, 2026	SYSTEM	\$86,104.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$86,104.50	
				Construction Stockpile STMI - Total				\$86,104.50	
				<b>0160 - Total</b>				<b>\$86,104.50</b>	
	0180	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Construction Stockpile STMA		2	Mar 2, 2026	SYSTEM	\$64,758.19	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$64,758.19	
				Construction Stockpile STMA - Total				\$64,758.19	
<b>0180 - Total</b>				<b>\$64,758.19</b>					
<b>JST0165 - Total</b>								<b>\$365,610.68</b>	
<b>Overall - Total</b>								<b>\$365,610.68</b>	



---

**Contract Adjustments for Contract - 251017-G05**

There are no contract adjustments to display for this contract.