



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 19, 2026

**Pay Estimate Created Date: February 17, 2026**

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 251017-H03	<b>Pay Period Start</b> See Award Date	<b>Original Contract Amount</b> \$3,728,000.00
<b>Prime Contractor</b> Pace Construction Company, LLC	<b>Pay Period End</b> February 15, 2026	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$3,728,000.00

Approval Date	By User
February 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by brophm1
February 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by leez1
February 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		0.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 6, 2025	November 6, 2025	
Letting Date	October 17, 2025	October 17, 2025	
Notice to Proceed Date	December 8, 2025	December 8, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 1				
		This Estimate	Previous	To Date
251017-H03	Total Posted Items Pay	\$0.00	\$0.00	\$0.00
	Gross Item Adjustments	\$58,367.20	\$0.00	\$58,367.20
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	<b>Contract Total Payable This Estimate:</b>	<b>\$58,367.20</b>		\$58,367.20

**Items Paid This Estimate Period**

No Items Paid This Period

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0117	0360	MGS GUARDRAIL	Other Item Adjustment	Stockpiled Materials Adjustment	Refer to the document on eProjects called, "251017-H03 JSE0117 Guardrail Stockpile." for the stockpile information regarding this line-item.			\$11,456.00
	0370	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	Other Item Adjustment	Stockpiled Materials Adjustment	Refer to the document on eProjects called, "251017-H03 JSE0117 Guardrail Stockpile." for the stockpile information regarding this line-item.			\$14,842.45
	0380	TYPE A CRASHWORTHY END TERMINAL (MASH)	Other Item Adjustment	Stockpiled Materials Adjustment	Refer to the document on eProjects called, "251017-H03 JSE0117 Guardrail Stockpile." for the stockpile information regarding this line-item.			\$12,775.00
	0390	TYPE C CRASHWORTHY END TERMINAL (MASH)	Other Item Adjustment	Stockpiled Materials Adjustment	Refer to the document on eProjects called, "251017-H03 JSE0117 Guardrail Stockpile." for the stockpile information regarding this line-item.			\$19,293.75
<b>Total</b>								<b>\$58,367.20</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0117	FAF-25-2 (37)	Resurface	25	CAPE GIRARDEAU	from Route 77 to Route 91 near Advance

**Totals by Job Numbers**

Job Number	This Estimate	Previous	To Date
JSE0117			
<b>Posted Item Pay</b>	\$0.00	\$0.00	\$0.00
<b>Gross Item Adjustments</b>	\$58,367.20	\$0.00	\$58,367.20
<b>Gross Item Pay</b>	<b>\$58,367.20</b>	<b>\$0.00</b>	<b>\$58,367.20</b>
<b>Incentive</b>	\$0.00	\$0.00	\$0.00
<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 19, 2026

**Exceptions (Discrepancies) This Estimate Period**

No Exceptions Exist on Contract



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-H03	JSE0117	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$7,393.15	\$0.00
		0001	0030	2159910	MISC.MODIFIED SHAPING SLOPES; CLASS III	6.00	0.00	6.00	100F	0.00	\$1,400.00	\$0.00
		0001	0040	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	5,349.70	0.00	5,349.70	TONS	0.00	\$34.90	\$0.00
		0001	0050	3105002	GRAVEL (A) OR CRUSHED STONE (B)	234.00	0.00	234.00	TONS	0.00	\$21.75	\$0.00
		0001	0060	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	36,293.20	0.00	36,293.20	TONS	0.00	\$72.50	\$0.00
		0001	0070	4071005	TACK COAT	32,200.00	0.00	32,200.00	GAL	0.00	\$2.60	\$0.00
		0001	0080	4091048	EMULSIFIED ASPHALT, SEAL COAT	321.00	0.00	321.00	GAL	0.00	\$3.00	\$0.00
		0001	0090	4094001	SEAL COAT AGGREGATE, GRADE A1	803.00	0.00	803.00	SQYD	0.00	\$5.00	\$0.00
		0001	0100	6122040	WORK ZONE CRASH CUSHION (NARROW)	4.00	0.00	4.00	EA	0.00	\$3,500.00	\$0.00
		0001	0110	6122041	WORK ZONE CRASH CUSHION (NARROW) (RELOCATION)	4.00	0.00	4.00	EA	0.00	\$3,500.00	\$0.00
		0001	0120	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	116.00	0.00	116.00	SQYD	0.00	\$400.00	\$0.00
		0001	0130	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	12.00	0.00	12.00	SQYD	0.00	\$10.00	\$0.00
		0001	0140	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	12.00	0.00	12.00	SQYD	0.00	\$10.00	\$0.00
		0001	0150	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	470.00	0.00	470.00	LF	0.00	\$8.00	\$0.00
		0001	0160	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	320.00	0.00	320.00	EA	0.00	\$12.00	\$0.00
		0001	0170	6133018	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	46.50	0.00	46.50	TONS	0.00	\$540.00	\$0.00
		0001	0180	6133019	REMOVAL FOR CLASS B PARTIAL DEPTH PAVEMENT REPAIR	204.30	0.00	204.30	SQYD	0.00	\$105.00	\$0.00
		0001	0190	6161005	CONSTRUCTION SIGNS	2,233.00	0.00	2,233.00	SQFT	0.00	\$6.00	\$0.00
		0001	0200	6161025	CHANNELIZER (TRIM-LINE)	135.00	0.00	135.00	EA	0.00	\$12.00	\$0.00
		0001	0210	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$2,800.00	\$0.00
		0001	0220	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	0.00	\$10,000.00	\$0.00
		0001	0230	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	850.00	0.00	850.00	LF	0.00	\$26.00	\$0.00
		0001	0240	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	850.00	0.00	850.00	LF	0.00	\$22.00	\$0.00
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$170,000.00	\$0.00
		0001	0260	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,700.00	0.00	1,700.00	LF	0.00	\$3.00	\$0.00
		0001	0270	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	4,000.00	0.00	4,000.00	LF	0.00	\$3.00	\$0.00
		0001	0280	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	48.00	0.00	48.00	LF	0.00	\$9.00	\$0.00
		0001	0290	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	155,572.00	0.00	155,572.00	LF	0.00	\$0.13	\$0.00
		0001	0300	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	31,489.00	0.00	31,489.00	LF	0.00	\$0.14	\$0.00
		0001	0310	6207001	PAVEMENT MARKING REMOVAL	1,750.00	0.00	1,750.00	LF	0.00	\$2.50	\$0.00
		0001	0320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	5,484.00	0.00	5,484.00	SQYD	0.00	\$5.35	\$0.00
		0001	0330	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,845.00	0.00	5,845.00	SQYD	0.00	\$7.70	\$0.00
		0001	0340	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	1,444.00	0.00	1,444.00	STA	0.00	\$17.00	\$0.00
		0001	0350	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	772.10	0.00	772.10	STA	0.00	\$26.00	\$0.00
		0010	0360	6061060	MGS GUARDRAIL	1,000.00	0.00	1,000.00	LF	0.00	\$28.50	\$0.00
		0010	0370	6061081	MGS BRIDGE APPROACH TRANSITION (THRIE-BEAM BRIDGE)	7.00	0.00	7.00	EA	0.00	\$4,800.00	\$0.00
		0010	0380	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7.00	0.00	7.00	EA	0.00	\$3,850.00	\$0.00
		0010	0390	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$36,000.00	\$0.00
		0070	0400	2169903	MISC.Removal of Bridge Guardrail (Thrie Beam)	137.00	0.00	137.00	LF	0.00	\$20.00	\$0.00
		0070	0410	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$180.00	\$0.00
		0070	0420	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	135.00	0.00	135.00	LF	0.00	\$360.00	\$0.00
		0071	0430	2169903	MISC.Removal of Bridge Guardrail (Thrie Beam)	137.00	0.00	137.00	LF	0.00	\$20.00	\$0.00
		0071	0440	7040104	HALF-SOLE REPAIR	100.00	0.00	100.00	SQFT	0.00	\$180.00	\$0.00
		0071	0450	7134000	BRIDGE GUARDRAIL (THRIE BEAM)	135.00	0.00	135.00	LF	0.00	\$360.00	\$0.00
Project JSE0117 - Total Value Posted to Date as of Report Generated Date												\$0.00
251017-H03 Overall - Total Value Posted to Date as of Report Generated Date												\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 19, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 251017-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSE0117	0360	MGS GUARDRAIL	Other Item Adjustment	STMA	1	Feb 17, 2026	brophm1	\$11,456.00	Refer to the document on eProjects called, "251017-H03 JSE0117 Guardrail Stockpile." for the stockpile information regarding this line-item.	
				STMA - Total		\$11,456.00				
				Other Item Adjustment - Total		\$11,456.00				
	<b>0360 - Total</b>								<b>\$11,456.00</b>	
	0370	MGS BR APP TRANSITION (THRIE-BEAM BRIDGE)	Other Item Adjustment	STMA	1	Feb 17, 2026	brophm1	\$14,842.45	Refer to the document on eProjects called, "251017-H03 JSE0117 Guardrail Stockpile." for the stockpile information regarding this line-item.	
				STMA - Total		\$14,842.45				
				Other Item Adjustment - Total		\$14,842.45				
	<b>0370 - Total</b>								<b>\$14,842.45</b>	
	0380	TYPE A CRASHWORTHY END TERMINAL (MASH)	Other Item Adjustment	STMA	1	Feb 17, 2026	brophm1	\$12,775.00	Refer to the document on eProjects called, "251017-H03 JSE0117 Guardrail Stockpile." for the stockpile information regarding this line-item.	
				STMA - Total		\$12,775.00				
				Other Item Adjustment - Total		\$12,775.00				
	<b>0380 - Total</b>								<b>\$12,775.00</b>	
	0390	TYPE C CRASHWORTHY END TERMINAL (MASH)	Other Item Adjustment	STMA	1	Feb 17, 2026	brophm1	\$19,293.75	Refer to the document on eProjects called, "251017-H03 JSE0117 Guardrail Stockpile." for the stockpile information regarding this line-item.	
				STMA - Total		\$19,293.75				
				Other Item Adjustment - Total		\$19,293.75				
<b>0390 - Total</b>								<b>\$19,293.75</b>		
<b>JSE0117 - Total</b>								<b>\$58,367.20</b>		
<b>Overall - Total</b>								<b>\$58,367.20</b>		



---

**Contract Adjustments for Contract - 251017-H03**

There are no contract adjustments to display for this contract.