



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

Progress Estimate Number	Contract ID	251017-H04	Pay Period Start	July 16, 2026	Original Contract Amount	\$962,807.76
4	Prime Contractor	Putz Construction, LLC	Pay Period End	August 1, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$962,807.76

Approval Date						By User
August 3, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					leez1
August 3, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					leez1
August 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2026	December 31, 2026		56.75%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	November 6, 2025	November 6, 2025	
Letting Date	October 17, 2025	October 17, 2025	
Notice to Proceed Date	December 8, 2025	December 8, 2025	
Work Began Date			

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
251017-H04			
Total Posted Items Pay	\$165,886.79	\$380,499.73	\$546,386.52
Gross Item Adjustments	(\$58,859.73)	(\$4,976.02)	(\$63,835.75)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$375,523.71	\$482,550.77
Contract Total Payable This Estimate:		\$107,027.06	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSE0141	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$75,000.000	0.235	\$17,625.00
	0030	2071000	LINEAR GRADING CLASS 1	STA	\$1,000.000	7.375	\$7,375.00
	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$13.750	829.210	\$11,401.64
	0050	6071101	MODIFIED CONCRETE GUTTER TYPE A	LF	\$90.000	546.890	\$49,220.10
	0060	6081010	CONCRETE CURB RAMP	SQYD	\$160.000	133.140	\$21,302.40
	0100	6085008	PAVED APPROACH, 8 IN.	SQYD	\$96.000	323.360	\$31,042.56
	0110	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$66.000	36.432	\$2,404.51
	0130	6086008	CONCRETE SIDEWALK, 8 IN.	SQYD	\$96.000	202.840	\$19,472.64
	0140	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	LF	\$38.000	152.830	\$5,807.54
	0280	8025006	MULCHING	ACRE	\$2,500.000	0.044	\$110.00
	0300	8051000A	SEEDING - COOL SEASON GRASSES	ACRE	\$2,850.000	0.044	\$125.40

Project JSE0141 - Total \$165,886.79

Overall - Total \$165,886.79

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0141	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-2,964.48000	\$13.75	(\$40,761.60)
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user leez1	2,964.48000	\$13.75	\$40,761.60



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

Progress Estimate Number 4		Contract ID Prime Contractor	251017-H04 Putz Construction, LLC	Pay Period Start Pay Period End	July 16, 2026 August 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount		\$962,807.76 \$0.00 \$962,807.76
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0141					overriding Payment Estimate Exception 2 on the current Payment Estimate.			
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Overrun		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-713.18000	\$13.87	(\$9,890.53)
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	149.34000	\$0.12	\$17.65
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	84.34000	\$0.12	\$9.97
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	199.83000	\$0.12	\$23.62
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	83.06000	\$0.12	\$9.82
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	90.33000	\$0.12	\$10.68
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	121.83000	\$0.12	\$14.40
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	100.48000	\$0.12	\$11.88
	0050	MODIFIED CONCRETE GUTTER TYPE A	Material			-1,776.66000	\$90.00	(\$159,899.40)
	0050	MODIFIED CONCRETE GUTTER TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user leez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	1,776.66000	\$90.00	\$159,899.40
	0050	MODIFIED CONCRETE GUTTER TYPE A	Overrun			-546.89000	\$90.00	(\$49,220.10)
	0060	CONCRETE CURB RAMP	Material			-414.74000	\$160.00	(\$66,358.40)
	0060	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user leez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	414.74000	\$160.00	\$66,358.40
	0100	PAVED APPROACH, 8 IN.	Material			-1,180.82000	\$96.00	(\$113,358.72)
	0100	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user leez1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	1,180.82000	\$96.00	\$113,358.72
	0100	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	65.82000	\$0.47	\$31.12
	0100	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	27.61000	\$0.47	\$13.05
	0100	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	63.09000	\$0.47	\$29.83
	0100	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	53.80000	\$0.47	\$25.44
	0100	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	41.57000	\$0.47	\$19.65
	0100	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	38.14000	\$0.47	\$18.03
	0100	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	33.33000	\$0.47	\$15.76
	0110	CONCRETE SIDEWALK, 4 IN.	Material			-178.03200	\$66.00	(\$11,750.11)
	0110	CONCRETE SIDEWALK, 4	Material		This adjustment offsets the original system-	178.03200	\$66.00	\$11,750.11



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

Progress Estimate Number 4		Contract ID 251017-H04 Prime Contractor Putz Construction, LLC	Pay Period Start July 16, 2026 Pay Period End August 1, 2026		Original Contract Amount \$962,807.76 Net Change Order Amount \$0.00 Current Contract Amount \$962,807.76			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0141		IN.			generated Material Payment Estimate Item Adjustment (0022) due to user leez1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
	0130	CONCRETE SIDEWALK, 8 IN.	Material			-565.60000	\$96.00	(\$54,297.60)
	0130	CONCRETE SIDEWALK, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user leez1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	565.60000	\$96.00	\$54,297.60
	0140	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-571.58000	\$38.00	(\$21,720.04)
	0140	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user leez1 overriding Payment Estimate Exception 21 on the current Payment Estimate.	571.58000	\$38.00	\$21,720.04
	0280	MULCHING	Material			-0.09200	\$2,500.00	(\$230.00)
	0280	MULCHING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leez1 overriding Payment Estimate Exception 22 on the current Payment Estimate.	0.09200	\$2,500.00	\$230.00
	0300	SEEDING - COOL SEASON GRASSES	Material			-0.09200	\$2,850.00	(\$262.20)
	0300	SEEDING - COOL SEASON GRASSES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user leez1 overriding Payment Estimate Exception 23 on the current Payment Estimate.	0.09200	\$2,850.00	\$262.20
Total								(\$58,859.73)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0141	FAF 34-1(60)	ADA Improvements	Various	VARIOUS	on Route AA in Bloomfield and on Route 72 in Arcadia and on Route 61 in Jackson and Route O in Park Hills
Totals by Job Numbers					
JSE0141			This Estimate	Previous	To Date
	Posted Item Pay		\$165,886.79	\$380,499.73	\$546,386.52
	Gross Item Adjustments		(\$58,859.73)	(\$4,976.02)	(\$63,835.75)
	Gross Item Pay		\$107,027.06	\$375,523.71	\$482,550.77
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 3040504, Project Item Line Number 0040, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 3040504, Project Item Line Number 0040, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6071101, Project Item Line Number 0050, Material Set 607110196, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6071101, Project Item Line Number 0050, Material Set 607110196, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6071101, Project Item Line Number 0050, Material Set 607110196, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6071101, Project Item Line Number 0050, Material Set 607110196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6071101, Project Item Line Number 0050, Material Set 607110196, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6081010, Project Item Line Number 0060, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6081010, Project Item Line Number 0060, Material Set 608101096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6085008, Project Item Line Number 0100, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6085008, Project Item Line Number 0100, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6085008, Project Item Line Number 0100, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6085008, Project Item Line Number 0100, Material Set 608500896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6086004, Project Item Line Number 0110, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6086004, Project Item Line Number 0110, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6086008, Project Item Line Number 0130, Material Set 608600896, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6086008, Project Item Line Number 0130, Material Set 608600896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6086008, Project Item Line Number 0130, Material Set 608600896, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6086008, Project Item Line Number 0130, Material Set 608600896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6086008, Project Item Line Number 0130, Material Set 608600896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 6092011, Project Item Line Number 0140, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 8025006, Project Item Line Number 0280, Material Set 8025006, Material 0802MLST - Mulch Straw (Vegetative Mulch), Acceptance Action Generic 0802MLST is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 8051000A, Project Item Line Number 0300, Material Set 8051000A96, Material 0801FZ - Fertilizer, Acceptance Action Generic 0801FZ is insufficient.	Waiting on consultant inspector to input.	leez1	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0141, Item 8051000A, Project Item Line Number 0300, Material Set 8051000A96, Material 0805SD - Grass Seed -Seed, Acceptance Action	Waiting on consultant inspector to input.	leez1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Generic 0805SD is insufficient.			
Estimate Exception Type: Item Overrun: Contract 251017-H04, Contract Project JSE0141, Project Item Line Number 0040, Contract Line Item Number 0040, Item 3040504, Minor Item.	Consultant inspector will generate change order after the estimate.	leez1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251017-H04, Contract Project JSE0141, Project Item Line Number 0050, Contract Line Item Number 0050, Item 6071101, Minor Item.	Consultant inspector will generate change order after the estimate.	leez1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251017-H04	JSE0141	0001	0010	1081000	SIGNET DBE REPORTING	1.00	0.00	1.00	LS	0.00	\$1,000.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.70	\$75,000.00	\$52,500.00
		0001	0030	2071000	LINEAR GRADING CLASS 1	42.00	0.00	42.00	STA	12.68	\$1,000.00	\$12,675.00
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,251.30	0.00	2,251.30	SQYD	3,155.07	\$13.75	\$43,382.21
		0001	0050	6071101	MODIFIED CONCRETE GUTTER TYPE A	992.00	0.00	992.00	LF	1,921.49	\$90.00	\$172,934.10
		0001	0060	6081010	CONCRETE CURB RAMP	544.50	0.00	544.50	SQYD	451.83	\$160.00	\$72,292.80
		0001	0070	6081012	TRUNCATED DOMES	323.10	0.00	323.10	SQFT	12.00	\$32.00	\$384.00
		0001	0080	6084024	SIDEWALK HAND-RAILING WITH BALUSTERS	40.00	0.00	40.00	LF	0.00	\$175.00	\$0.00
		0001	0090	6085007	PAVED APPROACH, 7 IN.	308.30	0.00	308.30	SQYD	0.00	\$94.00	\$0.00
		0001	0100	6085008	PAVED APPROACH, 8 IN.	1,502.10	0.00	1,502.10	SQYD	1,198.34	\$96.00	\$115,040.64
		0001	0110	6086004	CONCRETE SIDEWALK, 4 IN.	1,264.30	0.00	1,264.30	SQYD	181.20	\$66.00	\$11,959.33
		0001	0120	6086007	CONCRETE SIDEWALK, 7 IN.	46.00	0.00	46.00	SQYD	0.00	\$94.00	\$0.00
		0001	0130	6086008	CONCRETE SIDEWALK, 8 IN.	907.30	0.00	907.30	SQYD	607.12	\$96.00	\$58,283.52
		0001	0140	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	1,307.00	0.00	1,307.00	LF	607.30	\$38.00	\$23,077.40
		0001	0150	6149902	MISC.DRAINAGE COVER PLATE	1.00	0.00	1.00	EA	0.00	\$3,500.00	\$0.00
		0001	0160	6161005	CONSTRUCTION SIGNS	385.00	0.00	385.00	SQFT	0.00	\$7.00	\$0.00
		0001	0170	6161025	CHANNELIZER (TRIM-LINE)	100.00	0.00	100.00	EA	0.00	\$14.00	\$0.00
		0001	0180	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0001	0190	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$4,500.00	\$0.00
		0001	0200	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	20.00	0.00	20.00	EA	0.00	\$165.00	\$0.00
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$50,000.00	\$12,500.00
		0001	0220	6200009	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 6 IN. WHITE	1,369.00	0.00	1,369.00	LF	0.00	\$6.50	\$0.00
		0001	0230	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	824.00	0.00	824.00	LF	0.00	\$28.00	\$0.00
		0001	0240	6207001	PAVEMENT MARKING REMOVAL	963.00	0.00	963.00	LF	0.00	\$3.00	\$0.00
		0001	0250	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	64.00	0.00	64.00	EA	0.00	\$350.00	\$0.00
		0001	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$13,500.00	\$0.00
		0001	0270	7250318A	18 IN. PIPE GROUP B	25.00	0.00	25.00	LF	0.00	\$75.00	\$0.00
		0001	0280	8025006	MULCHING	1.40	0.00	1.40	ACRE	0.09	\$2,500.00	\$230.00
		0001	0290	8031000A	TURF TYPE TALL FESCUE SODDING	1,867.00	0.00	1,867.00	SQYD	0.00	\$15.84	\$0.00
		0001	0300	8051000A	SEEDING - COOL SEASON GRASSES	1.40	0.00	1.40	ACRE	0.09	\$2,850.00	\$262.20
		0001	0310	8061007A	CURB INLET CHECK	42.00	0.00	42.00	EA	0.00	\$200.00	\$0.00
		0001	0320	8061016	SEDIMENT REMOVAL	42.00	0.00	42.00	CUYD	6.12	\$12.00	\$73.44
		0001	0330	8061019	SILT FENCE	1,000.00	0.00	1,000.00	LF	0.00	\$4.00	\$0.00
		0030	0340	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON	1.00	0.00	1.00	EA	0.00	\$27,500.00	\$0.00
Project JSE0141 - Total Value Posted to Date as of Report Generated Date												\$575,594.64
251017-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$575,594.64



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JSE0141

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	7/20/26	7/22/26	1	0.03	LS	US Route 61	687+42	RT			removal of existing concrete sidewalk, concrete entrance, curb & gutter.
			7/21/26	7/22/26	1	0.03	LS	US Route 61	685+52	RT			prorated amount of 0.031 Lump sum
			7/22/26	7/22/26	1	0.03	LS	US Route 61	688+25	RT			prorated at 0.031 Lump sum per workday of removal
			7/23/26	7/23/26	1	0.03	LS	US Route 61	682+80	RT			removal of existing concrete sidewalks, entrances, and curb and gutter. Prorated at 0.031 Lump Sum per day of removal
			7/27/26	7/28/26	1	0.03	LS	US Route 61	693+33	RT			removal of existing concrete sidewalk, entrance, and curb and gutter
			7/28/26	7/28/26	1	0.03	LS	US Route 61	695+33	RT			removal of existing concrete, prorated at 0.031 Lump Sum per day
			7/29/26	7/31/26	1	0.03	LS	US Route 61	700+07	RT			removal of existing concrete entrance, prorated at 0.031 Lump Sum per removal day for max of 0.7 Lump Sum
			7/30/26	7/31/26	1	0.02	LS	MO Route 72 (Jackson Blvd)	675+27	RT			this entry will max out removal to 0.7 Lump sum for this portion of the contract. Remained .1 Lump sum to be paid once removal of each of the remaining towns are completed. (Bloomfield, Park Hills, Ironton.
0030	2071000	LINEAR GRADING CLASS 1	7/16/26	7/16/26	1	4.02	STA	US Route 61	745+20	RT/LT	682+63	LT	placing topsoil backfill and grading behind new curb ramps and sidewalks, entrances
			7/27/26	7/28/26	1	1.85	STA	US Route 61	682+80	RT	688+25	RT	backfilling behind new sidewalks and entrances
			7/31/26	7/31/26	1	1.51	STA	US Route 61	693+22	RT	700+07	RT	backfilling behind new curbs and sidewalk
0040	3040504	TYPE 5 AGGREGATE FOR BASE	7/21/26	7/21/26	1	149.34	SQYD	Station 687+42 RT	687+42	RT	0	0	5.78 + 11.14 + 3.82 + 34.17 + 28.61 + 65.82 = 149.34 sy
			7/22/26	7/22/26	1	84.34	SQYD	Station 685+52 RT	685+52	RT	0	0	6.14 + 7.58 + 4.79 + 20.05 + 18.17 + 27.61 = 84.34 sy
			7/23/26	7/23/26	1	199.83	SQYD	Station 682+80 RT to Station 688+25 RT	682+80	RT	688+25	RT	63.09 + 23.39 + 34.17 + 8.19 + 7.94 + 5.78 + 10.53 + 8.31 + 5.40 + 16.61 + 16.42 + 199.83 sy
			7/27/26	7/28/26	1	83.06	SQYD	Station 693+33 RT	693+33	RT	0	0	9.17 + 2.34 + 53.8 + 17.75 = 83.06 sy
			7/28/26	7/28/26	1	90.33	SQYD	Station 695+33 RT	695+33	RT	0	0	8.56 + 2.75 + 20.28 + 17.17 + 41.57 = 90.33 sy
			7/29/26	7/30/26	1	121.83	SQYD	Station 700+07 RT	700+07	RT	0	0	10.11+ 16.79 + 6.62 + 23.67 + 26.5 + 38.14 = 121.83 sy
			7/30/26	7/30/26	1	100.48	SQYD	Station 675+22 RT	675+22	RT	0	0	10.11 + 10.11 + 7.60 + 20.00 + 19.33 + 33.33 = 100.48 sy
0050	6071101	MODIFIED CONCRETE GUTTER TYPE A	7/21/26	7/21/26	1	85.83	LF	Station 687+42 RT	687+42	RT	0	0	
			7/22/26	7/22/26	1	54.50	LF	Station 685+52 RT	685+52	RT	0	0	
			7/23/26	7/23/26	1	119.42	LF	Station 682+80 RT to Station 688+25 RT	682+80	RT	688+25	RT	49.25 + 70.17 = 119.42 lf
			7/27/26	7/28/26	1	98.14	LF	Station 693+33 RT	693+33	RT	0	0	44.89 + 53.25 = 98.14 lf
			7/28/26	7/28/26	1	51.50	LF	Station 695+33 RT	695+33	RT	0	0	
			7/29/26	7/30/26	1	79.50	LF	Station 700+07 RT	700+07	RT	0	0	
			7/30/26	7/30/26	1	58.00	LF	Station 675+22 RT	675+22	RT	0	0	
0060	6081010	CONCRETE CURB RAMP	7/21/26	7/21/26	1	16.92	SQYD	Station 687+42 RT	687+42	RT	0	0	5.78 + 11.14 = 16.92 sy
			7/22/26	7/22/26	1	13.72	SQYD	Station 685+52 RT	685+52	RT	0	0	6.14 + 7.58 = 13.72 sy
			7/23/26	7/23/26	1	32.56	SQYD	Station 682+80 RT to Station 688+25 RT	682+80	RT	688+25	RT	7.94 + 5.78 + 10.53 + 8.31 = 32.56 sy
			7/27/26	7/28/26	1	11.51	SQYD	Station 693+33 RT	693+33	RT	0	0	$[(15 * 5.5) + (3.83 * 5.5)] / 9 = 11.51$ sy
			7/28/26	7/28/26	1	11.31	SQYD	Station 695+33 RT	695+33	RT	0	0	$[(5.5 * 14) + (5.5 * 4.5)] / 9 = 11.31$ sy
			7/29/26	7/30/26	1	26.90	SQYD	Station 700+07 RT	700+07	RT	0	0	$[(14 * 6.5) + (23.25 * 6.5)] / 9 = 26.9$ sy
			7/30/26	7/30/26	1	20.22	SQYD	Station 675+22 RT	675+22	RT	0	0	$(14 * 6.5 * 2) / 9 = 20.22$ sy
0100	6085008	PAVED APPROACH, 8 IN.	7/21/26	7/21/26	1	65.82	SQYD	Station 687+42 RT	687+42	RT	0	0	$[(52.5 + 49) * 0.5 * 5] + [(51.67 + 51.25) * 0.5 * 6.58] / 9 = 65.82$ sy
			7/22/26	7/22/26	1	27.61	SQYD	Station 685+52 RT	685+52	RT	0	0	$(8.17 * 30.42) / 9 = 27.61$ sy
			7/23/26	7/23/26	1	63.09	SQYD	Station 688+25 RT	688+25	RT	0	0	$(51.25 * 11.08) / 9 = 63.09$ sy
			7/27/26	7/28/26	1	53.80	SQYD	Station 693+33 RT	693+33	RT	0	0	$(15.58 * 31.08) / 9 = 53.80$ sy
			7/28/26	7/28/26	1	41.57	SQYD	Station 695+33 RT	695+33	RT	0	0	$(10.25 * 36.5) / 9 = 41.57$ sy
			7/29/26	7/30/26	1	38.14	SQYD	Station 700+07 RT	700+07	RT	0	0	$(35.5 * 9.67) / 9 = 38.14$ sy
			7/30/26	7/30/26	1	33.33	SQYD	Station 675+22 RT	675+22	RT	0	0	$(10 * 30) / 9 = 33.33$ sy
0110	6086004	CONCRETE SIDEWALK, 4 IN.	7/21/26	7/21/26	1	3.83	SQYD	Station 687+42 RT	687+42	RT	0	0	$(6.25 * 5.5) / 9 = 3.82$ sy
			7/22/26	7/22/26	1	4.79	SQYD	Station 685+52 RT	685+52	RT	0	0	$[(5.5 * 2.83) + (5.5 * 5)] / 9 = 4.79$ sy
			7/23/26	7/23/26	1	13.59	SQYD	Station 682+80 RT to Station 688+25 RT	682+80	RT	688+25	RT	$[(6 * 9) + (5.5 * 3.58) + (5.5 * 5) + (5.5 * 3.83)] / 9 = 13.59$ sy
			7/29/26	7/30/26	1	6.62	SQYD	Station 700+07 RT	700+07	RT	0	0	$[(5.5) * (3.83 + 7)] / 9 = 6.62$ sy
			7/30/26	7/30/26	1	7.60	SQYD	Station 675+22 RT	675+22	RT	0	0	$[(9.25 * 5.5) + (5 * 3.5)] / 9 = 7.60$ sy
0130	6086008	CONCRETE SIDEWALK, 8 IN.	7/21/26	7/21/26	1	34.17	SQYD	Station 687+42 RT	687+42	RT	0	0	$(51.25 * 6) / 9 = 34.17$ sy
			7/22/26	7/22/26	1	20.05	SQYD	Station 685+52 RT	685+52	RT	0	0	$(30.08 * 6) / 9 = 20.05$ sy
			7/23/26	7/23/26	1	50.78	SQYD	Station 682+80 RT to Station 688+25 RT	682+80	RT	688+25	RT	$[(51.25 * 6) + (23 * 6.5)] / 9 = 50.78$ sy
			7/27/26	7/28/26	1	33.89	SQYD	Station 747+78 LT	747+78	LT	0	0	$(61 * 5) / 9 = 33.89$
			7/28/26	7/28/26	1	20.28	SQYD	Station 695+33 RT	695+33	RT	0	0	$(5 * 36.5) / 9 = 20.28$ sy



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0130	6086008	CONCRETE SIDEWALK, 8 IN.	7/29/26	7/30/26	1	23.67	SQYD	Station 700+07 RT	700+07 RT	0	0	0	(35.5 * 6) / 9 = 23.67 sy
			7/30/26	7/30/26	1	20.00	SQYD	Station 675+22 RT	675+22 RT	0	0	0	(30 * 6) / 9 = 20 sy
0140	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	7/21/26	7/21/26	1	18.92	LF	Station 687+42 RT	687+42 RT	0	0	0	6.58 + 10.92 + 1.42 = 18.92 lf
			7/22/26	7/22/26	1	24.50	LF	Station 685+52 RT	685+52 RT	0	0	0	2.75 + 5.42 + 8 + 8.33 = 24.5 lf
			7/23/26	7/23/26	1	30.00	LF	Station 682+80 RT to Station 688+25 RT	682+80 RT	0	688+25 RT	0	10.5 + 10.25 + 4 + 2.25 + 3 = 30 lf
			7/27/26	7/28/26	1	21.25	LF	Station 693+33 RT	693+33 RT	0	0	0	10.75 + 10.5 = 21.25 lf
			7/28/26	7/28/26	1	20.41	LF	Station 695+33 RT	695+33 RT	0	0	0	10.33 + 10.08 = 20.41 lf
			7/29/26	7/30/26	1	18.00	LF	Station 700+07 RT	700+07 RT	0	0	0	9 + 9 = 18 lf
			7/30/26	7/30/26	1	19.75	LF	Station 675+22 RT	675+22 RT	0	0	0	10.25 + 9.5 = 19.75 sy
0280	8025006	MULCHING	7/16/26	7/16/26	1	0.02	ACRE	US Route 61	745+20	LT/RT	682+63	LT	seeding for linear grading areas
			7/27/26	7/28/26	1	0.02	ACRE	US Route 61	682+80	RT	688+25	RT	mulching of newly seeded areas from linear grading
			7/31/26	7/31/26	1	0.01	ACRE	US Route 61	693+33	RT	700+07	RT	seeding/mulching of lineal graded areas behind new sidewalk and curbs
0300	8051000A	SEEDING - COOL SEASON GRASSES	7/16/26	7/16/26	1	0.02	ACRE	US Route 61	745+20	LT/RT	682+63	LT	seeding of linear grading areas
			7/27/26	7/28/26	1	0.02	ACRE	US Route 61	682+80	RT	688+25	Rt	seeding of backfilled areas for linear grading
			7/31/26	7/31/26	1	0.01	ACRE	Route 72 (W. Jackson Blvd)	693+33	RT	700+07	RT	seeding and mulching of lineal graded areas behind new sidewalks and curbs

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251017-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JSE0141	0040	TYPE 5 AGGREGATE FOR BASE	Material		2	Jul 2, 2026	SYSTEM	(\$16,311.63)				
					2	Jul 2, 2026	SYSTEM	\$16,311.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user mathea2 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					3	Jul 16, 2026	SYSTEM	(\$29,359.96)				
					3	Jul 16, 2026	SYSTEM	\$29,359.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user leez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
					4	Aug 3, 2026	SYSTEM	(\$40,761.60)				
					4	Aug 3, 2026	SYSTEM	\$40,761.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user leez1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
			- Total						\$0.00			
			Material - Total						\$0.00			
			Overrun	Overrun	4	Aug 3, 2026	SYSTEM	(\$9,890.53)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			Overrun - Total						(\$9,890.53)			
			Overrun - Total						(\$9,890.53)			
			Price FUEL		2	Jul 2, 2026	SYSTEM	\$306.43	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					3	Jul 16, 2026	SYSTEM	\$112.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					4	Aug 3, 2026	SYSTEM	\$98.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total						\$516.62	
			Price FUEL - Total						\$516.62			
			0040 - Total								(\$9,373.91)	
			0050	MODIFIED CONCRETE GUTTER TYPE A	Material		2	Jul 2, 2026	SYSTEM	(\$64,410.30)		
							2	Jul 2, 2026	SYSTEM	\$64,410.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user mathea2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
							3	Jul 16, 2026	SYSTEM	(\$110,679.30)		
							3	Jul 16, 2026	SYSTEM	\$110,679.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user leez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
							4	Aug 3, 2026	SYSTEM	(\$159,899.40)		
							4	Aug 3, 2026	SYSTEM	\$159,899.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user leez1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
	- Total						\$0.00					
	Material - Total						\$0.00					
	Overrun	Overrun			3	Jul 16, 2026	SYSTEM	(\$21,399.30)				
					4	Aug 3, 2026	SYSTEM	(\$49,220.10)				
	Overrun - Total						(\$70,619.40)					
	Overrun - Total						(\$70,619.40)					
	0050 - Total								(\$70,619.40)			
	0060	CONCRETE CURB RAMP	Material		2	Jul 2, 2026	SYSTEM	(\$30,340.80)				
					2	Jul 2, 2026	SYSTEM	\$30,340.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user mathea2 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					3	Jul 16, 2026	SYSTEM	(\$45,056.00)				



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251017-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0141	0060	CONCRETE CURB RAMP	Material		3	Jul 16, 2026	SYSTEM	\$45,056.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user leez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					4	Aug 3, 2026	SYSTEM	(\$66,358.40)	
					4	Aug 3, 2026	SYSTEM	\$66,358.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user leez1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			0060 - Total			\$0.00			
	0100	PAVED APPROACH, 8 IN.	Material		2	Jul 2, 2026	SYSTEM	(\$42,889.92)	
					2	Jul 2, 2026	SYSTEM	\$42,889.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user mathea2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					3	Jul 16, 2026	SYSTEM	(\$82,316.16)	
					3	Jul 16, 2026	SYSTEM	\$82,316.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user leez1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					4	Aug 3, 2026	SYSTEM	(\$113,358.72)	
					4	Aug 3, 2026	SYSTEM	\$113,358.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user leez1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Price FUEL		2	Jul 2, 2026	SYSTEM	\$461.61	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					3	Jul 16, 2026	SYSTEM	\$194.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Aug 3, 2026	SYSTEM	\$152.88	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			\$808.67	
			Price FUEL - Total			\$808.67			
			0100 - Total			\$808.67			
0110	CONCRETE SIDEWALK, 4 IN.	Material		2	Jul 2, 2026	SYSTEM	(\$6,352.50)		
				2	Jul 2, 2026	SYSTEM	\$6,352.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user mathea2 overriding Payment Estimate Exception 15 on the current Payment Estimate.	
				3	Jul 16, 2026	SYSTEM	(\$9,345.60)		
				3	Jul 16, 2026	SYSTEM	\$9,345.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0021) due to user leez1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				4	Aug 3, 2026	SYSTEM	(\$11,750.11)		
				4	Aug 3, 2026	SYSTEM	\$11,750.11	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user leez1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
0110 - Total			\$0.00						
0130	CONCRETE SIDEWALK, 8 IN.	Material		2	Jul 2, 2026	SYSTEM	(\$19,251.84)		
				2	Jul 2, 2026	SYSTEM	\$19,251.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user mathea2 overriding Payment Estimate Exception 17 on the current Payment Estimate.	
				3	Jul 16,	SYSTEM	(\$34,824.96)		



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251017-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0141	0130	CONCRETE SIDEWALK, 8 IN.	Material			2026			
					3	Jul 16, 2026	SYSTEM	\$34,824.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user leez1 overriding Payment Estimate Exception 18 on the current Payment Estimate.
					4	Aug 3, 2026	SYSTEM	(\$54,297.60)	
					4	Aug 3, 2026	SYSTEM	\$54,297.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user leez1 overriding Payment Estimate Exception 16 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0130 - Total			\$0.00	
	0140	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		2	Jul 2, 2026	SYSTEM	(\$10,041.50)	
					2	Jul 2, 2026	SYSTEM	\$10,041.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user mathea2 overriding Payment Estimate Exception 20 on the current Payment Estimate.
					3	Jul 16, 2026	SYSTEM	(\$15,912.50)	
					3	Jul 16, 2026	SYSTEM	\$15,912.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user leez1 overriding Payment Estimate Exception 23 on the current Payment Estimate.
					4	Aug 3, 2026	SYSTEM	(\$21,720.04)	
					4	Aug 3, 2026	SYSTEM	\$21,720.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user leez1 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0140 - Total			\$0.00	
	0280	MULCHING	Material		2	Jul 2, 2026	SYSTEM	(\$100.00)	
					2	Jul 2, 2026	SYSTEM	\$100.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mathea2 overriding Payment Estimate Exception 21 on the current Payment Estimate.
					3	Jul 16, 2026	SYSTEM	(\$120.00)	
					3	Jul 16, 2026	SYSTEM	\$120.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leez1 overriding Payment Estimate Exception 24 on the current Payment Estimate.
					4	Aug 3, 2026	SYSTEM	(\$230.00)	
					4	Aug 3, 2026	SYSTEM	\$230.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user leez1 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0280 - Total			\$0.00	
	0300	SEEDING - COOL SEASON GRASSES	Material		2	Jul 2, 2026	SYSTEM	(\$114.00)	
					2	Jul 2, 2026	SYSTEM	\$114.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user mathea2 overriding Payment Estimate Exception 22 on the current Payment Estimate.
					3	Jul 16, 2026	SYSTEM	(\$136.80)	
					3	Jul 16, 2026	SYSTEM	\$136.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user leez1 overriding Payment Estimate Exception 25 on the current Payment Estimate.
					4	Aug 3, 2026	SYSTEM	(\$262.20)	
					4	Aug 3, 2026	SYSTEM	\$262.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user leez1 overriding Payment



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251017-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JSE0141	0300	SEEDING - COOL SEASON GRASSES	Material						Estimate Exception 23 on the current Payment Estimate.	
				- Total				\$0.00		
			Material - Total				\$0.00			
			0300 - Total				\$0.00			
	0340	MISC.	Construction Stockpile STMI		2	Jul 2, 2026	SYSTEM	\$15,348.89	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total				\$15,348.89		
			Construction Stockpile STMI - Total				\$15,348.89			
			0340 - Total				\$15,348.89			
	JSE0141 - Total								(\$63,835.75)	
	Overall - Total								(\$63,835.75)	



Contract Adjustments for Contract - 251017-H04

There are no contract adjustments to display for this contract.