



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: July 31, 2026

Progress Estimate Number	Contract ID	251114-B4A	Pay Period Start	July 16, 2026	Original Contract Amount	\$3,952,447.43
6	Prime Contractor	W. L. Miller Company	Pay Period End	July 31, 2026	Net Change Order Amount	\$30,868.15
					Current Contract Amount	\$3,983,315.58

Approval Date						By User
July 31, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					hallet1
August 3, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					vierrss
August 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		99.66%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 3, 2025	December 3, 2025	
Letting Date	November 14, 2025	November 14, 2025	
Notice to Proceed Date	January 5, 2026	January 5, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
251114-B4A	Total Posted Items Pay	\$45,692.29	\$3,924,206.23
	Gross Item Adjustments	\$36,353.76	\$153,688.77
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$4,077,895.00	\$4,159,941.05
Contract Total Payable This Estimate:		\$82,046.05	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JST0164	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$120.000	135.030	\$16,203.60
	0060	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	LF	\$0.140	147,440	\$20,641.60
	0080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$10.000	-0.330	(\$3.30)
	0090	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$84.750	-0.040	(\$3.39)
	0100	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$78.000	0.050	\$3.90
	0110	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$80.600	0.030	\$2.42
	0120	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$84.750	-0.030	(\$2.54)
	5001	4029910	MISC.Patching	TONS	\$150.000	59	\$8,850.00

Project JST0164 - Total \$45,692.29

Overall - Total \$45,692.29

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JST0164	0010	GRAVEL (A) OR CRUSHED STONE (B)	Material			-722	\$120.00	(\$86,640.00)
	0010	GRAVEL (A) OR CRUSHED STONE (B)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1	722	\$120.00	\$86,640.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: July 31, 2026

Progress Estimate Number 6		Contract ID Prime Contractor		251114-B4A W. L. Miller Company		Pay Period Start Pay Period End		July 16, 2026 July 31, 2026		Original Contract Amount Net Change Order Amount Current Contract Amount		\$3,952,447.43 \$30,868.15 \$3,983,315.58	
Project Number	Line No.	Item Description		Adjustment Type	Other Item Adjustment Type	Comments		Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount			
JST0164						overriding Payment Estimate Exception 1 on the current Payment Estimate.							
	0020	TACK COAT		Material				-38,002	\$3.10	(\$117,806.20)			
	0020	TACK COAT		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.		38,002	\$3.10	\$117,806.20			
	0090	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)		Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.75000 - 84.75000, 'is applied (if non-zero).		173.44000	\$84.75	\$14,699.04			
	0100	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)		Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',78.00000 - 78.00000, 'is applied (if non-zero).		47.35000	\$78.00	\$3,693.30			
	0110	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)		Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',80.60000 - 80.60000, 'is applied (if non-zero).		7.47000	\$80.60	\$602.08			
	0120	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)		Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.75000 - 84.75000, 'is applied (if non-zero).		204.83000	\$84.75	\$17,359.34			
Total										\$36,353.76			



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 6, 2026

Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work	
JST0164		Resurface	D,J,V,U	SCHUYLER	Route D from Route U to Route 15 in Scotland County, Route J from Route 63 to Quail Ave., Route U from Route 136 to Route 63, Route V from Route D to Route 136	
Totals by Job Numbers						
JST0164				This Estimate	Previous	To Date
	Posted Item Pay			\$45,692.29	\$3,924,206.23	\$3,969,898.52
	Gross Item Adjustments			\$36,353.76	\$153,688.77	\$190,042.53
	Gross Item Pay			\$82,046.05	\$4,077,895.00	\$4,159,941.05
	Incentive			\$0.00	\$0.00	\$0.00
	Disincentive			\$0.00	\$0.00	\$0.00
	Liquidated Damages			\$0.00	\$0.00	\$0.00
	Other Contract Adjustments			\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JST0164, Item 3105002, Project Item Line Number 0010, Material Set 310500296, Material 1006GBASLD - Gr B Limestone-Dolomite for Aggreg Surf, Acceptance Action Generic 1006GBASLD is insufficient.	No Remark was entered by Engineer	hallet1	Overridden
Estimate Exception Type: Insufficient Materials: Project JST0164, Item 4071005, Project Item Line Number 0020, Material Set 407100596, Material 1015EA.....SS1H - Emulsified Asphalt SS-1H, Acceptance Action Generic AspEmulsion is insufficient.	No Remark was entered by Engineer	hallet1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-B4A	JST0164	0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	758.00	-36.00	722.00	TONS	722.00	\$120.00	\$86,640.00
		0001	0020	4071005	TACK COAT	40,780.00	-2,778.00	38,002.00	GAL	38,002.00	\$3.10	\$117,806.20
		0001	0030	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.95	\$35,000.00	\$33,250.00
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$75,500.00	\$75,500.00
		0001	0050	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	23,835.00	0.00	23,835.00	LF	19,060.00	\$0.30	\$5,718.00
		0001	0060	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	365,520.00	0.00	365,520.00	LF	292,416.00	\$0.14	\$40,938.24
		0001	0070	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	10,152.00	-517.00	9,635.00	SQYD	9,635.00	\$2.60	\$25,051.00
		0001	0080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,931.00	-6.00	2,925.00	SQYD	2,925.00	\$10.00	\$29,250.00
		0050	0090	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	21,376.00	173.40	21,549.40	TONS	21,549.40	\$84.75	\$1,826,311.65
		0051	0100	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	6,450.40	47.40	6,497.80	TONS	6,497.80	\$78.00	\$506,828.40
		0052	0110	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	6,586.80	7.50	6,594.30	TONS	6,594.30	\$80.60	\$531,500.58
		0053	0120	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	7,845.40	204.80	8,050.20	TONS	8,050.20	\$84.75	\$682,254.45
		0001	5001	4029910	MISC.Patching	0.00	59.00	59.00	TONS	59.00	\$150.00	\$8,850.00
Project JST0164 - Total Value Posted to Date as of Report Generated Date												\$3,969,898.52
251114-B4A Overall - Total Value Posted to Date as of Report Generated Date												\$3,969,898.52



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JST0164

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	7/16/26	7/21/26	1	60.30	TONS	Rt U logmile 5.269-6.387 and Rt V logmile 2.143-0.000 Rt J logmile 6.285-6.157	5.269		6.387		
			7/17/26	7/21/26	1	74.41	TONS	Route J	6.157		0.000		
			7/21/26	7/21/26	1	0.32	TONS	Rounding for Final Change Order					
0060	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	7/20/26	7/21/26	1	59,891.20	LF	Rt V	0.000		7.604		
			7/21/26	7/21/26	2	44,698.40	LF	Rt J	0.000		6.272		
			7/21/26	7/21/26	3	42,850.40	LF	Rt U	0.000		6.404		
0080	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	7/21/26	7/21/26	1	-0.33	SQYD	Rounding for Final Change Order					
0090	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	7/21/26	7/21/26	1	-0.04	TONS	Rounding for Final Change Order					
0100	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	7/21/26	7/21/26	1	0.05	TONS	Rounding for Final Change Order					
0110	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	7/21/26	7/21/26	1	0.03	TONS	Rounding for Final Change Order					
0120	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	7/21/26	7/21/26	1	-0.03	TONS	Rounding for Final Change Order					
5001	4029910	MISC.	7/31/26	7/31/26	1	59.00	TONS		0.000		7.607		40 tons on Rt V and 19 tons on Rt J

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251114-B4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JST0164	0010	GRAVEL (A) OR CRUSHED STONE (B)	Material		2	Jun 2, 2026	SYSTEM	(\$12,394.80)		
					2	Jun 2, 2026	SYSTEM	\$12,394.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Jun 16, 2026	SYSTEM	(\$18,896.40)		
					3	Jun 16, 2026	SYSTEM	\$18,896.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Jul 2, 2026	SYSTEM	(\$28,053.60)		
					4	Jul 2, 2026	SYSTEM	\$28,053.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	Jul 15, 2026	SYSTEM	(\$70,436.40)		
					5	Jul 15, 2026	SYSTEM	\$70,436.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					6	Jul 31, 2026	SYSTEM	(\$86,640.00)		
					6	Jul 31, 2026	SYSTEM	\$86,640.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hallet1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
					0010 - Total				\$0.00	
	0020	TACK COAT	Material		2	Jun 2, 2026	SYSTEM	(\$22,422.30)		
					2	Jun 2, 2026	SYSTEM	\$22,422.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					3	Jun 16, 2026	SYSTEM	(\$32,230.70)		
					3	Jun 16, 2026	SYSTEM	\$32,230.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	Jul 2, 2026	SYSTEM	(\$88,979.30)		
					4	Jul 2, 2026	SYSTEM	\$88,979.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Jul 15, 2026	SYSTEM	(\$117,806.20)		
					5	Jul 15, 2026	SYSTEM	\$117,806.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	Jul 31, 2026	SYSTEM	(\$117,806.20)		
					6	Jul 31, 2026	SYSTEM	\$117,806.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hallet1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
					0020 - Total				\$0.00	
	0050	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		5	Jul 15, 2026	SYSTEM	(\$5,718.00)		
					5	Jul 15, 2026	SYSTEM	\$5,718.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hallet1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					- Total				\$0.00	



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251114-B4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JST0164	0050	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material - Total					\$0.00		
			0050 - Total					\$0.00		
	0060	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		5	Jul 15, 2026	SYSTEM	(\$20,296.64)		
					5	Jul 15, 2026	SYSTEM	\$20,296.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hallet1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
	0060 - Total					\$0.00				
	0090	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	2	Jun 2, 2026	hallet1	\$32,895.64		
					3	Jun 16, 2026	hallet1	\$12,463.02		
					4	Jul 2, 2026	hallet1	\$46,280.34		
				ACAD - Total					\$91,639.00	
				Other Item Adjustment - Total					\$91,639.00	
			Overrun	Overrun	4	Jul 2, 2026	SYSTEM	(\$14,699.04)		
					6	Jul 31, 2026	SYSTEM	\$14,699.04	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.75000 - 84.75000, 'is applied (if non-zero).	
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
			0090 - Total					\$91,639.00		
	0100	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	5	Jul 15, 2026	hallet1	\$32,724.29		
					ACAD - Total					\$32,724.29
			Other Item Adjustment - Total					\$32,724.29		
			Overrun	Overrun	5	Jul 15, 2026	SYSTEM	(\$3,693.30)		
					6	Jul 31, 2026	SYSTEM	\$3,693.30	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',78.00000 - 78.00000, 'is applied (if non-zero).	
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
	0100 - Total					\$32,724.29				
	0110	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	4	Jul 2, 2026	hallet1	\$9,575.27		
					5	Jul 15, 2026	hallet1	\$21,870.37		
				ACAD - Total					\$31,445.64	
			Other Item Adjustment - Total					\$31,445.64		
			Overrun	Overrun	5	Jul 15, 2026	SYSTEM	(\$602.08)		
					6	Jul 31, 2026	SYSTEM	\$602.08	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',80.60000 - 80.60000, 'is applied (if non-zero).	
				Overrun - Total					\$0.00	
	Overrun - Total					\$0.00				
	0110 - Total					\$31,445.64				



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251114-B4A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JST0164	0120	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Other Item Adjustment	ACAD	4	Jul 2, 2026	hallet1	\$34,233.60	
				ACAD - Total				\$34,233.60	
			Other Item Adjustment - Total				\$34,233.60		
			Overrun	Overrun	4	Jul 2, 2026	SYSTEM	(\$17,359.34)	
					6	Jul 31, 2026	SYSTEM	\$17,359.34	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',84.75000 - 84.75000, 'is applied (if non-zero).
			Overrun - Total				\$0.00		
			Overrun - Total				\$0.00		
			0120 - Total				\$34,233.60		
	JST0164 - Total				\$190,042.53				
Overall - Total				\$190,042.53					



Contract Adjustments for Contract - 251114-B4A

There are no contract adjustments to display for this contract.