



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 6	Contract ID 251114-C02	Pay Period Start June 2, 2026	Original Contract Amount \$5,625,143.82
	Prime Contractor Radmacher Brothers Excavating Co., Inc.	Pay Period End June 15, 2026	Net Change Order Amount (\$37,350.00)
			Current Contract Amount \$5,587,793.82

Approval Date	By User
June 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by mosesj2
June 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by warrem1
June 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		16.83%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 3, 2025	December 3, 2025	
Letting Date	November 14, 2025	November 14, 2025	
Notice to Proceed Date	January 5, 2026	January 5, 2026	
Work Began Date	April 6, 2026	April 6, 2026	

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
251114-C02			
Total Posted Items Pay	\$139,520.35	\$800,666.79	\$940,187.14
Gross Item Adjustments	\$0.00	(\$316.00)	(\$316.00)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$800,350.79	\$939,871.14
Contract Total Payable This Estimate:	\$139,520.35		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0010	0011	2022010	REMOVAL OF IMPROVEMENTS	LS	\$232,615.280	0.100	\$23,261.53
	0080	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	LF	\$7.100	1,295.400	\$9,197.34
	0090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$17.800	868.400	\$15,457.52
	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$20.950	105	\$2,199.75
	0150	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	SQYD	\$101.500	85.900	\$8,718.85
	0230	6081010	CONCRETE CURB RAMP	SQYD	\$80.150	135.500	\$10,860.33
	0240	6081012	TRUNCATED DOMES	SQFT	\$37.350	18	\$672.30
	0270	6085008	PAVED APPROACH, 8 IN.	SQYD	\$83.450	305.300	\$25,477.29
	0280	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$60.650	431.600	\$26,176.54
	0320	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	LF	\$19.700	86	\$1,694.20
	0360	6099903	MISC.MODIFIED TYPE S CURB	LF	\$39.050	198	\$7,731.90
	0430	6161005	CONSTRUCTION SIGNS	SQFT	\$7.350	60	\$441.00
	0460	6161040	FLASHING ARROW PANEL	EA	\$895.000	1	\$895.00
0790	8031000A	TURF TYPE TALL FESCUE SODDING	SQYD	\$8.400	802	\$6,736.80	

Project JKU0010 - Total	\$139,520.35
Overall - Total	\$139,520.35

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 19, 2026

Pay Estimate Created Date: June 16, 2026

Progress Estimate Number 6	Contract ID 251114-C02	Prime Contractor Radmacher Brothers Excavating Co., Inc.	Pay Period Start June 2, 2026	Pay Period End June 15, 2026	Original Contract Amount \$5,625,143.82	Net Change Order Amount (\$37,350.00)	Current Contract Amount \$5,587,793.82
--------------------------------------	----------------------------------	--	---	--	---	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0010	0150	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	Material			-294.20000	\$101.50	(\$29,861.30)
	0150	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mosesj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	294.20000	\$101.50	\$29,861.30
	1270	PULL BOX, PREFORMED CLASS 2	Material			-2	\$3,369.00	(\$6,738.00)
	1270	PULL BOX, PREFORMED CLASS 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mosesj2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	2	\$3,369.00	\$6,738.00
	1290	BASE, CONCRETE	Material			-0.44000	\$2,527.00	(\$1,111.88)
	1290	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mosesj2 overriding Payment Estimate Exception 4 on the current Payment Estimate.	0.44000	\$2,527.00	\$1,111.88
	1430	PULL BOX, CONCRETE, STANDARD	Material			-10	\$4,485.50	(\$44,855.00)
	1430	PULL BOX, CONCRETE, STANDARD	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mosesj2 overriding Payment Estimate Exception 6 on the current Payment Estimate.	10	\$4,485.50	\$44,855.00
JKU0415	2200	PULL BOX, PREFORMED CLASS 2	Material			-3	\$3,369.00	(\$10,107.00)
	2200	PULL BOX, PREFORMED CLASS 2	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mosesj2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	3	\$3,369.00	\$10,107.00
	2220	BASE, CONCRETE	Material			-5.63000	\$2,527.00	(\$14,227.01)
	2220	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mosesj2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	5.63000	\$2,527.00	\$14,227.01
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0010	FAF-7-3 (31)	ADA improvements	7	JACKSON	from Shaw Pkwy to Route 40 in Blue Springs
JKU0415	FAF 7-3(32)	Add turn lanes	7	JACKSON	at the I-70 interchange
Totals by Job Numbers					
JKU0010			This Estimate	Previous	To Date
	Posted Item Pay		\$139,520.35	\$745,959.03	\$885,479.38
	Gross Item Adjustments		\$0.00	(\$316.00)	(\$316.00)
	Gross Item Pay		\$139,520.35	\$745,643.03	\$885,163.38
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JKU0415			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$54,707.76	\$54,707.76
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$0.00	\$54,707.76	\$54,707.76
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on June 19, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0010, Item 5021310, Project Item Line Number 0150, Material Set 502131096, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Dowel bars need to be reported.	mosesj2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0010, Item 9028811, Project Item Line Number 1270, Material Set 902881196, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	Pull box certification needs to be reported.	mosesj2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0415, Item 9028811, Project Item Line Number 2200, Material Set 902881196, Material 1062PBPF - Pull Box Preformed Poly Resin Fiber, Acceptance Action Generic 1062PBPF is insufficient.	Pull box needs to be reported.	mosesj2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0010, Item 9029100, Project Item Line Number 1290, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reinforcing steel needs to be reported.	mosesj2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0415, Item 9029100, Project Item Line Number 2220, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reinforcing steel needs to be reported.	mosesj2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0010, Item 9108820, Project Item Line Number 1430, Material Set 910882096, Material 1062PBPC - Pull Box Precast Concrete, Acceptance Action Generic 1062PBPC is insufficient.	Pull box needs to be reported.	mosesj2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0010, Item 9108820, Project Item Line Number 1430, Material Set 910882096, Material 1062PBFC - Frame and Cover for Concrete Pull Box, Acceptance Action Generic 1062PBFC is insufficient.	No Remark was entered by Engineer	mosesj2	Overridden
Estimate Exception Type: Item Overrun: Contract 251114-C02, Contract Project JKU0010, Project Item Line Number 0440, Contract Line Item Number 0440, Item 6161025, Minor Item.	No Remark was entered by Engineer	mosesj2	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-C02	JKU0010	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	-1.00	0.00	LS	0.00	\$236,429.00	\$0.00
		0001	0011	2022010	REMOVAL OF IMPROVEMENTS	0.00	1.00	1.00	LS	0.55	\$232,615.28	\$127,938.40
		0001	0020	2035000	UNCLASSIFIED EXCAVATION	1,115.00	0.00	1,115.00	CUYD	0.00	\$30.35	\$0.00
		0001	0030	2036000	COMPACTING EMBANKMENT	893.00	0.00	893.00	CUYD	0.00	\$13.90	\$0.00
		0001	0040	2037075	COMPACTING IN CUT	9.10	0.00	9.10	STA	0.00	\$3,699.50	\$0.00
		0001	0050	2061000	CLASS 1 EXCAVATION	495.00	0.00	495.00	CUYD	0.00	\$77.70	\$0.00
		0001	0060	2063000	CLASS 3 EXCAVATION	576.00	0.00	576.00	CUYD	20.00	\$58.30	\$1,166.00
		0001	0070	2063300	CLASS 4 EXCAVATION	25.00	0.00	25.00	CUYD	0.00	\$153.75	\$0.00
		0001	0080	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	7,676.00	-186.00	7,490.00	LF	5,214.90	\$7.10	\$37,025.79
		0001	0090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	5,027.00	-149.00	4,878.00	SQYD	3,906.50	\$17.80	\$69,535.70
		0001	0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	2,856.00	-126.00	2,730.00	SQYD	354.50	\$20.95	\$7,426.78
		0001	0110	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	198.20	0.00	198.20	TONS	0.00	\$184.75	\$0.00
		0001	0120	4039905	MISC.OPTIONAL PAVEMENT - ROUTE 7	850.00	0.00	850.00	SQYD	0.00	\$116.75	\$0.00
		0001	0130	4039905	MISC.OPTIONAL PAVEMENT - SOUTH OUTER ROAD	850.00	0.00	850.00	SQYD	0.00	\$109.00	\$0.00
		0001	0140	4071005	TACK COAT	183.00	0.00	183.00	GAL	0.00	\$4.65	\$0.00
		0001	0150	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED 15 FT. JOINTS)	641.70	-109.30	532.40	SQYD	294.20	\$101.50	\$29,861.30
		0001	0160	6044011	PIPE COLLAR, TYPE A	3.00	0.00	3.00	EA	0.00	\$2,346.00	\$0.00
		0001	0170	6049902	MISC.ADJUSTING JUNCTION BOX TOP	1.00	0.00	1.00	EA	0.00	\$3,038.50	\$0.00
		0001	0180	6049904	MISC.STEEL PLATE	13.00	0.00	13.00	SQFT	0.00	\$556.25	\$0.00
		0001	0190	6071012A	CHAIN-LINK FENCE (60 IN.)	56.00	0.00	56.00	LF	0.00	\$73.70	\$0.00
		0001	0200	6071050	CHAIN-LINK FENCE (RETAINING WALLS)	87.00	0.00	87.00	LF	0.00	\$105.25	\$0.00
		0001	0210	6071101	MODIFIED CONCRETE GUTTER TYPE A	5.00	0.00	5.00	LF	0.00	\$307.75	\$0.00
		0001	0220	6071102	MODIFIED CONCRETE GUTTER TYPE B	207.00	0.00	207.00	LF	0.00	\$49.25	\$0.00
		0001	0230	6081010	CONCRETE CURB RAMP	1,008.60	-48.70	959.90	SQYD	549.90	\$80.15	\$44,074.48
		0001	0240	6081012	TRUNCATED DOMES	552.00	-20.00	532.00	SQFT	179.10	\$37.35	\$6,689.38
		0001	0250	6083003	3 IN. CONCRETE MEDIAN STRIP	10.40	0.00	10.40	SQYD	0.00	\$198.50	\$0.00
		0001	0260	6083008	8 IN. CONCRETE MEDIAN STRIP	416.00	0.00	416.00	SQYD	0.00	\$79.55	\$0.00
		0001	0270	6085008	PAVED APPROACH, 8 IN.	2,004.80	-62.50	1,942.30	SQYD	1,637.60	\$83.45	\$136,657.72
		0001	0280	6086004	CONCRETE SIDEWALK, 4 IN.	2,694.00	-37.40	2,656.60	SQYD	1,702.60	\$60.65	\$103,262.69
		0001	0290	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	277.00	-47.00	230.00	LF	161.00	\$30.40	\$4,894.40
		0001	0300	6091041	CONCRETE GUTTER TYPE A	20.00	0.00	20.00	LF	0.00	\$56.00	\$0.00
		0001	0310	6091052	CURB AND GUTTER TYPE B	218.00	0.00	218.00	LF	0.00	\$51.50	\$0.00
		0001	0320	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	822.00	-72.00	750.00	LF	396.00	\$19.70	\$7,801.20
		0001	0330	6097000	ROCK LINING	42.00	0.00	42.00	CUYD	0.00	\$139.50	\$0.00
		0001	0340	6099902	MISC.WATER VALVE AND MANHOLE HEIGHT ADJUSTMENTS	30.00	0.00	30.00	EA	0.00	\$2,303.00	\$0.00
		0001	0350	6099903	MISC.APWA 2 FT CURB AND GUTTER	378.00	0.00	378.00	LF	0.00	\$29.55	\$0.00
		0001	0360	6099903	MISC.MODIFIED TYPE S CURB	1,078.00	0.00	1,078.00	LF	343.00	\$39.05	\$13,394.15
		0001	0370	6116010A	SLOPE PROTECTION	127.00	0.00	127.00	SQYD	0.00	\$78.60	\$0.00
		0001	0380	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$13,827.00	\$0.00
		0001	0390	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	2.00	0.00	2.00	EA	0.00	\$6,854.00	\$0.00
		0001	0400	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	2.00	0.00	2.00	EA	2.00	\$2,835.00	\$5,670.00
		0001	0410	6143011	MANHOLE FRAME AND COVER, TYPE 1-B	1.00	0.00	1.00	EA	0.00	\$2,196.00	\$0.00
		0001	0420	6143013	MANHOLE FRAME AND COVER, TYPE 3	8.00	0.00	8.00	EA	0.00	\$2,374.00	\$0.00
		0001	0430	6161005	CONSTRUCTION SIGNS	575.00	0.00	575.00	SQFT	496.00	\$7.35	\$3,645.60
		0001	0440	6161025	CHANNELIZER (TRIM-LINE)	150.00	0.00	150.00	EA	160.00	\$31.60	\$5,056.00
		0001	0450	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	0.00	10.00	EA	3.00	\$158.00	\$474.00
		0001	0460	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$895.00	\$1,790.00
		0001	0470	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	2.00	\$4,738.00	\$9,476.00
		0001	0480	6179903	MISC.TYPE H BARRIER WITH FOOTING	264.00	0.00	264.00	LF	0.00	\$289.75	\$0.00
		0001	0490	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.50	\$365,670.00	\$182,835.00
		0001	0500	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0510	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	1,434.00	0.00	1,434.00	LF	0.00	\$23.70	\$0.00
		0001	0520	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	10.00	0.00	10.00	LF	0.00	\$23.70	\$0.00
0001	0530	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING,	14.00	0.00	14.00	EA	0.00	\$247.50	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-C02	JKU0010				LEFT/RIGHT ARROW							
		0001	0540	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	3.00	0.00	3.00	EA	0.00	\$189.50	\$0.00
		0001	0550	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$421.25	\$0.00
		0001	0560	6200057	PREFORMED THERMOPLASTIC PAVEMENT MARKING, BICYCLE SYMBOL	3.00	0.00	3.00	EA	0.00	\$305.25	\$0.00
		0001	0570	6200060	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORDS (BIKE LANE)	3.00	0.00	3.00	EA	0.00	\$505.50	\$0.00
		0001	0580	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	1,299.00	0.00	1,299.00	LF	0.00	\$0.40	\$0.00
		0001	0590	6205906B	12 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	35.00	0.00	35.00	LF	0.00	\$3.15	\$0.00
		0001	0600	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	1,142.00	0.00	1,142.00	LF	0.00	\$0.40	\$0.00
		0001	0610	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	1,611.00	0.00	1,611.00	LF	0.00	\$0.40	\$0.00
		0001	0620	6206108B	8 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	62.00	0.00	62.00	LF	0.00	\$11.60	\$0.00
		0001	0630	6207001	PAVEMENT MARKING REMOVAL	2,310.00	0.00	2,310.00	LF	0.00	\$2.05	\$0.00
		0001	0640	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	3.00	0.00	3.00	EA	0.00	\$158.00	\$0.00
		0001	0650	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	1,831.00	0.00	1,831.00	SQYD	0.00	\$10.00	\$0.00
		0001	0660	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$21,058.00	\$0.00
		0001	0670	7069903	MISC.8X4 REINFORCED CONCRETE BOX WITH WINGWALLS	14.00	0.00	14.00	LF	0.00	\$3,892.00	\$0.00
		0001	0680	7261015	15 IN. PIPE GROUP A	119.00	0.00	119.00	LF	0.00	\$87.90	\$0.00
		0001	0690	7261018	18 IN. PIPE GROUP A	272.00	0.00	272.00	LF	0.00	\$145.25	\$0.00
		0001	0700	7261024	24 IN. PIPE GROUP A	72.00	0.00	72.00	LF	0.00	\$187.00	\$0.00
		0001	0710	7310048	PRECAST CONCRETE MANHOLE - 48 IN.	4.00	0.00	4.00	FT	0.00	\$1,363.50	\$0.00
		0001	0720	7311030	PRECAST CONCRETE DROP INLET 3 FT X 2 FT-6 IN.	13.00	0.00	13.00	FT	0.00	\$970.00	\$0.00
		0001	0730	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	6.00	0.00	6.00	FT	6.00	\$1,284.00	\$7,704.00
		0001	0740	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	34.00	0.00	34.00	FT	0.00	\$1,082.50	\$0.00
		0001	0750	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,453.50	\$0.00
		0001	0760	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,522.50	\$0.00
		0001	0770	7320624A	24 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,798.00	\$0.00
		0001	0780	8025006	MULCHING	0.30	0.00	0.30	ACRE	0.00	\$3,685.00	\$0.00
		0001	0790	8031000A	TURF TYPE TALL FESCUE SODDING	2,512.00	-101.00	2,411.00	SQYD	864.00	\$8.40	\$7,257.60
		0001	0800	8051000A	SEEDING - COOL SEASON GRASSES	0.20	0.00	0.20	ACRE	0.00	\$12,108.00	\$0.00
		0001	0810	8061003	SEDIMENT TRAP EXCAVATION	10.00	0.00	10.00	CUYD	0.00	\$303.75	\$0.00
		0001	0820	8061004	SEDIMENT TRAP ROCK	10.00	0.00	10.00	CUYD	0.00	\$303.75	\$0.00
		0001	0830	8061005	ROCK DITCH CHECK	80.00	0.00	80.00	LF	0.00	\$100.75	\$0.00
		0001	0840	8061007A	CURB INLET CHECK	10.00	0.00	10.00	EA	3.00	\$68.45	\$205.35
		0001	0850	8061016	SEDIMENT REMOVAL	45.00	0.00	45.00	CUYD	0.00	\$135.00	\$0.00
		0001	0860	8061017	TEMPORARY SEEDING	0.10	0.00	0.10	ACRE	0.00	\$15,793.00	\$0.00
		0001	0870	8061019	SILT FENCE	1,868.00	0.00	1,868.00	LF	372.00	\$1.40	\$520.80
		0001	0880	8064130	TYPE 3 TURF REINFORCEMENT MAT	100.00	0.00	100.00	SQYD	0.00	\$6.80	\$0.00
		0001	0890	8064140	TYPE 3B EROSION CONTROL BLANKET	640.00	0.00	640.00	SQYD	0.00	\$2.35	\$0.00
		0001	0900	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	0.00	\$71,070.00	\$0.00
		0020	0910	9011010	RELOCATED POLE	2.00	0.00	2.00	EA	0.00	\$1,842.50	\$0.00
		0020	0920	9014004	CONDUIT, 4 IN. RIGID, PUSHED	63.00	0.00	63.00	LF	0.00	\$115.75	\$0.00
		0020	0930	9015010	TRENCHING TYPE I	272.00	0.00	272.00	LF	0.00	\$16.30	\$0.00
		0020	0940	9016110	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	0.00	\$2,342.50	\$0.00
		0020	0950	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	180.00	0.00	180.00	LF	0.00	\$5.25	\$0.00
		0020	0960	9017402	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 4 AWG	380.00	0.00	380.00	LF	0.00	\$14.75	\$0.00
		0020	0970	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	2.00	0.00	2.00	EA	0.00	\$1,737.50	\$0.00
		0030	0980	9020213	SIGNAL HEAD, TYPE 3S	6.00	0.00	6.00	EA	0.00	\$1,342.50	\$0.00
		0030	0990	9020513	SIGNAL HEAD, TYPE 3B	24.00	0.00	24.00	EA	0.00	\$1,579.50	\$0.00
		0030	1000	9020514	SIGNAL HEAD, TYPE 4B	5.00	0.00	5.00	EA	0.00	\$2,106.00	\$0.00
		0030	1010	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	28.00	0.00	28.00	EA	0.00	\$895.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-C02	JKU0010	0030	1020	9020833	SH-FLAT SHEET - SIGNAL SIGN	67.50	0.00	67.50	SQFT	0.00	\$68.45	\$0.00
		0030	1030	9020834	SIGNAL SIGN, MOUNTING HARDWARE	8.00	0.00	8.00	EA	0.00	\$94.75	\$0.00
		0030	1040	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	2.00	0.00	2.00	EA	0.00	\$484.25	\$0.00
		0030	1050	9022704	POST, SIGNAL 4 FT.	1.00	0.00	1.00	EA	0.00	\$1,263.50	\$0.00
		0030	1060	9022708	POST, SIGNAL 8 FT.	14.00	0.00	14.00	EA	0.00	\$1,526.50	\$0.00
		0030	1070	9022715	POST, SIGNAL 15 FT.	8.00	0.00	8.00	EA	0.00	\$1,895.00	\$0.00
		0030	1080	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	0.00	\$12,635.00	\$0.00
		0030	1090	9023155	POST, TYPE CL, 55 FT. ARM	1.00	0.00	1.00	EA	0.00	\$24,216.00	\$0.00
		0030	1100	9023230	POST, TYPE C, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	0.00	\$9,476.00	\$0.00
		0030	1110	9023255	POST, TYPE C, 55 FT. ARM	1.00	0.00	1.00	EA	0.00	\$22,111.00	\$0.00
		0030	1120	9023340	POST, TYPE B, LONGEST ARM 40 FT. OR 12.2 M	1.00	0.00	1.00	EA	0.00	\$20,531.00	\$0.00
		0030	1130	9023355	POST, TYPE B, LONGEST ARM 55 FT.	1.00	0.00	1.00	EA	0.00	\$33,692.00	\$0.00
		0030	1140	9023455	POST, TYPE BL, LONGEST ARM 55 FT.	1.00	0.00	1.00	EA	0.00	\$31,587.00	\$0.00
		0030	1150	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	4.00	0.00	4.00	EA	0.00	\$15,793.00	\$0.00
		0030	1160	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	28.00	0.00	28.00	EA	0.00	\$1,158.00	\$0.00
		0030	1170	9024975	VIDEO DETECTION SYSTEM	4.00	0.00	4.00	EA	0.00	\$26,954.00	\$0.00
		0030	1180	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	699.00	0.00	699.00	LF	0.00	\$27.35	\$0.00
		0030	1190	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	519.00	0.00	519.00	LF	23.00	\$29.50	\$678.50
		0030	1200	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	1,031.00	0.00	1,031.00	LF	216.00	\$82.10	\$17,733.60
		0030	1210	9028204	CABLE, 4 AWG 1 CONDUCTOR, POWER	671.00	0.00	671.00	LF	0.00	\$3.15	\$0.00
		0030	1220	9028219	CABLE, 10 AWG 1 CONDUCTOR, POWER	110.00	0.00	110.00	LF	0.00	\$1.60	\$0.00
		0030	1230	9028302	CABLE, 12 AWG 2 CONDUCTOR	610.00	0.00	610.00	LF	0.00	\$6.85	\$0.00
		0030	1240	9028308	CABLE, 16 AWG 2 CONDUCTOR	4,420.00	0.00	4,420.00	LF	0.00	\$2.10	\$0.00
		0030	1250	9028310	CABLE, 16 AWG 5 CONDUCTOR	4,260.00	0.00	4,260.00	LF	0.00	\$2.65	\$0.00
		0030	1260	9028311	CABLE, 16 AWG 7 CONDUCTOR	7,090.00	0.00	7,090.00	LF	0.00	\$3.15	\$0.00
		0030	1270	9028811	PULL BOX, PREFORMED CLASS 2	14.00	0.00	14.00	EA	2.00	\$3,369.00	\$6,738.00
		0030	1280	9028812	PULL BOX, PREFORMED CLASS 3	3.00	0.00	3.00	EA	0.00	\$4,738.00	\$0.00
		0030	1290	9029100	BASE, CONCRETE	39.50	0.00	39.50	CUYD	0.44	\$2,527.00	\$1,111.88
		0030	1300	9029901	MISC.OGL SIGNAL COORDINATION	1.00	0.00	1.00	LS	0.00	\$9,055.00	\$0.00
		0030	1310	9029902	MISC.APS PUSH BUTTON	28.00	0.00	28.00	EA	0.00	\$158.00	\$0.00
		0030	1320	9029902	MISC.CCTV CAMERA ASSEMBLY	1.00	0.00	1.00	EA	0.00	\$9,265.00	\$0.00
		0030	1330	9029902	MISC.POST, TYPE C, 70 FT. ARM	1.00	0.00	1.00	EA	0.00	\$34,113.00	\$0.00
		0030	1350	9029903	MISC.EVP CABLE	1,890.00	0.00	1,890.00	LF	0.00	\$5.80	\$0.00
		0040	1360	9031280	2.5 IN. PSST POST - 12 GA.	576.00	0.00	576.00	LF	0.00	\$23.15	\$0.00
		0040	1370	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	36.00	0.00	36.00	EA	0.00	\$210.50	\$0.00
		0040	1380	9035004A	SH-FLAT SHEET	254.00	0.00	254.00	SQFT	0.00	\$23.15	\$0.00
		0040	1390	9035011A	ST-STRUCTURAL	108.00	0.00	108.00	SQFT	0.00	\$27.40	\$0.00
		0050	1400	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	320.00	0.00	320.00	LF	0.00	\$29.50	\$0.00
		0050	1410	9107201	CONDUIT, 3 IN., RIGID, PUSHED	87.00	0.00	87.00	LF	0.00	\$82.10	\$0.00
		0050	1420	9108352	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE MODE, 6 MULTIMODE	254.00	0.00	254.00	LF	0.00	\$22.10	\$0.00
		0050	1430	9108820	PULL BOX, CONCRETE, STANDARD	24.00	0.00	24.00	EA	10.00	\$4,485.50	\$44,855.00
		0055	1440	7121060	FABRICATED SIGN SUPPORT BRACKETS	1.00	0.00	1.00	LS	0.00	\$6,317.00	\$0.00
		0055	1450	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$60,796.00	\$0.00
		0056	1460	7123620	DRAINAGE SYSTEM (ON STRUCTURE)	1.00	0.00	1.00	LS	0.00	\$29,349.00	\$0.00
		0057	1470	7209904	MISC.REBUILD EXISTNG MCDONALDS SMALL BLOCK WALL	105.00	0.00	105.00	SQFT	0.00	\$138.50	\$0.00
		0070	1480	7039904	MISC.SOIL NAIL WALL SYSTEM	2,561.00	0.00	2,561.00	SQFT	0.00	\$278.00	\$0.00
		0070	1490	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$6,001.00	\$0.00
0070	1500	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$6,001.00	\$0.00		
Project JKU0010 - Total Value Posted to Date as of Report Generated Date												\$885,479.33
JKU0415	0001	1510	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.00	\$7,007.00	\$0.00	
	0001	1520	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$26,601.00	\$0.00	
	0001	1530	2035000	UNCLASSIFIED EXCAVATION	3,046.00	0.00	3,046.00	CUYD	0.00	\$8.95	\$0.00	
	0001	1540	2036000	COMPACTING EMBANKMENT	2,437.00	0.00	2,437.00	CUYD	0.00	\$3.45	\$0.00	
	0001	1550	2037075	COMPACTING IN CUT	12.80	0.00	12.80	STA	0.00	\$867.25	\$0.00	
	0001	1560	2063000	CLASS 3 EXCAVATION	19.00	0.00	19.00	CUYD	0.00	\$124.00	\$0.00	
	0001	1570	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	0.00	\$2,457.00	\$0.00	
	0001	1580	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	2,835.00	0.00	2,835.00	SQYD	0.00	\$20.95	\$0.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-C02	JKU0415	0001	1590	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	246.70	0.00	246.70	TONS	0.00	\$45.00	\$0.00
		0001	1600	4039905	MISC.OPTIONAL PAVEMENT - I-70 RAMP	2,835.00	0.00	2,835.00	SQYD	0.00	\$84.60	\$0.00
		0001	1610	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$1,920.00	\$0.00
		0001	1620	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	29.00	0.00	29.00	LF	0.00	\$37.15	\$0.00
		0001	1630	6097000	ROCK LINING	4.00	0.00	4.00	CUYD	0.00	\$407.25	\$0.00
		0001	1640	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$13,827.00	\$0.00
		0001	1650	6161005	CONSTRUCTION SIGNS	304.00	0.00	304.00	SQFT	0.00	\$6.85	\$0.00
		0001	1660	6161025	CHANNELIZER (TRIM-LINE)	125.00	0.00	125.00	EA	0.00	\$15.80	\$0.00
		0001	1670	6161030	TYPE 3 MOVEABLE BARRICADE	5.00	0.00	5.00	EA	0.00	\$168.50	\$0.00
		0001	1680	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$579.00	\$0.00
		0001	1690	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$2,000.50	\$0.00
		0001	1700	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$34,469.00	\$8,617.25
		0001	1710	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	1720	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	60.00	0.00	60.00	LF	0.00	\$33.70	\$0.00
		0001	1730	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	12.00	0.00	12.00	EA	0.00	\$258.00	\$0.00
		0001	1740	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	2,715.00	0.00	2,715.00	LF	0.00	\$0.75	\$0.00
		0001	1750	6205903B	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	2,625.00	0.00	2,625.00	LF	0.00	\$0.75	\$0.00
		0001	1760	6205906B	12 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	60.00	0.00	60.00	LF	0.00	\$4.20	\$0.00
		0001	1770	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$15,793.00	\$0.00
		0001	1780	7261015	15 IN. PIPE GROUP A	28.00	0.00	28.00	LF	0.00	\$97.70	\$0.00
		0001	1790	7319902	MISC.3'X3' SPECIAL S-1 INLET	1.00	0.00	1.00	EA	0.00	\$4,542.00	\$0.00
		0001	1800	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$881.75	\$0.00
		0001	1810	8025006	MULCHING	1.40	0.00	1.40	ACRE	0.00	\$1,158.00	\$0.00
		0001	1820	8051000A	SEEDING - COOL SEASON GRASSES	1.10	0.00	1.10	ACRE	0.00	\$2,369.00	\$0.00
		0001	1830	8061003	SEDIMENT TRAP EXCAVATION	15.00	0.00	15.00	CUYD	0.00	\$303.75	\$0.00
		0001	1840	8061004	SEDIMENT TRAP ROCK	15.00	0.00	15.00	CUYD	0.00	\$303.75	\$0.00
		0001	1850	8061005	ROCK DITCH CHECK	32.00	0.00	32.00	LF	0.00	\$100.75	\$0.00
		0001	1860	8061006	ALTERNATE DITCH CHECK	350.00	0.00	350.00	LF	0.00	\$7.65	\$0.00
		0001	1870	8061016	SEDIMENT REMOVAL	31.00	0.00	31.00	CUYD	0.00	\$135.00	\$0.00
		0001	1880	8061017	TEMPORARY SEEDING	0.30	0.00	0.30	ACRE	0.00	\$5,264.00	\$0.00
		0001	1890	8064130	TYPE 3 TURF REINFORCEMENT MAT	1,032.00	0.00	1,032.00	SQYD	0.00	\$6.80	\$0.00
		0001	1900	8064140	TYPE 3B EROSION CONTROL BLANKET	4,233.00	0.00	4,233.00	SQYD	0.00	\$2.35	\$0.00
		0010	1910	6061060	MGS GUARDRAIL	25.00	0.00	25.00	LF	0.00	\$31.60	\$0.00
		0010	1920	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,842.50	\$0.00
		0010	1930	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$3,685.00	\$0.00
		0020	1940	9011010	RELOCATED POLE	2.00	0.00	2.00	EA	0.00	\$1,842.50	\$0.00
		0020	1950	9014004	CONDUIT, 4 IN. RIGID, PUSHED	101.00	0.00	101.00	LF	0.00	\$115.75	\$0.00
		0020	1960	9015020	TRENCHING TYPE II	820.00	0.00	820.00	LF	0.00	\$16.30	\$0.00
		0020	1970	9016120	PULL BOX, CONCRETE, STANDARD	2.00	0.00	2.00	EA	0.00	\$2,342.50	\$0.00
		0020	1980	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	180.00	0.00	180.00	LF	0.00	\$5.25	\$0.00
		0020	1990	9017402	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 4 AWG	880.00	0.00	880.00	LF	0.00	\$14.75	\$0.00
		0020	2000	9018245	POLE FOUNDATION (45 FT. OR 13.5 M MOUNTING HEIGHT)	2.00	0.00	2.00	EA	0.00	\$1,737.50	\$0.00
		0030	2010	9020213	SIGNAL HEAD, TYPE 3S	5.00	0.00	5.00	EA	0.00	\$1,342.50	\$0.00
		0030	2020	9020513	SIGNAL HEAD, TYPE 3B	11.00	0.00	11.00	EA	0.00	\$1,579.50	\$0.00
		0030	2030	9020514	SIGNAL HEAD, TYPE 4B	6.00	0.00	6.00	EA	0.00	\$2,106.00	\$0.00
		0030	2040	9020515	SIGNAL HEAD, TYPE 5B	5.00	0.00	5.00	EA	0.00	\$2,737.50	\$0.00
		0030	2050	9020833	SH-FLAT SHEET - SIGNAL SIGN	101.30	0.00	101.30	SQFT	0.00	\$68.45	\$0.00
		0030	2060	9020834	SIGNAL SIGN, MOUNTING HARDWARE	12.00	0.00	12.00	EA	0.00	\$94.75	\$0.00
		0030	2070	9022651	LUMINAIRE LED-A, 120 VOLT COMPATIBLE	2.00	0.00	2.00	EA	0.00	\$484.25	\$0.00
		0030	2080	9022708	POST, SIGNAL 8 FT.	2.00	0.00	2.00	EA	0.00	\$1,526.50	\$0.00
0030	2090	9023120	POST, TYPE CL, 20 FT. ARM OR 6.1 M ARM	1.00	0.00	1.00	EA	0.00	\$9,476.00	\$0.00		
0030	2100	9023225	POST, TYPE C, 25 FT. ARM OR 7.6 M ARM	1.00	0.00	1.00	EA	0.00	\$9,739.00	\$0.00		
0030	2110	9023255	POST, TYPE C, 55 FT. ARM	3.00	0.00	3.00	EA	0.00	\$22,637.00	\$0.00		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-C02	JKU0415	0030	2120	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	2.00	0.00	2.00	EA	0.00	\$15,793.00	\$0.00
		0030	2130	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	119.00	0.00	119.00	LF	0.00	\$27.35	\$0.00
		0030	2140	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	85.00	0.00	85.00	LF	0.00	\$29.50	\$0.00
		0030	2150	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	900.00	0.00	900.00	LF	265.00	\$82.10	\$21,756.50
		0030	2160	9028204	CABLE, 4 AWG 1 CONDUCTOR, POWER	93.00	0.00	93.00	LF	0.00	\$3.15	\$0.00
		0030	2170	9028219	CABLE, 10 AWG 1 CONDUCTOR, POWER	140.00	0.00	140.00	LF	0.00	\$1.60	\$0.00
		0030	2180	9028302	CABLE, 12 AWG 2 CONDUCTOR	320.00	0.00	320.00	LF	0.00	\$6.85	\$0.00
		0030	2190	9028311	CABLE, 16 AWG 7 CONDUCTOR	5,500.00	0.00	5,500.00	LF	0.00	\$3.15	\$0.00
		0030	2200	9028811	PULL BOX, PREFORMED CLASS 2	9.00	0.00	9.00	EA	3.00	\$3,369.00	\$10,107.00
		0030	2210	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$4,738.00	\$0.00
		0030	2220	9029100	BASE, CONCRETE	20.00	0.00	20.00	CUYD	5.63	\$2,527.00	\$14,227.01
		0030	2230	9029902	MISC.CCTV CAMERA ASSEMBLY	6.00	0.00	6.00	EA	0.00	\$9,265.00	\$0.00
		0040	2250	9031020	CONCRETE FOOTINGS, BOLT DOWN	3.40	0.00	3.40	CUYD	0.00	\$2,106.00	\$0.00
		0040	2260	9031258	7 FT. CHANNEL POST DELINEATOR, WHITE/RED	12.00	0.00	12.00	EA	0.00	\$52.65	\$0.00
		0040	2270	9031280	2.5 IN. PSST POST - 12 GA.	48.00	0.00	48.00	LF	0.00	\$23.15	\$0.00
		0040	2280	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	3.00	0.00	3.00	EA	0.00	\$263.25	\$0.00
		0040	2290	9035004A	SH-FLAT SHEET	39.00	0.00	39.00	SQFT	0.00	\$23.15	\$0.00
		0040	2310	9039901	MISC.TYPE S TUBULAR ONE TUBE, 75 FT - 1	1.00	0.00	1.00	LS	0.00	\$44,748.00	\$0.00
		0050	2320	9104980	DETECTOR ASSEMBLY, INSTALLED	2.00	0.00	2.00	EA	0.00	\$2,632.00	\$0.00
		0050	2330	9105200	CONDUIT, 2 IN., RIGID, IN TRENCH	520.00	0.00	520.00	LF	0.00	\$22.10	\$0.00
		0050	2340	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	930.00	0.00	930.00	LF	0.00	\$24.20	\$0.00
		0050	2350	9107201	CONDUIT, 3 IN., RIGID, PUSHED	330.00	0.00	330.00	LF	0.00	\$82.10	\$0.00
		0050	2360	9108352	FIBER OPTIC CABLE, 24-STRAND, 18 SINGLE MODE, 6 MULTIMODE	1,740.00	0.00	1,740.00	LF	0.00	\$22.10	\$0.00
		0050	2370	9108510	CABLE, LOOP DETECTOR, LEAD IN	670.00	0.00	670.00	LF	0.00	\$12.65	\$0.00
		0050	2380	9108820	PULL BOX, CONCRETE, STANDARD	2.00	0.00	2.00	EA	0.00	\$4,485.50	\$0.00
		0050	2390	9109902	MISC.KC SCOUT FIBER OPTIC SPICLE VAULT	3.00	0.00	3.00	EA	0.00	\$5,264.00	\$0.00
		Project JKU0415 - Total Value Posted to Date as of Report Generated Date										
251114-C02 Overall - Total Value Posted to Date as of Report Generated Date											\$940,187.09	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKU0010

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0011	2022010	REMOVAL OF IMPROVEMENTS	6/15/26	6/16/26	1	0.10	LS	Rte 7					
0080	2079903	MISC.	6/2/26	6/16/26	1	16.00	LF	Rte 7	49+35.57	RT	49+51.68	RT	
				6/16/26	2	109.00	LF	Rte 7	49+51.68	RT	50+60.59	RT	
				6/16/26	3	15.00	LF	Rte 7	50+60.59	RT	50+75.17	RT	
				6/16/26	4	25.00	LF	Rte 7	51+07.24	RT	51+32.48	RT	
				6/16/26	5	52.70	LF	Rte 7	51+20.23	RT	51+72.92	RT	
			6/3/26	6/16/26	1	16.00	LF	Rte 7	51+64.25	RT	51+79.91	RT	
				6/16/26	2	39.00	LF	Rte 7	51+79.91	RT	52+19.34	RT	
			6/5/26	6/16/26	1	23.00	LF	Rte 7	41+16.97	RT	41+39.59	RT	
				6/16/26	2	15.00	LF	Rte 7	41+18.85	RT	41+34.09	RT	
				6/16/26	3	43.00	LF	Rte 7	41+39.59	RT	41+82.45	RT	
			6/8/26	6/16/26	1	89.30	LF	Rte 7	56+66.78	RT	56+56.04	RT	
			6/9/26	6/16/26	1	163.00	LF	Rte 7	53+26.14	RT	54+88.78	RT	
			6/10/26	6/16/26	1	51.30	LF	Rte 7	59+88.09	RT	60+39.43	RT	
				6/16/26	2	13.00	LF	Rte 7	56+44.1	RT	56+57.08	RT	
				6/16/26	3	10.00	LF	Rte 7	56+57.08	RT	56+67.12	RT	
				6/16/26	4	15.00	LF	Rte 7	56+86.5	RT	57+01.51	RT	
				6/16/26	5	65.00	LF	Rte 7	57+53.27	RT	58+18.28	RT	
				6/16/26	6	10.00	LF	Rte 7	58+79.04	RT	58+89.04	RT	
				6/16/26	7	19.00	LF	Rte 7	58+89.04	RT	59+07.69	RT	
			6/11/26	6/16/26	1	55.30	LF	Rte 7	61+12.16	RT	61+67.48	RT	
				6/16/26	2	96.00	LF	Rte 7	61+75.49	RT	62+71.98	RT	
			6/12/26	6/16/26	1	62.30	LF	Rte 7	54+73.14	RT	55+35.42	RT	
			6/15/26	6/16/26	1	57.00	LF	Rte 7	55+22.07	RT	55+79.10	RT	
				6/16/26	2	25.00	LF	Rte 7	59+47.42	RT	59+72.91	RT	
				6/16/26	3	7.00	LF	Rte 7	59+72.91	RT	59+80.1	RT	
				6/16/26	4	18.00	LF	Rte 7	59+80.1	RT	59+97.83	RT	
				6/16/26	5	18.00	LF	Rte 7	60+29.62	RT	60+47.4	RT	
				6/16/26	6	57.00	LF	Rte 7	60+47.4	RT	61+04.16	RT	
				6/16/26	7	18.00	LF	Rte 7	61+04.16	RT	61+21.99	RT	
				6/16/26	8	18.00	LF	Rte 7	61+57.53	RT	61+75.49	RT	
				6/16/26	9	16.00	LF	Rte 7	62+71.98	RT	62+87.85	RT	
				6/16/26	10	58.50	LF	Rte 7	62+79.98	RT	63+38.44	RT	
0090	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	6/2/26	6/16/26	1	10.30	SQYD	Rte 7	49+35.57	RT	49+51.68	RT	
				6/16/26	2	73.10	SQYD	Rte 7	49+51.68	RT	50+60.59	RT	
				6/16/26	3	9.40	SQYD	Rte 7	50+60.59	RT	50+75.17	RT	
				6/16/26	4	14.70	SQYD	Rte 7	51+07.24	RT	51+32.48	RT	
				6/16/26	5	66.00	SQYD	Rte 7	51+20.23	RT	51+72.92	RT	
			6/3/26	6/16/26	1	10.50	SQYD	Rte 7	51+64.25	RT	51+79.91	RT	
				6/16/26	2	25.90	SQYD	Rte 7	51+79.91	RT	52+19.34	RT	
			6/5/26	6/16/26	1	14.70	SQYD	Rte 7	41+16.97	RT	41+39.59	RT	
				6/16/26	2	15.00	SQYD	Rte 7	41+18.85	RT	41+34.09	RT	
				6/16/26	3	24.30	SQYD	Rte 7	41+39.59	RT	41+82.45	RT	
			6/8/26	6/16/26	1	72.20	SQYD	Rte 7	55+66.78	RT	56+56.04	RT	
			6/9/26	6/16/26	1	105.70	SQYD	Rte 7	53+26.14	RT	54+88.78	RT	
			6/10/26	6/16/26	1	36.90	SQYD	Rte 7	59+88.09	RT	60+39.43	RT	
				6/16/26	2	7.30	SQYD	Rte 7	56+44.1	RT	56+57.08	RT	
				6/16/26	3	4.70	SQYD	Rte 7	56+57.08	RT	56+67.12	RT	
				6/16/26	4	8.30	SQYD	Rte 7	56+86.5	RT	57+01.51	RT	
				6/16/26	5	36.40	SQYD	Rte 7	57+53.27	RT	58+18.28	RT	
				6/16/26	6	6.70	SQYD	Rte 7	58+79.04	RT	58+89.04	RT	
				6/16/26	7	12.20	SQYD	Rte 7	58+89.04	RT	59+07.69	RT	
			6/11/26	6/16/26	1	41.30	SQYD	Rte 7	61+12.16	RT	61+67.48	RT	
				6/16/26	2	53.30	SQYD	Rte 7	61+75.49	RT	62+71.98	RT	
			6/12/26	6/16/26	1	43.40	SQYD	Rte 7	54+73.14	RT	55+35.42	RT	
			6/15/26	6/16/26	1	23.80	SQYD	Rte 7	55+22.07	RT	55+79.10	RT	
				6/16/26	2	18.20	SQYD	Rte 7	59+47.42	RT	59+72.91	RT	
				6/16/26	3	4.40	SQYD	Rte 7	59+72.91	RT	59+80.1	RT	
				6/16/26	4	11.00	SQYD	Rte 7	59+80.1	RT	59+97.83	RT	
				6/16/26	5	10.50	SQYD	Rte 7	60+29.62	RT	60+47.4	RT	
				6/16/26	6	31.30	SQYD	Rte 7	60+47.4	RT	61+04.16	RT	
				6/16/26	7	10.50	SQYD	Rte 7	61+04.16	RT	61+21.99	RT	
				6/16/26	8	10.80	SQYD	Rte 7	61+57.53	RT	61+75.49	RT	
				6/16/26	9	10.10	SQYD	Rte 7	62+71.98	RT	62+87.85	RT	
				6/16/26	10	45.50	SQYD	Rte 7	62+79.98	RT	63+38.44	RT	
0100	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	6/3/26	6/16/26	1	4.70	SQYD	Rte 7	43+07.81	RT	43+28.94	RT	
				6/16/26	2	3.30	SQYD	Rte 7	52+24.19	RT	52+38.21	RT	
				6/16/26	3	11.10	SQYD	Rte 7	52+45.19	RT	52+57.38	RT	
				6/16/26	4	2.30	SQYD	Rte 7	43+07.81	RT	43+28.94	RT	
				6/16/26	5	83.60	SQYD	Rte 7	52+24.3	RT	52+62.38	RT	
0150	5021310	CONCRETE PAVEMENT (10 IN. NON-REINFORCED)	6/3/26	6/16/26	1	2.30	SQYD	Rte 7	43+07.81	RT	43+28.94	RT	
				6/16/26	2	83.60	SQYD	Rte 7	52+24.3	RT	52+62.38	RT	
0230	6081010	CONCRETE CURB RAMP	6/2/26	6/16/26	1	10.30	SQYD	Rte 7	49+35.57	RT	49+51.68	RT	
				6/16/26	2	9.40	SQYD	Rte 7	50+60.59	RT	50+75.17	RT	
			6/3/26	6/16/26	1	10.50	SQYD	Rte 7	51+64.25	RT	51+79.91	RT	
			6/5/26	6/16/26	1	14.70	SQYD	Rte 7	41+16.97	RT	41+39.59	RT	
			6/10/26	6/16/26	1	12.20	SQYD	Rte 7	58+89.04	RT	59+07.69	RT	
				6/16/26	2	7.30	SQYD	Rte 7	56+44.1	RT	56+57.08	RT	
			6/15/26	6/16/26	1	18.20	SQYD	Rte 7	59+47.42	RT	59+72.91	RT	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 19, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments				
0230	6081010	CONCRETE CURB RAMP	6/15/26	6/16/26	2	11.00	SQYD	Rte 7	59+80.1	RT	59+97.83	RT					
				6/16/26	3	10.50	SQYD	Rte 7	60+29.62	RT	60+47.4	RT					
				6/16/26	4	10.50	SQYD	Rte 7	61+04.16	RT	61+21.99	RT					
				6/16/26	5	10.80	SQYD	Rte 7	61+57.53	RT	61+75.49	RT					
				6/16/26	6	10.10	SQYD	Rte 7	62+71.98	RT	62+87.85	RT					
				6/16/26	1	18.00	SQFT	Rte 7	41+16.97	RT	41+39.59	RT					
0240	6081012	TRUNCATED DOMES	6/5/26	6/16/26	1	18.00	SQFT	Rte 7	41+16.97	RT	41+39.59	RT					
0270	6085008	PAVED APPROACH, 8 IN.	6/2/26	6/16/26	1	66.00	SQYD	Rte 7	51+20.23	RT	51+72.92	RT					
				6/8/26	1	72.20	SQYD	Rte 7	55+66.78	RT	56+56.04	RT					
				6/10/26	1	36.90	SQYD	Rte 7	59+88.09	RT	60+39.43	RT					
				6/11/26	1	41.30	SQYD	Rte 7	61+12.16	RT	61+67.48	RT					
				6/12/26	1	43.40	SQYD	Rte 7	54+73.14	RT	55+35.42	RT					
0280	6086004	CONCRETE SIDEWALK, 4 IN.	6/2/26	6/16/26	1	73.10	SQYD	Rte 7	49+51.68	RT	50+60.59	RT					
				6/16/26	2	14.70	SQYD	Rte 7	51+07.24	RT	51+32.48	RT					
				6/3/26	1	25.90	SQYD	Rte 7	51+79.91	RT	52+19.34	RT					
				6/5/26	1	19.00	SQYD	Rte 7	41+18.85	RT	41+34.09	RT	4 SY ADA Adjustment.				
				6/16/26	2	24.30	SQYD	Rte 7	41+39.59	RT	41+82.45	RT					
				6/9/26	1	105.70	SQYD	Rte 7	53+26.14	RT	54+88.78	RT					
				6/10/26	6/16/26	1	4.70	SQYD	Rte 7	56+57.08	RT	56+67.12	RT				
					6/16/26	2	8.30	SQYD	Rte 7	56+86.5	RT	57+01.51	RT				
					6/16/26	3	36.40	SQYD	Rte 7	57+53.27	RT	58+18.28	RT				
					6/16/26	4	6.70	SQYD	Rte 7	58+79.04	RT	58+89.04	RT				
				6/11/26	1	53.30	SQYD	Rte 7	61+75.49	RT	62+71.98	RT					
				6/15/26	6/16/26	1	23.80	SQYD	Rte 7	55+22.07	RT	55+79.1	RT				
					6/16/26	2	4.40	SQYD	Rte 7	59+72.91	RT	59+80.1	RT				
					6/16/26	3	31.30	SQYD	Rte 7	60+47.4	RT	61+04.16	RT				
				0320	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	6/3/26	6/16/26	1	21.00	LF	Rte 7	43+07.81	RT	43+28.94	RT	
								6/16/26	2	15.00	LF	Rte 7	52+24.19	RT	52+38.21	RT	
								6/16/26	3	50.00	LF	Rte 7	52+45.19	RT	52+57.38	RT	
0360	6099903	MISC.	6/2/26	6/16/26	1	25.00	LF	Rte 7	51+07.24	RT	51+32.48	RT	Subway				
				6/3/26	1	83.00	LF	Rte 7	51+63.92	RT	52+45.69	RT					
				6/8/26	1	90.00	LF	Rte. 7	53+11.05	RT	54+20.79	RT					
0430	6161005	CONSTRUCTION SIGNS	6/8/26	6/16/26	1	48.00	SQFT	Rte 7					(1-Road Work Ahead 48x48/ 1-Lane Closed Ahead 48x48/ 1-Lane Closed 48x48)				
				6/15/26	1	12.00	SQFT	Rte 7					ADA Closed Sidewalk Signs				
0460	6161040	FLASHING ARROW PANEL	6/8/26	6/16/26	1	1.00	EA	Rte 7									
0790	8031000A	TURF TYPE TALL FESCUE SODDING	6/15/26	6/16/26	1	802.00	SQYD	Rte 7	16+00	RT	49+00	RT					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 251114-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0010	0090	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		2	Apr 15, 2026	SYSTEM	(\$9,243.54)	
					2	Apr 15, 2026	SYSTEM	\$9,243.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mosesj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
0090 - Total								\$0.00	
JKU0010	0150	CONCRETE PAVEMENT (10 IN. NON-REINFORCED)	Material		2	Apr 15, 2026	SYSTEM	(\$395.85)	
					2	Apr 15, 2026	SYSTEM	\$395.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mosesj2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	May 4, 2026	SYSTEM	(\$395.85)	
					3	May 4, 2026	SYSTEM	\$395.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mosesj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	May 18, 2026	SYSTEM	(\$21,142.45)	
					4	May 18, 2026	SYSTEM	\$21,142.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mosesj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jun 2, 2026	SYSTEM	(\$21,142.45)	
					5	Jun 2, 2026	SYSTEM	\$21,142.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mosesj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Jun 16, 2026	SYSTEM	(\$29,861.30)	
					6	Jun 16, 2026	SYSTEM	\$29,861.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user mosesj2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
- Total			\$0.00						
Material - Total			\$0.00						
0150 - Total								\$0.00	
JKU0010	0230	CONCRETE CURB RAMP	Material		2	Apr 15, 2026	SYSTEM	(\$5,883.01)	
					2	Apr 15, 2026	SYSTEM	\$5,883.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mosesj2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
Material - Total			\$0.00						
0230 - Total								\$0.00	
JKU0010	0270	PAVED APPROACH, 8 IN.	Material		2	Apr 15, 2026	SYSTEM	(\$15,588.46)	
					2	Apr 15, 2026	SYSTEM	\$15,588.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mosesj2 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
Material - Total			\$0.00						
0270 - Total								\$0.00	
JKU0010	0280	CONCRETE SIDEWALK, 4 IN.	Material		2	Apr 15, 2026	SYSTEM	(\$15,192.83)	
					2	Apr 15, 2026	SYSTEM	\$15,192.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mosesj2 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
Material - Total			\$0.00						
0280 - Total								\$0.00	



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 251114-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0010	0290	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		2	Apr 15, 2026	SYSTEM	(\$1,459.20)			
					2	Apr 15, 2026	SYSTEM	\$1,459.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mosesj2 overriding Payment Estimate Exception 13 on the current Payment Estimate.		
				- Total					\$0.00		
				Material - Total					\$0.00		
				0290 - Total					\$0.00		
JKU0010	0320	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		2	Apr 15, 2026	SYSTEM	(\$748.60)			
					2	Apr 15, 2026	SYSTEM	\$748.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mosesj2 overriding Payment Estimate Exception 14 on the current Payment Estimate.		
				- Total					\$0.00		
				Material - Total					\$0.00		
				0320 - Total					\$0.00		
JKU0010	0440	CHANNELIZER (TRIM-LINE)	Overrun	Overrun	4	May 18, 2026	SYSTEM	(\$316.00)			
					Overrun - Total					(\$316.00)	
					Overrun - Total					(\$316.00)	
					0440 - Total					(\$316.00)	
JKU0010	1190	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	Material		5	Jun 2, 2026	SYSTEM	(\$678.50)			
					5	Jun 2, 2026	SYSTEM	\$678.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mosesj2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				- Total					\$0.00		
				Material - Total					\$0.00		
1190 - Total					\$0.00						
JKU0010	1200	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		5	Jun 2, 2026	SYSTEM	(\$17,733.60)			
					5	Jun 2, 2026	SYSTEM	\$17,733.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mosesj2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				- Total					\$0.00		
				Material - Total					\$0.00		
1200 - Total					\$0.00						
JKU0010	1270	PULL BOX, PREFORMED CLASS 2	Material		5	Jun 2, 2026	SYSTEM	(\$6,738.00)			
					5	Jun 2, 2026	SYSTEM	\$6,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mosesj2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
					6	Jun 16, 2026	SYSTEM	(\$6,738.00)			
					6	Jun 16, 2026	SYSTEM	\$6,738.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mosesj2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
				- Total					\$0.00		
Material - Total					\$0.00						
1270 - Total					\$0.00						
JKU0010	1290	BASE, CONCRETE	Material		3	May 4, 2026	SYSTEM	(\$1,111.88)			
					3	May 4, 2026	SYSTEM	\$1,111.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user mosesj2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					4	May 18, 2026	SYSTEM	(\$1,111.88)			
					4	May 18, 2026	SYSTEM	\$1,111.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mosesj2 overriding Payment		



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 251114-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0010	1290	BASE, CONCRETE	Material						Estimate Exception 3 on the current Payment Estimate.				
					5	Jun 2, 2026	SYSTEM	(\$1,111.88)					
					5	Jun 2, 2026	SYSTEM	\$1,111.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mosesj2 overriding Payment Estimate Exception 8 on the current Payment Estimate.				
					6	Jun 16, 2026	SYSTEM	(\$1,111.88)					
					6	Jun 16, 2026	SYSTEM	\$1,111.88	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mosesj2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					1290 - Total							\$0.00	
	1430	PULL BOX, CONCRETE, STANDARD	Material		3	May 4, 2026	SYSTEM	(\$22,427.50)					
					3	May 4, 2026	SYSTEM	\$22,427.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user mosesj2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
					4	May 18, 2026	SYSTEM	(\$35,884.00)					
					4	May 18, 2026	SYSTEM	\$35,884.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user mosesj2 overriding Payment Estimate Exception 4 on the current Payment Estimate.				
5					Jun 2, 2026	SYSTEM	(\$44,855.00)						
5					Jun 2, 2026	SYSTEM	\$44,855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user mosesj2 overriding Payment Estimate Exception 10 on the current Payment Estimate.					
6					Jun 16, 2026	SYSTEM	(\$44,855.00)						
6					Jun 16, 2026	SYSTEM	\$44,855.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mosesj2 overriding Payment Estimate Exception 6 on the current Payment Estimate.					
- Total							\$0.00						
Material - Total							\$0.00						
1430 - Total							\$0.00						
JKU0010 - Total								(\$316.00)					
JKU0415	2150	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	Material		5	Jun 2, 2026	SYSTEM	(\$21,756.50)					
					5	Jun 2, 2026	SYSTEM	\$21,756.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user mosesj2 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					2150 - Total							\$0.00	
2200	PULL BOX, PREFORMED CLASS 2	Material		5	Jun 2, 2026	SYSTEM	(\$10,107.00)						
				5	Jun 2, 2026	SYSTEM	\$10,107.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user mosesj2 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
				6	Jun 16, 2026	SYSTEM	(\$10,107.00)						
				6	Jun 16, 2026	SYSTEM	\$10,107.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user mosesj2 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				- Total							\$0.00		
Material - Total							\$0.00						
2200 - Total							\$0.00						
	2220	BASE,	Material		5	Jun 2,	SYSTEM	(\$14,227.01)					



Line Item Adjustments by Estimate

Jun 19, 2026

Contract ID: 251114-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0415	2220	CONCRETE	Material			2026			
					5	Jun 2, 2026	SYSTEM	\$14,227.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user moresj2 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					6	Jun 16, 2026	SYSTEM	(\$14,227.01)	
					6	Jun 16, 2026	SYSTEM	\$14,227.01	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user moresj2 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total				
				Material - Total				\$0.00	
				2220 - Total				\$0.00	
JKU0415 - Total								\$0.00	
Overall - Total								(\$316.00)	



Contract Adjustments for Contract - 251114-C02

There are no contract adjustments to display for this contract.