



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

**Pay Estimate Created Date: May 4, 2026**

<b>Progress Estimate Number</b> 6	<b>Contract ID</b> 251114-C04	<b>Prime Contractor</b> Ideker, Inc.	<b>Pay Period Start</b> April 16, 2026	<b>Pay Period End</b> May 1, 2026	<b>Original Contract Amount</b> \$1,822,269.37	<b>Net Change Order Amount</b> \$192,954.31	<b>Current Contract Amount</b> \$2,015,223.68
--------------------------------------	----------------------------------	---	---	--------------------------------------	---	--	--

Approval Date	By User
May 4, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by skyrrm1
May 4, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wilsor2
May 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		101.09%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			JSP B - Calendar Days	June 6, 2026	June 6, 2026	32	
Awarded Date	December 3, 2025	December 3, 2025					
Letting Date	November 14, 2025	November 14, 2025					
Notice to Proceed Date	January 5, 2026	January 5, 2026					
Work Began Date	March 4, 2026	March 4, 2026					

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
251114-C04			
Total Posted Items Pay	\$630,064.30	\$1,407,083.26	\$2,037,147.56
Gross Item Adjustments	(\$179,555.77)	(\$5,443.45)	(\$184,999.22)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,401,639.81	\$1,852,148.34
<b>Contract Total Payable This Estimate:</b>	<b>\$450,508.53</b>		

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0041	0080	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$91.550	933	\$85,416.15
	0100	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	TONS	\$72.380	5,946.640	\$430,417.80
	0120	4071007	TACK COAT - NON-TRACKING	GAL	\$4.200	7,225.060	\$30,345.25
	0190	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	176	\$1,056.00
	0290	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$2.550	32,482	\$82,829.10
<b>Project JKU0041 - Total</b>							<b>\$630,064.30</b>
<b>Overall - Total</b>							<b>\$630,064.30</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0041	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material			-320	\$30.10	(\$9,632.00)
	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user skyrrm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	320	\$30.10	\$9,632.00
	0080	MISC.	Material			-933	\$91.55	(\$85,416.15)
	0080	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user skyrrm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	933	\$91.55	\$85,416.15
	0100	BITUMINOUS PAVEMENT	Material			-10,366.80000	\$72.38	(\$750,348.98)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 6, 2026

**Pay Estimate Created Date: May 4, 2026**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
<b>Progress Estimate Number 6</b>		<b>Contract ID Prime Contractor</b>	251114-C04 Ideker, Inc.	<b>Pay Period Start Pay Period End</b>	April 16, 2026 May 1, 2026	<b>Original Contract Amount</b>		\$1,822,269.37
						<b>Net Change Order Amount</b>		\$192,954.31
						<b>Current Contract Amount</b>		\$2,015,223.68
JKU0041		MIXTURE PG64-22, (BP-2)						
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user skyrmm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	10,366.80000	\$72.38	\$750,348.98
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Other Item Adjustment	Asphalt Cement Price Adjustment	AC Adjustment: 4/16 \$(350.80) 4/20 \$(130.90) 4/21 \$(403.32) 4/22 \$(404.45) 4/23 \$(318.95) 4/24 \$(316.81)  Total \$(1,925.22)			(\$1,925.22)
	0100	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Overrun			-2,077.90000	\$72.38	(\$150,398.40)
	0120	TACK COAT - NON-TRACKING	Overrun			-3,306.06000	\$4.20	(\$13,885.45)
	0140	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-463.80000	\$374.65	(\$173,762.67)
	0140	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user skyrmm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	463.80000	\$374.65	\$173,762.67
	0180	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-943	\$5.35	(\$5,045.05)
	0180	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user skyrmm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	943	\$5.35	\$5,045.05
	0290	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	Overrun			-5,234	\$2.55	(\$13,346.70)
	0350	ALTERNATE DITCH CHECK	Material			-90	\$14.51	(\$1,305.90)
	0350	ALTERNATE DITCH CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user skyrmm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	90	\$14.51	\$1,305.90
<b>Total</b>								<b>(\$179,555.77)</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0041	FAS-S304 (006)	Coldmill and resurface	273	PLATTE	from Route 45 to Route 371 near Platte City
Totals by Job Numbers					
JKU0041			<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
		<b>Posted Item Pay</b>	\$630,064.30	\$1,407,083.26	\$2,037,147.56
		<b>Gross Item Adjustments</b>	(\$179,555.77)	(\$5,443.45)	(\$184,999.22)
		<b>Gross Item Pay</b>	<b>\$450,508.53</b>	<b>\$1,401,639.81</b>	<b>\$1,852,148.34</b>
		<b>Incentive</b>	\$0.00	\$0.00	\$0.00
		<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
		<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00	



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 6, 2026

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0041, Item 3040506, Project Item Line Number 0070, Material Set 304050696, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Material testing results will be added at a later date	skyrmm1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0041, Item 3049910, Project Item Line Number 0080, Material Set 304991096, Material 1007..RCBT1T5 - Agg Base T1/T5 Reclaimed Concrete, Acceptance Action Generic 1007..RCBT1T5 is insufficient.	Material testing results will be added at a later date	skyrmm1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0041, Item 3049910, Project Item Line Number 0080, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Material testing results will be added at a later date	skyrmm1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0041, Item 4011211, Project Item Line Number 0100, Material Set 401121196, Material 0401BPPMBP..2 - Plant Mix for Bit Pavement BP-2, Acceptance Action Generic AspLow is insufficient.	Material testing results will be added at a later date	skyrmm1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0041, Item 6131010, Project Item Line Number 0140, Material Set 613101096, Material 0501CCPARA - Concrete, Pavement & Deck Repair w/Air, Acceptance Action Generic 0501CCPARA is insufficient.	Material testing results and certification will be addressed at a later date	skyrmm1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0041, Item 6131010, Project Item Line Number 0140, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	Material testing results and certification will be addressed at a later date	skyrmm1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0041, Item 6131015, Project Item Line Number 0180, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	PAL form will be added at a later date	skyrmm1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0041, Item 8061006, Project Item Line Number 0350, Material Set 806100696, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Material certification will be added at a later date	skyrmm1	Overridden
Estimate Exception Type: Item Overrun: Contract 251114-C04, Contract Project JKU0041, Project Item Line Number 0100, Contract Line Item Number 0100, Item 4011211, Minor Item.	Item overrun will be addressed in a later Change Order	skyrmm1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251114-C04, Contract Project JKU0041, Project Item Line Number 0120, Contract Line Item Number 0120, Item 4071007, Minor Item.	Item overrun will be addressed in a later Change Order	skyrmm1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251114-C04, Contract Project JKU0041, Project Item Line Number 0290, Contract Line Item Number 0290, Item 6221001, Minor Item.	Item overrun will be addressed in a later Change Order	skyrmm1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251114-C04, Contract Project JKU0041, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6161030, Minor Item.	Item overrun will be addressed in a later Change Order	skyrmm1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-C04	JKU0041	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$57,920.25	\$14,480.06
		0001	0020	2031000	CLASS A EXCAVATION	1,317.00	0.00	1,317.00	CUYD	1,317.00	\$38.30	\$50,441.10
		0001	0030	2071000	LINEAR GRADING CLASS 1	1.60	0.00	1.60	STA	0.00	\$2,600.00	\$0.00
		0001	0040	2153000	SHAPING SLOPES, CLASS III	3.00	0.00	3.00	100F	0.00	\$1,375.00	\$0.00
		0001	0050	3030600	FURNISHING ROCK BASE MATERIAL	1,175.00	0.00	1,175.00	SQYD	1,175.00	\$43.40	\$50,995.00
		0001	0060	3030610A	PLACING ROCK BASE	1,175.00	0.00	1,175.00	SQYD	1,175.00	\$13.20	\$15,510.00
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	285.00	35.00	320.00	SQYD	320.00	\$30.10	\$9,632.00
		0001	0080	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,186.00	0.00	1,186.00	TONS	933.00	\$91.55	\$85,416.15
		0001	0090	4010150	TYPE A2 SHOULDER	69.80	92.70	162.50	SQYD	162.50	\$513.43	\$83,432.38
		0001	0100	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	12,288.90	0.00	12,288.90	TONS	14,366.80	\$72.38	\$1,039,868.98
		0001	0110	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	537.70	8.30	546.00	TONS	546.00	\$125.57	\$68,561.22
		0001	0120	4071007	TACK COAT - NON-TRACKING	11,689.00	0.00	11,689.00	GAL	14,995.06	\$4.20	\$62,979.25
		0001	0130	4079912	MISC.Modified Tack Coat	3,981.00	0.00	3,981.00	GAL	3,201.00	\$4.20	\$13,444.20
		0001	0140	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	102.70	361.10	463.80	SQYD	463.80	\$374.65	\$173,762.67
		0001	0150	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	103.00	-103.00	0.00	SQYD	0.00	\$2.30	\$0.00
		0001	0160	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	103.00	-103.00	0.00	SQYD	0.00	\$8.05	\$0.00
		0001	0170	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	282.00	1,652.00	1,934.00	LF	1,934.00	\$1.45	\$2,804.30
		0001	0180	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	120.00	823.00	943.00	EA	943.00	\$5.35	\$5,045.05
		0001	0190	6161005	CONSTRUCTION SIGNS	1,727.00	0.00	1,727.00	SQFT	1,335.00	\$6.00	\$8,010.00
		0001	0200	6161025	CHANNELIZER (TRIM-LINE)	200.00	0.00	200.00	EA	80.00	\$10.00	\$800.00
		0001	0210	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	0.00	10.00	EA	21.00	\$75.00	\$1,575.00
		0001	0220	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	5.00	1.00	6.00	EA	6.00	\$2,100.00	\$12,600.00
		0001	0230	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$97,399.71	\$97,399.71
		0001	0240	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	318.00	0.00	318.00	LF	0.00	\$20.00	\$0.00
		0001	0250	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	255.00	0.00	255.00	LF	0.00	\$20.00	\$0.00
		0001	0260	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	13.00	0.00	13.00	EA	0.00	\$350.00	\$0.00
		0001	0270	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	59,622.00	0.00	59,622.00	LF	0.00	\$0.11	\$0.00
		0001	0280	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	46,730.00	0.00	46,730.00	LF	0.00	\$0.11	\$0.00
		0001	0290	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	83,107.00	0.00	83,107.00	SQYD	88,341.00	\$2.55	\$225,269.55
		0001	0300	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,801.00	0.00	1,801.00	SQYD	694.00	\$15.48	\$10,743.12
		0001	0310	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	319.70	0.00	319.70	STA	0.00	\$22.00	\$0.00
		0001	0320	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	197.40	0.00	197.40	STA	0.00	\$22.00	\$0.00
		0001	0330	8025006	MULCHING	0.10	0.00	0.10	ACRE	0.00	\$10,000.00	\$0.00
		0001	0340	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.00	0.10	ACRE	0.00	\$10,000.00	\$0.00
		0001	0350	8061006	ALTERNATE DITCH CHECK	80.00	10.00	90.00	LF	90.00	\$14.51	\$1,305.90
		0001	0360	8061016	SEDIMENT REMOVAL	17.00	0.00	17.00	CUYD	0.00	\$24.01	\$0.00
		0001	0370	8061019	SILT FENCE	880.00	0.00	880.00	LF	817.00	\$3.76	\$3,071.92
		0010	0380	6061060	MGS GUARDRAIL	112.50	0.00	112.50	LF	0.00	\$28.00	\$0.00
		0010	0390	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$3,500.00	\$0.00
		0010	0400	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$2,900.00	\$0.00
Project JKU0041 - Total Value Posted to Date as of Report Generated Date											\$2,037,147.56	
251114-C04 Overall - Total Value Posted to Date as of Report Generated Date											\$2,037,147.56	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 6, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.**

Project: JKU0041

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0080	3049910	MISC.	4/28/26	5/4/26	1	473.54	TONS	NB shoulder: SB log mile 20.495 - 19.128 SB shoulder: SB log mile 19.128 - 21.138 See DWR and plans for skip locations					
			4/29/26	5/4/26	1	339.61	TONS	NB shoulder: SB log mile 20.495 - 22.821 SB shoulder: SB log mile 21.138 - 22.821 See DWR and plans for skip locations					
			4/30/26	5/4/26	1	119.85	TONS	NB & SB shoulders: SB log mile 22.821 - 23.834 See DWR and plans for skip locations					
0100	4011211	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	4/16/26	5/4/26	1	1,083.55	TONS	SB lane, SB log mile 21.625 to 21.930 and 21.978 to 22.437					
			4/20/26	5/4/26	1	404.33	TONS	SB Lane: Start SB LM 23.384 End 3" LM 23.472 and start 2" section Concrete 2" mil starting 23.472 Ends at LM 23.608 Returns to 3" section at LM - 23.608 ends at bridge 23.675 Starts again past bridge at 23.716 ends at 23.748					
			4/21/26	5/4/26	1	1,245.77	TONS	SB 273 LM-22.996 and ends LM-23.552 with an average width of 12.84 FT LM 23.552 mainline and shoulder was paved, ending at LM23.676 LM 23.717 and ended at LM-23.728 with average width of 17.548 FT.					
			4/22/26	5/4/26	1	1,249.27	TONS	LM 23.676 to 23.503 23.849 to 23.717 23.503 to 23.491 23.491 to 22.996					
			4/23/26	5/4/26	1	985.17	TONS	Intersection of 273 NB and 273 SB Wider Lane from LM-22.972 to 22.902 Mainline LM 22.902 TO 22.428					Intersection of 273 NB and 273 SB Wider Lane from LM-22.972 to 22.902 Mainline LM 22.902 TO 22.428
			4/24/26	5/4/26	1	978.55	TONS	Wide Intersection of 273 NB and 273 SB at LM 23.00 to LM 22.972 with average width of 25.2 FT Mainline Pavement from LM-22.972 to LM-22.428 with average width of 12.733					
0120	4071007	TACK COAT - NON-TRACKING	4/16/26	5/4/26	1	1,843.00	GAL	SB lane, SB log mile 21.625 to 21.930 and 21.978 to 22.437					
			4/20/26	5/4/26	1	776.00	GAL	SB Lane: Start SB LM 23.384 End 3" LM 23.472 and start 2" section Concrete 2" mil starting 23.472 Ends at LM 23.608 Returns to 3" section at LM - 23.608 ends at bridge 23.675 Starts again past bridge at 23.716 ends at 23.748					
			4/21/26	5/4/26	1	1,504.00	GAL	SB 273 LM-22.996 and ends LM-23.552 with an average width of 12.84 FT LM 23.552 mainline and shoulder was paved, ending at LM23.676 LM 23.717 and ended at LM-23.728 with average width of 17.548 FT.					
			4/22/26	5/4/26	1	1,162.06	GAL	LM 23.676 to 23.503 23.849 to 23.717 23.503 to 23.491 23.491 to 22.996					
			4/23/26	5/4/26	1	970.00	GAL	Intersection of 273 NB and 273 SB Wider Lane from LM-22.972 to 22.902 Mainline LM 22.902 TO 22.428					
			4/24/26	5/4/26	1	970.00	GAL	Wide Intersection of 273 NB and 273 SB at LM 23.00 to LM 22.972 with average width of 25.2 FT Mainline Pavement from LM-22.972 to LM-22.428 with average width of 12.733					
0190	6161005	CONSTRUCTION SIGNS	4/16/26	5/4/26	1	32.00	SQFT	approx. SB log mile 22.211					2 uneven lane signs, one for each direction
			4/27/26	5/4/26	1	144.00	SQFT	5 No Centerline signs (2 NB, 3 SB) 4 Uneven Lane signs (2 NB, 2 SB)					
0290	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	4/16/26	5/4/26	1	7,000.00	SQYD	SB lane, SB log mile 21.625 to 21.930 and 21.978 to 22.437					
			4/20/26	5/4/26	1	2,253.00	SQYD	SB Lane: Start SB LM 23.384 End 3" LM 23.472 and start 2" section Concrete 2" mil starting 23.472 Ends at LM 23.608 Returns to 3" section at LM - 23.608 ends at bridge 23.675 Starts again past bridge at 23.716 ends at 23.748					
			4/21/26	5/4/26	1	5,746.00	SQYD	SB 273 LM-22.996 and ends LM-23.552 with an average width of 12.84 FT LM 23.552 mainline and shoulder was paved, ending at LM23.676 LM 23.717 and ended at LM-23.728 with average width of 17.548 FT.					
			4/22/26	5/4/26	1	7,167.00	SQYD	LM 23.676 to 23.503 23.849 to 23.717 23.503 to 23.491 23.491 to 22.996					
			4/23/26	5/4/26	1	5,519.00	SQYD	Intersection of 273 NB and 273 SB Wider Lane from LM-22.972 to 22.902 Mainline LM 22.902 TO 22.428					
			4/24/26	5/4/26	1	4,797.00	SQYD	Wide Intersection of 273 NB and 273 SB at LM 23.00 to LM 22.972 with average width of 25.2 FT Mainline Pavement from LM-22.972 to LM-22.428 with average width of 12.733					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 251114-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JKU0041	0070	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		4	Apr 2, 2026	SYSTEM	(\$9,632.00)			
					4	Apr 2, 2026	SYSTEM	\$9,632.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user skyrrmm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					5	Apr 16, 2026	SYSTEM	(\$9,632.00)			
					5	Apr 16, 2026	SYSTEM	\$9,632.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user skyrrmm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					6	May 4, 2026	SYSTEM	(\$9,632.00)			
					6	May 4, 2026	SYSTEM	\$9,632.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user skyrrmm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
							<b>- Total</b>			<b>\$0.00</b>	
							<b>Material - Total</b>			<b>\$0.00</b>	
					Overrun	Overrun	4	Apr 2, 2026	SYSTEM	(\$1,053.50)	
							5	Apr 16, 2026	SYSTEM	\$1,053.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.10000 - 30.10000, 'is applied (if non-zero).
							<b>Overrun - Total</b>			<b>\$0.00</b>	
							<b>Overrun - Total</b>			<b>\$0.00</b>	
							<b>0070 - Total</b>			<b>\$0.00</b>	
			0080	MISC.	Material		6	May 4, 2026	SYSTEM	(\$85,416.15)	
							6	May 4, 2026	SYSTEM	\$85,416.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user skyrrmm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
	<b>- Total</b>						<b>\$0.00</b>				
	<b>Material - Total</b>						<b>\$0.00</b>				
				<b>0080 - Total</b>			<b>\$0.00</b>				
0090	TYPE A2 SHOULDER	Overrun	Overrun	4	Apr 2, 2026	SYSTEM	(\$47,594.96)				
				5	Apr 16, 2026	SYSTEM	\$47,594.96	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',513.43000 - 513.43000, 'is applied (if non-zero).			
				<b>Overrun - Total</b>			<b>\$0.00</b>				
				<b>Overrun - Total</b>			<b>\$0.00</b>				
				<b>0090 - Total</b>			<b>\$0.00</b>				
0100	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Material		5	Apr 16, 2026	SYSTEM	(\$319,931.18)				
				5	Apr 16, 2026	SYSTEM	\$319,931.18	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user skyrrmm1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				6	May 4, 2026	SYSTEM	(\$750,348.98)				
				6	May 4, 2026	SYSTEM	\$750,348.98	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user skyrrmm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
				<b>- Total</b>			<b>\$0.00</b>				
				<b>Material - Total</b>			<b>\$0.00</b>				
				Other Item Adjustment	ACAD	4	Apr 2, 2026	skyrrmm1	(\$2,915.90)	AC Adjustment: 3/20 (\$108.13) 3/25 (\$59.39) 3/26 (\$894.45) 3/27 (\$906.95) 3/31 (\$946.98) Total (\$2,915.90)	
			5	Apr 16, 2026	skyrrmm1	(\$1,702.55)	AC Adjustment: 4/2 (\$197.54) 4/3 (\$250.05) 4/6 (\$509.77)				



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 251114-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0041	0100	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD					4/7 (\$359.99) 4/15 (\$385.19) Total (\$1,702.55)				
					6	May 4, 2026	skyrmm1	(\$1,925.22)	AC Adjustment: 4/16 \$(350.80) 4/20 \$(130.90) 4/21 \$(403.32) 4/22 \$(404.45) 4/23 \$(318.95) 4/24 \$(316.81)  Total \$(1,925.22)				
					ACAD - Total								(\$6,543.67)
					Other Item Adjustment - Total								(\$6,543.67)
					Overrun	Overrun	6	May 4, 2026	SYSTEM	(\$150,398.40)			
					Overrun - Total								(\$150,398.40)
					Overrun - Total								(\$150,398.40)
					<b>0100 - Total</b>								<b>(\$156,942.07)</b>
					0110	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS)	Overrun	Overrun	4	Apr 2, 2026	SYSTEM	(\$1,042.23)	
									5	Apr 16, 2026	SYSTEM	\$1,042.23	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',125.57000 - 125.57000, 'is applied (if non-zero).
Overrun - Total									\$0.00				
Overrun - Total									\$0.00				
<b>0110 - Total</b>								<b>\$0.00</b>					
0120	TACK COAT - NON-TRACKING	Overrun	Overrun	6	May 4, 2026	SYSTEM	(\$13,885.45)						
				Overrun - Total								(\$13,885.45)	
				Overrun - Total								(\$13,885.45)	
<b>0120 - Total</b>								<b>(\$13,885.45)</b>					
0140	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		3	Mar 16, 2026	SYSTEM	(\$173,762.67)						
				3	Mar 16, 2026	SYSTEM	\$173,762.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
				4	Apr 2, 2026	SYSTEM	(\$173,762.67)						
				4	Apr 2, 2026	SYSTEM	\$173,762.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user skyrmm1 overriding Payment Estimate Exception 3 on the current Payment Estimate.					
				5	Apr 16, 2026	SYSTEM	(\$173,762.67)						
				5	Apr 16, 2026	SYSTEM	\$173,762.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user skyrmm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
				6	May 4, 2026	SYSTEM	(\$173,762.67)						
				6	May 4, 2026	SYSTEM	\$173,762.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user skyrmm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
			- Total								\$0.00		
			Material - Total								\$0.00		
				Overrun	Overrun	3	Mar 16, 2026	SYSTEM	(\$135,286.12)				
						4	Apr 2, 2026	SYSTEM	\$135,286.12	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',374.65000 - 374.65000, 'is applied (if non-zero).			
			Overrun - Total								\$0.00		
Overrun - Total								\$0.00					
<b>0140 - Total</b>								<b>\$0.00</b>					
0170	FULL DEPTH	Overrun	Overrun	3	Mar 16,	SYSTEM	(\$2,395.40)						



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 251114-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks						
JKU0041	0170	PAVEMENT REPAIR SAW CUT (FOR	Overrun	Overrun		2026									
					4	Apr 2, 2026	SYSTEM	\$2,395.40	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.45000 - 1.45000, 'is applied (if non-zero).						
					<b>Overrun - Total</b>						<b>\$0.00</b>				
	<b>Overrun - Total</b>							<b>\$0.00</b>							
	<b>0170 - Total</b>								<b>\$0.00</b>						
	0180	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			3	Mar 16, 2026	SYSTEM	(\$5,045.05)						
						3	Mar 16, 2026	SYSTEM	\$5,045.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.					
						4	Apr 2, 2026	SYSTEM	(\$5,045.05)						
						4	Apr 2, 2026	SYSTEM	\$5,045.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user skyrmm1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
						5	Apr 16, 2026	SYSTEM	(\$5,045.05)						
						5	Apr 16, 2026	SYSTEM	\$5,045.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user skyrmm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					
						6	May 4, 2026	SYSTEM	(\$5,045.05)						
						6	May 4, 2026	SYSTEM	\$5,045.05	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user skyrmm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.					
						<b>- Total</b>						<b>\$0.00</b>			
						<b>Material - Total</b>						<b>\$0.00</b>			
						Overrun	Overrun	3	Mar 16, 2026	SYSTEM	(\$4,403.05)				
								4	Apr 2, 2026	SYSTEM	\$4,403.05	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',5.35000 - 5.35000, 'is applied (if non-zero).			
								<b>Overrun - Total</b>					<b>\$0.00</b>		
	<b>Overrun - Total</b>						<b>\$0.00</b>								
	<b>0180 - Total</b>								<b>\$0.00</b>						
	0210	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun	4	Apr 2, 2026	SYSTEM		(\$825.00)						
									<b>Overrun - Total</b>					<b>(\$825.00)</b>	
									<b>Overrun - Total</b>					<b>(\$825.00)</b>	
<b>0210 - Total</b>								<b>(\$825.00)</b>							
0220	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			2	Mar 2, 2026	SYSTEM	(\$12,600.00)							
					2	Mar 2, 2026	SYSTEM	\$12,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user skyrmm1 overriding Payment Estimate Exception 1 on the current Payment Estimate.						
					<b>- Total</b>					<b>\$0.00</b>					
					<b>Material - Total</b>					<b>\$0.00</b>					
					Overrun	Overrun	2	Mar 2, 2026	SYSTEM	(\$2,100.00)					
							5	Apr 16, 2026	SYSTEM	\$2,100.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2100.00000 - 2100.00000, 'is applied (if non-zero).				
<b>Overrun - Total</b>					<b>\$0.00</b>										
<b>Overrun - Total</b>					<b>\$0.00</b>										
<b>0220 - Total</b>								<b>\$0.00</b>							
0290	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	6	May 4, 2026	SYSTEM		(\$13,346.70)							
								<b>Overrun - Total</b>					<b>(\$13,346.70)</b>		
								<b>Overrun - Total</b>					<b>(\$13,346.70)</b>		



## Line Item Adjustments by Estimate

May 6, 2026

Contract ID: 251114-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JKU0041	<b>0290 - Total</b>							<b>(\$13,346.70)</b>				
	0350	ALTERNATE DITCH CHECK	Material		4	Apr 2, 2026	SYSTEM	(\$1,305.90)				
					4	Apr 2, 2026	SYSTEM	\$1,305.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user skyrmm1 overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					5	Apr 16, 2026	SYSTEM	(\$1,305.90)				
					5	Apr 16, 2026	SYSTEM	\$1,305.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user skyrmm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					6	May 4, 2026	SYSTEM	(\$1,305.90)				
					6	May 4, 2026	SYSTEM	\$1,305.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user skyrmm1 overriding Payment Estimate Exception 8 on the current Payment Estimate.			
					<b>- Total</b>					<b>\$0.00</b>		
					<b>Material - Total</b>					<b>\$0.00</b>		
					Overrun	Overrun		4	Apr 2, 2026	SYSTEM	(\$145.10)	
								5	Apr 16, 2026	SYSTEM	\$145.10	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '14.51000 - 14.51000', is applied (if non-zero).
							<b>Overrun - Total</b>					<b>\$0.00</b>
					<b>Overrun - Total</b>					<b>\$0.00</b>		
	<b>0350 - Total</b>							<b>\$0.00</b>				
	0370	SILT FENCE	Material		4	Apr 2, 2026	SYSTEM	(\$3,071.92)				
					4	Apr 2, 2026	SYSTEM	\$3,071.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user skyrmm1 overriding Payment Estimate Exception 6 on the current Payment Estimate.			
					5	Apr 16, 2026	SYSTEM	(\$3,071.92)				
					5	Apr 16, 2026	SYSTEM	\$3,071.92	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user skyrmm1 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
					<b>- Total</b>					<b>\$0.00</b>		
					<b>Material - Total</b>					<b>\$0.00</b>		
	<b>0370 - Total</b>							<b>\$0.00</b>				
<b>JKU0041 - Total</b>								<b>(\$184,999.22)</b>				
<b>Overall - Total</b>								<b>(\$184,999.22)</b>				



---

**Contract Adjustments for Contract - 251114-C04**

There are no contract adjustments to display for this contract.