



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

Progress Estimate Number 13	Contract ID Prime Contractor	251114-C06 Epic Concrete Construction, Inc.	Pay Period Start Pay Period End	July 16, 2026 August 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,168,837.30 \$0.00 \$1,168,837.30
--------------------------------	---------------------------------	--	------------------------------------	---------------------------------	--	--

Approval Date					By User
August 3, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				woodwj1
August 3, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				wilsor2
August 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		90.68%

Contract Informational Dates			Milestones			
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone
Acceptance Date						
Awarded Date	December 3, 2025	December 3, 2025				
Letting Date	November 14, 2025	November 14, 2025				
Notice to Proceed Date	January 6, 2026	January 6, 2026				
Work Began Date	March 19, 2026	March 19, 2026				
			Milestone - Calendar Time	August 1, 2026	August 1, 2026	-4

Contract Total Pay For Estimate No. 13			
		This Estimate	Previous
251114-C06			To Date
Total Posted Items Pay		\$99,983.80	\$959,859.65
Gross Item Adjustments		\$0.00	(\$16,744.73)
Incentive		\$0.00	\$0.00
Disincentive		\$0.00	\$0.00
Liquidated Damage		\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$0.00
			\$943,114.92
Contract Total Payable This Estimate:		\$99,983.80	\$1,043,098.72

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0238	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$3,863.000	0.500	\$1,931.50
	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	100F	\$2,281.000	2.600	\$5,930.60
	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$22.000	570	\$12,540.00
	0070	4019905	MISC.OPTIONAL PAVEMENT - CONCRETE OR ASPHALT	SQYD	\$116.290	570	\$66,285.30
	0080	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	CUYD	\$106.000	2.500	\$265.00
	0090	6096041	PLACING TYPE 1 ROCK DITCH LINER	CUYD	\$297.000	2.500	\$742.50
	0340	7034213	SLAB ON CONCRETE I-GIRDER	SQYD	\$534.300	23	\$12,288.90

Project JKU0238 - Total \$99,983.80

Overall - Total \$99,983.80

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0238	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-570	\$22.00	(\$12,540.00)
	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	570	\$22.00	\$12,540.00
	0070	MISC.	Material			-570	\$116.29	(\$66,285.30)
	0070	MISC.	Material		This adjustment offsets the original system-	570	\$116.29	\$66,285.30



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

Progress Estimate Number 13		Contract ID 251114-C06 Prime Contractor Epic Concrete Construction, Inc.	Pay Period Start July 16, 2026 Pay Period End August 1, 2026		Original Contract Amount \$1,168,837.30 Net Change Order Amount \$0.00 Current Contract Amount \$1,168,837.30			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0238					generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	0200	TYPE C BERM	Material			-195	\$11.20	(\$2,184.00)
	0200	TYPE C BERM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.	195	\$11.20	\$2,184.00
	0260	BRIDGE APPROACH SLAB (MINOR ROAD)	Material			-159	\$373.00	(\$59,307.00)
	0260	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	159	\$373.00	\$59,307.00
	0330	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-63.60000	\$1,376.00	(\$87,513.60)
	0330	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.	63.60000	\$1,376.00	\$87,513.60
	0340	SLAB ON CONCRETE I-GIRDER	Material			-463	\$534.30	(\$247,380.90)
	0340	SLAB ON CONCRETE I-GIRDER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	463	\$534.30	\$247,380.90
	0350	TYPE D BARRIER	Material			-278	\$334.80	(\$93,074.40)
	0350	TYPE D BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	278	\$334.80	\$93,074.40
Total								\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0238	FAF 291-1(99)	Bridge replacement	NW 76th St	PLATTE	over Brush Creek west of Parkville
Totals by Job Numbers					
JKU0238			This Estimate	Previous	To Date
	Posted Item Pay		\$99,983.80	\$959,859.65	\$1,059,843.45
	Gross Item Adjustments		\$0.00	(\$16,744.73)	(\$16,744.73)
	Gross Item Pay		\$99,983.80	\$943,114.92	\$1,043,098.72
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 3040143, Project Item Line Number 0060, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 3040143, Project Item Line Number 0060, Material Set 304014396, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 4019905, Project Item Line Number 0070, Material Set 401990596, Material 100507..CPCMLD - PCCP or Masonry 0-3/4" Max LS/DO, Acceptance Action Generic 100507..CPCMLD is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 4019905, Project Item Line Number 0070, Material Set 401990596, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 5031011A, Project Item Line Number 0260, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 5031011A, Project Item Line Number 0260, Material Set 5031011A96, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 5031011A, Project Item Line Number 0260, Material Set 5031011A96, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 5031011A, Project Item Line Number 0260, Material Set 5031011A96, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 5031011A, Project Item Line Number 0260, Material Set 5031011A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7032003, Project Item Line Number 0330, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7032003, Project Item Line Number 0330, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7032003, Project Item Line Number 0330, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7034213, Project Item Line Number 0340, Material Set 703421396, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7034213, Project Item Line Number 0340, Material Set 703421396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7034213, Project Item Line Number 0340, Material Set 703421396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7034219A, Project Item Line Number 0350, Material Set 7034219A96, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 8061050, Project Item Line Number 0200, Material Set 806105096, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	No Remark was entered by Engineer	woodwj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-C06	JKU0238	0001	0010	2013000	CLEARING AND GRUBBING	0.50	0.00	0.50	ACRE	0.50	\$18,043.00	\$9,021.50
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,863.00	\$3,863.00
		0001	0030	2031000	CLASS A EXCAVATION	1,233.00	0.00	1,233.00	CUYD	905.00	\$4.90	\$4,434.50
		0001	0040	2036000	COMPACTING EMBANKMENT	807.00	0.00	807.00	CUYD	0.00	\$10.10	\$0.00
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	3.00	0.00	3.00	100F	3.00	\$2,281.00	\$6,843.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	570.00	0.00	570.00	SQYD	570.00	\$22.00	\$12,540.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT - CONCRETE OR ASPHALT	570.00	0.00	570.00	SQYD	570.00	\$116.29	\$66,285.30
		0001	0080	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	2.50	\$106.00	\$265.00
		0001	0090	6096041	PLACING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	2.50	\$297.00	\$742.50
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	900.00	0.00	900.00	CUYD	720.00	\$105.60	\$76,032.00
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	900.00	0.00	900.00	CUYD	720.00	\$33.00	\$23,760.00
		0001	0120	6169901	MISC.LUMP SUM TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$2,575.00	\$2,575.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$26,300.00	\$26,300.00
		0001	0140	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,750.00	0.00	1,750.00	SQYD	1,400.00	\$2.30	\$3,220.00
		0001	0150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$9,785.00	\$9,785.00
		0001	0160	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$7,725.00	\$0.00
		0001	0170	8061006	ALTERNATE DITCH CHECK	20.00	0.00	20.00	LF	0.00	\$20.60	\$0.00
		0001	0180	8061016	SEDIMENT REMOVAL	7.00	0.00	7.00	CUYD	0.00	\$44.00	\$0.00
		0001	0190	8061019	SILT FENCE	700.00	0.00	700.00	LF	531.00	\$4.70	\$2,495.70
		0001	0200	8061050	TYPE C BERM	195.00	0.00	195.00	LF	195.00	\$11.20	\$2,184.00
		0040	0210	9031270A	2 IN. PSST POST - 12 GA.	125.00	0.00	125.00	LF	0.00	\$11.20	\$0.00
		0040	0220	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	14.00	0.00	14.00	EA	0.00	\$308.00	\$0.00
		0040	0230	9035004A	SH-FLAT SHEET	54.00	0.00	54.00	SQFT	0.00	\$40.00	\$0.00
		0070	0240	2061000	CLASS 1 EXCAVATION	120.00	0.00	120.00	CUYD	96.50	\$30.90	\$2,981.85
		0070	0250	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$6,086.00	\$6,086.00
		0070	0260	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	159.00	0.00	159.00	SQYD	159.00	\$373.00	\$59,307.00
		0070	0270	6071060	PEDESTRIAN FENCE (STRUCTURES)	135.00	0.00	135.00	LF	0.00	\$153.00	\$0.00
		0070	0280	6071066	(72 IN.) PEDESTRIAN FENCE (STRUCTURES)	127.00	0.00	127.00	LF	0.00	\$256.00	\$0.00
		0070	0290	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	400.00	0.00	400.00	LF	378.00	\$91.00	\$34,398.00
		0070	0300	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	480.00	0.00	480.00	LF	444.00	\$114.00	\$50,616.00
		0070	0310	7026000	PRE-BORE FOR PILING	646.00	0.00	646.00	LF	646.00	\$78.00	\$50,388.00
		0070	0320	7027000	PILE POINT REINFORCEMENT	22.00	0.00	22.00	EA	22.00	\$134.00	\$2,948.00
		0070	0330	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	63.60	0.00	63.60	CUYD	63.60	\$1,376.00	\$87,513.60
		0070	0340	7034213	SLAB ON CONCRETE I-GIRDER	463.00	0.00	463.00	SQYD	463.00	\$534.30	\$247,380.90
		0070	0350	7034219A	TYPE D BARRIER	278.00	0.00	278.00	LF	278.00	\$334.80	\$93,074.40
		0070	0360	7039903	MISC.PEDESTRIAN CURB	128.00	0.00	128.00	LF	128.00	\$78.00	\$9,984.00
		0070	0370	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	431.00	0.00	431.00	LF	431.00	\$287.20	\$123,783.20
		0070	0380	7061060	REINFORCING STEEL (BRIDGES)	3,900.00	0.00	3,900.00	LB	3,900.00	\$1.90	\$7,410.00
		0070	0390	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	2,880.00	0.00	2,880.00	LB	2,880.00	\$5.20	\$14,976.00
		0070	0400	7123610	SLAB DRAIN	9.00	0.00	9.00	EA	9.00	\$777.00	\$6,993.00
		0070	0410	7123611	SLAB DRAIN WITH GRATE	3.00	0.00	3.00	EA	3.00	\$1,011.00	\$3,033.00
		0070	0420	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$2,976.00	\$5,952.00
		0070	0430	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$108.00	\$864.00
		0070	0440	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$113.00	\$1,808.00
Project JKU0238 - Total Value Posted to Date as of Report Generated Date												\$1,059,843.45
251114-C06 Overall - Total Value Posted to Date as of Report Generated Date												\$1,059,843.45



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKU0238

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	7/30/26	8/3/26	1	0.50	LS	NW 76th St Bridge					Remainder of removals were completed
0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	7/20/26	8/3/26	1	1.35	100F	NW 76th St Bridge - Pavement West of Bridge	1+15		2+40		1.35 STA of Subgrade Compaction West of the Bridge
			7/22/26	8/3/26	1	1.25	100F	NW 76th St Bridge East Pavement subgrade	3+71		4+96		Payment for the subgrade compaction for the concrete pavement East of the bridge
0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	7/22/26	8/3/26	1	313.00	SQYD	NW 76th St Bridge West side base rock	1+15		2+60		Payment for the aggregate for base West of the bridge
			7/27/26	8/3/26	1	257.00	SQYD	NW 76th St Bridge - East Concrete Pavement Base	3+72		4+96		257 SY used for the East Concrete Pavement Base
0070	4019905	MISC.	7/23/26	8/3/26	1	313.00	SQYD	NW 76th St Bridge - Concrete Pavement West of the Bridge	1+15		2+60		Concrete Pavement West of the Bridge from STA 1+15 to 2+60
			7/30/26	8/3/26	1	257.00	SQYD	NW 76th St East Side Concrete Pavement	3+75		4+96		East Side Concrete Pavement - 257 SY
0080	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	7/22/26	8/3/26	1	2.50	CUYD	NW 76th St Bridge East Approach Right Side	3+87		3+94		Payment for furnishing the Rock Ditch Flume for the East Approach on the Right side of the approach slab
0090	6096041	PLACING TYPE 1 ROCK DITCH LINER	7/22/26	8/3/26	1	2.50	CUYD	NW 76th St Bridge East Approach Right Side	3+87		3+94		Payment for the placement of the Rock Ditch Flume for the East Approach on the Right side of the approach slab
0340	7034213	SLAB ON CONCRETE I-GIRDER	7/22/26	8/3/26	1	23.00	SQYD	NW 76th St Bridge					Remainder of payment after the Bridge Deck was Cleaned and Sealed

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251114-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0238	0060	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		13	Aug 3, 2026	SYSTEM	(\$12,540.00)	
					13	Aug 3, 2026	SYSTEM	\$12,540.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0060 - Total			\$0.00			
	0070	MISC.	Material		13	Aug 3, 2026	SYSTEM	(\$66,285.30)	
					13	Aug 3, 2026	SYSTEM	\$66,285.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0070 - Total			\$0.00			
	0100	FURNISHING TYPE 2 ROCK BLANKET	Material		6	Apr 16, 2026	SYSTEM	(\$38,016.00)	
					6	Apr 16, 2026	SYSTEM	\$38,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0100 - Total			\$0.00			
	0140	PERMANENT EROSION CONTROL GEOTEXTILE	Material		6	Apr 16, 2026	SYSTEM	(\$1,610.00)	
					6	Apr 16, 2026	SYSTEM	\$1,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0140 - Total			\$0.00			
	0190	SILT FENCE	Material		5	Apr 1, 2026	SYSTEM	(\$1,236.10)	
					5	Apr 1, 2026	SYSTEM	\$1,236.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0190 - Total			\$0.00			
	0200	TYPE C BERM	Material		12	Jul 16, 2026	SYSTEM	(\$2,184.00)	
					12	Jul 16, 2026	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 14 on the current Payment Estimate.
					13	Aug 3, 2026	SYSTEM	(\$2,184.00)	
					13	Aug 3, 2026	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 17 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0200 - Total			\$0.00			
	0260	BRIDGE APPROACH SLAB (MINOR ROAD)	Material		12	Jul 16, 2026	SYSTEM	(\$59,307.00)	
					12	Jul 16, 2026	SYSTEM	\$59,307.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					13	Aug 3, 2026	SYSTEM	(\$59,307.00)	
					13	Aug 3, 2026	SYSTEM	\$59,307.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment
				- Total			\$0.00		



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251114-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0238	0260	BRIDGE APPROACH SLAB (MINOR ROAD)	Material						Estimate Exception 5 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
		0260 - Total							\$0.00
	0290	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Construction Stockpile		7	May 4, 2026	SYSTEM	(\$22,108.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$22,108.00)	
			Construction Stockpile - Total				(\$22,108.00)		
			Construction Stockpile STMI		6	Apr 16, 2026	SYSTEM	\$22,108.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$22,108.00	
			Construction Stockpile STMI - Total				\$22,108.00		
	0290 - Total							\$0.00	
	0300	GALVANIZED STRUCTURAL STEEL PILES (14 IN	Construction Stockpile		7	May 4, 2026	SYSTEM	(\$36,177.60)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$36,177.60)	
			Construction Stockpile - Total				(\$36,177.60)		
			Construction Stockpile STMI		6	Apr 16, 2026	SYSTEM	\$36,177.60	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$36,177.60	
			Construction Stockpile STMI - Total				\$36,177.60		
	0300 - Total							\$0.00	
	0320	PILE POINT REINFORCEMENT	Construction Stockpile		7	May 4, 2026	SYSTEM	(\$2,840.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$2,840.00)	
			Construction Stockpile - Total				(\$2,840.00)		
			Construction Stockpile STMI		6	Apr 16, 2026	SYSTEM	\$2,840.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,840.00	
			Construction Stockpile STMI - Total				\$2,840.00		
	0320 - Total							\$0.00	
	0330	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	May 18, 2026	SYSTEM	(\$87,513.60)	
					8	May 18, 2026	SYSTEM	\$87,513.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jun 2, 2026	SYSTEM	(\$87,513.60)	
					9	Jun 2, 2026	SYSTEM	\$87,513.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Jun 16, 2026	SYSTEM	(\$87,513.60)	
					10	Jun 16, 2026	SYSTEM	\$87,513.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					11	Jul 1, 2026	SYSTEM	(\$87,513.60)	
					11	Jul 1, 2026	SYSTEM	\$87,513.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					12	Jul 16, 2026	SYSTEM	(\$87,513.60)	
					12	Jul 16, 2026	SYSTEM	\$87,513.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					13	Aug 3, 2026	SYSTEM	(\$87,513.60)	
					13	Aug 3, 2026	SYSTEM	\$87,513.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 11 on the current Payment Estimate.



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251114-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0238	0330	CLASS B CONCRETE (SUBSTRUCTURE)	Material	- Total				\$0.00	
			Material - Total				\$0.00		
			Other Item Adjustment	TRET	11	Jul 1, 2026	woodwj1	(\$4,375.68)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$4,375.68 due to lacking material certification and incomplete test results (QC/QA) required by Sec. 703. This withholding will be released following satisfactory material certifications and complete test results.
			TRET - Total				(\$4,375.68)		
			Other Item Adjustment - Total				(\$4,375.68)		
			0330 - Total				(\$4,375.68)		
	0340	SLAB ON CONCRETE I- GIRDER	Material		9	Jun 2, 2026	SYSTEM	(\$49,689.90)	
					9	Jun 2, 2026	SYSTEM	\$49,689.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Jun 16, 2026	SYSTEM	(\$136,246.50)	
					10	Jun 16, 2026	SYSTEM	\$136,246.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					11	Jul 1, 2026	SYSTEM	(\$235,092.00)	
					11	Jul 1, 2026	SYSTEM	\$235,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
12					Jul 16, 2026	SYSTEM	(\$235,092.00)		
12					Jul 16, 2026	SYSTEM	\$235,092.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
13					Aug 3, 2026	SYSTEM	(\$247,380.90)		
13					Aug 3, 2026	SYSTEM	\$247,380.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
- Total				\$0.00					
Material - Total				\$0.00					
Other Item Adjustment			TRET	11	Jul 1, 2026	woodwj1	(\$12,369.05)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of \$12,369.05 due to lacking material certification and incomplete test results (QC/QA) required by Sec. 703. This withholding will be released following satisfactory material certifications and complete test results.	
									TRET - Total
Other Item Adjustment - Total				(\$12,369.05)					
0340 - Total				(\$12,369.05)					
0350	TYPE D BARRIER	Material		11	Jul 1, 2026	SYSTEM	(\$80,017.20)		
				11	Jul 1, 2026	SYSTEM	\$80,017.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				12	Jul 16, 2026	SYSTEM	(\$93,074.40)		
				12	Jul 16, 2026	SYSTEM	\$93,074.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				13	Aug 3, 2026	SYSTEM	(\$93,074.40)		
				13	Aug 3, 2026	SYSTEM	\$93,074.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user woodwj1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
				- Total				\$0.00	
				Material - Total				\$0.00	
		0350 - Total				\$0.00			
		0380	REINFORCING	Material		8	May 18,	SYSTEM	(\$7,410.00)



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251114-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0238	0380	STEEL (BRIDGES)	Material			2026			
				8	May 18, 2026	SYSTEM	\$7,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
				0380 - Total			\$0.00		
	0390	FAB. STRUCT. CARBON STEEL (MISC)	Material		7	May 4, 2026	SYSTEM	(\$14,976.00)	
					7	May 4, 2026	SYSTEM	\$14,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	May 18, 2026	SYSTEM	(\$14,976.00)	
					8	May 18, 2026	SYSTEM	\$14,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
				0390 - Total			\$0.00		
0400	SLAB DRAIN	Construction Stockpile		10	Jun 16, 2026	SYSTEM	(\$5,085.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$5,085.00)			
			Construction Stockpile - Total			(\$5,085.00)			
		Construction Stockpile STMI		7	May 4, 2026	SYSTEM	\$5,085.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$5,085.00			
			Construction Stockpile STMI - Total			\$5,085.00			
		0400 - Total			\$0.00				
0410	SLAB DRAIN WITH GRATE	Construction Stockpile		10	Jun 16, 2026	SYSTEM	(\$2,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			(\$2,100.00)			
			Construction Stockpile - Total			(\$2,100.00)			
		Construction Stockpile STMI		7	May 4, 2026	SYSTEM	\$2,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total			\$2,100.00			
			Construction Stockpile STMI - Total			\$2,100.00			
		0410 - Total			\$0.00				
0420	VERTICAL DRAIN AT END BENTS	Material		8	May 18, 2026	SYSTEM	(\$2,976.00)		
				8	May 18, 2026	SYSTEM	\$2,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				9	Jun 2, 2026	SYSTEM	(\$2,976.00)		
				9	Jun 2, 2026	SYSTEM	\$2,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				10	Jun 16, 2026	SYSTEM	(\$2,976.00)		
				10	Jun 16, 2026	SYSTEM	\$2,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				11	Jul 1, 2026	SYSTEM	(\$5,952.00)		
				11	Jul 1, 2026	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
				12	Jul 16, 2026	SYSTEM	(\$5,952.00)		
				12	Jul 16, 2026	SYSTEM	\$5,952.00	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251114-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0238	0420	VERTICAL DRAIN AT END BENTS	Material			2026			Estimate Item Adjustment (0006) due to user woodwj1 overriding Payment Estimate Exception 13 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0420 - Total			\$0.00			
	0430	PLAIN NEOPRENE BEARING PAD	Construction Stockpile		9	Jun 2, 2026	SYSTEM	(\$864.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$864.00)		
			Construction Stockpile - Total			(\$864.00)			
			Construction Stockpile STMI		7	May 4, 2026	SYSTEM	\$864.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$864.00		
			Construction Stockpile STMI - Total			\$864.00			
			0430 - Total			\$0.00			
	0440	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile		9	Jun 2, 2026	SYSTEM	(\$1,808.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			(\$1,808.00)		
			Construction Stockpile - Total			(\$1,808.00)			
			Construction Stockpile STMI		7	May 4, 2026	SYSTEM	\$1,808.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total			\$1,808.00		
			Construction Stockpile STMI - Total			\$1,808.00			
			0440 - Total			\$0.00			
	JKU0238 - Total								(\$16,744.73)
	Overall - Total								(\$16,744.73)



Contract Adjustments for Contract - 251114-C06

There are no contract adjustments to display for this contract.